

ESTIMATE SUMMARY

11:20:04

CONTID: C13104

ESTIMATE NO: 0001 PROG

SPEC YR: 1999

PCN: 13104-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 1.0

DAYS

TIME ALLOW:

70 WORK DAYS

GRAND JCT. VARIOUS LOCATIONS

PERCENT TIME: 1.43

ORIG TIME ALLOW:

60 WORK DAYS

PROJECT NO: NH R300-070

GRAND JCT. VARIOUS LOCATIONS

NAME OF ROAD: 70B, 6B, 340

PROJECT COUNTIES: MESA

CONTRACTOR:

ELAM CONSTRUCTION INCORPORATED

PAY PERIOD ENDING

07/25/2000

DATE TIME STARTED 06/06/2000

556 STRUTHERS AVENUE

DATE LET

05/08/2000

DATE WORK BEGAN 07/24/2000

DATE AWARDED

05/17/2000

DATE TIME STOPPED 05/08/2001

DATE CONTRACT EXECUTED

06/05/2000

DATE ACCEPTED 05/08/2001

GRAND JUNCTION

CO 81501

970-242-5370

DATE NOTICE TO PROCEED

06/06/2000

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,693,492.67	PARTICIPATING	\$ 14,820.00	\$ 14,820.00
AWARD PROJECT AMT:	\$ 2,805,934.30	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.55%	TOTAL EARNINGS	14,820.00	14,820.00
FUNDS AVAILABLE:	\$ 2,678,672.67	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	14,820.00	14,820.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-444.60	-444.60
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	14,375.40	14,375.40
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	14,375.40	14,375.40
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 14,375.40

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13104  
 PCN: 13104-BID  
 PROJECT: NH R300-070

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/03/2000

11:20:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS						
0005	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	3.000	0.000		
			SY	0.000	0.00	
			233.00000	0.000		0.00
0010	202-00203	REMOVAL OF CURB AND GUTTER	1,550.100	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	320,758.100	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0020	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	290.000	0.000		
			LF	0.000	0.00	
			2.90000	0.000		0.00
0025	202-01300	*REMOVAL OF END ANCHORAGE	2.000	0.000		
			EACH	0.000	0.00	
			184.00000	0.000		0.00
0030	210-02800	*RELAY SIDEWALK	3.300	0.000		
			SY	0.000	0.00	
			36.00000	0.000		0.00
0035	210-04010	ADJUST MANHOLE	45.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0040	210-04050	ADJUST VALVE BOX	35.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00
0045	304-01000	AGGREGATE BASE COURSE (CLASS 1) -->>> ITEM DELETED BY 105 ON 5/21/01	0.000	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00
0050	304-06000	AGGREGATE BASE COURSE (CLASS 6)	49.460	0.000		
			TON	0.000	0.00	
			22.00000	0.000		0.00
0055	304-07000	AGGREGATE BASE COURSE (CLASS 7)	688.260	0.000		
			TON	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C13104  
 PCN: 13104-BID  
 PROJECT: NH R300-070

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 08/03/2000  
 11:20:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0060	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	99.080	0.000		
			TON	0.000	0.00	
			200.00000	0.000		0.00
0065	403-35400	*HOT BITUMINOUS PAVEMENT (GRADING SX) (109)	37,550.880	0.000		
			TON	0.000	0.00	
			26.00000	0.000		0.00
0070	411-03100	ASPHALT CEMENT (SCRAP RUBBER) (CRACK FILLER) -->>> ITEM DELETED BY 105 ON 5/21/01	0.000	0.000		
			TON	0.000	0.00	
			2,573.00000	0.000		0.00
0075	411-03345	ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	2,098.430	0.000		
			TON	0.000	0.00	
			286.00000	0.000		0.00
0076	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION ASPHALT CEMENT(PG76-28)SAMPLE 18&20	-336.050	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0080	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	10,369.000	0.000		
			GAL	0.000	0.00	
			1.00000	0.000		0.00
0085	420-00510	GEOTEXTILE (CRACK REDUCTION) (HIGH DENSITY)	1,404.500	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0090	507-00000	*CONCRETE SLOPE AND DITCH PAVING	3.000	0.000		
			CY	0.000	0.00	
			3.20000	0.000		0.00
0095	603-10180	18 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			71.00000	0.000		0.00
0100	604-19105	INLET TYPE R L 5 (5 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			3,885.00000	0.000		0.00
0105	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	200.000	0.000		
			LF	0.000	0.00	
			19.50000	0.000		0.00

CONTID: C13104  
 PCN: 13104-BID  
 PROJECT: NH R300-070

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 08/03/2000  
 11:20:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0110	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0115	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0120	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	1,566.100	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0125	614-72885	*TRAFFIC SIGNAL VEHICLE DETECTOR (SPECIAL)	41.830	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0130	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	107.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0135	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			95,000.00000	0.000		0.00
0140	626-01000	*PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			13,000.00000	0.000		0.00
0145	627-00005	*EPOXY PAVEMENT MARKING	585.090	0.000		
			GAL	0.000	0.00	
			72.50000	0.000		0.00
0150	627-30305	*PREFORMED PLASTIC PAVEMENT MARKING (60 MIL) (WORD-SYMBOL)	184.500	0.000		
			SF	0.000	0.00	
			10.50000	0.000		0.00
0155	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE) -->--> ITEM DELETED BY CO #6 AND ALSO BY 105 ON 5/21/01	0.000	0.000		
			SF	0.000	0.00	
			4.75000	0.000		0.00
0160	630-00000	*FLAGGING	4,901.500	0.000		
			HOUR	0.000	0.00	
			26.50000	0.000		0.00

CONTID: C13104  
 PCN: 13104-BID  
 PROJECT: NH R300-070

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 08/03/2000  
 11:20:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0165	630-00002	*TRAFFIC CONTROL SUPERVISOR	68.000	0.000		
			DAY	0.000	0.00	
			420.00000	0.000		0.00
0170	630-00007	*TRAFFIC CONTROL INSPECTION	52.000	0.000		
			DAY	0.000	0.00	
			158.00000	0.000		0.00
0175	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	117.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
0180	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	19.000	0.000		
			EACH	0.000	0.00	
			57.80000	0.000		0.00
0185	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	5.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0190	630-80359	*PORTABLE MESSAGE SIGN PANEL	104.000	0.000		
			DAY	0.000	0.00	
			158.00000	0.000		0.00
0195	630-80360	*DRUM CHANNELIZING DEVICE	17.000	0.000		
			EACH	0.000	0.00	
			42.00000	0.000		0.00
0200	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	4.000	0.000		
			EACH	0.000	0.00	
			47.00000	0.000		0.00
0205	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	10.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
0210	630-80380	*TRAFFIC CONE	650.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0215	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13104  
 PCN: 13104-BID  
 PROJECT: NH R300-070

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 08/03/2000  
 11:20:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0220	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0225	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70025	F/A QUALITY INCENTIVE PAYMENT	82,291.600	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70028	F/A ESB PROGRAM -->>--> ITEM DELETED BY 105 ON 5/21/01	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70035	F/A VEHICLE LOOP DETECTORS	3,410.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70002	F/A ANTICIPATED CMO -->>--> ITEM DELETED BY 105 ON 5/21/01	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	900-00006	ADDED ITEM (DOLLAR)/ MCR LINE 1, UNIFORM TRAFFIC CONTROL, GJ	5,707.650	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0270	900-00010	ADDED ITEM (HOUR)/ MCR LINE 2, SPECIAL HBP LEVELING CREW	18.500	0.000		
			HOUR	0.000	0.00	
			525.00000	0.000		0.00
0275	900-00006	ADDED ITEM (DOLLAR)/ MCR LINE 4, PRICE ADJUSTMENT FOR ASPALT CEMENT PG (76-28)	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0280	627-30310	*PREFORMED PLASTIC PAVEMENT MARKING (60 MIL) (XWALK-STOP - MCR LINE 5	6,499.000	0.000		
			SF	0.000	0.00	
			4.75000	0.000		0.00
0285	900-00006	ADDED ITEM (DOLLAR)/ THIS ITEM ADDED TO VOID ITEM 0275	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13104  
 PCN: 13104-BID  
 PROJECT: NH R300-070

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 08/03/2000  
 11:20:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0290	603-50018	*18 INCH PLASTIC PIPE -->--> ITEM ADDED BY CO #9	62.000	0.000		
			LF	0.000	0.00	
			71.00000	0.000		0.00
0295	604-19005	INLET SPEC (5 FT) -->--> ITEM ADDED BY CO #9	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 2,678,672.67 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING						
0245	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	6,100.00	
			6,100.00000	1.000		6,100.00
0250	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	8,000.00	
			8,000.00000	1.000		8,000.00
0255	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	720.00	
			720.00000	1.000		720.00
			CAT 0400	CURRENT AMT	\$ 14,820.00 \$	14,820.00 \$ 14,820.00
PROJECT TOTAL			CURRENT AMT	\$ 2,693,492.67 \$	14,820.00 \$	14,820.00