

ESTIMATE SUMMARY

14:42:22

CONTID: C13141-ALT

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 13141-ALTBID1

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 35.0 DAYS

TIME ALLOW: 1278 CALENDAR DAYS

4th Street Bridge

PERCENT TIME: 2.74

ORIG TIME ALLOW: 1278 CALENDAR DAYS

PROJECT NO: BR 0961-008
4th Street Bridge

NAME OF ROAD: 096A

PROJECT COUNTIES: PUEBLO

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC. AND SUBSIDIARIES
10090 I-25 FRONTAGE ROAD

PAY PERIOD ENDING	01/20/2008	DATE TIME STARTED	11/07/2007
DATE LET	08/30/2007	DATE WORK BEGAN	12/17/2007
DATE AWARDED	10/18/2007	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	10/18/2007	DATE ACCEPTED	
DATE NOTICE TO PROCEED	11/07/2007		

LONGMONT CO 80504 303/485-4050

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 30,304,993.15 PARTICIPATING	\$ 461,959.55	\$ 196,301.55
AWARD PROJECT AMT:	\$ 27,657,855.15 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.52% TOTAL EARNINGS	461,959.55	196,301.55
FUNDS AVAILABLE:	\$ 29,843,033.60 STOCKPILED MATERIALS	126,272.40	126,272.40
	GROSS EARNINGS	588,231.95	322,573.95
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-13,858.79	-5,889.05
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	574,373.16	316,684.90
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	574,373.16	316,684.90
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 316,684.90

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 01/22/2008

14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.000		
			L S	1.000	11,305.50	
			11,305.50000	1.000		11,305.50
0010	202-00000	*REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0015	202-00003	*REMOVAL OF STRUCTURE (SPECIAL)	1.000	0.000		
			L S	0.450	88,324.65	
			196,277.00000	0.450		88,324.65
0020	202-00010	*REMOVAL OF TREE	51.000	0.000		
			EACH	51.000	16,702.50	
			327.50000	51.000		16,702.50
0025	202-00019	*REMOVAL OF INLET	4.000	0.000		
			EACH	0.000	0.00	
			1,525.00000	0.000		0.00
0030	202-00035	*REMOVAL OF PIPE	240.000	0.000		
			LF	0.000	0.00	
			34.50000	0.000		0.00
0035	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	570.000	0.000		
			SY	0.000	0.00	
			36.50000	0.000		0.00
0040	202-00200	*REMOVAL OF SIDEWALK	1,590.000	0.000		
			SY	0.000	0.00	
			36.50000	0.000		0.00
0045	202-00203	*REMOVAL OF CURB AND GUTTER	8,779.000	0.000		
			LF	495.000	2,722.50	
			5.50000	495.000		2,722.50
0050	202-00210	*REMOVAL OF CONCRETE PAVEMENT	448.000	0.000		
			SY	0.000	0.00	
			53.00000	0.000		0.00
0055	202-00220	*REMOVAL OF ASPHALT MAT	18,253.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	581.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0065	202-00250	*REMOVAL OF PAVEMENT MARKING	800.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
0070	202-00700	*REMOVAL OF LIGHT STANDARD	26.000	0.000		
			EACH	0.000	0.00	
			631.50000	0.000		0.00
0075	202-00810	REMOVAL OF GROUND SIGN	19.000	0.000		
			EACH	0.000	0.00	
			101.00000	0.000		0.00
0080	202-00815	REMOVAL OF SIGN (SPECIAL)	3.000	0.000		
			EACH	3.000	11,829.00	
			3,943.00000	3.000		11,829.00
0085	202-01000	*REMOVAL OF FENCE	1,731.000	1,178.000		
			LF	0.000	0.00	
			0.50000	1,178.000		589.00
0090	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	4,190.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0095	202-04001	*PLUG CULVERT	3.000	0.000		
			EACH	0.000	0.00	
			1,226.00000	0.000		0.00
0100	202-04100	*ABANDON WELL	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0105	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	34,163.000	0.000		
			CY	1,121.000	14,573.00	
			13.00000	1,121.000		14,573.00
0110	203-01500	*BLADING	50.000	0.000		
			HOUR	2.000	328.00	
			164.00000	2.000		328.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01510	*BACKHOE	8.000 HOUR	0.000 0.000	0.00	0.00
			188.50000	0.000		0.00
0120	203-01597	POTHOLING	40.000 HOUR	0.000 0.000	0.00	0.00
			176.00000	0.000		0.00
0125	203-01622	SWEEPING (WITH PICKUP BROOM)	75.000 HOUR	0.000 0.000	0.00	0.00
			86.00000	0.000		0.00
0130	206-00510	FILTER MATERIAL (CLASS A)	1,298.000 CY	0.000 0.000	0.00	0.00
			42.50000	0.000		0.00
0135	206-00520	FILTER MATERIAL (CLASS B)	177.000 CY	0.000 0.000	0.00	0.00
			42.50000	0.000		0.00
0140	207-00205	TOPSOIL	2,060.000 CY	0.000 0.000	0.00	0.00
			13.50000	0.000		0.00
0145	208-00002	*EROSION LOG (12 INCH)	780.000 LF	0.000 30.000	435.00	435.00
			14.50000	30.000		435.00
0150	208-00020	*SILT FENCE	2,610.000 LF	1,448.000 200.000	900.00	7,416.00
			4.50000	1,648.000		7,416.00
0155	208-00045	CONCRETE WASHOUT STRUCTURE	3.000 EACH	0.000 0.000	0.00	0.00
			8,222.00000	0.000		0.00
0160	208-00050	*STORM DRAIN INLET PROTECTION	4.000 EACH	0.000 4.000	752.00	752.00
			188.00000	4.000		752.00
0165	208-00070	STABILIZED CONSTRUCTION ENTRANCE	3.000 EACH	0.000 2.000	10,685.00	10,685.00
			5,342.50000	2.000		10,685.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00101	SEDIMENT REMOVAL AND DISPOSAL	75.000	0.000		
			HOUR	0.000	0.00	
			544.00000	0.000		0.00
0175	208-00205	EROSION CONTROL SUPERVISOR	1,560.000	2.000		
			HOUR	28.000	2,702.00	
			96.50000	30.000		2,895.00
0180	210-00050	RESET FIRE HYDRANT	1.000	0.000		
			EACH	0.000	0.00	
			6,882.50000	0.000		0.00
0185	210-00810	*RESET GROUND SIGN	6.000	0.000		
			EACH	0.000	0.00	
			151.50000	0.000		0.00
0190	210-04016	MODIFY MANHOLE (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			1,616.00000	0.000		0.00
0195	210-04050	ADJUST VALVE BOX	8.000	0.000		
			EACH	0.000	0.00	
			1,071.00000	0.000		0.00
0200	211-03001	DEWATERING SPECIAL	45.000	0.000		
			MGAL	0.000	0.00	
			630.00000	0.000		0.00
0205	212-00006	*SEEDING (NATIVE)	3.700	0.000		
			ACRE	0.000	0.00	
			995.00000	0.000		0.00
0210	213-00002	*MULCHING (WEED FREE HAY)	1.400	0.000		
			ACRE	0.000	0.00	
			1,218.50000	0.000		0.00
0215	213-00005	*MULCHING (DECORATIVE)	6,140.000	0.000		
			CF	0.000	0.00	
			2.50000	0.000		0.00
0220	213-00061	*MULCH TACKIFIER	280.000	0.000		
			LB	0.000	0.00	
			4.50000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	213-00100	*SOIL BINDER	7.000 ACRE	0.000 0.000	0.00	0.00
			375.50000	0.000		0.00
0230	213-00440	*METAL LANDSCAPE BORDER (1/8X4 INCH)	1,050.000 LF	0.000 0.000	0.00	0.00
			3.50000	0.000		0.00
0235	213-00700	*LANDSCAPE BOULDER	720.000 EACH	0.000 0.000	0.00	0.00
			215.00000	0.000		0.00
0240	214-00000	*LANDSCAPE MAINTENANCE	1.000 L S	0.000 0.000	0.00	0.00
			30,457.00000	0.000		0.00
0245	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	16.000 EACH	0.000 0.000	0.00	0.00
			403.00000	0.000		0.00
0250	214-00230	*DECIDUOUS TREE (3 INCH CALIPER)	30.000 EACH	0.000 0.000	0.00	0.00
			518.00000	0.000		0.00
0255	214-00280	*DECIDUOUS TREE (8 FOOT)	20.000 EACH	0.000 0.000	0.00	0.00
			190.00000	0.000		0.00
0260	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	431.000 EACH	0.000 0.000	0.00	0.00
			56.00000	0.000		0.00
0265	214-00510	*EVERGREEN TREE (10 FOOT) (BALL AND BURLAP)	12.000 EACH	0.000 0.000	0.00	0.00
			863.00000	0.000		0.00
0270	214-00650	*EVERGREEN SHRUB (5 GALLON CONTAINER)	35.000 EACH	0.000 0.000	0.00	0.00
			56.00000	0.000		0.00
0275	214-01010	*BRUSH LAYER CUTTING	200.000 EACH	0.000 0.000	0.00	0.00
			15.00000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	250.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0285	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	500.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0290	217-00020	*HERBICIDE TREATMENT	20.000	0.000		
			HOUR	0.000	0.00	
			152.50000	0.000		0.00
0295	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.000		
			L S	0.000	0.00	
			4,525.50000	0.000		0.00
0300	250-00050	*MONITORING TECHNICIAN	56.000	11.500		
			HOUR	11.000	1,270.50	
			115.50000	22.500		2,598.75
0305	250-00110	*HEALTH AND SAFETY OFFICER	60.000	5.500		
			HOUR	16.000	2,040.00	
			127.50000	21.500		2,741.25
0310	250-00120	*MATERIAL SAMPLING AND DELIVERY	18.000	0.000		
			EACH	0.000	0.00	
			160.50000	0.000		0.00
0315	250-00200	*MATERIAL HANDLING (STOCKPILE)	93.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0320	250-00210	*SOLID WASTE DISPOSAL	93.000	0.000		
			CY	0.000	0.00	
			45.50000	0.000		0.00
0325	304-06007	AGGREGATE BASE COURSE (CLASS 6)	3,465.000	0.000		
			CY	0.000	0.00	
			49.00000	0.000		0.00
0330	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	489.000	0.000		
			TON	0.000	0.00	
			140.50000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	6,483.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
0340	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	3,011.000	0.000		
			GAL	0.000	0.00	
			5.00000	0.000		0.00
0345	411-10300	*EMULSIFIED ASPHALT (PRIME COAT)	4,430.000	0.000		
			GAL	0.000	0.00	
			7.00000	0.000		0.00
0350	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	45.000	0.000		
			SY	0.000	0.00	
			35.50000	0.000		0.00
0355	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	6,050.000	0.000		
			SY	1,068.000	4,806.00	
			4.50000	1,068.000		4,806.00
0360	506-00212	RIPRAP (12 INCH)	2,597.000	0.000		
			CY	0.000	0.00	
			46.00000	0.000		0.00
0365	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	23.500	0.000		
			CY	0.000	0.00	
			276.00000	0.000		0.00
0370	514-00100	HAND RAIL	75.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0375	601-40401	*STRUCTURAL CONCRETE STAIN	25,818.000	0.000		
			SF	0.000	0.00	
			0.40000	0.000		0.00
0380	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	763.000	0.000		
			LF	0.000	0.00	
			79.00000	0.000		0.00
0385	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	356.000	0.000		
			LF	0.000	0.00	
			92.00000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	603-01275	27 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	212.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00
0395	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	763.000	0.000		
			LF	0.000	0.00	
			137.00000	0.000		0.00
0400	603-01425	*42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	98.000	0.000		
			LF	0.000	0.00	
			199.00000	0.000		0.00
0405	603-01545	*54 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	6.000	0.000		
			LF	0.000	0.00	
			355.00000	0.000		0.00
0410	603-02185	*23X14 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	40.000	0.000		
			LF	0.000	0.00	
			168.00000	0.000		0.00
0415	603-02425	*53X34 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	52.000	0.000		
			LF	0.000	0.00	
			263.00000	0.000		0.00
0420	603-50008	*8 INCH PLASTIC PIPE	166.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0425	604-00305	*INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,366.50000	0.000		0.00
0430	604-13653	*INLET TYPE 13 (5 FOOT) (SPECIAL) (3 UNIT)	1.000	0.000		
			EACH	0.000	0.00	
			3,923.50000	0.000		0.00
0435	604-13662	*INLET TYPE 13 (5 FOOT) (SWEEPER) (2 UNIT)	1.000	0.000		
			EACH	0.000	0.00	
			3,923.50000	0.000		0.00
0440	604-13663	*INLET TYPE 13 (5 FOOT) (SWEEPER) (3 UNIT)	1.000	0.000		
			EACH	0.000	0.00	
			3,923.50000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	604-13672	*INLET TYPE 13 (10 FOOT) (SWEEPER) (2 UNIT)	1.000 EACH 4,468.50000	0.000 0.000 0.000	0.00 0.00	0.00
0450	604-13673	*INLET TYPE 13 (10 FOOT) (SWEEPER) (3 UNIT)	1.000 EACH 4,468.50000	0.000 0.000 0.000	0.00 0.00	0.00
0455	604-13674	*INLET TYPE 13 (10 FOOT) (SWEEPER) (4 UNIT)	2.000 EACH 5,013.50000	0.000 0.000 0.000	0.00 0.00	0.00
0460	604-13675	*INLET TYPE 13 (10 FOOT) (SWEEPER) (5 UNIT)	2.000 EACH 5,831.50000	0.000 0.000 0.000	0.00 0.00	0.00
0465	604-13676	*INLET TYPE 13 (10 FOOT) (SWEEPER) (6 UNIT)	1.000 EACH 7,448.50000	0.000 0.000 0.000	0.00 0.00	0.00
0470	604-13681	*INLET TYPE 13 (10 FOOT) (SPECIAL) (1 UNIT)	1.000 EACH 7,448.50000	0.000 0.000 0.000	0.00 0.00	0.00
0475	604-20000	*OUTLET STRUCTURE	1.000 EACH 14,584.50000	0.000 0.000 0.000	0.00 0.00	0.00
0480	604-31005	*MANHOLE BOX BASE (5 FOOT)	1.000 EACH 12,341.50000	0.000 0.000 0.000	0.00 0.00	0.00
0485	604-31010	*MANHOLE BOX BASE (10 FOOT)	7.000 EACH 13,598.00000	0.000 0.000 0.000	0.00 0.00	0.00
0490	604-31015	*MANHOLE BOX BASE (15 FOOT)	3.000 EACH 16,478.00000	0.000 0.000 0.000	0.00 0.00	0.00
0495	604-31020	*MANHOLE BOX BASE (20 FOOT)	2.000 EACH 18,331.50000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	604-39000	*MANHOLE SPECIAL WATER QUALITY UNIT	2.000 EACH 19,452.00000	0.000 0.000 0.000	0.00 0.00	0.00
0505	604-39010	*MANHOLE SPECIAL (10 FOOT)	1.000 EACH 15,529.00000	0.000 0.000 0.000	0.00 0.00	0.00
0510	604-39020	*MANHOLE SPECIAL (20 FOOT)	2.000 EACH 18,331.50000	0.000 0.000 0.000	0.00 0.00	0.00
0515	604-39025	*MANHOLE SPECIAL (25 FOOT)	1.000 EACH 19,452.00000	0.000 0.000 0.000	0.00 0.00	0.00
0520	607-11525	*FENCE (PLASTIC)	2,517.000 LF 2.00000	2,260.000 257.000 2,517.000	514.00	5,034.00
0525	607-11580	*FENCE (TEMPORARY)	500.000 LF 2.00000	0.000 0.000 0.000	0.00	0.00
0530	607-53172	*FENCE CHAIN LINK (72 INCH)	353.000 LF 23.50000	0.000 0.000 0.000	0.00	0.00
0535	607-60203	*3 FT GATE SINGLE (CHAIN LINK)	2.000 EACH 160.00000	0.000 0.000 0.000	0.00	0.00
0540	608-00006	*CONCRETE SIDEWALK (6 INCH)	2,742.000 SY 53.00000	0.000 0.000 0.000	0.00	0.00
0545	608-00010	*CONCRETE CURB RAMP	114.000 SY 129.50000	0.000 0.000 0.000	0.00	0.00
0550	608-00020	*CONCRETE BIKEWAY	867.000 SY 62.50000	0.000 0.000 0.000	0.00	0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	3,966.000	0.000		
			LF	0.000	0.00	
			19.50000	0.000		0.00
0560	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	3,499.000	0.000		
			LF	0.000	0.00	
			20.50000	0.000		0.00
0565	609-24008	*GUTTER TYPE 2 (8 FOOT)	201.000	0.000		
			LF	0.000	0.00	
			18.50000	0.000		0.00
0570	610-00010	*MEDIAN COVER MATERIAL (DECORATIVE)	4,135.000	0.000		
			SF	0.000	0.00	
			5.00000	0.000		0.00
0575	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	3,700.000	0.000		
			LF	0.000	0.00	
			19.50000	0.000		0.00
0580	613-07000	*PULL BOX (SPECIAL)	4.000	0.000		
			EACH	0.000	0.00	
			2,194.50000	0.000		0.00
0585	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			155,933.50000	0.000		0.00
0590	613-16010	*LIGHT STANDARD AND LUMINAIRE (DECORATIVE)	36.000	0.000		
			EACH	0.000	0.00	
			7,363.50000	0.000		0.00
0595	613-40010	*LIGHT STANDARD FOUNDATION	36.000	0.000		
			EACH	0.000	0.00	
			1,708.00000	0.000		0.00
0600	613-50100	*LIGHTING CONTROL CENTER	2.000	0.000		
			EACH	0.000	0.00	
			11,229.00000	0.000		0.00
0605	614-00011	*SIGN PANEL (CLASS I)	118.000	0.000		
			SF	0.000	0.00	
			7.00000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	614-00012	*SIGN PANEL (CLASS II)	12.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0615	614-01512	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST)	103.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0620	614-01522	*STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET)	11.000	0.000		
			EACH	0.000	0.00	
			101.00000	0.000		0.00
0625	614-01575	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (POST)	56.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0630	614-01578	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (SLIPBASE)	5.000	0.000		
			EACH	0.000	0.00	
			222.00000	0.000		0.00
0635	619-00002	*WATER SERVICE	3.000	0.000		
			EACH	0.000	0.00	
			3,882.50000	0.000		0.00
0640	619-50080	*1 INCH PLASTIC PIPE	6,445.000	0.000		
			LF	0.000	0.00	
			0.70000	0.000		0.00
0645	619-50100	*1-1/4 INCH PLASTIC PIPE	2,270.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00
0650	619-50160	*2 INCH PLASTIC PIPE	450.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0655	619-50200	*2-1/2 INCH PLASTIC PIPE	490.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0660	619-50480	*6 INCH PLASTIC PIPE	40.000	0.000		
			LF	0.000	0.00	
			61.50000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	619-50640	*8 INCH PLASTIC PIPE	120.000	0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00
0670	619-75048	*6 INCH GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			2,579.00000	0.000		0.00
0675	619-75064	*8 INCH GATE VALVE	2.000	0.000		
			EACH	0.000	0.00	
			2,789.50000	0.000		0.00
0680	621-00200	*HAUL ROAD	1.000	0.000		
			L S	1.000	15,019.00	
			15,019.00000	1.000		15,019.00
0685	621-00450	*DETOUR PAVEMENT	3,351.000	0.000		
			SY	0.000	0.00	
			41.00000	0.000		0.00
0690	621-00650	PEDESTRIAN STAIR STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			12,968.50000	0.000		0.00
0695	623-00162	*DRIP EMITTER TUBING	7,900.000	0.000		
			LF	0.000	0.00	
			0.70000	0.000		0.00
0700	623-00186	*3/4 INCH FLUSH UNIT	20.000	0.000		
			EACH	0.000	0.00	
			61.00000	0.000		0.00
0705	623-00206	*6 INCH POP-UP SPRAY SPRINKLER	220.000	0.000		
			EACH	0.000	0.00	
			27.50000	0.000		0.00
0710	623-01708	*1 INCH BACKFLOW PREVENTER	2.000	0.000		
			EACH	0.000	0.00	
			1,066.00000	0.000		0.00
0715	623-03108	*1 INCH AUTOMATIC CONTROL VALVE	35.000	0.000		
			EACH	0.000	0.00	
			127.00000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	623-04008	*1 INCH QUICK-COUPLER VALVE	9.000 EACH	0.000 0.000	0.00	0.00
			76.00000	0.000		0.00
0725	623-05010	*1-1/4 INCH GATE VALVE	6.000 EACH	0.000 0.000	0.00	0.00
			35.50000	0.000		0.00
0730	623-08112	*12 STATION AUTOMATIC CONTROLLER	1.000 EACH	0.000 0.000	0.00	0.00
			1,669.00000	0.000		0.00
0735	623-08124	*24 STATION AUTOMATIC CONTROLLER	1.000 EACH	0.000 0.000	0.00	0.00
			3,285.50000	0.000		0.00
0740	625-00000	CONSTRUCTION SURVEYING	1.000 L S	0.000 0.000	0.00	0.00
			526,840.00000	0.000		0.00
0745	626-00000	*MOBILIZATION	1.000 L S	0.000 0.000	0.00	0.00
			,445,000.00000	0.000		0.00
0750	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S	0.000 0.000	0.00	0.00
			21,458.00000	0.000		0.00
0755	627-00005	*EPOXY PAVEMENT MARKING	29.000 GAL	0.000 0.000	0.00	0.00
			151.50000	0.000		0.00
0760	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	100.000 GAL	0.000 0.000	0.00	0.00
			50.50000	0.000		0.00
0765	627-01010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID)	718.000 SF	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
0770	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	261.000 SF	0.000 0.000	0.00	0.00
			16.00000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	629-01002	SURVEY MONUMENT (TYPE 2)	2.000 EACH 450.00000	0.000 0.000 0.000	0.00 0.00	0.00
0780	630-00000	*FLAGGING	3,000.000 HOUR 18.00000	0.000 2.000 2.000	36.00	36.00
0785	630-00007	*TRAFFIC CONTROL INSPECTION	1,003.000 DAY 77.00000	2.000 29.000 31.000	2,233.00	2,387.00
0790	630-00012	*TRAFFIC CONTROL MANAGEMENT	275.000 DAY 359.00000	2.000 1.000 3.000	359.00	1,077.00
0795	630-00015	UNIFORMED TRAFFIC CONTROL COORDINATION	60.000 HOUR 63.50000	0.000 0.000 0.000	0.00	0.00
0800	630-80001	*FLASHING BEACON (PORTABLE)	2.000 EACH 673.00000	0.000 1.000 1.000	673.00	673.00
0805	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	6.000 EACH 171.50000	0.000 0.000 0.000	0.00	0.00
0810	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	10.000 EACH 154.00000	0.000 0.000 0.000	0.00	0.00
0815	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	50.000 EACH 10.50000	9.500 5.000 14.500	52.50	152.25
0820	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	16.000 EACH 11.50000	2.000 0.000 2.000	0.00	23.00
0825	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	2.000 EACH 9.00000	1.000 0.000 1.000	0.00	9.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	200.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0835	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.000		
			EACH	0.000	0.00	
			15,384.50000	1.000		15,384.50
0840	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.500		
			EACH	0.000	0.00	
			307.50000	0.500		153.75
0845	630-80360	*DRUM CHANNELIZING DEVICE	750.000	0.000		
			EACH	0.000	0.00	
			7.50000	0.000		0.00
0850	630-80370	CONCRETE BARRIER (TEMPORARY)	1,825.000	0.000		
			LF	0.000	0.00	
			30.50000	0.000		0.00
0855	630-80380	*TRAFFIC CONE	250.000	20.000		
			EACH	0.000	0.00	
			1.00000	20.000		20.00
0860	630-85010	IMPACT ATTENUATOR (TEMPORARY)	4.000	0.000		
			EACH	0.000	0.00	
			2,051.50000	0.000		0.00
0865	700-70002	F/A ANTICIPATED CMO ART / MONUMENTS	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0870	700-70010	F/A MINOR CONTRACT REVISIONS	800,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0875	700-70011	F/A PARTNERING	10,000.000	0.000		
			F A	3,586.030	3,586.03	
			1.00000	3,586.030		3,586.03
0880	700-70012	F/A ASPHALT PAVEMENT INCENTIVE SMOOTHNESS INCENTIVE	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	700-70014	F/A INCENTIVE COMPLETION INCENTIVE / DISINCENTIVE	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0890	700-70016	F/A FUEL COST ADJUSTMENT	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0895	700-70022	F/A OJT COLORADO TRAINING PROGRAM	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0900	700-70023	F/A ON-THE-JOB TRAINEE	6,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70025	F/A QUALITY INCENTIVE PAYMENT	16,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70034	F/A DISPUTE REVIEW BOARD	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70037	F/A CONTAMINATED SOIL	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70042	F/A RAILROAD FLAGGING	1,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70190	F/A ELECTRIC SERVICE	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70255	F/A WATER	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0945	700-70380	F/A EROSION CONTROL	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70390	F/A WETLAND RESTORATION & REPLACEMENT	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	10,000.000	0.000		
			F A	4,453.370	4,453.37	
			1.00000	4,453.370		4,453.37
			CAT 0200	CURRENT AMT \$	10,678,476.60 \$	196,301.55 \$
CAT NO0300 STRUCTURE						
0965	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			400,000.00000	0.000		0.00
0970	206-00000	*STRUCTURE EXCAVATION	3,187.000	0.000		
			CY	0.000	0.00	
			14.50000	0.000		0.00
0975	206-00050	*STRUCTURE BACKFILL (SPECIAL)	412.000	0.000		
			CY	0.000	0.00	
			16.50000	0.000		0.00
0980	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,245.000	0.000		
			CY	0.000	0.00	
			41.00000	0.000		0.00
0985	206-00200	*STRUCTURE BACKFILL (CLASS 2)	224.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0990	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,683.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0995	206-01781	SHORING (AREA 1)	1.000	0.000		
			L S	0.000	0.00	
			40,903.00000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE						
1000	206-01782	SHORING (AREA 2)	1.000	0.000		
			L S	0.000	0.00	
			92,245.00000	0.000		0.00
1005	206-01783	SHORING (AREA 3)	1.000	0.000		
			L S	0.000	0.00	
			122,521.00000	0.000		0.00
1010	206-01784	*SHORING (AREA 4)	1.000	0.000		
			L S	0.000	0.00	
			29,931.00000	0.000		0.00
1015	206-01785	SHORING (AREA 5)	1.000	0.000		
			L S	0.000	0.00	
			17,841.00000	0.000		0.00
1020	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	1,717.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
1025	503-00048	*DRILLED CAISSON (48 INCH)	990.000	0.000		
			LF	0.000	0.00	
			375.00000	0.000		0.00
1025		MATERIAL ALLOWANCE 48" CAISSON REINFORCING STEEL		0.000		
			LF	402.000	14,552.40	
			36.20000	402.000		14,552.40
1030	503-00060	*DRILLED CAISSON (60 INCH)	316.000	0.000		
			LF	0.000	0.00	
			900.00000	0.000		0.00
1030		MATERIAL ALLOWANCE 60" CAISSON REINFORCING STEEL		0.000		
			LF	144.000	28,080.00	
			195.00000	144.000		28,080.00
1035	503-00096	*DRILLED CAISSON (96 INCH)	408.000	0.000		
			LF	0.000	0.00	
			1,250.00000	0.000		0.00
1035		MATERIAL ALLOWANCE 96" CAISSON REINFORCING STEEL		0.000		
			LF	408.000	83,640.00	
			205.00000	408.000		83,640.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE						
1040	507-00105	CONCRETE SLOPE AND DITCH PAVING (REINFORCED) (COLORED)	170.000	0.000		
			CY	0.000	0.00	
			274.50000	0.000		0.00
1045	512-00103	BEARING DEVICE (TYPE III)	8.000	0.000		
			EACH	0.000	0.00	
			8,878.50000	0.000		0.00
1050	513-00690	BRIDGE DRAIN (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			7,687.00000	0.000		0.00
1055	514-00201	*PEDESTRIAN RAILING (STEEL) (SPECIAL)	2,582.000	0.000		
			LF	0.000	0.00	
			284.50000	0.000		0.00
1060	515-00120	*WATERPROOFING (MEMBRANE)	10,595.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00
1065	518-01009	BRIDGE EXPANSION DEVICE (0-9 INCH)	206.000	0.000		
			LF	0.000	0.00	
			1,203.50000	0.000		0.00
1070	601-03040	CONCRETE CLASS D (BRIDGE)	2,180.300	0.000		
			CY	0.000	0.00	
			429.00000	0.000		0.00
1075	601-05045	CONCRETE CLASS S40	9,361.400	0.000		
			CY	0.000	0.00	
			713.50000	0.000		0.00
1080	601-05540	CONCRETE CLASS HT (DECK TOPPING)	437.000	0.000		
			CY	0.000	0.00	
			248.50000	0.000		0.00
1085	601-40401	*STRUCTURAL CONCRETE STAIN	219,836.000	0.000		
			SF	0.000	0.00	
			0.40000	0.000		0.00
1090	602-00000	*REINFORCING STEEL	582,071.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE						
1095	602-00020	*REINFORCING STEEL (EPOXY COATED)	2,156,081.000	0.000		
			LB	0.000	0.00	
			1.15000	0.000		0.00
1100	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	4,893.000	0.000		
			LF	0.000	0.00	
			98.50000	0.000		0.00
1105	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	1,057.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
1110	607-53178	*FENCE CHAIN LINK (SPEC) (78 IN)	1,200.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
1115	613-00100	*1 INCH ELECTRICAL CONDUIT	268.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
1120	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	1,993.000	0.000		
			LF	0.000	0.00	
			13.50000	0.000		0.00
1125	613-00200	*2 INCH ELECTRICAL CONDUIT	11,813.000	0.000		
			LF	0.000	0.00	
			12.50000	0.000		0.00
1130	613-00300	*3 INCH ELECTRICAL CONDUIT	4,500.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
1135	613-00400	*4 INCH ELECTRICAL CONDUIT	16,095.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
1140	613-04020	*HANGER SYSTEM	1.000	0.000		
			L S	0.000	0.00	
			87,691.50000	0.000		0.00
1145	613-15100	*RECESSED LIGHT	22.000	0.000		
			EACH	0.000	0.00	
			2,313.00000	0.000		0.00

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23
 ESTIMATE RUN 01/22/2008
 14:42:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE						
1150	613-16010	*LIGHT STANDARD AND LUMINAIRE (DECORATIVE)	28.000 EACH	0.000 0.000	0.00	0.00
			7,363.50000	0.000		0.00
1155	613-50225	*INTERIOR LIGHTING (CONCRETE BOX GIRDER)	142.000 EACH	0.000 0.000	0.00	0.00
			516.50000	0.000		0.00
1160	618-00002	PRESTRESSING STEEL STRAND	47,214.500 MKFT	0.000 0.000	0.00	0.00
			52.00000	0.000		0.00
1165	618-00005	PRESTRESSING STEEL BAR	239.600 MKFT	0.000 0.000	0.00	0.00
			249.00000	0.000		0.00
1170	626-00010	ERECTION EQUIPMENT	1.000 L S	0.000 0.000	0.00	0.00
			,100,000.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	19,389,268.05 \$	126,272.40 \$
			CAT NO0400	CONSTRUCTION ENGINEERING		126,272.40
0935	700-70220	F/A PHONE SERVICE	2,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
1175	620-00005	FIELD OFFICE (SPECIAL)	1.000 EACH	1.000 0.000	0.00	0.00
			141,737.00000	1.000		141,737.00
1180	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH	1.000 0.000	0.00	0.00
			85,511.50000	1.000		85,511.50
1185	620-00020	SANITARY FACILITY	2.000 EACH	2.000 0.000	0.00	0.00
			4,000.00000	2.000		8,000.00
			CAT 0400	CURRENT AMT \$	237,248.50 \$	235,248.50
PROJECT TOTAL			CURRENT AMT \$	30,304,993.15 \$	322,573.95 \$	588,231.95