

ESTIMATE SUMMARY

07:59:38

CONTID: C13141-ALT

ESTIMATE NO: 0017 PROG

SPEC YR: 2005

PCN: 13141-ALTBID1

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 491.0 DAYS

TIME ALLOW: 1278 CALENDAR DAYS

4th Street Bridge

PERCENT TIME: 38.42

ORIG TIME ALLOW: 1278 CALENDAR DAYS

PROJECT NO: BR 0961-008
4th Street Bridge

NAME OF ROAD: 096A

PROJECT COUNTIES: PUEBLO

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC. AND SUBSIDIARIES
10090 I-25 FRONTAGE ROAD

| | | | |
|------------------------|------------|-------------------|------------|
| PAY PERIOD ENDING | 04/20/2009 | DATE TIME STARTED | 11/07/2007 |
| DATE LET | 08/30/2007 | DATE WORK BEGAN | 12/17/2007 |
| DATE AWARDED | 10/18/2007 | DATE TIME STOPPED | |
| DATE CONTRACT EXECUTED | 10/18/2007 | DATE ACCEPTED | |
| DATE NOTICE TO PROCEED | 11/07/2007 | | |

LONGMONT CO 80504 303/485-4050

| | CURRENT TOTAL | THIS ESTIMATE |
|--|-----------------------|---------------|
| CURRENT PROJECT AMT: \$ 30,180,889.57 PARTICIPATING | \$ 11,428,036.67 | \$ 805,248.70 |
| AWARD PROJECT AMT: \$ 27,657,855.15 NON-PARTICIPATING | 0.00 | 0.00 |
| PERCENT COMPLETE: 37.87% TOTAL EARNINGS | 11,428,036.67 | 805,248.70 |
| FUNDS AVAILABLE: \$ 18,752,852.90 STOCKPILED MATERIALS | 1,491,709.99 | 36,321.67 |
| | GROSS EARNINGS | 12,919,746.66 |
| TOTAL CLAIMS: \$ 0.00 RETAINAGE | -298,831.10 | -24,157.46 |
| | SECURITIES ENCUMBERED | 298,831.10 |
| | NET EARNINGS | 12,919,746.66 |
| | LIQUIDATED DAMAGES | 0.00 |
| | AUTOPAY ADJUSTMENT | 0.00 |
| | AMOUNT DUE | 12,919,746.66 |
| | OTHER ADJUSTMENTS | 0.00 |
| | PAYMENT DUE | \$ 841,570.37 |

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

ESTIMATE RUN 04/24/2009

07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0005 | 201-00000 | *CLEARING AND GRUBBING | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 11,305.50000 | 1.000 | | 11,305.50 |
| 0010 | 202-00000 | *REMOVAL OF STRUCTURES AND OBSTRUCTIONS | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 20,000.00000 | 1.000 | | 20,000.00 |
| 0015 | 202-00003 | *REMOVAL OF STRUCTURE (SPECIAL) | 1.000 | 0.950 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 196,277.00000 | 0.950 | | 186,463.15 |
| 0020 | 202-00010 | *REMOVAL OF TREE | 60.000 | 60.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 327.50000 | 60.000 | | 19,650.00 |
| 0025 | 202-00019 | *REMOVAL OF INLET | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,525.00000 | 0.000 | | 0.00 |
| 0030 | 202-00035 | *REMOVAL OF PIPE | 240.000 | 240.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 34.50000 | 240.000 | | 8,280.00 |
| 0035 | 202-00190 | *REMOVAL OF CONCRETE MEDIAN COVER MATERIAL | 570.000 | 290.500 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 36.50000 | 290.500 | | 10,603.25 |
| 0040 | 202-00200 | *REMOVAL OF SIDEWALK | 1,590.000 | 263.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 36.50000 | 263.000 | | 9,599.50 |
| 0045 | 202-00203 | *REMOVAL OF CURB AND GUTTER | 8,854.000 | 3,556.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.50000 | 3,556.000 | | 19,558.00 |
| 0050 | 202-00210 | *REMOVAL OF CONCRETE PAVEMENT | 448.000 | 46.110 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 53.00000 | 46.110 | | 2,443.83 |
| 0055 | 202-00220 | *REMOVAL OF ASPHALT MAT | 18,253.000 | 3,834.220 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 4.50000 | 3,834.220 | | 17,253.99 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 3
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0060 | 202-00240 | *REMOVAL OF ASPHALT MAT (PLANING) | 581.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 14.00000 | 0.000 | | 0.00 |
| 0065 | 202-00250 | *REMOVAL OF PAVEMENT MARKING | 1,898.000 | 1,605.660 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 1.50000 | 1,605.660 | | 2,408.49 |
| 0070 | 202-00700 | *REMOVAL OF LIGHT STANDARD | 26.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 631.50000 | 6.000 | | 3,789.00 |
| 0075 | 202-00810 | REMOVAL OF GROUND SIGN | 22.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 101.00000 | 4.000 | | 404.00 |
| 0080 | 202-00815 | REMOVAL OF SIGN (SPECIAL) | 3.000 | 3.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,943.00000 | 3.000 | | 11,829.00 |
| 0085 | 202-01000 | *REMOVAL OF FENCE | 1,731.000 | 1,178.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 0.50000 | 1,178.000 | | 589.00 |
| 0090 | 202-01130 | *REMOVAL OF GUARDRAIL TYPE 3 | 4,190.000 | 1,125.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.50000 | 1,125.000 | | 2,812.50 |
| 0095 | 202-04001 | *PLUG CULVERT | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,226.00000 | 0.000 | | 0.00 |
| 0100 | 202-04100 | *ABANDON WELL | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,500.00000 | 1.000 | | 1,500.00 |
| 0105 | 203-00060 | *EMBANKMENT MATERIAL (COMPLETE IN PLACE) | 34,163.000 | 27,690.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 13.00000 | 27,690.000 | | 359,970.00 |
| 0110 | 203-01500 | *BLADING | 50.000 | 11.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 164.00000 | 11.000 | | 1,804.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 4
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|----------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0115 | 203-01510 | *BACKHOE | 8.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 188.50000 | 0.000 | | 0.00 |
| 0120 | 203-01597 | *POTHOLING | 54.000 | 5.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 176.00000 | 5.000 | | 880.00 |
| 0125 | 203-01622 | SWEEPING (WITH PICKUP BROOM) | 95.000 | 86.000 | | |
| | | | HOUR | 9.000 | 774.00 | |
| | | | 86.00000 | 95.000 | | 8,170.00 |
| 0130 | 206-00510 | FILTER MATERIAL (CLASS A) | 1,298.000 | 28.100 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 42.50000 | 28.100 | | 1,194.25 |
| 0135 | 206-00520 | FILTER MATERIAL (CLASS B) | 177.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 42.50000 | 0.000 | | 0.00 |
| 0140 | 207-00205 | TOPSOIL | 2,060.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 13.50000 | 0.000 | | 0.00 |
| 0145 | 208-00002 | *EROSION LOG (12 INCH) | 780.000 | 450.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 14.50000 | 450.000 | | 6,525.00 |
| 0150 | 208-00020 | *SILT FENCE | 4,515.000 | 4,415.000 | | |
| | | | LF | 100.000 | 450.00 | |
| | | | 4.50000 | 4,515.000 | | 20,317.50 |
| 0155 | 208-00045 | CONCRETE WASHOUT STRUCTURE | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,222.00000 | 4.000 | | 32,888.00 |
| 0160 | 208-00050 | *STORM DRAIN INLET PROTECTION | 10.000 | 10.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 188.00000 | 10.000 | | 1,880.00 |
| 0165 | 208-00070 | STABILIZED CONSTRUCTION ENTRANCE | 7.000 | 7.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,342.50000 | 7.000 | | 37,397.50 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 5
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|-------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0170 | 208-00101 | SEDIMENT REMOVAL AND DISPOSAL | 100.000 | 65.000 | | |
| | | | HOUR | 0.500 | 272.00 | |
| | | | 544.00000 | 65.500 | | 35,632.00 |
| 0175 | 208-00205 | EROSION CONTROL SUPERVISOR | 2,210.000 | 364.500 | | |
| | | | HOUR | 35.000 | 3,377.50 | |
| | | | 96.50000 | 399.500 | | 38,551.75 |
| 0180 | 210-00050 | RESET FIRE HYDRANT | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,882.50000 | 0.000 | | 0.00 |
| 0185 | 210-00810 | *RESET GROUND SIGN | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 151.50000 | 0.000 | | 0.00 |
| 0190 | 210-04016 | MODIFY MANHOLE (SPECIAL) | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,616.00000 | 1.000 | | 1,616.00 |
| 0195 | 210-04050 | ADJUST VALVE BOX | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,071.00000 | 0.000 | | 0.00 |
| 0200 | 211-03001 | DEWATERING SPECIAL | 247.000 | 247.000 | | |
| | | | MGAL | 0.000 | 0.00 | |
| | | | 630.00000 | 247.000 | | 155,610.00 |
| 0205 | 212-00006 | *SEEDING (NATIVE) | 3.700 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 995.00000 | 0.000 | | 0.00 |
| 0210 | 213-00002 | *MULCHING (WEED FREE HAY) | 1.400 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 1,218.50000 | 0.000 | | 0.00 |
| 0215 | 213-00005 | *MULCHING (DECORATIVE) | 6,140.000 | 0.000 | | |
| | | | CF | 0.000 | 0.00 | |
| | | | 2.50000 | 0.000 | | 0.00 |
| 0220 | 213-00061 | *MULCH TACKIFIER | 280.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 4.50000 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 6
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0225 | 213-00100 | *SOIL BINDER | 7.000 ACRE 375.50000 | 3.000 0.000 3.000 | 0.00 | 1,126.50 |
| 0230 | 213-00440 | *METAL LANDSCAPE BORDER (1/8X4 INCH) | 1,050.000 LF 3.50000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0235 | 213-00700 | *LANDSCAPE BOULDER | 720.000 EACH 215.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0240 | 214-00000 | *LANDSCAPE MAINTENANCE | 1.000 L S 30,457.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0245 | 214-00220 | *DECIDUOUS TREE (2 INCH CALIPER) | 16.000 EACH 403.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0250 | 214-00230 | *DECIDUOUS TREE (3 INCH CALIPER) | 30.000 EACH 518.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0255 | 214-00280 | *DECIDUOUS TREE (8 FOOT) | 20.000 EACH 190.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0260 | 214-00350 | *DECIDUOUS SHRUB (5 GALLON CONTAINER) | 431.000 EACH 56.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0265 | 214-00510 | *EVERGREEN TREE (10 FOOT) (BALL AND BURLAP) | 12.000 EACH 863.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0270 | 214-00650 | *EVERGREEN SHRUB (5 GALLON CONTAINER) | 35.000 EACH 56.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0275 | 214-01010 | *BRUSH LAYER CUTTING | 200.000 EACH 15.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 7
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0280 | 216-00035 | *SOIL RETENTION BLANKET (PLASTIC) | 250.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 9.00000 | 0.000 | | 0.00 |
| 0285 | 216-00041 | *SOIL RETENTION BLANKET (STRAW/COCONUT) | 500.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 4.00000 | 0.000 | | 0.00 |
| 0290 | 217-00020 | *HERBICIDE TREATMENT | 20.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 152.50000 | 0.000 | | 0.00 |
| 0295 | 250-00010 | *ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT | 1.000 | 0.750 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 4,525.50000 | 0.750 | | 3,394.13 |
| 0300 | 250-00050 | *MONITORING TECHNICIAN | 205.500 | 205.500 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 115.50000 | 205.500 | | 23,735.25 |
| 0305 | 250-00110 | *HEALTH AND SAFETY OFFICER | 156.500 | 156.500 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 127.50000 | 156.500 | | 19,953.75 |
| 0310 | 250-00120 | *MATERIAL SAMPLING AND DELIVERY | 18.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 160.50000 | 6.000 | | 963.00 |
| 0315 | 250-00200 | *MATERIAL HANDLING (STOCKPILE) | 1,441.000 | 1,441.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 15.00000 | 1,441.000 | | 21,615.00 |
| 0320 | 250-00210 | *SOLID WASTE DISPOSAL | 1,180.000 | 1,180.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 45.50000 | 1,180.000 | | 53,690.00 |
| 0325 | 304-06007 | AGGREGATE BASE COURSE (CLASS 6) | 3,465.000 | 492.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 49.00000 | 492.000 | | 24,108.00 |
| 0330 | 403-00720 | *HOT MIX ASPHALT (PATCHING) (ASPHALT) | 489.000 | 80.610 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 140.50000 | 80.610 | | 11,325.71 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 8
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0335 | 403-34871 | *HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28) | 2,161.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 97.00000 | 0.000 | | 0.00 |
| 0340 | 411-10255 | *EMULSIFIED ASPHALT (SLOW-SETTING) | 3,011.000 | 0.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 5.00000 | 0.000 | | 0.00 |
| 0345 | 411-10300 | *EMULSIFIED ASPHALT (PRIME COAT) | 4,430.000 | 0.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 7.00000 | 0.000 | | 0.00 |
| 0350 | 420-00100 | GEOTEXTILE (EROSION CONTROL) (CLASS A) | 70.000 | 70.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 35.50000 | 70.000 | | 2,485.00 |
| 0355 | 420-00101 | GEOTEXTILE (EROSION CONTROL) (CLASS B) | 6,050.000 | 1,250.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 4.50000 | 1,250.000 | | 5,625.00 |
| 0360 | 506-00212 | RIPRAP (12 INCH) | 2,597.000 | 62.200 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 46.00000 | 62.200 | | 2,861.20 |
| 0365 | 507-00100 | CONCRETE SLOPE AND DITCH PAVING (REINFORCED) | 23.500 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 276.00000 | 0.000 | | 0.00 |
| 0370 | 514-00100 | HAND RAIL | 75.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 110.00000 | 0.000 | | 0.00 |
| 0375 | 601-40401 | *STRUCTURAL CONCRETE STAIN | 25,818.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 0.40000 | 0.000 | | 0.00 |
| 0380 | 603-01185 | 18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 763.000 | 271.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 79.00000 | 271.000 | | 21,409.00 |
| 0385 | 603-01245 | 24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 356.000 | 274.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 92.00000 | 274.000 | | 25,208.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 9
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0390 | 603-01275 | 27 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 212.000 | 212.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 95.00000 | 212.000 | | 20,140.00 |
| 0395 | 603-01365 | 36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 763.000 | 145.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 137.00000 | 145.000 | | 19,865.00 |
| 0395 | | MATERIAL ALLOWANCE 36" RCP STOCKPILE | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 44.75000 | 0.000 | | 0.00 |
| 0395 | | MATERIAL ALLOWANCE 36" RCP STOCKPILE | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 44.75000 | 0.000 | | 0.00 |
| 0395 | | MATERIAL ALLOWANCE 36" RCP STOCKPILE | | 23.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 44.75000 | 23.000 | | 1,029.25 |
| 0400 | 603-01425 | *42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 98.000 | 32.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 199.00000 | 32.000 | | 6,368.00 |
| 0405 | 603-01545 | *54 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 6.000 | 6.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 355.00000 | 6.000 | | 2,130.00 |
| 0410 | 603-02185 | *23X14 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 40.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 168.00000 | 0.000 | | 0.00 |
| 0415 | 603-02425 | *53X34 INCH REINFORCED CONCRETE PIPE ELLIPTICAL | 52.000 | 52.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 263.00000 | 52.000 | | 13,676.00 |
| 0420 | 603-50008 | *8 INCH PLASTIC PIPE | 166.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 48.00000 | 0.000 | | 0.00 |
| 0425 | 604-00305 | *INLET TYPE C (5 FOOT) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,366.50000 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 10
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0430 | 604-13653 | *INLET TYPE 13 (5 FOOT) (SPECIAL) (3 UNIT) | 1.000 EACH 3,923.50000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0435 | 604-13662 | *INLET TYPE 13 (5 FOOT) (SWEEPER) (2 UNIT) | 1.000 EACH 3,923.50000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0440 | 604-13663 | *INLET TYPE 13 (5 FOOT) (SWEEPER) (3 UNIT) | 1.000 EACH 3,923.50000 | 1.000 0.000 1.000 | 0.00 0.00 | 3,923.50 |
| 0445 | 604-13672 | *INLET TYPE 13 (10 FOOT) (SWEEPER) (2 UNIT) | 1.000 EACH 4,468.50000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0450 | 604-13673 | *INLET TYPE 13 (10 FOOT) (SWEEPER) (3 UNIT) | 1.000 EACH 4,468.50000 | 1.000 0.000 1.000 | 0.00 0.00 | 4,468.50 |
| 0455 | 604-13674 | *INLET TYPE 13 (10 FOOT) (SWEEPER) (4 UNIT) | 2.000 EACH 5,013.50000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0460 | 604-13675 | *INLET TYPE 13 (10 FOOT) (SWEEPER) (5 UNIT) | 2.000 EACH 5,831.50000 | 1.000 0.000 1.000 | 0.00 0.00 | 5,831.50 |
| 0465 | 604-13676 | *INLET TYPE 13 (10 FOOT) (SWEEPER) (6 UNIT) | 1.000 EACH 7,448.50000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0470 | 604-13681 | *INLET TYPE 13 (10 FOOT) (SPECIAL) (1 UNIT) | 1.000 EACH 7,448.50000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0475 | 604-20000 | *OUTLET STRUCTURE | 1.000 EACH 14,584.50000 | 1.000 0.000 1.000 | 0.00 0.00 | 14,584.50 |
| 0480 | 604-31005 | *MANHOLE BOX BASE (5 FOOT) | 1.000 EACH 12,341.50000 | 1.000 0.000 1.000 | 0.00 0.00 | 12,341.50 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 11
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0485 | 604-31010 | *MANHOLE BOX BASE (10 FOOT) | 7.000 EACH 13,598.00000 | 2.000 0.000 2.000 | 0.00 0.00 | 27,196.00 |
| 0490 | 604-31015 | *MANHOLE BOX BASE (15 FOOT) | 3.000 EACH 16,478.00000 | 1.000 0.000 1.000 | 0.00 0.00 | 16,478.00 |
| 0495 | 604-31020 | *MANHOLE BOX BASE (20 FOOT) | 2.000 EACH 18,331.50000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0500 | 604-39000 | *MANHOLE SPECIAL WATER QUALITY UNIT | 2.000 EACH 19,452.00000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0500 | | MATERIAL ALLOWANCE VORTECHS MODEL 7000 WATER QUALITY DEV | | 2.000 EACH 17,710.00000 | 0.00 0.00 | 35,420.00 |
| 0505 | 604-39010 | *MANHOLE SPECIAL (10 FOOT) | 1.000 EACH 15,529.00000 | 1.000 0.000 1.000 | 0.00 0.00 | 15,529.00 |
| 0510 | 604-39020 | *MANHOLE SPECIAL (20 FOOT) | 2.000 EACH 18,331.50000 | 1.000 0.000 1.000 | 0.00 0.00 | 18,331.50 |
| 0515 | 604-39025 | *MANHOLE SPECIAL (25 FOOT) | 1.000 EACH 19,452.00000 | 1.000 0.000 1.000 | 0.00 0.00 | 19,452.00 |
| 0520 | 607-11525 | *FENCE (PLASTIC) | 2,800.000 LF 2.00000 | 2,517.000 0.000 2,517.000 | 0.00 0.00 | 5,034.00 |
| 0525 | 607-11580 | *FENCE (TEMPORARY) | 1,018.000 LF 2.00000 | 1,018.000 0.000 1,018.000 | 0.00 0.00 | 2,036.00 |
| 0530 | 607-53172 | *FENCE CHAIN LINK (72 INCH) | 353.000 LF 23.50000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

ESTIMATE RUN

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0530 | | MATERIAL ALLOWANCE 72" FENCE | | 353.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.13000 | 353.000 | | 751.89 |
| 0535 | 607-60203 | *3 FT GATE SINGLE (CHAIN LINK) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 160.00000 | 0.000 | | 0.00 |
| 0535 | | MATERIAL ALLOWANCE 3' GATE SINGLE CHAINLINK | | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 39.20000 | 2.000 | | 78.40 |
| 0540 | 608-00006 | *CONCRETE SIDEWALK (6 INCH) | 2,742.000 | 496.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 53.00000 | 496.000 | | 26,288.00 |
| 0545 | 608-00010 | *CONCRETE CURB RAMP | 149.000 | 56.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 129.50000 | 56.000 | | 7,252.00 |
| 0550 | 608-00020 | *CONCRETE BIKEWAY | 867.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 62.50000 | 0.000 | | 0.00 |
| 0555 | 609-21010 | *CURB AND GUTTER TYPE 2 (SECTION I-B) | 3,966.000 | 48.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.50000 | 48.000 | | 936.00 |
| 0560 | 609-21020 | *CURB AND GUTTER TYPE 2 (SECTION II-B) | 3,499.000 | 589.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 20.50000 | 589.000 | | 12,074.50 |
| 0565 | 609-24008 | *GUTTER TYPE 2 (8 FOOT) | 201.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 18.50000 | 0.000 | | 0.00 |
| 0570 | 610-00010 | *MEDIAN COVER MATERIAL (DECORATIVE) | 4,135.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 5.00000 | 0.000 | | 0.00 |
| 0575 | 613-01200 | *2 INCH ELECTRICAL CONDUIT (PLASTIC) | 3,700.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.50000 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 13
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0580 | 613-07000 | *PULL BOX (SPECIAL) | 4.000 EACH 2,194.50000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0585 | 613-10000 | *WIRING | 1.000 L S 155,933.50000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0590 | 613-16010 | *LIGHT STANDARD AND LUMINAIRE (DECORATIVE) | 36.000 EACH 7,363.50000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0590 | | MATERIAL ALLOWANCE STANDARD & LUMINAIRE ROADWAY | | 36.000 EACH 4,528.93000 | 0.00 0.00 36.000 | 163,041.48 |
| 0595 | 613-40010 | *LIGHT STANDARD FOUNDATION | 36.000 EACH 1,708.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0600 | 613-50100 | *LIGHTING CONTROL CENTER | 2.000 EACH 11,229.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0605 | 614-00011 | *SIGN PANEL (CLASS I) | 118.000 SF 7.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0610 | 614-00012 | *SIGN PANEL (CLASS II) | 12.000 SF 10.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0615 | 614-01512 | *STEEL SIGN SUPPORT (2-INCH ROUND) (POST) | 103.000 LF 9.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0620 | 614-01522 | *STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET) | 11.000 EACH 101.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |
| 0625 | 614-01575 | *STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (POST) | 56.000 LF 18.00000 | 0.000 0.000 0.000 | 0.00 | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 14
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0630 | 614-01578 | *STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (SLIPBASE) | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 222.00000 | 0.000 | | 0.00 |
| 0635 | 619-00002 | *WATER SERVICE | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,882.50000 | 0.000 | | 0.00 |
| 0640 | 619-50080 | *1 INCH PLASTIC PIPE | 6,445.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 0.70000 | 0.000 | | 0.00 |
| 0645 | 619-50100 | *1-1/4 INCH PLASTIC PIPE | 2,270.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.50000 | 0.000 | | 0.00 |
| 0650 | 619-50160 | *2 INCH PLASTIC PIPE | 450.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 3.00000 | 0.000 | | 0.00 |
| 0655 | 619-50200 | *2-1/2 INCH PLASTIC PIPE | 490.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 3.50000 | 0.000 | | 0.00 |
| 0660 | 619-50480 | *6 INCH PLASTIC PIPE | 40.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 61.50000 | 0.000 | | 0.00 |
| 0665 | 619-50640 | *8 INCH PLASTIC PIPE | 120.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 73.00000 | 0.000 | | 0.00 |
| 0670 | 619-75048 | *6 INCH GATE VALVE | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,579.00000 | 0.000 | | 0.00 |
| 0675 | 619-75064 | *8 INCH GATE VALVE | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,789.50000 | 0.000 | | 0.00 |
| 0680 | 621-00200 | *HAUL ROAD | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 15,019.00000 | 1.000 | | 15,019.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 15
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|----------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0685 | 621-00450 | *DETOUR PAVEMENT | 3,351.000 | 789.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 41.00000 | 789.000 | | 32,349.00 |
| 0690 | 621-00650 | PEDESTRIAN STAIR STRUCTURE | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 12,968.50000 | 0.000 | | 0.00 |
| 0695 | 623-00162 | *DRIP EMITTER TUBING | 7,900.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 0.70000 | 0.000 | | 0.00 |
| 0700 | 623-00186 | *3/4 INCH FLUSH UNIT | 20.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 61.00000 | 0.000 | | 0.00 |
| 0705 | 623-00206 | *6 INCH POP-UP SPRAY SPRINKLER | 220.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 27.50000 | 0.000 | | 0.00 |
| 0710 | 623-01708 | *1 INCH BACKFLOW PREVENTER | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,066.00000 | 0.000 | | 0.00 |
| 0715 | 623-03108 | *1 INCH AUTOMATIC CONTROL VALVE | 35.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 127.00000 | 0.000 | | 0.00 |
| 0720 | 623-04008 | *1 INCH QUICK-COUPLER VALVE | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 76.00000 | 0.000 | | 0.00 |
| 0725 | 623-05010 | *1-1/4 INCH GATE VALVE | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 35.50000 | 0.000 | | 0.00 |
| 0730 | 623-08112 | *12 STATION AUTOMATIC CONTROLLER | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,669.00000 | 0.000 | | 0.00 |
| 0735 | 623-08124 | *24 STATION AUTOMATIC CONTROLLER | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,285.50000 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 16
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0740 | 625-00000 | CONSTRUCTION SURVEYING | 1.000 | 0.925 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 526,840.00000 | 0.925 | | 487,327.00 |
| 0745 | 626-00000 | *MOBILIZATION | 1.000 | 0.600 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | ,445,000.00000 | 0.600 | | 1,467,000.00 |
| 0750 | 626-01000 | PUBLIC INFORMATION SERVICES | 1.000 | 0.500 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 21,458.00000 | 0.500 | | 10,729.00 |
| 0755 | 627-00005 | *EPOXY PAVEMENT MARKING | 29.000 | 0.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 151.50000 | 0.000 | | 0.00 |
| 0760 | 627-00012 | *PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE) | 124.900 | 39.350 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 50.50000 | 39.350 | | 1,987.18 |
| 0765 | 627-01010 | *PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID) | 718.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 0770 | 627-30405 | *PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL) | 261.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 16.00000 | 0.000 | | 0.00 |
| 0775 | 629-01002 | SURVEY MONUMENT (TYPE 2) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 450.00000 | 0.000 | | 0.00 |
| 0780 | 630-00000 | *FLAGGING | 3,000.000 | 1,037.500 | | |
| | | | HOUR | 152.500 | 2,745.00 | |
| | | | 18.00000 | 1,190.000 | | 21,420.00 |
| 0785 | 630-00007 | *TRAFFIC CONTROL INSPECTION | 1,003.000 | 357.000 | | |
| | | | DAY | 18.000 | 1,386.00 | |
| | | | 77.00000 | 375.000 | | 28,875.00 |
| 0790 | 630-00012 | *TRAFFIC CONTROL MANAGEMENT | 275.000 | 104.000 | | |
| | | | DAY | 17.000 | 6,103.00 | |
| | | | 359.00000 | 121.000 | | 43,439.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 17
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0795 | 630-00015 | UNIFORMED TRAFFIC CONTROL COORDINATION | 60.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 63.50000 | 0.000 | | 0.00 |
| 0800 | 630-80001 | *FLASHING BEACON (PORTABLE) | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 673.00000 | 1.000 | | 673.00 |
| 0805 | 630-80335 | *BARRICADE (TYPE 3 M-A) (TEMPORARY) | 8.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 171.50000 | 4.000 | | 686.00 |
| 0810 | 630-80336 | *BARRICADE (TYPE 3 M-B) (TEMPORARY) | 10.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 154.00000 | 4.000 | | 616.00 |
| 0815 | 630-80341 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) | 63.000 | 30.500 | | |
| | | | EACH | 1.000 | 10.50 | |
| | | | 10.50000 | 31.500 | | 330.75 |
| 0820 | 630-80342 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B) | 16.000 | 6.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 11.50000 | 6.500 | | 74.75 |
| 0825 | 630-80343 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) | 10.000 | 5.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 9.00000 | 5.000 | | 45.00 |
| 0830 | 630-80344 | *CONSTRUCTION TRAFFIC SIGN (SPECIAL) | 220.000 | 26.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 9.00000 | 26.000 | | 234.00 |
| 0835 | 630-80355 | *PORTABLE MESSAGE SIGN PANEL | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15,384.50000 | 1.000 | | 15,384.50 |
| 0840 | 630-80358 | *ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE) | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 307.50000 | 1.000 | | 307.50 |
| 0845 | 630-80360 | *DRUM CHANNELIZING DEVICE | 750.000 | 83.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7.50000 | 83.500 | | 626.25 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 18
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0850 | 630-80370 | CONCRETE BARRIER (TEMPORARY) | 1,825.000 | 912.500 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.50000 | 912.500 | | 27,831.25 |
| 0855 | 630-80380 | *TRAFFIC CONE | 250.000 | 75.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1.00000 | 75.000 | | 75.00 |
| 0860 | 630-85010 | IMPACT ATTENUATOR (TEMPORARY) | 4.000 | 0.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,051.50000 | 0.500 | | 1,025.75 |
| 0865 | 700-70002 | F/A ANTICIPATED CMO ART / MONUMENTS | 400,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0870 | 700-70010 | F/A MINOR CONTRACT REVISIONS | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0875 | 700-70011 | F/A PARTNERING | 10,000.000 | 3,586.030 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 3,586.030 | | 3,586.03 |
| 0880 | 700-70012 | F/A ASPHALT PAVEMENT INCENTIVE SMOOTHNESS INCENTIVE | 5,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0885 | 700-70014 | F/A INCENTIVE COMPLETION INCENTIVE / DISINCENTIVE | 100,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0890 | 700-70016 | F/A FUEL COST ADJUSTMENT | 10,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0895 | 700-70022 | F/A OJT COLORADO TRAINING PROGRAM | 9,000.000 | 6,854.400 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 6,854.400 | | 6,854.40 |
| 0900 | 700-70023 | F/A ON-THE-JOB TRAINEE | 6,800.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 19
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0905 | 700-70025 | F/A QUALITY INCENTIVE PAYMENT | 16,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0910 | 700-70028 | F/A ESB PROGRAM | 7,500.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0915 | 700-70034 | F/A DISPUTE REVIEW BOARD | 20,000.000 | 9,463.130 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 9,463.130 | | 9,463.13 |
| 0920 | 700-70037 | F/A CONTAMINATED SOIL | 50,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0925 | 700-70042 | F/A RAILROAD FLAGGING | 1,000,000.000 | 792,798.650 | | |
| | | | F A | 70,257.240 | 70,257.24 | |
| | | | 1.00000 | 863,055.890 | | 863,055.89 |
| 0930 | 700-70190 | F/A ELECTRIC SERVICE | 40,000.000 | 155.880 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 155.880 | | 155.88 |
| 0940 | 700-70255 | F/A WATER | 20,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0945 | 700-70380 | F/A EROSION CONTROL | 15,000.000 | 6,247.250 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 6,247.250 | | 6,247.25 |
| 0950 | 700-70390 | F/A WETLAND RESTORATION & REPLACEMENT | 20,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0955 | 700-70589 | F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT | 10,000.000 | 4,453.370 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 4,453.370 | | 4,453.37 |
| 8001 | 900-00006 | ADDED ITEM (DOLLAR)/ CMO #2 DESIGN SERVICES - MANHOLE BOND ANCHORS | 2,500.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 20
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 8002 | 900-00006 | ADDED ITEM (DOLLAR)/ PRICE REDUCTION | -2,511.630 | -2,511.630 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | -2,511.630 | | -2,511.63 |
| 8003 | 203-02330 | LABORER CMO #4 - LABORER (HOUR) | 732.500 | 730.500 | | |
| | | | HOUR | 2.000 | 47.24 | |
| | | | 23.62000 | 732.500 | | 17,301.65 |
| 8004 | 208-00010 | EROSION BALES CMO #5 | 300.000 | 264.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 26.77000 | 264.000 | | 7,067.28 |
| 8005 | 202-00828 | *REMOVAL OF TRAFFIC SIGNAL EQUIPMENT CMO #6 | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,500.00000 | 0.000 | | 0.00 |
| 8006 | 210-00815 | *RESET SIGN PANEL CMO #6 | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 250.00000 | 0.000 | | 0.00 |
| 8007 | 210-00831 | *RESET TRAFFIC SIGNAL HEAD CMO #6 | 11.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 120.00000 | 0.000 | | 0.00 |
| 8008 | 210-00858 | *RESET PEDESTAL POLE CMO #6 | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,600.00000 | 0.000 | | 0.00 |
| 8009 | 210-00860 | *RESET PEDESTRIAN PUSH BUTTON CMO #6 | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 8010 | 210-00865 | *RESET PEDESTRIAN SIGNAL HEAD CMO #6 | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 115.00000 | 0.000 | | 0.00 |
| 8011 | 613-10000 | *WIRING CMO #6 | 2.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 23,635.00000 | 1.000 | | 23,635.00 |
| 8012 | 613-70400 | *LUMINAIRE HIGH PRESSURE SODIUM (400 WATT) CMO #6 | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 430.00000 | 4.000 | | 1,720.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 21
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 8013 | 614-70117 | *PEDESTRIAN SIGNAL FACE (16) CMO #6 | 6.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 625.00000 | 6.000 | | 3,750.00 |
| 8014 | 614-70336 | *TRAFFIC SIGNAL FACE (12-12-12) CMO #6 | 11.000 | 11.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 635.00000 | 11.000 | | 6,985.00 |
| 8015 | 614-72860 | *PEDESTRIAN PUSH BUTTON CMO #6 | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 110.00000 | 2.000 | | 220.00 |
| 8016 | 614-72886 | *INTERSECTION DETECTION SYSTEM (CAMERA) CMO #6 | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,600.00000 | 2.000 | | 13,200.00 |
| 8017 | 614-72890 | *SPAN WIRE CABLE CMO #6 | 435.000 | 435.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 13.00000 | 435.000 | | 5,655.00 |
| 8018 | 614-84000 | *TRAFFIC SIGNAL PEDESTAL POLE STEEL CMO #6 | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,000.00000 | 2.000 | | 4,000.00 |
| 8019 | 614-85366 | *TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (16 INCH) CMO #6 | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,000.00000 | 4.000 | | 24,000.00 |
| 8020 | 614-86246 | *CONTROLLER (TYPE 170E-HC11) CMO #6 | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16,766.48000 | 1.000 | | 16,766.48 |
| 8021 | 625-00001 | CONSTRUCTION SURVEYING (HOURLY) CMO #6 | 24.000 | 24.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 90.00000 | 24.000 | | 2,160.00 |
| 8022 | 900-00006 | ADDED ITEM (DOLLAR)/ CMO #7 RAILROAD CROSSINGS | 10,317.000 | 10,317.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 10,317.000 | | 10,317.00 |
| 8023 | 900-00006 | ADDED ITEM (DOLLAR)/ CMO #9 PIER 2 REMOVALS | 19,166.380 | 19,166.380 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 19,166.380 | | 19,166.38 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 22
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 8024 | 900-00006 | ADDED ITEM (DOLLAR)/ CMO #11 - GAS LINE RELOCATION | 66,701.780 | 66,701.780 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 66,701.780 | | 66,701.78 |
| 8026 | 630-80344 | CONSTRUCTION TRAFFIC SIGN (SPECIAL) CMO #13 | 232.000 | 116.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 18.00000 | 116.000 | | 2,088.00 |
| 8027 | 900-00006 | ADDED ITEM (DOLLAR)/ CMO #10 - REVISION OF 105 - DISPUTES AND CLAIMS | 2,000.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 8028 | 900-00006 | ADDED ITEM (DOLLAR)/ CMO #14 - DIVERSION AT PIER 2 | 17,162.170 | 17,162.170 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 17,162.170 | | 17,162.17 |
| 8029 | 900-00007 | ADDED ITEM (EACH)/ CMO 15-COLORADO DELINEATORS | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 127.00000 | 0.000 | | 0.00 |
| 8030 | 900-00007 | ADDED ITEM (EACH)/ CMO #16-COLORADO DELINEATORS | 50.000 | 50.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 127.00000 | 50.000 | | 6,350.00 |
| 8031 | 900-00006 | ADDED ITEM (DOLLAR)/ CMO #17-MARK FIELDS-LIEN | 0.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 8032 | 900-00006 | ADDED ITEM (DOLLAR)/ CMO #18 - PHASE 1A REMOVALS | 3,095.300 | 3,095.300 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 3,095.300 | | 3,095.30 |
| 8033 | 403-34641 | HOT MIX ASPHALT (GRADING SX) (50) (PG 64-22) CMO #19 | 4,322.000 | 684.140 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 108.28000 | 684.140 | | 74,078.68 |
| 8034 | 900-00006 | ADDED ITEM (DOLLAR)/ CMO #19 - AC PRICE ADJUSTMENT | 50,000.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 23
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------|-----------|--|--|---|--------------------------|---------------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 8035 | 900-00030 | EROSION CONTROL LIQUIDATED DAMAGES CMO #20 - LIQUIDATED DAMAGES | 0.000 DAY 500.00000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| | | | CAT 0200 | CURRENT AMT \$ | 10,526,266.84 \$ | 85,422.48 \$ 5,075,460.24 |
| CAT NO0300 STRUCTURE | | | | | | |
| 0965 | 202-00400 | REMOVAL OF BRIDGE | 1.000 EACH 400,000.00000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0970 | 206-00000 | *STRUCTURE EXCAVATION | 3,187.000 CY 14.50000 | 2,627.000 0.000 2,627.000 | 0.00 0.00 | 38,091.50 |
| 0975 | 206-00050 | *STRUCTURE BACKFILL (SPECIAL) | 412.000 CY 16.50000 | 412.000 0.000 412.000 | 0.00 0.00 | 6,798.00 |
| 0980 | 206-00100 | *STRUCTURE BACKFILL (CLASS 1) | 2,245.000 CY 41.00000 | 485.000 0.000 485.000 | 0.00 0.00 | 19,885.00 |
| 0985 | 206-00200 | *STRUCTURE BACKFILL (CLASS 2) | 224.000 CY 18.00000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0990 | 206-00360 | *MECHANICAL REINFORCEMENT OF SOIL | 1,683.000 CY 15.00000 | 0.000 0.000 0.000 | 0.00 0.00 | 0.00 |
| 0995 | 206-01781 | SHORING (AREA 1) | 1.000 L S 40,903.00000 | 1.000 0.000 1.000 | 0.00 0.00 | 40,903.00 |
| 1000 | 206-01782 | SHORING (AREA 2) | 1.000 L S 92,245.00000 | 1.000 0.000 1.000 | 0.00 0.00 | 92,245.00 |
| 1005 | 206-01783 | SHORING (AREA 3) | 1.000 L S 122,521.00000 | 0.950 0.000 0.950 | 0.00 0.00 | 116,394.95 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 24
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0300 STRUCTURE | | | | | | |
| 1010 | 206-01784 | *SHORING (AREA 4) | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 29,931.00000 | 1.000 | | 29,931.00 |
| 1015 | 206-01785 | SHORING (AREA 5) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 17,841.00000 | 0.000 | | 0.00 |
| 1020 | 403-34871 | *HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28) | 1,717.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 97.00000 | 0.000 | | 0.00 |
| 1025 | 503-00048 | *DRILLED CAISSON (48 INCH) | 990.000 | 755.100 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 375.00000 | 755.100 | | 283,162.50 |
| 1025 | | MATERIAL ALLOWANCE 48" CAISSON REINFORCING STEEL | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 36.20000 | 0.000 | | 0.00 |
| 1025 | | MATERIAL ALLOWANCE 48" CAISSON REINFORCING STEEL | | 46.900 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 36.20000 | 46.900 | | 1,697.78 |
| 1025 | | MATERIAL ALLOWANCE 48" CAISSON REINFORCING STEEL | | 188.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 37.72930 | 188.000 | | 7,093.11 |
| 1030 | 503-00060 | *DRILLED CAISSON (60 INCH) | 316.000 | 237.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 900.00000 | 237.000 | | 213,300.00 |
| 1030 | | MATERIAL ALLOWANCE 60" CAISSON REINFORCING STEEL | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 195.00000 | 0.000 | | 0.00 |
| 1030 | | MATERIAL ALLOWANCE 60" CAISSON REINFORCING STEEL | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 195.00000 | 0.000 | | 0.00 |
| 1030 | | MATERIAL ALLOWANCE 60" CAISSON REINFORCING STEEL | | 86.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 201.82152 | 86.000 | | 17,356.65 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 25
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0300 STRUCTURE | | | | | | |
| 1035 | 503-00096 | *DRILLED CAISSON (96 INCH) | 408.000 | 406.300 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1,250.00000 | 406.300 | | 507,875.00 |
| 1035 | | MATERIAL ALLOWANCE 96" CAISSON REINFORCING STEEL | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 205.00000 | 0.000 | | 0.00 |
| 1040 | 507-00105 | CONCRETE SLOPE AND DITCH PAVING (REINFORCED) (COLORED) | 170.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 274.50000 | 0.000 | | 0.00 |
| 1045 | 512-00103 | BEARING DEVICE (TYPE III) | 8.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,878.50000 | 6.000 | | 53,271.00 |
| 1045 | | MATERIAL ALLOWANCE BEARING DEVICE | | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,800.00000 | 2.000 | | 11,600.00 |
| 1050 | 513-00690 | BRIDGE DRAIN (SPECIAL) | 2.000 | 0.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7,687.00000 | 0.500 | | 3,843.50 |
| 1055 | 514-00201 | *PEDESTRIAN RAILING (STEEL) (SPECIAL) | 2,582.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 284.50000 | 0.000 | | 0.00 |
| 1055 | | MATERIAL ALLOWANCE PED RAIL STOCKPILE | | 2,582.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 173.06000 | 2,582.000 | | 446,840.92 |
| 1060 | 515-00120 | *WATERPROOFING (MEMBRANE) | 10,595.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 10.50000 | 0.000 | | 0.00 |
| 1065 | 518-01009 | BRIDGE EXPANSION DEVICE (0-9 INCH) | 206.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1,203.50000 | 0.000 | | 0.00 |
| 1065 | | MATERIAL ALLOWANCE EXPANSION DEVICE | | 206.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 933.09467 | 206.000 | | 192,217.50 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 26
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0300 STRUCTURE | | | | | | |
| 1070 | 601-03040 | *CONCRETE CLASS D (BRIDGE) | 2,180.300 | 1,508.700 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 429.00000 | 1,508.700 | | 647,232.30 |
| 1075 | 601-05045 | CONCRETE CLASS S40 | 9,361.400 | 2,099.880 | | |
| | | | CY | 523.690 | 373,652.82 | |
| | | | 713.50000 | 2,623.570 | | 1,871,917.20 |
| 1080 | 601-05540 | CONCRETE CLASS HT (DECK TOPPING) | 437.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 248.50000 | 0.000 | | 0.00 |
| 1085 | 601-40401 | *STRUCTURAL CONCRETE STAIN | 219,836.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 0.40000 | 0.000 | | 0.00 |
| 1090 | 602-00000 | *REINFORCING STEEL | 582,071.000 | 528,516.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 1.00000 | 528,516.000 | | 528,516.00 |
| 1090 | | MATERIAL ALLOWANCE PIER 2 FOOTING REINFORCING EB/WB | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.55100 | 0.000 | | 0.00 |
| 1090 | | MATERIAL ALLOWANCE PIER 3 FOOTING REINFORCING EB/WB | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.55100 | 0.000 | | 0.00 |
| 1090 | | MATERIAL ALLOWANCE PIER 3 FOOTING REINFORCING EB/WB | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.55100 | 0.000 | | 0.00 |
| 1090 | | MATERIAL ALLOWANCE STOCKPILE BALANCING | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.55100 | 0.000 | | 0.00 |
| 1090 | | MATERIAL ALLOWANCE STOCKPILE BALANCING | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.55100 | 0.000 | | 0.00 |
| 1090 | | MATERIAL ALLOWANCE PIER 5 WB COLUMN | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.55100 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

ESTIMATE RUN

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0300 STRUCTURE | | | | | | |
| 1090 | | MATERIAL ALLOWANCE PIER 4 WB FOOTING | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.55100 | 0.000 | | 0.00 |
| 1090 | | MATERIAL ALLOWANCE PIER 4 EB FOOTING | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.55100 | 0.000 | | 0.00 |
| 1090 | | MATERIAL ALLOWANCE STOCKPILE BALANCING | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.55100 | 0.000 | | 0.00 |
| 1090 | | MATERIAL ALLOWANCE STOCKPILE BALANCING | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.55100 | 0.000 | | 0.00 |
| 1090 | | MATERIAL ALLOWANCE STOCKPILE BALANCING | | 53,582.004 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.56936 | 53,582.004 | | 30,507.45 |
| 1090 | | MATERIAL ALLOWANCE PIER 5 EB FOOTING | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.56746 | 0.000 | | 0.00 |
| 1090 | | MATERIAL ALLOWANCE PIER 5 EB COLUMN | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.57029 | 0.000 | | 0.00 |
| 1095 | 602-00020 | *REINFORCING STEEL (EPOXY COATED) | 2,156,081.000 | 535,601.211 | | |
| | | | LB | 83,991.900 | 96,590.69 | |
| | | | 1.15000 | 619,593.111 | | 712,532.08 |
| 1095 | | MATERIAL ALLOWANCE EPOXY REINFORCING | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.54300 | 0.000 | | 0.00 |
| 1095 | | MATERIAL ALLOWANCE EPOXY REINFORCING | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.54300 | 0.000 | | 0.00 |
| 1095 | | MATERIAL ALLOWANCE STR. K-18-GT SUPERSTRUCTURE | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.54300 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

ESTIMATE RUN

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0300 STRUCTURE | | | | | | |
| 1095 | | MATERIAL ALLOWANCE STOCKPILE W3-1W | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.58789 | 0.000 | | 0.00 |
| 1100 | 606-10705 | *BRIDGE RAIL TYPE 7 (SPECIAL) | 4,893.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 98.50000 | 0.000 | | 0.00 |
| 1105 | 607-53137 | *FENCE CHAIN LINK (SPECIAL) (36 INCH) | 1,057.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 1105 | | MATERIAL ALLOWANCE 36" FENCE CHAINLINK | | 1,056.999 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.28486 | 1,056.999 | | 12,985.08 |
| 1110 | 607-53178 | *FENCE CHAIN LINK (SPEC) (78 IN) | 1,200.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 1110 | | MATERIAL ALLOWANCE 78" FENCE CHAINLINK | | 1,200.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 17.23593 | 1,200.000 | | 20,683.12 |
| 1115 | 613-00100 | *1 INCH ELECTRICAL CONDUIT | 268.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 7.50000 | 0.000 | | 0.00 |
| 1120 | 613-00150 | *1-1/2 INCH ELECTRICAL CONDUIT | 1,993.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 13.50000 | 0.000 | | 0.00 |
| 1125 | 613-00200 | *2 INCH ELECTRICAL CONDUIT | 11,888.000 | 75.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.50000 | 75.000 | | 937.50 |
| 1130 | 613-00300 | *3 INCH ELECTRICAL CONDUIT | 4,610.000 | 80.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 14.00000 | 80.000 | | 1,120.00 |
| 1135 | 613-00400 | *4 INCH ELECTRICAL CONDUIT | 16,095.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 16.00000 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 29
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0300 STRUCTURE | | | | | | |
| 1140 | 613-04020 | *HANGER SYSTEM | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 87,691.50000 | 0.000 | | 0.00 |
| 1145 | 613-15100 | *RECESSED LIGHT | 22.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,313.00000 | 0.000 | | 0.00 |
| 1145 | | MATERIAL ALLOWANCE RECESSED LIGHTING | | 22.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,194.95460 | 22.000 | | 26,289.00 |
| 1150 | 613-16010 | *LIGHT STANDARD AND LUMINAIRE (DECORATIVE) | 28.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7,363.50000 | 0.000 | | 0.00 |
| 1150 | | MATERIAL ALLOWANCE STANDARD & LUMINAIRE BRIDGE | | 28.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,528.93000 | 28.000 | | 126,810.04 |
| 1155 | 613-50225 | *INTERIOR LIGHTING (CONCRETE BOX GIRDER) | 142.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 516.50000 | 0.000 | | 0.00 |
| 1160 | 618-00002 | PRESTRESSING STEEL STRAND | 47,214.500 | 3,653.400 | | |
| | | | MKFT | 1,616.350 | 84,050.20 | |
| | | | 52.00000 | 5,269.750 | | 274,027.00 |
| 1160 | | MATERIAL ALLOWANCE WB SPAN 1 PRESTRESSING STEEL | | 10,510.950 | | |
| | | | MKFT | -1,616.350 | -33,283.39 | |
| | | | 20.59170 | 8,894.600 | | 183,154.93 |
| 1160 | | MATERIAL ALLOWANCE WB SPAN 5 PRESTRESSING STEEL | | 4,008.127 | | |
| | | | MKFT | 0.000 | 0.00 | |
| | | | 20.59170 | 4,008.127 | | 82,534.15 |
| 1160 | | MATERIAL ALLOWANCE WB PIER 3 SEGMENT PT STRAND | | 893.020 | | |
| | | | MKFT | -893.020 | -18,388.79 | |
| | | | 20.59170 | 0.000 | | 0.00 |
| 1160 | | MATERIAL ALLOWANCE WB PIER 3 SEGMENT PT STRAND | | 884.594 | | |
| | | | MKFT | -884.594 | -18,215.30 | |
| | | | 20.59170 | 0.000 | | 0.00 |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT | |
|-------------------------------------|-----------|--|--|---|--------------------------|----------------------|--------------|
| CAT NO0300 STRUCTURE | | | | | | | |
| 1160 | | MATERIAL ALLOWANCE WB PIER 3 SEGMENT PT STRAND | | 349.398 | | | |
| | | | MKFT | -349.398 | -7,194.70 | | |
| | | | 20.59170 | 0.000 | | 0.00 | |
| 1160 | | MATERIAL ALLOWANCE WB PIER 3 SEGMENT PT STRAND | | 884.599 | | | |
| | | | MKFT | -884.599 | -18,215.40 | | |
| | | | 20.59170 | 0.000 | | 0.00 | |
| 1160 | | MATERIAL ALLOWANCE WB PIER 3 SEGMENT PT STRAND 4-23-09 | | 0.000 | | | |
| | | | MKFT | 1,763.899 | 36,321.68 | | |
| | | | 20.59170 | 1,763.899 | | 36,321.68 | |
| 1160 | | MATERIAL ALLOWANCE WB PIER 3 STOCKPILE BALANCING | | 0.000 | | | |
| | | | MKFT | 4,627.960 | 95,297.57 | | |
| | | | 20.59170 | 4,627.960 | | 95,297.56 | |
| 1165 | 618-00005 | PRESTRESSING STEEL BAR | 239.600 | 103.800 | | | |
| | | | MKFT | 0.000 | 0.00 | | |
| | | | 249.00000 | 103.800 | | 25,846.20 | |
| 1170 | 626-00010 | ERECTION EQUIPMENT | 1.000 | 0.600 | | | |
| | | | L S | 0.150 | 165,000.00 | | |
| | | | ,100,000.00000 | 0.750 | | 825,000.00 | |
| 8025 | 900-00006 | ADDED ITEM (DOLLAR)/ CMO #12 - TYPE 7 EXPANSION PLATE | 21,628.680 | 21,628.680 | | | |
| | | | DOL | 0.000 | 0.00 | | |
| | | | 1.00000 | 21,628.680 | | 21,628.68 | |
| | | | CAT 0300 | CURRENT AMT \$ | 19,413,374.23 \$ | 755,615.38 \$ | 7,605,846.38 |
| CAT NO0400 CONSTRUCTION ENGINEERING | | | | | | | |
| 0935 | 700-70220 | F/A PHONE SERVICE | 6,000.000 | 2,659.020 | | | |
| | | | F A | 532.510 | 532.51 | | |
| | | | 1.00000 | 3,191.530 | | 3,191.53 | |
| 1175 | 620-00005 | FIELD OFFICE (SPECIAL) | 1.000 | 1.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 141,737.00000 | 1.000 | | 141,737.00 | |
| 1180 | 620-00012 | FIELD LABORATORY (CLASS 2) | 1.000 | 1.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 85,511.50000 | 1.000 | | 85,511.50 | |

CONTID: C13141-ALT
 PCN: 13141-ALTBID1
 PROJECT: BR 0961-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 31
 ESTIMATE RUN 04/24/2009
 07:59:38

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-------------------------------------|-----------|-------------------|--|---|--------------------------|--------------------------------|
| CAT NO0400 CONSTRUCTION ENGINEERING | | | | | | |
| 1185 | 620-00020 | SANITARY FACILITY | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,000.00000 | 2.000 | | 8,000.00 |
| | | | CAT 0400 | CURRENT AMT \$ | 241,248.50 | \$ 532.51 \$ 238,440.03 |
| | | | PROJECT TOTAL | CURRENT AMT \$ | 30,180,889.57 | \$ 841,570.37 \$ 12,919,746.65 |