

ESTIMATE SUMMARY

08:08:04

CONTID: C13152

ESTIMATE NO: 0007 FINL

SPEC YR: 1999

PCN: 13152-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 59.0 DAYS

TIME ALLOW:

60 WORK DAYS

R-4 STENCIL MARKINGS Southwest

PERCENT TIME: 98.33

ORIG TIME ALLOW:

60 WORK DAYS

PROJECT NO:

C R400-100

R-4 STENCIL MARKINGS Southwest

NAME OF ROAD:

999

PROJECT COUNTIES:

VARIOUS, REGION 4

CONTRACTOR:

WARNING LITES & EQUIPMENT, INCORPORATED

PAY PERIOD ENDING

03/11/2003

DATE TIME STARTED 04/11/2001

632 WEST GUNNISON

DATE LET

01/04/2001

DATE WORK BEGAN

DATE AWARDED

02/01/2001

DATE TIME STOPPED 07/23/2001

DATE CONTRACT EXECUTED

03/06/2001

DATE ACCEPTED 07/23/2001

GRAND JUCTION

CO 81501

970/242-1800

DATE NOTICE TO PROCEED

04/11/2001

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 352,243.50	PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 356,219.00	NON-PARTICIPATING	352,243.50	2,920.00
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	352,243.50	2,920.00
FUNDS AVAILABLE:	\$ 0.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	352,243.50	2,920.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	1,000.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	352,243.50	3,920.00
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	352,243.50	3,920.00
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 3,920.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13152
 PCN: 13152-BID
 PROJECT: C R400-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 03/11/2003

08:08:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	626-00000	MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			1,000.00000	1.000		1,000.00
0010	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	17,147.500	16,850.500		
			SF	297.000	2,673.00	
			9.00000	17,147.500		154,327.50
0015	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	29,296.000	29,296.000		
			SF	0.000	0.00	
			6.00000	29,296.000		175,776.00
0020	630-00000	FLAGGING	54.000	54.000		
			HOUR	0.000	0.00	
			5.00000	54.000		270.00
0025	630-00002	TRAFFIC CONTROL SUPERVISOR	46.000	46.000		
			DAY	0.000	0.00	
			400.00000	46.000		18,400.00
0030	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	20.000	18.000		
			EACH	2.000	10.00	
			5.00000	20.000		100.00
0035	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	1.800		
			EACH	0.200	1.00	
			5.00000	2.000		10.00
0040	630-80380	TRAFFIC CONE	118.000	106.200		
			EACH	11.800	236.00	
			20.00000	118.000		2,360.00
0045	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0050	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13152
 PCN: 13152-BID
 PROJECT: C R400-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/11/2003

ESTIMATE NO: 0007

08:08:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
		CAT 0200	CURRENT AMT	\$ 352,243.50	\$ 2,920.00	\$ 352,243.50
		PROJECT TOTAL	CURRENT AMT	\$ 352,243.50	\$ 2,920.00	\$ 352,243.50