

ESTIMATE SUMMARY

09:14:48

-----  
CONTID: C13178 ESTIMATE NO: 0003 PROG SPEC YR: 1999  
PCN: 13178-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
-----

CONTRACT DESCRIPTION: TIME CHARGED: 128.0 DAYS TIME ALLOW: 424 CALENDAR DAYS  
BRIDGE REPLACEMENT OVER BIG DRY CREEK PERCENT TIME: 30.19 ORIG TIME ALLOW: 330 CALENDAR DAYS

PROJECT NO: BR 0073-005  
BRIDGE REPLACEMENT OVER BIG DRY CREEK  
NAME OF ROAD: SH 7  
PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR:  
ASPHALT SPECIALTIES CO., INC.  
10100 DALLAS STREET  
HENDERSON CO 80640 303-289-8555

|                        |            |                   |            |
|------------------------|------------|-------------------|------------|
| PAY PERIOD ENDING      | 12/04/2001 | DATE TIME STARTED | 07/30/2001 |
| DATE LET               | 05/17/2001 | DATE WORK BEGAN   |            |
| DATE AWARDED           | 06/14/2001 | DATE TIME STOPPED | 06/13/2003 |
| DATE CONTRACT EXECUTED | 07/02/2001 | DATE ACCEPTED     | 06/13/2003 |
| DATE NOTICE TO PROCEED | 07/30/2001 |                   |            |

|                                                       |  | CURRENT TOTAL         | THIS ESTIMATE |
|-------------------------------------------------------|--|-----------------------|---------------|
| CURRENT PROJECT AMT: \$ 5,367,738.88 PARTICIPATING    |  | \$ 744,086.21         | \$ 523,776.76 |
| AWARD PROJECT AMT: \$ 4,979,966.00 NON-PARTICIPATING  |  | 0.00                  | 0.00          |
| PERCENT COMPLETE: 13.86% TOTAL EARNINGS               |  | 744,086.21            | 523,776.76    |
| FUNDS AVAILABLE: \$ 4,623,652.67 STOCKPILED MATERIALS |  | 0.00                  | 0.00          |
|                                                       |  | GROSS EARNINGS        | 744,086.21    |
| TOTAL CLAIMS: \$ 0.00 RETAINAGE                       |  | -7,848.82             | -5,761.63     |
|                                                       |  | SECURITIES ENCUMBERED | 0.00          |
|                                                       |  | NET EARNINGS          | 736,237.39    |
|                                                       |  | LIQUIDATED DAMAGES    | 0.00          |
|                                                       |  | AUTOPAY ADJUSTMENT    | 0.00          |
|                                                       |  | AMOUNT DUE            | 736,237.39    |
|                                                       |  | OTHER ADJUSTMENTS     | 0.00          |
|                                                       |  | PAYMENT DUE           | \$ 518,015.13 |

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

| REF NO.                      | ITEM NO.  | ITEM DESCRIPTION                 | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|------------------------------|-----------|----------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00200 ROADWAY BID ITEMS |           |                                  |                                          |                                             |                          |                      |
| 0005                         | 201-00000 | CLEARING AND GRUBBING            | 1.000                                    | 0.750                                       |                          |                      |
|                              |           | L S                              |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 23,000.00000                             | 0.750                                       |                          | 17,250.00            |
| 0010                         | 202-00090 | *REMOVAL OF DELINEATOR           | 79.000                                   | 0.000                                       |                          |                      |
|                              |           | EACH                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 12.00000                                 | 0.000                                       |                          | 0.00                 |
| 0015                         | 202-00201 | REMOVAL OF CURB                  | 794.000                                  | 0.000                                       |                          |                      |
|                              |           | LF                               |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 7.00000                                  | 0.000                                       |                          | 0.00                 |
| 0020                         | 202-00203 | REMOVAL OF CURB AND GUTTER       | 136.000                                  | 0.000                                       |                          |                      |
|                              |           | LF                               |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 7.00000                                  | 0.000                                       |                          | 0.00                 |
| 0025                         | 202-00220 | REMOVAL OF ASPHALT MAT           | 17,267.000                               | 0.000                                       |                          |                      |
|                              |           | SY                               |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 1.80000                                  | 0.000                                       |                          | 0.00                 |
| 0030                         | 202-00240 | REMOVAL OF ASPHALT MAT (PLANING) | 7,800.000                                | 0.000                                       |                          |                      |
|                              |           | SY                               |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 2.20000                                  | 0.000                                       |                          | 0.00                 |
| 0035                         | 202-00250 | *REMOVAL OF PAVEMENT MARKING     | 20,054.000                               | 0.000                                       |                          |                      |
|                              |           | SF                               |                                          | 434.000                                     | 694.40                   |                      |
|                              |           |                                  | 1.60000                                  | 434.000                                     |                          | 694.40               |
| 0040                         | 202-00425 | *REMOVAL OF BRIDGE RAILING       | 734.000                                  | 0.000                                       |                          |                      |
|                              |           | LF                               |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 6.20000                                  | 0.000                                       |                          | 0.00                 |
| 0045                         | 202-00810 | *REMOVAL OF GROUND SIGN          | 3.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 52.00000                                 | 0.000                                       |                          | 0.00                 |
| 0050                         | 202-01130 | *REMOVAL OF GUARDRAIL TYPE 3     | 352.000                                  | 0.000                                       |                          |                      |
|                              |           | LF                               |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 4.10000                                  | 0.000                                       |                          | 0.00                 |
| 0055                         | 202-01300 | *REMOVAL OF END ANCHORAGE        | 7.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 190.00000                                | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.                      | ITEM NO.  | ITEM DESCRIPTION                 | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|------------------------------|-----------|----------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00200 ROADWAY BID ITEMS |           |                                  |                                          |                                             |                          |                      |
| 0060                         | 202-04002 | CLEAN CULVERT                    | 21.500                                   | 0.000                                       |                          |                      |
|                              |           |                                  | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 560.00000                                | 0.000                                       |                          | 0.00                 |
| 0065                         | 202-04005 | CLEAN VALVE BOX                  | 0.000                                    | 0.000                                       |                          |                      |
|                              |           |                                  | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 160.00000                                | 0.000                                       |                          | 0.00                 |
| 0070                         | 207-00205 | TOPSOIL                          | 3,200.000                                | 0.000                                       |                          |                      |
|                              |           |                                  | CY                                       | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 13.00000                                 | 0.000                                       |                          | 0.00                 |
| 0075                         | 208-00020 | SILT FENCE                       | 0.000                                    | 0.000                                       |                          |                      |
|                              |           |                                  | LF                                       | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 2.40000                                  | 0.000                                       |                          | 0.00                 |
| 0080                         | 208-00070 | STABILIZED CONSTRUCTION ENTRANCE | 0.000                                    | 0.000                                       |                          |                      |
|                              |           |                                  | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 1,650.00000                              | 0.000                                       |                          | 0.00                 |
| 0085                         | 210-00010 | *RESET MAILBOX STRUCTURE         | 20.000                                   | 0.000                                       |                          |                      |
|                              |           |                                  | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 320.00000                                | 0.000                                       |                          | 0.00                 |
| 0086                         | 210-00810 | RES GROUND SIGN                  | 6.000                                    | 0.000                                       |                          |                      |
|                              |           |                                  | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 110.00000                                | 0.000                                       |                          | 0.00                 |
| 0090                         | 210-01130 | *RESET GUARDRAIL TYPE 3          | 148.000                                  | 0.000                                       |                          |                      |
|                              |           |                                  | LF                                       | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 12.00000                                 | 0.000                                       |                          | 0.00                 |
| 0095                         | 210-04010 | ADJUST MANHOLE                   | 0.000                                    | 0.000                                       |                          |                      |
|                              |           |                                  | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 420.00000                                | 0.000                                       |                          | 0.00                 |
| 0100                         | 210-04050 | ADJUST VALVE BOX                 | 0.000                                    | 0.000                                       |                          |                      |
|                              |           |                                  | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 280.00000                                | 0.000                                       |                          | 0.00                 |
| 0105                         | 212-00006 | *SEEDING (NATIVE)                | 9.000                                    | 0.000                                       |                          |                      |
|                              |           |                                  | ACRE                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                  | 380.00000                                | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.                      | ITEM NO.  | ITEM DESCRIPTION                                                               | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|------------------------------|-----------|--------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00200 ROADWAY BID ITEMS |           |                                                                                |                                          |                                             |                          |                      |
| 0110                         | 213-00000 | *MULCHING                                                                      | 9.000                                    | 0.000                                       |                          |                      |
|                              |           | ACRE                                                                           |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                | 450.00000                                | 0.000                                       |                          | 0.00                 |
| 0111                         | 213-00061 | MULCH TACKIFIER                                                                | 1,688.000                                | 0.000                                       |                          |                      |
|                              |           | LB                                                                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                | 1.65000                                  | 0.000                                       |                          | 0.00                 |
| 0115                         | 403-00720 | HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)                                   | 433.190                                  | 0.000                                       |                          |                      |
|                              |           | TON                                                                            |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                | 86.00000                                 | 0.000                                       |                          | 0.00                 |
| 0120                         | 403-33841 | *HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)                          | 46,885.480                               | 0.000                                       |                          |                      |
|                              |           | TON                                                                            |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                | 31.30000                                 | 0.000                                       |                          | 0.00                 |
| 0121                         | 900-00024 | ADDED ITEM (TON)/ HBP (GRADING S) (100) (PG 64-22) FOR<br>OVERLAY SHOULDERS AT | 797.550                                  | 0.000                                       |                          |                      |
|                              |           | TON                                                                            |                                          | 797.550                                     | 28,584.19                |                      |
|                              |           |                                                                                | 35.84000                                 | 797.550                                     |                          | 28,584.19            |
| 0125                         | 405-00050 | *HEATING AND SCARIFYING TREATMENT (ALTERNATIVE<br>SYSTEMS)                     | 217,304.000                              | 0.000                                       |                          |                      |
|                              |           | SY                                                                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                | 1.40000                                  | 0.000                                       |                          | 0.00                 |
| 0130                         | 411-10255 | EMULSIFIED ASPHALT (SLOW-SETTING)                                              | 7,494.000                                | 0.000                                       |                          |                      |
|                              |           | GAL                                                                            |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                | 1.20000                                  | 0.000                                       |                          | 0.00                 |
| 0135                         | 411-90010 | *ASPHALT REJUVENATING AGENT                                                    | 10,809.000                               | 0.000                                       |                          |                      |
|                              |           | GAL                                                                            |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                | 1.40000                                  | 0.000                                       |                          | 0.00                 |
| 0140                         | 420-00100 | GEOTEXTILE (EROSION CONTROL) (CLASS A)                                         | 210.000                                  | 0.000                                       |                          |                      |
|                              |           | SY                                                                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                | 40.00000                                 | 0.000                                       |                          | 0.00                 |
| 0145                         | 420-00500 | GEOTEXTILE (PAVING)                                                            | 1,237.000                                | 0.000                                       |                          |                      |
|                              |           | SY                                                                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                | 1.80000                                  | 0.000                                       |                          | 0.00                 |
| 0150                         | 506-00209 | RIPRAP (9 INCH)                                                                | 11.100                                   | 0.000                                       |                          |                      |
|                              |           | CY                                                                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                | 85.00000                                 | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.                      | ITEM NO.  | ITEM DESCRIPTION                                     | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|------------------------------|-----------|------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00200 ROADWAY BID ITEMS |           |                                                      |                                          |                                             |                          |                      |
| 0155                         | 507-00400 | BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)          | 116.350                                  | 0.000                                       |                          |                      |
|                              |           | TON                                                  |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 190.00000                                | 0.000                                       |                          | 0.00                 |
| 0160                         | 518-03000 | *SAWING AND SEALING BRIDGE JOINT                     | 330.000                                  | 0.000                                       |                          |                      |
|                              |           | LF                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 8.00000                                  | 0.000                                       |                          | 0.00                 |
| 0161                         | 900-00007 | ADDED ITEM (EACH)/                                   | 2.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                                 |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 400.00000                                | 0.000                                       |                          | 0.00                 |
| 0162                         | 412-14000 | SAWING AND SEALING JOINTS                            | 46.000                                   | 0.000                                       |                          |                      |
|                              |           | LF                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 6.25000                                  | 0.000                                       |                          | 0.00                 |
| 0165                         | 603-01185 | 18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 16.000                                   | 0.000                                       |                          |                      |
|                              |           | LF                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 30.00000                                 | 0.000                                       |                          | 0.00                 |
| 0170                         | 603-01245 | 24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 24.000                                   | 0.000                                       |                          |                      |
|                              |           | LF                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 42.00000                                 | 0.000                                       |                          | 0.00                 |
| 0175                         | 603-05018 | 18 INCH REINFORCED CONCRETE END SECTION              | 1.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                                 |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 520.00000                                | 0.000                                       |                          | 0.00                 |
| 0180                         | 603-05024 | 24 INCH REINFORCED CONCRETE END SECTION              | 1.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                                 |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 700.00000                                | 0.000                                       |                          | 0.00                 |
| 0185                         | 603-10180 | 18 INCH CORRUGATED STEEL PIPE                        | 60.000                                   | 0.000                                       |                          |                      |
|                              |           | LF                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 28.00000                                 | 0.000                                       |                          | 0.00                 |
| 0190                         | 603-10240 | 24 INCH CORRUGATED STEEL PIPE                        | 89.000                                   | 0.000                                       |                          |                      |
|                              |           | LF                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 26.00000                                 | 0.000                                       |                          | 0.00                 |
| 0195                         | 603-10360 | 36 INCH CORRUGATED STEEL PIPE                        | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | LF                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                      | 46.00000                                 | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.                      | ITEM NO.  | ITEM DESCRIPTION                       | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|------------------------------|-----------|----------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00200 ROADWAY BID ITEMS |           |                                        |                                          |                                             |                          |                      |
| 0200                         | 603-30018 | 18 INCH STEEL END SECTION              | 8.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 330.00000                                | 0.000                                       |                          | 0.00                 |
| 0205                         | 603-30024 | 24 INCH STEEL END SECTION              | 6.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 370.00000                                | 0.000                                       |                          | 0.00                 |
| 0210                         | 603-30036 | 36 INCH STEEL END SECTION              | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 540.00000                                | 0.000                                       |                          | 0.00                 |
| 0215                         | 606-00301 | *GUARDRAIL TYPE 3 (6-3 POST SPACING)   | 1,005.500                                | 0.000                                       |                          |                      |
|                              |           | LF                                     |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 15.00000                                 | 0.000                                       |                          | 0.00                 |
| 0220                         | 606-01340 | *END ANCHORAGE TYPE 3D                 | 5.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 520.00000                                | 0.000                                       |                          | 0.00                 |
| 0225                         | 606-01370 | *TRANSITION TYPE 3G                    | 8.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 830.00000                                | 0.000                                       |                          | 0.00                 |
| 0230                         | 606-02001 | *END ANCHORAGE (SLOTTED RAIL TERMINAL) | 15.000                                   | 0.000                                       |                          |                      |
|                              |           | EACH                                   |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 1,240.00000                              | 0.000                                       |                          | 0.00                 |
| 0235                         | 606-11010 | *BRIDGE RAIL TYPE 10R                  | 743.000                                  | 0.000                                       |                          |                      |
|                              |           | LF                                     |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 61.00000                                 | 0.000                                       |                          | 0.00                 |
| 0240                         | 609-20011 | CURB TYPE 2 (SECTION M)                | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | LF                                     |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 20.00000                                 | 0.000                                       |                          | 0.00                 |
| 0245                         | 609-21010 | CURB AND GUTTER TYPE 2 (SECTION I-B)   | 376.000                                  | 0.000                                       |                          |                      |
|                              |           | LF                                     |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 15.00000                                 | 0.000                                       |                          | 0.00                 |
| 0250                         | 609-60011 | CURB TYPE 6 (SECTION M)                | 292.000                                  | 0.000                                       |                          |                      |
|                              |           | LF                                     |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                        | 7.90000                                  | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
 PCN: 13178-BID  
 PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7  
 ESTIMATE RUN 12/07/2001  
 09:14:48

| REF NO.                      | ITEM NO.  | ITEM DESCRIPTION                                                                    | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|------------------------------|-----------|-------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00200 ROADWAY BID ITEMS |           |                                                                                     |                                          |                                             |                          |                      |
| 0255                         | 612-00001 | *DELINEATOR (TYPE I)                                                                | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                                                                |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                     | 21.00000                                 | 0.000                                       |                          | 0.00                 |
| 0260                         | 614-00011 | *SIGN PANEL (CLASS I)                                                               | 101.400                                  | 0.000                                       |                          |                      |
|                              |           | SF                                                                                  |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                     | 21.00000                                 | 0.000                                       |                          | 0.00                 |
| 0265                         | 614-00012 | *SIGN PANEL (CLASS II)                                                              | 433.400                                  | 0.000                                       |                          |                      |
|                              |           | SF                                                                                  |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                     | 23.00000                                 | 0.000                                       |                          | 0.00                 |
| 0270                         | 614-01502 | *STEEL SIGN POST (2 INCH ROUND)                                                     | 363.000                                  | 0.000                                       |                          |                      |
|                              |           | LF                                                                                  |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                     | 16.00000                                 | 0.000                                       |                          | 0.00                 |
| 0275                         | 614-01552 | *STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)                                        | 442.000                                  | 0.000                                       |                          |                      |
|                              |           | LF                                                                                  |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                     | 35.00000                                 | 0.000                                       |                          | 0.00                 |
| 0280                         | 614-80355 | *PORTABLE MESSAGE SIGN PANEL                                                        | 0.000                                    | 2.000                                       |                          |                      |
|                              |           | EACH                                                                                |                                          | -2.000                                      | -52,000.00               |                      |
|                              |           |                                                                                     | 26,000.00000                             | 0.000                                       |                          | 0.00                 |
| 0281                         | 614-80355 | PORTABLE MESG PANEL PORTABLE VARIABLE MESSAGE SIGN PANEL                            | 2.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                                                                |                                          | 2.000                                       | 51,998.00                |                      |
|                              |           |                                                                                     | 25,999.00000                             | 2.000                                       |                          | 51,998.00            |
| 0285                         | 615-00050 | EMBANKMENT PROTECTOR TYPE 5                                                         | 12.000                                   | 0.000                                       |                          |                      |
|                              |           | EACH                                                                                |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                     | 2,000.00000                              | 0.000                                       |                          | 0.00                 |
| 0290                         | 625-00000 | *CONSTRUCTION SURVEYING                                                             | 1.000                                    | 0.100                                       |                          |                      |
|                              |           | L S                                                                                 |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                     | 42,000.00000                             | 0.100                                       |                          | 4,200.00             |
| 0291                         | 625-00001 | CONST SURVEYING (HOUR) HOURLY CONSTRUCTION SURVEYING FOR CLEARANCES AND CROSS SLOPE | 30.000                                   | 0.000                                       |                          |                      |
|                              |           | HOUR                                                                                |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                                                     | 121.00000                                | 0.000                                       |                          | 0.00                 |
| 0295                         | 626-00000 | *MOBILIZATION                                                                       | 0.400                                    | 0.000                                       |                          |                      |
|                              |           | L S                                                                                 |                                          | 0.200                                       | 56,000.00                |                      |
|                              |           |                                                                                     | 280,000.00000                            | 0.200                                       |                          | 56,000.00            |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.                      | ITEM NO.  | ITEM DESCRIPTION                               | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|------------------------------|-----------|------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00200 ROADWAY BID ITEMS |           |                                                |                                          |                                             |                          |                      |
| 0300                         | 626-01000 | PUBLIC INFORMATION SERVICES                    | 0.500                                    | 0.000                                       |                          |                      |
|                              |           | L S                                            |                                          | 0.125                                       | 1,092.50                 |                      |
|                              |           |                                                | 8,740.00000                              | 0.125                                       |                          | 1,092.50             |
| 0305                         | 627-00002 | *THERMOPLASTIC PAVEMENT MARKING                | 95,658.900                               | 0.000                                       |                          |                      |
|                              |           | SF                                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                | 1.30000                                  | 0.000                                       |                          | 0.00                 |
| 0306                         | 627-30405 | PREFORM THERMOPLASTIC PVMT MKG (WS)            | 163.000                                  | 0.000                                       |                          |                      |
|                              |           | SF                                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                | 17.25000                                 | 0.000                                       |                          | 0.00                 |
| 0307                         | 627-30410 | PREFORM THERMOPLASTIC PVMT MKG (XS)            | 489.000                                  | 0.000                                       |                          |                      |
|                              |           | SF                                             |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                | 9.25000                                  | 0.000                                       |                          | 0.00                 |
| 0310                         | 627-00012 | *PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE) | 1,034.500                                | 0.000                                       |                          |                      |
|                              |           | GAL                                            |                                          | 25.000                                      | 1,900.00                 |                      |
|                              |           |                                                | 76.00000                                 | 25.000                                      |                          | 1,900.00             |
| 0315                         | 630-00000 | *FLAGGING                                      | 5,288.000                                | 0.000                                       |                          |                      |
|                              |           | HOURL                                          |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                | 25.00000                                 | 0.000                                       |                          | 0.00                 |
| 0320                         | 630-00002 | *TRAFFIC CONTROL SUPERVISOR                    | 120.000                                  | 0.000                                       |                          |                      |
|                              |           | DAY                                            |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                | 380.00000                                | 0.000                                       |                          | 0.00                 |
| 0325                         | 630-00007 | *TRAFFIC CONTROL INSPECTION                    | 65.000                                   | 0.000                                       |                          |                      |
|                              |           | DAY                                            |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                | 220.00000                                | 0.000                                       |                          | 0.00                 |
| 0330                         | 630-80001 | *FLASHING BEACON (PORTABLE)                    | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                           |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                | 1,970.00000                              | 0.000                                       |                          | 0.00                 |
| 0335                         | 630-80336 | *BARRICADE (TYPE 3 M-B) (TEMPORARY)            | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                           |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                | 330.00000                                | 0.000                                       |                          | 0.00                 |
| 0340                         | 630-80341 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)      | 8.000                                    | 4.000                                       |                          |                      |
|                              |           | EACH                                           |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                | 150.00000                                | 4.000                                       |                          | 600.00               |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.                      | ITEM NO.  | ITEM DESCRIPTION                                             | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|------------------------------|-----------|--------------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00200 ROADWAY BID ITEMS |           |                                                              |                                          |                                             |                          |                      |
| 0345                         | 630-80342 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)                    | 28.000                                   | 14.000                                      |                          |                      |
|                              |           | EACH                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 230.00000                                | 14.000                                      |                          | 3,220.00             |
| 0350                         | 630-80343 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)                    | 4.000                                    | 2.000                                       |                          |                      |
|                              |           | EACH                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 200.00000                                | 2.000                                       |                          | 400.00               |
| 0355                         | 630-80344 | *CONSTRUCTION TRAFFIC SIGN (SPECIAL)                         | 200.000                                  | 100.000                                     |                          |                      |
|                              |           | SF                                                           |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 21.00000                                 | 100.000                                     |                          | 2,100.00             |
| 0360                         | 630-80358 | *ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE) | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 1,990.00000                              | 0.000                                       |                          | 0.00                 |
| 0365                         | 630-80360 | *DRUM CHANNELIZING DEVICE                                    | 306.000                                  | 0.000                                       |                          |                      |
|                              |           | EACH                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 86.00000                                 | 0.000                                       |                          | 0.00                 |
| 0370                         | 630-80370 | CONCRETE BARRIER (TEMPORARY)                                 | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | LF                                                           |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 14.00000                                 | 0.000                                       |                          | 0.00                 |
| 0375                         | 630-80380 | *TRAFFIC CONE                                                | 200.000                                  | 0.000                                       |                          |                      |
|                              |           | EACH                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 18.00000                                 | 0.000                                       |                          | 0.00                 |
| 0380                         | 630-85010 | IMPACT ATTENUATOR (TEMPORARY)                                | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 4,350.00000                              | 0.000                                       |                          | 0.00                 |
| 0385                         | 700-70010 | F/A MINOR CONTRACT REVISIONS                                 | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | F A                                                          |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 1.00000                                  | 0.000                                       |                          | 0.00                 |
| 0390                         | 700-70014 | F/A INCENTIVE (SMOOTHNESS)                                   | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | F A                                                          |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 1.00000                                  | 0.000                                       |                          | 0.00                 |
| 0395                         | 700-70020 | F/A ON-THE-JOB TRAINEE                                       | 0.000                                    | 0.000                                       |                          |                      |
|                              |           | EACH                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                              |           |                                                              | 1.00000                                  | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.                      | ITEM NO.  | ITEM DESCRIPTION                                          | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|------------------------------|-----------|-----------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00200 ROADWAY BID ITEMS |           |                                                           |                                          |                                             |                          |                      |
| 0400                         | 700-70022 | F/A OJT PILOT                                             | 0.000                                    | 0.000                                       |                          |                      |
|                              |           |                                                           | F A                                      | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 1.00000                                  | 0.000                                       |                          | 0.00                 |
| 0405                         | 700-70025 | F/A QUALITY INCENTIVE PAYMENT                             | 46,903.540                               | 0.000                                       |                          |                      |
|                              |           |                                                           | F A                                      | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 1.00000                                  | 0.000                                       |                          | 0.00                 |
| 0410                         | 700-70028 | F/A ESB PROGRAM                                           | 0.000                                    | 0.000                                       |                          |                      |
|                              |           |                                                           | F A                                      | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 1.00000                                  | 0.000                                       |                          | 0.00                 |
| 0415                         | 700-70380 | F/A EROSION CONTROL                                       | 0.000                                    | 0.000                                       |                          |                      |
|                              |           |                                                           | F A                                      | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 1.00000                                  | 0.000                                       |                          | 0.00                 |
| 0420                         | 700-70589 | F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT              | 0.000                                    | 0.000                                       |                          |                      |
|                              |           |                                                           | F A                                      | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 1.00000                                  | 0.000                                       |                          | 0.00                 |
| 1035                         | 613-10000 | WIRING WIRING FOR LIGHT STANDARD                          | 1.000                                    | 0.000                                       |                          |                      |
|                              |           |                                                           | L S                                      | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 1,360.00000                              | 0.000                                       |                          | 0.00                 |
| 1040                         | 613-32400 | LIGHT STD STEEL (40 FT)                                   | 1.000                                    | 0.000                                       |                          |                      |
|                              |           |                                                           | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 2,150.00000                              | 0.000                                       |                          | 0.00                 |
| 1045                         | 613-40010 | LIGHT STD FOUNDATION                                      | 1.000                                    | 0.000                                       |                          |                      |
|                              |           |                                                           | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 600.00000                                | 0.000                                       |                          | 0.00                 |
| 1050                         | 606-00355 | GDRAIL TY 3 (D)(SPEC) NESTED TYPE 3 GAURDRAIL TO SPAN CBC | 50.000                                   | 0.000                                       |                          |                      |
|                              |           |                                                           | LF                                       | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 28.50000                                 | 0.000                                       |                          | 0.00                 |
| 1055                         | 606-01385 | TRANSITION TY 3J                                          | 8.000                                    | 0.000                                       |                          |                      |
|                              |           |                                                           | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 810.00000                                | 0.000                                       |                          | 0.00                 |
| 1060                         | 606-01390 | END ANCHOR TY 3K                                          | 7.000                                    | 0.000                                       |                          |                      |
|                              |           |                                                           | EACH                                     | 0.000                                       | 0.00                     |                      |
|                              |           |                                                           | 985.00000                                | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.                                                         | ITEM NO.  | ITEM DESCRIPTION                                                         | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------------------------------------------------|-----------|--------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00200 ROADWAY BID ITEMS                                    |           |                                                                          |                                          |                                             |                          |                      |
| 1100                                                            | 613-70250 | LUMIN HPS (250 W)                                                        | 1.000                                    | 0.000                                       |                          |                      |
|                                                                 |           | EACH                                                                     |                                          | 0.000                                       | 0.00                     |                      |
|                                                                 |           |                                                                          | 745.00000                                | 0.000                                       |                          | 0.00                 |
| CAT 0200 CURRENT AMT \$ 2,980,761.36 \$ 88,269.09 \$ 168,039.09 |           |                                                                          |                                          |                                             |                          |                      |
| CAT N00300 STRUCTURES                                           |           |                                                                          |                                          |                                             |                          |                      |
| 0425                                                            | 202-00010 | REMOVAL OF TREE                                                          | 0.000                                    | 0.000                                       |                          |                      |
|                                                                 |           | EACH                                                                     |                                          | 0.000                                       | 0.00                     |                      |
|                                                                 |           |                                                                          | 530.00000                                | 0.000                                       |                          | 0.00                 |
| 0430                                                            | 202-00011 | TREE TRIMMING                                                            | 0.000                                    | 0.000                                       |                          |                      |
|                                                                 |           | EACH                                                                     |                                          | 0.000                                       | 0.00                     |                      |
|                                                                 |           |                                                                          | 520.00000                                | 0.000                                       |                          | 0.00                 |
| 0435                                                            | 202-00035 | REMOVAL OF PIPE                                                          | 529.000                                  | 0.000                                       |                          |                      |
|                                                                 |           | LF                                                                       |                                          | 72.000                                      | 720.00                   |                      |
|                                                                 |           |                                                                          | 10.00000                                 | 72.000                                      |                          | 720.00               |
| 0440                                                            | 202-00037 | REMOVAL OF END SECTION                                                   | 5.000                                    | 0.000                                       |                          |                      |
|                                                                 |           | EACH                                                                     |                                          | 0.000                                       | 0.00                     |                      |
|                                                                 |           |                                                                          | 140.00000                                | 0.000                                       |                          | 0.00                 |
| 0445                                                            | 202-00090 | *REMOVAL OF DELINEATOR                                                   | 0.000                                    | 0.000                                       |                          |                      |
|                                                                 |           | EACH                                                                     |                                          | 0.000                                       | 0.00                     |                      |
|                                                                 |           |                                                                          | 12.00000                                 | 0.000                                       |                          | 0.00                 |
| 0450                                                            | 202-00220 | REMOVAL OF ASPHALT MAT                                                   | 6,891.000                                | 0.000                                       |                          |                      |
|                                                                 |           | SY                                                                       |                                          | 0.000                                       | 0.00                     |                      |
|                                                                 |           |                                                                          | 1.80000                                  | 0.000                                       |                          | 0.00                 |
| 0455                                                            | 202-00400 | REMOVAL OF BRIDGE                                                        | 1.000                                    | 0.000                                       |                          |                      |
|                                                                 |           | EACH                                                                     |                                          | 0.000                                       | 0.00                     |                      |
|                                                                 |           |                                                                          | 15,000.00000                             | 0.000                                       |                          | 0.00                 |
| 0456                                                            | 202-01400 | REMOVAL OF CATTLE GUARD REMOVAL OF OLD CATTLE GAURD NE<br>OF STR E-17-AK | 0.000                                    | 0.000                                       |                          |                      |
|                                                                 |           | EACH                                                                     |                                          | 0.000                                       | 0.00                     |                      |
|                                                                 |           |                                                                          | 500.00000                                | 0.000                                       |                          | 0.00                 |
| 0460                                                            | 202-00425 | *REMOVAL OF BRIDGE RAILING                                               | 118.000                                  | 0.000                                       |                          |                      |
|                                                                 |           | LF                                                                       |                                          | 0.000                                       | 0.00                     |                      |
|                                                                 |           |                                                                          | 6.20000                                  | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.               | ITEM NO.  | ITEM DESCRIPTION                        | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------|-----------|-----------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00300 STRUCTURES |           |                                         |                                          |                                             |                          |                      |
| 0465                  | 202-00810 | *REMOVAL OF GROUND SIGN                 | 2.000                                    | 1.000                                       |                          |                      |
|                       |           |                                         | EACH                                     | 1.000                                       | 52.00                    |                      |
|                       |           |                                         | 52.00000                                 | 2.000                                       |                          | 104.00               |
| 0470                  | 202-01130 | *REMOVAL OF GUARDRAIL TYPE 3            | 478.000                                  | 0.000                                       |                          |                      |
|                       |           |                                         | LF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                         | 4.10000                                  | 0.000                                       |                          | 0.00                 |
| 0475                  | 202-06000 | REMOVAL OF DETOUR                       | 1.000                                    | 0.000                                       |                          |                      |
|                       |           |                                         | L S                                      | 0.000                                       | 0.00                     |                      |
|                       |           |                                         | 70,000.00000                             | 0.000                                       |                          | 0.00                 |
| 0480                  | 203-00060 | EMBANKMENT MATERIAL (COMPLETE IN PLACE) | 39,041.000                               | 2,208.000                                   |                          |                      |
|                       |           |                                         | CY                                       | 10,961.000                                  | 115,090.50               |                      |
|                       |           |                                         | 10.50000                                 | 13,169.000                                  |                          | 138,274.50           |
| 0485                  | 203-00100 | MUCK EXCAVATION                         | 5,467.900                                | 431.400                                     |                          |                      |
|                       |           |                                         | CY                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                         | 6.00000                                  | 431.400                                     |                          | 2,588.40             |
| 0490                  | 203-00500 | ROCK FILL                               | 1,336.500                                | 514.500                                     |                          |                      |
|                       |           |                                         | CY                                       | 246.000                                     | 7,626.00                 |                      |
|                       |           |                                         | 31.00000                                 | 760.500                                     |                          | 23,575.50            |
| 0495                  | 203-01550 | DOZING                                  | 0.000                                    | 0.000                                       |                          |                      |
|                       |           |                                         | HOURL                                    | 0.000                                       | 0.00                     |                      |
|                       |           |                                         | 130.00000                                | 0.000                                       |                          | 0.00                 |
| 0500                  | 203-01597 | POTHOLING                               | 44.500                                   | 0.000                                       |                          |                      |
|                       |           |                                         | HOURL                                    | 0.000                                       | 0.00                     |                      |
|                       |           |                                         | 220.00000                                | 0.000                                       |                          | 0.00                 |
| 0505                  | 206-00000 | STRUCTURE EXCAVATION                    | 1,261.500                                | 0.000                                       |                          |                      |
|                       |           |                                         | CY                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                         | 6.00000                                  | 0.000                                       |                          | 0.00                 |
| 0510                  | 206-00100 | STRUCTURE BACKFILL (CLASS 1)            | 392.000                                  | 0.000                                       |                          |                      |
|                       |           |                                         | CY                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                         | 52.00000                                 | 0.000                                       |                          | 0.00                 |
| 0515                  | 206-00200 | STRUCTURE BACKFILL (CLASS 2)            | 546.000                                  | 0.000                                       |                          |                      |
|                       |           |                                         | CY                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                         | 14.00000                                 | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 13  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.               | ITEM NO.  | ITEM DESCRIPTION                 | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------|-----------|----------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00300 STRUCTURES |           |                                  |                                          |                                             |                          |                      |
| 0520                  | 206-00360 | MECHANICAL REINFORCEMENT OF SOIL | 392.000                                  | 0.000                                       |                          |                      |
|                       |           |                                  | CY                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                  | 20.00000                                 | 0.000                                       |                          | 0.00                 |
| 0525                  | 206-00510 | FILTER MATERIAL (CLASS A)        | 131.000                                  | 0.000                                       |                          |                      |
|                       |           |                                  | CY                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                  | 49.00000                                 | 0.000                                       |                          | 0.00                 |
| 0530                  | 207-00205 | TOPSOIL                          | 1,670.000                                | 0.000                                       |                          |                      |
|                       |           |                                  | CY                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                  | 13.00000                                 | 0.000                                       |                          | 0.00                 |
| 0535                  | 207-00310 | STOCKPILE WETLAND TOPSOIL        | 60.000                                   | 60.000                                      |                          |                      |
|                       |           |                                  | CY                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                  | 20.00000                                 | 60.000                                      |                          | 1,200.00             |
| 0540                  | 208-00011 | EROSION BALES (WEED FREE)        | 24.000                                   | 3.000                                       |                          |                      |
|                       |           |                                  | EACH                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                  | 22.00000                                 | 3.000                                       |                          | 66.00                |
| 0545                  | 210-00010 | *RESET MAILBOX STRUCTURE         | 4.000                                    | 1.000                                       |                          |                      |
|                       |           |                                  | EACH                                     | 3.000                                       | 960.00                   |                      |
|                       |           |                                  | 320.00000                                | 4.000                                       |                          | 1,280.00             |
| 0550                  | 210-01000 | RESET FENCE                      | 75.000                                   | 0.000                                       |                          |                      |
|                       |           |                                  | LF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                  | 12.00000                                 | 0.000                                       |                          | 0.00                 |
| 0555                  | 212-00006 | *SEEDING (NATIVE)                | 2.370                                    | 0.000                                       |                          |                      |
|                       |           |                                  | ACRE                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                  | 380.00000                                | 0.000                                       |                          | 0.00                 |
| 0560                  | 212-00028 | *SEEDING (WETLANDS)              | 0.000                                    | 0.000                                       |                          |                      |
|                       |           |                                  | ACRE                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                  | 1,100.00000                              | 0.000                                       |                          | 0.00                 |
| 0565                  | 213-00000 | *MULCHING                        | 2.250                                    | 0.000                                       |                          |                      |
|                       |           |                                  | ACRE                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                  | 450.00000                                | 0.000                                       |                          | 0.00                 |
| 0570                  | 213-00002 | *MULCHING (WEED FREE HAY)        | 0.110                                    | 0.000                                       |                          |                      |
|                       |           |                                  | ACRE                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                  | 650.00000                                | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 14  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.               | ITEM NO.  | ITEM DESCRIPTION                                     | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------|-----------|------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00300 STRUCTURES |           |                                                      |                                          |                                             |                          |                      |
| 0575                  | 214-00905 | *PERENNIALS (2.25 INCH POT)                          | 400.000                                  | 0.000                                       |                          |                      |
|                       |           | EACH                                                 |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 6.00000                                  | 0.000                                       |                          | 0.00                 |
| 0580                  | 214-01010 | *BRUSH LAYER CUTTING                                 | 500.000                                  | 0.000                                       |                          |                      |
|                       |           | EACH                                                 |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 2.30000                                  | 0.000                                       |                          | 0.00                 |
| 0585                  | 216-00041 | *SOIL RETENTION BLANKET (STRAW/COCONUT)              | 52.000                                   | 0.000                                       |                          |                      |
|                       |           | SY                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 1.80000                                  | 0.000                                       |                          | 0.00                 |
| 0590                  | 250-00100 | *ENVIRONMENTAL HEALTH AND SAFETY                     | 1.000                                    | 0.000                                       |                          |                      |
|                       |           | L S                                                  |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 2,060.00000                              | 0.000                                       |                          | 0.00                 |
| 0595                  | 250-00110 | *HEALTH AND SAFETY OFFICER                           | 89.700                                   | 0.000                                       |                          |                      |
|                       |           | HOURL                                                |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 70.00000                                 | 0.000                                       |                          | 0.00                 |
| 0600                  | 304-06004 | AGGREGATE BASE COURSE (CLASS 6)                      | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | SY                                                   |                                          | 1,782.000                                   | 15,503.40                |                      |
|                       |           |                                                      | 8.70000                                  | 1,782.000                                   |                          | 15,503.40            |
| 0601                  | 304-06007 | ABC (CL 6) CONVERT PLAN QTY IN SY TO CY              | 1,815.900                                | 0.000                                       |                          |                      |
|                       |           | CY                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 26.10000                                 | 0.000                                       |                          | 0.00                 |
| 0605                  | 403-00720 | HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)         | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | TON                                                  |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 86.00000                                 | 0.000                                       |                          | 0.00                 |
| 0610                  | 403-33841 | HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22) | 5,665.970                                | 0.000                                       |                          |                      |
|                       |           | TON                                                  |                                          | 2,714.810                                   | 84,973.55                |                      |
|                       |           |                                                      | 31.30000                                 | 2,714.810                                   |                          | 84,973.55            |
| 0611                  | 900-00006 | ADDED ITEM (DOLLAR)/ OVERWEIGHT TRUCK DISINCENTIVE   | -160.000                                 | 0.000                                       |                          |                      |
|                       |           | DOL                                                  |                                          | -160.000                                    | -160.00                  |                      |
|                       |           |                                                      | 1.00000                                  | -160.000                                    |                          | -160.00              |
| 0615                  | 411-10255 | EMULSIFIED ASPHALT (SLOW-SETTING)                    | 732.890                                  | 0.000                                       |                          |                      |
|                       |           | GAL                                                  |                                          | 732.890                                     | 879.47                   |                      |
|                       |           |                                                      | 1.20000                                  | 732.890                                     |                          | 879.47               |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 15  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.               | ITEM NO.  | ITEM DESCRIPTION                                     | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------|-----------|------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00300 STRUCTURES |           |                                                      |                                          |                                             |                          |                      |
| 0620                  | 420-00111 | GEOTEXTILE (DRAINAGE) (CLASS B)                      | 989.000                                  | 0.000                                       |                          |                      |
|                       |           | SY                                                   | 2.50000                                  | 0.000                                       | 0.00                     | 0.00                 |
| 0625                  | 503-00012 | *DRILLED CAISSON (12 INCH)                           | 526.400                                  | 0.000                                       |                          |                      |
|                       |           | LF                                                   | 26.00000                                 | 0.000                                       | 0.00                     | 0.00                 |
| 0630                  | 503-00060 | *DRILLED CAISSON (60 INCH)                           | 63.000                                   | 0.000                                       |                          |                      |
|                       |           | LF                                                   | 220.00000                                | 0.000                                       | 0.00                     | 0.00                 |
| 0635                  | 506-00218 | RIPRAP (18 INCH)                                     | 794.000                                  | 0.000                                       |                          |                      |
|                       |           | CY                                                   | 53.00000                                 | 0.000                                       | 0.00                     | 0.00                 |
| 0640                  | 513-00606 | BRIDGE DRAIN (6 INCH)                                | 0.798                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                                 | 2,900.00000                              | 0.000                                       | 0.00                     | 0.00                 |
| 0645                  | 515-00120 | *WATERPROOFING (MEMBRANE)                            | 1,186.000                                | 0.000                                       |                          |                      |
|                       |           | SY                                                   | 8.00000                                  | 0.000                                       | 0.00                     | 0.00                 |
| 0650                  | 601-03040 | CONCRETE CLASS D (BRIDGE)                            | 488.000                                  | 0.000                                       |                          |                      |
|                       |           | CY                                                   | 370.00000                                | 0.000                                       | 0.00                     | 0.00                 |
| 0655                  | 601-40300 | *STRUCTURAL CONCRETE COATING                         | 607.000                                  | 0.000                                       |                          |                      |
|                       |           | SY                                                   | 14.00000                                 | 0.000                                       | 0.00                     | 0.00                 |
| 0660                  | 602-00020 | *REINFORCING STEEL (EPOXY COATED)                    | 126,919.000                              | 0.000                                       |                          |                      |
|                       |           | LB                                                   | 0.50000                                  | 0.000                                       | 0.00                     | 0.00                 |
| 0665                  | 603-01185 | 18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | LF                                                   | 30.00000                                 | 0.000                                       | 0.00                     | 0.00                 |
| 0670                  | 603-01215 | 21 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 553.000                                  | 0.000                                       |                          |                      |
|                       |           | LF                                                   | 39.00000                                 | 457.000                                     | 17,823.00                | 17,823.00            |

CONTID: C13178  
 PCN: 13178-BID  
 PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 16  
 ESTIMATE RUN 12/07/2001  
 09:14:48

| REF NO.               | ITEM NO.  | ITEM DESCRIPTION                                     | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------|-----------|------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00300 STRUCTURES |           |                                                      |                                          |                                             |                          |                      |
| 0675                  | 603-01245 | 24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 238.000                                  | 0.000                                       |                          |                      |
|                       |           | LF                                                   |                                          | 238.000                                     | 9,996.00                 |                      |
|                       |           |                                                      | 42.00000                                 | 238.000                                     |                          | 9,996.00             |
| 0680                  | 603-01275 | 27 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 72.000                                   | 0.000                                       |                          |                      |
|                       |           | LF                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 45.00000                                 | 0.000                                       |                          | 0.00                 |
| 0685                  | 603-01365 | 36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 149.000                                  | 0.000                                       |                          |                      |
|                       |           | LF                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 70.00000                                 | 0.000                                       |                          | 0.00                 |
| 0690                  | 603-01425 | 42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | LF                                                   |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 90.00000                                 | 0.000                                       |                          | 0.00                 |
| 0695                  | 603-05018 | 18 INCH REINFORCED CONCRETE END SECTION              | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                                 |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 520.00000                                | 0.000                                       |                          | 0.00                 |
| 0700                  | 603-05021 | 21 INCH REINFORCED CONCRETE END SECTION              | 10.000                                   | 0.000                                       |                          |                      |
|                       |           | EACH                                                 |                                          | 8.000                                       | 4,400.00                 |                      |
|                       |           |                                                      | 550.00000                                | 8.000                                       |                          | 4,400.00             |
| 0705                  | 603-05024 | 24 INCH REINFORCED CONCRETE END SECTION              | 1.000                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                                 |                                          | 1.000                                       | 700.00                   |                      |
|                       |           |                                                      | 700.00000                                | 1.000                                       |                          | 700.00               |
| 0710                  | 603-05030 | 30 INCH REINFORCED CONCRETE END SECTION              | 2.000                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                                 |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 850.00000                                | 0.000                                       |                          | 0.00                 |
| 0715                  | 603-05036 | 36 INCH REINFORCED CONCRETE END SECTION              | 4.000                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                                 |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 870.00000                                | 0.000                                       |                          | 0.00                 |
| 0720                  | 603-05042 | 42 INCH REINFORCED CONCRETE END SECTION              | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                                 |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                      | 1,180.00000                              | 0.000                                       |                          | 0.00                 |
| 0725                  | 603-10240 | 24 INCH CORRUGATED STEEL PIPE                        | 100.000                                  | 0.000                                       |                          |                      |
|                       |           | LF                                                   |                                          | 60.000                                      | 1,560.00                 |                      |
|                       |           |                                                      | 26.00000                                 | 60.000                                      |                          | 1,560.00             |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 17  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.               | ITEM NO.  | ITEM DESCRIPTION                       | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------|-----------|----------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00300 STRUCTURES |           |                                        |                                          |                                             |                          |                      |
| 0730                  | 603-30024 | 24 INCH STEEL END SECTION              | 4.000                                    | 0.000                                       |                          |                      |
|                       |           |                                        | EACH                                     | 1.000                                       | 370.00                   |                      |
|                       |           |                                        | 370.00000                                | 1.000                                       |                          | 370.00               |
| 0735                  | 606-00301 | *GUARDRAIL TYPE 3 (6-3 POST SPACING)   | 800.000                                  | 0.000                                       |                          |                      |
|                       |           |                                        | LF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                        | 15.00000                                 | 0.000                                       |                          | 0.00                 |
| 0740                  | 606-01370 | *TRANSITION TYPE 3G                    | 8.000                                    | 0.000                                       |                          |                      |
|                       |           |                                        | EACH                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                        | 830.00000                                | 0.000                                       |                          | 0.00                 |
| 0745                  | 606-02001 | *END ANCHORAGE (SLOTTED RAIL TERMINAL) | 9.000                                    | 0.000                                       |                          |                      |
|                       |           |                                        | EACH                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                        | 1,240.00000                              | 0.000                                       |                          | 0.00                 |
| 0750                  | 606-11030 | *BRIDGE RAIL TYPE 10M                  | 485.000                                  | 0.000                                       |                          |                      |
|                       |           |                                        | LF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                        | 66.00000                                 | 0.000                                       |                          | 0.00                 |
| 0755                  | 607-00005 | END POST                               | 2.000                                    | 0.000                                       |                          |                      |
|                       |           |                                        | EACH                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                        | 270.00000                                | 0.000                                       |                          | 0.00                 |
| 0760                  | 607-00010 | CORNER AND LINE BRACE POST             | 5.000                                    | 0.000                                       |                          |                      |
|                       |           |                                        | EACH                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                        | 280.00000                                | 0.000                                       |                          | 0.00                 |
| 0765                  | 607-01000 | FENCE BARBED WIRE WITH METAL POSTS     | 2,384.000                                | 0.000                                       |                          |                      |
|                       |           |                                        | LF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                        | 1.70000                                  | 0.000                                       |                          | 0.00                 |
| 0770                  | 607-11525 | FENCE (PLASTIC)                        | 155.000                                  | 0.000                                       |                          |                      |
|                       |           |                                        | LF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                        | 4.60000                                  | 0.000                                       |                          | 0.00                 |
| 0775                  | 607-11580 | FENCE (TEMPORARY)                      | 2,382.000                                | 2,382.000                                   |                          |                      |
|                       |           |                                        | LF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                        | 2.90000                                  | 2,382.000                                   |                          | 6,907.80             |
| 0780                  | 607-60120 | 20 FOOT GATE                           | 1.000                                    | 0.000                                       |                          |                      |
|                       |           |                                        | EACH                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                        | 390.00000                                | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 18  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.               | ITEM NO.  | ITEM DESCRIPTION                                    | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------|-----------|-----------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00300 STRUCTURES |           |                                                     |                                          |                                             |                          |                      |
| 0781                  | 611-00020 | 20 FT CATTLE GD 20 FOOT CATTLE GAURD                | 1.000                                    | 0.000                                       |                          |                      |
|                       |           |                                                     | EACH                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                                     | 10,450.00000                             | 0.000                                       |                          | 0.00                 |
| 0785                  | 612-00001 | *DELINEATOR (TYPE I)                                | 0.000                                    | 0.000                                       |                          |                      |
|                       |           |                                                     | EACH                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                                     | 21.00000                                 | 0.000                                       |                          | 0.00                 |
| 0790                  | 612-00003 | *DELINEATOR (TYPE III)                              | 0.000                                    | 0.000                                       |                          |                      |
|                       |           |                                                     | EACH                                     | 0.000                                       | 0.00                     |                      |
|                       |           |                                                     | 26.00000                                 | 0.000                                       |                          | 0.00                 |
| 0795                  | 613-00200 | *2 INCH ELECTRICAL CONDUIT                          | 1,119.000                                | 0.000                                       |                          |                      |
|                       |           |                                                     | LF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                                     | 11.00000                                 | 0.000                                       |                          | 0.00                 |
| 0800                  | 613-50400 | *LIGHT STANDARD TIMBER (TEMPORARY)                  | 4.000                                    | 0.000                                       |                          |                      |
|                       |           |                                                     | EACH                                     | 4.000                                       | 25,800.00                |                      |
|                       |           |                                                     | 6,450.00000                              | 4.000                                       |                          | 25,800.00            |
| 0805                  | 617-03000 | DETOUR CULVERT PIPE                                 | 1.000                                    | 1.000                                       |                          |                      |
|                       |           |                                                     | L S                                      | 0.000                                       | 0.00                     |                      |
|                       |           |                                                     | 23,000.00000                             | 1.000                                       |                          | 23,000.00            |
| 0810                  | 618-01994 | *PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")   | 8,400.000                                | 0.000                                       |                          |                      |
|                       |           |                                                     | SF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                                     | 28.00000                                 | 0.000                                       |                          | 0.00                 |
| 0810                  |           | MATERIAL ALLOWANCE PRESTRESSED BOX GIRDERS          |                                          | 0.000                                       |                          |                      |
|                       |           |                                                     | SF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                                     | 21.63000                                 | 0.000                                       |                          | 0.00                 |
| 0810                  |           | MATERIAL ALLOWANCE PRESTRESSED CONCRETE BOX GIRDERS |                                          | 0.000                                       |                          |                      |
|                       |           |                                                     | SF                                       | 0.000                                       | 0.00                     |                      |
|                       |           |                                                     | 21.63000                                 | 0.000                                       |                          | 0.00                 |
| 0815                  | 626-00000 | *MOBILIZATION                                       | 0.600                                    | 0.000                                       |                          |                      |
|                       |           |                                                     | L S                                      | 0.300                                       | 84,000.00                |                      |
|                       |           |                                                     | 280,000.00000                            | 0.300                                       |                          | 84,000.00            |
| 0820                  | 626-01000 | PUBLIC INFORMATION SERVICES                         | 0.500                                    | 0.000                                       |                          |                      |
|                       |           |                                                     | L S                                      | 0.125                                       | 1,092.50                 |                      |
|                       |           |                                                     | 8,740.00000                              | 0.125                                       |                          | 1,092.50             |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 19  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.               | ITEM NO.  | ITEM DESCRIPTION                               | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------|-----------|------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00300 STRUCTURES |           |                                                |                                          |                                             |                          |                      |
| 0825                  | 627-00002 | *THERMOPLASTIC PAVEMENT MARKING                | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | SF                                             |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                | 1.30000                                  | 0.000                                       |                          | 0.00                 |
| 0830                  | 627-00012 | *PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE) | 87.000                                   | 0.000                                       |                          |                      |
|                       |           | GAL                                            |                                          | 32.000                                      | 2,432.00                 |                      |
|                       |           |                                                | 76.00000                                 | 32.000                                      |                          | 2,432.00             |
| 0835                  | 630-00000 | *FLAGGING                                      | 549.000                                  | 96.750                                      |                          |                      |
|                       |           | HOURL                                          |                                          | 222.250                                     | 5,556.25                 |                      |
|                       |           |                                                | 25.00000                                 | 319.000                                     |                          | 7,975.00             |
| 0840                  | 630-00002 | *TRAFFIC CONTROL SUPERVISOR                    | 46.000                                   | 16.000                                      |                          |                      |
|                       |           | DAY                                            |                                          | 15.000                                      | 5,700.00                 |                      |
|                       |           |                                                | 380.00000                                | 31.000                                      |                          | 11,780.00            |
| 0845                  | 630-00007 | *TRAFFIC CONTROL INSPECTION                    | 76.000                                   | 7.000                                       |                          |                      |
|                       |           | DAY                                            |                                          | 18.000                                      | 3,960.00                 |                      |
|                       |           |                                                | 220.00000                                | 25.000                                      |                          | 5,500.00             |
| 0850                  | 630-80001 | *FLASHING BEACON (PORTABLE)                    | 2.000                                    | 1.000                                       |                          |                      |
|                       |           | EACH                                           |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                | 1,970.00000                              | 1.000                                       |                          | 1,970.00             |
| 0855                  | 630-80336 | *BARRICADE (TYPE 3 M-B) (TEMPORARY)            | 7.000                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                           |                                          | 2.000                                       | 660.00                   |                      |
|                       |           |                                                | 330.00000                                | 2.000                                       |                          | 660.00               |
| 0860                  | 630-80341 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)      | 29.000                                   | 2.500                                       |                          |                      |
|                       |           | EACH                                           |                                          | 12.000                                      | 1,800.00                 |                      |
|                       |           |                                                | 150.00000                                | 14.500                                      |                          | 2,175.00             |
| 0865                  | 630-80342 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)      | 21.000                                   | 6.000                                       |                          |                      |
|                       |           | EACH                                           |                                          | 4.500                                       | 1,035.00                 |                      |
|                       |           |                                                | 230.00000                                | 10.500                                      |                          | 2,415.00             |
| 0870                  | 630-80343 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)      | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                           |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                | 200.00000                                | 0.000                                       |                          | 0.00                 |
| 0875                  | 630-80344 | *CONSTRUCTION TRAFFIC SIGN (SPECIAL)           | 200.000                                  | 100.000                                     |                          |                      |
|                       |           | SF                                             |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                | 21.00000                                 | 100.000                                     |                          | 2,100.00             |

| REF NO.               | ITEM NO.  | ITEM DESCRIPTION                                                | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------|-----------|-----------------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00300 STRUCTURES |           |                                                                 |                                          |                                             |                          |                      |
| 0880                  | 630-80358 | *ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C<br>TYPE) | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                                            |                                          | 0.000                                       | 0.00                     |                      |
|                       |           | 1,990.00000                                                     |                                          | 0.000                                       |                          | 0.00                 |
| 0885                  | 630-80360 | *DRUM CHANNELIZING DEVICE                                       | 179.000                                  | 28.000                                      |                          |                      |
|                       |           | EACH                                                            |                                          | 13.000                                      | 1,118.00                 |                      |
|                       |           | 86.00000                                                        |                                          | 41.000                                      |                          | 3,526.00             |
| 0890                  | 630-80370 | CONCRETE BARRIER (TEMPORARY)                                    | 4,730.000                                | 0.000                                       |                          |                      |
|                       |           | LF                                                              |                                          | 2,365.000                                   | 33,110.00                |                      |
|                       |           | 14.00000                                                        |                                          | 2,365.000                                   |                          | 33,110.00            |
| 0895                  | 630-80380 | *TRAFFIC CONE                                                   | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                                            |                                          | 0.000                                       | 0.00                     |                      |
|                       |           | 18.00000                                                        |                                          | 0.000                                       |                          | 0.00                 |
| 0900                  | 630-85010 | IMPACT ATTENUATOR (TEMPORARY)                                   | 4.000                                    | 0.000                                       |                          |                      |
|                       |           | EACH                                                            |                                          | 2.000                                       | 8,700.00                 |                      |
|                       |           | 4,350.00000                                                     |                                          | 2.000                                       |                          | 8,700.00             |
| 0905                  | 700-70010 | F/A MINOR CONTRACT REVISIONS                                    | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | F A                                                             |                                          | 0.000                                       | 0.00                     |                      |
|                       |           | 1.00000                                                         |                                          | 0.000                                       |                          | 0.00                 |
| 0910                  | 700-70020 | F/A ON-THE-JOB TRAINEE                                          | 100.000                                  | 0.000                                       |                          |                      |
|                       |           | EACH                                                            |                                          | 50.000                                      | 50.00                    |                      |
|                       |           | 1.00000                                                         |                                          | 50.000                                      |                          | 50.00                |
| 0915                  | 700-70022 | F/A OJT PILOT                                                   | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | F A                                                             |                                          | 0.000                                       | 0.00                     |                      |
|                       |           | 1.00000                                                         |                                          | 0.000                                       |                          | 0.00                 |
| 0925                  | 700-70028 | F/A ESB PROGRAM                                                 | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | F A                                                             |                                          | 0.000                                       | 0.00                     |                      |
|                       |           | 1.00000                                                         |                                          | 0.000                                       |                          | 0.00                 |
| 0930                  | 700-70074 | F/A OBTAIN POWER FROM UNITED POWER, INC.                        | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | F A                                                             |                                          | 0.000                                       | 0.00                     |                      |
|                       |           | 1.00000                                                         |                                          | 0.000                                       |                          | 0.00                 |
| 0935                  | 700-70380 | F/A EROSION CONTROL                                             | 0.000                                    | 0.000                                       |                          |                      |
|                       |           | F A                                                             |                                          | 0.000                                       | 0.00                     |                      |
|                       |           | 1.00000                                                         |                                          | 0.000                                       |                          | 0.00                 |

CONTID: C13178  
PCN: 13178-BID  
PROJECT: BR 0073-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 21  
ESTIMATE RUN 12/07/2001  
09:14:48

| REF NO.               | ITEM NO.  | ITEM DESCRIPTION                                                           | CURRENT QUANTITY/<br>UNITS<br>UNIT PRICE | PREV QTY/<br>QTY THIS PERIOD<br>QTY TO DATE | AMOUNT<br>THIS<br>PERIOD | CUMULATIVE<br>AMOUNT |
|-----------------------|-----------|----------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|--------------------------|----------------------|
| CAT N00300 STRUCTURES |           |                                                                            |                                          |                                             |                          |                      |
| 0940                  | 700-70589 | F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT                               | 1,953.500                                | 0.000                                       |                          |                      |
|                       |           | F A                                                                        |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 1.00000                                  | 0.000                                       |                          | 0.00                 |
| 0980                  | 202-00450 | REM PORT PRESENT STR (1)                                                   | 610.500                                  | 0.000                                       |                          |                      |
|                       |           | SY                                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 101.00000                                | 0.000                                       |                          | 0.00                 |
| 0985                  | 202-00454 | REM PORT PRESENT STR (2A) BRIDGE DECK REPAIR                               | 23.000                                   | 0.000                                       |                          |                      |
|                       |           | SY                                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 149.00000                                | 0.000                                       |                          | 0.00                 |
| 0990                  | 202-00460 | REM PORT PRESENT STR (3) BRIDGE DECK REPAIR                                | 0.200                                    | 0.000                                       |                          |                      |
|                       |           | SY                                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 575.00000                                | 0.000                                       |                          | 0.00                 |
| 0995                  | 202-05100 | SANDBLASTING REINF STEEL                                                   | 610.500                                  | 0.000                                       |                          |                      |
|                       |           | SY                                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 10.00000                                 | 0.000                                       |                          | 0.00                 |
| 1000                  | 203-01510 | BACKHOE                                                                    | 52.500                                   | 0.000                                       |                          |                      |
|                       |           | HOURL                                                                      |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 220.00000                                | 0.000                                       |                          | 0.00                 |
| 1005                  | 203-01592 | FRONT END LOADER (SPECIAL) MISC WORK ACTIVITIES FOR<br>BRIDGE PIER REPAIRS | 7.000                                    | 0.000                                       |                          |                      |
|                       |           | HOURL                                                                      |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 120.00000                                | 0.000                                       |                          | 0.00                 |
| 1010                  | 506-00224 | RIPRAP (24 IN)                                                             | 252.800                                  | 0.000                                       |                          |                      |
|                       |           | CY                                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 88.00000                                 | 0.000                                       |                          | 0.00                 |
| 1015                  | 509-00000 | STR STEEL                                                                  | 1,980.000                                | 0.000                                       |                          |                      |
|                       |           | LB                                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 4.00000                                  | 0.000                                       |                          | 0.00                 |
| 1020                  | 601-03041 | CONC CL D (BRIDGE) (SPEC)                                                  | 40.200                                   | 0.000                                       |                          |                      |
|                       |           | CY                                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 2,194.00000                              | 0.000                                       |                          | 0.00                 |
| 1025                  | 601-01040 | CONC CL B (BRIDGE)                                                         | 125.000                                  | 0.000                                       |                          |                      |
|                       |           | CY                                                                         |                                          | 0.000                                       | 0.00                     |                      |
|                       |           |                                                                            | 355.00000                                | 0.000                                       |                          | 0.00                 |

