

ESTIMATE SUMMARY

11:12:15

CONTID: C13216

ESTIMATE NO: 0010 PROG

SPEC YR: 2002

PCN: 13216-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 106.0 DAYS

TIME ALLOW:

170 WORK DAYS

Park Avenue in Breckenridge

PERCENT TIME: 62.35

ORIG TIME ALLOW:

170 WORK DAYS

PROJECT NO:

STA 0091-016

Park Avenue in Breckenridge

NAME OF ROAD:

009C

PROJECT COUNTIES:

SUMMIT

CONTRACTOR:

DUCKELS CONSTRUCTION INCORPORATED

PAY PERIOD ENDING

12/15/2005

DATE TIME STARTED 10/04/2004

3500 DUCKELS COURT

DATE LET

08/12/2004

DATE WORK BEGAN

DATE AWARDED

08/30/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/16/2004

DATE ACCEPTED

STEAMBOAT SPRINGS

CO 80487

970-879-6072

DATE NOTICE TO PROCEED

10/04/2004

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,751,168.21 PARTICIPATING	\$ 3,962,083.38	\$ 110,475.74
AWARD PROJECT AMT:	\$ 5,191,229.81 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	68.89% TOTAL EARNINGS	3,962,083.38	110,475.74
FUNDS AVAILABLE:	\$ 1,789,084.83 STOCKPILED MATERIALS	14,560.22	0.00
	GROSS EARNINGS	3,976,643.60	110,475.74
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-15,003.77	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,961,639.83	110,475.74
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,961,639.83	110,475.74
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 110,475.74

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	REMOVAL OF STRUCTURE	1.000 EACH 600.00000	1.000 0.000 1.000	0.00 0.00	600.00
0010	202-00019	REMOVAL OF INLET	9.000 EACH 350.00000	3.000 0.000 3.000	0.00 0.00	1,050.00
0015	202-00035	REMOVAL OF PIPE	959.000 LF 10.00000	352.000 0.000 352.000	0.00 0.00	3,520.00
0020	202-00150	REMOVAL OF WALL	1.000 EACH 3,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0025	202-00200	REMOVAL OF SIDEWALK	531.000 SY 6.00000	357.000 0.000 357.000	0.00 0.00	2,142.00
0030	202-00203	REMOVAL OF CURB AND GUTTER	1,863.000 LF 4.20000	699.000 0.000 699.000	0.00 0.00	2,935.80
0035	202-00220	REMOVAL OF ASPHALT MAT	28,704.000 SY 2.50000	20,580.000 0.000 20,580.000	0.00 0.00	51,450.00
0040	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	8,473.000 SY 2.25000	1,534.000 0.000 1,534.000	0.00 0.00	3,451.50
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	11,000.000 SF 3.75000	3,291.010 2,955.000 6,246.010	11,081.25	23,422.54
0050	202-00700	*REMOVAL OF LIGHT STANDARD	7.000 EACH 476.15000	7.000 0.000 7.000	0.00 0.00	3,333.05
0055	202-00810	*REMOVAL OF GROUND SIGN	49.000 EACH 48.15000	18.000 0.000 18.000	0.00 0.00	866.70

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00821	*REMOVAL OF SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			49.22000	2.000		98.44
0065	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.750		
			L S	0.000	0.00	
			3,493.55000	0.750		2,620.16
0070	202-01000	*REMOVAL OF FENCE	135.000	0.000		
			LF	0.000	0.00	
			4.49000	0.000		0.00
0075	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	710.000	710.000		
			LF	0.000	0.00	
			2.51000	710.000		1,782.10
0080	202-01300	*REMOVAL OF END ANCHORAGE	1.000	1.000		
			EACH	0.000	0.00	
			160.50000	1.000		160.50
0085	202-04001	PLUG CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0090	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	24,267.000	17,754.170		
			CY	0.000	0.00	
			14.50000	17,754.170		257,435.47
0095	203-01500	BLADING	40.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0100	203-01510	BACKHOE	24.000	16.500		
			HOUR	0.000	0.00	
			130.00000	16.500		2,145.00
0105	203-01555	DOZING (LANDSCAPING)	20.000	0.000		
			HOUR	0.000	0.00	
			85.00000	0.000		0.00
0110	203-01582	TRUCK (DUMP)	24.000	14.000		
			HOUR	0.000	0.00	
			70.00000	14.000		980.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01594	COMBINATION LOADER	24.000	2.500		
			HOUR	0.000	0.00	
			90.00000	2.500		225.00
0120	206-01000	BED COURSE MATERIAL	809.000	348.000		
			CY	0.000	0.00	
			20.00000	348.000		6,960.00
0125	207-00205	TOPSOIL	400.120	400.120		
			CY	0.000	0.00	
			25.00000	400.120		10,003.00
0130	208-00002	*EROSION LOG (12 INCH)	760.000	325.000		
			LF	0.000	0.00	
			2.25000	325.000		731.25
0135	208-00011	*EROSION BALES (WEED FREE)	100.000	81.000		
			EACH	0.000	0.00	
			15.00000	81.000		1,215.00
0140	208-00020	*SILT FENCE	775.000	673.000		
			LF	0.000	0.00	
			1.50000	673.000		1,009.50
0145	208-00045	CONCRETE WASHOUT STRUCTURE	3.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0150	208-00051	STORM DRAIN INLET PROTECTION	24.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0155	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0160	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.550		
			L S	0.000	0.00	
			4,500.00000	0.550		2,475.00
0165	210-00810	*RESET GROUND SIGN	8.000	8.000		
			EACH	0.000	0.00	
			240.75000	8.000		1,926.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00815	*RESET SIGN PANEL	7.000 EACH	4.000 0.000	0.00	
			70.62000	4.000		282.48
0175	210-00858	*RESET PEDESTAL POLE	1.000 EACH	1.000 0.000	0.00	
			449.40000	1.000		449.40
0180	210-00882	*RESET TRAFFIC SIGNAL VEHICLE DETECTOR	1.000 EACH	1.000 0.000	0.00	
			513.60000	1.000		513.60
0185	210-04010	ADJUST MANHOLE	21.000 EACH	10.000 0.000	0.00	
			600.00000	10.000		6,000.00
0190	210-04050	ADJUST VALVE BOX	9.000 EACH	0.000 0.000	0.00	
			200.00000	0.000		0.00
0195	212-00006	*SEEDING (NATIVE)	4.000 ACRE	2.200 0.000	0.00	
			2,140.00000	2.200		4,708.00
0200	212-00028	*SEEDING (WETLANDS)	0.180 ACRE	0.180 0.000	0.00	
			1,605.00000	0.180		288.90
0205	213-00002	*MULCHING (WEED FREE HAY)	5.180 ACRE	2.380 0.000	0.00	
			909.50000	2.380		2,164.61
0210	213-00061	*MULCH TACKIFIER	1,150.000 LB	660.000 0.000	0.00	
			1.55000	660.000		1,023.00
0215	213-00700	LANDSCAPE BOULDER	30.000 EACH	0.000 0.000	0.00	
			150.00000	0.000		0.00
0220	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	15.000 EACH	0.000 0.000	0.00	
			230.05000	0.000		0.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	265.000 EACH	0.000 0.000	0.00	0.00
			33.71000	0.000		0.00
0230	214-00504	*EVERGREEN TREE (4 FOOT) (BALL AND BURLAP)	6.000 EACH	0.000 0.000	0.00	0.00
			262.15000	0.000		0.00
0235	214-00506	*EVERGREEN TREE (6 FOOT) (BALL AND BURLAP)	4.000 EACH	0.000 0.000	0.00	0.00
			342.40000	0.000		0.00
0240	214-01010	*BRUSH LAYER CUTTING	1,000.000 EACH	0.000 0.000	0.00	0.00
			7.76000	0.000		0.00
0245	215-00000	*TRANSPLANT SHRUB	15.000 EACH	0.000 0.000	0.00	0.00
			197.95000	0.000		0.00
0250	215-00600	*TRANSPLANT PLUG	1,000.000 EACH	0.000 0.000	0.00	0.00
			7.75000	0.000		0.00
0255	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	470.000 SY	431.000 0.000	0.00	2,995.45
			6.95000	431.000		
0260	217-00020	*HERBICIDE TREATMENT	20.000 HOUR	0.000 0.000	0.00	0.00
			160.50000	0.000		0.00
0265	304-06000	AGGREGATE BASE COURSE (CLASS 6)	8,561.000 TON	5,686.350 0.000	0.00	79,608.90
			14.00000	5,686.350		
0270	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	300.000 TON	207.800 0.000	0.00	21,070.92
			101.40000	207.800		
0275	403-34701	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	10,543.000 TON	7,205.810 44.850	1,623.57	262,473.89
			36.20000	7,250.660		

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	633.000	418.540		
			TON	2.660	815.32	
			306.51000	421.200		129,102.01
0285	411-10253	*EMULSIFIED ASPHALT (CSS-1H)	6,148.000	1,060.000		
			GAL	0.000	0.00	
			1.55000	1,060.000		1,643.00
0290	412-00600	*CONCRETE PAVEMENT (6 INCH)	112.400	0.000		
			SY	112.400	4,875.91	
			43.38000	112.400		4,875.91
0295	412-00850	*CONCRETE PAVEMENT (8-1/2 INCH)	265.000	0.000		
			SY	199.000	10,379.84	
			52.16000	199.000		10,379.84
0300	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	2,100.000	525.000		
			SY	0.000	0.00	
			3.00000	525.000		1,575.00
0305	503-00018	*DRILLED CAISSON (18 INCH)	24.000	24.000		
			LF	0.000	0.00	
			96.30000	24.000		2,311.20
0310	503-00036	*DRILLED CAISSON (36 INCH)	121.000	121.000		
			LF	0.000	0.00	
			219.35000	121.000		26,541.35
0315	503-00048	*DRILLED CAISSON (48 INCH)	21.000	21.000		
			LF	0.000	0.00	
			347.75000	21.000		7,302.75
0320	506-00212	RIPRAP (12 INCH)	14.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0325	601-03000	CONCRETE CLASS D	5.870	3.000		
			CY	0.000	0.00	
			485.00000	3.000		1,455.00
0330	601-12084	*CONCRETE LINING (84 INCH CONDUIT)	147.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	602-00020	*REINFORCING STEEL (EPOXY COATED)	199.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
0340	603-01120	12 INCH REINFORCED CONCRETE PIPE	190.000	130.000		
			LF	0.000	0.00	
			50.00000	130.000		6,500.00
0345	603-01180	18 INCH REINFORCED CONCRETE PIPE	924.000	526.000		
			LF	0.000	0.00	
			55.00000	526.000		28,930.00
0350	603-01240	24 INCH REINFORCED CONCRETE PIPE	72.000	72.000		
			LF	0.000	0.00	
			130.00000	72.000		9,360.00
0355	603-01300	30 INCH REINFORCED CONCRETE PIPE	166.000	144.000		
			LF	0.000	0.00	
			150.00000	144.000		21,600.00
0360	603-01360	36 INCH REINFORCED CONCRETE PIPE	51.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0365	603-05012	12 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0370	603-05018	18 INCH REINFORCED CONCRETE END SECTION	8.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0375	603-05036	36 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0380	603-10180	18 INCH CORRUGATED STEEL PIPE	24.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0385	604-00305	INLET TYPE C (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	604-00350	INLET TYPE C (SPECIAL)	3.000	1.000		
			EACH	0.000	0.00	
			2,800.00000	1.000		2,800.00
0395	604-19105	INLET TYPE R L 5 (5 FOOT)	11.000	4.000		
			EACH	0.000	0.00	
			4,000.00000	4.000		16,000.00
0400	604-19110	INLET TYPE R L 5 (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,900.00000	2.000		7,800.00
0405	604-19205	INLET TYPE R L 10 (5 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			4,000.00000	3.000		12,000.00
0410	604-19305	INLET TYPE R L 15 (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0415	604-19310	INLET TYPE R L 15 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0420	604-19405	INLET TYPE R SPECIAL (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
0425	604-25006	VANE GRATE INLET SPECIAL (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,400.00000	1.000		2,400.00
0430	604-30005	MANHOLE SLAB BASE (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0435	604-31010	MANHOLE BOX BASE (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			4,200.00000	2.000		8,400.00
0440	604-31015	MANHOLE BOX BASE (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	2,601.000	1,550.000		
			LF	0.000	0.00	
			40.00000	1,550.000		62,000.00
0450	605-84000	SUBSURFACE DRAIN OUTLET	82.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0455	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	600.000	572.500		
			LF	0.000	0.00	
			17.60000	572.500		10,076.00
0460	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	380.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0465	606-01370	*TRANSITION TYPE 3G	3.000	0.000		
			EACH	0.000	0.00	
			1,270.00000	0.000		0.00
0470	606-01460	*MEDIAN TERMINAL	1.000	0.000		
			EACH	0.000	0.00	
			4,197.00000	0.000		0.00
0475	606-02003	*END ANCHORAGE (NONFLARED)	2.000	1.000		
			EACH	0.000	0.00	
			2,180.00000	1.000		2,180.00
0480	607-00005	*END POST	2.000	0.000		
			EACH	0.000	0.00	
			142.47000	0.000		0.00
0485	607-00010	*CORNER AND LINE BRACE POST	1.000	0.000		
			EACH	0.000	0.00	
			220.42000	0.000		0.00
0490	607-11300	*FENCE COMBINATION WIRE WITH TREATED WOODEN POSTS	335.000	0.000		
			LF	0.000	0.00	
			3.80000	0.000		0.00
0495	607-11525	*FENCE (PLASTIC)	3,230.000	2,145.000		
			LF	0.000	0.00	
			2.94000	2,145.000		6,306.30

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	608-00000	*CONCRETE SIDEWALK	2,536.000	360.000		
			SY	0.000	0.00	
			18.24000	360.000		6,566.40
0505	608-00010	*CONCRETE CURB RAMP	263.500	75.000		
			SY	50.000	4,547.50	
			90.95000	125.000		11,368.75
0510	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	6,404.000	4,432.300		
			LF	0.000	0.00	
			6.53000	4,432.300		28,942.92
0515	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	7,549.000	4,854.000		
			LF	0.000	0.00	
			8.61000	4,854.000		41,792.94
0520	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	2,813.000	0.000		
			SF	0.000	0.00	
			7.76000	0.000		0.00
0525	612-00001	*DELINEATOR (TYPE I)	32.000	9.000		
			EACH	0.000	0.00	
			14.98000	9.000		134.82
0530	612-00002	*DELINEATOR (TYPE II)	54.000	46.000		
			EACH	0.000	0.00	
			17.12000	46.000		787.52
0535	612-00003	*DELINEATOR (TYPE III)	5.000	5.000		
			EACH	0.000	0.00	
			19.26000	5.000		96.30
0540	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	150.000	0.000		
			LF	0.000	0.00	
			21.40000	0.000		0.00
0545	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	8,845.000	3,572.000		
			LF	2,915.000	28,071.45	
			9.63000	6,487.000		62,469.81
0550	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	6,910.000	4,173.000		
			LF	317.000	3,731.09	
			11.77000	4,490.000		52,847.30

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	1,000.000	460.000		
			LF	0.000	0.00	
			13.91000	460.000		6,398.60
0560	613-01600	*6 INCH ELECTRICAL CONDUIT (PLASTIC)	240.000	70.000		
			LF	170.000	2,546.60	
			14.98000	240.000		3,595.20
0565	613-10000	*WIRING	1.000	0.750		
			L S	0.000	0.00	
			28,761.60000	0.750		21,571.20
0570	613-16000	*LUMINAIRE (SPECIAL)	7.000	0.000		
			EACH	0.000	0.00	
			704.06000	0.000		0.00
0575	613-34300	*LIGHT STANDARD METAL (30 FOOT)	15.000	0.000		
			EACH	0.000	0.00	
			2,142.14000	0.000		0.00
0580	613-40010	*LIGHT STANDARD FOUNDATION	15.000	5.000		
			EACH	0.000	0.00	
			791.80000	5.000		3,959.00
0585	613-50100	*LIGHTING CONTROL CENTER	1.000	0.000		
			EACH	0.000	0.00	
			4,722.98000	0.000		0.00
0590	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	13.000	7.000		
			EACH	6.000	8,589.96	
			1,431.66000	13.000		18,611.58
0595	613-75175	*LUMINAIRE METAL HALIDE (175 WATT)	15.000	0.000		
			EACH	0.000	0.00	
			1,487.30000	0.000		0.00
0600	614-00011	*SIGN PANEL (CLASS I)	425.910	154.000		
			SF	0.000	0.00	
			19.80000	154.000		3,049.20
0600		MATERIAL ALLOWANCE SIGN PANEL (CL I)		1.500		
			SF	0.000	0.00	
			19.80000	1.500		29.70

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	614-00012	*SIGN PANEL (CLASS II)	426.830	0.000		
			SF	0.000	0.00	
			21.94000	0.000		0.00
0605		MATERIAL ALLOWANCE SIGN PANEL (CL II)		230.000		
			SF	0.000	0.00	
			21.94000	230.000		5,046.20
0610	614-00220	*STEEL SIGN POST (2.5X2.5 INCH TUBING)	29.000	0.000		
			LF	0.000	0.00	
			17.39000	0.000		0.00
0615	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	372.500	23.000		
			LF	0.000	0.00	
			12.04000	23.000		276.92
0615		MATERIAL ALLOWANCE STEEL SIGN SUPP(2-IN RD)		107.000		
			LF	0.000	0.00	
			12.04000	107.000		1,288.28
0620	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	529.000	12.000		
			LF	0.000	0.00	
			28.36000	12.000		340.32
0620		MATERIAL ALLOWANCE STEEL SIGN SUPP(2.5 IN RD)		289.000		
			LF	0.000	0.00	
			28.36000	289.000		8,196.04
0625	614-70112	*TRAFFIC SIGNAL FACE (12)	1.000	0.000		
			EACH	0.000	0.00	
			802.50000	0.000		0.00
0630	614-70117	*PEDESTRIAN SIGNAL FACE (16)	21.000	21.000		
			EACH	0.000	0.00	
			460.10000	21.000		9,662.10
0635	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	42.000	36.000		
			EACH	4.000	2,953.20	
			738.30000	40.000		29,532.00
0640	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	9.000	4.000		
			EACH	5.000	6,072.25	
			1,214.45000	9.000		10,930.05

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0645	614-72858	*PEDESTAL POLE (3 FOOT 6 INCH)	3.000	3.000		
			EACH	0.000	0.00	
			567.10000	3.000		1,701.30
0650	614-72860	*PEDESTRIAN PUSH BUTTON	21.000	13.000		
			EACH	7.000	636.65	
			90.95000	20.000		1,819.00
0655	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	4.000		
			EACH	0.000	0.00	
			20,009.00000	4.000		80,036.00
0660	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	8.000	7.000		
			EACH	1.000	24,551.15	
			24,551.15000	8.000		196,409.20
0665	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			54,411.00000	1.000		54,411.00
0670	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	3.000	3.000		
			EACH	0.000	0.00	
			655.91000	3.000		1,967.73
0675	614-85366	*TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (16 INCH)	4.000	4.000		
			EACH	0.000	0.00	
			7,195.75000	4.000		28,783.00
0680	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	4.000	4.000		
			EACH	0.000	0.00	
			21,902.90000	4.000		87,611.60
0685	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	5,725.000	0.000		
			LF	0.000	0.00	
			4.55000	0.000		0.00
0690	625-00000	*CONSTRUCTION SURVEYING	1.000	0.820		
			L S	0.000	0.00	
			34,240.00000	0.820		28,076.80
0695	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	40.000	22.000		
			HOUR	0.000	0.00	
			107.00000	22.000		2,354.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0700	626-00000	*MOBILIZATION	1.000	0.938		
			L S	0.000	0.00	
			500,000.00000	0.938		469,000.00
0705	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			12,000.00000	0.500		6,000.00
0710	627-00005	*EPOXY PAVEMENT MARKING	80.000	65.000		
			GAL	0.000	0.00	
			62.86000	65.000		4,085.90
0715	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	360.000	128.600		
			GAL	0.000	0.00	
			52.00000	128.600		6,687.20
0720	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	357.000	152.000		
			SF	0.000	0.00	
			13.11000	152.000		1,992.72
0725	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	2,680.000	1,460.000		
			SF	0.000	0.00	
			8.29000	1,460.000		12,103.40
0730	629-01001	*SURVEY MONUMENT (TYPE 1)	3.000	0.000		
			EACH	0.000	0.00	
			107.00000	0.000		0.00
0735	629-01002	*SURVEY MONUMENT (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			321.00000	0.000		0.00
0740	629-01005	*SURVEY MONUMENT (TYPE 5)	2.000	0.000		
			EACH	0.000	0.00	
			64.00000	0.000		0.00
0745	630-00000	*FLAGGING	9,200.000	6,438.750		
			HOUR	0.000	0.00	
			20.22000	6,438.750		130,191.53
0750	630-00007	*TRAFFIC CONTROL INSPECTION	261.000	117.000		
			DAY	0.000	0.00	
			116.63000	117.000		13,645.71

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0755	630-00012	*TRAFFIC CONTROL MANAGEMENT	290.000	187.000		
			DAY	0.000	0.00	
			379.85000	187.000		71,031.95
0760	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	10.000	5.000		
			EACH	0.000	0.00	
			123.05000	5.000		615.25
0765	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	0.000		
			EACH	0.000	0.00	
			251.45000	0.000		0.00
0770	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	33.000	7.500		
			EACH	0.000	0.00	
			80.25000	7.500		601.88
0775	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	71.000	24.500		
			EACH	0.000	0.00	
			107.00000	24.500		2,621.50
0780	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	16.000	2.000		
			EACH	0.000	0.00	
			160.50000	2.000		321.00
0785	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	295.000	147.500		
			SF	0.000	0.00	
			13.91000	147.500		2,051.73
0790	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	1.500		
			EACH	0.000	0.00	
			6,420.00000	1.500		9,630.00
0795	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.500		
			EACH	0.000	0.00	
			1,326.80000	0.500		663.40
0800	630-80360	*DRUM CHANNELIZING DEVICE	150.000	75.000		
			EACH	0.000	0.00	
			53.50000	75.000		4,012.50
0805	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	10.000	5.000		
			EACH	0.000	0.00	
			64.20000	5.000		321.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0810	630-80370	CONCRETE BARRIER (TEMPORARY)	1,000.000	500.000		
			LF	0.000	0.00	
			20.00000	500.000		10,000.00
0815	630-80380	*TRAFFIC CONE	450.000	120.500		
			EACH	0.000	0.00	
			11.77000	120.500		1,418.29
0820	630-85010	IMPACT ATTENUATOR (TEMPORARY)	1.000	0.500		
			EACH	0.000	0.00	
			8,500.00000	0.500		4,250.00
0825	700-70010	F/A MINOR CONTRACT REVISIONS	77,532.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0830	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	5,600.000	1,249.000		
			F A	0.000	0.00	
			1.00000	1,249.000		1,249.00
0835	700-70021	F/A ON-THE-JOB TRAINEE	1,395.200	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70025	F/A QUALITY INCENTIVE PAYMENT	35,000.000	10,308.000		
			F A	0.000	0.00	
			1.00000	10,308.000		10,308.00
0850	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70035	F/A UTILITIES	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0860	700-70036	FORCED ACCOUNTS FUEL COST ADJUSTMENT	9,000.000	4,518.760		
			F A	0.000	0.00	
			1.00000	4,518.760		4,518.76

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0865	700-70110	F/A INSTALL BUS SHELTERS	3,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0870	700-70380	F/A EROSION CONTROL	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0871	900-00006	ADDED ITEM (DOLLAR) / PRICE REDUCTION-WORKING TIME VIOLATION	13,000.000	-13,000.000			
			DOL	0.000	0.00		
			1.00000	-13,000.000		-13,000.00	
0872	900-00006	ADDED ITEM (DOLLAR) / PRICE REDUCTION-CERTIFIED PAYROLL	20,000.000	-20,000.000			
			DOL	0.000	0.00		
			1.00000	-20,000.000		-20,000.00	
1121	211-01111	ROCK REINFORCEMENT (DOWELS)	120.000	120.000			
			LF	0.000	0.00		
			50.05000	120.000		6,006.00	
1122	607-55100	WIRE MESH	13,000.000	13,000.000			
			SF	0.000	0.00		
			5.14000	13,000.000		66,820.00	
1123	626-00000	MOBILIZATION	0.000	0.938			
			L S	0.000	0.00		
			2,750.00000	0.938		2,579.50	
			CAT 0200	CURRENT AMT \$	4,214,884.17 \$	110,475.74 \$	2,787,444.52
CAT NO0300 BRIDGE F-12-CA							
0880	206-00000	STRUCTURE EXCAVATION	1,967.000	1,067.000			
			CY	0.000	0.00		
			6.00000	1,067.000		6,402.00	
0885	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,647.000	1,647.000			
			CY	0.000	0.00		
			25.00000	1,647.000		41,175.00	
0890	206-00200	STRUCTURE BACKFILL (CLASS 2)	756.000	756.000			
			CY	0.000	0.00		
			6.00000	756.000		4,536.00	

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BRIDGE F-12-CA						
0895	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,647.000	1,647.000		
			CY	0.000	0.00	
			22.00000	1,647.000		36,234.00
0900	403-34701	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	92.000	0.000		
			TON	0.000	0.00	
			36.20000	0.000		0.00
0905	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	5.500	0.000		
			TON	0.000	0.00	
			306.51000	0.000		0.00
0910	502-00460	*PILE TIP	10.000	10.000		
			EACH	0.000	0.00	
			125.00000	10.000		1,250.00
0915	502-11274	*STEEL PILING (HP 12X74)	397.700	397.700		
			LF	0.000	0.00	
			44.00000	397.700		17,498.80
0920	506-00224	RIPRAP (24 INCH)	44.000	44.000		
			CY	0.000	0.00	
			40.00000	44.000		1,760.00
0925	509-00000	*STRUCTURAL STEEL	152,838.000	152,504.000		
			LB	0.000	0.00	
			2.20000	152,504.000		335,508.80
0926	900-00014	ADDED ITEM (LUMP SUM) / GIRDER ERECTION PLAN	11,880.000	11,880.000		
			L S	0.000	0.00	
			1.00000	11,880.000		11,880.00
0930	515-00120	WATERPROOFING (MEMBRANE)	557.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0935	515-00400	CONCRETE SEALER	114.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0940	601-03040	CONCRETE CLASS D (BRIDGE)	344.000	337.400		
			CY	0.000	0.00	
			385.00000	337.400		129,899.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 BRIDGE F-12-CA							
0945	601-40301	STRUCTURAL CONCRETE COATING	3,735.000	0.000			
			SF	0.000	0.00		
			1.40000	0.000		0.00	
0950	602-00020	*REINFORCING STEEL (EPOXY COATED)	51,913.000	49,485.000			
			LB	0.000	0.00		
			0.90000	49,485.000		44,536.50	
0955	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	291.000	262.000			
			LF	0.000	0.00		
			95.00000	262.000		24,890.00	
0960	613-00075	*3/4 INCH ELECTRICAL CONDUIT	58.000	45.000			
			LF	0.000	0.00		
			9.63000	45.000		433.35	
0965	613-00200	*2 INCH ELECTRICAL CONDUIT	262.000	262.000			
			LF	0.000	0.00		
			11.77000	262.000		3,083.74	
0970	618-00005	*PRESTRESSING STEEL BAR	11.000	11.000			
			MKFT	0.000	0.00		
			450.00000	11.000		4,950.00	
			CAT 0300	CURRENT AMT \$	697,746.59 \$	0.00 \$	664,037.19
CAT NO0301 BRECK PARK 2							
0975	202-00246	*REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	462.000	0.000			
			SY	0.000	0.00		
			8.00000	0.000		0.00	
0980	202-00425	REMOVAL OF BRIDGE RAILING	174.000	0.000			
			LF	0.000	0.00		
			12.00000	0.000		0.00	
0985	515-00400	CONCRETE SEALER	71.000	0.000			
			SY	0.000	0.00		
			12.00000	0.000		0.00	
0990	601-03040	CONCRETE CLASS D (BRIDGE)	38.000	0.000			
			CY	0.000	0.00		
			385.00000	0.000		0.00	

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 BRECK PARK 2						
0995	601-40301	STRUCTURAL CONCRETE COATING	7,420.000	0.000		
			SF	0.000	0.00	
			1.40000	0.000		0.00
1000	602-00020	*REINFORCING STEEL (EPOXY COATED)	16,477.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
1005	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	174.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	63,013.30 \$	0.00 \$
						0.00
CAT NO0302 WALLS						
1010	203-02300	*ROCK SCALER	24.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00
1015	203-02310	*SCALER FOREMAN	24.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
1020	203-02330	LABORER	24.000	0.000		
			HOUR	0.000	0.00	
			32.00000	0.000		0.00
1025	206-00000	STRUCTURE EXCAVATION	1,741.000	1,741.000		
			CY	0.000	0.00	
			6.00000	1,741.000		10,446.00
1030	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,970.000	2,970.000		
			CY	0.000	0.00	
			25.00000	2,970.000		74,250.00
1031	900-00006	ADDED ITEM (DOLLAR)/ CO#2 - \$ REDUCTION ON GRADATION: ITEM 1030 206 STR BKFL CL 1	-5,950.000	-5,950.000		
			DOL	0.000	0.00	
			1.00000	-5,950.000		-5,950.00
1035	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,800.000	1,800.000		
			CY	0.000	0.00	
			22.00000	1,800.000		39,600.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 22
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 WALLS						
1040	206-00510	FILTER MATERIAL (CLASS A)	35.000 CY	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
1045	211-02116	*ROCK DOWEL	0.000 LF	0.000 0.000	0.00	0.00
			33.00000	0.000		0.00
1050	504-04410	*BLOCK FACING	4,686.000 SF	4,686.000 0.000	0.00	0.00
			7.50000	4,686.000		35,145.00
1055	504-06100	*GROUND NAILED WALL	3,591.000 SF	3,591.000 0.000	0.00	0.00
			45.15000	3,591.000		162,133.65
1060	515-00400	CONCRETE SEALER	199.000 SY	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
1065	601-01000	CONCRETE CLASS B	21.000 CY	19.500 0.000	0.00	0.00
			325.00000	19.500		6,337.50
1070	601-03000	CONCRETE CLASS D	170.000 CY	169.400 0.000	0.00	0.00
			485.00000	169.400		82,159.00
1075	601-40000	MASONRY VENEER	3,785.000 SF	0.000 0.000	0.00	0.00
			57.50000	0.000		0.00
1080	601-40301	STRUCTURAL CONCRETE COATING	4,687.000 SF	0.000 0.000	0.00	0.00
			1.40000	0.000		0.00
1085	602-00020	*REINFORCING STEEL (EPOXY COATED)	25,290.000 LB	24,425.000 0.000	0.00	0.00
			0.90000	24,425.000		21,982.50
1090	605-83560	6 INCH PIPE UNDERDRAIN	325.000 LF	0.000 0.000	0.00	0.00
			22.00000	0.000		0.00

CONTID: C13216
 PCN: 13216-BID
 PROJECT: STA 0091-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 23
 ESTIMATE RUN 12/15/2005
 11:12:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 WALLS						
1095	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	484.500	436.500		
			LF	0.000	0.00	
			95.00000	436.500		41,467.50
1100	607-55100	*WIRE MESH	0.000	0.000		
			SF	0.000	0.00	
			7.00000	0.000		0.00
1105	613-00200	*2 INCH ELECTRICAL CONDUIT	910.000	910.000		
			LF	0.000	0.00	
			11.77000	910.000		10,710.70
			CAT 0302	CURRENT AMT \$	728,644.15 \$	0.00 \$ 478,281.85
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1110	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			26,000.00000	1.000		26,000.00
1115	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00
1120	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			2,880.00000	1.000		2,880.00
			CAT 0400	CURRENT AMT \$	46,880.00 \$	0.00 \$ 46,880.00
PROJECT TOTAL			CURRENT AMT \$	5,751,168.21 \$	110,475.74 \$	3,976,643.56