

ESTIMATE SUMMARY

15:38:33

CONTID: C13224R

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 13224R-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 45.0 DAYS

TIME ALLOW:

372 CALENDAR DAYS

Poudre Rest Area Relocation

PERCENT TIME: 12.10

ORIG TIME ALLOW:

372 CALENDAR DAYS

PROJECT NO:

IM C060-030

Poudre Rest Area Relocation

NAME OF ROAD:

025

PROJECT COUNTIES:

LARIMER

CONTRACTOR:

ZAK DIRT INCORPORATED

PAY PERIOD ENDING

03/07/2006

DATE TIME STARTED 01/16/2006

14290 HILLTOP RD.

DATE LET

12/15/2005

DATE WORK BEGAN

DATE AWARDED

12/27/2005

DATE TIME STOPPED

DATE CONTRACT EXECUTED

01/10/2006

DATE ACCEPTED

LONGMONT

CO 80504

970/535-4657

DATE NOTICE TO PROCEED

01/16/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,216,740.38 PARTICIPATING	\$ 413,109.90	\$ 413,109.90
AWARD PROJECT AMT:	\$ 4,772,309.08 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	7.92% TOTAL EARNINGS	413,109.90	413,109.90
FUNDS AVAILABLE:	\$ 4,803,630.48 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	413,109.90	413,109.90
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-5,371.63	-5,371.63
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	407,738.27	407,738.27
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	407,738.27	407,738.27
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 407,738.27

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/07/2006

15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.000		
			L S	0.250	2,500.00	
			10,000.00000	0.250		2,500.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
0015	202-00019	REMOVAL OF INLET	1.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0020	202-00031	REMOVAL OF FIRE HYDRANT	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0025	202-00035	REMOVAL OF PIPE	333.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0030	202-00037	REMOVAL OF END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0035	202-00090	*REMOVAL OF DELINEATOR	22.000	0.000		
			EACH	0.000	0.00	
			4.50000	0.000		0.00
0040	202-00200	REMOVAL OF SIDEWALK	1,978.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0045	202-00203	REMOVAL OF CURB AND GUTTER	1,559.000	0.000		
			LF	0.000	0.00	
			0.75000	0.000		0.00
0050	202-00210	REMOVAL OF CONCRETE PAVEMENT	250.000	0.000		
			SY	0.000	0.00	
			27.50000	0.000		0.00
0055	202-00220	REMOVAL OF ASPHALT MAT	16,419.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00250	*REMOVAL OF PAVEMENT MARKING	824.000	0.000		
			SF	0.000	0.00	
			3.25000	0.000		0.00
0065	202-00700	*REMOVAL OF LIGHT STANDARD	23.000	0.000		
			EACH	0.000	0.00	
			108.00000	0.000		0.00
0070	202-00750	*REMOVAL OF LUMINAIRE	23.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
0075	202-00810	*REMOVAL OF GROUND SIGN	55.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0080	202-01000	REMOVAL OF FENCE	4,168.000	0.000		
			LF	1,438.000	719.00	
			0.50000	1,438.000		719.00
0085	202-04002	CLEAN CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0090	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	51,557.000	0.000		
			CY	20,623.000	268,099.00	
			13.00000	20,623.000		268,099.00
0095	203-00100	MUCK EXCAVATION	160.000	0.000		
			CY	160.000	720.00	
			4.50000	160.000		720.00
0100	203-01500	BLADING	60.000	0.000		
			HOUR	0.000	0.00	
			74.50000	0.000		0.00
0105	203-01550	DOZING	40.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
0110	206-01000	BED COURSE MATERIAL	53.000	0.000		
			CY	0.000	0.00	
			48.00000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00205	TOPSOIL	4,939.000 CY	0.000 0.000	0.00	0.00
			3.00000	0.000		0.00
0120	207-00210	STOCKPILE TOPSOIL	7,952.000 CY	0.000 6,370.000	10,192.00	10,192.00
			1.60000	6,370.000		10,192.00
0125	207-00305	WETLAND TOPSOIL	120.000 CY	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
0130	207-00310	STOCKPILE WETLAND TOPSOIL	120.000 CY	0.000 120.000	1,500.00	1,500.00
			12.50000	120.000		1,500.00
0135	208-00005	*EROSION LOG	225.000 LF	0.000 0.000	0.00	0.00
			6.50000	0.000		0.00
0140	208-00020	*SILT FENCE	6,104.000 LF	0.000 2,274.000	3,411.00	3,411.00
			1.50000	2,274.000		3,411.00
0145	208-00045	CONCRETE WASHOUT STRUCTURE	1.000 EACH	0.000 1.000	1,350.00	1,350.00
			1,350.00000	1.000		1,350.00
0150	208-00050	*STORM DRAIN INLET PROTECTION	15.000 EACH	0.000 0.000	0.00	0.00
			61.00000	0.000		0.00
0155	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000 EACH	0.000 0.000	0.00	0.00
			1,000.00000	0.000		0.00
0160	208-00200	EROSION CONTROL SUPERVISOR	1.000 L S	0.000 0.070	280.00	280.00
			4,000.00000	0.070		280.00
0165	210-00050	RESET FIRE HYDRANT	1.000 EACH	0.000 0.000	0.00	0.00
			2,500.00000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-04015	MODIFY MANHOLE	1.000 EACH 2,500.00000	0.000 0.000 0.000	0.00	0.00
0175	212-00006	*SEEDING (NATIVE)	17.600 ACRE 500.00000	0.000 0.000 0.000	0.00	0.00
0180	212-00047	*SOIL PREPARATION (SPECIAL)	0.800 ACRE 2,300.00000	0.000 0.000 0.000	0.00	0.00
0185	212-00050	*SOD	8,355.000 SF 0.50000	0.000 0.000 0.000	0.00	0.00
0190	213-00002	*MULCHING (WEED FREE HAY)	17.600 ACRE 500.00000	0.000 0.000 0.000	0.00	0.00
0195	213-00008	*MULCHING (WOOD CHIP)	742.000 CF 2.25000	0.000 0.000 0.000	0.00	0.00
0200	213-00061	*MULCH TACKIFIER	3,522.000 LB 2.20000	0.000 0.000 0.000	0.00	0.00
0205	213-00300	CONCRETE LANDSCAPE BORDER	234.000 LF 12.00000	0.000 0.000 0.000	0.00	0.00
0210	213-00705	*LANDSCAPE BOULDER (SPECIAL)	3.000 EACH 255.00000	0.000 0.000 0.000	0.00	0.00
0215	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	30.000 EACH 220.00000	0.000 0.000 0.000	0.00	0.00
0220	214-00225	*DECIDUOUS TREE (2.5 INCH CALIPER)	11.000 EACH 450.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	214-00301	*DECIDUOUS SHRUB (TUBELING)	264.000 EACH	0.000 0.000	0.00	0.00
			3.00000	0.000		0.00
0230	214-00320	*DECIDUOUS SHRUB (2 GALLON CONTAINER)	116.000 EACH	0.000 0.000	0.00	0.00
			16.00000	0.000		0.00
0235	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	23.000 EACH	0.000 0.000	0.00	0.00
			24.50000	0.000		0.00
0240	214-00908	*PERENNIALS (1 QUART CONTAINER)	500.000 EACH	0.000 0.000	0.00	0.00
			3.25000	0.000		0.00
0245	214-00910	*PERENNIALS (1 GALLON CONTAINER)	578.000 EACH	0.000 0.000	0.00	0.00
			9.50000	0.000		0.00
0250	215-00600	*TRANSPLANT PLUG	250.000 EACH	0.000 0.000	0.00	0.00
			1.50000	0.000		0.00
0255	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	247.000 SY	0.000 0.000	0.00	0.00
			11.00000	0.000		0.00
0260	217-00000	*HERBICIDE TREATMENT	31,651.000 SY	0.000 0.000	0.00	0.00
			0.05000	0.000		0.00
0265	304-06000	AGGREGATE BASE COURSE (CLASS 6)	8,330.770 TON	0.000 0.000	0.00	0.00
			12.50000	0.000		0.00
0270	403-33851	HOT MIX ASPHALT (GRADING S) (100) (PG 64-28)	5,110.440 TON	0.000 0.000	0.00	0.00
			45.00000	0.000		0.00
0275	412-00950	*CONCRETE PAVEMENT (9-1/2 INCH)	10,696.000 SY	0.000 0.000	0.00	0.00
			59.00000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	412-01001	*CONCRETE PAVEMENT (10 INCH) (SPECIAL)	85.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0285	503-00036	DRILLED CAISSON (36 INCH)	165.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0290	503-00042	DRILLED CAISSON (42 INCH)	49.000	0.000		
			LF	0.000	0.00	
			400.00000	0.000		0.00
0295	506-00206	RIPRAP (6 INCH)	69.000	0.000		
			CY	0.000	0.00	
			83.00000	0.000		0.00
0300	506-00218	RIPRAP (18 INCH)	9.000	0.000		
			CY	0.000	0.00	
			115.00000	0.000		0.00
0305	514-00200	PEDESTRIAN RAILING (STEEL)	149.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0310	601-01025	CONCRETE CLASS B (MISCELLANEOUS)	75.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0315	601-40005	CUT STONE VENEER	508.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0320	601-40200	CLASS 5 FINISH	1,478.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0325	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	583.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0330	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	121.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	603-01305	30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	304.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0340	603-05018	18 INCH REINFORCED CONCRETE END SECTION	10.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0345	603-05024	24 INCH REINFORCED CONCRETE END SECTION	3.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0350	603-05030	30 INCH REINFORCED CONCRETE END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0355	603-50004	4 INCH PLASTIC PIPE	45.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0360	603-50008	8 INCH PLASTIC PIPE	429.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0365	604-00305	INLET TYPE C (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0370	604-13005	INLET TYPE 13 (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0375	604-19000	INLET SPECIAL	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0380	604-19105	INLET TYPE R L 5 (5 FOOT)	6.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0385	604-30010	MANHOLE SLAB BASE (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	604-50210	PLACE MANHOLE RING AND COVER	3.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0395	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	30.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0400	607-01000	FENCE BARBED WIRE WITH METAL POSTS	1,167.000	0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00
0405	607-11200	FENCE COMBINATION WIRE WITH METAL POSTS	863.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0410	607-11525	FENCE (PLASTIC)	730.000	0.000		
			LF	730.000	2,372.50	
			3.25000	730.000		2,372.50
0415	607-11530	FENCE (SPECIAL)	799.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0420	607-60116	16 FOOT GATE	1.000	0.000		
			EACH	0.000	0.00	
			810.00000	0.000		0.00
0425	608-00006	*CONCRETE SIDEWALK (6 INCH)	1,042.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0430	608-00010	*CONCRETE CURB RAMP	44.000	0.000		
			SY	0.000	0.00	
			125.00000	0.000		0.00
0435	608-00060	*STONE PAVERS	205.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0440	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	2,744.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	609-60011	*CURB TYPE 6 (SECTION M)	458.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0450	612-00001	*DELINEATOR (TYPE I)	32.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0455	612-00002	*DELINEATOR (TYPE II)	13.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0460	613-00200	*2 INCH ELECTRICAL CONDUIT	2,367.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0465	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	1,040.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0470	613-00300	*3 INCH ELECTRICAL CONDUIT	1,900.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0475	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	1,210.000	0.000		
			LF	0.000	0.00	
			18.50000	0.000		0.00
0480	613-01075	*3/4 INCH ELECTRICAL CONDUIT (PLASTIC)	300.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0485	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	1,000.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0490	613-01125	*1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	3,300.000	0.000		
			LF	0.000	0.00	
			6.10000	0.000		0.00
0495	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	750.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			1,600.00000	0.000		0.00
0505	613-16020	*LUMINAIRE (SPECIAL) INDUCTION (165 WATT)	16.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0510	613-16025	*LUMINAIRE (SPECIAL) (LED) (STEP LIGHT)	6.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0515	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	9.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0520	613-34250	*LIGHT STANDARD METAL (25 FOOT)	16.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0525	613-40010	*LIGHT STANDARD FOUNDATION	25.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0530	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0535	613-74000	*LIGHT MAST ARM	8.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0540	614-00011	*SIGN PANEL (CLASS I)	150.000	0.000		
			SF	0.000	0.00	
			12.50000	0.000		0.00
0545	614-00012	*SIGN PANEL (CLASS II)	32.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0550	614-00013	*SIGN PANEL (CLASS III)	553.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	614-00035	SIGN PANEL (SPECIAL)	3.000	0.000		
			SF	0.000	0.00	
			300.00000	0.000		0.00
0560	614-00615	*STEEL SIGN POST (W 6X15)	84.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0565	614-00818	*STEEL SIGN POST (W 8X18)	30.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0570	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	330.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0575	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	394.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0580	614-03002	CONCRETE FOOTING (TYPE 2)	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0585	614-03003	CONCRETE FOOTING (TYPE 3)	2.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0590	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	18.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00
0595	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0600	614-72864	*FIRE PREEMPTION UNIT	3.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0605	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	3.000	0.000		
			EACH	0.000	0.00	
			5,250.00000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	2.000 EACH 42,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0615	614-81130	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-30 FOOT MAST ARM)	2.000 EACH 19,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0620	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000 EACH 19,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0625	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	1.000 EACH 21,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0630	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	2.000 EACH 21,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0635	614-86000	*TRAFFIC SIGNAL CONTROLLER (MASTER)	1.000 EACH 16,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0640	614-86105	*TELEMETRY (FIELD)	3.000 EACH 3,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
0645	614-86246	*CONTROLLER (TYPE 170E-HC11)	3.000 EACH 12,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0650	614-86800	*UNINTERRUPTED POWER SUPPLY	1.000 EACH 5,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0655	619-40080	1 INCH COPPER PIPE	384.000 LF 13.00000	0.000 0.000 0.000	0.00 0.00	0.00
0660	619-40160	2 INCH COPPER PIPE	10.000 LF 175.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	619-40240	3 INCH COPPER PIPE	190.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0670	619-50080	*1 INCH PLASTIC PIPE	328.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0675	619-50100	*1-1/4 INCH PLASTIC PIPE	1,030.000	0.000		
			LF	0.000	0.00	
			4.60000	0.000		0.00
0680	619-50120	*1-1/2 INCH PLASTIC PIPE	110.000	0.000		
			LF	0.000	0.00	
			5.25000	0.000		0.00
0685	619-50160	*2 INCH PLASTIC PIPE	720.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0690	619-50480	6 INCH PLASTIC PIPE	1,251.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0695	619-78048	6 INCH FIRE HYDRANT	2.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00
0700	622-00100	SHADE SHELTER	3.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0705	622-00101	SHADE SHELTER DOUBLE	1.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0710	622-00200	TABLE	5.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0715	622-00350	TRASH RECEPTACLE	11.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	622-00820	COMFORT STATION BUILDINGS WITH UTILITIES	1.000	0.000		
			L S	0.000	0.00	
			171,166.00000	0.000		0.00
0725	622-11010	*MAINTENANCE BUILDING	1.000	0.000		
			L S	0.000	0.00	
			85,000.00000	0.000		0.00
0730	623-00162	*DRIP EMITTER TUBING	3,885.000	0.000		
			LF	0.000	0.00	
			1.60000	0.000		0.00
0735	623-00164	*DRIP EMITTER	48.000	0.000		
			EACH	0.000	0.00	
			7.50000	0.000		0.00
0740	623-00168	*1 INCH EMITTER VALVE ASSEMBLY	5.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0745	623-00184	*1/2 INCH FLUSH UNIT	14.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0750	623-00205	*4 INCH POP-UP SPRAY SPRINKLER	93.000	0.000		
			EACH	0.000	0.00	
			12.50000	0.000		0.00
0755	623-01712	*1-1/2 INCH BACKFLOW PREVENTER	1.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0760	623-03108	*1 INCH AUTOMATIC CONTROL VALVE	1.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0765	623-03112	*1-1/2 INCH AUTOMATIC CONTROL VALVE	3.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0770	623-04000	*CONTROL WIRE 24 VOLT	5,000.000	0.000		
			LF	0.000	0.00	
			0.15000	0.000		0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	623-04008	*1 INCH QUICK-COUPLER VALVE	6.000 EACH 175.00000	0.000 0.000 0.000	0.00 0.00	0.00
0780	623-05016	*2 INCH GATE VALVE	4.000 EACH 100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0785	623-07500	*SOIL MOISTURE SENSOR	1.000 EACH 100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0790	623-08116	*16 STATION AUTOMATIC CONTROLLER	1.000 EACH 2,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0795	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 26,000.00000	0.000 0.070 0.070	1,820.00	1,820.00
0800	626-00000	*MOBILIZATION	1.000 L S 220,000.00000	0.000 0.250 0.250	55,000.00	55,000.00
0805	627-00004	*EPOXY PAVEMENT MARKING	6,748.000 SF 4.50000	0.000 0.000 0.000	0.00	0.00
0810	627-00060	*PREFORMED PLASTIC PAVEMENT MARKING (60 MILS)	661.000 SF 15.00000	0.000 0.000 0.000	0.00	0.00
0815	630-00000	FLAGGING	500.000 HOUR 20.50000	0.000 0.000 0.000	0.00	0.00
0820	630-00007	TRAFFIC CONTROL INSPECTION	60.000 DAY 86.00000	0.000 0.000 0.000	0.00	0.00
0825	630-00012	TRAFFIC CONTROL MANAGEMENT	120.000 DAY 310.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	630-80337	BARRICADE (TYPE 3 M-C) (TEMPORARY)	10.000 EACH 235.00000	0.000 0.000 0.000	0.00 0.00	0.00
0835	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	38.000 EACH 75.00000	0.000 0.000 0.000	0.00 0.00	0.00
0840	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000 EACH 86.00000	0.000 0.000 0.000	0.00 0.00	0.00
0845	630-80359	PORTABLE MESSAGE SIGN PANEL	100.000 DAY 118.00000	0.000 0.000 0.000	0.00 0.00	0.00
0850	630-80360	DRUM CHANNELIZING DEVICE	90.000 EACH 43.00000	0.000 0.000 0.000	0.00 0.00	0.00
0855	630-80380	TRAFFIC CONE	100.000 EACH 13.00000	0.000 0.000 0.000	0.00 0.00	0.00
0860	700-70002	F/A ANTICIPATED CMO	91,038.800 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0865	700-70010	F/A MINOR CONTRACT REVISIONS	150,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0870	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0875	700-70023	F/A ON-THE-JOB TRAINEE	1,400.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0880	700-70028	F/A ESB PROGRAM	7,500.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0885	700-70034	F/A RELOCATE HOUSE	15,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0890	700-70035	F/A BUILDING PHONE SERVICE	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0895	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	71,173.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0900	700-70170	F/A POTHOLE UTILITIES	2,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0905	700-70180	F/A GAS LINES	13,173.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0910	700-70240	F/A SEWER TAPS	24,229.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0915	700-70260	F/A WATER TAPS	60,570.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	5,033,715.38 \$	347,963.50 \$	347,963.50
CAT NO0300 STRUCTURES							
0920	206-00000	STRUCTURE EXCAVATION	510.000	0.000			
			CY	510.000	4,080.00		
			8.00000	510.000		4,080.00	
0925	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	75.000	0.000			
			CY	0.000	0.00		
			70.00000	0.000		0.00	
0930	206-00100	STRUCTURE BACKFILL (CLASS 1)	336.000	0.000			
			CY	0.000	0.00		
			17.50000	0.000		0.00	

CONTID: C13224R
 PCN: 13224R-BID
 PROJECT: IM C060-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 03/07/2006
 15:38:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
0935	601-03030	CONCRETE CLASS D (BOX CULVERT)	222.000	0.000			
			CY	56.000	18,200.00		
			325.00000	56.000		18,200.00	
0940	601-03050	CONCRETE CLASS D (WALL)	53.000	0.000			
			CY	0.000	0.00		
			500.00000	0.000		0.00	
0945	602-00000	REINFORCING STEEL	54,775.000	0.000			
			LB	13,694.000	8,216.40		
			0.60000	13,694.000		8,216.40	
			CAT 0300	CURRENT AMT \$	146,725.00 \$	30,496.40 \$	30,496.40
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0950	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000			
			EACH	1.000	16,000.00		
			16,000.00000	1.000		16,000.00	
0955	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000			
			EACH	1.000	17,000.00		
			17,000.00000	1.000		17,000.00	
0960	620-00020	SANITARY FACILITY	2.000	0.000			
			EACH	1.000	1,650.00		
			1,650.00000	1.000		1,650.00	
			CAT 0400	CURRENT AMT \$	36,300.00 \$	34,650.00 \$	34,650.00
			PROJECT TOTAL	CURRENT AMT \$	5,216,740.38 \$	413,109.90 \$	413,109.90