

ESTIMATE SUMMARY

17:18:24

CONTID: C13229R

ESTIMATE NO: 0020 FINL

SPEC YR: 1999

PCN: 13229R-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: -506. DAYS

TIME ALLOW: 11/26/20(FIXED COMPLETION DAT

EAGLE/VAIL 1/2 DIAMOND

PERCENT TIME: 101.81

ORIG TIME ALLOW: 11/26/20(FIXED COMPLETION DAT

PROJECT NO: IM 0702-228

Eagle/Vail 1/2 Diamond

NAME OF ROAD: 070A

PROJECT COUNTIES: EAGLE

CONTRACTOR:

SEMA CONSTRUCTION, INC.

7353 S. EAGLE STREET

PAY PERIOD ENDING 08/24/2004

DATE TIME STARTED 07/16/2002

DATE LET 06/20/2002

DATE WORK BEGAN 08/08/2002

DATE AWARDED 06/26/2002

DATE TIME STOPPED 12/05/2003

DATE CONTRACT EXECUTED 07/16/2002

DATE ACCEPTED 12/05/2003

CENTENNIAL CO 80112-42.303/627-2600

DATE NOTICE TO PROCEED 07/16/2002

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,808,525.11 PARTICIPATING	\$ 4,612,069.92	\$ 0.00
AWARD PROJECT AMT:	\$ 4,682,920.13 NON-PARTICIPATING	196,455.29	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	4,808,525.21	0.00
FUNDS AVAILABLE:	\$ -0.10 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,808,525.21	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	16,663.46
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	4,808,525.21	16,663.46
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,808,525.21	16,663.46
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 16,663.46

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

ESTIMATE RUN 08/24/2004

17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	870.000	870.000		
			SY	0.000	0.00	
			11.38000	870.000		9,900.60
0010	202-00035	REMOVAL OF PIPE	1,023.000	1,023.000		
			LF	0.000	0.00	
			8.54000	1,023.000		8,736.42
0015	202-00037	REMOVAL OF END SECTION	6.000	6.000		
			EACH	0.000	0.00	
			88.53000	6.000		531.18
0020	202-00220	REMOVAL OF ASPHALT MAT	18,241.000	18,241.000		
			SY	0.000	0.00	
			2.57000	18,241.000		46,879.37
0025	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			14,303.89000	1.000		14,303.89
0030	202-00700	*REMOVAL OF LIGHT STANDARD	2.000	2.000		
			EACH	0.000	0.00	
			334.22000	2.000		668.44
0035	202-00810	*REMOVAL OF GROUND SIGN	2.000	2.000		
			EACH	0.000	0.00	
			55.70000	2.000		111.40
0040	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			7,640.44000	1.000		7,640.44
0045	202-00848	*REMOVAL OF TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000	1.000		
			EACH	0.000	0.00	
			1,114.07000	1.000		1,114.07
0050	202-01000	*REMOVAL OF FENCE	2,978.000	2,978.000		
			LF	0.000	0.00	
			3.57000	2,978.000		10,631.46
0055	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	938.000	938.000		
			LF	0.000	0.00	
			2.95000	938.000		2,767.10

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 3
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01140	REMOVAL OF GUARDRAIL TYPE 4	573.000	573.000		
			LF	0.000	0.00	
			11.24000	573.000		6,440.52
0065	202-01300	*REMOVAL OF END ANCHORAGE	5.000	5.000		
			EACH	0.000	0.00	
			122.55000	5.000		612.75
0070	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	51,412.000	51,412.000		
			CY	0.000	0.00	
			1.25000	51,412.000		64,265.00
0075	203-00100	MUCK EXCAVATION	11,937.000	11,937.000		
			CY	0.000	0.00	
			2.98000	11,937.000		35,572.26
0080	203-01500	BLADING	4.000	4.000		
			HOUR	0.000	0.00	
			133.89000	4.000		535.56
0085	203-01550	DOZING	0.000	0.000		
			HOUR	0.000	0.00	
			126.91000	0.000		0.00
0090	203-01597	POTHOLING	28.000	28.000		
			HOUR	0.000	0.00	
			176.36000	28.000		4,938.08
0095	203-02330	LABORER	166.000	166.000		
			HOUR	0.000	0.00	
			31.71000	166.000		5,263.86
0100	206-00000	STRUCTURE EXCAVATION	2,972.900	2,972.900		
			CY	0.000	0.00	
			3.82000	2,972.900		11,356.48
0105	206-00100	*STRUCTURE BACKFILL (CLASS 1)	172.000	172.000		
			CY	0.000	0.00	
			18.39000	172.000		3,163.08
0110	206-01000	BED COURSE MATERIAL	91.000	91.000		
			CY	0.000	0.00	
			34.80000	91.000		3,166.80

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 4
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00006	*EROSION LOG (SPECIAL)	3,367.000	3,367.000		
			LF	0.000	0.00	
			6.15000	3,367.000		20,707.05
0120	208-00020	*SILT FENCE	7,066.000	7,066.000		
			LF	0.000	0.00	
			1.65000	7,066.000		11,658.90
0125	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			10,131.72000	1.000		10,131.72
0130	210-00810	*RESET GROUND SIGN	2.000	2.000		
			EACH	0.000	0.00	
			534.75000	2.000		1,069.50
0135	210-04010	ADJUST MANHOLE	17.000	17.000		
			EACH	0.000	0.00	
			219.89000	17.000		3,738.13
0140	210-04050	ADJUST VALVE BOX	3.000	3.000		
			EACH	0.000	0.00	
			175.75000	3.000		527.25
0145	212-00006	*SEEDING (NATIVE)	10.050	10.050		
			ACRE	0.000	0.00	
			529.18000	10.050		5,318.26
0150	212-00047	*SOIL PREPARATION (SPECIAL)	10.050	10.050		
			ACRE	0.000	0.00	
			1,195.40000	10.050		12,013.77
0155	213-00004	*MULCHING (WEED FREE STRAW)	10.050	10.050		
			ACRE	0.000	0.00	
			389.93000	10.050		3,918.80
0160	213-00061	*MULCH TACKIFIER	1,508.000	1,508.000		
			LB	0.000	0.00	
			2.23000	1,508.000		3,362.84
0165	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	12,623.000	12,623.000		
			SY	0.000	0.00	
			1.39000	12,623.000		17,545.97

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 5
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	304-03000	AGGREGATE BASE COURSE (CLASS 3)	0.000	0.000		
			TON	0.000	0.00	
			3.49000	0.000		0.00
0175	304-06000	AGGREGATE BASE COURSE (CLASS 6)	10,719.360	10,719.360		
			TON	0.000	0.00	
			13.78000	10,719.360		147,712.78
0180	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	301.510	301.510		
			TON	0.000	0.00	
			128.12000	301.510		38,629.46
0185	403-34821	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 58-28)	6,500.670	6,500.670		
			TON	0.000	0.00	
			50.13000	6,500.670		325,878.59
0190	403-34851	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 64-28)	5,263.670	5,263.670		
			TON	0.000	0.00	
			55.70000	5,263.670		293,186.42
0195	412-00800	*CONCRETE PAVEMENT (8 INCH)	56.000	56.000		
			SY	0.000	0.00	
			77.98000	56.000		4,366.88
0200	420-00200	GEOTEXTILE (WEED BARRIER)	100.000	100.000		
			SY	0.000	0.00	
			3.34000	100.000		334.00
0205	503-00036	*DRILLED CAISSON (36 INCH)	43.000	43.000		
			LF	0.000	0.00	
			597.57000	43.000		25,695.51
0210	503-00042	*DRILLED CAISSON (42 INCH)	0.000	0.000		
			LF	0.000	0.00	
			653.15000	0.000		0.00
0215	506-00020	PLACE RIPRAP	16.000	16.000		
			CY	0.000	0.00	
			151.72000	16.000		2,427.52
0220	506-00206	RIPRAP (6 INCH)	227.700	227.700		
			CY	0.000	0.00	
			25.88000	227.700		5,892.88

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 6
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	0.900	0.900		
			CY	0.000	0.00	
			334.22000	0.900		300.80
0230	601-03030	CONCRETE CLASS D (BOX CULVERT)	75.000	75.000		
			CY	0.000	0.00	
			447.35000	75.000		33,551.25
0235	601-40401	*STRUCTURAL CONCRETE STAIN	33,803.000	33,803.000		
			SF	0.000	0.00	
			1.00000	33,803.000		33,803.00
0240	602-00020	*REINFORCING STEEL (EPOXY COATED)	13,777.000	13,777.000		
			LB	0.000	0.00	
			0.87000	13,777.000		11,985.99
0245	603-01180	18 INCH REINFORCED CONCRETE PIPE	512.800	512.800		
			LF	0.000	0.00	
			35.73000	512.800		18,322.34
0250	603-01240	24 INCH REINFORCED CONCRETE PIPE	134.500	134.500		
			LF	0.000	0.00	
			51.16000	134.500		6,881.02
0255	603-01360	36 INCH REINFORCED CONCRETE PIPE	642.200	642.200		
			LF	0.000	0.00	
			76.11000	642.200		48,877.84
0260	603-02240	30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	267.000	267.000		
			LF	0.000	0.00	
			72.55000	267.000		19,370.85
0265	603-05024	24 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			783.35000	0.000		0.00
0270	603-05036	36 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,119.51000	1.000		1,119.51
0275	603-10180	18 INCH CORRUGATED STEEL PIPE	87.000	87.000		
			LF	0.000	0.00	
			52.02000	87.000		4,525.74

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 7
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-10240	24 INCH CORRUGATED STEEL PIPE	104.000	104.000		
			LF	0.000	0.00	
			98.20000	104.000		10,212.80
0285	603-30024	24 INCH STEEL END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			290.53000	3.000		871.59
0290	603-30030	30 INCH STEEL END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			415.01000	1.000		415.01
0295	603-83008	8 INCH SEWER PIPE	94.000	94.000		
			LF	0.000	0.00	
			44.52000	94.000		4,184.88
0300	603-83024	*24 INCH SEWER PIPE	1,003.000	1,003.000		
			LF	0.000	0.00	
			63.95000	1,003.000		64,141.85
0300		MATERIAL ALLOWANCE 24 INCH SANITARY SEWER PIPE		0.000		
			LF	0.000	0.00	
			13.54000	0.000		0.00
0300		MATERIAL ALLOWANCE 24 INCH SANITARY SEWER PIPE		0.000		
			LF	0.000	0.00	
			9.02000	0.000		0.00
0305	604-00305	INLET TYPE C (5 FOOT)	6.000	6.000		
			EACH	0.000	0.00	
			1,897.61000	6.000		11,385.66
0310	604-00350	INLET TYPE C (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			1,897.63000	1.000		1,897.63
0315	604-00510	INLET TYPE D (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,094.23000	1.000		4,094.23
0320	604-00550	INLET TYPE D (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			5,911.97000	1.000		5,911.97

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 8
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	604-19105	INLET TYPE R L 5 (5 FOOT)	1.000 EACH 3,345.22000	1.000 0.000 1.000	0.00	3,345.22
0330	604-19405	INLET TYPE R SPECIAL (5 FOOT)	1.000 EACH 4,676.44000	1.000 0.000 1.000	0.00	4,676.44
0335	604-19410	INLET TYPE R SPECIAL (10 FOOT)	1.000 EACH 4,676.44000	1.000 0.000 1.000	0.00	4,676.44
0340	604-25005	VANE GRATE INLET (5 FOOT)	2.000 EACH 2,990.08000	2.000 0.000 2.000	0.00	5,980.16
0345	604-30005	MANHOLE SLAB BASE (5 FOOT)	3.000 EACH 2,479.81000	3.000 0.000 3.000	0.00	7,439.43
0350	604-30010	MANHOLE SLAB BASE (10 FOOT)	4.000 EACH 3,228.79000	4.000 0.000 4.000	0.00	12,915.16
0355	604-30015	MANHOLE SLAB BASE (15 FOOT)	4.000 EACH 3,977.76000	4.000 0.000 4.000	0.00	15,911.04
0360	604-30020	MANHOLE SLAB BASE (20 FOOT)	2.000 EACH 4,726.74000	2.000 0.000 2.000	0.00	9,453.48
0365	605-83500	GEOCOMPOSITE UNDERDRAIN	2,301.000 LF 5.40000	2,301.000 0.000 2,301.000	0.00	12,425.40
0370	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	2,793.800 LF 11.31000	2,793.800 0.000 2,793.800	0.00	31,597.88
0370		MATERIAL ALLOWANCE GUARDRAIL TYPE 3 (6-3 POST SPACING)		0.000 LF 0.000 7.14000	0.00 0.000 0.000	0.00

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 9
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	1,424.000	1,424.000		
			LF	0.000	0.00	
			62.33000	1,424.000		88,757.92
0380	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	2,376.000	2,376.000		
			LF	0.000	0.00	
			47.94000	2,376.000		113,905.44
0385	606-00740	*GUARDRAIL TYPE 7 (STYLE CE)	333.000	333.000		
			LF	0.000	0.00	
			127.08000	333.000		42,317.64
0390	606-01340	*END ANCHORAGE TYPE 3D	7.000	7.000		
			EACH	0.000	0.00	
			440.06000	7.000		3,080.42
0390		MATERIAL ALLOWANCE END ANCHOR TYPE 3D		0.000		
			EACH	0.000	0.00	
			281.25000	0.000		0.00
0395	606-01370	*TRANSITION TYPE 3G	5.000	5.000		
			EACH	0.000	0.00	
			1,024.94000	5.000		5,124.70
0395		MATERIAL ALLOWANCE TRANSITION TYPE 3G		0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0400	606-01380	*TRANSITION TYPE 3H	2.000	2.000		
			EACH	0.000	0.00	
			523.62000	2.000		1,047.24
0400		MATERIAL ALLOWANCE TRANSITION TYPE 3H		0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0405	606-01385	*TRANSITION TYPE 3J	1.000	1.000		
			EACH	0.000	0.00	
			1,080.65000	1.000		1,080.65
0410	606-02003	*END ANCHORAGE (NONFLARED)	4.000	4.000		
			EACH	0.000	0.00	
			1,626.55000	4.000		6,506.20

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0020

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410		MATERIAL ALLOWANCE END ANCHORAGE (NONFLARED)		0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
0415	607-00000	*LINE POST	10.000	10.000		
			EACH	0.000	0.00	
			43.45000	10.000		434.50
0420	607-00010	*CORNER AND LINE BRACE POST	12.000	12.000		
			EACH	0.000	0.00	
			217.24000	12.000		2,606.88
0425	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	2,600.000	2,600.000		
			LF	0.000	0.00	
			1.89000	2,600.000		4,914.00
0430	607-11525	*FENCE (PLASTIC)	241.000	241.000		
			LF	0.000	0.00	
			2.12000	241.000		510.92
0435	607-53172	*FENCE CHAIN LINK (72 INCH)	188.000	188.000		
			LF	0.000	0.00	
			11.75000	188.000		2,209.00
0440	607-53173	*FENCE CHAIN LINK (SPECIAL) (72 INCH)	275.000	275.000		
			LF	0.000	0.00	
			33.09000	275.000		9,099.75
0445	608-00006	*CONCRETE SIDEWALK (6 INCH)	607.300	607.300		
			SY	0.000	0.00	
			55.70000	607.300		33,826.61
0450	608-00010	*CONCRETE CURB RAMP	51.000	51.000		
			SY	0.000	0.00	
			66.84000	51.000		3,408.84
0455	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	242.000	242.000		
			LF	0.000	0.00	
			17.83000	242.000		4,314.86
0460	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	1,046.000	1,046.000		
			LF	0.000	0.00	
			18.94000	1,046.000		19,811.24

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 11
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465	609-24000	GUTTER TYPE 2 SPECIAL	455.000	455.000		
			LF	0.000	0.00	
			37.30000	455.000		16,971.50
0470	609-60011	*CURB TYPE 6 (SECTION M)	729.000	729.000		
			LF	0.000	0.00	
			16.71000	729.000		12,181.59
0475	610-00051	MEDIAN COVER MATERIAL (STONE) (SPECIAL)	34.000	34.000		
			TON	0.000	0.00	
			121.72000	34.000		4,138.48
0480	612-00010	*DELINEATOR (SPECIAL)	110.000	110.000		
			EACH	0.000	0.00	
			89.13000	110.000		9,804.30
0485	613-01075	*3/4 INCH ELECTRICAL CONDUIT (PLASTIC)	318.000	318.000		
			LF	0.000	0.00	
			22.28000	318.000		7,085.04
0490	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	5,088.000	5,088.000		
			LF	0.000	0.00	
			11.14000	5,088.000		56,680.32
0495	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	1,174.000	1,174.000		
			LF	0.000	0.00	
			22.28000	1,174.000		26,156.72
0500	613-05000	*DIRECT-BURIAL CABLE	6,109.000	6,109.000		
			LF	0.000	0.00	
			8.91000	6,109.000		54,431.19
0505	613-07000	*PULL BOX (SPECIAL)	8.000	8.000		
			EACH	0.000	0.00	
			668.44000	8.000		5,347.52
0510	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			1,671.11000	1.000		1,671.11
0515	613-15000	*FLOODLIGHT	4.000	4.000		
			EACH	0.000	0.00	
			3,565.03000	4.000		14,260.12

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0020

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0515		MATERIAL ALLOWANCE FLOODLIGHT		0.000		
			EACH	0.000	0.00	
			551.00000	0.000		0.00
0520	613-34400	*LIGHT STANDARD METAL (40 FOOT)	8.000	8.000		
			EACH	0.000	0.00	
			1,559.70000	8.000		12,477.60
0520		MATERIAL ALLOWANCE LIGHT STANDARD METAL (40 FOOT)		0.000		
			EACH	0.000	0.00	
			898.00000	0.000		0.00
0525	613-40000	*CONCRETE FOUNDATION PAD	8.000	8.000		
			EACH	0.000	0.00	
			1,114.07000	8.000		8,912.56
0525		MATERIAL ALLOWANCE CONCRETE FOUNDATION PAD		0.000		
			EACH	0.000	0.00	
			239.00000	0.000		0.00
0530	613-50150	*SECONDARY SERVICE PEDESTAL	4.000	4.000		
			EACH	0.000	0.00	
			668.44000	4.000		2,673.76
0535	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	14.000	14.000		
			EACH	0.000	0.00	
			445.63000	14.000		6,238.82
0535		MATERIAL ALLOWANCE LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)		0.000		
			EACH	0.000	0.00	
			176.00000	0.000		0.00
0540	614-00011	*SIGN PANEL (CLASS I)	85.000	85.000		
			SF	0.000	0.00	
			13.37000	85.000		1,136.45
0545	614-00012	*SIGN PANEL (CLASS II)	206.000	206.000		
			SF	0.000	0.00	
			17.83000	206.000		3,672.98
0550	614-00013	*SIGN PANEL (CLASS III)	346.000	346.000		
			SF	0.000	0.00	
			25.62000	346.000		8,864.52

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 13
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	614-00477	*STEEL SIGN POST (S 4X7.7)	8.000	8.000		
			LF	0.000	0.00	
			44.56000	8.000		356.48
0560	614-01026	*STEEL SIGN POST (W 10X26)	38.000	38.000		
			LF	0.000	0.00	
			55.70000	38.000		2,116.60
0565	614-01226	*STEEL SIGN POST (W 12X26)	35.000	35.000		
			LF	0.000	0.00	
			61.27000	35.000		2,144.45
0570	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	222.000	222.000		
			LF	0.000	0.00	
			44.56000	222.000		9,892.32
0575	614-03006	*CONCRETE FOOTING (TYPE 6)	2.000	2.000		
			EACH	0.000	0.00	
			1,671.11000	2.000		3,342.22
0580	614-03007	*CONCRETE FOOTING (TYPE 7)	2.000	2.000		
			EACH	0.000	0.00	
			1,949.63000	2.000		3,899.26
0585	614-70117	*PEDESTRIAN SIGNAL FACE (16)	10.000	10.000		
			EACH	0.000	0.00	
			779.85000	10.000		7,798.50
0585		MATERIAL ALLOWANCE PEDESTRIAN SIGNAL FACE (16)		0.000		
			EACH	0.000	0.00	
			495.00000	0.000		0.00
0590	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	24.000	24.000		
			EACH	0.000	0.00	
			779.85000	24.000		18,716.40
0590		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12)		0.000		
			EACH	0.000	0.00	
			505.00000	0.000		0.00
0595	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			1,336.89000	4.000		5,347.56

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0020

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12-12)	EACH 880.00000	0.000 0.000	0.00	0.00
0600	614-72860	*PEDESTRIAN PUSH BUTTON	EACH 111.41000	9.000 9.000	0.00	1,002.69
0600		MATERIAL ALLOWANCE PEDESTRIAN PUSH BUTTON	EACH 45.00000	0.000 0.000	0.00	0.00
0605	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	LF 22.28000	192.000 192.000	0.00	4,277.76
0605		MATERIAL ALLOWANCE LOOP DETECTION WIRE (PREFAB) (SPECIAL)	LF 7.56000	0.000 0.000	0.00	0.00
0610	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	EACH 5,124.73000	9.000 9.000	0.00	46,122.57
0610		MATERIAL ALLOWANCE INTERSECTION DETECTION SYSTEM (CAMERA)	EACH 4,275.00000	0.000 0.000	0.00	0.00
0610		MATERIAL ALLOWANCE INSPECTION DETECTION SYSTEM (CAMERA)	EACH 4,573.61000	0.000 0.000	0.00	0.00
0615	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	EACH 13,368.85000	2.000 2.000	0.00	26,737.70
0615		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE STEEL (1 MAST ARM)	EACH 7,779.50000	0.000 0.000	0.00	0.00
0620	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	EACH 26,737.71000	2.000 2.000	0.00	53,475.42

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0620		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE STEEL (2 MAST ARM)		0.000		
			EACH	0.000	0.00	
			16,020.00000	0.000		0.00
0625	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	3.000	3.000		
			EACH	0.000	0.00	
			20,053.29000	3.000		60,159.87
0630	614-85115	IMPACT ATTENUATOR (QUADGUARD)	1.000	1.000		
			EACH	0.000	0.00	
			28,158.16000	1.000		28,158.16
0630		MATERIAL ALLOWANCE IMPACT ATTENUATOR (QUADGUARD)		0.000		
			EACH	0.000	0.00	
			21,375.00000	0.000		0.00
0635	614-85312	*TRAFFIC SIGNAL SPAN WIRE POLE (12 INCH)	1.000	1.000		
			EACH	0.000	0.00	
			5,570.36000	1.000		5,570.36
0640	614-85362	*TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (12 INCH)	3.000	3.000		
			EACH	0.000	0.00	
			6,684.42000	3.000		20,053.26
0645	614-86245	*CONTROLLER (TYPE 170E)	4.000	4.000		
			EACH	0.000	0.00	
			17,825.14000	4.000		71,300.56
0645		MATERIAL ALLOWANCE CONTROLLER (TYPE 170E)		0.000		
			EACH	0.000	0.00	
			13,200.00000	0.000		0.00
0650	614-86710	*TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			41,797.70000	1.000		41,797.70
0655	619-10310	32 INCH WELDED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			231.30000	0.000		0.00
0660	619-50320	4 INCH PLASTIC PIPE	2,160.000	2,160.000		
			LF	0.000	0.00	
			8.12000	2,160.000		17,539.20

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 16
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	621-00450	*DETOUR PAVEMENT	2,039.000	2,039.000		
			SY	0.000	0.00	
			20.09000	2,039.000		40,963.51
0670	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			148,948.05000	1.000		148,948.05
0675	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			394,700.00000	1.000		394,700.00
0680	627-00005	*EPOXY PAVEMENT MARKING	133.000	133.000		
			GAL	0.000	0.00	
			72.41000	133.000		9,630.53
0685	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	269.000	269.000		
			SF	0.000	0.00	
			14.48000	269.000		3,895.12
0690	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	1,976.000	1,976.000		
			SF	0.000	0.00	
			10.03000	1,976.000		19,819.28
0695	630-00000	*FLAGGING	2,386.500	2,386.500		
			HOUR	0.000	0.00	
			23.40000	2,386.500		55,844.10
0700	630-00007	*TRAFFIC CONTROL INSPECTION	281.000	281.000		
			DAY	0.000	0.00	
			167.11000	281.000		46,957.91
0705	630-00012	*TRAFFIC CONTROL MANAGEMENT	207.000	207.000		
			DAY	0.000	0.00	
			328.65000	207.000		68,030.55
0710	630-80001	*FLASHING BEACON (PORTABLE)	2.000	2.000		
			EACH	0.000	0.00	
			1,002.67000	2.000		2,005.34
0715	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	15.000	15.000		
			EACH	0.000	0.00	
			167.11000	15.000		2,506.65

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 17
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	10.000	10.000		
			EACH	0.000	0.00	
			38.99000	10.000		389.90
0725	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	78.000	78.000		
			EACH	0.000	0.00	
			100.27000	78.000		7,821.06
0730	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	12.000	12.000		
			EACH	0.000	0.00	
			122.55000	12.000		1,470.60
0735	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	0.000	0.000		
			SF	0.000	0.00	
			5.57000	0.000		0.00
0740	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000	1.000		
			EACH	0.000	0.00	
			2,785.18000	1.000		2,785.18
0745	630-80359	*PORTABLE MESSAGE SIGN PANEL	118.000	118.000		
			DAY	0.000	0.00	
			105.84000	118.000		12,489.12
0750	630-80360	*DRUM CHANNELIZING DEVICE	154.000	154.000		
			EACH	0.000	0.00	
			72.41000	154.000		11,151.14
0755	630-80370	CONCRETE BARRIER (TEMPORARY)	4,298.000	4,298.000		
			LF	0.000	0.00	
			29.49000	4,298.000		126,748.02
0760	630-80380	*TRAFFIC CONE	125.000	125.000		
			EACH	0.000	0.00	
			16.71000	125.000		2,088.75
0765	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			6,127.39000	4.000		24,509.56
0770	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 18
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	-2,725.840	-2,725.840		
			F A	0.000	0.00	
			1.00000	-2,725.840		-2,725.84
0785	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0790	700-70022	F/A OJT PILOT	940.800	940.800		
			F A	0.000	0.00	
			1.00000	940.800		940.80
0795	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	900-00006	ADDED ITEM (DOLLAR)/ FUEL COST ADJUSTMENT SECTION 109 CO #3	1,094.290	1,094.290		
			DOL	0.000	0.00	
			1.00000	1,094.290		1,094.29
0910	900-00007	ADDED ITEM (EACH)/ MCR LI#1 INTERSECTION DETECTION SYSTEM (CAMERA) (MOD)	9.000	9.000		
			EACH	0.000	0.00	
			1,128.53000	9.000		10,156.77
0915	900-00006	ADDED ITEM (DOLLAR)/ WORKING TIME VIOLATION SECTION 105	-9,300.000	-9,300.000		
			DOL	0.000	0.00	
			1.00000	-9,300.000		-9,300.00
0920	606-00715	GDRAIL TY 7 (STY CA) (CONC GLARE SCREEN) CMO6 ADD GUARDRAIL TYPE 7 (STYLE CA) (CONCRETE GLARE SCREEN)	948.000	948.000		
			LF	0.000	0.00	
			74.00000	948.000		70,152.00
0925	304-03005	ABC (CL 3) CMO #7 METHOD OF MEASUREMENT FOR ITEM 304 ABC (CLASS 3)	7,361.660	7,361.660		
			CY	0.000	0.00	
			7.35000	7,361.660		54,108.20
0935	700-70034	F/A MCR LI #2, CO #8 DRILLED CAISSON (48 INCH)	22,355.400	22,355.400		
			F A	0.000	0.00	
			1.00000	22,355.400		22,355.40

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 19
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0945	900-00012	ADDED ITEM (FOOT)/ MCR LI #3, CO #9 4 INCH SEWER PIPE	0.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0950	900-00014	ADDED ITEM (LUMP SUM)/ MCR LI 4 4 INCH SEWER PIPE (SPECIAL)	0.500	0.500		
			L S	0.000	0.00	
			8,175.00000	0.500		4,087.50
0965	900-00014	ADDED ITEM (LUMP SUM)/ MCR LI 7 8 INCH DUCTILE IRON PIPE RELOCATION	1.000	1.000		
			L S	0.000	0.00	
			15,750.00000	1.000		15,750.00
			CAT 0200	CURRENT AMT \$	3,737,833.52 \$	0.00 \$ 3,737,833.52
CAT NO0300 STRUCTURE						
0805	206-00000	STRUCTURE EXCAVATION	7,743.200	7,743.200		
			CY	0.000	0.00	
			3.82000	7,743.200		29,579.02
0810	206-00100	*STRUCTURE BACKFILL (CLASS 1)	7,733.000	7,733.000		
			CY	0.000	0.00	
			18.39000	7,733.000		142,209.87
0815	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	900.000	900.000		
			CY	0.000	0.00	
			7.52000	900.000		6,768.00
0820	504-04410	*BLOCK FACING	4,788.000	4,788.000		
			SF	0.000	0.00	
			15.29000	4,788.000		73,208.52
0825	504-06100	*GROUND NAILED WALL	6,739.000	6,739.000		
			SF	0.000	0.00	
			36.10000	6,739.000		243,277.90
0830	601-01050	*CONCRETE CLASS B (WALL)	26.000	26.000		
			CY	0.000	0.00	
			105.84000	26.000		2,751.84
0835	601-03050	*CONCRETE CLASS D (WALL)	619.000	619.000		
			CY	0.000	0.00	
			333.81000	619.000		206,628.39

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 20
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE							
0840	601-40401	*STRUCTURAL CONCRETE STAIN	13,398.000	13,398.000			
			SF	0.000	0.00		
			1.00000	13,398.000		13,398.00	
0845	602-00020	*REINFORCING STEEL (EPOXY COATED)	88,548.000	88,548.000			
			LB	0.000	0.00		
			0.87000	88,548.000		77,036.76	
0900	900-00006	ADDED ITEM (DOLLAR)/ CO #2 PRICE REDUCE CONCRETE CLASS D AIR	0.000	-494.860			
			DOL	494.860	494.86		
			1.00000	0.000		0.00	
0970	900-00006	ADDED ITEM (DOLLAR)/ CO 13 PRICE REDUCTION FOR CL D CONCRETE SLUMP	-161.050	0.000			
			DOL	-161.050	-161.05		
			1.00000	-161.050		-161.05	
0975	900-00006	ADDED ITEM (DOLLAR)/ CO 14 ACCEPTANCE AND PRICE REDUCTION FOR CONC CL D AIR	-333.810	0.000			
			DOL	-333.810	-333.81		
			1.00000	-333.810		-333.81	
			CAT 0300	CURRENT AMT \$	794,363.44 \$	0.00 \$	794,363.44
CAT NO0400 CONSTRUCTION ENGINEERING							
0850	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			48,598.09000	1.000		48,598.09	
0855	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			29,790.15000	1.000		29,790.15	
0860	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			1,484.62000	1.000		1,484.62	
			CAT 0400	CURRENT AMT \$	79,872.86 \$	0.00 \$	79,872.86
CAT NO0581 SANITARY SEWER RELOCATION REIMBURSABLE							
0865	206-00000	STRUCTURE EXCAVATION	3,055.000	3,055.000			
			CY	0.000	0.00		
			3.82000	3,055.000		11,670.10	
0870	304-03000	AGGREGATE BASE COURSE (CLASS 3)	0.000	0.000			
			TON	0.000	0.00		
			3.49000	0.000		0.00	

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 21
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0581 SANITARY SEWER RELOCATION REIMBURSABLE						
0875	304-06000	AGGREGATE BASE COURSE (CLASS 6)	982.000	982.000		
			TON	0.000	0.00	
			13.78000	982.000		13,531.96
0880	603-83024	*24 INCH SEWER PIPE	1,905.000	1,905.000		
			LF	0.000	0.00	
			63.95000	1,905.000		121,824.75
0880		MATERIAL ALLOWANCE 24 INCH SANITARY SEWER PIPE		0.000		
			LF	0.000	0.00	
			13.54000	0.000		0.00
0880		MATERIAL ALLOWANCE 24 INCH SANITARY SEWER PIPE		0.000		
			LF	0.000	0.00	
			9.02000	0.000		0.00
0885	604-30015	MANHOLE SLAB BASE (15 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			3,977.76000	5.000		19,888.80
0890	604-30020	MANHOLE SLAB BASE (20 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,726.74000	1.000		4,726.74
0895	619-10310	32 INCH WELDED STEEL PIPE	20.000	20.000		
			LF	0.000	0.00	
			231.30000	20.000		4,626.00
0930	304-03005	ABC (CL 3) CMO #7 METHOD OF MEASUREMENT FOR ITEM 304 ABC (CLASS 3)	140.060	140.060		
			CY	0.000	0.00	
			7.35000	140.060		1,029.44
0940	900-00012	ADDED ITEM (FOOT)/ MCR LI #3, CO #9 4 INCH SEWER PIPE	187.000	187.000		
			LF	0.000	0.00	
			35.00000	187.000		6,545.00
0955	900-00014	ADDED ITEM (LUMP SUM)/ MCR LI 4 4 INCH SEWER PIPE (SPECIAL)	0.500	0.500		
			L S	0.000	0.00	
			8,175.00000	0.500		4,087.50

CONTID: C13229R
 PCN: 13229R-BID
 PROJECT: IM 0702-228

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 22
 ESTIMATE RUN 08/24/2004
 17:18:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0581 SANITARY SEWER RELOCATION REIMBURSABLE						
0960	900-00014	ADDED ITEM (LUMP SUM)/ MCR LI 5 6 INCH SEWER PIPE (SPECIAL)	1.000	1.000		
			L S	0.000	0.00	
			8,525.00000	1.000		8,525.00
		CAT 0581	CURRENT AMT	\$ 196,455.29	\$ 0.00	\$ 196,455.29
		PROJECT TOTAL	CURRENT AMT	\$ 4,808,525.11	\$ 0.00	\$ 4,808,525.11