

ESTIMATE SUMMARY

CONTID: C13240

ESTIMATE NO: 0002 PROG

SPEC YR: 1999

PCN: 13240-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 75.0 DAYS TIME ALLOW: 2/28/2002 FIXED COMPLETION DAT

PLATTE/POWERS

PERCENT TIME: 11.50 ORIG TIME ALLOW: 10/31/200 FIXED COMPLETION DAT

PROJECT NO: NH 0243-062  
PLATTE/POWERS

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

EDWARD KRAEMER AND SONS INCORPORATED  
ONE PLAIN VIEW RD

PAY PERIOD ENDING	07/31/2000	DATE TIME STARTED	05/18/2000
DATE LET	04/20/2000	DATE WORK BEGAN	
DATE AWARDED	05/02/2000	DATE TIME STOPPED	02/19/2002
DATE CONTRACT EXECUTED	05/17/2000	DATE ACCEPTED	02/19/2002
DATE NOTICE TO PROCEED	05/18/2000		

PLAIN WI 53577 608/546-2311

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 11,707,389.02 PARTICIPATING	\$ 426,942.19	\$ 293,569.15
AWARD PROJECT AMT:	\$ 10,451,623.57 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	3.65% TOTAL EARNINGS	426,942.19	293,569.15
FUNDS AVAILABLE:	\$ 11,280,446.83 STOCKPILED MATERIALS	70,414.41	0.00
	GROSS EARNINGS	497,356.60	293,569.15
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-12,808.27	-8,807.08
	SECURITIES ENCUMBERED	12,808.27	8,807.08
	NET EARNINGS	497,356.60	293,569.15
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	497,356.60	293,569.15
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 293,569.15

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.000		
			L S	0.000	0.00	
			30,000.00000	0.000		0.00
0010	202-00000	*REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.850		
			L S	0.000	0.00	
			18,000.00000	0.850		15,300.00
0015	202-00010	*REMOVAL OF TREE	229.000	64.000		
			EACH	125.000	6,250.00	
			50.00000	189.000		9,450.00
0020	202-00035	*REMOVAL OF PIPE	386.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0025	202-00090	*REMOVAL OF DELINEATOR	94.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0030	202-00165	*REMOVAL OF WALL	1.000	0.000		
			L S	0.000	0.00	
			1,100.00000	0.000		0.00
0035	202-00200	*REMOVAL OF SIDEWALK	379.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0040	202-00203	*REMOVAL OF CURB AND GUTTER	5,613.000	0.000		
			LF	120.000	120.00	
			1.00000	120.000		120.00
0045	202-00210	*REMOVAL OF CONCRETE PAVEMENT	3,469.000	0.000		
			SY	0.000	0.00	
			1.30000	0.000		0.00
0046	202-00210	REM CONC PAVEMENT REM OF CONCRETE PAVEMENT NOT PREVIOUSLY KNOWN UNDER PLATTE.	2,066.000	0.000		
			SY	0.000	0.00	
			2.30000	0.000		0.00
0050	202-00220	*REMOVAL OF ASPHALT MAT	54,344.000	0.000		
			SY	0.000	0.00	
			0.70000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	11,216.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0060	202-00250	*REMOVAL OF PAVEMENT MARKING	17,849.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0065	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			400.00000	0.000		0.00
0070	202-00700	*REMOVAL OF LIGHT STANDARD	9.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0075	202-00810	*REMOVAL OF GROUND SIGN	79.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0080	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0085	202-01000	*REMOVAL OF FENCE	13,523.000	8,949.000		
			LF	3,005.000	1,051.75	
			0.35000	11,954.000		4,183.90
0090	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,637.000	0.000		
			LF	519.000	778.50	
			1.50000	519.000		778.50
0095	202-01140	REMOVAL OF GUARDRAIL TYPE 4	30.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0100	202-01300	*REMOVAL OF END ANCHORAGE	4.000	0.000		
			EACH	1.000	100.00	
			100.00000	1.000		100.00
0105	202-04100	*ABANDON WELL	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	430,574.000	0.000		
			CY	0.000	0.00	
			2.69000	0.000		0.00
0115	203-01597	*POTHOLING	291.000	1.000		
			HOUR	14.000	2,590.00	
			185.00000	15.000		2,775.00
0116	203-01550	*DOZING DOZING FOR MOVING UNSUITABLE FILL AT THE BORROW SITE.	224.000	0.000		
			HOUR	0.000	0.00	
			165.00000	0.000		0.00
0120	206-00000	STRUCTURE EXCAVATION	1,192.700	0.000		
			CY	0.000	0.00	
			3.10000	0.000		0.00
0125	206-00065	*STRUCTURE BACKFILL (FLOW-FILL) DELETED FORM 105	0.000	0.000		
			CY	0.000	0.00	
			93.00000	0.000		0.00
0130	206-00100	STRUCTURE BACKFILL (CLASS 1) DELETED FORM 105	0.000	0.000		
			CY	0.000	0.00	
			22.70000	0.000		0.00
0135	206-00200	STRUCTURE BACKFILL (CLASS 2)	138.000	0.000		
			CY	0.000	0.00	
			8.20000	0.000		0.00
0140	206-01000	*BED COURSE MATERIAL	78.800	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0145	207-00205	*TOPSOIL	5.000	0.000		
			CY	0.000	0.00	
			2.62000	0.000		0.00
0150	207-00210	*STOCKPILE TOPSOIL	5.000	0.000		
			CY	0.000	0.00	
			1.78000	0.000		0.00
0155	208-00011	*EROSION BALES (WEED FREE)	409.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	208-00020	*SILT FENCE	4,115.000	2,257.000		
			LF	0.000	0.00	
			1.05000	2,257.000		2,369.85
0165	208-00050	*STORM DRAIN INLET PROTECTION	10.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0170	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0175	210-00750	*RESET LIGHT STANDARD	36.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0180	210-00810	*RESET GROUND SIGN	30.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0185	210-04016	*MODIFY MANHOLE (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0190	212-00006	*SEEDING (NATIVE)	98.800	0.000		
			ACRE	0.000	0.00	
			455.00000	0.000		0.00
0195	212-00047	*SOIL PREPARATION (SPECIAL)	95.900	0.000		
			ACRE	0.000	0.00	
			2,850.00000	0.000		0.00
0200	213-00003	*MULCHING (WEED FREE)	91.000	0.000		
			ACRE	0.000	0.00	
			325.00000	0.000		0.00
0205	213-00061	*MULCH TACKIFIER	13,932.000	0.000		
			LB	0.000	0.00	
			1.75000	0.000		0.00
0210	214-00210	*DECIDUOUS TREE (1 INCH CALIPER)	22.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	100.000	0.000		
			EACH	0.000	0.00	
			20.50000	0.000		0.00
0220	214-01010	*BRUSH LAYER CUTTING	200.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
0225	216-00030	*SOIL RETENTION BLANKET (SPECIAL)	28,406.000	0.000		
			SY	120.000	198.00	
			1.65000	120.000		198.00
0230	217-00000	*HERBICIDE TREATMENT	918.000	918.000		
			SY	0.000	0.00	
			0.03000	918.000		27.54
0235	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.000		
			L S	0.000	0.00	
			3,400.00000	0.000		0.00
0240	250-00050	*MONITORING TECHNICIAN DELETED FORM 105	0.000	0.000		
			HOUR	0.000	0.00	
			41.00000	0.000		0.00
0245	250-00110	*HEALTH AND SAFETY OFFICER	308.000	0.000		
			HOUR	0.000	0.00	
			76.05000	0.000		0.00
0250	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	114.400	0.000		
			CY	0.000	0.00	
			14.85000	0.000		0.00
0255	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	707.390	0.000		
			TON	0.000	0.00	
			126.25000	0.000		0.00
0260	403-34342	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 64-28)	10,952.310	0.000		
			TON	0.000	0.00	
			39.10000	0.000		0.00
0265	403-34353	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 58-22)	31,340.740	0.000		
			TON	0.000	0.00	
			33.55000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0266	700-70034	F/A ASPHALT DISINCENTIVE FOR AC	-4,214.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	16,105.000	0.000		
			GAL	0.000	0.00	
			0.50000	0.000		0.00
0275	412-00900	*CONCRETE PAVEMENT (9 INCH)	1,989.000	0.000		
			SY	0.000	0.00	
			37.53000	0.000		0.00
0280	503-00048	*DRILLED CAISSON (48 INCH)	83.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
0285	503-00054	*DRILLED CAISSON (54 INCH)	99.000	0.000		
			LF	0.000	0.00	
			290.00000	0.000		0.00
0290	506-00212	*RIPRAP (12 INCH)	705.500	0.000		
			CY	0.000	0.00	
			46.00000	0.000		0.00
0295	506-00218	*RIPRAP (18 INCH)	37.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0300	507-00000	*CONCRETE SLOPE AND DITCH PAVING	6.100	0.000		
			CY	0.000	0.00	
			690.00000	0.000		0.00
0305	601-03030	*CONCRETE CLASS D (BOX CULVERT)	36.000	0.000		
			CY	0.000	0.00	
			285.00000	0.000		0.00
0310	601-10310	FLY ASH SLURRY	88.000	0.000		
			CY	0.000	0.00	
			82.00000	0.000		0.00
0315	602-00000	*REINFORCING STEEL	3,349.000	0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	602-00020	*REINFORCING STEEL (EPOXY COATED)	1,117.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
0325	603-01180	*18 INCH REINFORCED CONCRETE PIPE	678.000	0.000		
			LF	145.000	4,060.00	
			28.00000	145.000		4,060.00
0330	603-01240	*24 INCH REINFORCED CONCRETE PIPE	53.000	0.000		
			LF	0.000	0.00	
			43.00000	0.000		0.00
0330		MATERIAL ALLOWANCE 24 INCH RCP		0.000		
			LF	0.000	0.00	
			11.75000	0.000		0.00
0335	603-01300	*30 INCH REINFORCED CONCRETE PIPE	312.000	0.000		
			LF	140.000	6,720.00	
			48.00000	140.000		6,720.00
0340	603-01360	*36 INCH REINFORCED CONCRETE PIPE	565.000	0.000		
			LF	0.000	0.00	
			61.00000	0.000		0.00
0345	603-01480	*48 INCH REINFORCED CONCRETE PIPE	512.000	0.000		
			LF	0.000	0.00	
			91.00000	0.000		0.00
0345		MATERIAL ALLOWANCE 48 INCH RCP		0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0350	603-02240	*30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	84.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0355	603-02360	*45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	60.000	0.000		
			LF	0.000	0.00	
			78.00000	0.000		0.00
0360	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	5.000	0.000		
			EACH	0.000	0.00	
			356.00000	0.000		0.00



CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0365	603-05030	*30 INCH REINFORCED CONCRETE END SECTION	6.000	0.000		
			EACH	0.000	0.00	
			748.00000	0.000		0.00
0370	603-05036	*36 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			755.00000	0.000		0.00
0371	603-05048	48 IN RCES	0.000	0.000		
			EACH	0.000	0.00	
			1,143.00000	0.000		0.00
0372	603-05048	*48 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			1,375.00000	0.000		0.00
0375	603-05124	*30X19 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	2.000	0.000		
			EACH	0.000	0.00	
			477.00000	0.000		0.00
0380	603-05136	*45X29 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	2.000	0.000		
			EACH	0.000	0.00	
			661.00000	0.000		0.00
0385	603-50036	36 INCH PLASTIC PIPE	184.000	0.000		
			LF	184.000	10,304.00	
			56.00000	184.000		10,304.00
0390	603-82012	*12 INCH DUCTILE IRON PIPE	100.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0395	604-00305	*INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0400	604-00310	*INLET TYPE C (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0405	604-19000	*INLET SPECIAL	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410	604-30005	*MANHOLE SLAB BASE (5 FOOT) DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0415	604-30010	*MANHOLE SLAB BASE (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0420	604-30015	*MANHOLE SLAB BASE (15 FOOT) DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0421	604-39015	MH SPEC (15 FT) DUE TO UTILITIES, A REDESIGN ADDED A MANHOLE WITH A DROP	1.000	0.000		
			EACH	0.000	0.00	
			5,472.50000	0.000		0.00
0425	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	4,169.000	0.000		
			LF	0.000	0.00	
			10.90000	0.000		0.00
0430	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	1,017.000	0.000		
			LF	0.000	0.00	
			36.75000	0.000		0.00
0435	606-00740	*GUARDRAIL TYPE 7 (STYLE CE)	600.000	0.000		
			LF	0.000	0.00	
			73.80000	0.000		0.00
0440	606-01340	*END ANCHORAGE TYPE 3D	10.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0445	606-01360	*END ANCHORAGE TYPE 3F	0.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0450	606-01370	*TRANSITION TYPE 3G	11.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0455	606-01380	*TRANSITION TYPE 3H	4.000	0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0460	606-01460	*MEDIAN TERMINAL	6.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
0465	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	8.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0470	606-02003	*END ANCHORAGE (NONFLARED)	6.000	0.000		
			EACH	0.000	0.00	
			1,450.00000	0.000		0.00
0475	607-00005	*END POST	15.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0480	607-00010	*CORNER AND LINE BRACE POST	20.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0485	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	8,747.000	0.000		
			LF	0.000	0.00	
			1.15000	0.000		0.00
0490	607-11580	*FENCE (TEMPORARY)	3,801.000	3,945.000		
			LF	0.000	0.00	
			1.90000	3,945.000		7,495.50
0495	607-21300	*FENCE BARRIER WITH METAL POSTS	1,233.000	0.000		
			LF	0.000	0.00	
			1.75000	0.000		0.00
0500	607-52905	*END POST (CHAIN LINK)	6.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0505	607-53142	*FENCE CHAIN LINK (42 INCH)	30.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0510	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	74.000	0.000		
			LF	0.000	0.00	
			9.80000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0515	609-21011	*CURB AND GUTTER TYPE 2 (SECTION I-M)	2,605.000	0.000		
			LF	0.000	0.00	
			4.85000	0.000		0.00
0520	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	474.000	0.000		
			LF	0.000	0.00	
			9.78000	0.000		0.00
0525	609-60011	*CURB TYPE 6 (SECTION M)	317.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0530	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	4,742.000	0.000		
			SF	0.000	0.00	
			4.60000	0.000		0.00
0535	612-00001	*DELINEATOR (TYPE I)	283.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0540	612-00002	*DELINEATOR (TYPE II)	159.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0545	612-00003	*DELINEATOR (TYPE III)	31.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0550	612-00022	*DELINEATOR (TYPE II) (BARRIER)	17.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0555	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	40.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0560	613-00200	*2 INCH ELECTRICAL CONDUIT	24,523.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0565	613-00300	*3 INCH ELECTRICAL CONDUIT	5,978.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0570	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0575	613-30302	*LIGHT STANDARD ALUMINUM (30 FOOT) (2-ARM)	5.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0575		MATERIAL ALLOWANCE LIGHT STANDARD ALUMINUM 30 FOOT 2 ARM		0.000		
			DOL	0.000	0.00	
			1,348.96000	0.000		0.00
0580	613-30350	*LIGHT STANDARD ALUMINUM (35 FOOT)	53.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0580		MATERIAL ALLOWANCE LIGHT STANDARD ALUMINUM 35 FOOT		0.000		
			DOL	0.000	0.00	
			1,115.63000	0.000		0.00
0585	613-30400	*LIGHT STANDARD ALUMINUM (40 FOOT)	7.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0585		MATERIAL ALLOWANCE LIGHT STANDARD ALUMINUM 40 FOOT		0.000		
			DOL	0.000	0.00	
			1,188.64000	0.000		0.00
0590	613-40010	*LIGHT STANDARD FOUNDATION	96.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0590		MATERIAL ALLOWANCE LIGHT STANDARD FOUNDATION		0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0595	613-70100	*LUMINAIRE HIGH PRESSURE SODIUM (100 WATT)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0600	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	10.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	78.000	0.000		
		EACH		0.000	0.00	
			450.00000	0.000		0.00
0605		MATERIAL ALLOWANCE HIGH PRESSURE LUMINAIRES		0.000		
		DOL		0.000	0.00	
			211.46000	0.000		0.00
0610	613-72250	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (250 WATT)	4.000	0.000		
		EACH		0.000	0.00	
			800.00000	0.000		0.00
0615	614-00011	*SIGN PANEL (CLASS I)	502.000	0.000		
		SF		0.000	0.00	
			15.50000	0.000		0.00
0620	614-00012	*SIGN PANEL (CLASS II)	248.000	0.000		
		SF		0.000	0.00	
			16.00000	0.000		0.00
0625	614-00013	*SIGN PANEL (CLASS III)	2,502.000	0.000		
		SF		0.000	0.00	
			17.50000	0.000		0.00
0630	614-00612	*STEEL SIGN POST (W 6X12)	26.000	0.000		
		LF		0.000	0.00	
			27.00000	0.000		0.00
0635	614-00615	*STEEL SIGN POST (W 6X15)	65.000	0.000		
		LF		0.000	0.00	
			28.00000	0.000		0.00
0640	614-00821	*STEEL SIGN POST (W 8X21)	103.000	0.000		
		LF		0.000	0.00	
			30.00000	0.000		0.00
0645	614-01022	*STEEL SIGN POST (W 10X22)	82.000	0.000		
		LF		0.000	0.00	
			32.00000	0.000		0.00
0650	614-01026	*STEEL SIGN POST (W 10X26)	39.000	0.000		
		LF		0.000	0.00	
			35.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0655	614-01226	*STEEL SIGN POST (W 12X26)	82.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0660	614-01502	*STEEL SIGN POST (2 INCH ROUND)	282.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0665	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	768.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0670	614-03001	*CONCRETE FOOTING (TYPE 1)	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0675	614-03002	*CONCRETE FOOTING (TYPE 2)	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0680	614-03004	*CONCRETE FOOTING (TYPE 4)	6.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0685	614-03005	*CONCRETE FOOTING (TYPE 5)	4.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0690	614-03006	*CONCRETE FOOTING (TYPE 6)	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0695	614-03007	*CONCRETE FOOTING (TYPE 7)	4.000	0.000		
			EACH	0.000	0.00	
			1,150.00000	0.000		0.00
0700	614-10700	*SIGN BRIDGE STRUCTURE (70 TO LESS THAN 75 FOOT FRAME)	2.000	0.000		
			EACH	0.000	0.00	
			26,700.00000	0.000		0.00
0705	614-60250	*CANTILEVER STRUCTURE (25 TO LESS THAN 30 FOOT FRAME)	4.000	0.000		
			EACH	0.000	0.00	
			15,500.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0710	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	38.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0710		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE		0.000		
			DOL	0.000	0.00	
			309.44000	0.000		0.00
0711	210-00831	RES TRAF SIG HEAD	1.000	0.000		
			EACH	0.000	0.00	
			582.41000	0.000		0.00
0715	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0715		MATERIAL ALLOWANCE SIGNAL CONTROLER CABINET		0.000		
			DOL	0.000	0.00	
			1,700.00000	0.000		0.00
0720	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	3.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0720		MATERIAL ALLOWANCE INTERSECTION DETECTION SYS. (CAMERA)		0.000		
			EACH	0.000	0.00	
			4,230.00000	0.000		0.00
0725	614-72890	*SPAN WIRE CABLE	605.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0730	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0735	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			10,500.00000	0.000		0.00
0740	614-85316	*TRAFFIC SIGNAL SPAN WIRE POLE (16 INCH)	4.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00



CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0745	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	3.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0745		MATERIAL ALLOWANCE SIGNAL CONTROLLER		0.000		
			DOL	0.000	0.00	
			1,700.00000	0.000		0.00
0750	615-00050	EMBANKMENT PROTECTOR TYPE 5	1.000	0.000		
			EACH	0.000	0.00	
			335.00000	0.000		0.00
0755	617-03010	*DETOUR CULVERT PIPE	601.000	0.000		
			LF	236.000	10,148.00	
			43.00000	236.000		10,148.00
0760	619-50240	*3 INCH PLASTIC PIPE	410.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0765	619-50640	*8 INCH PLASTIC PIPE	410.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0770	621-00450	*DETOUR PAVEMENT	29,198.000	0.000		
			SY	5,198.000	58,737.40	
			11.30000	5,198.000		58,737.40
0775	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			110,090.00000	0.000		0.00
0776	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	287.000	0.000		
			HOURLY	14.000	1,400.00	
			100.00000	14.000		1,400.00
0780	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			657,613.00000	0.000		0.00
0785	627-00004	*EPOXY PAVEMENT MARKING	49,651.000	0.000		
			SF	0.000	0.00	
			0.80000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0790	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	398.000	0.000		
			GAL	0.000	0.00	
			52.00000	0.000		0.00
0795	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE) DELETED FORM 105	0.000	0.000		
			LF	0.000	0.00	
			2.85000	0.000		0.00
0800	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	4,653.000	0.000		
			SF	0.000	0.00	
			7.20000	0.000		0.00
0805	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	257.000	0.000		
			SF	0.000	0.00	
			8.50000	0.000		0.00
0810	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	791.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0815	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	1,106.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0820	630-00000	FLAGGING	5,272.000	24.000		
			HOUR	807.000	20,175.00	
			25.00000	831.000		20,775.00
0825	630-00002	TRAFFIC CONTROL SUPERVISOR	353.000	2.000		
			DAY	21.000	5,985.00	
			285.00000	23.000		6,555.00
0830	630-00007	TRAFFIC CONTROL INSPECTION	206.000	24.000		
			DAY	10.000	950.00	
			95.00000	34.000		3,230.00
0835	630-80001	FLASHING BEACON (PORTABLE)	19.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
0840	630-80331	BARRICADE (TYPE 3 F-A) (TEMPORARY)	5.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0845	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	27.000	0.000		
			EACH	9.000	1,800.00	
			200.00000	9.000		1,800.00
0850	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	112.000	1.000		
			EACH	15.500	2,480.00	
			160.00000	16.500		2,640.00
0855	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	112.000	10.500		
			EACH	26.000	7,150.00	
			275.00000	36.500		10,037.50
0860	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	41.000	12.000		
			EACH	5.500	1,540.00	
			280.00000	17.500		4,900.00
0865	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	979.000	183.500		
			SF	23.000	414.00	
			18.00000	206.500		3,717.00
0870	630-80355	PORTABLE MESSAGE SIGN PANEL DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0871	630-80359	PORT MMSG PANEL MCR #2 LINE ITEM #1	463.000	0.000		
			DAY	191.000	38,200.00	
			200.00000	191.000		38,200.00
0875	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000	0.500		
			EACH	2.500	7,500.00	
			3,000.00000	3.000		9,000.00
0880	630-80360	DRUM CHANNELIZING DEVICE	620.000	6.000		
			EACH	132.500	8,612.50	
			65.00000	138.500		9,002.50
0885	630-80370	CONCRETE BARRIER (TEMPORARY)	5,840.000	0.000		
			LF	2,565.000	28,215.00	
			11.00000	2,565.000		28,215.00
0890	630-80380	TRAFFIC CONE	528.000	62.500		
			EACH	130.000	1,690.00	
			13.00000	192.500		2,502.50

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0895	630-80410	ADVANCE OVERHEAD WARNING DEVICE (CHAINS)	4.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0900	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	18.000	0.000		
			EACH	2.000	6,400.00	
			3,200.00000	2.000		6,400.00
0905	630-85010	IMPACT ATTENUATOR (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			14,500.00000	0.000		0.00
0910	700-70010	F/A MINOR CONTRACT REVISIONS	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70011	F/A PARTNERING	4,233.110	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	36,685.380	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70020	F/A ON-THE-JOB TRAINEE DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70022	F/A OJT PILOT DELETED FORM 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70028	F/A ESB PROGRAM DELETED FORM 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70035	F/A HBP SMOOTHNESS INCENTIVE PAYMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70310	F/A LANDSCAPING DELETED FORM 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0950	700-70380	F/A EROSION CONTROL DELETED FORM 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0954	700-70110	F/A INSTALL ADDITIONAL DRAINAGE STRUCTRURES	28,295.860	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70495	F/A ASBESTOS ABATEMENT WORK TEST, ABATE, DEMOLISH, AND DISPOSE OF ST	242,059.640	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0956	900-00024	*ADDED ITEM (TON)/	541.630	0.000		
			TON	0.000	0.00	
			14.77000	0.000		0.00
0957	700-70190	F/A ELEC SERV	26,287.600	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0958	210-02030	RELAY PIPE (30 IN)	144.000	0.000		
			LF	0.000	0.00	
			29.40000	0.000		0.00
0959	210-00015	RES END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			214.20000	0.000		0.00
0961	630-80391	CHANNEL DEV (FIXED)	20.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0962	700-70110	F/A INSTALL	1,255.640	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0963	700-70081	F/A PROVIDE	25,154.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0964	700-70110	F/A INSTALL INLET TYPE D	5,903.740	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1200	900-00006	ADDED ITEM (DOLLAR)/ SUBCONTRACTOR LEAN- SCHMIDT CONSTRUCTION	0.000 DOL	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1201	700-70110	F/A INSTALL ADDITIONAL SANITARY SEWER LINE AND MANHOLE	48,440.230 F A	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1203	700-70130	F/A REPAIR CHANNEL IMPROVEMENTS OF SAND CREEK	54,521.050 F A	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1204	700-70110	F/A INSTALL ICE SENSORS	11,073.460 F A	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1205	614-72855	TRAF SIG CTRL CABINET TRAFFIC SIGNAL CONTROLLER CABINET (332)	2.000 EACH	0.000 0.000	0.00 0.00	0.00
			8,440.00000	0.000		0.00
1206	700-70081	F/A PROVIDE BREAKAWAY TRANSFORMER LIGHT BASES	12.000 F A	0.000 0.000	0.00 0.00	0.00
			440.00000	0.000		0.00
1207	700-70110	F/A INSTALL ADDITIONAL OVERHEAD WARNING CHAIN DEVICES	14,648.700 F A	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1208	900-00014	ADDED ITEM (LUMP SUM)/ F/A ADDITIONAL DETOUR PAVEMENT	1.000 L S	0.000 0.000	0.00 0.00	0.00
			15,000.00000	0.000		0.00
1209	615-00030	EMB PROT TY 3 WINSLOW PLACED TYPE 3 EMBANKMET PROTECTORS AT THE CBC.	4.000 EACH	0.000 0.000	0.00 0.00	0.00
			120.75000	0.000		0.00
1210	617-00012	12 IN CULVERT PIPE 12 INCH CULVERT PIPE FOR EMBANKMENT PROTECTOR @ THE CBC.	214.000 LF	0.000 0.000	0.00 0.00	0.00
			14.96000	0.000		0.00
1211	420-00131	GEOTEXTILE (SEPARATOR) (CL B) FABRIC SEPERATOR CLASS B	1,622.000 SY	0.000 0.000	0.00 0.00	0.00
			1.87000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1213	700-70210	F/A LIGHTS TROUBLESHOOT LIGHTING PROBLEMS ON SITE.	0.995	0.000		
			F A	0.000	0.00	
			9,000.00000	0.000		0.00
1214	603-05024	24 IN RCES 24 INCH REINFORCED CONCRETE END SECTION (SE FRONTAGE RD)	1.000	0.000		
			EACH	0.000	0.00	
			1,045.00000	0.000		0.00
1215	614-85115	IMPACT ATTEN (QUADGUARD) QUADGUARD REPLACED CAT TERMINAL IN PLATTE MEDIAN.	1.000	0.000		
			EACH	0.000	0.00	
			16,652.75000	0.000		0.00
1216	700-70110	F/A INSTALL PLATTE WIDENING AND NEW ENTRANCE TO THE SE FRONTAGE RD.	1.337	0.000		
			F A	0.000	0.00	
			8,000.00000	0.000		0.00
1217	700-70081	F/A PROVIDE PROVIDE MAINTENANCE WITH A GUARDRAIL END SECTION 3F	561.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1218	700-70034	F/A ADDITIONAL WORK TO RETURN WATERLINE MATERIALS NOT NEEDED	860.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1219	700-70036	F/A EXTENDED OVERHEAD FOR DELAYS TO THE PROJECT	23,306.030	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1220	900-00006	ADDED ITEM (DOLLAR)/ SUBCONTRACTOR LEAN- ROCKY MOUNTAIN ROTOMILLING	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1221	900-00006	ADDED ITEM (DOLLAR)/ T-P ENTERPRISES CLAIM RELEASED 6/4/02	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1222	900-00007	ADDED ITEM (EACH)/ ROCKY MOUNTAIN ROTOMILLING MOBILIZATIONS	3.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CAT 0200 CURRENT AMT \$ 7,530,992.27 \$ 233,569.15 \$ 285,142.19

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 24  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR NO I-18-AC						
0965	206-00000	STRUCTURE EXCAVATION	5,979.000	0.000		
			CY	0.000	0.00	
			3.10000	0.000		0.00
0970	206-00100	*STRUCTURE BACKFILL (CLASS 1)	6,232.000	0.000		
			CY	0.000	0.00	
			22.70000	0.000		0.00
0975	206-00200	STRUCTURE BACKFILL (CLASS 2)	66.000	0.000		
			CY	0.000	0.00	
			8.20000	0.000		0.00
0980	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	3,792.000	0.000		
			CY	0.000	0.00	
			8.70000	0.000		0.00
0985	403-34342	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 64-28)	492.540	0.000		
			TON	0.000	0.00	
			39.10000	0.000		0.00
0990	420-00200	GEOTEXTILE (WEED BARRIER)	1,377.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0995	502-00460	PILE TIP	36.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0995		MATERIAL ALLOWANCE PILE TIP		36.000		
			EACH	0.000	0.00	
			50.75000	36.000		1,827.00
1000	502-14102	STEEL PILING (HP 14X102)	3,049.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
1000		MATERIAL ALLOWANCE STEEL PILE (HP 14X102)		2,859.000		
			LF	0.000	0.00	
			23.99000	2,859.000		68,587.41
1005	503-00048	*DRILLED CAISSON (48 INCH)	438.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00



CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 25  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR NO I-18-AC						
1010	504-04410	*BLOCK FACING	10,943.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
1015	513-00690	BRIDGE DRAIN (SPECIAL)	4.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
1020	515-00120	*WATERPROOFING (MEMBRANE)	4,232.000	0.000		
			SY	0.000	0.00	
			5.85000	0.000		0.00
1025	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	260.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
1030	601-03040	*CONCRETE CLASS D (BRIDGE)	2,890.000	0.000		
			CY	0.000	0.00	
			375.00000	0.000		0.00
1035	601-40301	*STRUCTURAL CONCRETE COATING	52,621.000	0.000		
			SF	0.000	0.00	
			0.41000	0.000		0.00
1040	602-00000	*REINFORCING STEEL	330,664.000	0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00
1045	602-00020	*REINFORCING STEEL (EPOXY COATED)	237,482.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
1050	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	605.000	0.000		
			LF	0.000	0.00	
			71.00000	0.000		0.00
1055	610-00051	*MEDIAN COVER MATERIAL (STONE) (SPECIAL)	393.000	0.000		
			TON	0.000	0.00	
			75.00000	0.000		0.00
1060	613-00075	*3/4 INCH ELECTRICAL CONDUIT	1,017.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 26  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR NO I-18-AC						
1065	613-00200	*2 INCH ELECTRICAL CONDUIT	730.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
1070	618-00002	PRESTRESSING STEEL WIRE OR STRAND	7,675.000	0.000		
			MKFT	0.000	0.00	
			16.50000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 2,248,011.44 \$	0.00 \$ 70,414.41
CAT NO0301 STR NO I-18-BF						
1075	202-00400	*REMOVAL OF BRIDGE	2.000	0.000		
			EACH	1.000	60,000.00	
			60,000.00000	1.000		60,000.00
1080	206-00000	STRUCTURE EXCAVATION	5,500.000	0.000		
			CY	0.000	0.00	
			3.10000	0.000		0.00
1085	206-00100	STRUCTURE BACKFILL (CLASS 1) DELETED FORM 105	0.000	0.000		
			CY	0.000	0.00	
			22.70000	0.000		0.00
1090	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,150.000	0.000		
			CY	0.000	0.00	
			8.20000	0.000		0.00
1095	206-00510	*FILTER MATERIAL (CLASS A) DELETED FORM 105	0.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
1100	506-00218	*RIPRAP (18 INCH)	1,182.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
1105	601-03030	CONCRETE CLASS D (BOX CULVERT)	2,383.000	0.000		
			CY	0.000	0.00	
			285.00000	0.000		0.00
1110	602-00000	*REINFORCING STEEL	776,237.000	0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 27  
 ESTIMATE RUN 08/30/2000  
 14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STR NO I-18-BF							
1115	602-00020	*REINFORCING STEEL (EPOXY COATED)	26,485.000	0.000			
			LB	0.000	0.00		
			0.50000	0.000		0.00	
1120	605-83002	GEOCOMPOSITE DRAIN WITH PIPE	16.000	0.000			
			SY	0.000	0.00		
			51.50000	0.000		0.00	
1125	613-00200	*2 INCH ELECTRICAL CONDUIT	503.000	0.000			
			LF	0.000	0.00		
			6.00000	0.000		0.00	
1130	613-00400	*4 INCH ELECTRICAL CONDUIT	296.000	0.000			
			LF	0.000	0.00		
			30.00000	0.000		0.00	
1131	900-00024	ADDED ITEM (TON)/ 1 1/2" ROCK FOR CBC	5,828.380	0.000			
			TON	0.000	0.00		
			20.88000	0.000		0.00	
1212	700-70110	F/A INSTALL ADDITIONAL EXPENSE FOR OVER EXCAVATION	0.992	0.000			
			F A	0.000	0.00		
			4,000.00000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	1,352,415.98 \$	60,000.00 \$	60,000.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1135	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000			
			EACH	0.000	0.00		
			66,000.00000	1.000		66,000.00	
1140	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,800.00000	1.000		15,800.00	
1145	620-00020	SANITARY FACILITY	2.000	0.000			
			EACH	0.000	0.00		
			1,500.00000	0.000		0.00	
1150	700-70035	F/A PHONE SERVICE	5,129.600	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	89,929.60 \$	0.00 \$	81,800.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 08/30/2000

14:25:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 WATERLINE RELOCATION						
1155	202-00033	*REMOVAL OF PIPE	4.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
1160	202-00220	*REMOVAL OF ASPHALT MAT	2,133.000	0.000		
			SY	0.000	0.00	
			0.70000	0.000		0.00
1165	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	4,527.000	0.000		
			CY	0.000	0.00	
			2.69000	0.000		0.00
1170	206-00000	STRUCTURE EXCAVATION	4,790.000	0.000		
			CY	0.000	0.00	
			3.10000	0.000		0.00
1175	206-00050	*STRUCTURE BACKFILL (SPECIAL)	2,172.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
1180	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) DELETED FORM 105	0.000	0.000		
			TON	0.000	0.00	
			126.25000	0.000		0.00
1185	619-06300	*30 INCH DUCTILE IRON PIPE	3,422.000	0.000		
			LF	0.000	0.00	
			106.00000	0.000		0.00
1185		MATERIAL ALLOWANCE 30 INCH DUCTILE IRON PIPE		0.000		
			LF	0.000	0.00	
			90.10000	0.000		0.00
1190	619-10480	*48 INCH WELDED STEEL PIPE	530.000	0.000		
			LF	0.000	0.00	
			86.00000	0.000		0.00
1195	619-78048	*6 INCH FIRE HYDRANT	1.000	0.000		
			EACH	0.000	0.00	
			9,200.00000	0.000		0.00

CONTID: C13240  
 PCN: 13240-BID  
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0500 WATERLINE RELOCATION							
1195		MATERIAL ALLOWANCE 6 IN FIRE HYDRANT		0.000			
			EACH	0.000	0.00		
			1,271.43000	0.000		0.00	
			CAT 0500	CURRENT AMT \$	486,039.73 \$	0.00 \$	0.00
			PROJECT TOTAL	CURRENT AMT \$	11,707,389.02 \$	293,569.15 \$	497,356.60