

ESTIMATE SUMMARY

14:54:19

CONTID: C13240

ESTIMATE NO: 0012 PROG

SPEC YR: 1999

PCN: 13240-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 379.0 DAYS TIME ALLOW: 2/28/2002 FIXED COMPLETION DAI

PLATTE/POWERS

PERCENT TIME: 58.13 ORIG TIME ALLOW: 10/31/200 FIXED COMPLETION DAI

PROJECT NO: NH 0243-062
PLATTE/POWERS

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

EDWARD KRAEMER AND SONS INCORPORATED

PAY PERIOD ENDING 05/31/2001 DATE TIME STARTED 05/18/2000

ONE PLAIN VIEW RD

DATE LET 04/20/2000 DATE WORK BEGAN

DATE AWARDED 05/02/2000 DATE TIME STOPPED 02/19/2002

DATE CONTRACT EXECUTED 05/17/2000 DATE ACCEPTED 02/19/2002

PLAIN WI 53577 608/546-2311

DATE NOTICE TO PROCEED 05/18/2000

| | CURRENT TOTAL | THIS ESTIMATE |
|---|-----------------------|----------------------|
| CURRENT PROJECT AMT: \$ 11,707,389.02 PARTICIPATING | \$ 6,794,815.57 | \$ 619,555.41 |
| AWARD PROJECT AMT: \$ 10,451,623.57 NON-PARTICIPATING | 0.00 | 0.00 |
| PERCENT COMPLETE: 58.04% TOTAL EARNINGS | 6,794,815.57 | 619,555.41 |
| FUNDS AVAILABLE: \$ 4,912,573.45 STOCKPILED MATERIALS | 24,020.18 | -239.00 |
| | GROSS EARNINGS | 6,818,835.75 |
| TOTAL CLAIMS: \$ 0.00 RETAINAGE | -156,774.35 | 0.00 |
| | SECURITIES ENCUMBERED | 156,774.35 |
| | NET EARNINGS | 6,818,835.75 |
| | LIQUIDATED DAMAGES | 0.00 |
| | AUTOPAY ADJUSTMENT | 0.00 |
| | AMOUNT DUE | 6,818,835.75 |
| | OTHER ADJUSTMENTS | 0.00 |
| | PAYMENT DUE | \$ 619,316.41 |

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0005 | 201-00000 | *CLEARING AND GRUBBING | 1.000 | 0.700 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 30,000.00000 | 0.700 | | 21,000.00 |
| 0010 | 202-00000 | *REMOVAL OF STRUCTURES AND OBSTRUCTIONS | 1.000 | 0.950 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 18,000.00000 | 0.950 | | 17,100.00 |
| 0015 | 202-00010 | *REMOVAL OF TREE | 229.000 | 229.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 50.00000 | 229.000 | | 11,450.00 |
| 0020 | 202-00035 | *REMOVAL OF PIPE | 386.000 | 135.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.00000 | 135.000 | | 1,215.00 |
| 0025 | 202-00090 | *REMOVAL OF DELINEATOR | 94.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 10.00000 | 4.000 | | 40.00 |
| 0030 | 202-00165 | *REMOVAL OF WALL | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 1,100.00000 | 1.000 | | 1,100.00 |
| 0035 | 202-00200 | *REMOVAL OF SIDEWALK | 379.000 | 379.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 3.00000 | 379.000 | | 1,137.00 |
| 0040 | 202-00203 | *REMOVAL OF CURB AND GUTTER | 5,613.000 | 3,958.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.00000 | 3,958.000 | | 3,958.00 |
| 0045 | 202-00210 | *REMOVAL OF CONCRETE PAVEMENT | 3,469.000 | 2,665.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.30000 | 2,665.000 | | 3,464.50 |
| 0046 | 202-00210 | REM CONC PAVEMENT REM OF CONCRETE PAVEMENT NOT PREVIOUSLY KNOWN UNDER PLATTE. | 2,066.000 | 2,066.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.30000 | 2,066.000 | | 4,751.80 |
| 0050 | 202-00220 | *REMOVAL OF ASPHALT MAT | 54,344.000 | 46,922.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 0.70000 | 46,922.000 | | 32,845.40 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0055 | 202-00240 | *REMOVAL OF ASPHALT MAT (PLANING) | 11,216.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.20000 | 0.000 | | 0.00 |
| 0060 | 202-00250 | *REMOVAL OF PAVEMENT MARKING | 17,849.000 | 9,029.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 1.00000 | 9,029.000 | | 9,029.00 |
| 0065 | 202-00495 | REMOVAL OF PORTIONS OF PRESENT STRUCTURE | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 400.00000 | 0.000 | | 0.00 |
| 0070 | 202-00700 | *REMOVAL OF LIGHT STANDARD | 9.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 100.00000 | 4.000 | | 400.00 |
| 0075 | 202-00810 | *REMOVAL OF GROUND SIGN | 79.000 | 21.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 50.00000 | 21.000 | | 1,050.00 |
| 0080 | 202-00828 | *REMOVAL OF TRAFFIC SIGNAL EQUIPMENT | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,000.00000 | 1.000 | | 3,000.00 |
| 0085 | 202-01000 | *REMOVAL OF FENCE | 13,523.000 | 12,899.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 0.35000 | 12,899.000 | | 4,514.65 |
| 0090 | 202-01130 | *REMOVAL OF GUARDRAIL TYPE 3 | 2,637.000 | 1,554.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.50000 | 1,554.000 | | 2,331.00 |
| 0095 | 202-01140 | REMOVAL OF GUARDRAIL TYPE 4 | 30.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 10.00000 | 0.000 | | 0.00 |
| 0100 | 202-01300 | *REMOVAL OF END ANCHORAGE | 4.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 100.00000 | 2.000 | | 200.00 |
| 0105 | 202-04100 | *ABANDON WELL | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,000.00000 | 1.000 | | 3,000.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0110 | 203-00060 | *EMBANKMENT MATERIAL (COMPLETE IN PLACE) | 430,574.000 | 373,212.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 2.69000 | 373,212.000 | | 1,003,940.28 |
| 0115 | 203-01597 | *POTHOLING | 291.000 | 152.500 | | |
| | | | hour | 7.000 | 1,295.00 | |
| | | | 185.00000 | 159.500 | | 29,507.50 |
| 0116 | 203-01550 | *DOZING DOZING FOR MOVING UNSUITABLE FILL AT THE BORROW SITE. | 224.000 | 108.500 | | |
| | | | hour | 55.000 | 9,075.00 | |
| | | | 165.00000 | 163.500 | | 26,977.50 |
| 0120 | 206-00000 | STRUCTURE EXCAVATION | 1,192.700 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 3.10000 | 0.000 | | 0.00 |
| 0125 | 206-00065 | *STRUCTURE BACKFILL (FLOW-FILL) DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 93.00000 | 0.000 | | 0.00 |
| 0130 | 206-00100 | STRUCTURE BACKFILL (CLASS 1) DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 22.70000 | 0.000 | | 0.00 |
| 0135 | 206-00200 | STRUCTURE BACKFILL (CLASS 2) | 138.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 8.20000 | 0.000 | | 0.00 |
| 0140 | 206-01000 | *BED COURSE MATERIAL | 78.800 | 55.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 23.00000 | 55.000 | | 1,265.00 |
| 0145 | 207-00205 | *TOPSOIL | 5.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 2.62000 | 0.000 | | 0.00 |
| 0150 | 207-00210 | *STOCKPILE TOPSOIL | 5.000 | 5.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 1.78000 | 5.000 | | 8.90 |
| 0155 | 208-00011 | *EROSION BALES (WEED FREE) | 409.000 | 192.000 | | |
| | | | EACH | 7.000 | 70.00 | |
| | | | 10.00000 | 199.000 | | 1,990.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|----------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0160 | 208-00020 | *SILT FENCE | 4,115.000 | 3,206.000 | | |
| | | | LF | 909.000 | 954.45 | |
| | | | 1.05000 | 4,115.000 | | 4,320.75 |
| 0165 | 208-00050 | *STORM DRAIN INLET PROTECTION | 10.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 130.00000 | 4.000 | | 520.00 |
| 0170 | 208-00200 | EROSION CONTROL SUPERVISOR | 1.000 | 0.620 | | |
| | | | L S | 0.050 | 75.00 | |
| | | | 1,500.00000 | 0.670 | | 1,005.00 |
| 0175 | 210-00750 | *RESET LIGHT STANDARD | 36.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 800.00000 | 8.000 | | 6,400.00 |
| 0180 | 210-00810 | *RESET GROUND SIGN | 30.000 | 23.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 100.00000 | 23.000 | | 2,300.00 |
| 0185 | 210-04016 | *MODIFY MANHOLE (SPECIAL) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,800.00000 | 0.000 | | 0.00 |
| 0190 | 212-00006 | *SEEDING (NATIVE) | 98.800 | 5.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 455.00000 | 5.000 | | 2,275.00 |
| 0195 | 212-00047 | *SOIL PREPARATION (SPECIAL) | 95.900 | 3.900 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 2,850.00000 | 3.900 | | 11,115.00 |
| 0200 | 213-00003 | *MULCHING (WEED FREE) | 91.000 | 4.500 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 325.00000 | 4.500 | | 1,462.50 |
| 0205 | 213-00061 | *MULCH TACKIFIER | 13,932.000 | 642.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 1.75000 | 642.000 | | 1,123.50 |
| 0210 | 214-00210 | *DECIDUOUS TREE (1 INCH CALIPER) | 22.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 120.00000 | 0.000 | | 0.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0215 | 214-00350 | *DECIDUOUS SHRUB (5 GALLON CONTAINER) | 100.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 20.50000 | 0.000 | | 0.00 |
| 0220 | 214-01010 | *BRUSH LAYER CUTTING | 200.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5.00000 | 0.000 | | 0.00 |
| 0225 | 216-00030 | *SOIL RETENTION BLANKET (SPECIAL) | 28,406.000 | 2,681.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.65000 | 2,681.000 | | 4,423.65 |
| 0230 | 217-00000 | *HERBICIDE TREATMENT | 918.000 | 918.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 0.03000 | 918.000 | | 27.54 |
| 0235 | 250-00010 | *ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT | 1.000 | 0.750 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,400.00000 | 0.750 | | 2,550.00 |
| 0240 | 250-00050 | *MONITORING TECHNICIAN DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 41.00000 | 0.000 | | 0.00 |
| 0245 | 250-00110 | *HEALTH AND SAFETY OFFICER | 308.000 | 308.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 76.05000 | 308.000 | | 23,423.40 |
| 0250 | 304-06007 | *AGGREGATE BASE COURSE (CLASS 6) | 114.400 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 14.85000 | 0.000 | | 0.00 |
| 0255 | 403-00720 | *HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) | 707.390 | 26.490 | | |
| | | | TON | 26.000 | 3,282.50 | |
| | | | 126.25000 | 52.490 | | 6,626.86 |
| 0260 | 403-34342 | *HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 64-28) | 10,952.310 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 39.10000 | 0.000 | | 0.00 |
| 0265 | 403-34353 | *HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 58-22) | 31,340.740 | 3,373.130 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 33.55000 | 3,373.130 | | 113,168.51 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0266 | 700-70034 | F/A ASPHALT DISINCENTIVE FOR AC | -4,214.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0270 | 411-10255 | *EMULSIFIED ASPHALT (SLOW-SETTING) | 16,105.000 | 753.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 0.50000 | 753.000 | | 376.50 |
| 0275 | 412-00900 | *CONCRETE PAVEMENT (9 INCH) | 1,989.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 37.53000 | 0.000 | | 0.00 |
| 0280 | 503-00048 | *DRILLED CAISSON (48 INCH) | 83.000 | 83.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 190.00000 | 83.000 | | 15,770.00 |
| 0285 | 503-00054 | *DRILLED CAISSON (54 INCH) | 99.000 | 99.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 290.00000 | 99.000 | | 28,710.00 |
| 0290 | 506-00212 | *RIPRAP (12 INCH) | 705.500 | 59.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 46.00000 | 59.000 | | 2,714.00 |
| 0295 | 506-00218 | *RIPRAP (18 INCH) | 37.000 | 37.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 35.00000 | 37.000 | | 1,295.00 |
| 0300 | 507-00000 | *CONCRETE SLOPE AND DITCH PAVING | 6.100 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 690.00000 | 0.000 | | 0.00 |
| 0305 | 601-03030 | *CONCRETE CLASS D (BOX CULVERT) | 36.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 285.00000 | 0.000 | | 0.00 |
| 0310 | 601-10310 | FLY ASH SLURRY | 88.000 | 88.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 82.00000 | 88.000 | | 7,216.00 |
| 0315 | 602-00000 | *REINFORCING STEEL | 3,349.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.43000 | 0.000 | | 0.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0320 | 602-00020 | *REINFORCING STEEL (EPOXY COATED) | 1,117.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.50000 | 0.000 | | 0.00 |
| 0325 | 603-01180 | *18 INCH REINFORCED CONCRETE PIPE | 678.000 | 564.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 28.00000 | 564.000 | | 15,792.00 |
| 0330 | 603-01240 | *24 INCH REINFORCED CONCRETE PIPE | 53.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 43.00000 | 0.000 | | 0.00 |
| 0330 | | MATERIAL ALLOWANCE 24 INCH RCP | | 77.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 11.75000 | 77.000 | | 904.75 |
| 0335 | 603-01300 | *30 INCH REINFORCED CONCRETE PIPE | 312.000 | 312.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 48.00000 | 312.000 | | 14,976.00 |
| 0340 | 603-01360 | *36 INCH REINFORCED CONCRETE PIPE | 565.000 | 565.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 61.00000 | 565.000 | | 34,465.00 |
| 0345 | 603-01480 | *48 INCH REINFORCED CONCRETE PIPE | 512.000 | 480.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 91.00000 | 480.000 | | 43,680.00 |
| 0345 | | MATERIAL ALLOWANCE 48 INCH RCP | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 53.00000 | 0.000 | | 0.00 |
| 0350 | 603-02240 | *30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL | 84.000 | 84.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 55.00000 | 84.000 | | 4,620.00 |
| 0355 | 603-02360 | *45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL | 60.000 | 60.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 78.00000 | 60.000 | | 4,680.00 |
| 0360 | 603-05018 | *18 INCH REINFORCED CONCRETE END SECTION | 5.000 | 3.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 356.00000 | 3.000 | | 1,068.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0365 | 603-05030 | *30 INCH REINFORCED CONCRETE END SECTION | 6.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 748.00000 | 6.000 | | 4,488.00 |
| 0370 | 603-05036 | *36 INCH REINFORCED CONCRETE END SECTION | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 755.00000 | 2.000 | | 1,510.00 |
| 0371 | 603-05048 | 48 IN RCES | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,143.00000 | 0.000 | | 0.00 |
| 0372 | 603-05048 | *48 INCH REINFORCED CONCRETE END SECTION | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,375.00000 | 1.000 | | 1,375.00 |
| 0375 | 603-05124 | *30X19 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 477.00000 | 1.000 | | 477.00 |
| 0380 | 603-05136 | *45X29 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 661.00000 | 2.000 | | 1,322.00 |
| 0385 | 603-50036 | 36 INCH PLASTIC PIPE | 184.000 | 184.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 56.00000 | 184.000 | | 10,304.00 |
| 0390 | 603-82012 | *12 INCH DUCTILE IRON PIPE | 100.000 | 100.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 63.00000 | 100.000 | | 6,300.00 |
| 0395 | 604-00305 | *INLET TYPE C (5 FOOT) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,600.00000 | 1.000 | | 2,600.00 |
| 0400 | 604-00310 | *INLET TYPE C (10 FOOT) | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,600.00000 | 1.000 | | 3,600.00 |
| 0405 | 604-19000 | *INLET SPECIAL | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,000.00000 | 0.000 | | 0.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0410 | 604-30005 | *MANHOLE SLAB BASE (5 FOOT) DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,600.00000 | 0.000 | | 0.00 |
| 0415 | 604-30010 | *MANHOLE SLAB BASE (10 FOOT) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,000.00000 | 1.000 | | 3,000.00 |
| 0420 | 604-30015 | *MANHOLE SLAB BASE (15 FOOT) DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,400.00000 | 0.000 | | 0.00 |
| 0421 | 604-39015 | MH SPEC (15 FT) DUE TO UTILITIES, A REDESIGN ADDED A MANHOLE WITH A DROP | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,472.50000 | 1.000 | | 5,472.50 |
| 0425 | 606-00301 | *GUARDRAIL TYPE 3 (6-3 POST SPACING) | 4,169.000 | 275.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 10.90000 | 275.000 | | 2,997.50 |
| 0430 | 606-00710 | *GUARDRAIL TYPE 7 (STYLE CA) | 1,017.000 | 139.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 36.75000 | 139.000 | | 5,108.25 |
| 0435 | 606-00740 | *GUARDRAIL TYPE 7 (STYLE CE) | 600.000 | 0.000 | | |
| | | | LF | 56.000 | 4,132.80 | |
| | | | 73.80000 | 56.000 | | 4,132.80 |
| 0440 | 606-01340 | *END ANCHORAGE TYPE 3D | 10.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 375.00000 | 1.000 | | 375.00 |
| 0445 | 606-01360 | *END ANCHORAGE TYPE 3F | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,600.00000 | 0.000 | | 0.00 |
| 0450 | 606-01370 | *TRANSITION TYPE 3G | 11.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 750.00000 | 1.000 | | 750.00 |
| 0455 | 606-01380 | *TRANSITION TYPE 3H | 4.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 475.00000 | 1.000 | | 475.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0460 | 606-01460 | *MEDIAN TERMINAL | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,900.00000 | 0.000 | | 0.00 |
| 0465 | 606-02001 | *END ANCHORAGE (SLOTTED RAIL TERMINAL) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,400.00000 | 0.000 | | 0.00 |
| 0470 | 606-02003 | *END ANCHORAGE (NONFLARED) | 6.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,450.00000 | 1.000 | | 1,450.00 |
| 0475 | 607-00005 | *END POST | 15.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 0480 | 607-00010 | *CORNER AND LINE BRACE POST | 20.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 105.00000 | 0.000 | | 0.00 |
| 0485 | 607-01000 | *FENCE BARBED WIRE WITH METAL POSTS | 8,747.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.15000 | 0.000 | | 0.00 |
| 0490 | 607-11580 | *FENCE (TEMPORARY) | 3,801.000 | 4,305.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.90000 | 4,305.000 | | 8,179.50 |
| 0495 | 607-21300 | *FENCE BARRIER WITH METAL POSTS | 1,233.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.75000 | 0.000 | | 0.00 |
| 0500 | 607-52905 | *END POST (CHAIN LINK) | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 180.00000 | 0.000 | | 0.00 |
| 0505 | 607-53142 | *FENCE CHAIN LINK (42 INCH) | 30.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 0510 | 609-21010 | *CURB AND GUTTER TYPE 2 (SECTION I-B) | 74.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.80000 | 0.000 | | 0.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0515 | 609-21011 | *CURB AND GUTTER TYPE 2 (SECTION I-M) | 2,605.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.85000 | 0.000 | | 0.00 |
| 0520 | 609-21020 | *CURB AND GUTTER TYPE 2 (SECTION II-B) | 474.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.78000 | 0.000 | | 0.00 |
| 0525 | 609-60011 | *CURB TYPE 6 (SECTION M) | 317.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.00000 | 0.000 | | 0.00 |
| 0530 | 610-00030 | *MEDIAN COVER MATERIAL (CONCRETE) | 4,742.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 4.60000 | 0.000 | | 0.00 |
| 0535 | 612-00001 | *DELINEATOR (TYPE I) | 283.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 0540 | 612-00002 | *DELINEATOR (TYPE II) | 159.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 17.00000 | 0.000 | | 0.00 |
| 0545 | 612-00003 | *DELINEATOR (TYPE III) | 31.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 18.00000 | 0.000 | | 0.00 |
| 0550 | 612-00022 | *DELINEATOR (TYPE II) (BARRIER) | 17.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 23.00000 | 0.000 | | 0.00 |
| 0555 | 613-00150 | *1-1/2 INCH ELECTRICAL CONDUIT | 40.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 0560 | 613-00200 | *2 INCH ELECTRICAL CONDUIT | 24,523.000 | 10,434.000 | | |
| | | | LF | 4,378.000 | 26,268.00 | |
| | | | 6.00000 | 14,812.000 | | 88,872.00 |
| 0565 | 613-00300 | *3 INCH ELECTRICAL CONDUIT | 5,978.000 | 3,840.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.00000 | 3,840.000 | | 46,080.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0570 | 613-10000 | *WIRING | 1.000 | 0.080 | | |
| | | | L S | 0.400 | 6,000.00 | |
| | | | 15,000.00000 | 0.480 | | 7,200.00 |
| 0575 | 613-30302 | *LIGHT STANDARD ALUMINUM (30 FOOT) (2-ARM) | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,200.00000 | 0.000 | | 0.00 |
| 0575 | | MATERIAL ALLOWANCE LIGHT STANDARD ALUMINUM 30 FOOT 2 ARM | | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1,348.96000 | 0.000 | | 0.00 |
| 0580 | 613-30350 | *LIGHT STANDARD ALUMINUM (35 FOOT) | 53.000 | 0.000 | | |
| | | | EACH | 28.000 | 50,400.00 | |
| | | | 1,800.00000 | 28.000 | | 50,400.00 |
| 0580 | | MATERIAL ALLOWANCE LIGHT STANDARD ALUMINUM 35 FOOT | | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1,115.63000 | 0.000 | | 0.00 |
| 0585 | 613-30400 | *LIGHT STANDARD ALUMINUM (40 FOOT) | 7.000 | 0.000 | | |
| | | | EACH | 3.000 | 6,000.00 | |
| | | | 2,000.00000 | 3.000 | | 6,000.00 |
| 0585 | | MATERIAL ALLOWANCE LIGHT STANDARD ALUMINUM 40 FOOT | | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1,188.64000 | 0.000 | | 0.00 |
| 0590 | 613-40010 | *LIGHT STANDARD FOUNDATION | 96.000 | 53.000 | | |
| | | | EACH | 1.000 | 600.00 | |
| | | | 600.00000 | 54.000 | | 32,400.00 |
| 0590 | | MATERIAL ALLOWANCE LIGHT STANDARD FOUNDATION | | 22.705 | | |
| | | | EACH | -0.398 | -239.00 | |
| | | | 600.00000 | 22.307 | | 13,384.20 |
| 0595 | 613-70100 | *LUMINAIRE HIGH PRESSURE SODIUM (100 WATT) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,000.00000 | 0.000 | | 0.00 |
| 0600 | 613-70250 | *LUMINAIRE HIGH PRESSURE SODIUM (250 WATT) | 10.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 400.00000 | 0.000 | | 0.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0605 | 613-70400 | *LUMINAIRE HIGH PRESSURE SODIUM (400 WATT) | 78.000 | 4.000 | | |
| | | | EACH | 31.000 | 13,950.00 | |
| | | | 450.00000 | 35.000 | | 15,750.00 |
| 0605 | | MATERIAL ALLOWANCE HIGH PRESSURE LUMINAIRES | | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 211.46000 | 0.000 | | 0.00 |
| 0610 | 613-72250 | *LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (250 WATT) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 800.00000 | 0.000 | | 0.00 |
| 0615 | 614-00011 | *SIGN PANEL (CLASS I) | 502.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 15.50000 | 0.000 | | 0.00 |
| 0620 | 614-00012 | *SIGN PANEL (CLASS II) | 248.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 16.00000 | 0.000 | | 0.00 |
| 0625 | 614-00013 | *SIGN PANEL (CLASS III) | 2,502.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 17.50000 | 0.000 | | 0.00 |
| 0630 | 614-00612 | *STEEL SIGN POST (W 6X12) | 26.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 27.00000 | 0.000 | | 0.00 |
| 0635 | 614-00615 | *STEEL SIGN POST (W 6X15) | 65.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 28.00000 | 0.000 | | 0.00 |
| 0640 | 614-00821 | *STEEL SIGN POST (W 8X21) | 103.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 0645 | 614-01022 | *STEEL SIGN POST (W 10X22) | 82.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 32.00000 | 0.000 | | 0.00 |
| 0650 | 614-01026 | *STEEL SIGN POST (W 10X26) | 39.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 35.00000 | 0.000 | | 0.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0655 | 614-01226 | *STEEL SIGN POST (W 12X26) | 82.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 40.00000 | 0.000 | | 0.00 |
| 0660 | 614-01502 | *STEEL SIGN POST (2 INCH ROUND) | 282.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.00000 | 0.000 | | 0.00 |
| 0665 | 614-01552 | *STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE) | 768.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 27.00000 | 0.000 | | 0.00 |
| 0670 | 614-03001 | *CONCRETE FOOTING (TYPE 1) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 500.00000 | 0.000 | | 0.00 |
| 0675 | 614-03002 | *CONCRETE FOOTING (TYPE 2) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 600.00000 | 0.000 | | 0.00 |
| 0680 | 614-03004 | *CONCRETE FOOTING (TYPE 4) | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 700.00000 | 0.000 | | 0.00 |
| 0685 | 614-03005 | *CONCRETE FOOTING (TYPE 5) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 800.00000 | 0.000 | | 0.00 |
| 0690 | 614-03006 | *CONCRETE FOOTING (TYPE 6) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,000.00000 | 0.000 | | 0.00 |
| 0695 | 614-03007 | *CONCRETE FOOTING (TYPE 7) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,150.00000 | 0.000 | | 0.00 |
| 0700 | 614-10700 | *SIGN BRIDGE STRUCTURE (70 TO LESS THAN 75 FOOT FRAME) | 2.000 | 0.000 | | |
| | | | EACH | 1.000 | 26,700.00 | |
| | | | 26,700.00000 | 1.000 | | 26,700.00 |
| 0705 | 614-60250 | *CANTILEVER STRUCTURE (25 TO LESS THAN 30 FOOT FRAME) | 4.000 | 0.000 | | |
| | | | EACH | 4.000 | 62,000.00 | |
| | | | 15,500.00000 | 4.000 | | 62,000.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0710 | 614-70336 | *TRAFFIC SIGNAL FACE (12-12-12) | 38.000 | 20.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 700.00000 | 20.000 | | 14,000.00 |
| 0710 | | MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE | | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 309.44000 | 0.000 | | 0.00 |
| 0711 | 210-00831 | RES TRAF SIG HEAD | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 582.41000 | 1.000 | | 582.41 |
| 0715 | 614-72855 | *TRAFFIC SIGNAL CONTROLLER CABINET | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,000.00000 | 1.000 | | 6,000.00 |
| 0715 | | MATERIAL ALLOWANCE SIGNAL CONTROLER CABINET | | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1,700.00000 | 0.000 | | 0.00 |
| 0720 | 614-72886 | *INTERSECTION DETECTION SYSTEM (CAMERA) | 3.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15,000.00000 | 1.000 | | 15,000.00 |
| 0720 | | MATERIAL ALLOWANCE INTERSECTION DETECTION SYS. (CAMERA) | | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,230.00000 | 2.000 | | 8,460.00 |
| 0725 | 614-72890 | *SPAN WIRE CABLE | 605.000 | 605.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.00000 | 605.000 | | 1,210.00 |
| 0730 | 614-81010 | *TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7,500.00000 | 0.000 | | 0.00 |
| 0735 | 614-81020 | *TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 10,500.00000 | 0.000 | | 0.00 |
| 0740 | 614-85316 | *TRAFFIC SIGNAL SPAN WIRE POLE (16 INCH) | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,500.00000 | 4.000 | | 22,000.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 17
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0745 | 614-86240 | *TRAFFIC SIGNAL CONTROLLER (TYPE 170) | 3.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,000.00000 | 1.000 | | 6,000.00 |
| 0745 | | MATERIAL ALLOWANCE SIGNAL CONTROLLER | | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1,700.00000 | 0.000 | | 0.00 |
| 0750 | 615-00050 | EMBANKMENT PROTECTOR TYPE 5 | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 335.00000 | 0.000 | | 0.00 |
| 0755 | 617-03010 | *DETOUR CULVERT PIPE | 601.000 | 469.000 | | |
| | | | LF | 81.000 | 3,483.00 | |
| | | | 43.00000 | 550.000 | | 23,650.00 |
| 0760 | 619-50240 | *3 INCH PLASTIC PIPE | 410.000 | 330.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 13.00000 | 330.000 | | 4,290.00 |
| 0765 | 619-50640 | *8 INCH PLASTIC PIPE | 410.000 | 330.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.00000 | 330.000 | | 6,270.00 |
| 0770 | 621-00450 | *DETOUR PAVEMENT | 29,198.000 | 28,738.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 11.30000 | 28,738.000 | | 324,739.40 |
| 0775 | 625-00000 | *CONSTRUCTION SURVEYING | 1.000 | 0.675 | | |
| | | | L S | 0.148 | 16,293.32 | |
| | | | 110,090.00000 | 0.823 | | 90,604.07 |
| 0776 | 625-00001 | *CONSTRUCTION SURVEYING (HOURLY) | 287.000 | 96.000 | | |
| | | | HOURLY | 0.000 | 0.00 | |
| | | | 100.00000 | 96.000 | | 9,600.00 |
| 0780 | 626-00000 | *MOBILIZATION | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 657,613.00000 | 1.000 | | 657,613.00 |
| 0785 | 627-00004 | *EPOXY PAVEMENT MARKING | 49,651.000 | 21,435.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 0.80000 | 21,435.000 | | 17,148.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 18
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0790 | 627-00012 | *PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE) | 398.000 | 110.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 52.00000 | 110.000 | | 5,720.00 |
| 0795 | 627-00025 | *4 INCH PAVEMENT MARKING TAPE (REMOVABLE) DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.85000 | 0.000 | | 0.00 |
| 0800 | 627-01000 | *PREFORMED PLASTIC PAVEMENT MARKING (TYPE A) | 4,653.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 7.20000 | 0.000 | | 0.00 |
| 0805 | 627-03000 | *PREFORMED PLASTIC PAVEMENT MARKING (TYPE C) | 257.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 8.50000 | 0.000 | | 0.00 |
| 0810 | 627-30325 | *PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL) | 791.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 17.00000 | 0.000 | | 0.00 |
| 0815 | 627-30330 | *PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE) | 1,106.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 9.00000 | 0.000 | | 0.00 |
| 0820 | 630-00000 | FLAGGING | 5,272.000 | 3,326.500 | | |
| | | | HOURLY | 227.500 | 5,687.50 | |
| | | | 25.00000 | 3,554.000 | | 88,850.00 |
| 0825 | 630-00002 | TRAFFIC CONTROL SUPERVISOR | 353.000 | 199.000 | | |
| | | | DAY | 21.000 | 5,985.00 | |
| | | | 285.00000 | 220.000 | | 62,700.00 |
| 0830 | 630-00007 | TRAFFIC CONTROL INSPECTION | 206.000 | 128.000 | | |
| | | | DAY | 10.000 | 950.00 | |
| | | | 95.00000 | 138.000 | | 13,110.00 |
| 0835 | 630-80001 | FLASHING BEACON (PORTABLE) | 19.000 | 7.500 | | |
| | | | EACH | 2.000 | 2,000.00 | |
| | | | 1,000.00000 | 9.500 | | 9,500.00 |
| 0840 | 630-80331 | BARRICADE (TYPE 3 F-A) (TEMPORARY) | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 275.00000 | 0.000 | | 0.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 19
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0845 | 630-80335 | BARRICADE (TYPE 3 M-A) (TEMPORARY) | 27.000 | 12.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 200.00000 | 12.000 | | 2,400.00 |
| 0850 | 630-80341 | CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) | 112.000 | 42.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 160.00000 | 42.000 | | 6,720.00 |
| 0855 | 630-80342 | CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B) | 112.000 | 49.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 275.00000 | 49.500 | | 13,612.50 |
| 0860 | 630-80343 | CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) | 41.000 | 20.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 280.00000 | 20.500 | | 5,740.00 |
| 0865 | 630-80344 | CONSTRUCTION TRAFFIC SIGN (SPECIAL) | 979.000 | 413.500 | | |
| | | | SF | 22.000 | 396.00 | |
| | | | 18.00000 | 435.500 | | 7,839.00 |
| 0870 | 630-80355 | PORTABLE MESSAGE SIGN PANEL DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 200.00000 | 0.000 | | 0.00 |
| 0871 | 630-80359 | PORT MMSG PANEL MCR #2 LINE ITEM #1 | 463.000 | 260.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 200.00000 | 260.000 | | 52,000.00 |
| 0875 | 630-80358 | ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE) | 6.000 | 3.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,000.00000 | 3.000 | | 9,000.00 |
| 0880 | 630-80360 | DRUM CHANNELIZING DEVICE | 620.000 | 310.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 65.00000 | 310.000 | | 20,150.00 |
| 0885 | 630-80370 | CONCRETE BARRIER (TEMPORARY) | 5,840.000 | 2,565.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 11.00000 | 2,565.000 | | 28,215.00 |
| 0890 | 630-80380 | TRAFFIC CONE | 528.000 | 264.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 13.00000 | 264.000 | | 3,432.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 20
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0895 | 630-80410 | ADVANCE OVERHEAD WARNING DEVICE (CHAINS) | 4.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,000.00000 | 2.000 | | 4,000.00 |
| 0900 | 630-85006 | IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY) | 18.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,200.00000 | 8.000 | | 25,600.00 |
| 0905 | 630-85010 | IMPACT ATTENUATOR (TEMPORARY) | 1.000 | 0.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 14,500.00000 | 0.500 | | 7,250.00 |
| 0910 | 700-70010 | F/A MINOR CONTRACT REVISIONS | 3,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0915 | 700-70011 | F/A PARTNERING | 4,233.110 | 4,233.110 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 4,233.110 | | 4,233.11 |
| 0920 | 700-70012 | F/A ASPHALT PAVEMENT INCENTIVE | 36,685.380 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0925 | 700-70020 | F/A ON-THE-JOB TRAINEE DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0930 | 700-70022 | F/A OJT PILOT DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0935 | 700-70028 | F/A ESB PROGRAM DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0940 | 700-70035 | F/A HBP SMOOTHNESS INCENTIVE PAYMENT | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0945 | 700-70310 | F/A LANDSCAPING DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 21
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0950 | 700-70380 | F/A EROSION CONTROL DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0954 | 700-70110 | F/A INSTALL ADDITIONAL DRAINAGE STRUCTRURES | 28,295.860 | 0.000 | | |
| | | | F A | 18,546.280 | 18,546.28 | |
| | | | 1.00000 | 18,546.280 | | 18,546.28 |
| 0955 | 700-70495 | F/A ASBESTOS ABATEMENT WORK TEST, ABATE, DEMOLISH, AND DISPOSE OF ST | 242,059.640 | 227,619.430 | | |
| | | | F A | 12,940.580 | 12,940.58 | |
| | | | 1.00000 | 240,560.010 | | 240,560.01 |
| 0956 | 900-00024 | *ADDED ITEM (TON)/ | 541.630 | 541.630 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 14.77000 | 541.630 | | 7,999.88 |
| 0957 | 700-70190 | F/A ELEC SERV | 26,287.600 | 2,899.380 | | |
| | | | F A | 1,063.930 | 1,063.93 | |
| | | | 1.00000 | 3,963.310 | | 3,963.31 |
| 0958 | 210-02030 | RELAY PIPE (30 IN) | 144.000 | 144.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 29.40000 | 144.000 | | 4,233.60 |
| 0959 | 210-00015 | RES END SECTION | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 214.20000 | 2.000 | | 428.40 |
| 0961 | 630-80391 | CHANNEL DEV (FIXED) | 20.000 | 10.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 75.00000 | 10.000 | | 750.00 |
| 0962 | 700-70110 | F/A INSTALL | 1,255.640 | 1,255.640 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 1,255.640 | | 1,255.64 |
| 0963 | 700-70081 | F/A PROVIDE | 25,154.200 | 6,281.200 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 6,281.200 | | 6,281.20 |
| 0964 | 700-70110 | F/A INSTALL INLET TYPE D | 5,903.740 | 5,903.740 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 5,903.740 | | 5,903.74 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 22
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1200 | 900-00006 | ADDED ITEM (DOLLAR)/ SUBCONTRACTOR LEAN- SCHMIDT CONSTRUCTION | 0.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1201 | 700-70110 | F/A INSTALL ADDITIONAL SANITARY SEWER LINE AND MANHOLE | 48,440.230 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1203 | 700-70130 | F/A REPAIR CHANNEL IMPROVEMENTS OF SAND CREEK | 54,521.050 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1204 | 700-70110 | F/A INSTALL ICE SENSORS | 11,073.460 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1205 | 614-72855 | TRAF SIG CTRL CABINET TRAFFIC SIGNAL CONTROLLER CABINET (332) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,440.00000 | 0.000 | | 0.00 |
| 1206 | 700-70081 | F/A PROVIDE BREAKAWAY TRANSFORMER LIGHT BASES | 12.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 440.00000 | 0.000 | | 0.00 |
| 1207 | 700-70110 | F/A INSTALL ADDITIONAL OVERHEAD WARNING CHAIN DEVICES | 14,648.700 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1208 | 900-00014 | ADDED ITEM (LUMP SUM)/ F/A ADDITIONAL DETOUR PAVEMENT | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 15,000.00000 | 0.000 | | 0.00 |
| 1209 | 615-00030 | EMB PROT TY 3 WINSLOW PLACED TYPE 3 EMBANKMET PROTECTORS AT THE CBC. | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 120.75000 | 0.000 | | 0.00 |
| 1210 | 617-00012 | 12 IN CULVERT PIPE 12 INCH CULVERT PIPE FOR EMBANKMENT PROTECTOR @ THE CBC. | 214.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 14.96000 | 0.000 | | 0.00 |
| 1211 | 420-00131 | GEOTEXTILE (SEPARATOR) (CL B) FABRIC SEPERATOR CLASS B | 1,622.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.87000 | 0.000 | | 0.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 23
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1213 | 700-70210 | F/A LIGHTS TROUBLESHOOT LIGHTING PROBLEMS ON SITE. | 0.995 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 9,000.00000 | 0.000 | | 0.00 |
| 1214 | 603-05024 | 24 IN RCES 24 INCH REINFORCED CONCRETE END SECTION (SE FRONTAGE RD) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,045.00000 | 0.000 | | 0.00 |
| 1215 | 614-85115 | IMPACT ATTEN (QUADGUARD) QUADGUARD REPLACED CAT TERMINAL IN PLATTE MEDIAN. | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16,652.75000 | 0.000 | | 0.00 |
| 1216 | 700-70110 | F/A INSTALL PLATTE WIDENING AND NEW ENTRANCE TO THE SE FRONTAGE RD. | 1.337 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 8,000.00000 | 0.000 | | 0.00 |
| 1217 | 700-70081 | F/A PROVIDE PROVIDE MAINTENANCE WITH A GUARDRAIL END SECTION 3F | 561.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1218 | 700-70034 | F/A ADDITIONAL WORK TO RETURN WATERLINE MATERIALS NOT NEEDED | 860.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1219 | 700-70036 | F/A EXTENDED OVERHEAD FOR DELAYS TO THE PROJECT | 23,306.030 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1220 | 900-00006 | ADDED ITEM (DOLLAR)/ SUBCONTRACTOR LEAN- ROCKY MOUNTAIN ROTOMILLING | 0.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1221 | 900-00006 | ADDED ITEM (DOLLAR)/ T-P ENTERPRISES CLAIM RELEASED 6/4/02 | 0.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1222 | 900-00007 | ADDED ITEM (EACH)/ ROCKY MOUNTAIN ROTOMILLING MOBILIZATIONS | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,000.00000 | 0.000 | | 0.00 |

CAT 0200 CURRENT AMT \$ 7,530,992.27 \$ 277,909.36 \$ 3,822,147.79

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 24
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0300 STR NO I-18-AC | | | | | | |
| 0965 | 206-00000 | STRUCTURE EXCAVATION | 5,979.000 | 4,996.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 3.10000 | 4,996.000 | | 15,487.60 |
| 0970 | 206-00100 | *STRUCTURE BACKFILL (CLASS 1) | 6,232.000 | 4,226.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 22.70000 | 4,226.000 | | 95,930.20 |
| 0975 | 206-00200 | STRUCTURE BACKFILL (CLASS 2) | 66.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 8.20000 | 0.000 | | 0.00 |
| 0980 | 206-00360 | *MECHANICAL REINFORCEMENT OF SOIL | 3,792.000 | 2,390.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 8.70000 | 2,390.000 | | 20,793.00 |
| 0985 | 403-34342 | *HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 64-28) | 492.540 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 39.10000 | 0.000 | | 0.00 |
| 0990 | 420-00200 | GEOTEXTILE (WEED BARRIER) | 1,377.000 | 622.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.20000 | 622.000 | | 746.40 |
| 0995 | 502-00460 | PILE TIP | 36.000 | 36.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 150.00000 | 36.000 | | 5,400.00 |
| 0995 | | MATERIAL ALLOWANCE PILE TIP | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 50.75000 | 0.000 | | 0.00 |
| 1000 | 502-14102 | STEEL PILING (HP 14X102) | 3,049.000 | 3,049.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 29.00000 | 3,049.000 | | 88,421.00 |
| 1000 | | MATERIAL ALLOWANCE STEEL PILE (HP 14X102) | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 23.99000 | 0.000 | | 0.00 |
| 1005 | 503-00048 | *DRILLED CAISSON (48 INCH) | 438.000 | 438.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 190.00000 | 438.000 | | 83,220.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 25
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0300 STR NO I-18-AC | | | | | | |
| 1010 | 504-04410 | *BLOCK FACING | 10,943.000 | 9,574.500 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 17.00000 | 9,574.500 | | 162,766.50 |
| 1015 | 513-00690 | BRIDGE DRAIN (SPECIAL) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,800.00000 | 0.000 | | 0.00 |
| 1020 | 515-00120 | *WATERPROOFING (MEMBRANE) | 4,232.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 5.85000 | 0.000 | | 0.00 |
| 1025 | 518-01004 | BRIDGE EXPANSION DEVICE (0-4 INCH) | 260.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 125.00000 | 0.000 | | 0.00 |
| 1030 | 601-03040 | *CONCRETE CLASS D (BRIDGE) | 2,890.000 | 1,180.000 | | |
| | | | CY | 258.800 | 97,050.00 | |
| | | | 375.00000 | 1,438.800 | | 539,550.00 |
| 1035 | 601-40301 | *STRUCTURAL CONCRETE COATING | 52,621.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 0.41000 | 0.000 | | 0.00 |
| 1040 | 602-00000 | *REINFORCING STEEL | 330,664.000 | 140,580.000 | | |
| | | | LB | 34,754.000 | 14,944.22 | |
| | | | 0.43000 | 175,334.000 | | 75,393.62 |
| 1045 | 602-00020 | *REINFORCING STEEL (EPOXY COATED) | 237,482.000 | 86,094.000 | | |
| | | | LB | 34,134.000 | 17,067.00 | |
| | | | 0.50000 | 120,228.000 | | 60,114.00 |
| 1050 | 606-11032 | *BRIDGE RAIL TYPE 10M (SPECIAL) | 605.000 | 0.000 | | |
| | | | LF | 265.000 | 18,815.00 | |
| | | | 71.00000 | 265.000 | | 18,815.00 |
| 1055 | 610-00051 | *MEDIAN COVER MATERIAL (STONE) (SPECIAL) | 393.000 | 172.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 75.00000 | 172.000 | | 12,900.00 |
| 1060 | 613-00075 | *3/4 INCH ELECTRICAL CONDUIT | 1,017.000 | 467.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 20.00000 | 467.000 | | 9,340.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 26
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0300 STR NO I-18-AC | | | | | | |
| 1065 | 613-00200 | *2 INCH ELECTRICAL CONDUIT | 730.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 6.00000 | 0.000 | | 0.00 |
| 1070 | 618-00002 | PRESTRESSING STEEL WIRE OR STRAND | 7,675.000 | 2,558.000 | | |
| | | | MKFT | 0.000 | 0.00 | |
| | | | 16.50000 | 2,558.000 | | 42,207.00 |
| | | | CAT 0300 | CURRENT AMT | \$ 2,248,011.44 | \$ 147,876.22 |
| CAT NO0301 STR NO I-18-BF | | | | | | |
| 1075 | 202-00400 | *REMOVAL OF BRIDGE | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 60,000.00000 | 2.000 | | 120,000.00 |
| 1080 | 206-00000 | STRUCTURE EXCAVATION | 5,500.000 | 2,750.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 3.10000 | 2,750.000 | | 8,525.00 |
| 1085 | 206-00100 | STRUCTURE BACKFILL (CLASS 1) DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 22.70000 | 0.000 | | 0.00 |
| 1090 | 206-00200 | STRUCTURE BACKFILL (CLASS 2) | 1,150.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 8.20000 | 0.000 | | 0.00 |
| 1095 | 206-00510 | *FILTER MATERIAL (CLASS A) DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 24.00000 | 0.000 | | 0.00 |
| 1100 | 506-00218 | *RIPRAP (18 INCH) | 1,182.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 35.00000 | 0.000 | | 0.00 |
| 1105 | 601-03030 | CONCRETE CLASS D (BOX CULVERT) | 2,383.000 | 1,743.100 | | |
| | | | CY | 460.700 | 131,299.50 | |
| | | | 285.00000 | 2,203.800 | | 628,083.00 |
| 1110 | 602-00000 | *REINFORCING STEEL | 776,237.000 | 590,619.000 | | |
| | | | LB | 121,381.000 | 52,193.83 | |
| | | | 0.43000 | 712,000.000 | | 306,160.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 27
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---|-----------|--|--|---|--------------------------|----------------------------|
| CAT NO0301 STR NO I-18-BF | | | | | | |
| 1115 | 602-00020 | *REINFORCING STEEL (EPOXY COATED) | 26,485.000 | 15,350.000 | | |
| | | | LB | 11,135.000 | 5,567.50 | |
| | | | 0.50000 | 26,485.000 | | 13,242.50 |
| 1120 | 605-83002 | GEOCOMPOSITE DRAIN WITH PIPE | 16.000 | 16.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 51.50000 | 16.000 | | 824.00 |
| 1125 | 613-00200 | *2 INCH ELECTRICAL CONDUIT | 503.000 | 293.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 6.00000 | 293.000 | | 1,758.00 |
| 1130 | 613-00400 | *4 INCH ELECTRICAL CONDUIT | 296.000 | 146.500 | | |
| | | | LF | 149.000 | 4,470.00 | |
| | | | 30.00000 | 295.500 | | 8,865.00 |
| 1131 | 900-00024 | ADDED ITEM (TON)/ 1 1/2" ROCK FOR CBC | 5,828.380 | 5,393.480 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 20.88000 | 5,393.480 | | 112,615.86 |
| 1212 | 700-70110 | F/A INSTALL ADDITIONAL EXPENSE FOR OVER EXCAVATION | 0.992 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 4,000.00000 | 0.000 | | 0.00 |
| | | | CAT 0301 | CURRENT AMT \$ | 1,352,415.98 \$ | 193,530.83 \$ 1,200,073.36 |
| CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS | | | | | | |
| 1135 | 620-00005 | FIELD OFFICE (SPECIAL) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 66,000.00000 | 1.000 | | 66,000.00 |
| 1140 | 620-00012 | FIELD LABORATORY (CLASS 2) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15,800.00000 | 1.000 | | 15,800.00 |
| 1145 | 620-00020 | SANITARY FACILITY | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,500.00000 | 0.000 | | 0.00 |
| 1150 | 700-70035 | F/A PHONE SERVICE | 5,129.600 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0400 | CURRENT AMT \$ | 89,929.60 \$ | 0.00 \$ 81,800.00 |

CONTID: C13240
 PCN: 13240-BID
 PROJECT: NH 0243-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 28
 ESTIMATE RUN 06/13/2001
 14:54:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------------|-----------|--|--|---|--------------------|-------------------|
| CAT NO0500 WATERLINE RELOCATION | | | | | | |
| 1155 | 202-00033 | *REMOVAL OF PIPE | 4.000 | 3.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,400.00000 | 3.000 | | 7,200.00 |
| 1160 | 202-00220 | *REMOVAL OF ASPHALT MAT | 2,133.000 | 662.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 0.70000 | 662.000 | | 463.40 |
| 1165 | 203-00060 | *EMBANKMENT MATERIAL (COMPLETE IN PLACE) | 4,527.000 | 4,527.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 2.69000 | 4,527.000 | | 12,177.63 |
| 1170 | 206-00000 | STRUCTURE EXCAVATION | 4,790.000 | 4,790.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 3.10000 | 4,790.000 | | 14,849.00 |
| 1175 | 206-00050 | *STRUCTURE BACKFILL (SPECIAL) | 2,172.000 | 2,165.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 14.00000 | 2,165.000 | | 30,310.00 |
| 1180 | 403-00720 | *HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) DELETED FORM 105 | 0.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 126.25000 | 0.000 | | 0.00 |
| 1185 | 619-06300 | *30 INCH DUCTILE IRON PIPE | 3,422.000 | 3,421.500 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 106.00000 | 3,421.500 | | 362,679.00 |
| 1185 | | MATERIAL ALLOWANCE 30 INCH DUCTILE IRON PIPE | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 90.10000 | 0.000 | | 0.00 |
| 1190 | 619-10480 | *48 INCH WELDED STEEL PIPE | 530.000 | 530.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 86.00000 | 530.000 | | 45,580.00 |
| 1195 | 619-78048 | *6 INCH FIRE HYDRANT | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 9,200.00000 | 1.000 | | 9,200.00 |

