

ESTIMATE SUMMARY

CONTID: C13294

ESTIMATE NO: 0001 PROG

SPEC YR: 1999

PCN: 13294-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

Parker Road, Jamison Ave. South

TIME CHARGED: 67.0 DAYS

TIME ALLOW: 12/6/2002 FIXED COMPLETION DAT

PERCENT TIME: 15.30

ORIG TIME ALLOW: 8/1/2002 FIXED COMPLETION DAT

PROJECT NO:

NH 0831-084

Parker Road, Jamison Ave. South

NAME OF ROAD:

SH 83

PROJECT COUNTIES:

ARAPAHOE, REGION 1

DOUGLAS, REGION 1

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.

10100 DALLAS STREET

HENDERSON

CO 80640 303-289-8555

PAY PERIOD ENDING	11/30/2001	DATE TIME STARTED	09/25/2001
DATE LET	08/09/2001	DATE WORK BEGAN	
DATE AWARDED	09/05/2001	DATE TIME STOPPED	12/20/2002
DATE CONTRACT EXECUTED	09/20/2001	DATE ACCEPTED	12/20/2002
DATE NOTICE TO PROCEED	09/25/2001		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,230,003.94 PARTICIPATING	\$ 155,205.12	\$ 155,205.12
AWARD PROJECT AMT:	\$ 4,543,880.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	2.97% TOTAL EARNINGS	155,205.12	155,205.12
FUNDS AVAILABLE:	\$ 5,074,798.82 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	155,205.12	155,205.12
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-2,319.89	-2,319.89
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	152,885.23	152,885.23
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	152,885.23	152,885.23
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 152,885.23

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/30/2001

08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00015	REMOVAL OF HEADWALL	3.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0010	202-00035	REMOVAL OF PIPE	304.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0015	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	6,745.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0020	202-00203	REMOVAL OF CURB AND GUTTER	22,903.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0025	202-00210	REMOVAL OF CONCRETE PAVEMENT	331.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0030	202-00220	REMOVAL OF ASPHALT MAT	389.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0035	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	18,879.000	0.000		
			SY	7,093.000	17,023.20	
			2.40000	7,093.000		17,023.20
0040	202-00250	*REMOVAL OF PAVEMENT MARKING	42,533.000	0.000		
			SF	0.000	0.00	
			1.20000	0.000		0.00
0045	202-00810	*REMOVAL OF GROUND SIGN	72.000	0.000		
			EACH	0.000	0.00	
			46.00000	0.000		0.00
0050	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	1.000	0.000		
			EACH	0.000	0.00	
			510.00000	0.000		0.00
0055	202-00842	*REMOVAL OF MAST ARM	1.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/30/2001

08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	500.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0065	202-01300	*REMOVAL OF END ANCHORAGE	4.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0070	202-05150	*SANDBLASTING	37,295.000	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00
0075	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	3,876.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0080	203-01500	BLADING	60.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
0085	203-01597	POTHOLING	190.000	0.000		
			HOURL	0.000	0.00	
			320.00000	0.000		0.00
0090	206-00000	STRUCTURE EXCAVATION	176.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0095	206-00200	STRUCTURE BACKFILL (CLASS 2)	80.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0100	207-00205	TOPSOIL	2,381.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0105	208-00005	*EROSION LOG	941.000	0.000		
			LF	0.000	0.00	
			7.40000	0.000		0.00
0110	208-00011	*EROSION BALES (WEED FREE)	60.000	0.000		
			EACH	0.000	0.00	
			8.70000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 11/30/2001  
 08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	3.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0120	210-00810	*RESET GROUND SIGN	12.000	0.000		
			EACH	0.000	0.00	
			92.00000	0.000		0.00
0125	210-00831	*RESET TRAFFIC SIGNAL HEAD	33.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0130	210-00842	*RESET TRAFFIC SIGNAL MAST ARM	0.000	0.000		
			EACH	0.000	0.00	
			1,230.00000	0.000		0.00
0135	210-00860	*RESET PEDESTRIAN PUSH BUTTON	5.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0140	210-04020	MODIFY INLET	6.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0145	212-00006	*SEEDING (NATIVE)	9.800	0.000		
			ACRE	0.000	0.00	
			440.00000	0.000		0.00
0150	213-00003	*MULCHING (WEED FREE)	9.800	0.000		
			ACRE	0.000	0.00	
			300.00000	0.000		0.00
0155	213-00061	*MULCH TACKIFIER	1,500.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
0160	304-09000	AGGREGATE BASE COURSE (SPECIAL)	1,151.000	0.000		
			CY	0.000	0.00	
			41.00000	0.000		0.00
0165	403-02000	HOT BITUMINOUS PAVEMENT (SPECIAL)	24.000	0.000		
			TON	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 11/30/2001  
 08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	403-33741	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	8,420.210	0.000		
			TON	0.000	0.00	
			48.00000	0.000		0.00
0175	403-34741	HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 64-22)	721.640	0.000		
			TON	721.640	32,473.80	
			45.00000	721.640		32,473.80
0176	403-00720	HBP (PATCHING) (ASPH) ADDED ITEM (TON)	1,325.370	0.000		
			TON	334.390	30,095.10	
			90.00000	334.390		30,095.10
0180	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	1,827.000	0.000		
			GAL	635.000	317.50	
			0.50000	635.000		317.50
0185	412-00600	*CONCRETE PAVEMENT (6 INCH)	105,566.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0190	412-00605	*CONCRETE PAVEMENT (6 INCH) (FAST TRACK)	0.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0195	412-00950	CONCRETE PAVEMENT (9-1/2 INCH)	377.000	0.000		
			SY	0.000	0.00	
			70.00000	0.000		0.00
0200	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	0.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0205	506-00224	RIPRAP (24 INCH)	0.000	0.000		
			CY	0.000	0.00	
			77.00000	0.000		0.00
0210	601-03030	CONCRETE CLASS D (BOX CULVERT)	88.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0215	602-00020	REINFORCING STEEL (EPOXY COATED)	12,461.000	0.000		
			LB	0.000	0.00	
			0.60000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 11/30/2001  
 08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	603-10180	18 INCH CORRUGATED STEEL PIPE	19.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0220		MATERIAL ALLOWANCE 18" CORRUGATED STEEL PIPE		0.000		
			LF	0.000	0.00	
			6.46900	0.000		0.00
0225	603-10240	24 INCH CORRUGATED STEEL PIPE	111.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0225		MATERIAL ALLOWANCE 24" CORRUGATED STEEL PIPE		0.000		
			LF	0.000	0.00	
			8.74000	0.000		0.00
0230	603-10360	36 INCH CORRUGATED STEEL PIPE	344.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
0230		MATERIAL ALLOWANCE 36" CORRUGATED STEEL PIPE		0.000		
			LF	0.000	0.00	
			12.82600	0.000		0.00
0235	603-30018	18 INCH STEEL END SECTION	3.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0235		MATERIAL ALLOWANCE 18" STEEL END SECTION		0.000		
			EACH	0.000	0.00	
			54.44000	0.000		0.00
0240	603-30036	36 INCH STEEL END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0240		MATERIAL ALLOWANCE 36" STEEL END SECTION		0.000		
			EACH	0.000	0.00	
			230.46000	0.000		0.00
0245	603-33024	24 INCH PIPE SAFETY END TREATMENT	3.000	0.000		
			EACH	0.000	0.00	
			570.00000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0245		MATERIAL ALLOWANCE 24" PIPE SAFETY END TREATMENT		0.000		
			EACH	0.000	0.00	
			432.02000	0.000		0.00
0250	604-19105	INLET TYPE R L 5 (5 FOOT)	25.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0255	604-19210	INLET TYPE R L 10 (10 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			3,950.00000	0.000		0.00
0260	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,037.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0265	606-01340	*END ANCHORAGE TYPE 3D	1.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0270	606-01385	*TRANSITION TYPE 3J	0.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0275	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00
0280	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0285	606-02003	*END ANCHORAGE (NONFLARED)	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0290	607-11525	FENCE (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0295	607-11580	FENCE (TEMPORARY)	1,106.000	0.000		
			LF	0.000	0.00	
			3.80000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/30/2001

08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0300	608-00000	CONCRETE SIDEWALK	510.000	0.000		
			SY	0.000	0.00	
			32.00000	0.000		0.00
0305	608-00010	CONCRETE CURB RAMP	95.000	0.000		
			SY	0.000	0.00	
			49.00000	0.000		0.00
0310	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	1,797.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0315	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	8,638.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0320	609-24004	GUTTER TYPE 2 (4 FOOT)	416.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0325	609-40011	CURB TYPE 4 (SECTION M)	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0330	609-60011	CURB TYPE 6 (SECTION M)	400.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0335	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	96,763.000	0.000		
			SF	0.000	0.00	
			3.00000	0.000		0.00
0340	612-00001	*DELINEATOR (TYPE I)	59.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0345	612-00002	*DELINEATOR (TYPE II)	184.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0350	612-00003	*DELINEATOR (TYPE III)	49.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00



CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 11/30/2001  
 08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0355	613-00200	*2 INCH ELECTRICAL CONDUIT	42.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0360	613-00400	*4 INCH ELECTRICAL CONDUIT	175.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00
0365	613-07000	*PULL BOX (SPECIAL)	5.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0370	613-10000	*WIRING	3.000	0.000		
			L S	0.000	0.00	
			1,540.00000	0.000		0.00
0375	614-00011	*SIGN PANEL (CLASS I)	175.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0380	614-00012	*SIGN PANEL (CLASS II)	164.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0385	614-00013	*SIGN PANEL (CLASS III)	211.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0390	614-00200	*STEEL SIGN POST (U-2)	19.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0395	614-01022	*STEEL SIGN POST (W 10X22)	41.000	0.000		
			LF	0.000	0.00	
			78.00000	0.000		0.00
0400	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND)(POST AND SOCKET)	396.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0405	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	120.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/30/2001

08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND)(POST AND SLIPBASE)	95.000	0.000		
			LF	0.000	0.00	
			39.00000	0.000		0.00
0415	614-03005	*CONCRETE FOOTING (TYPE 5)	2.000	0.000		
			EACH	0.000	0.00	
			1,440.00000	0.000		0.00
0420	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	13.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0425	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,030.00000	0.000		0.00
0430	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	3.000	0.000		
			EACH	0.000	0.00	
			20,500.00000	0.000		0.00
0435	614-82010	*TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	3.000	0.000		
			EACH	0.000	0.00	
			25,630.00000	0.000		0.00
0440	614-87020	*OPTICAL TRANSCEIVER	2.000	0.000		
			EACH	0.000	0.00	
			1,540.00000	0.000		0.00
0445	617-00018	18 INCH CULVERT PIPE	2,199.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0445		MATERIAL ALLOWANCE 18" CULVERT PIPE		0.000		
			LF	0.000	0.00	
			6.46900	0.000		0.00
0450	617-00024	24 INCH CULVERT PIPE	123.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0450		MATERIAL ALLOWANCE 24" CULVERT PIPE		0.000		
			LF	0.000	0.00	
			8.74000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 11/30/2001  
 08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0455	617-00042	42 INCH CULVERT PIPE	6.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0455		MATERIAL ALLOWANCE 42" CULVERT PIPE		0.000		
			LF	0.000	0.00	
			14.08000	0.000		0.00
0460	617-00072	72 INCH CULVERT PIPE	403.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0460		MATERIAL ALLOWANCE 72" CULVERT PIPE		0.000		
			LF	0.000	0.00	
			34.09700	0.000		0.00
0465	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			80,000.00000	0.000		0.00
0470	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			140,000.00000	0.000		0.00
0475	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			6,500.00000	0.000		0.00
0480	627-00005	*EPOXY PAVEMENT MARKING	547.000	0.000		
			GAL	0.000	0.00	
			82.00000	0.000		0.00
0485	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	798.000	0.000		
			GAL	14.000	546.00	
			39.00000	14.000		546.00
0490	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	3,095.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0495	629-01002	*SURVEY MONUMENT (TYPE 2)	4.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 11/30/2001  
 08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	629-01041	*SURVEY MONUMENT (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0505	630-00000	FLAGGING	2,802.000	0.000		
			HOUR	16.000	368.00	
			23.00000	16.000		368.00
0510	630-00007	TRAFFIC CONTROL INSPECTION	118.000	0.000		
			DAY	0.000	0.00	
			170.00000	0.000		0.00
0515	630-00012	TRAFFIC CONTROL MANAGEMENT	197.000	0.000		
			DAY	5.000	2,900.00	
			580.00000	5.000		2,900.00
0520	630-80001	FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	0.000	0.00	
			980.00000	0.000		0.00
0525	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	15.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0530	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0535	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	45.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0540	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	75.000	0.000		
			EACH	11.000	1,650.00	
			150.00000	11.000		1,650.00
0545	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	0.000		
			EACH	2.000	360.00	
			180.00000	2.000		360.00
0550	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	82.000	0.000		
			SF	16.000	384.00	
			24.00000	16.000		384.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 11/30/2001  
 08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	630-80355	PORTABLE MESSAGE SIGN PANEL	3.000	0.000		
			EACH	1.000	12,000.00	
			12,000.00000	1.000		12,000.00
0560	630-80357	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	4.000	0.000		
			EACH	2.000	3,600.00	
			1,800.00000	2.000		3,600.00
0565	630-80360	DRUM CHANNELIZING DEVICE	400.000	0.000		
			EACH	0.000	0.00	
			76.00000	0.000		0.00
0570	630-80380	TRAFFIC CONE	190.000	0.000		
			EACH	95.000	1,805.00	
			19.00000	95.000		1,805.00
0575	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			49,200.00000	0.000		0.00
0580	700-70010	F/A MINOR CONTRACT REVISIONS	37,058.560	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	14,040.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70013	F/A CONCRETE INCENTIVE PAYMENT	100,084.140	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70014	F/A INCENTIVE (CONCRETE SMOOTHNESS)	1,056.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70023	F/A ON-THE-JOB TRAINEE	800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/30/2001

08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	700-70034	F/A RESTORE LANDSCAPING	6,447.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0615	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0685	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHT TRUCKS	-380.000	0.000		
		DOL		-280.000	-280.00	
			1.00000	-280.000		-280.00
0690	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET SOUTHWEST CORNER OF THE COTTONWOOD INTERSECTION	1.000	0.000		
		EACH		0.000	0.00	
			1,150.00000	0.000		0.00
0695	610-00020	MEDIAN COVER (PATTERN CONC) COTTONWOOD (EAST)	580.000	0.000		
		SF		0.000	0.00	
			9.00000	0.000		0.00
0700	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC) SOUTH OF THE COTTONWOOD INTERSECTION	1,440.000	0.000		
		LF		0.000	0.00	
			20.00000	0.000		0.00
0705	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS) SOUTH OF COTTONWOOD	1,400.000	0.000		
		LF		0.000	0.00	
			3.50000	0.000		0.00
0710	216-00037	SOIL RETEN BLANKET (COCONUT) SH 83 (SOUTHBOUND) STA 135+00 TO 137+25	1,140.000	0.000		
		SY		0.000	0.00	
			2.75000	0.000		0.00
0715	614-72864	FIRE PREEMPT UNIT COTTONWOOD INTERSECTION	2.000	0.000		
		EACH		0.000	0.00	
			1,800.00000	0.000		0.00
0720	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA) EXTRA CAMERA AT PINE AND SH 83	1.000	0.000		
		EACH		0.000	0.00	
			6,835.00000	0.000		0.00
0725	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	18.000	0.000		
		HOUR		0.000	0.00	
			100.00000	0.000		0.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 11/30/2001  
 08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0730	210-00815	*RESET SIGN PANEL	4.000	0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00
0735	614-00818	*STEEL SIGN POST (W 8X18)	41.000	0.000		
			LF	0.000	0.00	
			44.00000	0.000		0.00
0740	614-03003	*CONCRETE FOOTING (TYPE 3)	4.000	0.000		
			EACH	0.000	0.00	
			1,086.86000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 5,135,183.32 \$	103,242.60 \$
						103,242.60
CAT NO0300 STRUCTURE F-17-HI						
0620	202-00195	REMOVAL OF MEDIAN COVER	925.000	0.000		
			SY	9.000	81.00	
			9.00000	9.000		81.00
0625	202-00203	REMOVAL OF CURB AND GUTTER	109.000	0.000		
			LF	109.000	327.00	
			3.00000	109.000		327.00
0630	202-00210	REMOVAL OF CONCRETE PAVEMENT	287.000	0.000		
			SY	287.000	2,583.00	
			9.00000	287.000		2,583.00
0635	202-00220	REMOVAL OF ASPHALT MAT	333.000	0.000		
			SY	333.000	1,998.00	
			6.00000	333.000		1,998.00
0640	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	2,947.000	0.000		
			SY	0.000	0.00	
			2.40000	0.000		0.00
0645	206-00000	STRUCTURE EXCAVATION	850.000	0.000		
			CY	25.000	300.00	
			12.00000	25.000		300.00
0650	304-09000	AGGREGATE BASE COURSE (SPECIAL)	25.000	0.000		
			CY	25.000	1,025.00	
			41.00000	25.000		1,025.00

CONTID: C13294  
 PCN: 13294-BID  
 PROJECT: NH 0831-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16  
 ESTIMATE RUN 11/30/2001  
 08:48:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE F-17-HI							
0655	403-33741	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	281.490	0.000			
			TON	281.490	13,511.52		
			48.00000	281.490		13,511.52	
0660	403-34741	HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 64-22)	399.140	0.000			
			TON	0.000	0.00		
			45.00000	0.000		0.00	
0665	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	79.000	0.000			
			SF	79.000	237.00		
			3.00000	79.000		237.00	
0745	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR STRUCTURAL CONCRETE	-320.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	62,920.62 \$	20,062.52 \$	20,062.52
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0670	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000			
			EACH	1.000	18,000.00		
			18,000.00000	1.000		18,000.00	
0675	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000			
			EACH	1.000	13,000.00		
			13,000.00000	1.000		13,000.00	
0680	620-00020	SANITARY FACILITY	1.000	0.000			
			EACH	1.000	900.00		
			900.00000	1.000		900.00	
			CAT 0400	CURRENT AMT \$	31,900.00 \$	31,900.00 \$	31,900.00
PROJECT TOTAL			CURRENT AMT \$	5,230,003.94 \$	155,205.12 \$	155,205.12	