

ESTIMATE SUMMARY

09:13:01

CONTID: C13309

ESTIMATE NO: 0002 PROG

SPEC YR: 1999

PCN: 13309-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 68.0 DAYS

TIME ALLOW: 1/1/2003 FIXED COMPLETION DAT

REGION-WIDE PAVEMENT MARKING

PERCENT TIME: 10.12

ORIG TIME ALLOW: 1/1/2003 FIXED COMPLETION DAT

PROJECT NO: SHE R500-050

REGION-WIDE PAVEMENT MARKING

NAME OF ROAD:

PROJECT COUNTIES: VARIOUS, REGION 5

CONTRACTOR:

UNITED RENTALS HIGHWAY TECHNOLOGIES (MT OFFICE)

PAY PERIOD ENDING 05/07/2001

DATE TIME STARTED 03/01/2001

1908 MAIN STREET

DATE LET 01/25/2001

DATE WORK BEGAN

DATE AWARDED 01/30/2001

DATE TIME STOPPED 10/31/2001

DATE CONTRACT EXECUTED 02/28/2001

DATE ACCEPTED 10/31/2001

BILLINGS MT 59105 406-245-8710

DATE NOTICE TO PROCEED 03/01/2001

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,426,872.31	PARTICIPATING	\$ 511,700.70	\$ 511,700.70
AWARD PROJECT AMT:	\$ 1,104,165.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	35.86%	TOTAL EARNINGS	511,700.70	511,700.70
FUNDS AVAILABLE:	\$ 915,171.61	STOCKPILED MATERIALS	0.00	-134,784.69
		GROSS EARNINGS	511,700.70	376,916.01
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-7,666.51	-7,666.51
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	504,034.19	369,249.50
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	504,034.19	369,249.50
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 369,249.50

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13309
 PCN: 13309-BID
 PROJECT: SHE R500-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 05/10/2001

09:13:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00250	REMOVAL OF PAVEMENT MARKING	4,859.000	0.000		
			SF	0.000	0.00	
			0.75000	0.000		0.00
0010	626-00000	MOBILIZATION	1.000	0.000		
			L S	0.600	600.00	
			1,000.00000	0.600		600.00
0015	627-00005	EPOXY PAVEMENT MARKING	36,898.000	0.000		
			GAL	15,234.000	511,100.70	
			33.55000	15,234.000		511,100.70
0015		MATERIAL ALLOWANCE EPOXY PAVEMENT MARKING		7,624.000		
			GAL	-7,624.000	-134,784.69	
			17.67900	0.000		0.00
0020	627-30325	PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	0.000	0.000		
			SF	0.000	0.00	
			7.52000	0.000		0.00
0025	627-30330	PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	0.000	0.000		
			SF	0.000	0.00	
			7.52000	0.000		0.00
0030	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0035	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0040	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0045	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0050	627-30325	PLASTIC PVMT MKG (TY B) (WS) DELETE CO NO.002	0.000	0.000		
			SF	0.000	0.00	
			7.52000	0.000		0.00

CONTID: C13309
 PCN: 13309-BID
 PROJECT: SHE R500-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/10/2001

ESTIMATE NO: 0002

09:13:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0055	627-30205	THERMOPLASTIC PVMT MKG (WS) REPLACE 627-30325	14,858.000	0.000			
		SF		0.000	0.00		
			7.52000	0.000		0.00	
0075	627-30330	PLASTIC PVMT MKG (TY B) (XS) DELETE CO NO. 002	0.000	0.000			
		SF		0.000	0.00		
			7.52000	0.000		0.00	
0080	627-30410	PREFORM THERMOPLASTIC PVMT MKG (XS) REPLACE 627-30330	9,650.000	0.000			
		SF		0.000	0.00		
			7.52000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 1,426,872.31	\$ 376,916.01	\$ 511,700.70
			PROJECT TOTAL	CURRENT AMT	\$ 1,426,872.31	\$ 376,916.01	\$ 511,700.70