

ESTIMATE SUMMARY

13:23:02

CONTID: C13310

ESTIMATE NO: 0001 PROG

SPEC YR: 1999

PCN: 13310-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 59.0 DAYS

TIME ALLOW: 1/1/2003

FIXED COMPLETION DATE

REGION-WIDE SIGN REPLACEMENT

PERCENT TIME: 8.59

ORIG TIME ALLOW: 1/1/2003

FIXED COMPLETION DATE

PROJECT NO: SHE R500-051

REGION-WIDE SIGN REPLACEMENT

NAME OF ROAD:

PROJECT COUNTIES: VARIOUS, REGION 5

CONTRACTOR:

PALISADE CONSTRUCTORS, INC.

695 36 ROAD

PAY PERIOD ENDING 04/13/2001

DATE TIME STARTED 02/14/2001

DATE LET 01/25/2001

DATE WORK BEGAN

DATE AWARDED 01/29/2001

DATE TIME STOPPED 11/29/2001

DATE CONTRACT EXECUTED 02/12/2001

DATE ACCEPTED 11/29/2001

PALISADE CO 81526 970/464-7371

DATE NOTICE TO PROCEED 02/14/2001

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 673,585.09 PARTICIPATING	\$ 107,346.50	\$ 107,346.50
AWARD PROJECT AMT:	\$ 698,882.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	15.94% TOTAL EARNINGS	107,346.50	107,346.50
FUNDS AVAILABLE:	\$ 566,238.59 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	107,346.50	107,346.50
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,198.95	-1,198.95
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	106,147.55	106,147.55
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	106,147.55	106,147.55
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 106,147.55

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13310
 PCN: 13310-BID
 PROJECT: SHE R500-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/13/2001

13:23:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00810	REMOVAL OF GROUND SIGN	1,395.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
0010	202-00821	REMOVAL OF SIGN PANEL	1,269.000	0.000		
			EACH	0.000	0.00	
			9.90000	0.000		0.00
0015	614-00011	SIGN PANEL (CLASS I)	9,914.000	0.000		
			SF	0.000	0.00	
			9.81000	0.000		0.00
0020	614-00012	SIGN PANEL (CLASS II)	7,123.000	0.000		
			SF	0.000	0.00	
			13.97000	0.000		0.00
0025	614-01502	STEEL SIGN POST (2 INCH ROUND)	9,248.000	0.000		
			LF	0.000	0.00	
			9.08000	0.000		0.00
0030	614-01552	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	6,015.000	0.000		
			LF	0.000	0.00	
			29.50000	0.000		0.00
0035	614-10120	VARIABLE MESSAGE SIGN	2.000	0.000		
			EACH	2.000	79,930.00	
			39,965.00000	2.000		79,930.00
0040	626-00000	MOBILIZATION	1.000	0.000		
			L S	0.500	27,416.50	
			54,833.00000	0.500		27,416.50
0045	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0050	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0055	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13310
 PCN: 13310-BID
 PROJECT: SHE R500-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/13/2001

ESTIMATE NO: 0001

13:23:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0065	614-10128	BLANKOUT SIGN (FIB OPT) BLANK-OUT SIGNS	10.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0066	700-70002	F/A ANTICIPATED CMO ADJUSTMENT TO BLANK-OUT SIGNS	0.000	0.000		
			F A	0.000	0.00	
			4,200.00000	0.000		0.00
0070	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL SIGN PANELS & POSTS ADDED TO CDOT INVENTORY	5,378.000	0.000		
			L S	0.000	0.00	
			1.00000	0.000		0.00
0080	900-00014	ADDED ITEM (LUMP SUM)/ SIGN INVENTORY PERFORMED BY CONTRACTOR	8,147.000	0.000		
			L S	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	673,585.09 \$	107,346.50 \$
			PROJECT TOTAL	CURRENT AMT \$	673,585.09 \$	107,346.50 \$