

ESTIMATE SUMMARY

CONTID: C13341

ESTIMATE NO: 0009 FINL

SPEC YR: 1999

PCN: 13341-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 85.0 DAYS

TIME ALLOW:

85 WORK DAYS

SIGNALS AT SH58, SH93 & SH26/US40

PERCENT TIME: 100.00

ORIG TIME ALLOW:

85 WORK DAYS

PROJECT NO:

C C110-013

SIGNALS AT SH58, SH93 & SH26/US40

NAME OF ROAD:

PROJECT COUNTIES:

JEFFERSON, REGION 6

CONTRACTOR:

MYR GROUP, INC. dba Sturgeon Electric

12150 E. 112TH AVE.

HENDERSON

CO 80640

303-286-8000

PAY PERIOD ENDING

02/28/2002

DATE TIME STARTED

02/05/2001

DATE LET

10/26/2000

DATE WORK BEGAN

02/05/2001

DATE AWARDED

12/18/2000

DATE TIME STOPPED

09/18/2001

DATE CONTRACT EXECUTED

01/23/2001

DATE ACCEPTED

09/18/2001

DATE NOTICE TO PROCEED

02/05/2001

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 588,517.70	PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 585,689.35	NON-PARTICIPATING	600,917.70	2,083.60
PERCENT COMPLETE:	102.11%	TOTAL EARNINGS	600,917.70	2,083.60
FUNDS AVAILABLE:	\$ -12,400.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	600,917.70	2,083.60
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	8,607.51
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	600,917.70	10,691.11
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	600,917.70	10,691.11
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 10,691.11

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13341
 PCN: 13341-BID
 PROJECT: C C110-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 02/28/2002
 08:33:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00201	*REMOVAL OF CURB	619.000	619.000		
			LF	0.000	0.00	
			9.00000	619.000		5,571.00
0010	202-00220	*REMOVAL OF ASPHALT MAT	137.000	137.000		
			SY	0.000	0.00	
			9.50000	137.000		1,301.50
0015	202-00700	REMOVAL OF LIGHT STANDARD	1.000	1.000		
			EACH	0.000	0.00	
			270.00000	1.000		270.00
0020	202-00810	*REMOVAL OF GROUND SIGN	5.000	5.000		
			EACH	0.000	0.00	
			61.00000	5.000		305.00
0025	202-00821	REMOVAL OF SIGN PANEL	0.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0030	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			5,700.00000	1.000		5,700.00
0035	203-01597	POTHOLING	66.000	66.000		
			HOURL	0.000	0.00	
			145.00000	66.000		9,570.00
0040	210-00870	RESET COORDINATION UNIT	1.000	0.000		
			EACH	1.000	535.00	
			535.00000	1.000		535.00
0045	304-06004	*AGGREGATE BASE COURSE (CLASS 6)	55.000	55.000		
			SY	0.000	0.00	
			15.50000	55.000		852.50
0050	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	225.000	225.000		
			TON	0.000	0.00	
			120.00000	225.000		27,000.00
0055	503-00036	*DRILLED CAISSON (36 INCH)	58.000	58.000		
			LF	0.000	0.00	
			120.00000	58.000		6,960.00

CONTID: C13341
 PCN: 13341-BID
 PROJECT: C C110-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 02/28/2002
 08:33:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	503-00042	*DRILLED CAISSON (42 INCH)	34.000	34.000		
			LF	0.000	0.00	
			190.00000	34.000		6,460.00
0065	607-11580	FENCE (TEMPORARY)	550.000	550.000		
			LF	0.000	0.00	
			4.00000	550.000		2,200.00
0070	609-40031	*CURB TYPE 4 (SECTION B) (KEY-WAY)	495.000	495.000		
			LF	0.000	0.00	
			20.00000	495.000		9,900.00
0075	610-00040	MEDIAN COVER MATERIAL (BITUMINOUS)	99.000	99.000		
			TON	0.000	0.00	
			140.00000	99.000		13,860.00
0080	613-00200	2 INCH ELECTRICAL CONDUIT	420.000	420.000		
			LF	0.000	0.00	
			21.00000	420.000		8,820.00
0085	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,889.000	2,889.000		
			LF	0.000	0.00	
			20.00000	2,889.000		57,780.00
0090	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	846.000	846.000		
			LF	0.000	0.00	
			14.00000	846.000		11,844.00
0095	613-07000	PULL BOX (SPECIAL)	6.000	6.000		
			EACH	0.000	0.00	
			220.00000	6.000		1,320.00
0100	613-10000	WIRING	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0105	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	5.000	5.000		
			EACH	0.000	0.00	
			300.00000	5.000		1,500.00
0110	614-00011	*SIGN PANEL (CLASS I)	124.000	124.000		
			SF	0.000	0.00	
			34.25000	124.000		4,247.00

CONTID: C13341
 PCN: 13341-BID
 PROJECT: C C110-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 02/28/2002
 08:33:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	614-00012	*SIGN PANEL (CLASS II)	140.000	140.000		
			SF	0.000	0.00	
			43.00000	140.000		6,020.00
0120	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND)(POST AND SOCKET)	41.000	41.000		
			LF	0.000	0.00	
			15.00000	41.000		615.00
0125	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	111.000	111.000		
			LF	0.000	0.00	
			55.65000	111.000		6,177.15
0130	614-70117	PEDESTRIAN SIGNAL FACE (16)	8.000	8.000		
			EACH	0.000	0.00	
			530.00000	8.000		4,240.00
0135	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	58.000	58.000		
			EACH	0.000	0.00	
			560.00000	58.000		32,480.00
0140	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	12.000	12.000		
			EACH	0.000	0.00	
			790.00000	12.000		9,480.00
0145	614-72872	LOOP DETECTOR (MICRO TYPE)	3.000	3.000		
			EACH	0.000	0.00	
			385.00000	3.000		1,155.00
0150	614-72875	LOOP DETECTOR WIRE	2,819.000	2,819.000		
			LF	0.000	0.00	
			2.60000	2,819.000		7,329.40
0155	614-72878	TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	2.000	2.000		
			EACH	0.000	0.00	
			670.00000	2.000		1,340.00
0160	614-72887	MICROWAVE VEHICLE RADAR DETECTOR	10.000	10.000		
			EACH	0.000	0.00	
			5,200.00000	10.000		52,000.00
0165	614-81010	TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			17,600.00000	2.000		35,200.00

CONTID: C13341
 PCN: 13341-BID
 PROJECT: C C110-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 02/28/2002
 08:33:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	614-81020	TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			21,800.00000	2.000		43,600.00
0175	614-82010	TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	2.000	1.000		
			EACH	0.000	0.00	
			14,600.00000	1.000		14,600.00
0180	614-82020	TRAFFIC SIGNAL POLE STEEL (2 MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			18,850.00000	1.000		18,850.00
0185	614-85312	TRAFFIC SIGNAL SPAN WIRE POLE (12 INCH)	11.000	11.000		
			EACH	0.000	0.00	
			2,500.00000	11.000		27,500.00
0190	614-85362	TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (12 INCH)	1.000	1.000		
			EACH	0.000	0.00	
			2,975.00000	1.000		2,975.00
0195	614-86240	TRAFFIC SIGNAL CONTROLLER (TYPE 170)	4.000	4.000		
			EACH	0.000	0.00	
			8,825.00000	4.000		35,300.00
0200	614-86715	TRAFFIC SIGNAL EQUIPMENT	2.000	2.000		
			EACH	0.000	0.00	
			4,800.00000	2.000		9,600.00
0205	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0210	627-00002	*THERMOPLASTIC PAVEMENT MARKING	4,196.000	4,196.000		
			SF	0.000	0.00	
			2.20000	4,196.000		9,231.20
0215	627-30305	*PREFORMED PLASTIC PAVEMENT MARKING (60 MIL) (WORD-SYMBOL)	62.000	62.000		
			SF	0.000	0.00	
			14.00000	62.000		868.00
0220	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,298.000	1,298.000		
			SF	0.000	0.00	
			8.00000	1,298.000		10,384.00

CONTID: C13341
 PCN: 13341-BID
 PROJECT: C C110-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 02/28/2002
 08:33:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-00000	*FLAGGING	371.000	371.000		
			HOURLY	0.000	0.00	
			21.40000	371.000		7,939.40
0230	630-00002	*TRAFFIC CONTROL SUPERVISOR	73.000	73.000		
			DAILY	0.000	0.00	
			365.00000	73.000		26,645.00
0235	630-00003	*UNIFORMED TRAFFIC CONTROL	6.500	6.500		
			HOURLY	0.000	0.00	
			40.70000	6.500		264.55
0240	630-00007	*TRAFFIC CONTROL INSPECTION	6.000	6.000		
			DAILY	0.000	0.00	
			107.00000	6.000		642.00
0245	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	0.000	0.000		
			EACH	0.000	0.00	
			107.00000	0.000		0.00
0250	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	29.000	26.100		
			EACH	2.900	348.00	
			120.00000	29.000		3,480.00
0255	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	7.200		
			EACH	0.800	112.00	
			140.00000	8.000		1,120.00
0260	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	240.000	216.000		
			SF	24.000	384.00	
			16.00000	240.000		3,840.00
0265	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000	0.900		
			EACH	0.100	107.00	
			1,070.00000	1.000		1,070.00
0270	630-80360	*DRUM CHANNELIZING DEVICE	101.000	90.900		
			EACH	10.100	323.20	
			32.00000	101.000		3,232.00
0275	630-80380	*TRAFFIC CONE	196.000	176.400		
			EACH	19.600	274.40	
			14.00000	196.000		2,744.00

CONTID: C13341
 PCN: 13341-BID
 PROJECT: C C110-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 02/28/2002
 08:33:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0280	700-70010	F/A MINOR CONTRACT REVISIONS	-16,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0285	700-70028	F/A ESB PROGRAM	-5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0290	700-70072	F/A OBTAIN POWER FROM PUBLIC SERVICE CO	-3,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0295	700-70310	F/A LANDSCAPING	-500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0300	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	-2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 588,517.70	\$ 2,083.60	\$ 600,917.70
			PROJECT TOTAL	CURRENT AMT	\$ 588,517.70	\$ 2,083.60	\$ 600,917.70