

ESTIMATE SUMMARY

08:29:15

CONTID: C13344

ESTIMATE NO: 0008 PROG

SPEC YR: 2002

PCN: 13344-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 216.0 DAYS

TIME ALLOW:

330 CALENDAR DAYS

I-25 HOV Gates at 58th Avenue

PERCENT TIME: 65.45

ORIG TIME ALLOW:

330 CALENDAR DAYS

PROJECT NO:

IM 0253-168

I-25 HOV Gates at 58th Avenue

NAME OF ROAD:

I-25

PROJECT COUNTIES:

ADAMS, REGION 6

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC

PAY PERIOD ENDING

06/26/2004

DATE TIME STARTED 09/11/2003

651 TOPEKA WAY SUITE 100

DATE LET

07/24/2003

DATE WORK BEGAN 09/11/2003

DATE AWARDED

08/12/2003

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/04/2003

DATE ACCEPTED

CASTLE ROCK

CO 80104

303/688-6611

DATE NOTICE TO PROCEED

09/11/2003

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,026,575.79 PARTICIPATING	\$ 2,797,985.40	\$ 329,661.36
AWARD PROJECT AMT:	\$ 6,168,096.03 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	39.82% TOTAL EARNINGS	2,797,985.40	329,661.36
FUNDS AVAILABLE:	\$ 4,228,590.39 STOCKPILED MATERIALS	32,067.50	0.00
	GROSS EARNINGS	2,830,052.90	329,661.36
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-12,165.61	-4,372.35
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,817,887.29	325,289.01
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,817,887.29	325,289.01
	OTHER ADJUSTMENTS	0.00	0.00
		-----	
		PAYMENT DUE	\$ 325,289.01

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 07/06/2004

08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00001	CLEARING AND GRUBBING	7.190	5.850		
			ACRE	0.000	0.00	
			600.00000	5.850		3,510.00
0010	202-00001	*REMOVAL OF STRUCTURE	8.000	8.000		
			EACH	0.000	0.00	
			389.64000	8.000		3,117.12
0015	202-00010	REMOVAL OF TREE	4.000	4.000		
			EACH	0.000	0.00	
			600.00000	4.000		2,400.00
0020	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	253.000	200.000		
			SY	0.000	0.00	
			19.35000	200.000		3,870.00
0025	202-00035	*REMOVAL OF PIPE	533.000	533.000		
			LF	0.000	0.00	
			6.12000	533.000		3,261.96
0030	202-00037	*REMOVAL OF END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			156.06000	0.000		0.00
0035	202-00090	*REMOVAL OF DELINEATOR	20.000	7.000		
			EACH	0.000	0.00	
			15.30000	7.000		107.10
0040	202-00210	*REMOVAL OF CONCRETE PAVEMENT	200.000	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00
0045	202-00220	*REMOVAL OF ASPHALT MAT	26,619.900	26,619.900		
			SY	0.000	0.00	
			3.40000	26,619.900		90,507.66
0050	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	32,731.000	0.000		
			SY	7,018.800	15,441.36	
			2.20000	7,018.800		15,441.36
0055	202-00250	*REMOVAL OF PAVEMENT MARKING	11,560.000	4,031.100		
			SF	0.000	0.00	
			1.02000	4,031.100		4,111.72

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00503	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	318.700	318.700		
			SY	0.000	0.00	
			20.00000	318.700		6,374.00
0065	202-00750	*REMOVAL OF LUMINAIRE	8.000	7.000		
			EACH	0.000	0.00	
			297.84000	7.000		2,084.88
0070	202-00805	*REMOVAL OF OVERHEAD SIGN STRUCTURE	6.000	0.950		
			EACH	0.000	0.00	
			4,457.40000	0.950		4,234.53
0075	202-00810	*REMOVAL OF GROUND SIGN	28.000	4.000		
			EACH	0.000	0.00	
			127.50000	4.000		510.00
0080	202-00821	*REMOVAL OF SIGN PANEL	13.000	0.000		
			EACH	0.000	0.00	
			357.00000	0.000		0.00
0085	202-00895	*REMOVAL OF IMPACT ATTENUATOR	3.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0090	202-01000	*REMOVAL OF FENCE	114.000	114.000		
			LF	0.000	0.00	
			3.06000	114.000		348.84
0095	202-01040	*REMOVAL OF HOV GATE	10.000	0.000		
			EACH	0.000	0.00	
			204.00000	0.000		0.00
0100	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	668.000	339.000		
			LF	0.000	0.00	
			2.14000	339.000		725.46
0105	202-01140	REMOVAL OF GUARDRAIL TYPE 4	4,591.000	1,067.000		
			LF	0.000	0.00	
			13.81000	1,067.000		14,735.27
0110	202-01300	*REMOVAL OF END ANCHORAGE	8.000	6.000		
			EACH	0.000	0.00	
			147.90000	6.000		887.40

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-04001	*PLUG CULVERT	6.000	6.000		
			EACH	0.000	0.00	
			997.56000	6.000		5,985.36
0120	202-05150	*SANDBLASTING	2,000.000	0.000		
			SF	0.000	0.00	
			0.51000	0.000		0.00
0125	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	33,713.000	31,000.000		
			CY	0.000	0.00	
			3.90000	31,000.000		120,900.00
0130	203-00100	MUCK EXCAVATION	6,000.000	178.000		
			CY	0.000	0.00	
			12.90000	178.000		2,296.20
0135	203-01500	BLADING	200.000	3.500		
			HOUR	0.000	0.00	
			75.00000	3.500		262.50
0140	203-01510	BACKHOE	40.000	0.000		
			HOUR	3.000	165.00	
			55.00000	3.000		165.00
0145	203-01597	*POTHOLING	117.000	117.000		
			HOUR	0.000	0.00	
			150.00000	117.000		17,550.00
0150	203-02330	LABORER	200.000	13.500		
			HOUR	4.000	112.00	
			28.00000	17.500		490.00
0155	206-00000	STRUCTURE EXCAVATION	466.000	434.000		
			CY	0.000	0.00	
			15.00000	434.000		6,510.00
0160	207-00205	TOPSOIL	2,320.000	645.500		
			CY	0.000	0.00	
			15.25000	645.500		9,843.88
0165	208-00011	*EROSION BALES (WEED FREE)	364.000	128.000		
			EACH	0.000	0.00	
			9.00000	128.000		1,152.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00020	*SILT FENCE	2,130.000	0.000		
			LF	0.000	0.00	
			1.00000	0.000		0.00
0175	208-00045	CONCRETE WASHOUT STRUCTURE	4.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0180	208-00055	*RIGID INLET PROTECTION DEVICE	12.000	0.000		
			EACH	2.000	765.00	
			382.50000	2.000		765.00
0185	208-00070	STABILIZED CONSTRUCTION ENTRANCE	8.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0190	208-00200	*EROSION CONTROL SUPERVISOR	1.000	0.700		
			L S	0.100	51.00	
			510.00000	0.800		408.00
0195	210-00475	*RESET CLOSED CIRCUIT TELEVISION POLE	1.000	0.000		
			EACH	0.000	0.00	
			1,634.04000	0.000		0.00
0200	210-00750	*RESET LIGHT STANDARD	3.000	1.000		
			EACH	0.000	0.00	
			797.64000	1.000		797.64
0205	210-00755	*RESET LIGHT STANDARD STEEL HIGH MAST	2.000	1.900		
			EACH	0.000	0.00	
			7,389.90000	1.900		14,040.81
0210	210-00805	*RESET OVERHEAD SIGN STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			6,583.08000	2.000		13,166.16
0210		MATERIAL ALLOWANCE ANCHOR BOLTS		0.000		
			EACH	0.000	0.00	
			3,020.00000	0.000		0.00
0215	210-04011	*ADJUST MANHOLE (SPECIAL)	3.000	2.000		
			EACH	0.000	0.00	
			1,237.26000	2.000		2,474.52

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	210-04015	*MODIFY MANHOLE	3.000 EACH 836.40000	2.000 0.000 2.000	0.00	1,672.80
0225	210-04016	*MODIFY MANHOLE (SPECIAL)	1.000 EACH 4,003.50000	1.000 0.000 1.000	0.00	4,003.50
0230	210-04020	*MODIFY INLET	9.000 EACH 647.70000	0.800 1.000 1.800	647.70	1,165.86
0235	212-00006	*SEEDING (NATIVE)	14.700 ACRE 649.74000	2.530 0.000 2.530	0.00	1,643.84
0240	213-00002	*MULCHING (WEED FREE HAY)	24.500 ACRE 499.80000	6.540 0.000 6.540	0.00	3,268.69
0245	213-00061	*MULCH TACKIFIER	2,205.000 LB 1.32000	1,308.000 0.000 1,308.000	0.00	1,726.56
0250	213-00100	*SOIL BINDER	4.900 ACRE 359.04000	0.000 0.000 0.000	0.00	0.00
0255	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	6,336.000 SY 1.31000	629.300 0.000 629.300	0.00	824.38
0260	250-00100	*ENVIRONMENTAL HEALTH AND SAFETY	1.000 L S 2,244.00000	0.000 0.000 0.000	0.00	0.00
0265	250-00110	*HEALTH AND SAFETY OFFICER	160.000 HOUR 61.20000	0.000 0.000 0.000	0.00	0.00
0270	304-06000	AGGREGATE BASE COURSE (CLASS 6)	0.000 TON 16.45000	0.000 0.000 0.000	0.00	0.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0271	304-06007	ABC (CL 6) CHANGE PAY UNITS FOR AGGREGATE BASE COURSE (CLASS 6)	3,411.000 CY 16.45000	3,411.000 0.000 3,411.000	0.00 0.00	56,110.95
0275	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	300.000 TON 138.82000	0.000 0.000 0.000	0.00 0.00	0.00
0280	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	7,598.730 TON 37.86000	0.000 7,598.730 7,598.730	287,687.92	287,687.92
0285	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	8,458.000 TON 39.73000	0.000 0.000 0.000	0.00	0.00
0290	408-01000	*HOT POURED JOINT AND CRACK SEALANT	6.000 TON 2,970.00000	0.000 0.000 0.000	0.00	0.00
0295	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	4,819.000 GAL 3.06000	0.000 995.300 995.300	3,045.62	3,045.62
0300	412-01150	*CONCRETE PAVEMENT (11-1/2 INCH)	200.000 SY 51.00000	0.000 0.000 0.000	0.00	0.00
0305	412-01300	*CONCRETE PAVEMENT (13 INCH)	18,177.200 SY 38.77000	18,177.200 0.000 18,177.200	0.00	704,730.04
0310	420-00101	*GEOTEXTILE (EROSION CONTROL) (CLASS B)	18.000 SY 15.30000	0.000 0.000 0.000	0.00	0.00
0315	503-00030	*DRILLED CAISSON (30 INCH)	40.000 LF 99.96000	0.000 0.000 0.000	0.00	0.00
0320	503-00042	*DRILLED CAISSON (42 INCH)	40.000 LF 249.90000	40.000 0.000 40.000	0.00	9,996.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	503-00048	*DRILLED CAISSON (48 INCH)	64.000	0.000		
			LF	0.000	0.00	
			275.40000	0.000		0.00
0330	503-00054	*DRILLED CAISSON (54 INCH)	280.000	0.000		
			LF	0.000	0.00	
			331.50000	0.000		0.00
0335	506-00209	*RIPRAP (9 INCH)	6.000	0.000		
			CY	0.000	0.00	
			106.08000	0.000		0.00
0340	507-00000	CONCRETE SLOPE AND DITCH PAVING	84.000	12.600		
			CY	0.000	0.00	
			430.00000	12.600		5,418.00
0345	601-40301	*STRUCTURAL CONCRETE COATING	24,156.000	0.000		
			SF	0.000	0.00	
			0.35000	0.000		0.00
0350	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,112.000	714.000		
			LF	0.000	0.00	
			26.52000	714.000		18,935.28
0355	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	887.000	842.000		
			LF	0.000	0.00	
			31.62000	842.000		26,624.04
0360	603-01305	*30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	875.000	862.000		
			LF	0.000	0.00	
			42.84000	862.000		36,928.08
0365	603-01365	*36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	56.000	56.000		
			LF	0.000	0.00	
			57.12000	56.000		3,198.72
0370	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	3.000	2.000		
			EACH	0.000	0.00	
			504.90000	2.000		1,009.80
0375	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	2.000	1.000		
			EACH	0.000	0.00	
			1,075.08000	1.000		1,075.08



CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	603-05030	*30 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			738.48000	1.000		738.48
0385	603-07240	*24 INCH REINFORCED CONCRETE PIPE (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			423.30000	0.000		0.00
0390	603-07360	*36 INCH REINFORCED CONCRETE PIPE (JACKED)	80.000	80.000		
			LF	0.000	0.00	
			877.20000	80.000		70,176.00
0395	604-00305	*INLET TYPE C (5 FOOT)	6.000	6.000		
			EACH	0.000	0.00	
			1,535.10000	6.000		9,210.60
0400	604-00310	*INLET TYPE C (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			1,749.30000	1.000		1,749.30
0405	604-26005	*VANE GRATE INLET (DOUBLE) (5 FOOT)	8.000	3.000		
			EACH	0.000	0.00	
			2,351.10000	3.000		7,053.30
0410	604-26010	*VANE GRATE INLET (DOUBLE) (10 FOOT)	4.000	3.550		
			EACH	0.450	1,364.15	
			3,031.44000	4.000		12,125.76
0415	604-30010	*MANHOLE SLAB BASE (10 FOOT)	5.000	4.000		
			EACH	0.000	0.00	
			4,177.92000	4.000		16,711.68
0420	604-30015	*MANHOLE SLAB BASE (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,177.92000	1.000		4,177.92
0425	604-39050	*MANHOLE (TRAFFIC MANAGEMENT SYSTEM)	13.000	12.000		
			EACH	0.000	0.00	
			2,635.68000	12.000		31,628.16
0430	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,075.000	0.000		
			LF	0.000	0.00	
			11.99000	0.000		0.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	315.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0440	606-00720	GUARDRAIL TYPE 7 (STYLE CC)	1,019.000	1,019.000		
			LF	0.000	0.00	
			27.76000	1,019.000		28,287.44
0445	606-00726	GUARDRAIL TYPE 7 (STYLE CC-HOV)	1,078.000	337.000		
			LF	0.000	0.00	
			41.50000	337.000		13,985.50
0450	606-00730	GUARDRAIL TYPE 7 (STYLE CD)	630.000	339.000		
			LF	0.000	0.00	
			28.90000	339.000		9,797.10
0455	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	1,437.000	270.000		
			LF	0.000	0.00	
			41.28000	270.000		11,145.60
0460	606-00747	GUARDRAIL TYPE 7 (STYLE CD-HOV) (SPECIAL)	3,759.000	0.000		
			LF	0.000	0.00	
			24.36000	0.000		0.00
0465	606-01340	*END ANCHORAGE TYPE 3D	5.000	0.000		
			EACH	0.000	0.00	
			469.20000	0.000		0.00
0470	606-01370	*TRANSITION TYPE 3G	6.000	0.000		
			EACH	0.000	0.00	
			770.10000	0.000		0.00
0475	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	11.000	0.000		
			EACH	0.000	0.00	
			1,178.10000	0.000		0.00
0480	607-11580	*FENCE (TEMPORARY)	340.000	0.000		
			LF	0.000	0.00	
			4.85000	0.000		0.00
0485	607-53172	*FENCE CHAIN LINK (72 INCH)	230.000	0.000		
			LF	0.000	0.00	
			13.26000	0.000		0.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	607-60610	*VEHICLE GATE	1.000 EACH 7,526.58000	0.000 0.000 0.000	0.00	0.00
0495	607-60630	*HOV GATE	10.000 EACH 23,521.20000	0.000 0.000 0.000	0.00	0.00
0500	612-00001	*DELINEATOR (TYPE I)	102.000 EACH 13.26000	0.000 0.000 0.000	0.00	0.00
0505	612-00002	*DELINEATOR (TYPE II)	26.000 EACH 14.28000	0.000 0.000 0.000	0.00	0.00
0510	612-15000	*INSTALL MARKER	50.000 EACH 216.24000	0.000 0.000 0.000	0.00	0.00
0515	613-00200	*2 INCH ELECTRICAL CONDUIT	600.000 LF 11.22000	103.000 0.000 103.000	0.00	1,155.66
0520	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	44,328.000 LF 4.59000	44,328.000 0.000 44,328.000	0.00	203,465.52
0525	613-00300	*3 INCH ELECTRICAL CONDUIT	1,500.000 LF 5.87000	372.000 0.000 372.000	0.00	2,183.64
0530	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	78,890.000 LF 3.57000	62,192.000 1,205.000 63,397.000	4,301.85	226,327.29
0535	613-07000	*PULL BOX (SPECIAL)	1.000 EACH 623.22000	0.000 0.000 0.000	0.00	0.00
0540	613-07034	*PULL BOX (24"X36"X18")	35.000 EACH 623.22000	17.000 0.000 17.000	0.00	10,594.74

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0540		MATERIAL ALLOWANCE PULL BOX ( 24" X 36" X 18")		0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0540		MATERIAL ALLOWANCE PULL BOX ( 24" X 36" X 18")		13.125		
			EACH	0.000	0.00	
			240.00000	13.125		3,150.00
0545	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			2,441.88000	0.000		0.00
0550	613-35120	*LIGHT STANDARD STEEL HIGH MAST (120 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			18,507.90000	0.000		0.00
0555	613-40000	*CONCRETE FOUNDATION PAD	7.000	1.000		
			EACH	6.000	3,947.40	
			657.90000	7.000		4,605.30
0560	613-45048	*HIGH MAST FOUNDATION (DRILLED CAISSON) (48 INCH)	48.000	48.000		
			LF	0.000	0.00	
			353.94000	48.000		16,989.12
0565	613-50000	*LOWERING DEVICE	0.000	0.000		
			EACH	0.000	0.00	
			5,341.74000	0.000		0.00
0570	613-50100	*LIGHTING CONTROL CENTER	0.000	0.000		
			EACH	0.000	0.00	
			3,808.68000	0.000		0.00
0575	613-50150	*SECONDARY SERVICE PEDESTAL	0.000	0.000		
			EACH	0.000	0.00	
			429.42000	0.000		0.00
0580	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	6.000	6.000		
			EACH	0.000	0.00	
			962.88000	6.000		5,777.28
0585	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	3.000	0.000		
			EACH	0.000	0.00	
			376.38000	0.000		0.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0590	613-71000	*LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	0.000	0.000		
			EACH	0.000	0.00	
			743.58000	0.000		0.00
0595	614-00011	*SIGN PANEL (CLASS I)	16.000	0.000		
			SF	0.000	0.00	
			18.36000	0.000		0.00
0600	614-00012	*SIGN PANEL (CLASS II)	732.000	0.000		
			SF	0.000	0.00	
			18.36000	0.000		0.00
0605	614-00013	*SIGN PANEL (CLASS III)	1,561.000	126.500		
			SF	0.000	0.00	
			18.36000	126.500		2,322.54
0610	614-00200	*STEEL SIGN POST (U-2)	10.000	0.000		
			LF	0.000	0.00	
			15.30000	0.000		0.00
0615	614-00357	*STEEL SIGN POST (S 3X5.7)	28.000	0.000		
			LF	0.000	0.00	
			16.32000	0.000		0.00
0620	614-00375	*STEEL SIGN POST (S 3X7.5)	22.000	0.000		
			LF	0.000	0.00	
			16.32000	0.000		0.00
0625	614-00477	*STEEL SIGN POST (S 4X7.7)	54.000	0.000		
			LF	0.000	0.00	
			18.36000	0.000		0.00
0630	614-00510	*STEEL SIGN POST (S 5X10)	12.000	0.000		
			LF	0.000	0.00	
			18.36000	0.000		0.00
0635	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	167.000	0.000		
			LF	0.000	0.00	
			26.52000	0.000		0.00
0640	614-10015	*OVERPASS MOUNTED SIGN BRACKET	1.000	0.000		
			EACH	0.000	0.00	
			8,452.74000	0.000		0.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0640		MATERIAL ALLOWANCE LUMINAIRE OVERPASS SIGN BRACKET		1.000		
			EACH	0.000	0.00	
			404.00000	1.000		404.00
0645	614-10120	*VARIABLE MESSAGE SIGN	4.000	0.000		
			EACH	0.000	0.00	
			166,062.12000	0.000		0.00
0650	614-32000	*MONOTUBE OVERHEAD SIGN CANTILEVER (20 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			17,600.10000	0.000		0.00
0650		MATERIAL ALLOWANCE LUMINAIRES FOR CANTILEVER STR 20" MONOTUBE		2.000		
			EACH	0.000	0.00	
			404.00000	2.000		808.00
0650		MATERIAL ALLOWANCE ANCHOR BOLTS		1.000		
			EACH	0.000	0.00	
			2,050.00000	1.000		2,050.00
0655	614-41600	*MONOTUBE OVERHEAD SIGN BRIDGE (16 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			23,038.74000	0.000		0.00
0655		MATERIAL ALLOWANCE LUMINAIRES OH SIGN BRIDGE 16" MONOTUBE		3.000		
			EACH	0.000	0.00	
			404.00000	3.000		1,212.00
0655		MATERIAL ALLOWANCE ANCHOR BOLTS		1.000		
			EACH	0.000	0.00	
			1,650.00000	1.000		1,650.00
0660	614-42000	*MONOTUBE OVERHEAD SIGN BRIDGE (20 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			34,462.74000	0.000		0.00
0660		MATERIAL ALLOWANCE LUMINAIRES OH SIGN BRIDGE 20" MONOTUBE		3.000		
			EACH	0.000	0.00	
			404.00000	3.000		1,212.00
0660		MATERIAL ALLOWANCE ANCHOR BOLTS		1.000		
			EACH	0.000	0.00	
			2,450.00000	1.000		2,450.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	614-42400	*MONOTUBE OVERHEAD SIGN BRIDGE (24 INCH DIAMETER)	4.000 EACH 47,078.10000	0.000 0.000 0.000	0.00 0.00	0.00
0665		MATERIAL ALLOWANCE ANCHOR BOLTS	EACH 3,200.00000	0.000 0.000	0.00 0.00	0.00
0665		MATERIAL ALLOWANCE ANCHOR BOLTS	EACH 3,200.00000	4.000 0.000 4.000	0.00 0.00	12,800.00
0670	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	4.000 EACH 28,300.92000	0.000 0.000 0.000	0.00 0.00	0.00
0675	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	193.000 LF 15.56000	193.000 0.000 193.000	0.00 0.00	3,003.08
0680	614-72875	*LOOP DETECTOR WIRE	2,583.000 LF 2.65000	0.000 0.000 0.000	0.00 0.00	0.00
0685	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	9.000 EACH 935.34000	0.000 0.000 0.000	0.00 0.00	0.00
0685		MATERIAL ALLOWANCE TRAFFIC SIG VECH DETECT AMP (LOOP TY) ( 4 CHAN	EACH 703.50000	9.000 0.000 9.000	0.00 0.00	6,331.50
0690	614-85125	*IMPACT ATTENUATOR (QUADGUARD) (TAPERED)	2.000 EACH 28,509.00000	0.000 0.000 0.000	0.00 0.00	0.00
0695	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	3.000 EACH 6,528.00000	0.000 0.000 0.000	0.00 0.00	0.00
0700	614-87020	*OPTICAL TRANSCEIVER	13.000 EACH 7,204.26000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0705	614-87028	*VIDEO OPTICAL TRANSCEIVER	12.000 EACH 2,622.42000	0.000 0.000 0.000	0.00	0.00
0710	614-87320	*CLOSED CIRCUIT TELEVISION	6.000 EACH 3,089.58000	0.000 0.000 0.000	0.00	0.00
0715	614-87325	*CLOSED CIRCUIT TELEVISION POLE	3.000 EACH 11,941.14000	0.000 0.000 0.000	0.00	0.00
0720	614-87350	*TEST FIBER OPTIC CABLE	1.000 L S 4,112.64000	0.000 0.000 0.000	0.00	0.00
0725	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	7,800.000 LF 2.70000	0.000 0.000 0.000	0.00	0.00
0730	614-87496	*FIBER OPTIC CABLE (SINGLE MODE) (96 STRANDS)	22,000.000 LF 3.77000	18,400.000 0.000 18,400.000	0.00	69,368.00
0735	614-87498	*FIBER OPTIC CABLE (SINGLE MODE) (144 STRANDS)	3,500.000 LF 5.71000	0.000 0.000 0.000	0.00	0.00
0740	621-00450	DETOUR PAVEMENT	1,203.510 SY 23.65000	1,203.510 0.000 1,203.510	0.00	28,463.01
0745	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 51,285.00000	0.677 0.084 0.761	4,307.94	39,027.89
0746	625-00001	CONST SURVEYING (HOUR) CONSTRUCTION SURVEYING (EXTRA)	27.450 HOUR 100.00000	24.000 3.450 27.450	345.00	2,745.00
0750	626-00000	*MOBILIZATION	1.000 L S 229,744.00000	0.600 0.000 0.600	0.00	137,846.40



CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0755	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			1,000.00000	0.500		500.00
0760	627-00002	*THERMOPLASTIC PAVEMENT MARKING	16,874.000	0.000		
			SF	0.000	0.00	
			1.22000	0.000		0.00
0765	627-00005	*EPOXY PAVEMENT MARKING	177.000	0.000		
			GAL	0.000	0.00	
			71.40000	0.000		0.00
0770	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	1,320.000	228.200		
			GAL	20.900	639.54	
			30.60000	249.100		7,622.46
0775	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	563.000	0.000		
			SF	0.000	0.00	
			9.18000	0.000		0.00
0780	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	5,687.000	0.000		
			SF	0.000	0.00	
			9.18000	0.000		0.00
0785	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	168.000	0.000		
			SF	0.000	0.00	
			12.75000	0.000		0.00
0790	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	100.000	0.000		
			SF	0.000	0.00	
			10.20000	0.000		0.00
0795	630-00000	*FLAGGING	1,000.000	778.500		
			HOUR	6.000	116.28	
			19.38000	784.500		15,203.61
0800	630-00003	*UNIFORMED TRAFFIC CONTROL	1,000.000	12.000		
			HOUR	32.000	1,468.80	
			45.90000	44.000		2,019.60
0805	630-00004	*TRAFFIC CONTROL VEHICLE	2.000	1.000		
			EACH	0.000	0.00	
			2,550.00000	1.000		2,550.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0810	630-00007	*TRAFFIC CONTROL INSPECTION	146.000	105.000		
			DAY	41.000	2,091.00	
			51.00000	146.000		7,446.00
0815	630-00012	*TRAFFIC CONTROL MANAGEMENT	235.000	123.000		
			DAY	8.000	2,774.40	
			346.80000	131.000		45,430.80
0820	630-80001	*FLASHING BEACON (PORTABLE)	4.000	2.000		
			EACH	0.000	0.00	
			969.00000	2.000		1,938.00
0825	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	8.000	1.000		
			EACH	0.000	0.00	
			306.00000	1.000		306.00
0830	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	15.000	7.500		
			EACH	0.000	0.00	
			61.20000	7.500		459.00
0835	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	63.000	26.500		
			EACH	2.500	255.00	
			102.00000	29.000		2,958.00
0840	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	20.000	3.000		
			EACH	0.000	0.00	
			204.00000	3.000		612.00
0845	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	462.000	112.000		
			SF	0.000	0.00	
			19.38000	112.000		2,170.56
0850	630-80355	*PORTABLE MESSAGE SIGN PANEL	5.000	1.500		
			EACH	0.000	0.00	
			9,180.00000	1.500		13,770.00
0855	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	1.000		
			EACH	0.000	0.00	
			1,122.00000	1.000		1,122.00
0860	630-80360	*DRUM CHANNELIZING DEVICE	400.000	92.500		
			EACH	0.000	0.00	
			61.20000	92.500		5,661.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0865	630-80370	CONCRETE BARRIER (TEMPORARY)	7,938.000	2,482.000		
			LF	0.000	0.00	
			4.00000	2,482.000		9,928.00
0870	630-80380	*TRAFFIC CONE	400.000	175.000		
			EACH	0.000	0.00	
			8.16000	175.000		1,428.00
0875	630-80520	*MOBILE PAVEMENT MARKING ZONE	5.000	3.000		
			DAY	0.000	0.00	
			510.00000	3.000		1,530.00
0880	630-85010	IMPACT ATTENUATOR (TEMPORARY)	8.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0885	700-70010	F/A MINOR CONTRACT REVISIONS	600,000.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0890	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0895	700-70013	F/A CONCRETE INCENTIVE PAYMENT	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0900	700-70021	F/A ON-THE-JOB TRAINEE	9,216.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000	1,144.800		
			F A	134.400	134.40	
			1.00000	1,279.200		1,279.20
0910	700-70025	F/A QUALITY INCENTIVE PAYMENT (SMOOTHNESS-CONCRETE)	30,000.000	-5,936.780		
			F A	0.000	0.00	
			1.00000	-5,936.780		-5,936.78
0915	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 20  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0920	700-70033	F/A QUALITY INCENTIVE (SMOOTHNESS-ASPHALT)	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70072	F/A OBTAIN POWER FROM PUBLIC SERVICE CO	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70310	F/A LANDSCAPING (RESTORATION)	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			23,552.82000	0.000		0.00
0960	613-01200	2 IN ELEC COND (P) ADDITIONAL 2 INCH ELECTRICAL CONDUIT FOR HOT LANES	10,728.000	10,728.000		
			LF	0.000	0.00	
			3.57000	10,728.000		38,298.96
0965	613-00201	2 IN ELEC COND (JACKED) ADDITIONAL 2 INCH ELECTRICAL CONDUIT FOR HOT LANES	7,052.000	7,052.000		
			LF	0.000	0.00	
			4.59000	7,052.000		32,368.68
0970	900-00022	ADDED ITEM (SQUARE YARD)/ COLD WEATHER PROTECTION FOR CONCRETE PAVEMENT	16,646.200	16,646.200		
			SY	0.000	0.00	
			1.47000	16,646.200		24,469.91
0975	210-02018	RELAY PIPE (18 IN) RELAY PIPE ( 18 INCH)	152.000	152.000		
			LF	0.000	0.00	
			26.52000	152.000		4,031.04
0980	507-00100	CONC S AND D PAVE (REINF) CONCRETE SLOPE & DITCH PAVING (REINFORCED)	67.200	67.200		
			CY	0.000	0.00	
			446.95000	67.200		30,035.04
0985	900-00007	ADDED ITEM (EACH)/ PROTECTION FOR ITS CONDUIT	5.000	5.000		
			EACH	0.000	0.00	
			511.84000	5.000		2,559.20

CONTID: C13344  
 PCN: 13344-BID  
 PROJECT: IM 0253-168

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 21  
 ESTIMATE RUN 07/06/2004  
 08:29:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0990	900-00012	ADDED ITEM (FOOT)/ EROSION CONTROL (SILTSOXX)	108.000	108.000		
			LF	0.000	0.00	
			5.94000	108.000		641.52
0995	900-00014	ADDED ITEM (LUMP SUM)/ EXTRA COST FOR PIPE JACKING	1.000	1.000		
			L S	0.000	0.00	
			5,666.30000	1.000		5,666.30
1000	614-10320	SYSTEM INTERGRATION AND TESTING SYSTEM INTEGRATION AND TESTING	0.000	0.000		
			L S	0.000	0.00	
			25,140.92000	0.000		0.00
1005	900-00014	ADDED ITEM (LUMP SUM)/ GUARDRAIL TYPE 7 (STYLE CE) FOOTING	0.950	0.950		
			L S	0.000	0.00	
			12,600.00000	0.950		11,970.00
1010	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL & DISPOSAL OF CONCRETE PIER COLUMN AND FOOTING	1.000	1.000		
			L S	0.000	0.00	
			5,986.45000	1.000		5,986.45
			CAT 0200	CURRENT AMT \$	7,005,375.79 \$	329,661.36 \$ 2,808,852.89
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0940	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			12,200.00000	1.000		12,200.00
0945	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00
0950	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
			CAT 0400	CURRENT AMT \$	21,200.00 \$	0.00 \$ 21,200.00
PROJECT TOTAL			CURRENT AMT \$	7,026,575.79 \$	329,661.36 \$	2,830,052.89