

ESTIMATE SUMMARY

CONTID: C13346

ESTIMATE NO: 0008 PROG

SPEC YR: 1999

PCN: 13346-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 109.0 DAYS

TIME ALLOW:

111 WORK DAYS

SHERIDAN BLVD., 25TH TO I-76

PERCENT TIME: 98.20

ORIG TIME ALLOW:

80 WORK DAYS

PROJECT NO:

STA 095A-003

SHERIDAN BLVD., 25TH TO I-76

NAME OF ROAD:

SH 95 (SHERIDAN BLVD.)

PROJECT COUNTIES:

DENVER

JEFFERSON, REGION 6

ADAMS, REGION 6

CONTRACTOR:

BRANNAN SAND AND GRAVEL, LLC

PAY PERIOD ENDING

04/24/2002

DATE TIME STARTED 05/14/2001

2500 E BRANNAN WAY

DATE LET

03/15/2001

DATE WORK BEGAN

DATE AWARDED

03/22/2001

DATE TIME STOPPED 12/21/2001

DATE CONTRACT EXECUTED

04/16/2001

DATE ACCEPTED 12/21/2001

DENVER

CO 80229

303/273-9382

DATE NOTICE TO PROCEED

05/14/2001

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,762,813.43	PARTICIPATING	\$ 1,771,363.45	\$ 18,778.60
AWARD PROJECT AMT:	\$ 1,627,426.60	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.49%	TOTAL EARNINGS	1,771,363.45	18,778.60
FUNDS AVAILABLE:	\$ -8,550.02	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,771,363.45	18,778.60
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-2,847.15	-281.68
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,768,516.30	18,496.92
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,768,516.30	18,496.92
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 18,496.92

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13346
 PCN: 13346-BID
 PROJECT: STA 095A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 04/24/2002
 12:53:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	202-00001	*REMOVAL OF STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00
0010	202-00002	*REMOVAL OF STRUCTURE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			550.00000	1.000		550.00
0015	202-00010	*REMOVAL OF TREE	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0020	202-00090	*REMOVAL OF DELINEATOR	4.000	4.000		
			EACH	0.000	0.00	
			16.50000	4.000		66.00
0025	202-00200	*REMOVAL OF SIDEWALK	198.000	540.000		
			SY	0.000	0.00	
			25.00000	540.000		13,500.00
0030	202-00203	*REMOVAL OF CURB AND GUTTER	2,759.000	2,759.000		
			LF	0.000	0.00	
			9.00000	2,759.000		24,831.00
0035	202-00210	*REMOVAL OF CONCRETE PAVEMENT	349.000	349.000		
			SY	0.000	0.00	
			37.00000	349.000		12,913.00
0040	202-00220	*REMOVAL OF ASPHALT MAT	3,575.000	3,575.000		
			SY	0.000	0.00	
			5.50000	3,575.000		19,662.50
0045	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	102,022.000	102,022.000		
			SY	0.000	0.00	
			1.55000	102,022.000		158,134.10
0050	202-00810	*REMOVAL OF GROUND SIGN	8.000	8.000		
			EACH	0.000	0.00	
			60.00000	8.000		480.00
0055	202-00821	*REMOVAL OF SIGN PANEL	13.000	13.000		
			EACH	0.000	0.00	
			325.00000	13.000		4,225.00

CONTID: C13346
 PCN: 13346-BID
 PROJECT: STA 095A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 04/24/2002
 12:53:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	202-04005	CLEAN VALVE BOX	91.000	91.000		
			EACH	0.000	0.00	
			150.00000	91.000		13,650.00
0065	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	705.000	705.000		
			CY	0.000	0.00	
			22.00000	705.000		15,510.00
0070	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	35.000	35.000		
			CY	0.000	0.00	
			55.00000	35.000		1,925.00
0075	203-01500	*BLADING	10.000	10.000		
			HOUR	0.000	0.00	
			165.00000	10.000		1,650.00
0080	203-01597	*POTHOLING	8.000	8.000		
			HOUR	0.000	0.00	
			250.00000	8.000		2,000.00
0085	210-00810	*RESET GROUND SIGN	3.000	3.000		
			EACH	0.000	0.00	
			160.00000	3.000		480.00
0090	210-01720	*RESET AIR VENT	1.000	1.000		
			EACH	0.000	0.00	
			2,900.00000	1.000		2,900.00
0095	210-04010	ADJUST MANHOLE	174.000	174.000		
			EACH	0.000	0.00	
			165.00000	174.000		28,710.00
0100	210-04050	ADJUST VALVE BOX	195.000	195.000		
			EACH	0.000	0.00	
			120.00000	195.000		23,400.00
0105	250-00110	HEALTH AND SAFETY OFFICER	0.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00
0110	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	147.000	147.000		
			CY	0.000	0.00	
			38.00000	147.000		5,586.00

CONTID: C13346
 PCN: 13346-BID
 PROJECT: STA 095A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 04/24/2002
 12:53:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	318.380	318.380		
			TON	0.000	0.00	
			115.00000	318.380		36,613.70
0120	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	13,360.260	13,360.260		
			TON	0.000	0.00	
			37.50000	13,360.260		501,009.75
0125	408-01000	*HOT POURED JOINT AND CRACK SEALANT	0.000	0.000		
			TON	0.000	0.00	
			1,700.00000	0.000		0.00
0130	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	1,054.000	1,054.000		
			GAL	0.000	0.00	
			2.25000	1,054.000		2,371.50
0135	412-00805	*CONCRETE PAVEMENT (8 INCH) (FAST TRACK)	262.000	262.000		
			SY	0.000	0.00	
			115.00000	262.000		30,130.00
0140	420-00500	*GEOTEXTILE (PAVING)	101,279.000	101,279.000		
			SY	0.000	0.00	
			1.10000	101,279.000		111,406.90
0145	604-19110	*INLET TYPE R L 5 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0150	604-19310	*INLET TYPE R L 15 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0155	607-11580	*FENCE (TEMPORARY)	50.000	50.000		
			LF	0.000	0.00	
			3.00000	50.000		150.00
0160	608-00000	*CONCRETE SIDEWALK	232.000	232.000		
			SY	0.000	0.00	
			56.00000	232.000		12,992.00
0165	608-00010	*CONCRETE CURB RAMP	388.000	388.000		
			SY	0.000	0.00	
			69.00000	388.000		26,772.00

CONTID: C13346
 PCN: 13346-BID
 PROJECT: STA 095A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 04/24/2002
 12:53:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0170	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	184.000	184.000		
			LF	0.000	0.00	
			14.00000	184.000		2,576.00
0175	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	2,607.000	2,607.000		
			LF	0.000	0.00	
			19.00000	2,607.000		49,533.00
0180	609-24004	*GUTTER TYPE 2 (4 FOOT)	43.000	43.000		
			LF	0.000	0.00	
			32.00000	43.000		1,376.00
0185	609-24006	*GUTTER TYPE 2 (6 FOOT)	162.000	162.000		
			LF	0.000	0.00	
			47.00000	162.000		7,614.00
0190	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	11.000	11.000		
			EACH	0.000	0.00	
			28.00000	11.000		308.00
0195	613-00200	*2 INCH ELECTRICAL CONDUIT	350.000	350.000		
			LF	0.000	0.00	
			25.00000	350.000		8,750.00
0200	613-07000	*PULL BOX (SPECIAL)	3.000	3.000		
			EACH	0.000	0.00	
			200.00000	3.000		600.00
0205	614-00011	*SIGN PANEL (CLASS I)	113.000	113.000		
			SF	0.000	0.00	
			16.00000	113.000		1,808.00
0210	614-01502	*STEEL SIGN POST (2 INCH ROUND)	100.000	100.000		
			LF	0.000	0.00	
			17.00000	100.000		1,700.00
0215	614-72875	*LOOP DETECTOR WIRE	7,298.000	7,298.000		
			LF	0.000	0.00	
			3.00000	7,298.000		21,894.00
0220	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	133.000	133.000		
			HOUR	0.000	0.00	
			120.00000	133.000		15,960.00

CONTID: C13346
 PCN: 13346-BID
 PROJECT: STA 095A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 04/24/2002
 12:53:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0225	626-00000	MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			92,300.00000	1.000		92,300.00
0230	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			2,000.00000	1.000		2,000.00
0235	627-00002	*THERMOPLASTIC PAVEMENT MARKING	17,728.000	17,728.000		
			SF	0.000	0.00	
			1.35000	17,728.000		23,932.80
0240	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	148.000	148.000		
			GAL	0.000	0.00	
			73.00000	148.000		10,804.00
0245	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	2,282.000	2,282.000		
			SF	0.000	0.00	
			8.00000	2,282.000		18,256.00
0250	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	341.000	341.000		
			SF	0.000	0.00	
			16.00000	341.000		5,456.00
0255	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	7,421.000	7,421.000		
			SF	0.000	0.00	
			6.50000	7,421.000		48,236.50
0260	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	4,560.000	4,560.000		
			SF	0.000	0.00	
			6.00000	4,560.000		27,360.00
0265	629-01001	*SURVEY MONUMENT (TYPE 1)	0.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0270	629-01002	*SURVEY MONUMENT (TYPE 2)	0.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0275	629-01005	*SURVEY MONUMENT (TYPE 5)	0.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00

CONTID: C13346
 PCN: 13346-BID
 PROJECT: STA 095A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 04/24/2002
 12:53:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0280	629-01021	*SURVEY MONUMENT (TYPE 2A)	0.000	0.000		
		EACH		0.000	0.00	
			220.00000	0.000		0.00
0285	629-01031	*SURVEY MONUMENT (TYPE 3A)	1.000	1.000		
		EACH		0.000	0.00	
			450.00000	1.000		450.00
0290	629-01050	*MONUMENT BOX	0.000	0.000		
		EACH		0.000	0.00	
			220.00000	0.000		0.00
0295	629-01110	*LOCATE MONUMENTS	16.000	16.000		
		HOURLY		0.000	0.00	
			200.00000	16.000		3,200.00
0300	629-01210	*ADJUST MONUMENT BOX	6.000	6.000		
		EACH		0.000	0.00	
			220.00000	6.000		1,320.00
0305	629-01300	*SURVEY MONUMENT (TEMPORARY)	0.000	0.000		
		EACH		0.000	0.00	
			190.00000	0.000		0.00
0310	630-00000	*FLAGGING	3,239.000	3,239.000		
		HOURLY		0.000	0.00	
			26.00000	3,239.000		84,214.00
0315	630-00002	*TRAFFIC CONTROL SUPERVISOR	106.000	106.000		
		DAY		0.000	0.00	
			325.00000	106.000		34,450.00
0320	630-00003	*UNIFORMED TRAFFIC CONTROL	368.000	368.000		
		HOURLY		0.000	0.00	
			110.00000	368.000		40,480.00
0325	630-00007	*TRAFFIC CONTROL INSPECTION	73.000	73.000		
		DAY		0.000	0.00	
			80.00000	73.000		5,840.00
0330	630-80305	*FLAGGING STATION LIGHT	0.000	0.000		
		EACH		0.000	0.00	
			2,700.00000	0.000		0.00

CONTID: C13346
 PCN: 13346-BID
 PROJECT: STA 095A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 04/24/2002
 12:53:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0335	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	28.000	28.000		
			EACH	0.000	0.00	
			380.00000	28.000		10,640.00
0340	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	36.000	36.000		
			EACH	0.000	0.00	
			71.00000	36.000		2,556.00
0345	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	72.000	72.000		
			EACH	0.000	0.00	
			136.00000	72.000		9,792.00
0350	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			150.00000	4.000		600.00
0355	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	72.000	72.000		
			SF	0.000	0.00	
			17.00000	72.000		1,224.00
0360	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			13,000.00000	2.000		26,000.00
0365	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	4.000		
			EACH	0.000	0.00	
			1,400.00000	4.000		5,600.00
0370	630-80360	*DRUM CHANNELIZING DEVICE	250.000	250.000		
			EACH	0.000	0.00	
			55.00000	250.000		13,750.00
0375	630-80380	*TRAFFIC CONE	200.000	200.000		
			EACH	0.000	0.00	
			17.00000	200.000		3,400.00
0380	630-80391	*CHANNELIZING DEVICE (FIXED)	100.000	100.000		
			EACH	0.000	0.00	
			93.00000	100.000		9,300.00
0385	630-80520	*MOBILE PAVEMENT MARKING ZONE	3.000	3.000		
			DAY	0.000	0.00	
			1,600.00000	3.000		4,800.00

CONTID: C13346
 PCN: 13346-BID
 PROJECT: STA 095A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 04/24/2002
 12:53:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0390	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	1.000	1.000		
			L S	0.000	0.00	
			19,000.00000	1.000		19,000.00
0395	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	18,803.370	18,803.370		
			F A	0.000	0.00	
			1.00000	18,803.370		18,803.37
0405	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70025	F/A QUALITY INCENTIVE PAYMENT ROADWAY SMOOTHNESS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70035	F/A MAINTAINING PEDESTRIAN ACCESS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70310	F/A LANDSCAPING (IRRIGATION SYSTEM REPAIR)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	630-80370	CONC BARRIER (TEMP) CONCRETE BARRIER (TEMPORARY)	140.000	140.000		
			LF	0.000	0.00	
			19.00000	140.000		2,660.00

CONTID: C13346
 PCN: 13346-BID
 PROJECT: STA 095A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 04/24/2002
 12:53:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0465	900-00006	ADDED ITEM (DOLLAR)/ DOWN TIME FOR ROTO-MILL	1.000	1.000		
			DOL	0.000	0.00	
			1,106.87000	1.000		1,106.87
0475	202-00250	REM PAVEMENT MARKING REMOVAL OF PAVEMENT MARKING	3,076.000	3,076.000		
			SF	0.000	0.00	
			1.65000	3,076.000		5,075.40
0480	900-00014	ADDED ITEM (LUMP SUM)/ MANHOLE AND WATER VALVE PARTS	1.000	1.000		
			L S	0.000	0.00	
			2,174.44000	1.000		2,174.44
0485	900-00014	ADDED ITEM (LUMP SUM)/ REPLACE AND REINFORCE INLET LID	1.000	1.000		
			L S	0.000	0.00	
			2,596.00000	1.000		2,596.00
0490	900-00014	ADDED ITEM (LUMP SUM)/ UTILITY DELAY COMPENSATION	1.000	0.000		
			L S	1.000	18,778.60	
			18,778.60000	1.000		18,778.60
			CAT 0200	CURRENT AMT	\$ 1,730,943.43 \$	18,778.60 \$ 1,739,493.43
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0440	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0445	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			21,000.00000	1.000		21,000.00
0450	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			870.00000	1.000		870.00
			CAT 0400	CURRENT AMT	\$ 31,870.00 \$	0.00 \$ 31,870.00
PROJECT TOTAL			CURRENT AMT	\$ 1,762,813.43 \$	18,778.60 \$	1,771,363.43