

ESTIMATE SUMMARY

07:14:40

CONTID: C13348

ESTIMATE NO: 0006 FINL

SPEC YR: 2002

PCN: 13348-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 87.5 DAYS

TIME ALLOW:

100 WORK DAYS

Belleview; University to I 25

PERCENT TIME: 87.50

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO:

STA 0881-012

Belleview; University to I 25

NAME OF ROAD:

SH 88

PROJECT COUNTIES:

ARAPAHOE, REGION 6

CONTRACTOR:

BRANNAN SAND AND GRAVEL, LLC

PAY PERIOD ENDING

11/13/2003

DATE TIME STARTED 04/01/2003

2500 E BRANNAN WAY

DATE LET

01/16/2003

DATE WORK BEGAN 04/01/2003

DATE AWARDED

01/22/2003

DATE TIME STOPPED 07/31/2003

DATE CONTRACT EXECUTED

02/05/2003

DATE ACCEPTED 07/31/2003

DENVER

CO 80229

303/273-9382

DATE NOTICE TO PROCEED

04/01/2003

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,235,575.03	PARTICIPATING	\$ 1,225,363.94	\$ 0.00
AWARD PROJECT AMT:	\$ 1,344,295.43	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.17%	TOTAL EARNINGS	1,225,363.94	0.00
FUNDS AVAILABLE:	\$ 10,211.09	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,225,363.94	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	10,956.14
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,225,363.94	10,956.14
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,225,363.94	10,956.14
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 10,956.14

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13348
 PCN: 13348-BID
 PROJECT: STA 0881-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 11/13/2003

07:14:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00011	TREE TRIMMING	0.000	0.000		
			EACH	0.000	0.00	
			79.30000	0.000		0.00
0010	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	7.000	7.000		
			SY	0.000	0.00	
			10.58000	7.000		74.06
0015	202-00200	*REMOVAL OF SIDEWALK	254.700	254.700		
			SY	0.000	0.00	
			8.10000	254.700		2,063.07
0020	202-00203	*REMOVAL OF CURB AND GUTTER	847.500	847.500		
			LF	0.000	0.00	
			5.00000	847.500		4,237.50
0025	202-00210	*REMOVAL OF CONCRETE PAVEMENT	57.100	57.100		
			SY	0.000	0.00	
			11.80000	57.100		673.78
0030	202-00220	*REMOVAL OF ASPHALT MAT	710.000	710.000		
			SY	0.000	0.00	
			13.40000	710.000		9,514.00
0035	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	123,383.000	123,383.000		
			SY	0.000	0.00	
			1.10000	123,383.000		135,721.30
0040	202-00810	*REMOVAL OF GROUND SIGN	2.000	2.000		
			EACH	0.000	0.00	
			52.90000	2.000		105.80
0045	202-04005	CLEAN VALVE BOX	33.000	14.000		
			EACH	0.000	0.00	
			74.00000	14.000		1,036.00
0050	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	640.000	375.000		
			CY	0.000	0.00	
			7.90000	375.000		2,962.50
0055	203-01597	*POTHOLING	50.000	3.000		
			hour	0.000	0.00	
			142.80000	3.000		428.40

CONTID: C13348
 PCN: 13348-BID
 PROJECT: STA 0881-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 11/13/2003
 07:14:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00011	*EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			10.80000	0.000		0.00
0065	208-00020	*SILT FENCE	37.000	37.000		
			LF	0.000	0.00	
			1.00000	37.000		37.00
0070	208-00050	*STORM DRAIN INLET PROTECTION	62.000	62.000		
			EACH	0.000	0.00	
			108.90000	62.000		6,751.80
0075	208-00200	*EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			1,057.50000	1.000		1,057.50
0080	210-04010	ADJUST MANHOLE	124.000	124.000		
			EACH	0.000	0.00	
			319.00000	124.000		39,556.00
0085	210-04050	ADJUST VALVE BOX	70.000	70.000		
			EACH	0.000	0.00	
			130.50000	70.000		9,135.00
0090	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	394.990	394.990		
			TON	0.000	0.00	
			74.70000	394.990		29,505.75
0095	403-00800	EMERGENCY POTHOLE REPAIR	5.240	5.240		
			TON	0.000	0.00	
			151.70000	5.240		794.91
0100	403-34871	HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	16,160.750	16,160.750		
			TON	0.000	0.00	
			36.50000	16,160.750		589,867.38
0105	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	7,352.000	7,352.000		
			GAL	0.000	0.00	
			1.50000	7,352.000		11,028.00
0110	412-00600	*CONCRETE PAVEMENT (6 INCH)	63.300	63.300		
			SY	0.000	0.00	
			37.80000	63.300		2,392.74

CONTID: C13348
 PCN: 13348-BID
 PROJECT: STA 0881-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 11/13/2003
 07:14:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	412-01120	*CONCRETE PAVEMENT (11 INCH) (FAST TRACK)	174.500	174.500		
			SY	0.000	0.00	
			77.90000	174.500		13,593.55
0120	607-11525	FENCE (PLASTIC)	107.000	107.000		
			LF	0.000	0.00	
			3.20000	107.000		342.40
0125	608-00000	*CONCRETE SIDEWALK	230.600	230.600		
			SY	0.000	0.00	
			38.80000	230.600		8,947.28
0130	608-00010	*CONCRETE CURB RAMP	15.600	15.600		
			SY	0.000	0.00	
			268.90000	15.600		4,194.84
0135	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	124.500	124.500		
			LF	0.000	0.00	
			19.00000	124.500		2,365.50
0140	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	594.500	594.500		
			LF	0.000	0.00	
			17.90000	594.500		10,641.55
0145	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	63.000	63.000		
			SF	0.000	0.00	
			11.60000	63.000		730.80
0150	612-00001	*DELINEATOR (TYPE I)	42.000	42.000		
			EACH	0.000	0.00	
			15.90000	42.000		667.80
0155	612-00002	*DELINEATOR (TYPE II)	92.000	92.000		
			EACH	0.000	0.00	
			18.00000	92.000		1,656.00
0160	612-00003	*DELINEATOR (TYPE III)	28.000	28.000		
			EACH	0.000	0.00	
			19.00000	28.000		532.00
0165	614-00011	*SIGN PANEL (CLASS I)	15.000	15.000		
			SF	0.000	0.00	
			14.80000	15.000		222.00

CONTID: C13348
 PCN: 13348-BID
 PROJECT: STA 0881-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 11/13/2003
 07:14:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	614-00012	*SIGN PANEL (CLASS II)	9.000	9.000		
			SF	0.000	0.00	
			21.20000	9.000		190.80
0175	614-00013	*SIGN PANEL (CLASS III)	40.000	40.000		
			SF	0.000	0.00	
			21.20000	40.000		848.00
0180	614-01582	*STEEL SIGN POST (2.5 INCH ROUND)(SLIPBASE SCH. 80)	46.000	46.000		
			LF	0.000	0.00	
			26.40000	46.000		1,214.40
0185	614-72875	*LOOP DETECTOR WIRE	800.000	800.000		
			LF	0.000	0.00	
			4.80000	800.000		3,840.00
0190	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	11.000	11.000		
			EACH	0.000	0.00	
			5,271.80000	11.000		57,989.80
0195	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			2,760.20000	1.000		2,760.20
0200	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			17,084.90000	1.000		17,084.90
0205	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			4,230.10000	1.000		4,230.10
0210	627-00002	*THERMOPLASTIC PAVEMENT MARKING	20,770.410	20,770.410		
			SF	0.000	0.00	
			1.60000	20,770.410		33,232.66
0215	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	319.000	319.000		
			GAL	0.000	0.00	
			42.30000	319.000		13,493.70
0220	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	3,189.680	3,189.680		
			SF	0.000	0.00	
			8.50000	3,189.680		27,112.28

CONTID: C13348
 PCN: 13348-BID
 PROJECT: STA 0881-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 11/13/2003
 07:14:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	1,266.000	1,266.000		
			SF	0.000	0.00	
			14.80000	1,266.000		18,736.80
0230	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	3,808.000	3,808.000		
			SF	0.000	0.00	
			9.50000	3,808.000		36,176.00
0235	629-01210	*ADJUST MONUMENT BOX	8.000	8.000		
			EACH	0.000	0.00	
			239.60000	8.000		1,916.80
0240	630-00000	*FLAGGING	953.500	953.500		
			HOURL	0.000	0.00	
			22.20000	953.500		21,167.70
0245	630-00003	*UNIFORMED TRAFFIC CONTROL	32.000	32.000		
			HOURL	0.000	0.00	
			58.20000	32.000		1,862.40
0250	630-00007	*TRAFFIC CONTROL INSPECTION	49.000	49.000		
			DAY	0.000	0.00	
			31.70000	49.000		1,553.30
0255	630-00012	*TRAFFIC CONTROL MANAGEMENT	67.000	67.000		
			DAY	0.000	0.00	
			423.00000	67.000		28,341.00
0260	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	40.000	40.000		
			EACH	0.000	0.00	
			52.90000	40.000		2,116.00
0265	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			52.90000	4.000		211.60
0270	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	118.000	118.000		
			SF	0.000	0.00	
			21.20000	118.000		2,501.60
0275	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			3,172.60000	2.000		6,345.20

CONTID: C13348
 PCN: 13348-BID
 PROJECT: STA 0881-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/13/2003

ESTIMATE NO: 0006

07:14:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	3.000		
		EACH		0.000	0.00	
			528.80000	3.000		1,586.40
0285	630-80360	*DRUM CHANNELIZING DEVICE	26.000	26.000		
		EACH		0.000	0.00	
			37.00000	26.000		962.00
0290	630-80380	*TRAFFIC CONE	300.000	300.000		
		EACH		0.000	0.00	
			13.80000	300.000		4,140.00
0295	630-80520	MOBILE PAVEMENT MARKING ZONE	4.000	4.000		
		DAY		0.000	0.00	
			264.40000	4.000		1,057.60
0300	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0305	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0310	700-70025	F/A QUALITY INCENTIVE PAYMENT	23,234.480	23,234.480		
		F A		0.000	0.00	
			1.00000	23,234.480		23,234.48
0315	700-70028	F/A ESB PROGRAM	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0320	700-70034	F/A OJT COLORADO PROJECT	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0325	700-70310	F/A LANDSCAPING RESTORATION	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 1,214,953.03 \$	0.00	\$ 1,204,741.93

CONTID: C13348
 PCN: 13348-BID
 PROJECT: STA 0881-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/13/2003

ESTIMATE NO: 0006

07:14:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
0330	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,632.90000	1.000		11,632.90
0335	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,460.30000	1.000		8,460.30
0340	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			528.80000	1.000		528.80
			CAT 0400	CURRENT AMT	\$ 20,622.00	\$ 20,622.00
			PROJECT TOTAL	CURRENT AMT	\$ 1,235,575.03	\$ 1,225,363.93