

ESTIMATE SUMMARY

CONTID: C13349

ESTIMATE NO: 0006 FINL

SPEC YR: 1999

PCN: 13349-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 73.0 DAYS

TIME ALLOW:

92 CALENDAR DAYS

US 6 / VASQUEZ, I-70 TO I-76

PERCENT TIME: 79.35

ORIG TIME ALLOW:

90 CALENDAR DAYS

PROJECT NO: STA 0062-014

US 6 / VASQUEZ , I-70 TO I-76

NAME OF ROAD: 006H

PROJECT COUNTIES: DENVER

ADAMS, REGION 6

CONTRACTOR:

KIEWIT WESTERN CO.

PAY PERIOD ENDING

12/05/2001

DATE TIME STARTED 04/29/2001

7926 S. Platte Canyon Road

DATE LET

01/04/2001

DATE WORK BEGAN

DATE AWARDED

01/09/2001

DATE TIME STOPPED 07/17/2001

DATE CONTRACT EXECUTED

01/23/2001

DATE ACCEPTED 07/17/2001

LITTLETON

CO 80128-59'303-979-9330

DATE NOTICE TO PROCEED

04/29/2001

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,159,646.67 PARTICIPATING	\$ 3,055,842.27	\$ 0.00
AWARD PROJECT AMT:	\$ 3,309,871.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	73.46% TOTAL EARNINGS	3,055,842.27	0.00
FUNDS AVAILABLE:	\$ 1,103,804.40 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,055,842.27	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	34,805.85
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,055,842.27	34,805.85
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,055,842.27	34,805.85
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 34,805.85

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13349
 PCN: 13349-BID
 PROJECT: STA 0062-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 12/05/2001
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00035	REMOVAL OF PIPE	144.000	144.000		
			LF	0.000	0.00	
			20.00000	144.000		2,880.00
0010	202-00037	REMOVAL OF END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0015	202-00090	*REMOVAL OF DELINEATOR	120.000	120.000		
			EACH	0.000	0.00	
			6.00000	120.000		720.00
0020	202-00201	REMOVAL OF CURB	3,031.000	3,019.000		
			LF	0.000	0.00	
			1.00000	3,019.000		3,019.00
0025	202-00203	REMOVAL OF CURB AND GUTTER	1,909.000	1,909.000		
			LF	0.000	0.00	
			7.50000	1,909.000		14,317.50
0030	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	248,377.000	244,434.100		
			SY	0.000	0.00	
			1.75000	244,434.100		427,759.68
0035	202-00810	*REMOVAL OF GROUND SIGN	13.000	13.000		
			EACH	0.000	0.00	
			105.00000	13.000		1,365.00
0040	202-00821	*REMOVAL OF SIGN PANEL	42.000	38.000		
			EACH	0.000	0.00	
			170.00000	38.000		6,460.00
0045	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	213.000	213.000		
			LF	0.000	0.00	
			5.00000	213.000		1,065.00
0050	202-01300	*REMOVAL OF END ANCHORAGE	14.000	14.000		
			EACH	0.000	0.00	
			160.00000	14.000		2,240.00
0055	202-04002	CLEAN CULVERT	8.000	8.000		
			EACH	0.000	0.00	
			500.00000	8.000		4,000.00

CONTID: C13349
 PCN: 13349-BID
 PROJECT: STA 0062-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 12/05/2001
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04005	CLEAN VALVE BOX	4.000	4.000		
			EACH	0.000	0.00	
			300.00000	4.000		1,200.00
0065	202-05150	SANDBLASTING	267.000	267.000		
			SF	0.000	0.00	
			10.00000	267.000		2,670.00
0070	203-01500	BLADING	65.000	65.000		
			HOOR	0.000	0.00	
			100.00000	65.000		6,500.00
0075	203-01597	POTHOLING	25.000	25.000		
			HOOR	0.000	0.00	
			150.00000	25.000		3,750.00
0080	208-00011	EROSION BALES (WEED FREE)	18.000	18.000		
			EACH	0.000	0.00	
			100.00000	18.000		1,800.00
0085	208-00020	SILT FENCE	1,950.000	1,950.000		
			LF	0.000	0.00	
			2.00000	1,950.000		3,900.00
0090	208-00050	STORM DRAIN INLET PROTECTION	22.000	22.000		
			EACH	0.000	0.00	
			1,000.00000	22.000		22,000.00
0095	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			1,000.00000	1.000		1,000.00
0100	210-04010	ADJUST MANHOLE	12.000	12.000		
			EACH	0.000	0.00	
			1,000.00000	12.000		12,000.00
0105	210-04050	ADJUST VALVE BOX	32.000	32.000		
			EACH	0.000	0.00	
			200.00000	32.000		6,400.00
0110	210-04200	*ADJUST GUARDRAIL	1,085.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C13349
 PCN: 13349-BID
 PROJECT: STA 0062-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 12/05/2001
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	212-00006	SEEDING (NATIVE)	1.000	0.000		
			ACRE	0.000	0.00	
			900.00000	0.000		0.00
0120	304-06007	AGGREGATE BASE COURSE (CLASS 6)	500.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0125	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	759.470	759.470		
			TON	0.000	0.00	
			75.00000	759.470		56,960.25
0130	403-09126	STONE MASTIC ASPHALT (ASPHALT) (POLYMER MODIFIED)	30,208.900	24,902.360		
			TON	0.000	0.00	
			52.00000	24,902.360		1,294,922.72
0135	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	5,052.000	4,648.258		
			TON	0.000	0.00	
			46.00000	4,648.258		213,819.87
0140	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	14,654.500	7,576.700		
			GAL	0.000	0.00	
			0.50000	7,576.700		3,788.35
0145	420-00500	*GEOTEXTILE (PAVING)	8,400.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0150	601-03040	CONCRETE CLASS D (BRIDGE)	16.000	16.000		
			CY	0.000	0.00	
			800.00000	16.000		12,800.00
0155	602-00000	REINFORCING STEEL	1,000.000	1,000.000		
			LB	0.000	0.00	
			3.00000	1,000.000		3,000.00
0160	603-02185	23X14 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	150.000	150.000		
			LF	0.000	0.00	
			75.00000	150.000		11,250.00
0165	603-05118	23X14 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00

CONTID: C13349
 PCN: 13349-BID
 PROJECT: STA 0062-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 12/05/2001
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	213.000	213.000		
			LF	0.000	0.00	
			18.00000	213.000		3,834.00
0175	606-01340	*END ANCHORAGE TYPE 3D	6.000	6.000		
			EACH	0.000	0.00	
			700.00000	6.000		4,200.00
0180	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	8.000	8.000		
			EACH	0.000	0.00	
			1,500.00000	8.000		12,000.00
0185	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	2,024.000	1,561.000		
			LF	0.000	0.00	
			15.00000	1,561.000		23,415.00
0190	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	281.000	188.300		
			LF	0.000	0.00	
			15.00000	188.300		2,824.50
0195	609-60011	CURB TYPE 6 (SECTION M)	3,031.000	2,794.000		
			LF	0.000	0.00	
			5.00000	2,794.000		13,970.00
0200	610-00040	MEDIAN COVER MATERIAL (BITUMINOUS)	35.000	10.000		
			TON	0.000	0.00	
			150.00000	10.000		1,500.00
0205	613-07000	*PULL BOX (SPECIAL)	18.000	18.000		
			EACH	0.000	0.00	
			200.00000	18.000		3,600.00
0210	614-00011	*SIGN PANEL (CLASS I)	203.000	203.000		
			SF	0.000	0.00	
			20.00000	203.000		4,060.00
0215	614-00012	*SIGN PANEL (CLASS II)	284.000	236.000		
			SF	0.000	0.00	
			22.00000	236.000		5,192.00
0220	614-00013	*SIGN PANEL (CLASS III)	44.000	24.000		
			SF	0.000	0.00	
			24.00000	24.000		576.00

CONTID: C13349
 PCN: 13349-BID
 PROJECT: STA 0062-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 12/05/2001
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-01502	*STEEL SIGN POST (2 INCH ROUND)	168.000	168.000		
			LF	0.000	0.00	
			13.00000	168.000		2,184.00
0230	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	145.000	124.000		
			LF	0.000	0.00	
			30.00000	124.000		3,720.00
0235	614-72875	*LOOP DETECTOR WIRE	9,016.000	9,016.000		
			LF	0.000	0.00	
			3.00000	9,016.000		27,048.00
0240	625-00000	CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0245	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			132,000.00000	1.000		132,000.00
0250	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00
0255	627-00002	*THERMOPLASTIC PAVEMENT MARKING	45,017.000	45,017.000		
			SF	0.000	0.00	
			1.50000	45,017.000		67,525.50
0260	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	943.000	416.600		
			GAL	0.000	0.00	
			30.00000	416.600		12,498.00
0265	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	5,277.000	5,277.000		
			SF	0.000	0.00	
			9.50000	5,277.000		50,131.50
0270	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	839.000	839.000		
			SF	0.000	0.00	
			15.00000	839.000		12,585.00
0275	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	5,134.000	5,134.000		
			SF	0.000	0.00	
			8.00000	5,134.000		41,072.00

CONTID: C13349
 PCN: 13349-BID
 PROJECT: STA 0062-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 12/05/2001
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-00000	*FLAGGING	5,000.000	3,119.000		
			HOURLY	0.000	0.00	
			22.00000	3,119.000		68,618.00
0285	630-00002	*TRAFFIC CONTROL SUPERVISOR	90.000	54.000		
			DAY	0.000	0.00	
			380.00000	54.000		20,520.00
0290	630-00003	*UNIFORMED TRAFFIC CONTROL	278.000	278.000		
			HOURLY	0.000	0.00	
			50.00000	278.000		13,900.00
0295	630-00004	*TRAFFIC CONTROL VEHICLE	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0300	630-00007	*TRAFFIC CONTROL INSPECTION	90.000	27.000		
			DAY	0.000	0.00	
			125.00000	27.000		3,375.00
0305	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	0.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0310	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	67.000	67.000		
			EACH	0.000	0.00	
			120.00000	67.000		8,040.00
0315	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	0.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0320	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	0.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0325	630-80355	*PORTABLE MESSAGE SIGN PANEL	0.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0330	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	4.000		
			EACH	0.000	0.00	
			2,000.00000	4.000		8,000.00

CONTID: C13349
 PCN: 13349-BID
 PROJECT: STA 0062-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 12/05/2001
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80360	*DRUM CHANNELIZING DEVICE	50.000	50.000		
			EACH	0.000	0.00	
			75.00000	50.000		3,750.00
0340	630-80380	*TRAFFIC CONE	346.000	346.000		
			EACH	0.000	0.00	
			15.00000	346.000		5,190.00
0345	630-80520	MOBILE PAVEMENT MARKING ZONE	0.000	0.000		
			DAY	0.000	0.00	
			700.00000	0.000		0.00
0350	700-70010	F/A MINOR CONTRACT REVISIONS	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (STONE MASTIC ASPHALT)	119,500.000	51,180.480		
			F A	0.000	0.00	
			1.00000	51,180.480		51,180.48
0360	700-70022	F/A OJT PILOT	2,025.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70023	F/A ON-THE-JOB TRAINEE	282.000	282.000		
			F A	0.000	0.00	
			1.00000	282.000		282.00
0370	700-70025	F/A QUALITY INCENTIVE PAYMENT (SMOOTHNESS)	24,850.000	-5,491.200		
			F A	0.000	0.00	
			1.00000	-5,491.200		-5,491.20
0375	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70035	F/A EARLY COMPLETION INCENTIVE PAYMENT	108,000.000	68,400.000		
			F A	0.000	0.00	
			1.00000	68,400.000		68,400.00
0385	700-70042	F/A RAILROAD FLAGGING	11,547.020	11,547.020		
			F A	0.000	0.00	
			1.00000	11,547.020		11,547.02

CONTID: C13349
 PCN: 13349-BID
 PROJECT: STA 0062-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/05/2001

ESTIMATE NO: 0006

12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0501	202-01140	REM GDRAIL TY 4 REMOVE EXISTING GUARDRAIL TYPE 4 FROM STA 48+50 TO 56+00 MED	664.000	664.000		
		LF		0.000	0.00	
			19.00000	664.000		12,616.00
0502	607-11200	FENCE CW MP BARRIER FENCE SB OUTSIDE SHOULDER HWY 2 TO 60TH AVE	1,716.000	1,716.000		
		LF		0.000	0.00	
			3.35000	1,716.000		5,748.60
			CAT 0200	CURRENT AMT \$ 3,934,653.17 \$	0.00	\$ 2,833,598.77
CAT NO0201 TRAFFIC SIGNALS						
0390	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
		L S		0.000	0.00	
			18,000.00000	1.000		18,000.00
0395	210-00760	*RESET LUMINAIRE	3.000	3.000		
		EACH		0.000	0.00	
			300.00000	3.000		900.00
0400	210-00815	*RESET SIGN PANEL	19.000	19.000		
		EACH		0.000	0.00	
			200.00000	19.000		3,800.00
0405	210-00865	*RESET PEDESTRIAN SIGNAL HEAD	12.000	12.000		
		EACH		0.000	0.00	
			100.00000	12.000		1,200.00
0410	210-00870	*RESET COORDINATION UNIT	1.000	1.000		
		EACH		0.000	0.00	
			700.00000	1.000		700.00
0415	250-00110	*HEALTH AND SAFETY OFFICER	0.000	0.000		
		HOOR		0.000	0.00	
			85.00000	0.000		0.00
0420	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,171.300	1,171.300		
		LF		0.000	0.00	
			15.00000	1,171.300		17,569.50
0425	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	115.000	55.000		
		LF		0.000	0.00	
			25.00000	55.000		1,375.00

CONTID: C13349
 PCN: 13349-BID
 PROJECT: STA 0062-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 12/05/2001
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC SIGNALS						
0430	613-07000	*PULL BOX (SPECIAL)	15.000	15.000		
			EACH	0.000	0.00	
			200.00000	15.000		3,000.00
0435	613-10000	*WIRING	1.500	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00
0440	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0445	614-00011	*SIGN PANEL (CLASS I)	52.500	52.500		
			SF	0.000	0.00	
			20.00000	52.500		1,050.00
0450	614-01502	*STEEL SIGN POST (2 INCH ROUND)	23.000	23.000		
			LF	0.000	0.00	
			13.00000	23.000		299.00
0455	614-70117	*PEDESTRIAN SIGNAL FACE (16)	8.000	8.000		
			EACH	0.000	0.00	
			600.00000	8.000		4,800.00
0460	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	33.000	33.000		
			EACH	0.000	0.00	
			1,000.00000	33.000		33,000.00
0465	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	9.000	9.000		
			EACH	0.000	0.00	
			1,550.00000	9.000		13,950.00
0470	614-72860	*PEDESTRIAN PUSH BUTTON	20.000	20.000		
			EACH	0.000	0.00	
			100.00000	20.000		2,000.00
0475	614-72872	*LOOP DETECTOR (MICRO TYPE)	49.000	49.000		
			EACH	0.000	0.00	
			500.00000	49.000		24,500.00
0480	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	8.000	8.000		
			EACH	0.000	0.00	
			900.00000	8.000		7,200.00

CONTID: C13349
 PCN: 13349-BID
 PROJECT: STA 0062-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 12/05/2001
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC SIGNALS						
0485	614-85312	*TRAFFIC SIGNAL SPAN WIRE POLE (12 INCH)	6.000	6.000		
			EACH	0.000	0.00	
			4,000.00000	6.000		24,000.00
0490	614-85362	*TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (12 INCH)	4.000	4.000		
			EACH	0.000	0.00	
			5,200.00000	4.000		20,800.00
0495	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0201	CURRENT AMT \$	183,993.50 \$	0.00 \$ 181,243.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0500	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0505	620-00011	FIELD LABORATORY (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0510	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
			CAT 0400	CURRENT AMT \$	41,000.00 \$	0.00 \$ 41,000.00
PROJECT TOTAL			CURRENT AMT \$	4,159,646.67 \$	0.00 \$	3,055,842.27