

ESTIMATE SUMMARY

08:43:51

CONTID: C13353

ESTIMATE NO: 0006 FINL

SPEC YR: 1999

PCN: 13353-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 50.5 DAYS

TIME ALLOW:

60 WORK DAYS

I-225, N. OF PARKER RD. TO N. OF 6TH AVE.

PERCENT TIME: 84.17

ORIG TIME ALLOW:

60 WORK DAYS

PROJECT NO: STA 2254-063

I-225, N. OF PARKER RD. TO N. OF 6TH AVE.

NAME OF ROAD: 225

PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR:

KIEWIT WESTERN CO.

7926 S. Platte Canyon Road

LITTLETON

CO 80128-59' 303-979-9330

PAY PERIOD ENDING	12/30/2002	DATE TIME STARTED	06/03/2002
DATE LET	01/24/2002	DATE WORK BEGAN	
DATE AWARDED	01/29/2002	DATE TIME STOPPED	10/18/2002
DATE CONTRACT EXECUTED	02/15/2002	DATE ACCEPTED	10/18/2002
DATE NOTICE TO PROCEED	06/03/2002		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,667,862.10 PARTICIPATING	\$ 2,573,886.23	\$ 0.00
AWARD PROJECT AMT:	\$ 3,085,504.04 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	96.48% TOTAL EARNINGS	2,573,886.23	0.00
FUNDS AVAILABLE:	\$ 93,975.87 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,573,886.23	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	18,025.81
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,573,886.23	18,025.81
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,573,886.23	18,025.81
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 18,025.81

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13353
 PCN: 13353-BID
 PROJECT: STA 2254-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 12/30/2002
 08:43:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*REMOVAL OF DELINEATOR	18.000	18.000		
			EACH	0.000	0.00	
			100.00000	18.000		1,800.00
0010	202-00201	*REMOVAL OF CURB	0.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0015	202-00210	*REMOVAL OF CONCRETE PAVEMENT	1,350.000	1,350.000		
			SY	0.000	0.00	
			85.00000	1,350.000		114,750.00
0020	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	0.000	0.000		
			SY	0.000	0.00	
			14.50000	0.000		0.00
0025	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,138.000	2,137.500		
			LF	0.000	0.00	
			3.15000	2,137.500		6,733.13
0030	202-01300	*REMOVAL OF END ANCHORAGE	18.000	18.000		
			EACH	0.000	0.00	
			150.00000	18.000		2,700.00
0035	202-04002	CLEAN CULVERT	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0040	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	300.000	300.000		
			CY	0.000	0.00	
			40.00000	300.000		12,000.00
0045	203-01500	BLADING	20.000	20.000		
			HOURL	0.000	0.00	
			100.00000	20.000		2,000.00
0050	203-01597	POTHOLING	0.000	0.000		
			HOURL	0.000	0.00	
			175.00000	0.000		0.00
0055	207-00205	TOPSOIL	147.000	147.000		
			CY	0.000	0.00	
			15.00000	147.000		2,205.00

CONTID: C13353
 PCN: 13353-BID
 PROJECT: STA 2254-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 12/30/2002
 08:43:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00011	*EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0065	208-00020	*SILT FENCE	500.000	500.000		
			LF	0.000	0.00	
			10.00000	500.000		5,000.00
0070	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0075	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00
0080	210-04200	*ADJUST GUARDRAIL	438.000	438.000		
			LF	0.000	0.00	
			14.00000	438.000		6,132.00
0085	212-00006	*SEEDING (NATIVE)	0.950	0.950		
			ACRE	0.000	0.00	
			2,500.00000	0.950		2,375.00
0090	213-00002	*MULCHING (WEED FREE HAY)	0.950	0.950		
			ACRE	0.000	0.00	
			2,000.00000	0.950		1,900.00
0095	213-00061	*MULCH TACKIFIER	143.000	143.000		
			LB	0.000	0.00	
			6.00000	143.000		858.00
0100	304-06000	AGGREGATE BASE COURSE (CLASS 6)	2,178.530	2,178.530		
			TON	0.000	0.00	
			25.00000	2,178.530		54,463.25
0105	306-01000	*RECONDITIONING	1,350.000	1,350.000		
			SY	0.000	0.00	
			28.00000	1,350.000		37,800.00
0110	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	32.380	32.380		
			TON	0.000	0.00	
			125.00000	32.380		4,047.50

CONTID: C13353
 PCN: 13353-BID
 PROJECT: STA 2254-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 12/30/2002
 08:43:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	403-09126	STONE MASTIC ASPHALT (ASPHALT) (POLYMER MODIFIED)	0.000	0.000		
			TON	0.000	0.00	
			47.00000	0.000		0.00
0116	403-09121	SMA (FIBERS) (ASPH) SPECIFICATION CHANGE ADDED FIBERS TO THE SMA MIX DESIGN.	14,515.940	14,515.940		
			TON	0.000	0.00	
			49.37000	14,515.940		716,651.96
0120	403-34841	HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 64-22)	8,903.520	8,903.520		
			TON	0.000	0.00	
			38.00000	8,903.520		338,333.76
0125	408-01000	*HOT POURED JOINT AND CRACK SEALANT	5.100	5.100		
			TON	0.000	0.00	
			3,200.00000	5.100		16,320.00
0130	409-09000	*MICRO-SURFACING SEAL COAT	3,270.630	3,270.630		
			TON	0.000	0.00	
			125.00000	3,270.630		408,828.75
0135	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	8,350.000	8,350.000		
			GAL	0.000	0.00	
			0.60000	8,350.000		5,010.00
0140	412-00805	*CONCRETE PAVEMENT (8 INCH) (FAST TRACK)	1,350.000	1,350.000		
			SY	0.000	0.00	
			100.00000	1,350.000		135,000.00
0145	412-15050	*CROSS STITCHING	500.000	500.000		
			EACH	0.000	0.00	
			55.00000	500.000		27,500.00
0150	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	2,013.000	2,012.500		
			LF	0.000	0.00	
			13.00000	2,012.500		26,162.50
0155	606-01370	*TRANSITION TYPE 3G	8.000	8.000		
			EACH	0.000	0.00	
			1,000.00000	8.000		8,000.00
0160	606-01380	*TRANSITION TYPE 3H	3.000	3.000		
			EACH	0.000	0.00	
			800.00000	3.000		2,400.00

CONTID: C13353
 PCN: 13353-BID
 PROJECT: STA 2254-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 12/30/2002
 08:43:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	606-02003	*END ANCHORAGE (NONFLARED)	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0170	606-02005	*END ANCHORAGE (FLARED)	6.000	6.000		
			EACH	0.000	0.00	
			1,800.00000	6.000		10,800.00
0175	609-24002	*GUTTER TYPE 2 (2 FOOT)	0.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0180	609-60011	CURB TYPE 6 (SECTION M)	8.000	8.000		
			LF	0.000	0.00	
			75.00000	8.000		600.00
0185	612-00001	*DELINEATOR (TYPE I)	73.000	73.000		
			EACH	0.000	0.00	
			25.00000	73.000		1,825.00
0190	612-00003	*DELINEATOR (TYPE III)	26.000	26.000		
			EACH	0.000	0.00	
			25.00000	26.000		650.00
0195	614-72875	*LOOP DETECTOR WIRE	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0200	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			258,000.00000	1.000		258,000.00
0205	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0210	627-00002	*THERMOPLASTIC PAVEMENT MARKING	31,748.000	31,748.000		
			SF	0.000	0.00	
			2.00000	31,748.000		63,496.00
0215	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	717.260	717.000		
			GAL	0.000	0.00	
			30.00000	717.000		21,510.00

CONTID: C13353
 PCN: 13353-BID
 PROJECT: STA 2254-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 12/30/2002
 08:43:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	3,491.000	3,491.000		
			SF	0.000	0.00	
			10.00000	3,491.000		34,910.00
0225	630-00000	*FLAGGING	980.000	980.000		
			HOURL	0.000	0.00	
			33.00000	980.000		32,340.00
0230	630-00003	*UNIFORMED TRAFFIC CONTROL	683.000	683.000		
			HOURL	0.000	0.00	
			50.00000	683.000		34,150.00
0235	630-00004	*TRAFFIC CONTROL VEHICLE	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0240	630-00007	*TRAFFIC CONTROL INSPECTION	33.000	33.000		
			DAY	0.000	0.00	
			125.00000	33.000		4,125.00
0245	630-00009	*TRAFFIC CONTROL VEHICLE (TRUCK)	1.000	1.000		
			EACH	0.000	0.00	
			8,500.00000	1.000		8,500.00
0250	630-00012	*TRAFFIC CONTROL MANAGEMENT	52.000	52.000		
			DAY	0.000	0.00	
			500.00000	52.000		26,000.00
0255	630-80001	*FLASHING BEACON (PORTABLE)	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0260	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	7.000	7.000		
			EACH	0.000	0.00	
			100.00000	7.000		700.00
0265	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	36.000	36.000		
			EACH	0.000	0.00	
			130.00000	36.000		4,680.00
0270	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			130.00000	4.000		520.00

CONTID: C13353
 PCN: 13353-BID
 PROJECT: STA 2254-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 12/30/2002
 08:43:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	140.000	140.000		
			SF	0.000	0.00	
			25.00000	140.000		3,500.00
0280	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0285	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0290	630-80360	*DRUM CHANNELIZING DEVICE	10.000	10.000		
			EACH	0.000	0.00	
			60.00000	10.000		600.00
0295	630-80380	*TRAFFIC CONE	560.000	560.000		
			EACH	0.000	0.00	
			20.00000	560.000		11,200.00
0300	630-80520	*MOBILE PAVEMENT MARKING ZONE	4.000	4.000		
			DAY	0.000	0.00	
			2,500.00000	4.000		10,000.00
0305	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0310	700-70010	F/A MINOR CONTRACT REVISIONS	57,239.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0315	700-70011	F/A PARTNERING	419.420	419.420		
			F A	0.000	0.00	
			1.00000	419.420		419.42
0320	700-70020	F/A ON-THE-JOB TRAINEE	400.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70022	F/A OJT PILOT	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13353
 PCN: 13353-BID
 PROJECT: STA 2254-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 12/30/2002
 08:43:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	700-70025	F/A QUALITY INCENTIVE PAYMENT	13,228.960	13,228.960		
			F A	0.000	0.00	
			1.00000	13,228.960		13,228.96
0335	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70034	F/A PAVEMENT SMOOTHNESS	22,821.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70570	F/A GUARDRAIL REPAIR	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 2,632,601.10 \$	0.00 \$ 2,538,625.23
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0350	620-00002	FIELD OFFICE (CLASS 2)	0.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0355	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0360	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0365	900-00006	ADDED ITEM (DOLLAR)/ REIMBURSEMENT FOR DELETION OF FIELD OFFICE(CL2)	12,761.000	12,761.000		
			DOL	0.000	0.00	
			1.00000	12,761.000		12,761.00
			CAT 0400	CURRENT AMT	\$ 35,261.00 \$	0.00 \$ 35,261.00
			PROJECT TOTAL	CURRENT AMT	\$ 2,667,862.10 \$	0.00 \$ 2,573,886.23