

ESTIMATE SUMMARY

CONTID: C13354

ESTIMATE NO: 0005 PROG

SPEC YR: 1999

PCN: 13354-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 70.0 DAYS

TIME ALLOW:

80 WORK DAYS

US285/SH30:DAHLIA to YOSEMITE

PERCENT TIME: 87.50

ORIG TIME ALLOW:

80 WORK DAYS

PROJECT NO: STA 2854-087

US285/SH30:DAHLIA to YOSEMITE

NAME OF ROAD: 285D

PROJECT COUNTIES: DENVER

CONTRACTOR:

BRANNAN SAND AND GRAVEL, LLC

PAY PERIOD ENDING 12/30/2002

DATE TIME STARTED 07/16/2002

2500 E BRANNAN WAY

DATE LET 02/14/2002

DATE WORK BEGAN 07/16/2002

DATE AWARDED 02/19/2002

DATE TIME STOPPED 11/12/2002

DATE CONTRACT EXECUTED 03/04/2002

DATE ACCEPTED 11/12/2002

DENVER CO 80229 303/273-9382

DATE NOTICE TO PROCEED 07/16/2002

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,749,762.20 PARTICIPATING	\$ 1,747,925.70	\$ 7,018.01
AWARD PROJECT AMT: \$ 2,077,336.02 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.90% TOTAL EARNINGS	1,747,925.70	7,018.01
FUNDS AVAILABLE: \$ 1,836.50 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,747,925.70
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-14,776.05	-2.79
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,733,149.65
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,733,149.65
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 7,015.22

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13354
 PCN: 13354-BID
 PROJECT: STA 2854-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 12/30/2002
 14:54:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS						
0005	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	12.000	11.800		
			SY	0.200	2.62	
			13.10000	12.000		157.20
0010	202-00195	*REMOVAL OF MEDIAN COVER	0.000	0.000		
			SY	0.000	0.00	
			13.10000	0.000		0.00
0015	202-00200	*REMOVAL OF SIDEWALK	406.000	405.700		
			SY	0.300	2.61	
			8.70000	406.000		3,532.20
0020	202-00202	*REMOVAL OF GUTTER	117.400	117.400		
			LF	-0.400	-4.36	
			10.90000	117.000		1,275.30
0025	202-00203	*REMOVAL OF CURB AND GUTTER	7,205.000	7,205.200		
			LF	-0.200	-1.10	
			5.50000	7,205.000		39,627.50
0030	202-00210	*REMOVAL OF CONCRETE PAVEMENT	0.000	0.000		
			SY	0.000	0.00	
			16.40000	0.000		0.00
0035	202-00220	*REMOVAL OF ASPHALT MAT	2,199.000	2,184.500		
			SY	14.500	189.95	
			13.10000	2,199.000		28,806.90
0040	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	116,073.000	116,073.000		
			SY	0.000	0.00	
			0.70000	116,073.000		81,251.10
0045	202-00810	*REMOVAL OF GROUND SIGN	5.000	5.000		
			EACH	0.000	0.00	
			49.00000	5.000		245.00
0050	202-00821	*REMOVAL OF SIGN PANEL	16.000	16.000		
			EACH	0.000	0.00	
			59.90000	16.000		958.40
0055	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	0.000	0.000		
			LF	0.000	0.00	
			5.30000	0.000		0.00

CONTID: C13354
 PCN: 13354-BID
 PROJECT: STA 2854-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 12/30/2002
 14:54:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0060	202-01300	*REMOVAL OF END ANCHORAGE	0.000	0.000		
			EACH	0.000	0.00	
			168.60000	0.000		0.00
0065	202-04005	CLEAN VALVE BOX	29.000	29.000		
			EACH	0.000	0.00	
			84.80000	29.000		2,459.20
0070	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	137.000	137.000		
			CY	0.000	0.00	
			1.60000	137.000		219.20
0075	203-01500	BLADING	0.000	0.000		
			HOUR	0.000	0.00	
			81.60000	0.000		0.00
0080	203-01597	POTHOLING	0.000	0.000		
			HOUR	0.000	0.00	
			92.50000	0.000		0.00
0085	207-00205	TOPSOIL	15.000	15.000		
			CY	0.000	0.00	
			35.20000	15.000		528.00
0090	208-00011	*EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			10.40000	0.000		0.00
0095	208-00020	*SILT FENCE	0.000	0.000		
			LF	0.000	0.00	
			1.10000	0.000		0.00
0100	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			543.90000	1.000		543.90
0105	210-00810	*RESET GROUND SIGN	18.000	18.000		
			EACH	0.000	0.00	
			70.70000	18.000		1,272.60
0110	210-04010	ADJUST MANHOLE	60.000	60.000		
			EACH	0.000	0.00	
			379.40000	60.000		22,764.00

CONTID: C13354
 PCN: 13354-BID
 PROJECT: STA 2854-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 12/30/2002
 14:54:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0115	210-04050	ADJUST VALVE BOX	61.000	61.000		
			EACH	0.000	0.00	
			154.00000	61.000		9,394.00
0120	212-00006	*SEEDING (NATIVE)	0.000	0.000		
			ACRE	0.000	0.00	
			1,631.60000	0.000		0.00
0125	213-00003	*MULCHING (WEED FREE)	0.000	0.000		
			ACRE	0.000	0.00	
			870.20000	0.000		0.00
0130	213-00061	*MULCH TACKIFIER	0.000	0.000		
			LB	0.000	0.00	
			5.50000	0.000		0.00
0135	304-06000	AGGREGATE BASE COURSE (CLASS 6)	217.050	217.050		
			TON	0.000	0.00	
			10.30000	217.050		2,235.61
0140	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	276.250	276.250		
			TON	0.000	0.00	
			58.30000	276.250		16,105.38
0145	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	1,531.010	1,531.010		
			TON	0.000	0.00	
			41.10000	1,531.010		62,924.51
0150	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	16,718.400	16,718.400		
			TON	0.000	0.00	
			44.90000	16,718.400		750,656.16
0155	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	4,619.000	4,618.700		
			GAL	0.300	0.51	
			1.70000	4,619.000		7,852.30
0160	412-01120	*CONCRETE PAVEMENT (11 INCH) (FAST TRACK)	1,177.000	1,163.000		
			SY	14.000	1,061.20	
			75.80000	1,177.000		89,216.60
0165	420-00500	*GEOTEXTILE (PAVING)	36,389.000	36,389.000		
			SY	0.000	0.00	
			1.10000	36,389.000		40,027.90

CONTID: C13354
 PCN: 13354-BID
 PROJECT: STA 2854-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 12/30/2002
 14:54:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0170	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	0.000	0.000		
			LF	0.000	0.00	
			30.40000	0.000		0.00
0175	606-01340	*END ANCHORAGE TYPE 3D	0.000	0.000		
			EACH	0.000	0.00	
			498.20000	0.000		0.00
0180	606-01370	*TRANSITION TYPE 3G	0.000	0.000		
			EACH	0.000	0.00	
			984.40000	0.000		0.00
0185	606-01380	*TRANSITION TYPE 3H	0.000	0.000		
			EACH	0.000	0.00	
			484.10000	0.000		0.00
0190	606-01385	*TRANSITION TYPE 3J	0.000	0.000		
			EACH	0.000	0.00	
			586.30000	0.000		0.00
0195	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	0.000	0.000		
			EACH	0.000	0.00	
			1,468.40000	0.000		0.00
0200	608-00000	*CONCRETE SIDEWALK	173.000	173.000		
			SY	0.000	0.00	
			34.20000	173.000		5,916.60
0205	608-00010	*CONCRETE CURB RAMP	276.000	276.000		
			SY	0.000	0.00	
			55.50000	276.000		15,318.00
0210	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	4,450.000	4,450.000		
			LF	0.000	0.00	
			7.80000	4,450.000		34,710.00
0215	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	1,456.000	1,456.000		
			LF	0.000	0.00	
			13.90000	1,456.000		20,238.40
0220	609-24004	*GUTTER TYPE 2 (4 FOOT)	117.000	117.000		
			LF	0.000	0.00	
			19.60000	117.000		2,293.20

CONTID: C13354
 PCN: 13354-BID
 PROJECT: STA 2854-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 12/30/2002
 14:54:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0225	612-00001	*DELINEATOR (TYPE I)	20.000	20.000		
			EACH	0.000	0.00	
			107.40000	20.000		2,148.00
0230	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	110.000	110.000		
			LF	0.000	0.00	
			17.40000	110.000		1,914.00
0235	613-07000	*PULL BOX (SPECIAL)	4.000	4.000		
			EACH	0.000	0.00	
			183.90000	4.000		735.60
0240	613-10010	*WIRING (SPECIAL)	0.000	0.000		
			L S	0.000	0.00	
			2,179.80000	0.000		0.00
0245	614-00011	*SIGN PANEL (CLASS I)	86.000	86.000		
			SF	0.000	0.00	
			27.20000	86.000		2,339.20
0250	614-00012	*SIGN PANEL (CLASS II)	21.000	21.000		
			SF	0.000	0.00	
			19.60000	21.000		411.60
0255	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	53.000	53.000		
			LF	0.000	0.00	
			38.10000	53.000		2,019.30
0260	614-72875	*LOOP DETECTOR WIRE	3,960.000	3,960.000		
			LF	0.000	0.00	
			2.80000	3,960.000		11,088.00
0265	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			6,634.90000	1.000		6,634.90
0270	626-00000	MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			25,772.32000	1.000		25,772.32
0275	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			3,045.50000	1.000		3,045.50

CONTID: C13354
 PCN: 13354-BID
 PROJECT: STA 2854-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 12/30/2002
 14:54:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0280	627-00002	*THERMOPLASTIC PAVEMENT MARKING	18,597.300	18,597.300		
			SF	0.000	0.00	
			1.60000	18,597.300		29,755.68
0285	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	177.000	177.000		
			GAL	0.000	0.00	
			52.90000	177.000		9,363.30
0290	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	5,043.000	5,043.000		
			SF	0.000	0.00	
			9.80000	5,043.000		49,421.40
0295	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	107.000	107.000		
			SF	0.000	0.00	
			13.60000	107.000		1,455.20
0300	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	7,397.000	7,397.000		
			SF	0.000	0.00	
			8.70000	7,397.000		64,353.90
0305	629-01001	*SURVEY MONUMENT (TYPE 1)	0.000	0.000		
			EACH	0.000	0.00	
			125.10000	0.000		0.00
0310	629-01002	*SURVEY MONUMENT (TYPE 2)	0.000	0.000		
			EACH	0.000	0.00	
			190.40000	0.000		0.00
0315	629-01005	*SURVEY MONUMENT (TYPE 5)	0.000	0.000		
			EACH	0.000	0.00	
			65.30000	0.000		0.00
0320	629-01021	*SURVEY MONUMENT (TYPE 2A)	0.000	0.000		
			EACH	0.000	0.00	
			250.20000	0.000		0.00
0325	629-01031	*SURVEY MONUMENT (TYPE 3A)	1.000	1.000		
			EACH	0.000	0.00	
			375.30000	1.000		375.30
0330	629-01050	*MONUMENT BOX	0.000	0.000		
			EACH	0.000	0.00	
			125.10000	0.000		0.00

CONTID: C13354
 PCN: 13354-BID
 PROJECT: STA 2854-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 12/30/2002
 14:54:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0335	629-01110	*LOCATE MONUMENTS	8.000	8.000		
			HOURLY	0.000	0.00	
			81.60000	8.000		652.80
0340	629-01210	*ADJUST MONUMENT BOX	4.000	4.000		
			EACH	0.000	0.00	
			163.20000	4.000		652.80
0345	629-01300	*SURVEY MONUMENT (TEMPORARY)	10.000	10.000		
			EACH	0.000	0.00	
			81.60000	10.000		816.00
0350	630-00000	*FLAGGING	2,147.000	2,107.000		
			HOURLY	40.000	1,220.00	
			30.50000	2,147.000		65,483.50
0355	630-00003	*UNIFORMED TRAFFIC CONTROL	340.000	337.500		
			HOURLY	2.000	119.80	
			59.90000	339.500		20,336.05
0360	630-00007	*TRAFFIC CONTROL INSPECTION	75.000	51.000		
			DAY	0.000	0.00	
			65.30000	51.000		3,330.30
0365	630-00012	*TRAFFIC CONTROL MANAGEMENT	80.000	79.000		
			DAY	1.000	391.60	
			391.60000	80.000		31,328.00
0370	630-80001	*FLASHING BEACON (PORTABLE)	0.000	0.000		
			EACH	0.000	0.00	
			870.20000	0.000		0.00
0375	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	4.000	4.000		
			EACH	0.000	0.00	
			65.30000	4.000		261.20
0380	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	41.000	41.000		
			EACH	0.000	0.00	
			108.80000	41.000		4,460.80
0385	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			65.30000	4.000		261.20

CONTID: C13354
 PCN: 13354-BID
 PROJECT: STA 2854-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 12/30/2002
 14:54:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0390	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	80.000	80.000		
			SF	0.000	0.00	
			27.20000	80.000		2,176.00
0395	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	9.000	8.000		
			EACH	1.000	543.90	
			543.90000	9.000		4,895.10
0400	630-80359	*PORTABLE MESSAGE SIGN PANEL	113.000	113.000		
			DAY	0.000	0.00	
			108.80000	113.000		12,294.40
0405	630-80360	*DRUM CHANNELIZING DEVICE	50.000	50.000		
			EACH	0.000	0.00	
			32.70000	50.000		1,635.00
0410	630-80370	CONCRETE BARRIER (TEMPORARY)	0.000	0.000		
			LF	0.000	0.00	
			27.20000	0.000		0.00
0415	630-80380	*TRAFFIC CONE	590.000	400.000		
			EACH	190.000	3,306.00	
			17.40000	590.000		10,266.00
0420	630-80520	MOBILE PAVEMENT MARKING ZONE	3.000	3.000		
			DAY	0.000	0.00	
			543.90000	3.000		1,631.70
0425	630-85010	IMPACT ATTENUATOR (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			3,915.70000	0.000		0.00
0430	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	34,096.620	34,096.620		
			F A	0.000	0.00	
			1.00000	34,096.620		34,096.62
0440	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13354
 PCN: 13354-BID
 PROJECT: STA 2854-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 12/30/2002
 14:54:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0445	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70025	F/A QUALITY INCENTIVE PAYMENT ROADWAY SMOOTHNESS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70035	F/A EARLY COMPLETION OF WORK INCENTIVE	12,500.000	12,500.000		
			F A	0.000	0.00	
			1.00000	12,500.000		12,500.00
0465	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70310	F/A LANDSCAPING	2,890.930	2,705.650		
			F A	185.280	185.28	
			1.00000	2,890.930		2,890.93
0530	630-00001	PILOT CAR OPERATION UTC VEHICLE	116.500	116.500		
			HOUR	0.000	0.00	
			35.00000	116.500		4,077.50
0535	900-00014	ADDED ITEM (LUMP SUM)/ REIMURSEMENT FOR ITEMS CANCELLATION(1)	1.000	1.000		
			L S	0.000	0.00	
			2,000.00000	1.000		2,000.00
			CAT 0200	CURRENT AMT \$ 1,669,009.78 \$	7,018.01 \$	1,667,408.27
CAT NO0300 STR. F-17-W BID ITEMS						
0475	202-00425	*REMOVAL OF BRIDGE RAILING	0.000	0.000		
			LF	0.000	0.00	
			12.80000	0.000		0.00
0480	210-00808	RESET OVERPASS MOUNTED SIGN BRACKET	0.000	0.000		
			EACH	0.000	0.00	
			652.70000	0.000		0.00

CONTID: C13354
 PCN: 13354-BID
 PROJECT: STA 2854-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 12/30/2002
 14:54:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STR. F-17-W BID ITEMS							
0485	210-01050	*RESET CHAIN LINK FENCE	0.000	0.000			
			LF	0.000	0.00		
			46.50000	0.000		0.00	
0490	601-03000	*CONCRETE CLASS D	0.000	0.000			
			CY	0.000	0.00		
			435.10000	0.000		0.00	
0495	602-00020	*REINFORCING STEEL (EPOXY COATED)	0.000	0.000			
			LB	0.000	0.00		
			1.10000	0.000		0.00	
0500	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	0.000	0.000			
			LF	0.000	0.00		
			81.60000	0.000		0.00	
0505	613-00200	*2 INCH ELECTRICAL CONDUIT	0.000	0.000			
			LF	0.000	0.00		
			8.20000	0.000		0.00	
0510	700-70034	*F/A REBUILD PORTIONS OF PRESENT STRUCTURE	31,372.220	31,372.220			
			F A	0.000	0.00		
			1.00000	31,372.220		31,372.22	
0540	900-00014	ADDED ITEM (LUMP SUM)/ REIMBURSEMENT FOR BRIDGE ITEMS CANCELLATION(2).	1.000	1.000			
			L S	0.000	0.00		
			19,234.00000	1.000		19,234.00	
			CAT 0300	CURRENT AMT \$	50,606.22 \$	0.00 \$	50,606.22
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0515	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			16,315.20000	1.000		16,315.20	
0520	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			13,596.00000	1.000		13,596.00	
0525	620-00020	SANITARY FACILITY	1.000	0.000			
			EACH	0.000	0.00		
			235.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	30,146.20 \$	0.00 \$	29,911.20
PROJECT TOTAL				CURRENT AMT \$	1,749,762.20 \$	7,018.01 \$	1,747,925.69