

ESTIMATE SUMMARY

14:54:07

CONTID: C13379

ESTIMATE NO: 0003 PROG

SPEC YR: 1999

PCN: 13379-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 73.0 DAYS TIME ALLOW: 6/28/2002 FIXED COMPLETION DAT

US 36 @ Wolf Creek

PERCENT TIME: 52.90 ORIG TIME ALLOW: 5/31/2002 FIXED COMPLETION DAT

PROJECT NO:

BR 0362-023

US 36 @ Wolf Creek

NAME OF ROAD:

PROJECT COUNTIES:

ADAMS, REGION 1

ARAPAHOE, REGION 1

CONTRACTOR:

COLORADO CONSTRUCTORS, INC.

6810 N. BROADWAY, SUITE B

DENVER

CO 80221

303/427-0868

PAY PERIOD ENDING	04/24/2002	DATE TIME STARTED	02/11/2002
DATE LET	01/17/2002	DATE WORK BEGAN	
DATE AWARDED	01/24/2002	DATE TIME STOPPED	07/03/2002
DATE CONTRACT EXECUTED	02/08/2002	DATE ACCEPTED	07/03/2002
DATE NOTICE TO PROCEED	02/11/2002		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 824,750.80 PARTICIPATING	\$ 419,098.29	\$ 264,316.85
AWARD PROJECT AMT:	\$ 749,019.44 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	50.82% TOTAL EARNINGS	419,098.29	264,316.85
FUNDS AVAILABLE:	\$ 405,652.51 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	419,098.29	264,316.85
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-3,908.09	-3,366.48
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	415,190.20	260,950.37
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	415,190.20	260,950.37
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 260,950.37

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13379  
 PCN: 13379-BID  
 PROJECT: BR 0362-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2  
 ESTIMATE RUN 04/26/2002  
 14:54:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00090	REMOVAL OF DELINEATOR	12.000	6.000		
			EACH	0.000	0.00	
			5.00000	6.000		30.00
0010	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	6,664.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0015	203-01500	*BLADING	80.000	12.000		
			HOUR	6.000	450.00	
			75.00000	18.000		1,350.00
0020	203-01550	*DOZING	10.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0025	203-01597	*POTHOLING	0.000	0.000		
			HOUR	0.000	0.00	
			145.00000	0.000		0.00
0030	206-00000	*STRUCTURE EXCAVATION	20.000	0.000		
			CY	194.000	776.00	
			4.00000	194.000		776.00
0035	206-00200	*STRUCTURE BACKFILL (CLASS 2)	20.000	0.000		
			CY	0.000	0.00	
			2.00000	0.000		0.00
0040	207-00205	*TOPSOIL	727.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
0045	207-00210	*STOCKPILE TOPSOIL	727.000	727.000		
			CY	0.000	0.00	
			3.00000	727.000		2,181.00
0050	209-00600	*DUST PALLIATIVE (MAGNESIUM CHLORIDE)	28,160.000	28,160.000		
			GAL	0.000	0.00	
			0.67000	28,160.000		18,867.20
0055	210-00010	RESET MAILBOX STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00

CONTID: C13379  
 PCN: 13379-BID  
 PROJECT: BR 0362-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3  
 ESTIMATE RUN 04/26/2002  
 14:54:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	212-00006	*SEEDING (NATIVE)	1.700	0.000		
			ACRE	0.000	0.00	
			740.00000	0.000		0.00
0065	213-00002	*MULCHING (WEED FREE HAY)	1.700	0.000		
			ACRE	0.000	0.00	
			795.00000	0.000		0.00
0070	213-00061	*MULCH TACKIFIER	195.000	0.000		
			LB	0.000	0.00	
			5.50000	0.000		0.00
0075	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.500		
			L S	0.000	0.00	
			2,100.00000	0.500		1,050.00
0080	250-00110	*HEALTH AND SAFETY OFFICER	10.000	7.500		
			HOURL	0.000	0.00	
			85.00000	7.500		637.50
0085	250-00120	*MATERIAL SAMPLING AND DELIVERY	3.380	2.000		
			EACH	0.000	0.00	
			77.00000	2.000		154.00
0090	250-00210	*SOLID WASTE DISPOSAL	1.000	1.000		
			CY	0.000	0.00	
			30.00000	1.000		30.00
0095	250-00220	*HAZARDOUS WASTE DISPOSAL	1.000	0.000		
			CY	0.000	0.00	
			224.00000	0.000		0.00
0100	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	455.080	455.080		
			TON	0.000	0.00	
			12.00000	455.080		5,460.96
0105	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	50.000	0.000		
			TON	0.000	0.00	
			118.00000	0.000		0.00
0110	403-33721	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28)	1,055.870	0.000		
			TON	0.000	0.00	
			46.50000	0.000		0.00

CONTID: C13379  
 PCN: 13379-BID  
 PROJECT: BR 0362-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4  
 ESTIMATE RUN 04/26/2002  
 14:54:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	350.000	0.000		
			GAL	0.000	0.00	
			1.60000	0.000		0.00
0120	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	225.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0125	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0130	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	4.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0135	612-00001	DELINEATOR (TYPE I)	20.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0140	612-00002	DELINEATOR (TYPE II)	0.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0145	612-00003	DELINEATOR (TYPE III)	8.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0150	614-00013	SIGN PANEL (CLASS III)	7.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0155	614-01502	STEEL SIGN POST (2 INCH ROUND)	20.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0160	617-00036	*36 INCH CULVERT PIPE	62.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0165	625-00000	*CONSTRUCTION SURVEYING	1.000	0.700		
			L S	0.100	1,100.00	
			11,000.00000	0.800		8,800.00

CONTID: C13379  
 PCN: 13379-BID  
 PROJECT: BR 0362-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5  
 ESTIMATE RUN 04/26/2002  
 14:54:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	626-00000	*MOBILIZATION	1.000	0.500		
			L S	0.500	13,000.00	
			26,000.00000	1.000		26,000.00
0175	627-00002	*THERMOPLASTIC PAVEMENT MARKING	1,350.000	0.000		
			SF	0.000	0.00	
			5.00000	0.000		0.00
0180	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	0.000	0.000		
			GAL	0.000	0.00	
			55.00000	0.000		0.00
0185	630-00000	*FLAGGING	71.500	71.500		
			HOOR	0.000	0.00	
			30.00000	71.500		2,145.00
0190	630-00007	*TRAFFIC CONTROL INSPECTION	113.000	24.000		
			DAY	41.000	3,690.00	
			90.00000	65.000		5,850.00
0195	630-00012	*TRAFFIC CONTROL MANAGEMENT	4.000	4.000		
			DAY	0.000	0.00	
			380.00000	4.000		1,520.00
0200	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	5.000	2.500		
			EACH	0.000	0.00	
			100.00000	2.500		250.00
0205	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	10.000	5.000		
			EACH	0.000	0.00	
			50.00000	5.000		250.00
0210	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	12.000	6.000		
			EACH	0.000	0.00	
			50.00000	6.000		300.00
0215	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	4.000		
			EACH	0.000	0.00	
			50.00000	4.000		200.00
0220	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	258.000	129.000		
			SF	0.000	0.00	
			15.00000	129.000		1,935.00

CONTID: C13379  
 PCN: 13379-BID  
 PROJECT: BR 0362-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6  
 ESTIMATE RUN 04/26/2002  
 14:54:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0225	630-80360	*DRUM CHANNELIZING DEVICE	20.000	10.000			
			EACH	0.000	0.00		
			25.00000	10.000		250.00	
0230	630-80380	*TRAFFIC CONE	100.000	10.000			
			EACH	0.000	0.00		
			10.00000	10.000		100.00	
0235	700-70010	F/A MINOR CONTRACT REVISIONS	25,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0240	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0245	700-70380	F/A EROSION CONTROL	1,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0250	700-70588	F/A TRANSPORTATION OF HAZARDOUS MATERIAL	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0390	202-00226	REM OF ASPH MAT (SPECIAL)	1,667.000	0.000			
			SY	0.000	0.00		
			5.00000	0.000		0.00	
0500	900-00014	ADDED ITEM (LUMP SUM)/ CMO #03 (CO#05) COMPENSABLE DELAY FOR TIME EXTENSION	1.000	0.000			
			L S	0.000	0.00		
			19,698.70000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	292,262.08 \$	19,016.00 \$	78,136.66
CAT NO0300 BRIDGE F-19-M							
0255	202-00400	*REMOVAL OF BRIDGE	1.000	0.950			
			EACH	0.050	625.00		
			12,500.00000	1.000		12,500.00	
0260	206-00000	*STRUCTURE EXCAVATION	580.000	406.000			
			CY	0.000	0.00		
			4.00000	406.000		1,624.00	

CONTID: C13379  
 PCN: 13379-BID  
 PROJECT: BR 0362-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7  
 ESTIMATE RUN 04/26/2002  
 14:54:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BRIDGE F-19-M						
0265	206-00100	*STRUCTURE BACKFILL (CLASS 1)	480.000	0.000		
			CY	480.000	4,800.00	
			10.00000	480.000		4,800.00
0270	206-00200	*STRUCTURE BACKFILL (CLASS 2)	48.000	0.000		
			CY	48.000	96.00	
			2.00000	48.000		96.00
0275	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	480.000	0.000		
			CY	480.000	10,920.00	
			22.75000	480.000		10,920.00
0280	403-33721	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28)	182.180	0.000		
			TON	0.000	0.00	
			46.50000	0.000		0.00
0285	503-00036	*DRILLED CAISSON (36 INCH)	401.000	401.000		
			LF	0.000	0.00	
			85.00000	401.000		34,085.00
0290	506-00212	*RIPRAP (12 INCH)	82.000	0.000		
			CY	82.000	4,428.00	
			54.00000	82.000		4,428.00
0295	513-00690	BRIDGE DRAIN (SPECIAL)	4.000	0.000		
			EACH	2.000	4,200.00	
			2,100.00000	2.000		4,200.00
0300	515-00120	*WATERPROOFING (MEMBRANE)	1,113.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0305	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	80.000	0.000		
			LF	0.000	0.00	
			87.00000	0.000		0.00
0310	601-03040	CONCRETE CLASS D (BRIDGE)	442.000	80.670		
			CY	24.690	6,542.85	
			265.00000	105.360		27,920.40
0315	602-00000	*REINFORCING STEEL	1,798.000	1,798.000		
			LB	0.000	0.00	
			0.45000	1,798.000		809.10

CONTID: C13379  
 PCN: 13379-BID  
 PROJECT: BR 0362-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8  
 ESTIMATE RUN 04/26/2002  
 14:54:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BRIDGE F-19-M						
0320	602-00020	*REINFORCING STEEL (EPOXY COATED)	90,175.000	22,837.000		
			LB	0.000	0.00	
			0.49000	22,837.000		11,190.13
0325	606-11000	*BRIDGE RAIL TYPE 10	512.000	0.000		
			LF	0.000	0.00	
			67.00000	0.000		0.00
0330	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	255.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
0335	618-01992	PRESTRESSED CONCRETE BOX (DEPTH LESS THAN 32 INCHES)	8,736.000	0.000		
			SF	8,722.000	213,689.00	
			24.50000	8,722.000		213,689.00
			CAT 0300	CURRENT AMT \$	514,257.72 \$	245,300.85 \$ 326,261.63
CAT NO0386 BRIDGE REPAIR F-18-B						
0340	206-00000	*STRUCTURE EXCAVATION	30.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
0345	206-00200	*STRUCTURE BACKFILL (CLASS 2)	32.000	0.000		
			CY	0.000	0.00	
			2.00000	0.000		0.00
0350	601-03040	CONCRETE CLASS D (BRIDGE)	9.000	0.000		
			CY	0.000	0.00	
			265.00000	0.000		0.00
0355	602-00000	*REINFORCING STEEL	600.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0360	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	25.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0365	614-00013	SIGN PANEL (CLASS III)	7.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00



CONTID: C13379  
 PCN: 13379-BID  
 PROJECT: BR 0362-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/26/2002

ESTIMATE NO: 0003

14:54:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0386 BRIDGE REPAIR F-18-B						
0370	614-01502	STEEL SIGN POST (2 INCH ROUND)	20.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
			CAT 0386	CURRENT AMT \$	3,531.00 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING						
0375	620-00001	FIELD OFFICE (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			4,800.00000	1.000		4,800.00
0380	620-00011	FIELD LABORATORY (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			9,300.00000	1.000		9,300.00
0385	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
			CAT 0400	CURRENT AMT \$	14,700.00 \$	0.00 \$ 14,700.00
PROJECT TOTAL			CURRENT AMT \$	824,750.80 \$	264,316.85 \$	419,098.29