

ESTIMATE SUMMARY

CONTID: C13390

ESTIMATE NO: 0037 PROG

SPEC YR: 1998

PCN: 13390-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 561.0 DAYS

TIME ALLOW:

566 WORK DAYS

INTERSTATE 25 - NEVADA/TEJON INTERCHANGE

PERCENT TIME: 99.12

ORIG TIME ALLOW:

620 WORK DAYS

PROJECT NO: IM 0252-342

INTERSTATE 25 - NEVADA/TEJON INTERCHANGE

NAME OF ROAD: INTERSTATE 25

PROJECT COUNTIES: EL PASO

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY

PAY PERIOD ENDING 10/24/2003

DATE TIME STARTED 02/26/2001

9002 N. MOORE RD.

DATE LET 01/11/2001

DATE WORK BEGAN

DATE AWARDED 02/02/2001

DATE TIME STOPPED 05/20/2004

DATE CONTRACT EXECUTED 02/15/2001

DATE ACCEPTED 05/20/2004

LITTLETON CO 80125 303-791-5642

DATE NOTICE TO PROCEED 02/26/2001

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 28,757,420.76 PARTICIPATING	\$ 27,686,835.26	\$ 579,566.39
AWARD PROJECT AMT:	\$ 26,646,684.28 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	96.28% TOTAL EARNINGS	27,686,835.26	579,566.39
FUNDS AVAILABLE:	\$ 1,070,585.50 STOCKPILED MATERIALS	8,773.10	-6,489.54
	GROSS EARNINGS	27,695,608.36	573,076.85
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-146,113.36	-2,743.86
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	27,549,495.00	570,332.99
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	27,549,495.00	570,332.99
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 570,332.99

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 2
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			130,000.00000	1.000		130,000.00
0010	201-00002	*CLEARING (DEMOLITION OF EXISTING BUILDINGS)	1.000	1.000		
			L S	0.000	0.00	
			255,282.41000	1.000		255,282.41
0015	202-00001	*REMOVAL OF STRUCTURE	37.000	37.000		
			EACH	0.000	0.00	
			463.50000	37.000		17,149.50
0020	202-00002	*REMOVAL OF STRUCTURE (SPECIAL)	1.000	0.900		
			EACH	0.100	1,133.00	
			11,330.00000	1.000		11,330.00
0025	202-00010	*REMOVAL OF TREE	412.000	412.000		
			EACH	0.000	0.00	
			358.00000	412.000		147,496.00
0030	202-00031	*REMOVAL OF FIRE HYDRANT	3.000	3.000		
			EACH	0.000	0.00	
			721.00000	3.000		2,163.00
0035	202-00035	*REMOVAL OF PIPE	932.000	932.240		
			M	0.000	0.00	
			35.02000	932.240		32,647.04
0040	202-00035	*REMOVAL OF PIPE (SANITARY SEWER)	0.000	0.000		
			M	0.000	0.00	
			51.50000	0.000		0.00
0045	202-00035	*REMOVAL OF PIPE (WATER LINE)	4.000	3.500		
			M	0.000	0.00	
			30.90000	3.500		108.15
0050	202-00037	*REMOVAL OF END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			113.30000	2.000		226.60
0055	202-00090	*REMOVAL OF DELINEATOR	256.000	256.000		
			EACH	0.000	0.00	
			8.24000	256.000		2,109.44

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 3
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00195	*REMOVAL OF MEDIAN COVER	1,330.000	1,330.000		
			M2	0.000	0.00	
			5.15000	1,330.000		6,849.50
0065	202-00200	*REMOVAL OF SIDEWALK	2,409.000	2,409.130		
			M2	0.000	0.00	
			7.52000	2,409.130		18,116.66
0070	202-00203	*REMOVAL OF CURB AND GUTTER	4,518.000	4,518.390		
			M	0.000	0.00	
			13.80000	4,518.390		62,353.78
0075	202-00210	*REMOVAL OF CONCRETE PAVEMENT	2,173.000	2,173.480		
			M2	0.000	0.00	
			4.12000	2,173.480		8,954.74
0080	202-00220	*REMOVAL OF ASPHALT MAT	133,242.000	122,409.644		
			M2	0.000	0.00	
			2.58000	122,409.644		315,816.88
0085	202-00250	*REMOVAL OF PAVEMENT MARKING	2,592.000	1,154.780		
			M2	0.000	0.00	
			22.17000	1,154.780		25,601.47
0090	202-00700	*REMOVAL OF LIGHT STANDARD	84.000	84.000		
			EACH	0.000	0.00	
			103.00000	84.000		8,652.00
0095	202-00805	*REMOVAL OF OVERHEAD SIGN STRUCTURE	8.000	8.000		
			EACH	0.000	0.00	
			4,120.00000	8.000		32,960.00
0100	202-00810	*REMOVAL OF GROUND SIGN	94.000	94.000		
			EACH	0.000	0.00	
			103.00000	94.000		9,682.00
0105	202-00821	*REMOVAL OF SIGN PANEL	15.000	15.016		
			EACH	0.000	0.00	
			103.00000	15.016		1,546.65
0110	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			30,900.00000	1.000		30,900.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 4
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00895	REMOVAL OF IMPACT ATTENUATOR	2.000	2.000		
			EACH	0.000	0.00	
			2,060.00000	2.000		4,120.00
0120	202-01000	*REMOVAL OF FENCE	800.000	724.150		
			M	76.000	3,209.48	
			42.23000	800.150		33,790.33
0125	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,648.000	2,648.160		
			M	0.000	0.00	
			8.65000	2,648.160		22,906.58
0130	202-01140	REMOVAL OF GUARDRAIL TYPE 4	1,229.000	1,229.190		
			M	0.000	0.00	
			8.73000	1,229.190		10,730.83
0135	202-01300	*REMOVAL OF END ANCHORAGE	31.000	31.000		
			EACH	0.000	0.00	
			108.15000	31.000		3,352.65
0140	202-04002	*CLEAN CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			1,052.66000	1.000		1,052.66
0145	202-04005	*CLEAN VALVE BOX	0.000	0.000		
			EACH	0.000	0.00	
			66.95000	0.000		0.00
0150	202-05150	*SANDBLASTING	1,285.000	0.000		
			M2	0.000	0.00	
			8.24000	0.000		0.00
0155	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	248,340.000	246,256.500		
			M3	0.000	0.00	
			5.97000	246,256.500		1,470,151.31
0160	203-01597	POTHOLING	108.000	107.500		
			hour	0.000	0.00	
			128.94000	107.500		13,861.05
0165	206-00000	STRUCTURE EXCAVATION	1,566.000	1,566.400		
			M3	0.000	0.00	
			7.45000	1,566.400		11,669.68

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 5
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	207-00205	*TOPSOIL	0.000	0.000		
			M3	0.000	0.00	
			8.24000	0.000		0.00
0175	208-00011	*EROSION BALES (WEED FREE)	110.000	33.000		
			EACH	76.573	885.18	
			11.56000	109.573		1,266.66
0180	208-00020	*SILT FENCE	1,333.000	1,333.090		
			M	0.000	0.00	
			3.91000	1,333.090		5,212.38
0185	208-00050	*STORM DRAIN INLET PROTECTION	6.000	6.000		
			EACH	0.000	0.00	
			168.10000	6.000		1,008.60
0190	208-00100	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			L S	0.000	0.00	
			11,745.80000	0.000		0.00
0195	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			13,877.75000	1.000		13,877.75
0200	210-00030	*RESET WATER SERVICE	15.000	15.000		
			EACH	0.000	0.00	
			988.80000	15.000		14,832.00
0205	210-00750	*RESET LIGHT STANDARD	38.000	38.000		
			EACH	0.000	0.00	
			824.00000	38.000		31,312.00
0210	210-00810	*RESET GROUND SIGN	6.000	6.000		
			EACH	0.000	0.00	
			257.50000	6.000		1,545.00
0215	210-00815	*RESET SIGN PANEL	1.000	1.000		
			EACH	0.000	0.00	
			206.00000	1.000		206.00
0220	210-04010	*ADJUST MANHOLE	20.000	14.600		
			EACH	5.190	1,871.00	
			360.50000	19.790		7,134.30

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 6
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-04016	*MODIFY MANHOLE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			5,253.00000	1.000		5,253.00
0230	210-04050	*ADJUST VALVE BOX	7.000	7.000		
			EACH	0.000	0.00	
			164.80000	7.000		1,153.60
0235	212-00006	*SEEDING (NATIVE)	14.200	3.986		
			HA	9.925	20,385.16	
			2,053.92000	13.911		28,572.08
0240	212-00015	*SEEDING (FORBS)	0.000	0.000		
			KG	0.000	0.00	
			115.57000	0.000		0.00
0245	213-00003	*MULCHING (WEED FREE)	13.100	3.196		
			HA	9.925	7,559.77	
			761.69000	13.121		9,994.13
0250	213-00005	*MULCHING (DECORATIVE)	0.000	0.000		
			M3	0.000	0.00	
			96.66000	0.000		0.00
0255	213-00008	*MULCHING (WOOD CHIP)	0.000	0.000		
			M3	0.000	0.00	
			40.97000	0.000		0.00
0260	213-00061	*MULCH TACKIFIER	2,390.000	669.715		
			KG	1,720.580	6,951.14	
			4.04000	2,390.295		9,656.79
0265	214-00000	*LANDSCAPE MAINTENANCE	0.000	0.000		
			L S	0.000	0.00	
			113,464.80000	0.000		0.00
0270	214-00230	*DECIDUOUS TREE (75 MM CALIPER)	30.000	0.000		
			EACH	0.000	0.00	
			604.10000	0.000		0.00
0275	214-00260	*DECIDUOUS TREE (1.8 METER)	0.000	0.000		
			EACH	0.000	0.00	
			346.70000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 7
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	214-00350	*DECIDUOUS SHRUB (NO. 5 CONTAINER)	0.000	0.000		
			EACH	0.000	0.00	
			26.53000	0.000		0.00
0285	214-00650	*EVERGREEN SHRUB (NO. 5 CONTAINER)	0.000	0.000		
			EACH	0.000	0.00	
			48.33000	0.000		0.00
0290	214-00810	*GROUND COVER VINES (NO. 1 CONTAINER)	0.000	0.000		
			EACH	0.000	0.00	
			13.45000	0.000		0.00
0295	216-00025	*SOIL RETENTION BLANKET (JUTE)	0.000	0.000		
			M2	0.000	0.00	
			1.84000	0.000		0.00
0300	217-00000	*HERBICIDE TREATMENT	0.000	0.000		
			M2	0.000	0.00	
			0.04000	0.000		0.00
0305	217-00010	*PRE-EMERGENT HERBICIDE	0.000	0.000		
			M2	0.000	0.00	
			0.05000	0.000		0.00
0310	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			3,631.78000	1.000		3,631.78
0315	250-00050	*MONITORING TECHNICIAN	0.000	0.000		
			HOUR	0.000	0.00	
			42.23000	0.000		0.00
0320	250-00110	*HEALTH AND SAFETY OFFICER	14.000	13.500		
			HOUR	0.000	0.00	
			78.53000	13.500		1,060.16
0325	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	4,507.000	4,507.000		
			T	0.000	0.00	
			9.01000	4,507.000		40,608.07
0330	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	1,475.800	1,459.144		
			T	16.658	2,472.21	
			148.41000	1,475.802		219,023.77

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 8
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	34,500.000	31,293.115		
		T		3,206.890	132,412.49	
			41.29000	34,500.005		1,424,505.21
0340	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	55,591.000	43,534.183		
		L		12,057.147	3,134.86	
			0.26000	55,591.330		14,453.75
0345	412-00600	*CONCRETE PAVEMENT (150 MM)	425.000	425.200		
		M2		0.000	0.00	
			37.44000	425.200		15,919.49
0350	412-00750	*CONCRETE PAVEMENT (190 MM)	2,789.000	2,789.450		
		M2		0.000	0.00	
			47.43000	2,789.450		132,303.61
0355	412-00825	*CONCRETE PAVEMENT (210 MM)	18,421.000	18,420.557		
		M2		0.000	0.00	
			52.41000	18,420.557		965,421.39
0360	412-00905	*CONCRETE PAVEMENT (230 MM)	20,436.000	20,436.000		
		M2		0.000	0.00	
			38.16000	20,436.000		779,837.76
0365	412-01150	*CONCRETE PAVEMENT (290 MM)	30,431.000	30,430.534		
		M2		0.000	0.00	
			46.42000	30,430.534		1,412,585.39
0365		MATERIAL ALLOWANCE REINFORCING STEEL BASKETS		0.000		
		M2		0.000	0.00	
			3.17300	0.000		0.00
0370	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	1,276.000	1,276.000		
		M2		0.000	0.00	
			2.94000	1,276.000		3,751.44
0375	420-00200	*GEOTEXTILE (WEED BARRIER)	0.000	0.000		
		M2		0.000	0.00	
			1.68000	0.000		0.00
0380	503-00042	*DRILLED CAISSON (1050 MM)	11.000	11.000		
		M		0.000	0.00	
			559.46000	11.000		6,154.06

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380		MATERIAL ALLOWANCE DRILLED CAISSON 1050 MM		0.000		
			M	0.000	0.00	
				191.22700	0.000	0.00
0385	503-00048	*DRILLED CAISSON (1200 MM)	34.000	34.281		
			M	0.000	0.00	
				699.12000	34.281	23,966.53
0390	503-00054	*DRILLED CAISSON (1350 MM)	96.000	94.600		
			M	1.039	744.21	
				716.28000	95.639	68,504.30
0390		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			M	0.000	0.00	
				64.19100	0.000	0.00
0395	506-00010	RIPRAP (SPECIAL)	52.000	0.000		
			M3	51.557	3,133.12	
				60.77000	51.557	3,133.12
0400	506-00212	RIPRAP (300 MM)	71.000	12.000		
			M3	50.000	3,399.00	
				67.98000	62.000	4,214.76
0405	506-00218	RIPRAP (450 MM)	211.000	0.000		
			M3	211.000	12,822.47	
				60.77000	211.000	12,822.47
0410	507-00000	*CONCRETE SLOPE AND DITCH PAVING	220.000	220.000		
			M3	0.000	0.00	
				490.26000	220.000	107,857.20
0415	603-01185	*450 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,185.000	1,184.790		
			M	0.000	0.00	
				111.24000	1,184.790	131,796.04
0420	603-01245	*600 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	266.000	265.610		
			M	0.000	0.00	
				123.60000	265.610	32,829.40
0425	603-01365	*900 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	281.000	281.360		
			M	0.000	0.00	
				272.95000	281.360	76,797.21

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 10
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	603-01545	*1350 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	129.000	129.300		
			M	0.000	0.00	
			484.10000	129.300		62,594.13
0435	603-05018	*450 MM REINFORCED CONCRETE END SECTION	24.000	24.000		
			EACH	0.000	0.00	
			473.80000	24.000		11,371.20
0440	603-05024	*600 MM REINFORCED CONCRETE END SECTION	5.000	5.000		
			EACH	0.000	0.00	
			607.70000	5.000		3,038.50
0445	603-05054	*1350 MM REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			2,163.00000	1.000		2,163.00
0450	603-70603	*1800X900 MM CONCRETE BOX CULVERT (PRECAST)	114.500	114.500		
			M	0.000	0.00	
			690.10000	114.500		79,016.45
0455	604-00305	*INLET TYPE C (2 M)	5.000	5.000		
			EACH	0.000	0.00	
			2,163.00000	5.000		10,815.00
0455		MATERIAL ALLOWANCE INLET TY. C (I-N3)		0.000		
			EACH	0.000	0.00	
			985.00000	0.000		0.00
0460	604-00310	*INLET TYPE C (4 M)	2.000	2.000		
			EACH	0.000	0.00	
			3,296.00000	2.000		6,592.00
0465	604-13005	*INLET TYPE 13 (2 M)	0.000	0.000		
			EACH	0.000	0.00	
			3,605.00000	0.000		0.00
0470	604-13010	*INLET TYPE 13 (4 M)	0.000	0.000		
			EACH	0.000	0.00	
			5,356.00000	0.000		0.00
0475	604-19105	*INLET TYPE R L 1.5 (2 M)	12.000	12.000		
			EACH	0.000	0.00	
			3,605.00000	12.000		43,260.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0037

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475		MATERIAL ALLOWANCE PRECAST INLET TY. R L 1.5 (2M)		0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0475		MATERIAL ALLOWANCE PRECAST INLET TY. R L 1.5 (2M)		0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0475		MATERIAL ALLOWANCE PRECAST INLET TY. R L 1.5 (2M)		0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0480	604-19110	*INLET TYPE R L 1.5 (4 M)	3.000	3.000		
			EACH	0.000	0.00	
			4,429.00000	3.000		13,287.00
0480		MATERIAL ALLOWANCE INLET TY R L1.5 (4M)		0.000		
			EACH	0.000	0.00	
			2,550.00000	0.000		0.00
0485	604-19205	*INLET TYPE R L 3 (2 M)	2.000	2.000		
			EACH	0.000	0.00	
			5,356.00000	2.000		10,712.00
0485		MATERIAL ALLOWANCE PRECAST INLET TY. R L 3 (2M)		0.000		
			EACH	0.000	0.00	
			2,770.00000	0.000		0.00
0490	604-19305	*INLET TYPE R L 4.5 (2 M)	3.000	3.000		
			EACH	0.000	0.00	
			5,489.90000	3.000		16,469.70
0490		MATERIAL ALLOWANCE PRECAST INLET TY. R L 4.5 (2M)		0.000		
			EACH	0.000	0.00	
			3,720.00000	0.000		0.00
0495	604-30005	*MANHOLE SLAB BASE (2 M)	5.000	5.000		
			EACH	0.000	0.00	
			2,667.70000	5.000		13,338.50
0500	604-30010	*MANHOLE SLAB BASE (4 M)	6.000	6.000		
			EACH	0.000	0.00	
			5,768.00000	6.000		34,608.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 12
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0505	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	2,514.000	1,460.670		
			M	1,029.055	37,416.44	
			36.36000	2,489.725		90,526.40
0510	606-00750	*GUARDRAIL TYPE 7 (STYLE CL)	1,923.000	1,709.676		
			M	213.609	25,554.04	
			119.63000	1,923.285		230,082.58
0515	606-01340	*END ANCHORAGE TYPE 3D	10.000	5.000		
			EACH	5.000	2,291.75	
			458.35000	10.000		4,583.50
0520	606-01370	*END ANCHORAGE TYPE 3G	2.000	2.000		
			EACH	0.000	0.00	
			803.40000	2.000		1,606.80
0525	606-01380	*END ANCHORAGE TYPE 3H	2.000	2.000		
			EACH	0.000	0.00	
			504.70000	2.000		1,009.40
0530	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	11.000	5.000		
			EACH	6.000	7,416.00	
			1,236.00000	11.000		13,596.00
0535	607-00000	*LINE POST	4.000	4.000		
			EACH	0.000	0.00	
			55.62000	4.000		222.48
0540	607-00005	*END POST	3.000	3.000		
			EACH	0.000	0.00	
			211.15000	3.000		633.45
0545	607-11580	*FENCE (TEMPORARY)	178.000	178.000		
			M	0.000	0.00	
			12.51000	178.000		2,226.78
0550	607-53172	*FENCE CHAIN LINK (1800 MM)	15.000	15.240		
			M	0.000	0.00	
			76.22000	15.240		1,161.59
0555	608-00000	*CONCRETE SIDEWALK	2,757.000	2,757.470		
			M2	0.000	0.00	
			25.04000	2,757.470		69,047.05

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 13
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0560	608-00010	*CONCRETE CURB RAMP	281.000	280.850		
			M2	0.000	0.00	
			61.60000	280.850		17,300.36
0565	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	134.000	133.670		
			M	0.000	0.00	
			40.96000	133.670		5,475.12
0570	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	2,289.000	2,288.960		
			M	0.000	0.00	
			29.70000	2,288.960		67,982.11
0575	609-24002	*GUTTER TYPE 2 (600 MM)	155.000	155.000		
			M	0.000	0.00	
			24.00000	155.000		3,720.00
0580	609-24006	*GUTTER TYPE 2 (1800 MM)	0.000	0.000		
			M	0.000	0.00	
			47.99000	0.000		0.00
0585	612-00001	*DELINEATOR (TYPE I)	138.000	0.000		
			EACH	138.000	2,274.24	
			16.48000	138.000		2,274.24
0590	612-00002	*DELINEATOR (TYPE II)	59.000	0.000		
			EACH	59.000	1,093.86	
			18.54000	59.000		1,093.86
0595	612-00003	*DELINEATOR (TYPE III)	17.000	0.000		
			EACH	17.000	350.20	
			20.60000	17.000		350.20
0600	612-00021	*DELINEATOR (TYPE I) (BARRIER)	25.000	0.000		
			EACH	25.000	386.25	
			15.45000	25.000		386.25
0605	612-00060	REFLECTOR (MEDIAN BARRIER)	0.000	0.000		
			EACH	0.000	0.00	
			16.48000	0.000		0.00
0610	613-00404	*100 MM ELECTRICAL CONDUIT (MULTIDUCT)	2,125.000	1,647.000		
			M	478.300	20,691.26	
			43.26000	2,125.300		91,940.48

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 14
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0615	613-01125	*31 MM ELECTRICAL CONDUIT (PLASTIC)	394.000	394.200		
			M	0.000	0.00	
			25.24000	394.200		9,949.61
0620	613-01200	*50 MM ELECTRICAL CONDUIT (PLASTIC)	12,808.000	9,097.000		
			M	0.000	0.00	
			6.18000	9,097.000		56,219.46
0625	613-01300	*75 MM ELECTRICAL CONDUIT (PLASTIC)	1,774.000	1,280.000		
			M	0.000	0.00	
			12.36000	1,280.000		15,820.80
0630	613-10000	*WIRING	0.500	0.450		
			L S	0.000	0.00	
			65,920.00000	0.450		29,664.00
0635	613-30350	*LIGHT STANDARD ALUMINUM (10.7 METER)	9.000	9.000		
			EACH	0.000	0.00	
			1,236.00000	9.000		11,124.00
0640	613-34351	*LIGHT STANDARD METAL (10.7 M) (SPECIAL) (1 ARM)	20.000	20.000		
			EACH	0.000	0.00	
			1,545.00000	20.000		30,900.00
0640		MATERIAL ALLOWANCE LIGHT STD. METAL (10.7) (SPEC.) (1)		0.000		
			EACH	0.000	0.00	
			1,106.91000	0.000		0.00
0645	613-34352	*LIGHT STANDARD METAL (10.7 M) (SPECIAL) (2 ARM)	19.000	19.000		
			EACH	0.000	0.00	
			1,854.00000	19.000		35,226.00
0645		MATERIAL ALLOWANCE LIGHT STD. METAL (10.7) (SPEC.) (2)		0.000		
			EACH	0.000	0.00	
			1,117.76000	0.000		0.00
0650	613-40000	*CONCRETE FOUNDATION PAD	42.000	42.000		
			EACH	0.000	0.00	
			463.50000	42.000		19,467.00
0650		MATERIAL ALLOWANCE CONCRETE FOUNDATION PAD		0.000		
			EACH	0.000	0.00	
			225.18000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 15
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0655	613-50150	*SECONDARY SERVICE PEDESTAL	6.000	3.000		
			EACH	0.000	0.00	
			824.00000	3.000		2,472.00
0660	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	85.000	85.000		
			EACH	0.000	0.00	
			412.00000	85.000		35,020.00
0660		MATERIAL ALLOWANCE LUMINAIRE HIGH PRESSURE SODIUM (400 W)		0.000		
			EACH	0.000	0.00	
			163.50000	0.000		0.00
0665	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	48.000	0.000		
			EACH	48.000	29,664.00	
			618.00000	48.000		29,664.00
0670	614-00011	*SIGN PANEL (CLASS I)	68.000	63.870		
			M2	1.680	254.70	
			151.61000	65.550		9,938.04
0670		MATERIAL ALLOWANCE SIGN PANEL (CL I)		0.000		
			M2	0.000	0.00	
			72.60000	0.000		0.00
0675	614-00012	*SIGN PANEL (CLASS II)	54.000	39.340		
			M2	12.480	2,022.38	
			162.05000	51.820		8,397.43
0675		MATERIAL ALLOWANCE SIGN PANEL (CL II)		15.770		
			M2	-12.480	-1,544.40	
			123.75000	3.290		407.14
0680	614-00013	*SIGN PANEL (CLASS III)	345.000	248.490		
			M2	83.930	18,326.95	
			218.36000	332.420		72,587.23
0685	614-00200	*STEEL SIGN POST (U-2)	21.000	7.400		
			M	14.040	289.22	
			20.60000	21.440		441.66
0690	614-01026	*STEEL SIGN POST (W 250X39)	37.000	0.000		
			M	15.600	1,992.43	
			127.72000	15.600		1,992.43

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 16
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0695	614-01226	*STEEL SIGN POST (W 310X39)	83.000	38.800		
			M	44.000	6,072.88	
			138.02000	82.800		11,428.06
0700	614-01502	*STEEL SIGN POST (50 MM ROUND)	152.000	139.650		
			M	8.500	656.63	
			77.25000	148.150		11,444.59
0705	614-01552	*STEEL SIGN POST (65 MM ROUND) (SLIPBASE)	179.000	169.050		
			M	7.000	691.46	
			98.78000	176.050		17,390.22
0710	614-03006	*CONCRETE FOOTING (TYPE 6)	7.000	3.000		
			EACH	0.000	0.00	
			1,030.00000	3.000		3,090.00
0715	614-03007	*CONCRETE FOOTING (TYPE 7)	8.000	8.000		
			EACH	0.000	0.00	
			1,133.00000	8.000		9,064.00
0720	614-07000	*MASK SIGN LEGEND	7.000	7.000		
			EACH	0.000	0.00	
			1,133.00000	7.000		7,931.00
0725	614-10123	*VARIABLE MESSAGE SIGN (INSTALL ONLY)	0.000	0.000		
			EACH	0.000	0.00	
			9,270.00000	0.000		0.00
0730	614-10130	*ILLUMINATED SIGN	12.000	3.000		
			EACH	7.000	10,815.00	
			1,545.00000	10.000		15,450.00
0730		MATERIAL ALLOWANCE ILLUMINATED SIGNS (NEV./ARV.-4) (ARV./TEJ.-1)		5.000		
			EACH	-5.000	-3,750.00	
			750.00000	0.000		0.00
0735	614-10750	*SIGN BRIDGE STRUCTURE (23 TO LESS THAN 25 METER FRAME)	3.000	3.000		
			EACH	0.000	0.00	
			35,998.50000	3.000		107,995.50
0740	614-10850	*SIGN BRIDGE STRUCTURE (25 TO LESS THAN 27 METER FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			40,685.00000	1.000		40,685.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 17
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0745	614-10900	*SIGN BRIDGE STRUCTURE (27 TO LESS THAN 29 METER FRAME)	2.000	1.950		
			EACH	0.000	0.00	
			43,569.00000	1.950		84,959.55
0750	614-30110	*BUTTERFLY STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			36,874.00000	2.000		73,748.00
0755	614-60300	*CANTILEVER STRUCTURE (9 TO LESS THAN 11 METER FRAME)	4.000	4.000		
			EACH	0.000	0.00	
			22,042.00000	4.000		88,168.00
0760	614-70117	*PEDESTRIAN SIGNAL FACE (400)	36.000	36.000		
			EACH	0.000	0.00	
			412.00000	36.000		14,832.00
0760		MATERIAL ALLOWANCE PEDESTRIAN SIGNAL FACE (400)		0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0765	614-70336	*TRAFFIC SIGNAL FACE (300-300-300)	73.000	73.000		
			EACH	0.000	0.00	
			515.00000	73.000		37,595.00
0765		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (300-300-300)		0.000		
			EACH	0.000	0.00	
			365.00000	0.000		0.00
0770	614-70560	*TRAFFIC SIGNAL FACE (300-300-300-300-300)	13.000	13.000		
			EACH	0.000	0.00	
			824.00000	13.000		10,712.00
0770		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (300-300-300-300-300)		0.000		
			EACH	0.000	0.00	
			730.00000	0.000		0.00
0775	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	16.000	16.000		
			EACH	0.000	0.00	
			5,253.00000	16.000		84,048.00
0775		MATERIAL ALLOWANCE INTERSECTION DETECT SYS (CAMERA)		0.000		
			EACH	0.000	0.00	
			4,295.00000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 18
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0780	614-72891	*TELEPHONE INTERCONNECT WIRE	450.000	450.000		
			M	0.000	0.00	
			20.60000	450.000		9,270.00
0785	614-81000	*TRAFFIC SIGNAL-LIGHT POLE STEEL	0.000	0.000		
			EACH	0.000	0.00	
			24,720.00000	0.000		0.00
0790	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	0.000	0.000		
			EACH	0.000	0.00	
			16,480.00000	0.000		0.00
0790		MATERIAL ALLOWANCE TRAFFIC SIGNAL-LIGHT POLE (1)		0.000		
			EACH	0.000	0.00	
			13,928.72000	0.000		0.00
0795	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	0.000	0.000		
			EACH	0.000	0.00	
			19,116.80000	0.000		0.00
0800	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	8.000	5.000		
			EACH	3.000	3,090.00	
			1,030.00000	8.000		8,240.00
0805	614-86001	*TRAFFIC SIGNAL CONTROLLER (MASTER)	0.000	0.000		
			L S	0.000	0.00	
			8,343.00000	0.000		0.00
0810	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	0.000	0.000		
			EACH	0.000	0.00	
			8,549.00000	0.000		0.00
0815	619-06080	*DN200 DUCTILE IRON PIPE	85.000	85.210		
			M	0.000	0.00	
			309.00000	85.210		26,329.89
0820	619-06120	*DN300 DUCTILE IRON PIPE	9.780	9.780		
			M	0.000	0.00	
			339.90000	9.780		3,324.22
0825	619-10120	*DN300 WELDED STEEL PIPE	4.000	4.000		
			M	0.000	0.00	
			710.70000	4.000		2,842.80

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 19
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	619-10240	*DN600 WELDED STEEL PIPE	29.000	29.000		
			M	0.000	0.00	
			628.30000	29.000		18,220.70
0835	619-50480	*DN150 PLASTIC PIPE	75.000	75.040		
			M	0.000	0.00	
			108.15000	75.040		8,115.58
0840	619-50640	*DN200 PLASTIC PIPE	560.000	560.000		
			M	0.000	0.00	
			96.82000	560.000		54,219.20
0845	619-50960	*DN300 PLASTIC PIPE	237.000	237.000		
			M	0.000	0.00	
			138.02000	237.000		32,710.74
0850	619-75048	*DN150 GATE VALVE	10.000	10.000		
			EACH	0.000	0.00	
			916.70000	10.000		9,167.00
0855	619-75064	*DN200 GATE VALVE	17.000	17.000		
			EACH	0.000	0.00	
			1,133.00000	17.000		19,261.00
0860	619-75096	*DN300 GATE VALVE	10.000	10.000		
			EACH	0.000	0.00	
			1,957.00000	10.000		19,570.00
0865	619-78042	*DN132 FIRE HYDRANT	5.000	5.000		
			EACH	0.000	0.00	
			3,914.00000	5.000		19,570.00
0870	621-00450	*DETOUR PAVEMENT	11,439.000	11,438.792		
			M2	0.000	0.00	
			30.91000	11,438.792		353,573.06
0875	626-00000	*MOBILIZATION	0.950	0.950		
			L S	0.000	0.00	
			,600,000.00000	0.950		1,520,000.00
0880	627-00001	*PAVEMENT MARKING PAINT	1,129.000	1,146.910		
			L	0.000	0.00	
			70.04000	1,146.910		80,329.58

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 20
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	627-00002	*THERMOPLASTIC PAVEMENT MARKING	0.000	0.000		
			M2	0.000	0.00	
			23.69000	0.000		0.00
0890	627-00005	*EPOXY PAVEMENT MARKING	2,602.000	3,837.840		
			L	0.000	0.00	
			30.90000	3,837.840		118,589.26
0895	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	138.000	0.000		
			M2	0.000	0.00	
			98.88000	0.000		0.00
0900	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	223.000	0.000		
			M2	0.000	0.00	
			98.88000	0.000		0.00
0905	627-30210	*THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	459.000	0.000		
			M2	61.102	6,293.51	
			103.00000	61.102		6,293.51
0910	627-30305	*PREFORMED PLASTIC PAVEMENT MARKING (1.5 MM) (WORD-SYMBOL)	95.000	0.000		
			M2	28.822	6,293.57	
			218.36000	28.822		6,293.57
0915	630-00002	*TRAFFIC CONTROL SUPERVISOR	670.000	617.000		
			DAY	45.000	24,565.50	
			545.90000	662.000		361,385.80
0920	630-00007	*TRAFFIC CONTROL INSPECTION	306.000	270.000		
			DAY	21.000	3,460.80	
			164.80000	291.000		47,956.80
0925	630-80001	*FLASHING BEACON (PORTABLE)	4.000	3.600		
			EACH	0.000	0.00	
			370.80000	3.600		1,334.88
0930	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	13.000	11.700		
			EACH	0.000	0.00	
			267.80000	11.700		3,133.26
0935	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	104.000	93.600		
			EACH	0.000	0.00	
			87.55000	93.600		8,194.68

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 21
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	82.000	73.800		
			EACH	0.000	0.00	
			200.85000	73.800		14,822.73
0945	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	26.000	23.400		
			EACH	0.000	0.00	
			237.93000	23.400		5,567.56
0950	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	15.000	13.622		
			M2	0.000	0.00	
			103.00000	13.622		1,403.07
0955	630-80355	*PORTABLE MESSAGE SIGN PANEL	8.000	7.200		
			EACH	0.000	0.00	
			14,832.00000	7.200		106,790.40
0960	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	5.000	4.500		
			EACH	0.000	0.00	
			2,570.88000	4.500		11,568.96
0965	630-80360	*DRUM CHANNELIZING DEVICE	568.000	511.200		
			EACH	0.000	0.00	
			67.98000	511.200		34,751.38
0970	630-80370	CONCRETE BARRIER (TEMPORARY)	6,434.000	5,790.762		
			M	0.000	0.00	
			42.13000	5,790.762		243,964.80
0975	630-80378	GLARE SCREEN (TEMPORARY)	0.000	0.000		
			M	0.000	0.00	
			6.18000	0.000		0.00
0980	630-80380	*TRAFFIC CONE	200.000	180.000		
			EACH	0.000	0.00	
			14.42000	180.000		2,595.60
0985	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	5.000	4.500		
			EACH	0.000	0.00	
			4,532.00000	4.500		20,394.00
0990	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 22
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	700-70011	F/A PARTNERING	481.220	481.220		
			F A	0.000	0.00	
			1.00000	481.220		481.22
1000	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (SMOOTHNESS)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70013	F/A CONCRETE INCENTIVE PAYMENT (SMOOTHNESS)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70014	F/A INCENTIVE (LANDSCAPE)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70020	F/A ON-THE-JOB TRAINEE	6,454.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70022	F/A OJT PILOT	18,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70025	F/A QUALITY INCENTIVE PAYMENT (ASPHALT)	26,283.160	0.000		
			F A	26,283.160	26,283.16	
			1.00000	26,283.160		26,283.16
1030	700-70025	F/A QUALITY INCENTIVE PAYMENT (CONCRETE)	20,318.880	0.000		
			F A	20,318.880	20,318.88	
			1.00000	20,318.880		20,318.88
1035	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70035	F/A DEWATERING	19,883.800	19,883.800		
			F A	0.000	0.00	
			1.00000	19,883.800		19,883.80
1045	700-70035	F/A GRAFFITTI REMOVAL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 23
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	700-70380	F/A EROSION CONTROL	50,842.850	50,842.850		
		F A		0.000	0.00	
			1.00000	50,842.850		50,842.85
1055	700-70420	*F/A TREE TRIMMING	1,778.000	1,778.000		
		F A		0.000	0.00	
			1.00000	1,778.000		1,778.00
1801	900-00006	*ADDED ITEM (DOLLAR)/ MISC. UTILITY WORK	42,831.250	42,831.250		
		DOL		0.000	0.00	
			1.00000	42,831.250		42,831.25
1802	900-00006	*ADDED ITEM (DOLLAR)/ REMOVAL OF NON STANDARD EXTRA SIGNS	21,928.200	21,928.200		
		DOL		0.000	0.00	
			1.00000	21,928.200		21,928.20
1803	900-00006	*ADDED ITEM (DOLLAR)/ ENVIROMENTAL ASSESSMENT	50,175.580	50,175.580		
		DOL		0.000	0.00	
			1.00000	50,175.580		50,175.58
1804	900-00006	ADDED ITEM (DOLLAR)/ QUALITY OF WORK PRICE REDUCTION	-31,245.460	-61,730.420		
		DOL		-17,818.880	-17,818.88	
			1.00000	-79,549.300		-79,549.30
1806	900-00006	*ADDED ITEM (DOLLAR)/ CONVERSION TO PROPANE FOR CDOT AND LAWRENCE OFFICES.	10,232.140	10,232.140		
		DOL		0.000	0.00	
			1.00000	10,232.140		10,232.14
1812	900-00006	*ADDED ITEM (DOLLAR)/ TEMPORARY STRIPING TAPE	22,032.310	22,032.310		
		DOL		0.000	0.00	
			1.00000	22,032.310		22,032.31
1813	900-00006	ADDED ITEM (DOLLAR)/ FLOWFILL IN PLACE OF UNSUITABLE BACKFILL MATERIAL	7,154.610	7,154.610		
		DOL		0.000	0.00	
			1.00000	7,154.610		7,154.61
1814	900-00006	ADDED ITEM (DOLLAR)/ TYPE 2 CURB (SPECIAL) ON ARVADA ST.	20,564.460	20,564.460		
		DOL		0.000	0.00	
			1.00000	20,564.460		20,564.46
1815	900-00006	*ADDED ITEM (DOLLAR)/ REMOVAL OF ITEMS NOT SHOWN ON THE PLANS	47,530.920	47,530.920		
		DOL		0.000	0.00	
			1.00000	47,530.920		47,530.92

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 24
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1818	503-00024	DRILLED CAISSON (600 MM) SANITARY SEWER ENCASEMENT CAISSONS	26.063	26.063		
			M	0.000	0.00	
			193.98000	26.063		5,055.70
1820	900-00006	*ADDED ITEM (DOLLAR)/ EXTRA WORK FOR TRAFFIC SIGNAL POLE BASES	18,958.620	18,958.620		
			DOL	0.000	0.00	
			1.00000	18,958.620		18,958.62
1823	900-00006	*ADDED ITEM (DOLLAR)/ WINTER PROTECTION ON ARVADA ST.	39,379.720	39,379.720		
			DOL	0.000	0.00	
			1.00000	39,379.720		39,379.72
1824	613-07000	*PULL BOX (SPECIAL) MULTIDUCT CONDUIT PULL BOXES	9.000	6.000		
			EACH	3.000	1,601.49	
			533.83000	9.000		4,804.47
1824		MATERIAL ALLOWANCE MULTIDUCT PULL BOXES		24.000		
			EACH	-3.000	-1,195.14	
			398.38000	21.000		8,365.98
1825	900-00006	ADDED ITEM (DOLLAR)/ EMBANKMENT OVERPAYMENT	666,550.500	644,760.000		
			DOL	0.000	0.00	
			1.00000	644,760.000		644,760.00
1826	900-00006	ADDED ITEM (DOLLAR)/ TOPSOIL OVERPAYMENT	65,920.000	65,920.000		
			DOL	0.000	0.00	
			1.00000	65,920.000		65,920.00
1827	900-00006	ADDED ITEM (DOLLAR)/ REMOVAL OF TREES OVERPAYMENT	3,580.000	3,580.000		
			DOL	0.000	0.00	
			1.00000	3,580.000		3,580.00
1828	900-00006	ADDED ITEM (DOLLAR)/ REMOVAL OF ASPHALT MAT OVERPAYMENT	7,740.000	7,740.000		
			DOL	0.000	0.00	
			1.00000	7,740.000		7,740.00
1829	900-00007	*ADDED ITEM (EACH)/ EXTRA DOWEL BASKETS FOR CONCRETE PAVEMENT	70.000	70.000		
			EACH	0.000	0.00	
			60.50000	70.000		4,235.00
1830	900-00006	ADDED ITEM (DOLLAR)/ LEIN: RECYCLED AGGREGATE PRODUCTS CO.	0.000	-27,634.660		
			DOL	0.000	0.00	
			1.00000	-27,634.660		-27,634.66

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 25
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1831	900-00007	ADDED ITEM (EACH)/ TRAFFIC SIGNAL CONTROLLER CABINET	6.000	6.000		
		EACH		0.000	0.00	
			12,589.50000	6.000		75,537.00
1831		MATERIAL ALLOWANCE TRAFFIC SIGNAL CONTROLLER CABINET		0.000		
		EACH		0.000	0.00	
			8,600.00000	0.000		0.00
1839	604-25005	VANE GRATE INLET (2 M)	0.000	0.000		
		EACH		0.000	0.00	
			3,950.00000	0.000		0.00
1841	604-25010	VANE GRATE INLET (4 M) (DOUBLE)	0.000	0.000		
		EACH		0.000	0.00	
			6,040.00000	0.000		0.00
1842	900-00006	ADDED ITEM (DOLLAR)/	0.000	-6,608.960		
		DOL		0.000	0.00	
			1.00000	-6,608.960		-6,608.96
1843	604-25005	VANE GRATE INLET (2 M)	10.263	10.000		
		EACH		0.263	1,050.69	
			3,995.00000	10.263		41,000.69
1844	604-25010	VANE GRATE INLET (4 M)	10.255	10.000		
		EACH		0.255	1,561.62	
			6,124.00000	10.255		62,801.62
1845	900-00006	ADDED ITEM (DOLLAR)/ LEIN: CAREFREE TRUCKING, INC.	0.000	-10,757.500		
		DOL		0.000	0.00	
			1.00000	-10,757.500		-10,757.50
1846	900-00006	ADDED ITEM (DOLLAR)/ LIEN - WAGNER EQUIPMENT CO.	0.000	-20,808.600		
		DOL		20,808.600	20,808.60	
			1.00000	0.000		0.00
1847	216-00015	SOIL RETEN BLANKET (EXCEL) SOIL RETENTION BLANKET	7,214.100	0.000		
		M2		7,214.100	11,758.98	
			1.63000	7,214.100		11,758.98
1848	607-53005	FENCE CL (SPEC)	451.018	0.000		
		M		411.500	15,875.67	
			38.58000	411.500		15,875.67

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 26
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1849	900-00006	ADDED ITEM (DOLLAR)/	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1850	900-00006	ADDED ITEM (DOLLAR)/	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1851	900-00006	ADDED ITEM (DOLLAR)/ ENTERPRISE LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1852	900-00006	ADDED ITEM (DOLLAR)/ A & W WATER SERVICE LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1901	900-00006	*ADDED ITEM (DOLLAR)/ TEMPORARY TRAFFIC SIGNALS	60,328.000	60,328.000		
			DOL	0.000	0.00	
			1.00000	60,328.000		60,328.00
1904	614-81000	SIG-LIGHT POLE STEEL	1.000	1.000		
			EACH	0.000	0.00	
			17,114.90000	1.000		17,114.90
1905	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM) CSU TRAFFIC SIGNAL POLE 1 MAST ARM	12.000	12.000		
			EACH	0.000	0.00	
			16,500.00000	12.000		198,000.00
1905		MATERIAL ALLOWANCE SIG-LIGHT POLE STEEL (1)		0.000		
			EACH	0.000	0.00	
			10,446.54000	0.000		0.00
1906	614-81020	SIG-LIGHT POLE STEEL (2) CSU TRAFFIC SIGNAL POLE 2 MAST ARM	4.000	4.000		
			EACH	0.000	0.00	
			18,700.00000	4.000		74,800.00
1906		MATERIAL ALLOWANCE SIG-LIGHT POLE STEEL (2)		0.000		
			EACH	0.000	0.00	
			10,446.54000	0.000		0.00
1907	503-00036	DRILLED CAISSON (900 MM) CSU TRAFFIC SIGNAL POLES	102.735	102.735		
			M	0.000	0.00	
			440.00000	102.735		45,203.40

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 27
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1908	900-00007	ADDED ITEM (EACH)/ RED LED BALLS CSU SPEC	86.000	86.000		
			EACH	0.000	0.00	
			146.41000	86.000		12,591.26
1909	900-00014	*ADDED ITEM (LUMP SUM)/ DEMOLITION OF LA CASITA	1.000	1.000		
			L S	0.000	0.00	
			26,950.00000	1.000		26,950.00
1910	900-00014	*ADDED ITEM (LUMP SUM)/ ASBESTO ABATEMENT LITHIA OIL SHOP	1.000	1.000		
			L S	0.000	0.00	
			25,507.00000	1.000		25,507.00
1911	900-00014	*ADDED ITEM (LUMP SUM)/ KUMAR OVERSIGHT COSTS FOR OIL SHOP	0.000	0.000		
			L S	0.000	0.00	
			11,000.00000	0.000		0.00
1912	900-00006	*ADDED ITEM (DOLLAR)/ KUMAR OVERSIGHT AND ABATEMENT AT MAIN LITHIA SHOP	13,415.170	13,415.170		
			DOL	0.000	0.00	
			1.00000	13,415.170		13,415.17
1913	900-00006	*ADDED ITEM (DOLLAR)/ SOIL DISPOSAL AND REPLACEMENT AT LA CASITA	467,518.200	467,518.200		
			DOL	0.000	0.00	
			1.00000	467,518.200		467,518.20
1914	603-01605	*1500 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	44.600	44.600		
			M	0.000	0.00	
			886.60000	44.600		39,542.36
1915	603-01425	*1050 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	62.000	62.000		
			M	0.000	0.00	
			489.50000	62.000		30,349.00
1916	900-00014	*ADDED ITEM (LUMP SUM)/ NEW HEADWALLS LEFT 1500MM AND 1050MM RCP	1.000	1.000		
			L S	0.000	0.00	
			46,163.70000	1.000		46,163.70
1917	900-00006	*ADDED ITEM (DOLLAR)/ MODIFY EXISTING HEADWALL RIGHT 1500MM AND 1050MM RCP	28,852.130	11,867.060		
			DOL	0.000	0.00	
			1.00000	11,867.060		11,867.06

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 28
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2000	900-00015	ADDED ITEM (CUBIC METER)/ SOIL AMENDMENTS IN PLACE OF TOP SOIL	572.400	164.000		
			M3	408.400	16,139.97	
			39.52000	572.400		22,621.25
CAT 0200 CURRENT AMT \$16,115,427.82 \$ 503,166.80 \$15,703,113.70						
CAT NO0201 PAYMENT SETTLEMENT						
3000	900-00014	ADDED ITEM (LUMP SUM)/ OVER PAYMENT SETTLEMENT	1.000	0.000		
			L S	0.000	0.00	
			590,358.00000	0.000		0.00
CAT 0201 CURRENT AMT \$ 590,358.00 \$ 0.00 \$ 0.00						
CAT NO0300 STR. I-17-MG						
1065	206-00000	STRUCTURE EXCAVATION	520.000	520.000		
			M3	0.000	0.00	
			7.45000	520.000		3,874.00
1070	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	422.000	422.000		
			M3	0.000	0.00	
			113.65000	422.000		47,960.30
1075	206-00200	STRUCTURE BACKFILL (CLASS 2)	206.000	206.000		
			M3	0.000	0.00	
			4.09000	206.000		842.54
1080	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	130.000	130.000		
			M	0.000	0.00	
			40.55000	130.000		5,271.50
1085	502-11253	STEEL PILING (HP 310X79)	174.000	174.460		
			M	0.000	0.00	
			85.27000	174.460		14,876.20
1090	506-00010	RIPRAP (SPECIAL)	66.000	66.000		
			M3	0.000	0.00	
			60.77000	66.000		4,010.82
1095	506-00218	RIPRAP (450 MM)	65.000	65.000		
			M3	0.000	0.00	
			60.77000	65.000		3,950.05
1100	515-00400	*CONCRETE SEALER	0.000	0.000		
			M2	0.000	0.00	
			5.05000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 29
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. I-17-MG						
1105	518-01004	BRIDGE EXPANSION DEVICE (0-100 MM)	27.600	27.600		
			M	0.000	0.00	
			452.31000	27.600		12,483.76
1105		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-100MM)		0.000		
			M	0.000	0.00	
			224.00000	0.000		0.00
1110	601-03040	CONCRETE CLASS D (BRIDGE)	199.300	199.300		
			M3	0.000	0.00	
			405.00000	199.300		80,716.50
1115	601-40250	BRIDGE DECK FINISH (SAWED GROOVES)	0.000	0.000		
			M2	0.000	0.00	
			4.66000	0.000		0.00
1120	601-40300	STRUCTURAL CONCRETE COATING	0.000	0.000		
			M2	0.000	0.00	
			3.60000	0.000		0.00
1125	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000		
			M2	0.000	0.00	
			5.88000	0.000		0.00
1130	602-00000	*REINFORCING STEEL	6,942.000	6,942.000		
			KG	0.000	0.00	
			1.00000	6,942.000		6,942.00
1135	602-00020	*REINFORCING STEEL (EPOXY COATED)	11,824.000	11,824.000		
			KG	0.000	0.00	
			1.15000	11,824.000		13,597.60
1135		MATERIAL ALLOWANCE REINFORCING STEEL (EPOXY)		0.000		
			KG	0.000	0.00	
			0.63000	0.000		0.00
1140	603-50015	*375 MM PLASTIC PIPE	7.000	7.000		
			M	0.000	0.00	
			72.10000	7.000		504.70
1140		MATERIAL ALLOWANCE 375 MM PLASTIC PIPE		0.000		
			M	0.000	0.00	
			18.44000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 30
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STR. I-17-MG							
1145	606-11005	*BRIDGE RAIL TYPE 10 (SPECIAL)	53.300	53.300			
			M	0.000	0.00		
			325.21000	53.300		17,333.69	
1145		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10 (SPECIAL)		0.000			
			M	0.000	0.00		
			111.50000	0.000		0.00	
1150	613-00300	*75 MM ELECTRICAL CONDUIT	114.300	114.300			
			M	0.000	0.00		
			26.78000	114.300		3,060.95	
1155	618-05025	*PRESTRESSED CONCRETE UNIT (SPECIAL)	62.000	62.000			
			M2	0.000	0.00		
			711.66000	62.000		44,122.92	
1155		MATERIAL ALLOWANCE PRESTRESS CONCRETE UNIT (SPECIAL)		0.000			
			M2	0.000	0.00		
			564.52000	0.000		0.00	
1160	618-06036	*PRESTRESSED CONCRETE SLAB (DEPTH GREATER THAN 325 MM)	161.000	161.000			
			M2	0.000	0.00		
			246.11000	161.000		39,623.71	
1160		MATERIAL ALLOWANCE PRESTRESS CONC SLAB (DEPTH GR THAN 325)		0.000			
			M2	0.000	0.00		
			185.66000	0.000		0.00	
1832	601-40400	STRUCT CONC STAIN STRUCTURAL CONCRETE STAIN	199.000	199.000			
			M2	0.000	0.00		
			4.25000	199.000		845.75	
			CAT 0300	CURRENT AMT \$	299,977.77 \$	0.00 \$	300,016.99
CAT NO0301 STR. I-17-LW							
1165	202-00400	*REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			44,215.93000	1.000		44,215.93	
1170	206-00000	STRUCTURE EXCAVATION	598.000	598.000			
			M3	0.000	0.00		
			7.45000	598.000		4,455.10	

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 31
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. I-17-LW						
1175	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	372.000	372.000		
			M3	0.000	0.00	
			113.65000	372.000		42,277.80
1180	206-00200	STRUCTURE BACKFILL (CLASS 2)	100.000	100.000		
			M3	0.000	0.00	
			4.09000	100.000		409.00
1185	206-01750	SHORING	0.250	0.250		
			L S	0.000	0.00	
			89,231.44000	0.250		22,307.86
1190	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	164.000	164.000		
			M	0.000	0.00	
			40.55000	164.000		6,650.20
1195	502-11253	STEEL PILING (HP 310X79)	232.000	232.000		
			M	0.000	0.00	
			85.27000	232.000		19,782.64
1195		MATERIAL ALLOWANCE STEEL PILE (HP 310 X 79)		0.000		
			M	0.000	0.00	
			41.63000	0.000		0.00
1200	506-00010	RIPRAP (SPECIAL)	100.000	100.000		
			M3	0.000	0.00	
			60.77000	100.000		6,077.00
1205	506-00100	RIPRAP (GABIONS)	6.600	6.600		
			M3	0.000	0.00	
			210.12000	6.600		1,386.79
1210	506-00218	RIPRAP (450 MM)	107.000	107.000		
			M3	0.000	0.00	
			60.77000	107.000		6,502.39
1215	515-00400	*CONCRETE SEALER	0.000	0.000		
			M2	0.000	0.00	
			5.05000	0.000		0.00
1220	518-01004	BRIDGE EXPANSION DEVICE (0-100 MM)	49.100	49.100		
			M	0.000	0.00	
			452.31000	49.100		22,208.42

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 32
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. I-17-LW						
1225	601-03040	CONCRETE CLASS D (BRIDGE)	195.200	195.200		
			M3	0.000	0.00	
			405.00000	195.200		79,056.00
1230	601-40250	BRIDGE DECK FINISH (SAWED GROOVES)	0.000	0.000		
			M2	0.000	0.00	
			4.66000	0.000		0.00
1235	601-40300	STRUCTURAL CONCRETE COATING	0.000	0.000		
			M2	0.000	0.00	
			3.60000	0.000		0.00
1240	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000		
			M2	0.000	0.00	
			5.88000	0.000		0.00
1245	602-00000	*REINFORCING STEEL	2,869.000	2,869.000		
			KG	0.000	0.00	
			1.00000	2,869.000		2,869.00
1250	602-00020	*REINFORCING STEEL (EPOXY COATED)	15,070.000	15,070.000		
			KG	0.000	0.00	
			1.15000	15,070.000		17,330.50
1250		MATERIAL ALLOWANCE REINFORCING STEEL (EPOXY)		0.000		
			KG	0.000	0.00	
			0.63000	0.000		0.00
1255	606-11005	*BRIDGE RAIL TYPE 10 (SPECIAL)	46.100	46.100		
			M	0.000	0.00	
			325.21000	46.100		14,992.18
1255		MATERIAL ALLOWANCE BRIDGE RAIL EMBEDS(ANCHORS)		0.000		
			M	0.000	0.00	
			25.68000	0.000		0.00
1255		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10 (SPECIAL)		0.000		
			M	0.000	0.00	
			96.97000	0.000		0.00
1255		MATERIAL ALLOWANCE BRIDGE RAIL TY. 10 (SPECIAL)		0.000		
			M	0.000	0.00	
			111.50000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0037

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. I-17-LW						
1255		MATERIAL ALLOWANCE BRIDGE RAIL TY. 10		0.000		
			M	0.000	0.00	
				111.50000		0.00
1260	613-00300	*75 MM ELECTRICAL CONDUIT	100.000	100.000		
			M	0.000	0.00	
				26.78000	100.000	2,678.00
1265	618-05025	*PRESTRESSED CONCRETE UNIT (SPECIAL)	100.000	100.000		
			M2	0.000	0.00	
				711.66000	100.000	71,166.00
1265		MATERIAL ALLOWANCE PRECAST CONC. ABUT.		0.000		
			M2	0.000	0.00	
				436.24000	0.000	0.00
1270	618-06036	*PRESTRESSED CONCRETE SLAB (DEPTH GREATER THAN 325 MM)	278.000	278.000		
			M2	0.000	0.00	
				246.11000	278.000	68,418.58
1270		MATERIAL ALLOWANCE PRECAST GIRDERS		0.000		
			M2	0.000	0.00	
				148.53000	0.000	0.00
1833	601-40401	STRUCT CONC STAIN STRUCTURAL CONCRETE STAIN	169.000	169.000		
			M2	0.000	0.00	
				4.25000	169.000	718.25
			CAT 0301	CURRENT AMT \$	433,501.64 \$	0.00 \$ 433,501.64
CAT NO0302 STR. I-17-FJ						
1275	202-00400	*REMOVAL OF BRIDGE	4.000	4.000		
			EACH	0.000	0.00	
				44,215.93000	4.000	176,863.72
1280	206-00000	STRUCTURE EXCAVATION	3,175.000	3,143.000		
			M3	32.000	238.40	
				7.45000	3,175.000	23,653.75
1285	206-00100	STRUCTURE BACKFILL (CLASS 1)	2,544.000	2,544.000		
			M3	0.000	0.00	
				21.43000	2,544.000	54,517.92

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 34
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. I-17-FJ						
1290	206-00200	STRUCTURE BACKFILL (CLASS 2)	5,333.000	5,333.000		
			M3	0.000	0.00	
			4.09000	5,333.000		21,811.97
1295	206-00360	MECHANICAL REINFORCEMENT OF SOIL	4,061.000	4,061.470		
			M3	0.000	0.00	
			17.66000	4,061.470		71,725.56
1295		MATERIAL ALLOWANCE MIRADRAIN AND MIRAFI GOETEXTILE FOR DRAINAGE		0.000		
			M3	0.000	0.00	
			7.17000	0.000		0.00
1295		MATERIAL ALLOWANCE MISC. ITEMS FOR MECH. REINF. OF SOIL		0.000		
			M3	0.000	0.00	
			8.63000	0.000		0.00
1300	502-00460	PILE TIP	68.000	68.000		
			EACH	0.000	0.00	
			89.10000	68.000		6,058.80
1300		MATERIAL ALLOWANCE PILE TIPS		0.000		
			EACH	0.000	0.00	
			49.17000	0.000		0.00
1300		MATERIAL ALLOWANCE PILE TIPS		0.000		
			EACH	0.000	0.00	
			30.40000	0.000		0.00
1305	502-11274	STEEL PILING (HP 310X110)	981.000	981.000		
			M	0.000	0.00	
			82.63000	981.000		81,060.03
1305		MATERIAL ALLOWANCE STEEL PILING (HP 310X110)		0.000		
			M	0.000	0.00	
			70.24000	0.000		0.00
1305		MATERIAL ALLOWANCE 310X110 STEEL PILE		0.000		
			T	0.000	0.00	
			23.96000	0.000		0.00
1305		MATERIAL ALLOWANCE 310 X 110 STEEL PILE		0.000		
			M	0.000	0.00	
			14.35300	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. I-17-FJ						
1305		MATERIAL ALLOWANCE STEEL PILE (HP 310X110)		0.000		
			M	0.000	0.00	
				54.54000		0.00
1310	503-00054	*DRILLED CAISSON (1350 MM)	471.000	471.000		
			M	0.000	0.00	
				716.28000		337,367.88
1315	507-00700	SLOPE AND DITCH PAVING (SPECIAL)	131.000	39.000		
			M3	92.000	45,103.92	
				490.26000		64,224.06
1320	512-00102	BEARING DEVICE (TYPE II)	0.000	0.000		
			EACH	0.000	0.00	
				1,133.96000		0.00
1325	512-00103	BEARING DEVICE (TYPE III)	0.000	0.000		
			EACH	0.000	0.00	
				6,666.03000		0.00
1330	513-00600	BRIDGE DRAIN	17.000	16.000		
			EACH	1.339	7,371.77	
				5,505.43000		95,458.65
1330		MATERIAL ALLOWANCE BRIDGE DRAIN		0.000		
			EACH	0.000	0.00	
				1,100.00000		0.00
1335	518-01004	BRIDGE EXPANSION DEVICE (0-100 MM)	232.000	230.392		
			M	1.994	901.91	
				452.31000		105,110.51
1335		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE(0-100MM) COVER PLATES		0.000		
			M	0.000	0.00	
				320.83000		0.00
1335		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-100MM)		0.000		
			M	0.000	0.00	
				224.00000		0.00
1340	518-01009	BRIDGE EXPANSION DEVICE (0-225 MM)	0.000	0.000		
			M	0.000	0.00	
				2,170.23000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 36
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. I-17-FJ						
1345	601-03040	CONCRETE CLASS D (BRIDGE)	5,115.300	5,115.300		
			M3	0.000	0.00	
			405.00000	5,115.300		2,071,696.50
1345		MATERIAL ALLOWANCE CONCRETE GIRDERS		0.000		
			M3	0.000	0.00	
			20.40000	0.000		0.00
1350	601-06040	CONCRETE CLASS SF (SILICA FUME MODIFIED)	0.000	0.000		
			M3	0.000	0.00	
			451.00000	0.000		0.00
1355	601-40250	BRIDGE DECK FINISH (SAWED GROOVES)	10,704.000	10,704.000		
			M2	0.000	0.00	
			4.66000	10,704.000		49,880.64
1360	601-40300	STRUCTURAL CONCRETE COATING	0.000	0.000		
			M2	0.000	0.00	
			3.60000	0.000		0.00
1365	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000		
			M2	0.000	0.00	
			5.88000	0.000		0.00
1370	602-00000	*REINFORCING STEEL	120,702.000	120,702.000		
			KG	0.000	0.00	
			1.00000	120,702.000		120,702.00
1370		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			KG	0.000	0.00	
			0.47000	0.000		0.00
1370		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			KG	0.000	0.00	
			0.47000	0.000		0.00
1375	602-00020	*REINFORCING STEEL (EPOXY COATED)	607,391.000	607,391.000		
			KG	0.000	0.00	
			1.15000	607,391.000		698,499.65
1375		MATERIAL ALLOWANCE REINFORCING STEEL (EPOXY)		0.000		
			KG	0.000	0.00	
			0.03800	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0037

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. I-17-FJ						
1375		MATERIAL ALLOWANCE REINFORCING STEEL (EPOXY)		0.000		
			KG	0.000	0.00	
			0.63000	0.000		0.00
1375		MATERIAL ALLOWANCE REINFORCING STEEL (EPOXY)		0.000		
			KG	0.000	0.00	
			0.63000	0.000		0.00
1380	603-50015	*375 MM PLASTIC PIPE	91.000	91.000		
			M	0.000	0.00	
			72.10000	91.000		6,561.10
1385	605-83002	GEOCOMPOSITE DRAIN WITH PIPE	131.000	131.000		
			M2	0.000	0.00	
			2.06000	131.000		269.86
1390	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	302.000	302.000		
			M	0.000	0.00	
			109.23000	302.000		32,987.46
1395	606-11005	*BRIDGE RAIL TYPE 10 (SPECIAL)	635.000	634.970		
			M	0.000	0.00	
			325.21000	634.970		206,498.59
1395		MATERIAL ALLOWANCE BRIDGE RAIL TY. 10 (SPECIAL)		0.000		
			M	0.000	0.00	
			111.50000	0.000		0.00
1395		MATERIAL ALLOWANCE BRIDGE RAIL TY. 10		0.000		
			M	0.000	0.00	
			111.50000	0.000		0.00
1400	613-00125	*31 MM ELECTRICAL CONDUIT	527.000	527.000		
			M	0.000	0.00	
			20.60000	527.000		10,856.20
1405	613-00200	*50 MM ELECTRICAL CONDUIT	1,221.000	1,221.000		
			M	0.000	0.00	
			20.60000	1,221.000		25,152.60
1410	613-00404	*100 MM ELECTRICAL CONDUIT (MULTIDUCT)	308.000	308.000		
			M	0.000	0.00	
			43.26000	308.000		13,324.08

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 38
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. I-17-FJ						
1415	613-10000	*WIRING	0.250	0.250		
			L S	0.000	0.00	
			65,920.00000	0.250		16,480.00
1420	618-00002	PRESTRESSING STEEL WIRE OR STRAND	0.000	0.000		
			MNM	0.000	0.00	
			13.24000	0.000		0.00
1805	900-00006	*ADDED ITEM (DOLLAR)/ LITHIA JEEP, MISC. UTILITIES	14,707.660	14,707.660		
			DOL	0.000	0.00	
			1.00000	14,707.660		14,707.66
1816	512-00101	BEARING DEVICE (TYPE I) BEARING DEVICE TY. 1 CHANGE FROM VECP (STR. I-17-FJ)	72.000	72.000		
			EACH	0.000	0.00	
			247.50000	72.000		17,820.00
1819	900-00006	ADDED ITEM (DOLLAR)/ EXTRA ITEMS AT STR. I-17-FJ	7,723.670	7,723.670		
			DOL	0.000	0.00	
			1.00000	7,723.670		7,723.67
1834	601-40400	STRUCT CONC STAIN STRUCTURAL CONCRETE COATING	13,881.210	11,640.000		
			M2	2,241.210	9,525.14	
			4.25000	13,881.210		58,995.14
1838	515-00400	CONCRETE SEALER CONCRETE SEALER, STR. I-17-FJ	11,826.000	11,826.000		
			M2	0.000	0.00	
			5.05000	11,826.000		59,721.30
1902	618-04000	PRECAST SUPERSTR (BOX)	2,532.000	2,532.000		
			M	0.000	0.00	
			830.00000	2,532.000		2,101,560.00
1902		MATERIAL ALLOWANCE PRECAST GIRDER SECTIONS		0.000		
			M	0.000	0.00	
			560.82000	0.000		0.00
1902		MATERIAL ALLOWANCE PRECAST GIRDER SECTIONS		0.000		
			M	0.000	0.00	
			830.00000	0.000		0.00
1902		MATERIAL ALLOWANCE PRECAST CONCRETE GIRDERS		0.000		
			M	0.000	0.00	
			475.00000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 39
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. I-17-FJ						
1903	900-00006	ADDED ITEM (DOLLAR)/ CONTRACTOR'S HALF OF SAVINGS FROM VECP STRUCTURE I-17-FJ	253,815.510	228,434.000		
			DOL	0.000	0.00	
			1.00000	228,434.000		228,434.00
1918	900-00014	ADDED ITEM (LUMP SUM)/ MATERIAL FOR DE-ICING SYSTEM AND ODIN SYSTEMS OVERSIGHT	1.000	0.918		
			L S	0.000	0.00	
			128,009.00000	0.918		117,512.26
1919	900-00006	ADDED ITEM (DOLLAR)/ F/A FOR TIME, LABOR, MAT. FOR DE-ICING SYSTEM & PUMP HOUSE	42,594.270	12,513.770		
			DOL	4,449.850	4,449.85	
			1.00000	16,963.620		16,963.62
			CAT 0302	CURRENT AMT \$ 6,973,668.61 \$	67,590.99 \$	6,914,199.18
CAT NO0303 STR. I-17-MH						
1425	206-00000	STRUCTURE EXCAVATION	466.000	466.000		
			M3	0.000	0.00	
			7.45000	466.000		3,471.70
1430	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	326.000	326.000		
			M3	0.000	0.00	
			113.65000	326.000		37,049.90
1435	206-00200	STRUCTURE BACKFILL (CLASS 2)	191.000	191.000		
			M3	0.000	0.00	
			4.09000	191.000		781.19
1440	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	103.000	103.000		
			M	0.000	0.00	
			40.55000	103.000		4,176.65
1445	502-11253	STEEL PILING (HP 310X79)	208.000	207.600		
			M	0.000	0.00	
			85.27000	207.600		17,702.05
1445		MATERIAL ALLOWANCE 310 X 79 PILE ON SITE		0.000		
			M	0.000	0.00	
			60.80000	0.000		0.00
1450	506-00010	RIPRAP (SPECIAL)	70.000	70.000		
			M3	0.000	0.00	
			60.77000	70.000		4,253.90

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 40
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STR. I-17-MH						
1455	506-00218	RIPRAP (450 MM)	65.000	65.000		
			M3	0.000	0.00	
			60.77000	65.000		3,950.05
1460	515-00400	*CONCRETE SEALER	0.000	0.000		
			M2	0.000	0.00	
			5.05000	0.000		0.00
1465	518-01004	BRIDGE EXPANSION DEVICE (0-100 MM)	35.000	35.000		
			M	0.000	0.00	
			452.31000	35.000		15,830.85
1465		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-100MM)		0.000		
			M	0.000	0.00	
			224.00000	0.000		0.00
1465		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			M	0.000	0.00	
			224.00000	0.000		0.00
1470	601-03040	CONCRETE CLASS D (BRIDGE)	199.900	199.900		
			M3	0.000	0.00	
			405.00000	199.900		80,959.50
1475	601-40250	BRIDGE DECK FINISH (SAWED GROOVES)	0.000	0.000		
			M2	0.000	0.00	
			4.66000	0.000		0.00
1480	601-40300	STRUCTURAL CONCRETE COATING	0.000	0.000		
			M2	0.000	0.00	
			3.60000	0.000		0.00
1485	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000		
			M2	0.000	0.00	
			5.88000	0.000		0.00
1490	602-00000	*REINFORCING STEEL	5,052.000	5,052.000		
			KG	0.000	0.00	
			1.00000	5,052.000		5,052.00
1495	602-00020	*REINFORCING STEEL (EPOXY COATED)	13,039.000	13,039.000		
			KG	0.000	0.00	
			1.15000	13,039.000		14,994.85

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 41
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 STR. I-17-MH							
1500	606-11005	*BRIDGE RAIL TYPE 10 (SPECIAL)	53.300	53.300			
			M	0.000	0.00		
			325.21000	53.300		17,333.69	
1500		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10		0.000			
			M	0.000	0.00		
			111.50000	0.000		0.00	
1505	613-00300	*75 MM ELECTRICAL CONDUIT	114.400	114.400			
			M	0.000	0.00		
			26.78000	114.400		3,063.63	
1510	618-05025	*PRESTRESSED CONCRETE UNIT (SPECIAL)	73.000	73.415			
			M2	0.000	0.00		
			711.66000	73.415		52,246.52	
1510		MATERIAL ALLOWANCE PRESTRESS CONCRETE UNIT (SPECIAL)		0.000			
			M2	0.000	0.00		
			533.89600	0.000		0.00	
1515	618-06036	*PRESTRESSED CONCRETE SLAB (DEPTH GREATER THAN 325 MM)	204.000	204.000			
			M2	0.000	0.00		
			246.11000	204.000		50,206.44	
1515		MATERIAL ALLOWANCE PRECAST SLAB GIRDERS		0.000			
			M	0.000	0.00		
			142.14700	0.000		0.00	
1835	601-40400	STRUCT CONC STAIN STRUCTURAL CONCRETE STAIN	171.000	171.000			
			M2	0.000	0.00		
			4.25000	171.000		726.75	
			CAT 0303	CURRENT AMT \$	311,538.44 \$	0.00 \$	311,799.67
CAT NO0304 I-17-J, K,L,M,N							
1520	206-00000	STRUCTURE EXCAVATION	5,765.000	5,765.000			
			M3	0.000	0.00		
			7.45000	5,765.000		42,949.25	
1525	206-00100	STRUCTURE BACKFILL (CLASS 1)	8,626.000	8,626.000			
			M3	0.000	0.00		
			21.43000	8,626.000		184,855.18	

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 42
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 I-17-J, K,L,M,N						
1530	206-00200	STRUCTURE BACKFILL (CLASS 2)	865.000	865.000		
			M3	0.000	0.00	
			4.09000	865.000		3,537.85
1535	206-01750	SHORING	0.500	0.500		
			L S	0.000	0.00	
			89,231.44000	0.500		44,615.72
1540	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	2,233.000	2,233.000		
			M	0.000	0.00	
			40.55000	2,233.000		90,548.15
1545	502-11274	STEEL PILING (HP 310X110)	3,238.000	3,238.188		
			M	0.000	0.00	
			82.63000	3,238.188		267,571.47
1545		MATERIAL ALLOWANCE STEEL PILING (HP 310X110)		0.000		
			M	0.000	0.00	
			19.39000	0.000		0.00
1545		MATERIAL ALLOWANCE STEEL PILING (HP 310X110)		0.000		
			M	0.000	0.00	
			6.87000	0.000		0.00
1550	518-00100	WATERSTOP	81.800	81.800		
			M	0.000	0.00	
			23.70000	81.800		1,938.66
1555	601-03050	CONCRETE CLASS D (WALL)	2,401.000	2,401.000		
			M3	0.000	0.00	
			425.00000	2,401.000		1,020,425.00
1560	601-40300	STRUCTURAL CONCRETE COATING	0.000	0.000		
			M2	0.000	0.00	
			3.60000	0.000		0.00
1565	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000		
			M2	0.000	0.00	
			5.88000	0.000		0.00
1570	602-00000	*REINFORCING STEEL	207,985.000	207,985.000		
			KG	0.000	0.00	
			1.00000	207,985.000		207,985.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0037

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 I-17-J, K,L,M,N						
1570		MATERIAL ALLOWANCE REBAR ON SITE		0.000		
			KG	0.000	0.00	
			0.33800	0.000		0.00
1570		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			KG	0.000	0.00	
			0.48100	0.000		0.00
1575	607-53137	*FENCE CHAIN LINK (SPECIAL) (900 MM)	661.000	639.100		
			M	22.000	1,083.06	
			49.23000	661.100		32,545.95
1575		MATERIAL ALLOWANCE POST ANCHORS W/HARDWARE		0.000		
			M	0.000	0.00	
			4.28000	0.000		0.00
1575		MATERIAL ALLOWANCE MISC. ITEMS (CAPS, PAINT, WIRE)		0.000		
			M	0.000	0.00	
			9.56400	0.000		0.00
1817	420-00110	GEOTEXTILE (DRAIN) (CL A) GEOCOMPOSITE DRAIN BOARD FOR RET. WALLS J, K, L, M	389.000	389.000		
			M2	0.000	0.00	
			7.34000	389.000		2,855.26
1836	601-40400	STRUCT CONC STAIN STRUCTURAL CONCRETE STAIN	2,943.000	2,943.000		
			M2	0.000	0.00	
			4.25000	2,943.000		12,507.75
			CAT 0304	CURRENT AMT \$ 1,912,314.79 \$	1,083.06 \$	1,912,335.24
CAT NO0305 STR. I-17-JR						
1580	202-00400	*REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			44,215.93000	1.000		44,215.93
1585	206-00000	STRUCTURE EXCAVATION	1,434.000	1,434.000		
			M3	0.000	0.00	
			7.45000	1,434.000		10,683.30
1590	206-00050	STRUCTURE BACKFILL (SPECIAL)	734.000	734.000		
			M3	0.000	0.00	
			50.17000	734.000		36,824.78

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 44
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STR. I-17-JR						
1595	206-00200	STRUCTURE BACKFILL (CLASS 2)	87.000	87.000		
			M3	0.000	0.00	
			4.09000	87.000		355.83
1600	206-01750	SHORING	0.250	0.250		
			L S	0.000	0.00	
			89,231.44000	0.250		22,307.86
1605	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	380.000	380.000		
			M	0.000	0.00	
			40.55000	380.000		15,409.00
1610	502-00460	PILE TIP	42.000	42.000		
			EACH	0.000	0.00	
			89.10000	42.000		3,742.20
1610		MATERIAL ALLOWANCE PILE TIP		0.000		
			EACH	0.000	0.00	
			30.40000	0.000		0.00
1615	502-11274	STEEL PILING (HP 310X110)	488.000	488.000		
			M	0.000	0.00	
			82.63000	488.000		40,323.44
1615		MATERIAL ALLOWANCE STEEL PILING (HP 310X110)		0.000		
			M	0.000	0.00	
			70.24000	0.000		0.00
1615		MATERIAL ALLOWANCE STEEL PILE (HP 310X110)		0.000		
			KG	0.000	0.00	
			54.54000	0.000		0.00
1620	503-00042	*DRILLED CAISSON (1050 MM)	193.000	193.000		
			M	0.000	0.00	
			559.46000	193.000		107,975.78
1625	506-00224	RIPRAP (600 MM)	516.000	516.000		
			M3	0.000	0.00	
			60.77000	516.000		31,357.32
1630	513-00600	BRIDGE DRAIN	2.000	2.000		
			EACH	0.000	0.00	
			5,505.43000	2.000		11,010.86

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0037

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STR. I-17-JR						
1630		MATERIAL ALLOWANCE BRIDGE DRAIN		0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1635	515-00400	*CONCRETE SEALER	0.000	0.000		
			M2	0.000	0.00	
			5.05000	0.000		0.00
1640	518-01004	BRIDGE EXPANSION DEVICE (0-100 MM)	64.000	64.000		
			M	0.000	0.00	
			452.31000	64.000		28,947.84
1640		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-100MM)		0.000		
			M	0.000	0.00	
			224.00000	0.000		0.00
1645	601-03040	CONCRETE CLASS D (BRIDGE)	1,575.400	1,575.420		
			M3	0.000	0.00	
			405.00000	1,575.420		638,045.10
1650	601-40250	BRIDGE DECK FINISH (SAWED GROOVES)	0.000	0.000		
			M2	0.000	0.00	
			4.66000	0.000		0.00
1655	601-40300	STRUCTURAL CONCRETE COATING	0.000	0.000		
			M2	0.000	0.00	
			3.60000	0.000		0.00
1660	602-00000	*REINFORCING STEEL	28,098.000	28,098.000		
			KG	0.000	0.00	
			1.00000	28,098.000		28,098.00
1660		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			KG	0.000	0.00	
			0.47000	0.000		0.00
1665	602-00020	*REINFORCING STEEL (EPOXY COATED)	142,196.000	142,196.000		
			KG	0.000	0.00	
			1.15000	142,196.000		163,525.40
1665		MATERIAL ALLOWANCE REINFORCING STEEL (EPOXY)		0.000		
			KG	0.000	0.00	
			0.63000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 46
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STR. I-17-JR						
1670	603-50015	*375 MM PLASTIC PIPE	101.000	101.000		
			M	0.000	0.00	
			72.10000	101.000		7,282.10
1670		MATERIAL ALLOWANCE 375 MM PLASTIC PIPE		0.000		
			M	0.000	0.00	
			18.44000	0.000		0.00
1675	606-10805	*BRIDGE RAIL TYPE 8 (SPECIAL)	216.000	216.000		
			M	0.000	0.00	
			322.27000	216.000		69,610.32
1675		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 8		0.000		
			M	0.000	0.00	
			45.72000	0.000		0.00
1675		MATERIAL ALLOWANCE BRIDGE RAIL TUBING		0.000		
			M	0.000	0.00	
			32.43000	0.000		0.00
1680	613-00075	*19 MM ELECTRICAL CONDUIT	86.000	86.000		
			M	0.000	0.00	
			51.50000	86.000		4,429.00
1685	613-00200	*50 MM ELECTRICAL CONDUIT	453.000	453.000		
			M	0.000	0.00	
			20.60000	453.000		9,331.80
1690	613-10000	*WIRING	0.250	0.250		
			L S	0.000	0.00	
			65,920.00000	0.250		16,480.00
1695	613-30350	*LIGHT STANDARD ALUMINUM (10.7 METER)	3.000	3.000		
			EACH	0.000	0.00	
			1,236.00000	3.000		3,708.00
1700	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	3.000	3.000		
			EACH	0.000	0.00	
			412.00000	3.000		1,236.00
1700		MATERIAL ALLOWANCE LUMINAIRE HIGH PRESSURE SODIUM (400 W)		0.000		
			EACH	0.000	0.00	
			163.50000	0.000		0.00

CONTID: C13390
 PCN: 13390-BID
 PROJECT: IM 0252-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0037

Page 47
 ESTIMATE RUN 10/31/2003
 10:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STR. I-17-JR						
1705	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	2.000	0.000		
			EACH	2.000	1,236.00	
			618.00000	2.000		1,236.00
1710	618-00142	*PRESTRESSED CONCRETE I (BT1070)	1,801.200	1,801.200		
			M	0.000	0.00	
			361.77000	1,801.200		651,620.12
1715	626-00000	*MOBILIZATION	0.050	0.050		
			L S	0.000	0.00	
			,600,000.00000	0.050		80,000.00
1837	601-40400	STRUCT CONC STAIN STRUCTURAL CONCRETE STAIN	1,240.340	1,240.340		
			M2	0.000	0.00	
			4.25000	1,240.340		5,271.45
			CAT 0305	CURRENT AMT	\$ 2,033,019.33 \$	1,236.00 \$ 2,033,027.43
CAT NO0400 CONSTRUCTION ENGINEERING						
1720	620-00020	SANITARY FACILITY	3.000	3.000		
			EACH	0.000	0.00	
			4,964.91000	3.000		14,894.73
1725	700-70035	F/A TRAILER AMENDMENTS	72,719.630	72,719.630		
			F A	0.000	0.00	
			1.00000	72,719.630		72,719.63
1730	700-70220	F/A PHONE SERVICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 87,614.36 \$	0.00 \$ 87,614.36
PROJECT TOTAL			CURRENT AMT	\$28,757,420.76 \$	573,076.85	\$27,695,608.21