

ESTIMATE SUMMARY

CONTID: C13393

ESTIMATE NO: 0013 PROG

SPEC YR: 2002

PCN: 13393-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 261.0 DAYS

TIME ALLOW:

890 WORK DAYS

S/O LARIMER CR 6 TO S/O SH 60

PERCENT TIME: 29.33

ORIG TIME ALLOW:

750 WORK DAYS

PROJECT NO:

NH 2873-114

S/O LARIMER CR 6 TO S/O SH 60

NAME OF ROAD:

PROJECT COUNTIES:

LARIMER

CONTRACTOR:

SEMA CONSTRUCTION, INC.

7353 S. EAGLE STREET

PAY PERIOD ENDING

01/24/2004

DATE TIME STARTED 12/16/2002

DATE LET

10/10/2002

DATE WORK BEGAN

DATE AWARDED

11/07/2002

DATE TIME STOPPED 04/15/2008

DATE CONTRACT EXECUTED

11/25/2002

DATE ACCEPTED 04/15/2008

CENTENNIAL

CO 80112-42:303/627-2600

DATE NOTICE TO PROCEED

12/16/2002

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 29,941,236.02 PARTICIPATING	\$ 9,772,450.10	\$ 528,390.24
AWARD PROJECT AMT:	\$ 26,485,659.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	32.64% TOTAL EARNINGS	9,772,450.10	528,390.24
FUNDS AVAILABLE:	\$ 20,168,785.92 STOCKPILED MATERIALS	676,190.58	-28,229.21
	GROSS EARNINGS	10,448,640.68	500,161.03
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-52,134.02	-3,302.73
	SECURITIES ENCUMBERED	52,134.02	3,302.73
	NET EARNINGS	10,448,640.68	500,161.03
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	10,448,640.68	500,161.03
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 500,161.03

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.850		
			L S	0.000	0.00	
			100,643.42000	0.850		85,546.91
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.800		
			L S	0.000	0.00	
			29,722.89000	0.800		23,778.31
0015	202-00001	*REMOVAL OF STRUCTURE	32.000	4.000		
			EACH	0.000	0.00	
			307.47000	4.000		1,229.88
0020	202-00010	REMOVAL OF TREE	113.000	64.000		
			EACH	0.000	0.00	
			99.82000	64.000		6,388.48
0025	202-00033	*REMOVAL OF PIPE	51.000	4.000		
			EACH	0.000	0.00	
			926.04000	4.000		3,704.16
0030	202-00070	REMOVAL OF BARRICADE	3.000	0.000		
			EACH	0.000	0.00	
			324.68000	0.000		0.00
0035	202-00090	*REMOVAL OF DELINEATOR	42.000	0.000		
			EACH	8.000	24.56	
			3.07000	8.000		24.56
0040	202-00203	REMOVAL OF CURB AND GUTTER	495.000	290.000		
			LF	0.000	0.00	
			6.34000	290.000		1,838.60
0045	202-00210	REMOVAL OF CONCRETE PAVEMENT	15,620.000	0.000		
			SY	0.000	0.00	
			5.47000	0.000		0.00
0050	202-00220	REMOVAL OF ASPHALT MAT	66,426.000	1,592.000		
			SY	28.000	81.20	
			2.90000	1,620.000		4,698.00
0055	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	7,199.000	0.000		
			SY	0.000	0.00	
			4.49000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0060	202-00250	*REMOVAL OF PAVEMENT MARKING	29,677.000	0.000		
			SF	1,353.000	1,731.84	
			1.28000	1,353.000		1,731.84
0065	202-00400	REMOVAL OF BRIDGE	2.000	0.000		
			EACH	0.000	0.00	
			6,094.93000	0.000		0.00
0070	202-00810	*REMOVAL OF GROUND SIGN	60.000	0.000		
			EACH	0.000	0.00	
			46.03000	0.000		0.00
0075	202-00821	*REMOVAL OF SIGN PANEL	3.000	0.000		
			EACH	0.000	0.00	
			56.27000	0.000		0.00
0080	202-01000	*REMOVAL OF FENCE	12,230.000	2,416.000		
			LF	0.000	0.00	
			0.46000	2,416.000		1,111.36
0081	202-01130	REM GDRAIL TY 3 ADDED BY CO # 17	110.000	0.000		
			LF	0.000	0.00	
			2.37000	0.000		0.00
0085	202-04002	*CLEAN CULVERT	13.000	0.000		
			EACH	0.000	0.00	
			731.21000	0.000		0.00
0090	202-04100	ABANDON WELL	2.000	0.000		
			EACH	0.000	0.00	
			697.26000	0.000		0.00
0095	202-07000	OBLITERATE OLD ROAD	1.000	0.000		
			L S	0.000	0.00	
			7,070.84000	0.000		0.00
0100	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	1,347,968.000	1,133,749.000		
			CY	410.000	844.60	
			2.06000	1,134,159.000		2,336,367.54
0105	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	37,487.000	11,973.000		
			CY	0.000	0.00	
			6.56000	11,973.000		78,542.88

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0110	203-00100	MUCK EXCAVATION	21,999.000	17,282.000		
			CY	0.000	0.00	
			4.58000	17,282.000		79,151.56
0115	203-00510	ROCK FILL (SPECIAL)	33,797.000	27,384.000		
			CY	0.000	0.00	
			21.19000	27,384.000		580,266.96
0120	203-01100	PROOF ROLLING	21.500	1.000		
			hour	0.000	0.00	
			87.61000	1.000		87.61
0125	203-01500	BLADING	70.000	19.000		
			hour	0.000	0.00	
			121.45000	19.000		2,307.55
0130	203-01510	BACKHOE	69.600	0.000		
			hour	3.000	338.97	
			112.99000	3.000		338.97
0135	203-01555	DOZING (LANDSCAPING)	136.500	0.000		
			hour	0.000	0.00	
			115.10000	0.000		0.00
0140	203-01597	*POTHOLING	220.500	54.000		
			hour	0.000	0.00	
			159.64000	54.000		8,620.56
0145	206-00000	STRUCTURE EXCAVATION	23,352.000	9,616.000		
			CY	0.000	0.00	
			5.15000	9,616.000		49,522.40
0150	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	28.000	0.000		
			CY	0.000	0.00	
			56.63000	0.000		0.00
0155	206-00100	*STRUCTURE BACKFILL (CLASS 1)	7,045.400	5,987.800		
			CY	0.000	0.00	
			16.27000	5,987.800		97,421.51
0160	206-00200	STRUCTURE BACKFILL (CLASS 2)	336.000	0.000		
			CY	0.000	0.00	
			4.85000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0165	206-00510	FILTER MATERIAL (CLASS A)	585.000	485.890		
			CY	0.000	0.00	
			26.24000	485.890		12,749.75
0170	207-00205	TOPSOIL	63,667.000	26,233.000		
			CY	395.000	537.20	
			1.36000	26,628.000		36,214.08
0175	207-00210	STOCKPILE TOPSOIL	62,500.000	62,500.000		
			CY	0.000	0.00	
			1.03000	62,500.000		64,375.00
0180	207-00305	WETLAND TOPSOIL	1,594.000	0.000		
			CY	0.000	0.00	
			7.01000	0.000		0.00
0185	207-00310	STOCKPILE WETLAND TOPSOIL	2,761.000	2,761.000		
			CY	0.000	0.00	
			7.01000	2,761.000		19,354.61
0190	208-00005	*EROSION LOG	802.000	30.000		
			LF	0.000	0.00	
			5.21000	30.000		156.30
0195	208-00011	*EROSION BALES (WEED FREE)	1,619.000	667.000		
			EACH	0.000	0.00	
			10.99000	667.000		7,330.33
0200	208-00020	*SILT FENCE	63,811.000	53,647.000		
			LF	0.000	0.00	
			1.25000	53,647.000		67,058.75
0205	208-00040	CHECK DAM	79.000	18.000		
			EACH	0.000	0.00	
			174.77000	18.000		3,145.86
0210	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.240		
			L S	0.000	0.00	
			13,718.06000	0.240		3,292.33
0215	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.300		
			L S	0.000	0.00	
			7,439.91000	0.300		2,231.97

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0220	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	16,134.000	0.000		
			GAL	0.000	0.00	
			0.42000	0.000		0.00
0225	210-00001	RESET STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			729.70000	0.000		0.00
0230	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	10.000	1.000		
			EACH	0.000	0.00	
			148.33000	1.000		148.33
0235	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	9.000	0.000		
			EACH	0.000	0.00	
			173.91000	0.000		0.00
0240	210-00810	*RESET GROUND SIGN	14.000	4.000		
			EACH	2.000	255.74	
			127.87000	6.000		767.22
0245	210-01011	*RESET GATE	0.000	0.000		
			EACH	0.000	0.00	
			183.11000	0.000		0.00
0250	210-04000	ADJUST STRUCTURE	6.000	0.000		
			EACH	0.000	0.00	
			589.67000	0.000		0.00
0255	210-04010	ADJUST MANHOLE	9.000	0.000		
			EACH	0.000	0.00	
			220.10000	0.000		0.00
0260	210-04020	MODIFY INLET	1.000	0.000		
			EACH	0.000	0.00	
			1,286.93000	0.000		0.00
0265	210-04050	ADJUST VALVE BOX	14.000	0.000		
			EACH	0.000	0.00	
			189.77000	0.000		0.00
0270	212-00006	*SEEDING (NATIVE)	159.780	44.800		
			ACRE	0.000	0.00	
			357.02000	44.800		15,994.50

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0275	212-00028	*SEEDING (WETLANDS)	0.000	0.000		
			ACRE	0.000	0.00	
			869.53000	0.000		0.00
0276	900-00001	ADDED ITEM (ACRE)/ SEEDING (WETLAND) (SPECIAL) ADDR BY MCR	10.800	0.000		
			ACRE	0.000	0.00	
			900.00000	0.000		0.00
0280	212-00050	*SOD	0.000	0.000		
			SF	0.000	0.00	
			2.02000	0.000		0.00
0285	213-00002	*MULCHING (WEED FREE HAY)	169.100	45.900		
			ACRE	0.000	0.00	
			301.78000	45.900		13,851.70
0290	213-00061	*MULCH TACKIFIER	25,875.000	7,350.000		
			LB	0.000	0.00	
			1.66000	7,350.000		12,201.00
0295	214-00000	*LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			12,292.08000	0.000		0.00
0300	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	670.000	0.000		
			EACH	0.000	0.00	
			23.02000	0.000		0.00
0305	214-00905	*PERENNIALS (2.25 INCH POT)	0.000	0.000		
			EACH	0.000	0.00	
			1.89000	0.000		0.00
0306	900-00007	ADDED ITEM (EACH)/ PERENNIALS (2.25" POT) (SPECIAL) ADDED BY MCR	12,000.000	0.000		
			EACH	0.000	0.00	
			1.95000	0.000		0.00
0310	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	21,640.000	184.000		
			SY	0.000	0.00	
			1.64000	184.000		301.76
0315	217-00020	*HERBICIDE TREATMENT	83.000	6.000		
			HOOR	0.000	0.00	
			89.51000	6.000		537.06

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0320	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.000		
			L S	0.000	0.00	
			23,016.95000	0.000		0.00
0325	304-06007	AGGREGATE BASE COURSE (CLASS 6)	77,861.000	3,034.000		
			CY	84.000	1,416.24	
			16.86000	3,118.000		52,569.48
0330	304-09020	*PERMEABLE AGGREGATE BASE COURSE	10,305.220	0.000		
			TON	0.000	0.00	
			28.64000	0.000		0.00
0335	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	238.930	84.330		
			TON	0.000	0.00	
			102.30000	84.330		8,626.96
0340	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	39,611.360	1,585.560		
			TON	0.000	0.00	
			34.78000	1,585.560		55,145.78
0341	900-00024	ADDED ITEM (TON)/ CMO # 11 HBP GYRATORY CHANGE	40,684.550	1,586.560		
			TON	0.000	0.00	
			0.55000	1,586.560		872.61
0345	412-00600	*CONCRETE PAVEMENT (6 INCH)	392.000	0.000		
			SY	0.000	0.00	
			36.83000	0.000		0.00
0350	412-00700	*CONCRETE PAVEMENT (7 INCH)	741.000	0.000		
			SY	0.000	0.00	
			40.92000	0.000		0.00
0355	412-01000	*CONCRETE PAVEMENT (10 INCH)	270,577.000	0.000		
			SY	7,798.000	153,620.60	
			19.70000	7,798.000		153,620.60
0355		MATERIAL ALLOWANCE DOWEL BARS		0.000		
			SY	0.000	0.00	
			0.72808	0.000		0.00
0355		MATERIAL ALLOWANCE # 57 AGGREGATE		0.000		
			SY	0.000	0.00	
			0.45590	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0355		MATERIAL ALLOWANCE # 57 AGGREGATE		0.000		
			SY	0.000	0.00	
			0.45360	0.000		0.00
0355		MATERIAL ALLOWANCE # 57 AGGREGATE		0.000		
			SY	0.000	0.00	
			0.98770	0.000		0.00
0355		MATERIAL ALLOWANCE CONCR SAND, INV 0355-5		0.000		
			SY	0.000	0.00	
			0.41147	0.000		0.00
0355		MATERIAL ALLOWANCE CONCR SAND, INV 0355-6		0.000		
			SY	0.000	0.00	
			0.12073	0.000		0.00
0355		MATERIAL ALLOWANCE CONCR SAND, INV 0355-8		0.000		
			SY	0.000	0.00	
			1.09169	0.000		0.00
0355		MATERIAL ALLOWANCE AGG #57, #67, INV 355-7		0.000		
			SY	0.000	0.00	
			2.34709	0.000		0.00
0355		MATERIAL ALLOWANCE AGG #57, INV. 0355-8		0.000		
			SY	0.000	0.00	
			2.34727	0.000		0.00
0355		MATERIAL ALLOWANCE WEST FLYASH INV 0355-8		0.000		
			SY	0.000	0.00	
			0.89014	0.000		0.00
0355		MATERIAL ALLOWANCE PORTLAND CEMENT, INV 0355-8		0.000		
			SY	0.000	0.00	
			5.28372	0.000		0.00
0355		MATERIAL ALLOWANCE AGG #57, INV. 0355-9, M#8,RPLN#0		0.000		
			SY	0.000	0.00	
			2.54880	0.000		0.00
0355		MATERIAL ALLOWANCE CONCR SAND, INV 0355-9, M#9, RPLN#0		0.000		
			SY	0.000	0.00	
			1.19814	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0356	900-00006	ADDED ITEM (DOLLAR)/ PRICE RED'N PCCP PLACED 4-6-2006	-25.390	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0357	412-01050	CONC PVMT (10-1/2 IN) CMO16: LTS VECF	0.000	0.000		
		SY		0.000	0.00	
			20.45000	0.000		0.00
0360	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	6,826.000	1,577.000		
		SY		0.000	0.00	
			2.19000	1,577.000		3,453.63
0365	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A)	102,995.000	73,905.000		
		SY		0.000	0.00	
			0.65000	73,905.000		48,038.25
0365		MATERIAL ALLOWANCE GEOTEXTILE (SEPARATOR)(CL.A)		37,168.987		
		SY		0.000	0.00	
			0.37500	37,168.987		13,938.37
0370	502-11057	STEEL PILING (HP 10X57)	821.000	821.000		
		LF		0.000	0.00	
			23.34000	821.000		19,162.14
0371	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 10X57)	43.000	43.000		
		LF		0.000	0.00	
			18.67000	43.000		802.81
0375	502-11274	STEEL PILING (HP 12X74)	4,762.000	4,762.000		
		LF		0.000	0.00	
			22.24000	4,762.000		105,906.88
0376	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74)	213.000	213.000		
		LF		0.000	0.00	
			17.79000	213.000		3,789.27
0380	503-00036	*DRILLED CAISSON (36 INCH)	148.000	0.000		
		LF		0.000	0.00	
			97.08000	0.000		0.00
0385	506-00209	RIPRAP (9 INCH)	2,956.000	606.000		
		CY		0.000	0.00	
			32.05000	606.000		19,422.30

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0385		MATERIAL ALLOWANCE RIPRAP, 6-INCH, INV. 0385-01		0.000		
			CY	0.000	0.00	
			18.61000	0.000		0.00
0385		MATERIAL ALLOWANCE RIPRAP, 9-INCH, INV. 0385-01		0.000		
			CY	0.000	0.00	
			18.61000	0.000		0.00
0390	506-00212	RIPRAP (12 INCH)	1,081.000	0.000		
			CY	0.000	0.00	
			27.59000	0.000		0.00
0395	509-00000	STRUCTURAL STEEL	3,581.000	3,581.000		
			LB	0.000	0.00	
			1.34000	3,581.000		4,798.54
0400	601-01000	*CONCRETE CLASS B	72.000	67.500		
			CY	0.000	0.00	
			630.86000	67.500		42,583.05
0405	601-01025	*CONCRETE CLASS B (MISCELLANEOUS)	229.960	142.960		
			CY	0.000	0.00	
			500.42000	142.960		71,540.04
0410	601-03030	*CONCRETE CLASS D (BOX CULVERT)	3,353.400	2,839.140		
			CY	0.000	0.00	
			221.16000	2,839.140		627,904.20
0415	601-03050	CONCRETE CLASS D (WALL)	115.800	0.000		
			CY	0.000	0.00	
			314.84000	0.000		0.00
0420	602-00000	*REINFORCING STEEL	550,949.000	428,716.000		
			LB	0.000	0.00	
			0.41000	428,716.000		175,773.56
0425	602-00020	*REINFORCING STEEL (EPOXY COATED)	203,890.000	157,326.000		
			LB	0.000	0.00	
			0.50000	157,326.000		78,663.00
0430	603-01120	12 INCH REINFORCED CONCRETE PIPE	273.000	273.000		
			LF	0.000	0.00	
			29.68000	273.000		8,102.64

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0430		MATERIAL ALLOWANCE 12 " RCP		271.000		
			LF	0.000	0.00	
			9.00000	271.000		2,439.00
0430		MATERIAL ALLOWANCE 12" RCP		0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0435	603-01150	*15 INCH REINFORCED CONCRETE PIPE	118.000	8.000		
			LF	0.000	0.00	
			62.84000	8.000		502.72
0440	603-01180	18 INCH REINFORCED CONCRETE PIPE	4,026.000	3,068.000		
			LF	0.000	0.00	
			26.21000	3,068.000		80,412.28
0440		MATERIAL ALLOWANCE 18" RCP		200.000		
			LF	0.000	0.00	
			9.20000	200.000		1,840.00
0442	900-00007	ADDED ITEM (EACH)/ 18 INCH BUTTERFLY VALVE ADDED BY CMO23	1.000	0.000		
			EACH	0.000	0.00	
			2,415.00000	0.000		0.00
0445	603-01240	24 INCH REINFORCED CONCRETE PIPE	5,403.000	4,315.000		
			LF	0.000	0.00	
			31.07000	4,315.000		134,067.05
0450	603-01300	*30 INCH REINFORCED CONCRETE PIPE	1,631.000	1,077.000		
			LF	0.000	0.00	
			46.65000	1,077.000		50,242.05
0450		MATERIAL ALLOWANCE 30" RCP		144.000		
			LF	0.000	0.00	
			17.20000	144.000		2,476.80
0455	603-01360	36 INCH REINFORCED CONCRETE PIPE	2,846.000	1,347.000		
			LF	0.000	0.00	
			52.17000	1,347.000		70,272.99
0455		MATERIAL ALLOWANCE 36" RCP		128.000		
			LF	0.000	0.00	
			24.60000	128.000		3,148.80

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0457	900-00007	ADDED ITEM (EACH)/ REINFORCED CONCRETE PIPE TEE 36" X 18", CMO23	1.000	0.000		
		EACH		0.000	0.00	
			920.00000	0.000		0.00
0460	603-01480	48 INCH REINFORCED CONCRETE PIPE	1,138.000	1,122.000		
		LF		0.000	0.00	
			76.40000	1,122.000		85,720.80
0460		MATERIAL ALLOWANCE 48" RCP		12.000		
		LF		0.000	0.00	
			44.50000	12.000		534.00
0465	603-01600	60 INCH REINFORCED CONCRETE PIPE	1,596.000	1,596.000		
		LF		0.000	0.00	
			122.04000	1,596.000		194,775.84
0470	603-02300	38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	40.000	0.000		
		LF		0.000	0.00	
			81.14000	0.000		0.00
0475	603-02360	45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	378.000	200.000		
		LF		0.000	0.00	
			79.89000	200.000		15,978.00
0475		MATERIAL ALLOWANCE 45" X 29" RCP		144.000		
		LF		0.000	0.00	
			55.80000	144.000		8,035.20
0480	603-05018	18 INCH REINFORCED CONCRETE END SECTION	52.000	13.000		
		EACH		0.000	0.00	
			411.72000	13.000		5,352.36
0480		MATERIAL ALLOWANCE 18 " RCES		7.000		
		EACH		0.000	0.00	
			261.00000	7.000		1,827.00
0485	603-05024	24 INCH REINFORCED CONCRETE END SECTION	45.000	26.000		
		EACH		0.000	0.00	
			466.18000	26.000		12,120.68
0490	603-05030	30 INCH REINFORCED CONCRETE END SECTION	14.000	8.000		
		EACH		0.000	0.00	
			552.05000	8.000		4,416.40

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0490		MATERIAL ALLOWANCE 30" RCES		2.000		
			EACH	0.000	0.00	
			361.00000	2.000		722.00
0495	603-05036	36 INCH REINFORCED CONCRETE END SECTION	6.000	3.000		
			EACH	0.000	0.00	
			630.77000	3.000		1,892.31
0500	603-05048	48 INCH REINFORCED CONCRETE END SECTION	16.000	15.000		
			EACH	0.000	0.00	
			865.22000	15.000		12,978.30
0500		MATERIAL ALLOWANCE 48" RCES		1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0505	603-05060	60 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,097.67000	1.000		1,097.67
0510	603-05130	38X24 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	2.000	0.000		
			EACH	0.000	0.00	
			779.86000	0.000		0.00
0515	603-05136	45X29 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	3.000	0.000		
			EACH	0.000	0.00	
			1,005.27000	0.000		0.00
0515		MATERIAL ALLOWANCE 45"X29" RCES		2.000		
			EACH	0.000	0.00	
			854.48000	2.000		1,708.96
0520	603-50012	12 INCH PLASTIC PIPE	770.000	770.000		
			LF	0.000	0.00	
			34.28000	770.000		26,395.60
0525	603-50018	18 INCH PLASTIC PIPE	577.000	557.000		
			LF	0.000	0.00	
			56.56000	557.000		31,503.92
0526	603-61180	18 IN FLEXIBLE PIPE PIPE AT BRIDGE UTILITY CONDUIT ADDED BY CO #21.	1,171.000	0.000		
			LF	0.000	0.00	
			23.60000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 15
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0530	603-50024	24 INCH PLASTIC PIPE	563.000	563.000		
			LF	0.000	0.00	
			88.25000	563.000		49,684.75
0535	604-00305	INLET TYPE C (5 FOOT)	17.000	11.000		
			EACH	0.000	0.00	
			2,140.78000	11.000		23,548.58
0540	604-00310	INLET TYPE C (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,493.49000	1.000		2,493.49
0545	604-00505	INLET TYPE D (5 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			2,520.38000	1.000		2,520.38
0550	604-00510	INLET TYPE D (10 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			3,882.05000	4.000		15,528.20
0555	604-00515	INLET TYPE D (15 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			5,249.09000	0.000		0.00
0560	604-13005	INLET TYPE 13 (5 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			2,127.70000	1.000		2,127.70
0565	604-19105	INLET TYPE R L 5 (5 FOOT)	6.000	4.000		
			EACH	0.000	0.00	
			3,553.19000	4.000		14,212.76
0570	604-19110	INLET TYPE R L 5 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,172.54000	1.000		4,172.54
0575	604-19205	INLET TYPE R L 10 (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			5,108.52000	0.000		0.00
0580	604-30005	MANHOLE SLAB BASE (5 FOOT)	9.000	7.000		
			EACH	0.000	0.00	
			1,755.80000	7.000		12,290.60

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 16
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0585	604-30010	MANHOLE SLAB BASE (10 FOOT)	12.000	11.000		
			EACH	0.000	0.00	
			2,187.93000	11.000		24,067.23
0590	604-30015	MANHOLE SLAB BASE (15 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			2,256.07000	5.000		11,280.35
0595	604-32010	MANHOLE T-BASE (10 FOOT)	6.000	6.000		
			EACH	0.000	0.00	
			2,975.43000	6.000		17,852.58
0600	604-39000	MANHOLE SPECIAL	4.000	0.000		
			EACH	0.000	0.00	
			1,475.13000	0.000		0.00
0605	604-50200	MANHOLE RING AND COVER	5.000	0.000		
			EACH	0.000	0.00	
			178.44000	0.000		0.00
0610	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	972.000	317.000		
			LF	0.000	0.00	
			3.63000	317.000		1,150.71
0615	605-17000	*VERTICAL DRAINAGE WICK	329,589.000	329,589.000		
			LF	0.000	0.00	
			0.49000	329,589.000		161,498.61
0620	605-18000	*STRIP DRAIN, HORIZONTAL	38,621.000	40,271.000		
			LF	0.000	0.00	
			1.53000	40,271.000		61,614.63
0625	605-82100	PIPE EDGE DRAIN	16,556.000	0.000		
			LF	0.000	0.00	
			9.48000	0.000		0.00
0630	605-84000	SUBSURFACE DRAIN OUTLET	1,468.000	0.000		
			LF	0.000	0.00	
			4.05000	0.000		0.00
0635	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,038.500	0.000		
			LF	0.000	0.00	
			10.35000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 17
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0640	606-01340	*END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			396.92000	0.000		0.00
0645	606-01370	*TRANSITION TYPE 3G	16.000	0.000		
			EACH	0.000	0.00	
			781.55000	0.000		0.00
0650	606-01385	*TRANSITION TYPE 3J	1.000	0.000		
			EACH	0.000	0.00	
			305.87000	0.000		0.00
0655	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			732.45000	0.000		0.00
0660	606-01460	*MEDIAN TERMINAL	2.000	0.000		
			EACH	0.000	0.00	
			2,572.79000	0.000		0.00
0665	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	19.000	0.000		
			EACH	0.000	0.00	
			1,148.80000	0.000		0.00
0665		MATERIAL ALLOWANCE SRT COMPONENTS		0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0670	607-00005	*END POST	96.000	0.000		
			EACH	0.000	0.00	
			92.17000	0.000		0.00
0675	607-00010	*CORNER AND LINE BRACE POST	97.000	14.000		
			EACH	0.000	0.00	
			136.72000	14.000		1,914.08
0680	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	55,550.000	16,215.000		
			LF	0.000	0.00	
			0.91000	16,215.000		14,755.65
0685	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	5,970.000	921.000		
			LF	0.000	0.00	
			1.40000	921.000		1,289.40

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 18
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0690	607-11525	*FENCE (PLASTIC)	345.000	345.000		
			LF	0.000	0.00	
			1.64000	345.000		565.80
0695	607-52905	*END POST (CHAIN LINK)	4.000	4.000		
			EACH	0.000	0.00	
			72.02000	4.000		288.08
0700	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	2.000	2.000		
			EACH	0.000	0.00	
			112.02000	2.000		224.04
0705	607-53172	*FENCE CHAIN LINK (72 INCH)	896.000	896.000		
			LF	0.000	0.00	
			9.10000	896.000		8,153.60
0710	607-60120	*20 FOOT GATE	4.000	0.000		
			EACH	0.000	0.00	
			235.28000	0.000		0.00
0715	607-60216	*16 FOOT GATE SINGLE (CHAIN LINK)	4.000	4.000		
			EACH	0.000	0.00	
			424.54000	4.000		1,698.16
0720	608-00000	*CONCRETE SIDEWALK	121.000	0.000		
			SY	0.000	0.00	
			30.69000	0.000		0.00
0725	608-00010	*CONCRETE CURB RAMP	123.000	0.000		
			SY	0.000	0.00	
			40.92000	0.000		0.00
0730	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	1,101.000	0.000		
			LF	0.000	0.00	
			12.28000	0.000		0.00
0735	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	3,074.000	0.000		
			LF	0.000	0.00	
			10.74000	0.000		0.00
0740	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	1,418.000	0.000		
			LF	0.000	0.00	
			12.79000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 19
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0745	609-24002	*GUTTER TYPE 2 (2 FOOT)	0.000	0.000		
			LF	0.000	0.00	
			10.23000	0.000		0.00
0750	609-24004	*GUTTER TYPE 2 (4 FOOT)	133.000	0.000		
			LF	0.000	0.00	
			18.41000	0.000		0.00
0755	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	9,345.000	0.000		
			SF	0.000	0.00	
			4.09000	0.000		0.00
0760	612-00001	*DELINEATOR (TYPE I)	618.000	0.000		
			EACH	0.000	0.00	
			13.30000	0.000		0.00
0765	612-00002	*DELINEATOR (TYPE II)	243.000	0.000		
			EACH	0.000	0.00	
			14.32000	0.000		0.00
0770	612-00003	*DELINEATOR (TYPE III)	117.000	0.000		
			EACH	0.000	0.00	
			16.37000	0.000		0.00
0775	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	17,875.000	0.000		
			LF	0.000	0.00	
			6.05000	0.000		0.00
0775		MATERIAL ALLOWANCE 2" CONDUIT (PLASTIC)		16,014.992		
			LF	0.000	0.00	
			0.47291	16,014.992		7,573.65
0780	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	4,137.000	0.000		
			LF	0.000	0.00	
			7.64000	0.000		0.00
0780		MATERIAL ALLOWANCE 3" CONDUIT (PLASTIC)		3,472.438		
			LF	0.000	0.00	
			1.02786	3,472.438		3,569.18
0785	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	34.000	0.000		
			EACH	0.000	0.00	
			2,067.76000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0785		MATERIAL ALLOWANCE LIGHT STD (40 FT)		34.000		
			EACH	0.000	0.00	
			1,320.00000	34.000		44,880.00
0790	613-40000	*CONCRETE FOUNDATION PAD	34.000	0.000		
			EACH	0.000	0.00	
			480.03000	0.000		0.00
0790		MATERIAL ALLOWANCE PRECAST FONDATION PAD		34.000		
			EACH	0.000	0.00	
			275.00000	34.000		9,350.00
0795	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			287.46000	0.000		0.00
0795		MATERIAL ALLOWANCE LUMINAIRE (250 W)		8.000		
			EACH	0.000	0.00	
			200.50000	8.000		1,604.00
0800	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	34.000	0.000		
			EACH	0.000	0.00	
			269.49000	0.000		0.00
0800		MATERIAL ALLOWANCE LUMINAIRE (400 W)		34.000		
			EACH	0.000	0.00	
			211.50000	34.000		7,191.00
0805	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			216.87000	0.000		0.00
0805		MATERIAL ALLOWANCE LUMINAIRE (150 W)		0.000		
			EACH	0.000	0.00	
			146.50000	0.000		0.00
0810	614-00011	*SIGN PANEL (CLASS I)	814.000	0.000		
			SF	0.000	0.00	
			12.28000	0.000		0.00
0810		MATERIAL ALLOWANCE SIGN PANEL		0.000		
			SF	0.000	0.00	
			7.00000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 21
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0815	614-00012	*SIGN PANEL (CLASS II)	706.000	0.000		
			SF	0.000	0.00	
			14.32000	0.000		0.00
0815		MATERIAL ALLOWANCE SIGN PANEL		0.000		
			SF	0.000	0.00	
			10.90000	0.000		0.00
0820	614-00013	*SIGN PANEL (CLASS III)	477.000	0.000		
			SF	0.000	0.00	
			17.39000	0.000		0.00
0820		MATERIAL ALLOWANCE SIGN PANEL		0.000		
			SF	0.000	0.00	
			11.35000	0.000		0.00
0825	614-00028	*SIGN PANEL (CLASS III) (INSTALL ONLY)	0.000	0.000		
			SF	0.000	0.00	
			9.21000	0.000		0.00
0830	614-00612	*STEEL SIGN POST (W 6X12)	0.000	0.000		
			LF	0.000	0.00	
			32.74000	0.000		0.00
0835	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND)(POST & SOCKET)	1,040.000	0.000		
			LF	0.000	0.00	
			12.28000	0.000		0.00
0835		MATERIAL ALLOWANCE 2" STEEL POST		0.000		
			LF	0.000	0.00	
			3.17000	0.000		0.00
0840	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND)(POST AND SLIPBASE)	1,232.000	0.000		
			LF	0.000	0.00	
			18.41000	0.000		0.00
0840		MATERIAL ALLOWANCE 2.5" STEEL POSTS		0.000		
			LF	0.000	0.00	
			15.64800	0.000		0.00
0845	614-03001	*CONCRETE FOOTING (TYPE 1)	0.000	0.000		
			EACH	0.000	0.00	
			613.79000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 22
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0850	614-70117	*PEDESTRIAN SIGNAL FACE (16)	16.000	0.000		
			EACH	0.000	0.00	
			528.98000	0.000		0.00
0850		MATERIAL ALLOWANCE PED SIG FACE (16)		16.000		
			EACH	0.000	0.00	
			330.00000	16.000		5,280.00
0855	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	29.000	0.000		
			EACH	0.000	0.00	
			812.15000	0.000		0.00
0855		MATERIAL ALLOWANCE TRAF SIG FACE (12-12-12)		29.000		
			EACH	0.000	0.00	
			565.00000	29.000		16,385.00
0860	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,317.16000	0.000		0.00
0860		MATERIAL ALLOWANCE TRAF SIG FACE (12-12-12-12-12)		2.000		
			EACH	0.000	0.00	
			985.00000	2.000		1,970.00
0865	614-72866	*FIRE PREEMPTION UNIT AND TIMER	2.000	0.000		
			EACH	0.000	0.00	
			6,387.46000	0.000		0.00
0865		MATERIAL ALLOWANCE FIRE PREEMPT PARTS		0.000		
			EACH	0.000	0.00	
			4,168.00000	0.000		0.00
0870	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	8.000	0.000		
			EACH	0.000	0.00	
			5,433.26000	0.000		0.00
0870		MATERIAL ALLOWANCE INTERSECTION DETECTION CAMERA		8.000		
			EACH	0.000	0.00	
			4,275.00000	8.000		34,200.00
0875	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	16.000	0.000		
			EACH	0.000	0.00	
			1,154.11000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0875		MATERIAL ALLOWANCE DETECT (MICRO)		16.000		
			EACH	0.000	0.00	
			462.50000	16.000		7,400.00
0880	614-80000	*FLASHING BEACON	8.000	0.000		
			EACH	0.000	0.00	
			1,511.32000	0.000		0.00
0880		MATERIAL ALLOWANCE FLASHING BEACON		8.000		
			EACH	0.000	0.00	
			200.00000	8.000		1,600.00
0885	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			14,532.19000	0.000		0.00
0885		MATERIAL ALLOWANCE SIG-LIGHT POLE (35')		1.000		
			EACH	0.000	0.00	
			10,362.45000	1.000		10,362.45
0890	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	3.000	0.000		
			EACH	0.000	0.00	
			17,930.19000	0.000		0.00
0890		MATERIAL ALLOWANCE SIG-LIGHT POLE (45')		3.000		
			EACH	0.000	0.00	
			13,476.75000	3.000		40,430.25
0895	614-81155	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	4.000	0.000		
			EACH	0.000	0.00	
			18,220.30000	0.000		0.00
0895		MATERIAL ALLOWANCE SIG-LIGHT POLE (55')		4.000		
			EACH	0.000	0.00	
			13,742.40000	4.000		54,969.60
0896	614-86002	SPREAD SPECTRUM RADIO ADDED BY MCR LINE # 4	2.000	0.000		
			EACH	0.000	0.00	
			5,353.82000	0.000		0.00
0896		MATERIAL ALLOWANCE SPECTRUM RADIO		0.000		
			EACH	0.000	0.00	
			3,166.50000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 24
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0900	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	2.000	0.000		
			EACH	0.000	0.00	
			21,996.47000	0.000		0.00
0900		MATERIAL ALLOWANCE CONTROLLER (TY 170)		2.000		
			EACH	0.000	0.00	
			18,145.00000	2.000		36,290.00
0905	615-00050	EMBANKMENT PROTECTOR TYPE 5	0.000	0.000		
			EACH	0.000	0.00	
			343.37000	0.000		0.00
0910	615-21506	*15 INCH SLIDE HEADGATE (6 FOOT FRAME)	2.000	1.000		
			EACH	0.000	0.00	
			961.66000	1.000		961.66
0915	615-21806	18 INCH SLIDE HEADGATE (6 FOOT FRAME)	3.000	3.000		
			EACH	0.000	0.00	
			1,262.89000	3.000		3,788.67
0920	615-22406	24 INCH SLIDE HEADGATE (6 FOOT FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			1,612.53000	1.000		1,612.53
0925	615-50000	PARSHALL MEASURING FLUME	3.000	3.000		
			EACH	0.000	0.00	
			7,873.72000	3.000		23,621.16
0930	617-04024	24 INCH CULVERT PIPE (COMPLETE IN PLACE)	80.000	0.000		
			LF	0.000	0.00	
			28.07000	0.000		0.00
0935	619-75096	12 INCH GATE VALVE	2.000	2.000		
			EACH	0.000	0.00	
			1,540.81000	2.000		3,081.62
0940	621-00450	*DETOUR PAVEMENT	4,971.000	0.000		
			SY	0.000	0.00	
			18.53000	0.000		0.00
0945	624-15006	6 INCH CULVERT PIPE (CR 5)	80.000	0.000		
			LF	0.000	0.00	
			12.03000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 25
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0950	625-00000	*CONSTRUCTION SURVEYING	1.000	0.520		
			L S	0.030	6,363.42	
			212,114.02000	0.550		116,662.71
0951	900-00010	*ADDED ITEM (HOUR)/ CONSTRUCTION SURVEYING, ADDITIONAL HOURS	311.500	107.000		
			HOUR	0.000	0.00	
			100.00000	107.000		10,700.00
0955	625-00015	SETTLEMENT INSTRUMENTATION	1.000	1.000		
			L S	0.000	0.00	
			37,866.84000	1.000		37,866.84
0960	626-00000	*MOBILIZATION	1.000	0.600		
			L S	0.000	0.00	
			,774,814.91000	0.600		1,064,888.95
0965	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			63,378.65000	0.500		31,689.33
0970	627-00001	*PAVEMENT MARKING PAINT	1,333.000	43.000		
			GAL	68.000	2,434.40	
			35.80000	111.000		3,973.80
0975	627-00005	*EPOXY PAVEMENT MARKING	1,044.000	0.000		
			GAL	0.000	0.00	
			76.72000	0.000		0.00
0980	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	1,836.000	0.000		
			SF	0.000	0.00	
			12.79000	0.000		0.00
0985	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	4,031.000	0.000		
			SF	0.000	0.00	
			8.70000	0.000		0.00
0990	629-01001	*SURVEY MONUMENT (TYPE 1)	58.000	0.000		
			EACH	0.000	0.00	
			460.34000	0.000		0.00
0995	629-01003	*SURVEY MONUMENT (TYPE 3)	0.000	0.000		
			EACH	0.000	0.00	
			716.08000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 26
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1000	629-01031	*SURVEY MONUMENT (TYPE 3A)	0.000	0.000		
			EACH	0.000	0.00	
			767.23000	0.000		0.00
1005	630-00000	*FLAGGING	31,414.000	10,053.500		
			HOURLY	277.500	5,441.78	
			19.61000	10,331.000		202,590.91
1010	630-00007	TRAFFIC CONTROL INSPECTION	650.000	125.000		
			DAY	10.000	400.00	
			40.00000	135.000		5,400.00
1015	630-00012	TRAFFIC CONTROL MANAGEMENT	746.000	217.000		
			DAY	18.000	4,500.00	
			250.00000	235.000		58,750.00
1020	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	31.000	6.500		
			EACH	3.500	941.85	
			269.10000	10.000		2,691.00
1025	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	104.000	15.000		
			EACH	3.500	340.31	
			97.23000	18.500		1,798.76
1030	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	163.000	45.000		
			EACH	7.500	1,186.13	
			158.15000	52.500		8,302.88
1035	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	18.000	7.000		
			EACH	0.000	0.00	
			231.03000	7.000		1,617.21
1040	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	228.000	68.500		
			SF	16.000	240.16	
			15.01000	84.500		1,268.35
1045	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000	0.000		
			EACH	0.500	2,662.61	
			5,325.21000	0.500		2,662.61
1050	630-80360	DRUM CHANNELIZING DEVICE	451.000	58.000		
			EACH	25.000	972.00	
			38.88000	83.000		3,227.04

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 27
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1055	630-80370	CONCRETE BARRIER (TEMPORARY)	2,202.000	981.000		
			LF	0.000	0.00	
			23.16000	981.000		22,719.96
1060	630-80380	TRAFFIC CONE	159.000	47.500		
			EACH	0.000	0.00	
			14.26000	47.500		677.35
1065	630-85010	IMPACT ATTENUATOR (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			16,623.55000	0.000		0.00
1070	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70010	F/A MINOR CONTRACT REVISIONS	151,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	42,636.600	827.940		
			F A	0.000	0.00	
			1.00000	827.940		827.94
1085	700-70013	F/A CONCRETE INCENTIVE PAYMENT	223,009.070	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1090	700-70016	F/A FUEL COST ADJUSTMENT	90,418.660	12,663.290		
			F A	188.590	188.59	
			1.00000	12,851.880		12,851.88
1095	700-70022	F/A OJT PILOT	5,198.400	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1105	700-70025	F/A QUALITY INCENTIVE PAYMENT	2,229.260	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 28
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1110	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1115	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	196.820	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1120	700-70380	F/A EROSION CONTROL	103,249.520	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1741	613-04000	INST CONDUIT ADDED BY MCR LINE # 1	1,679.000	1,679.000		
			LF	0.000	0.00	
			8.80000	1,679.000		14,775.20
1742	900-00004	ADDED ITEM (CUBIC YARD)/ R-40 EMBANKMENT (CIP) - ADDED BY MCR LINE # 2	3,241.000	3,241.000		
			CY	0.000	0.00	
			9.38000	3,241.000		30,400.58
1743	900-00014	ADDED ITEM (LUMP SUM)/ TEMPORARY SIPHON CONNECTION: ADDED BY MCR LINE 3	1.000	1.000		
			L S	0.000	0.00	
			5,815.00000	1.000		5,815.00
1744	900-00014	*ADDED ITEM (LUMP SUM)/ CMO #12: IRRIGATION IMPROVEMENTS	1.000	0.000		
			L S	0.000	0.00	
			14,129.73000	0.000		0.00
1745	900-00022	*ADDED ITEM (SQUARE YARD)/ CMO 16: LIME TREATED SUBGRADE (12 INCH) (SPECIAL)	258,687.000	0.000		
			SY	0.000	0.00	
			6.29000	0.000		0.00
1746	900-00014	ADDED ITEM (LUMP SUM)/ CMO 16: VALUE ENGINEERING PAYMENT	1.000	0.000		
			L S	0.000	0.00	
			101,615.58000	0.000		0.00
1747	603-61120	12 IN FLEXIBLE PIPE ADDED BY MCR: CO # 26	836.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
1748	507-00400	BITUM S AND D PAVE (ASPH) ADDED BY MCR: CO # 27	462.700	0.000		
			TON	0.000	0.00	
			103.04000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 29
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1749	609-60011	CURB TY 6 M ADDED BY MCR: CO # 28	1,463.000	0.000		
			LF	0.000	0.00	
			6.63000	0.000		0.00
1750	615-00030	EMB PROT TY 3 ADDED BY MCR; CO # 29	9.000	0.000		
			EACH	0.000	0.00	
			1,153.98000	0.000		0.00
1751	601-40000	MASONRY VENEER CMO 34: MASONRY VENEER AT CAST-IN-PLACE WALL	156.000	0.000		
			SF	0.000	0.00	
			12.28000	0.000		0.00
1752	601-40302	STRUCT CONC COATING (ANTI-GRAF) ADDED BY CMO 34	0.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00
1753	607-53149	FENCE CL (SPEC) (48 IN) MCR LINE 15, CO 35: TEMPORARY FENCE (CL) (48")	176.000	0.000		
			LF	0.000	0.00	
			5.06000	0.000		0.00
1754	900-00014	ADDED ITEM (LUMP SUM)/ MCR 16, CO 36: INCREASED WIRING & CIRCUIT	1.000	0.000		
			L S	0.000	0.00	
			4,819.10000	0.000		0.00
1755	420-00300	GEOTEXTILE (REINFORCEMENT) ADDED BY MCR LINE # 17	7,840.000	0.000		
			SY	0.000	0.00	
			3.63000	0.000		0.00
1756	613-07016	PULL BOX (16"X16"X6") ADDED BY MCR 18	30.000	0.000		
			EACH	0.000	0.00	
			262.90000	0.000		0.00
1757	900-00022	*ADDED ITEM (SQUARE YARD)/ SAWED GROOVES MCR 20, CO 38	1,333.000	0.000		
			SY	0.000	0.00	
			3.85000	0.000		0.00
1758	900-00014	ADDED ITEM (LUMP SUM)/ INCREASED WIRE SIZE: MCR 21, CO 41	1.000	0.000		
			L S	0.000	0.00	
			847.32000	0.000		0.00
1759	700-70035	F/A CMO 42: ERECTION OF STRUCTURES	9,460.960	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 30
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1760	603-61240	24 IN FLEXIBLE PIPE ADDED BY MCR 22, CO 43	155.000	0.000		
			LF	0.000	0.00	
			26.75000	0.000		0.00
1761	210-02036	RELAY PIPE (36 IN)	64.000	0.000		
			LF	0.000	0.00	
			41.46000	0.000		0.00
1762	900-00014	ADDED ITEM (LUMP SUM)/ ADD HEIGHT TO CHECK STR & WINGWALL	1.000	0.000		
			L S	0.000	0.00	
			3,725.00000	0.000		0.00
1763	900-00014	*ADDED ITEM (LUMP SUM)/ PROFILOGRAPH ROAD, MCR 26, CO 47	0.000	0.000		
			L S	0.000	0.00	
			2,150.00000	0.000		0.00
1764	609-22900	CURB, GUTTER AND SIDEWALK SPECIAL CGS SPECIAL ADDED BY MCR 27, CO 48	120.000	0.000		
			LF	0.000	0.00	
			38.22000	0.000		0.00
1765	700-70080	F/A FURNISH F/A FURNISH INLET GRATE MCR 28 CO 49	1.000	0.000		
			F A	0.000	0.00	
			656.65000	0.000		0.00
1766	607-60332	32 FOOT GATE TWIN ADDED BY MCR 29, CO 50	1.000	0.000		
			EACH	0.000	0.00	
			407.00000	0.000		0.00
1767	607-60324	24 FOOT GATE TWIN ADDED BY MCR 30, CO 51	1.000	0.000		
			EACH	0.000	0.00	
			346.50000	0.000		0.00
1768	900-00014	ADDED ITEM (LUMP SUM)/ CHECK DAM BOARDS: MCR 31 CO 52	1.000	0.000		
			L S	0.000	0.00	
			546.72000	0.000		0.00
1769	900-00007	ADDED ITEM (EACH)/ RELOCATE SIGNAL CAMERAS: MCR 32 CO 53	8.000	0.000		
			EACH	0.000	0.00	
			870.93000	0.000		0.00
1770	700-70035	F/A PROFILOGRAPH ROADWAY, MCR 33 CO 54	4,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 31
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1772	700-70130	F/A REPAIR CMO 56: REPAIR IRRIGATION, PARCEL 234	57,175.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1773	700-70035	F/A MCR 33, CO 57: VARIABLE MESSAGE BOARD RENTAL	2,507.740	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1774	208-00051	STORM DRAIN INLET PROTECTION ADDED BY MCR#34/CO#59: ROCK SOCKS	40.000	0.000		
			LF	0.000	0.00	
			11.55000	0.000		0.00
1775	700-70035	F/A REPAIR GR & SRT, 1647+50 RT, MCR#35, CO#60	2,461.130	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1776	900-00005	ADDED ITEM (DAY)/ PORTABLE MESSAGE SIGN PANEL ADDED BY CO61, MCR36	54.000	0.000		
			DAY	0.000	0.00	
			173.00000	0.000		0.00
1780	900-00014	ADDED ITEM (LUMP SUM)/ MCR #63: RANDOM-SPACED TINING	1.000	0.000		
			L S	0.000	0.00	
			1,050.50000	0.000		0.00
1785	900-00014	ADDED ITEM (LUMP SUM)/ MCR 38, CO 64: SINUSOIDAL TINING	1.000	0.000		
			L S	0.000	0.00	
			650.00000	0.000		0.00
1790	700-70530	F/A DRAINAGE IMPROVEMENT MCR#39, CO#65: 1ST ST. DRAINAGE IMPROVEMENTS	60,766.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1791	700-70110	F/A INSTALL MCR# 40, CO# 66: IRRIGATION SIPHONS	49,164.780	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1792	607-21300	FENCE BARRIER WITH METAL POSTS BARRIER FENCE: MCR# 41, CO# 67	1,045.000	0.000		
			LF	0.000	0.00	
			4.24000	0.000		0.00
1793	614-80312	BARRICADE (TYPE 3 F-B) MCR# 42, CO# 68	2.000	0.000		
			EACH	0.000	0.00	
			788.00000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 32
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1795	700-70370	F/A SIGNING MCR#44 CO#70: CORE DRILLING FOR SIGNPOSTS	220.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1800	700-70080	F/A FURNISH MCR#45 CO#71 FABRICATE STEEL PLATES FOR IRRIG BOX	1,412.900	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1805	700-70140	F/A SIGNING AND STRIPING MCR#46 CO#72 CHANNELIZING MARKERS	631.800	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1810	603-05118	23X14 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL ADDED BY MCR#47, CO#73	1.000	0.000		
			EACH	0.000	0.00	
			514.48000	0.000		0.00
1815	603-02180	23X14 INCH REINFORCED CONCRETE PIPE ELLIPTICAL ADDED BY MCR#48, CO#74	64.000	0.000		
			LF	0.000	0.00	
			47.49000	0.000		0.00
1820	700-70081	F/A PROVIDE MCR#49 CO#75 GRINDING OF TINING TEST SECTION 1839-1849 RT	1,785.570	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1825	900-00014	ADDED ITEM (LUMP SUM)/ CMO #76: INCREASED MTRL COSTS - CRCC	1.000	0.000		
			L S	0.000	0.00	
			95,598.48000	0.000		0.00
1855	700-70130	F/A REPAIR CMO#82: REPAIR IRRIG., LOVELAND LAKE&DITCH	15,700.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1865	700-70131	F/A MODIFY CO&MCR84: MODIFY FLUME & HANDY DITCH NORTH	24,025.700	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1875	700-70080	F/A FURNISH MCR#86: TRASH GUARDS FOR SIPHONS SO OF BURTS CORNER	1,656.500	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2000	630-00000	*FLAGGING ADDED BY CMO #87	851.500	0.000		
			HOOR	0.000	0.00	
			22.88000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 33
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
2005	630-00007	*TRAFFIC CONTROL INSPECTION ADDED BY CMO #87	74.000	0.000		
		DAY		0.000	0.00	
			72.80000	0.000		0.00
2010	630-00012	*TRAFFIC CONTROL MANAGEMENT ADDED BY CMO #87	60.000	0.000		
		DAY		0.000	0.00	
			514.80000	0.000		0.00
2015	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) ADDED BY CMO #87	16.000	0.000		
		EACH		0.000	0.00	
			67.60000	0.000		0.00
2020	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B) ADDED BY CMO #87	36.400	0.000		
		EACH		0.000	0.00	
			156.00000	0.000		0.00
2025	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL) ADDED BY CMO #87	19.000	0.000		
		SF		0.000	0.00	
			18.77000	0.000		0.00
2030	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE) ADDED BY CMO #87	1.770	0.000		
		EACH		0.000	0.00	
			2,028.00000	0.000		0.00
2035	630-80360	*DRUM CHANNELIZING DEVICE ADDED BY CMO #87	126.000	0.000		
		EACH		0.000	0.00	
			39.52000	0.000		0.00
2040	630-80370	CONCRETE BARRIER (TEMPORARY) ADDED BY CMO #87	1,445.000	0.000		
		LF		0.000	0.00	
			25.46000	0.000		0.00
2045	630-80380	*TRAFFIC CONE ADDED BY CMO #87	111.000	0.000		
		EACH		0.000	0.00	
			9.97000	0.000		0.00
2050	202-00250	*REMOVAL OF PAVEMENT MARKING ADDED BY CMO #87	5,090.000	0.000		
		SF		0.000	0.00	
			1.56000	0.000		0.00
2055	626-00100	*MOBILIZATION (WITHOUT AUTOPAY) ADDED BY CMO #87	1.000	0.000		
		L S		0.000	0.00	
			1,040.00000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 34
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
2060	627-00001	*PAVEMENT MARKING PAINT ADDED BY CMO #87	38.000	0.000		
			GAL	0.000	0.00	
			124.80000	0.000		0.00
2065	627-00005	*EPOXY PAVEMENT MARKING ADDED BY CMO #87	33.000	0.000		
			GAL	0.000	0.00	
			176.80000	0.000		0.00
2070	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE) ADDED BY CMO #87	439.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00
2075	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL) ADDED BY CMO #87	60.000	0.000		
			SF	0.000	0.00	
			15.78000	0.000		0.00
2080	621-00450	*DETOUR PAVEMENT ADDED BY CMO #87	368.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
2085	202-00090	REMOVAL OF DELINEATOR ADDED BY CMO#88	28.000	0.000		
			EACH	0.000	0.00	
			9.80000	0.000		0.00
2090	202-00210	REMOVAL OF CONCRETE PAVEMENT ADDED BY CMO#88	3,306.000	0.000		
			SY	0.000	0.00	
			17.75000	0.000		0.00
2095	203-01500	BLADING ADDED BY CMO#88	0.000	0.000		
			HOOR	0.000	0.00	
			132.00000	0.000		0.00
2100	212-00006	SEEDING (NATIVE) ADDED BY CMO#88	0.000	0.000		
			ACRE	0.000	0.00	
			570.00000	0.000		0.00
2110	213-00002	MULCHING (WEED FREE HAY) ADDED BY CMO#88	0.000	0.000		
			ACRE	0.000	0.00	
			395.00000	0.000		0.00
2115	213-00061	MULCH TACKIFIER ADDED BY CMO#88	1,200.000	0.000		
			LB	0.000	0.00	
			1.75000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 35
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
2120	216-00015	SOIL RETENTION BLANKET (EXCELSIOR) ADDED BY CMO#88	0.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
2125	412-01000	*CONCRETE PAVEMENT (10 INCH) ADDED BY CMO#88	3,305.800	0.000		
			SY	0.000	0.00	
			77.75000	0.000		0.00
2130	612-00001	DELINEATOR (TYPE I) ADDED BY CMO#88	0.000	0.000		
			EACH	0.000	0.00	
			17.09000	0.000		0.00
2135	612-00002	DELINEATOR (TYPE II) ADDED BY CMO#88	0.000	0.000		
			EACH	0.000	0.00	
			19.45000	0.000		0.00
2140	612-00003	DELINEATOR (TYPE III) ADDED BY CMO#88	0.000	0.000		
			EACH	0.000	0.00	
			21.08000	0.000		0.00
2145	626-00100	*MOBILIZATION (WITHOUT AUTOPAY) (MOBLZTN FOR CONCR PVMT) ADDED BY CMO#88	1.000	0.000		
			L S	0.000	0.00	
			5,417.22000	0.000		0.00
2150	626-00100	*MOBILIZATION (WITHOUT AUTOPAY) (MOBLZTN FOR COMPCTN GROUTG) ADDED BY CMO#88	1.000	0.000		
			L S	0.000	0.00	
			1,562.50000	0.000		0.00
2155	700-70530	F/A DRAINAGE IMPROVEMENT (EDGE DRAINS) ADDED BY CMO#88	36,105.700	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2158	900-00001	ADDED ITEM (ACRE)/ (SOIL CONDITIONING) ADDED BY CMO#88	8.000	0.000		
			ACRE	0.000	0.00	
			1,460.00000	0.000		0.00
2160	900-00004	*ADDED ITEM (CUBIC YARD)/ (CEMENT GROUT) ADDED BY CMO#88	30.510	0.000		
			CY	0.000	0.00	
			73.00000	0.000		0.00
2165	900-00005	*ADDED ITEM (DAY)/ (COMPACTION GROUTING) ADDED BY CMO#88	9.500	0.000		
			DAY	0.000	0.00	
			3,765.00000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 36
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
2170	202-00240	*REMOVAL OF ASPHALT MAT (PLANING) MCR 89: ROTOMILLING AT 1ST ST	147.000	0.000		
			SY	0.000	0.00	
			18.02000	0.000		0.00
2175	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) MCR 89: MILLING & PATCHING AT 1ST ST.	22.260	0.000		
			TON	0.000	0.00	
			158.90000	0.000		0.00
2180	700-70130	*F/A REPAIR MCR#90, CO#90: KWIK KORNER W. ACCESS	4,256.020	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2185	700-70426	*F/A STABILIZATION MCR#91 CO#91 FA STABILIZATION BY FOAM INJECTION	4,168.100	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2190	700-70130	*F/A REPAIR CRCC GRINDING OF PCCP	2,527.430	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2195	700-70090	*F/A RESET MCR93 FA RESET FLASHING BEACON & PULLBOXES	7,190.490	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2200	700-70080	F/A FURNISH MCR94 FA FURNISH SAFE-HIT DELINEATORS	1,588.150	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2205	700-70426	F/A STABILIZATION CO&MCR#95 REMOVE & REPLACE SUBGRADE	21,660.760	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2210	700-70080	F/A FURNISH CO&MCR#96 FURNISH EQUIPMT & MTRLS	1,569.260	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2215	619-06300	30 INCH DUCTILE IRON PIPE DUCTILE IRON PIPE AT SIPHON, 1639+24	594.000	0.000		
			LF	0.000	0.00	
			96.65000	0.000		0.00
CAT 0200			CURRENT AMT	\$24,955,587.53 \$	184,522.20 \$	8,259,476.02

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 37
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE NO. C-16-BC						
1125	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			6,094.93000	0.000		0.00
1130	206-00000	STRUCTURE EXCAVATION	1,776.000	841.000		
			CY	0.000	0.00	
			5.15000	841.000		4,331.15
1135	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	1,054.000	0.000		
			CY	0.000	0.00	
			56.63000	0.000		0.00
1140	206-00200	STRUCTURE BACKFILL (CLASS 2)	200.000	0.000		
			CY	0.000	0.00	
			4.85000	0.000		0.00
1145	206-00530	FILTER MATERIAL (CLASS C)	0.000	0.000		
			CY	0.000	0.00	
			153.77000	0.000		0.00
1150	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	276.090	0.000		
			TON	0.000	0.00	
			34.78000	0.000		0.00
1155	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,319.000	1,153.000		
			SY	0.000	0.00	
			2.19000	1,153.000		2,525.07
1160	502-11274	STEEL PILING (HP 12X74)	961.000	961.000		
			LF	0.000	0.00	
			22.24000	961.000		21,372.64
1161	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74), C-16-BC	75.000	75.000		
			LF	0.000	0.00	
			17.79000	75.000		1,334.25
1165	503-00048	*DRILLED CAISSON (48 INCH)	197.000	148.000		
			LF	0.000	0.00	
			114.46000	148.000		16,940.08
1170	506-00224	RIPRAP (24 INCH)	3,249.000	1,695.000		
			CY	0.000	0.00	
			28.33000	1,695.000		48,019.35

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 38
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE NO. C-16-BC						
1175	513-00600	BRIDGE DRAIN	2.000	0.000		
			EACH	0.000	0.00	
			2,590.33000	0.000		0.00
1180	515-00120	*WATERPROOFING (MEMBRANE)	1,919.000	0.000		
			SY	0.000	0.00	
			8.08000	0.000		0.00
1185	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	174.000	0.000		
			LF	0.000	0.00	
			88.76000	0.000		0.00
1185		MATERIAL ALLOWANCE EXPANSION FOR C-16-BC		174.000		
			LF	0.000	0.00	
			56.00000	174.000		9,744.00
1190	601-03040	CONCRETE CLASS D (BRIDGE)	858.000	429.000		
			CY	0.000	0.00	
			278.63000	429.000		119,532.27
1190		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BC		0.000		
			CY	0.000	0.00	
			13.15441	0.000		0.00
1190		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BC		429.000		
			CY	0.000	0.00	
			20.00000	429.000		8,580.00
1195	601-40300	*STRUCTURAL CONCRETE COATING	865.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
1200	602-00000	*REINFORCING STEEL	44,474.000	30,682.000		
			LB	0.000	0.00	
			0.41000	30,682.000		12,579.62
1205	602-00020	*REINFORCING STEEL (EPOXY COATED)	140,250.000	98,175.000		
			LB	0.000	0.00	
			0.50000	98,175.000		49,087.50
1205		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BC		0.000		
			LB	0.000	0.00	
			0.06312	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE NO. C-16-BC						
1205		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BC		42,075.000		
			LB	0.000	0.00	
			0.11000	42,075.000		4,628.25
1206	603-50015	15 IN PLASTIC PIPE ADDED BY CO # 18	31.000	0.000		
			LF	0.000	0.00	
			35.37000	0.000		0.00
1210	606-10700	BRIDGE RAIL TYPE 7	467.000	0.000		
			LF	0.000	0.00	
			42.49000	0.000		0.00
1215	613-00200	*2 INCH ELECTRICAL CONDUIT	464.000	164.000		
			LF	0.000	0.00	
			4.39000	164.000		719.96
1220	618-00142	*PRESTRESSED CONCRETE I (BT42)	1,775.000	1,291.000		
			LF	0.000	0.00	
			108.99000	1,291.000		140,706.09
1220		MATERIAL ALLOWANCE BT-42 GIRDERS FOR C-16-BC		484.000		
			LF	0.000	0.00	
			79.09442	484.000		38,281.70
1220		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FOR BT-42'S		484.000		
			LF	0.000	0.00	
			2.68000	484.000		1,297.12
			CAT 0301	CURRENT AMT \$	811,187.91 \$	0.00 \$ 479,679.05
CAT NO0302 STRUCTURE NO. C-16-BX						
1225	206-00000	STRUCTURE EXCAVATION	10.000	10.000		
			CY	0.000	0.00	
			5.15000	10.000		51.50
1230	206-00100	*STRUCTURE BACKFILL (CLASS 1)	290.000	0.000		
			CY	0.000	0.00	
			16.27000	0.000		0.00
1235	206-00200	STRUCTURE BACKFILL (CLASS 2)	5.000	0.000		
			CY	0.000	0.00	
			4.85000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 40
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE NO. C-16-BX						
1240	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	290.000	0.000		
			CY	0.000	0.00	
			10.46000	0.000		0.00
1245	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	151.370	0.000		
			TON	0.000	0.00	
			34.78000	0.000		0.00
1250	502-11274	STEEL PILING (HP 12X74)	360.000	381.000		
			LF	-21.000	-467.04	
			22.24000	360.000		8,006.40
1251	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP12X74), C-16-BX	47.000	0.000		
			LF	47.000	836.22	
			17.79200	47.000		836.22
1255	503-00048	*DRILLED CAISSON (48 INCH)	45.000	45.000		
			LF	0.000	0.00	
			114.46000	45.000		5,150.70
1260	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	19.200	0.000		
			CY	0.000	0.00	
			205.24000	0.000		0.00
1265	513-00600	BRIDGE DRAIN	2.000	0.000		
			EACH	0.000	0.00	
			2,590.33000	0.000		0.00
1270	515-00120	*WATERPROOFING (MEMBRANE)	1,045.000	0.000		
			SY	0.000	0.00	
			8.08000	0.000		0.00
1275	601-03040	CONCRETE CLASS D (BRIDGE)	457.700	28.400		
			CY	19.200	5,349.70	
			278.63000	47.600		13,262.79
1275		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BX		0.000		
			CY	0.000	0.00	
			10.59234	0.000		0.00
1275		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BX		371.600		
			CY	-19.200	-384.00	
			20.00000	352.400		7,048.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 41
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE NO. C-16-BX						
1280	601-40300	*STRUCTURAL CONCRETE COATING	1,216.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
1285	602-00000	*REINFORCING STEEL	22,013.000	9,556.000		
			LB	4,113.000	1,686.33	
			0.41000	13,669.000		5,604.29
1290	602-00020	*REINFORCING STEEL (EPOXY COATED)	74,252.000	0.000		
			LB	53.000	26.50	
			0.50000	53.000		26.50
1290		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BX		0.000		
			LB	0.000	0.00	
			0.05083	0.000		0.00
1290		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BX		66,173.000		
			LB	-53.000	-5.83	
			0.11000	66,120.000		7,273.20
1295	606-10700	BRIDGE RAIL TYPE 7	642.000	0.000		
			LF	0.000	0.00	
			42.49000	0.000		0.00
1300	613-00075	*3/4 INCH ELECTRICAL CONDUIT	669.000	0.000		
			LF	0.000	0.00	
			11.96000	0.000		0.00
1305	613-00200	*2 INCH ELECTRICAL CONDUIT	634.000	0.000		
			LF	0.000	0.00	
			4.39000	0.000		0.00
1310	618-00142	*PRESTRESSED CONCRETE I (BT42)	1,159.000	0.000		
			LF	0.000	0.00	
			108.99000	0.000		0.00
1310		MATERIAL ALLOWANCE PRESTRESS CONC I (BT42)		0.000		
			LF	0.000	0.00	
			92.61450	0.000		0.00
1310		MATERIAL ALLOWANCE BT-42 GIRDERS FOR C-16-BX		1,159.000		
			LF	0.000	0.00	
			79.09442	1,159.000		91,670.43

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 STRUCTURE NO. C-16-BX							
1310		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FOR BT-42'S		1,159.000			
			LF	0.000	0.00		
			2.68000	1,159.000		3,106.12	
1691	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION: STR. BKFL. (CL.1) C-16-BX	-214.760	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
1696	900-00006	ADDED ITEM (DOLLAR)/ PRICE RED. - MECH. REINF OF SOIL: C-16-BX	-138.070	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
1701	900-00006	ADDED ITEM (DOLLAR)/ PRICE RED. - BLOCK FACING: C-16-BX	-564.350	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	389,541.88 \$	7,041.88 \$	142,036.15
CAT NO0303 STRUCTURE NO. C-16-CF							
1315	206-00000	STRUCTURE EXCAVATION	74.000	74.000			
			CY	0.000	0.00		
			5.15000	74.000		381.10	
1320	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,258.000	0.000			
			CY	0.000	0.00		
			16.27000	0.000		0.00	
1325	206-00200	STRUCTURE BACKFILL (CLASS 2)	308.000	0.000			
			CY	0.000	0.00		
			4.85000	0.000		0.00	
1330	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,258.000	0.000			
			CY	0.000	0.00		
			10.46000	0.000		0.00	
1335	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	380.800	0.000			
			TON	0.000	0.00		
			34.78000	0.000		0.00	
1340	502-11274	STEEL PILING (HP 12X74)	962.000	962.000			
			LF	0.000	0.00		
			22.24000	962.000		21,394.88	

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 43
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE NO. C-16-CF						
1341	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74), C-16-CF	83.000	83.000		
		LF		0.000	0.00	
			17.79000	83.000		1,476.57
1345	503-00048	*DRILLED CAISSON (48 INCH)	449.000	449.000		
		LF		0.000	0.00	
			114.46000	449.000		51,392.54
1346	900-00012	*ADDED ITEM (FOOT)/ PRICE ADJUSTMT, ADD'L LENGTH, DRILLED CAISSON (48"), C-16-CF	1.000	1.000		
		LF		0.000	0.00	
			17.17000	1.000		17.17
1350	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	157.500	142.000		
		CY		0.000	0.00	
			205.24000	142.000		29,144.08
1355	513-00600	BRIDGE DRAIN	1.000	0.000		
		EACH		0.000	0.00	
			2,590.33000	0.000		0.00
1360	515-00120	*WATERPROOFING (MEMBRANE)	2,529.000	0.000		
		SY		0.000	0.00	
			8.08000	0.000		0.00
1365	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	190.000	0.000		
		LF		0.000	0.00	
			88.76000	0.000		0.00
1365		MATERIAL ALLOWANCE EXPANSION FOR C-16-CF		190.000		
		LF		0.000	0.00	
			56.00000	190.000		10,640.00
1370	601-03040	CONCRETE CLASS D (BRIDGE)	1,215.000	239.000		
		CY		719.000	200,334.97	
			278.63000	958.000		266,927.54
1370		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CF		0.000		
		CY		0.000	0.00	
			10.59234	0.000		0.00
1370		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CF		0.000		
		CY		0.000	0.00	
			230.00000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE NO. C-16-CF						
1370		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CF		976.000		
			CY	-719.000	-14,380.00	
			20.00000	257.000		5,140.00
1375	601-40300	*STRUCTURAL CONCRETE COATING	1,424.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
1380	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00
1381	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF CURING COMPOUND	1.000	0.000		
			L S	0.000	0.00	
			3,219.69000	0.000		0.00
1385	602-00000	*REINFORCING STEEL	77,734.000	68,013.000		
			LB	9,721.000	3,985.61	
			0.41000	77,734.000		31,870.94
1390	602-00020	*REINFORCING STEEL (EPOXY COATED)	168,023.000	3,148.000		
			LB	122,358.000	61,179.00	
			0.50000	125,506.000		62,753.00
1390		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CF		0.000		
			LB	0.000	0.00	
			0.05083	0.000		0.00
1390		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CF		0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1390		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CF		164,875.000		
			LB	-122,358.000	-13,459.38	
			0.11000	42,517.000		4,676.87
1391	603-50015	15 IN PLASTIC PIPE ADDED BY CO 22	34.000	0.000		
			LF	0.000	0.00	
			35.37000	0.000		0.00
1395	606-10700	BRIDGE RAIL TYPE 7	550.000	0.000		
			LF	0.000	0.00	
			42.49000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 45
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 STRUCTURE NO. C-16-CF							
1400	607-53005	*FENCE CHAIN LINK (SPECIAL)	405.000	0.000			
			LF	0.000	0.00		
			19.85000	0.000		0.00	
1405	613-00200	*2 INCH ELECTRICAL CONDUIT	546.000	0.000			
			LF	0.000	0.00		
			4.39000	0.000		0.00	
1410	618-00142	*PRESTRESSED CONCRETE I (BT42)	2,626.000	2,626.000			
			LF	0.000	0.00		
			108.99000	2,626.000		286,207.74	
1410		MATERIAL ALLOWANCE BT-42 GIRDERS FOR C-16-CF		0.000			
			LF	0.000	0.00		
			79.09442	0.000		0.00	
1410		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FRO BT-42'S		0.000			
			LF	0.000	0.00		
			2.68000	0.000		0.00	
1415	700-70042	F/A RAILROAD FLAGGING	399,751.230	159,743.040			
			F A	-206.000	-206.00		
			1.00000	159,537.040		159,537.04	
			CAT 0303	CURRENT AMT \$	1,382,916.67 \$	237,454.20 \$	931,559.47
CAT NO0304 STRUCTURE NO. C-16-CK							
1420	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,564.000	0.000			
			CY	0.000	0.00		
			16.27000	0.000		0.00	
1425	206-00200	STRUCTURE BACKFILL (CLASS 2)	288.000	0.000			
			CY	0.000	0.00		
			4.85000	0.000		0.00	
1430	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,198.000	0.000			
			CY	0.000	0.00		
			10.46000	0.000		0.00	
1435	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	264.930	0.000			
			TON	0.000	0.00		
			34.78000	0.000		0.00	

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 46
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE NO. C-16-CK						
1440	502-11274	STEEL PILING (HP 12X74)	1,392.000	1,392.000		
			LF	0.000	0.00	
			22.24000	1,392.000		30,958.08
1441	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74), C-16-CK	88.000	88.000		
			LF	0.000	0.00	
			17.79000	88.000		1,565.52
1445	506-00206	RIPRAP (6 INCH)	857.000	0.000		
			CY	0.000	0.00	
			40.65000	0.000		0.00
1450	513-00600	BRIDGE DRAIN	1.000	0.000		
			EACH	0.000	0.00	
			2,590.33000	0.000		0.00
1455	515-00120	*WATERPROOFING (MEMBRANE)	1,531.000	0.000		
			SY	0.000	0.00	
			8.08000	0.000		0.00
1460	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	0.000	0.000		
			LF	0.000	0.00	
			88.76000	0.000		0.00
1465	601-03040	CONCRETE CLASS D (BRIDGE)	724.000	89.000		
			CY	0.000	0.00	
			278.63000	89.000		24,798.07
1465		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CK		0.000		
			CY	0.000	0.00	
			10.59234	0.000		0.00
1465		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CK		0.000		
			CY	0.000	0.00	
			230.00000	0.000		0.00
1465		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CK		635.000		
			CY	0.000	0.00	
			20.00000	635.000		12,700.00
1470	601-03050	CONCRETE CLASS D (WALL)	533.400	26.700		
			CY	0.000	0.00	
			314.84000	26.700		8,406.23

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 47
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE NO. C-16-CK						
1475	601-40000	*MASONRY VENEER	10,016.000	0.000		
			SF	0.000	0.00	
			12.28000	0.000		0.00
1480	601-40300	*STRUCTURAL CONCRETE COATING	640.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
1485	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00
1490	602-00000	*REINFORCING STEEL	41,604.000	14,028.000		
			LB	0.000	0.00	
			0.41000	14,028.000		5,751.48
1495	602-00020	*REINFORCING STEEL (EPOXY COATED)	98,162.000	5,440.000		
			LB	0.000	0.00	
			0.50000	5,440.000		2,720.00
1495		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CK		0.000		
			LB	0.000	0.00	
			0.05083	0.000		0.00
1495		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CK		0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1495		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CK		92,722.000		
			LB	0.000	0.00	
			0.11000	92,722.000		10,199.42
1500	606-10700	BRIDGE RAIL TYPE 7	379.000	0.000		
			LF	0.000	0.00	
			42.49000	0.000		0.00
1505	613-00075	*3/4 INCH ELECTRICAL CONDUIT	194.000	0.000		
			LF	0.000	0.00	
			11.96000	0.000		0.00
1510	613-00200	*2 INCH ELECTRICAL CONDUIT	348.000	0.000		
			LF	0.000	0.00	
			4.39000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 48
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE NO. C-16-CK						
1515	618-00154	*PRESTRESSED CONCRETE I (BT54)	1,654.000	0.000		
			LF	0.000	0.00	
			108.94000	0.000		0.00
1515		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FOR BT-54'S		1,654.000		
			LF	0.000	0.00	
			2.09000	1,654.000		3,456.86
1515		MATERIAL ALLOWANCE PRESTRESSED GIRDER (BT54)		1,654.000		
			LF	0.000	0.00	
			83.02500	1,654.000		137,323.35
			CAT 0304	CURRENT AMT \$	910,194.02 \$	0.00 \$ 237,879.01
CAT NO0305 WALL NO. C-16-E SOUND WALL						
1520	203-01597	*POTHOLING	3.500	0.000		
			HOURL	0.000	0.00	
			159.64000	0.000		0.00
1525	206-00000	STRUCTURE EXCAVATION	165.000	165.000		
			CY	0.000	0.00	
			5.15000	165.000		849.75
1530	206-00200	STRUCTURE BACKFILL (CLASS 2)	120.000	0.000		
			CY	120.000	582.00	
			4.85000	120.000		582.00
1535	206-00520	FILTER MATERIAL (CLASS B)	10.000	20.000		
			CY	-10.000	-333.80	
			33.38000	10.000		333.80
1540	503-00024	*DRILLED CAISSON (24 INCH)	360.000	360.000		
			LF	0.000	0.00	
			33.94000	360.000		12,218.40
1545	601-03000	CONCRETE CLASS D	23.000	23.000		
			CY	0.000	0.00	
			199.94000	23.000		4,598.62
1550	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 49
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 WALL NO. C-16-E SOUND WALL						
1555	602-00000	*REINFORCING STEEL	9,135.000	9,135.000		
			LB	0.000	0.00	
			0.41000	9,135.000		3,745.35
1560	607-13000	*FENCE MASONRY (SOUND BARRIER)	2,897.000	2,866.000		
			SF	0.000	0.00	
			14.21000	2,866.000		40,725.86
			CAT 0305	CURRENT AMT \$	64,053.03 \$	248.20 \$
CAT NO0306 WALL NO. C-16-F SOUND WALL						
1565	203-01597	*POTHOLING	21.000	0.000		
			hour	0.000	0.00	
			159.64000	0.000		0.00
1570	206-00000	STRUCTURE EXCAVATION	679.000	0.000		
			CY	0.000	0.00	
			5.15000	0.000		0.00
1575	206-00200	STRUCTURE BACKFILL (CLASS 2)	370.000	0.000		
			CY	0.000	0.00	
			4.85000	0.000		0.00
1580	206-00520	FILTER MATERIAL (CLASS B)	0.000	0.000		
			CY	0.000	0.00	
			33.38000	0.000		0.00
1584	503-00024	DRILLED CAISSON (24 IN) ADDED TO C-16-F WALL BY FC 7.	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1585	503-00030	*DRILLED CAISSON (30 INCH)	0.000	0.000		
			LF	0.000	0.00	
			64.35000	0.000		0.00
1586	503-00024	DRILLED CAISSON (24 IN) ADDED TO C-16-F WALL BY FC 7	880.000	0.000		
			LF	0.000	0.00	
			33.94000	0.000		0.00
1590	516-00000	*DAMPPROOFING (ASPHALT)	275.000	0.000		
			SY	0.000	0.00	
			12.28000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 50
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 WALL NO. C-16-F SOUND WALL						
1595	601-03000	CONCRETE CLASS D	64.000	0.000		
			CY	0.000	0.00	
			199.94000	0.000		0.00
1600	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00
1605	602-00000	*REINFORCING STEEL	30,020.000	0.000		
			LB	0.000	0.00	
			0.41000	0.000		0.00
1610	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	0.000	0.000		
			LF	0.000	0.00	
			3.63000	0.000		0.00
1615	605-84000	SUBSURFACE DRAIN OUTLET	0.000	0.000		
			LF	0.000	0.00	
			4.05000	0.000		0.00
1620	607-13000	*FENCE MASONRY (SOUND BARRIER)	11,244.000	0.000		
			SF	0.000	0.00	
			14.21000	0.000		0.00
			CAT 0306	CURRENT AMT \$	226,769.59 \$	0.00 \$
CAT NO0307 WALL NO. C-16-G SOUNDWALL						
1625	203-01597	*POTHOLING	7.500	3.000		
			hour	0.000	0.00	
			159.64000	3.000		478.92
1630	206-00000	STRUCTURE EXCAVATION	2,994.000	0.000		
			CY	0.000	0.00	
			5.15000	0.000		0.00
1635	206-00200	STRUCTURE BACKFILL (CLASS 2)	798.000	0.000		
			CY	0.000	0.00	
			4.85000	0.000		0.00
1640	206-00520	FILTER MATERIAL (CLASS B)	339.000	0.000		
			CY	0.000	0.00	
			33.38000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 51
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0307 WALL NO. C-16-G SOUNDWALL							
1645	503-00024	*DRILLED CAISSON (24 INCH)	4,112.000	0.000			
			LF	0.000	0.00		
			33.94000	0.000		0.00	
1650	516-00000	*DAMPPROOFING (ASPHALT)	717.000	0.000			
			SY	0.000	0.00		
			12.28000	0.000		0.00	
1655	601-03000	CONCRETE CLASS D	235.000	0.000			
			CY	0.000	0.00		
			199.94000	0.000		0.00	
1660	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000			
			SF	0.000	0.00		
			0.37000	0.000		0.00	
1665	602-00000	*REINFORCING STEEL	103,096.000	0.000			
			LB	0.000	0.00		
			0.41000	0.000		0.00	
1670	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	2,309.000	0.000			
			LF	0.000	0.00		
			3.63000	0.000		0.00	
1675	605-84000	SUBSURFACE DRAIN OUTLET	72.000	0.000			
			LF	0.000	0.00		
			4.05000	0.000		0.00	
1680	607-13000	*FENCE MASONRY (SOUND BARRIER)	36,030.000	0.000			
			SF	0.000	0.00		
			14.21000	0.000		0.00	
1681	900-00021	ADDED ITEM (SQUARE FOOT)/ VOID FORM (4 INCH)	1,303.000	0.000			
			SF	0.000	0.00		
			2.45000	0.000		0.00	
			CAT 0307	CURRENT AMT \$	793,275.74 \$	0.00 \$	478.92
CAT NO0308 WALL NO. C-16-J & K RETAINING WALLS							
1685	206-00000	STRUCTURE EXCAVATION	3,370.000	3,370.000			
			CY	0.000	0.00		
			5.15000	3,370.000		17,355.50	

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 52
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0308 WALL NO. C-16-J & K RETAINING WALLS							
1690	206-00100	*STRUCTURE BACKFILL (CLASS 1)	3,230.000	1,032.000			
			CY	1,548.000	25,185.96		
			16.27000	2,580.000		41,976.60	
1695	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	2,905.000	914.000			
			CY	1,371.000	14,340.66		
			10.46000	2,285.000		23,901.10	
1700	504-04410	*BLOCK FACING	5,251.000	1,682.000			
			SF	2,101.000	31,367.93		
			14.93000	3,783.000		56,480.19	
1705	601-01000	*CONCRETE CLASS B	19.200	11.400			
			CY	0.000	0.00		
			630.86000	11.400		7,191.80	
1710	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000			
			SF	0.000	0.00		
			0.37000	0.000		0.00	
1715	602-00000	*REINFORCING STEEL	1,740.000	1,308.000			
			LB	0.000	0.00		
			0.41000	1,308.000		536.28	
			CAT 0308	CURRENT AMT \$	191,517.24 \$	70,894.55 \$	147,441.47
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1720	620-00005	FIELD OFFICE (SPECIAL) CMO2	0.000	0.000			
			EACH	0.000	0.00		
			87,055.95000	0.000		0.00	
1721	620-00005	FIELD OFFICE (SPEC) TWT CO2	1.000	1.000			
			EACH	0.000	0.00		
			141,646.97000	1.000		141,646.97	
1725	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			41,389.00000	1.000		41,389.00	
1730	620-00020	SANITARY FACILITY	2.000	2.000			
			EACH	0.000	0.00		
			2,000.38000	2.000		4,000.76	

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 53
 ESTIMATE RUN 01/30/2004
 10:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1735	700-70220	F/A PHONE SERVICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1740	700-70230	F/A COMMUNICATION LINES	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1830	700-70195	F/A UTILITIES AND MAINTENANCE OF FIELD FACILITIES CO&MCR #77: TRAILER RENT & UTILITIES	29,155.760	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	216,192.49 \$	0.00 \$ 187,036.73
PROJECT TOTAL			CURRENT AMT	\$29,941,236.02 \$	500,161.03 \$	\$10,448,640.60