



CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.850		
			L S	0.000	0.00	
			100,643.42000	0.850		85,546.91
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.800		
			L S	0.000	0.00	
			29,722.89000	0.800		23,778.31
0015	202-00001	REMOVAL OF STRUCTURE	24.000	9.000		
			EACH	3.000	922.41	
			307.47000	12.000		3,689.64
0020	202-00010	REMOVAL OF TREE	113.000	64.000		
			EACH	9.000	898.38	
			99.82000	73.000		7,286.86
0025	202-00033	*REMOVAL OF PIPE	56.000	20.000		
			EACH	1.000	926.04	
			926.04000	21.000		19,446.84
0030	202-00070	REMOVAL OF BARRICADE	2.000	0.000		
			EACH	0.000	0.00	
			324.68000	0.000		0.00
0035	202-00090	REMOVAL OF DELINEATOR	129.000	15.000		
			EACH	0.000	0.00	
			3.07000	15.000		46.05
0040	202-00203	REMOVAL OF CURB AND GUTTER	385.000	290.000		
			LF	0.000	0.00	
			6.34000	290.000		1,838.60
0045	202-00210	REMOVAL OF CONCRETE PAVEMENT	5,069.000	302.000		
			SY	4,767.000	26,075.49	
			5.47000	5,069.000		27,727.43
0050	202-00220	REMOVAL OF ASPHALT MAT	62,035.000	2,305.000		
			SY	4,636.000	13,444.40	
			2.90000	6,941.000		20,128.90
0055	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	1,500.000	0.000		
			SY	0.000	0.00	
			4.49000	0.000		0.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0060	202-00250	*REMOVAL OF PAVEMENT MARKING	23,900.000	1,353.000		
			SF	0.000	0.00	
			1.28000	1,353.000		1,731.84
0065	202-00400	REMOVAL OF BRIDGE	2.000	2.000		
			EACH	0.000	0.00	
			6,094.93000	2.000		12,189.86
0070	202-00810	REMOVAL OF GROUND SIGN	42.000	3.000		
			EACH	0.000	0.00	
			46.03000	3.000		138.09
0075	202-00821	REMOVAL OF SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			56.27000	0.000		0.00
0080	202-01000	*REMOVAL OF FENCE	12,172.000	2,416.000		
			LF	102.000	46.92	
			0.46000	2,518.000		1,158.28
0081	202-01130	REM GDRAIL TY 3 ADDED BY CO # 17	110.000	110.000		
			LF	0.000	0.00	
			2.37000	110.000		260.70
0085	202-04002	CLEAN CULVERT	12.000	0.000		
			EACH	0.000	0.00	
			731.21000	0.000		0.00
0090	202-04100	ABANDON WELL	2.000	0.000		
			EACH	0.000	0.00	
			697.26000	0.000		0.00
0095	202-07000	OBLITERATE OLD ROAD	1.000	0.000		
			L S	0.000	0.00	
			7,070.84000	0.000		0.00
0100	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	1,461,900.000	1,145,209.000		
			CY	91,807.000	189,122.42	
			2.06000	1,237,016.000		2,548,252.96
0105	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	284,100.000	11,973.000		
			CY	0.000	0.00	
			6.56000	11,973.000		78,542.88

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0110	203-00100	MUCK EXCAVATION	19,157.000 CY 4.58000	17,282.000 1,875.000 19,157.000	8,587.50	87,739.06
0115	203-00510	ROCK FILL (SPECIAL)	27,992.000 CY 21.19000	27,992.000 0.000 27,992.000	0.00	593,150.48
0120	203-01100	PROOF ROLLING	150.000 HOUR 87.61000	1.000 0.000 1.000	0.00	87.61
0125	203-01500	BLADING	80.000 HOUR 121.45000	19.000 4.500 23.500	546.53	2,854.08
0130	203-01510	BACKHOE	40.000 HOUR 112.99000	4.000 0.000 4.000	0.00	451.96
0135	203-01555	DOZING (LANDSCAPING)	80.000 HOUR 115.10000	0.000 52.500 52.500	6,042.75	6,042.75
0140	203-01597	*POTHOLING	190.000 HOUR 159.64000	93.000 3.000 96.000	478.92	15,325.44
0145	206-00000	STRUCTURE EXCAVATION	23,352.000 CY 5.15000	12,348.000 0.000 12,348.000	0.00	63,592.20
0150	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	28.000 CY 56.63000	0.000 0.000 0.000	0.00	0.00
0155	206-00100	*STRUCTURE BACKFILL (CLASS 1)	6,763.400 CY 16.27000	6,402.400 361.000 6,763.400	5,873.47	110,040.52
0160	206-00200	STRUCTURE BACKFILL (CLASS 2)	546.000 CY 4.85000	0.000 0.000 0.000	0.00	0.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0165	206-00510	FILTER MATERIAL (CLASS A)	584.890	584.890		
			CY	0.000	0.00	
			26.24000	584.890		15,347.51
0170	207-00205	TOPSOIL	64,500.000	26,628.000		
			CY	0.000	0.00	
			1.36000	26,628.000		36,214.08
0175	207-00210	STOCKPILE TOPSOIL	62,500.000	62,500.000		
			CY	0.000	0.00	
			1.03000	62,500.000		64,375.00
0180	207-00305	WETLAND TOPSOIL	1,800.000	0.000		
			CY	1,594.000	11,173.94	
			7.01000	1,594.000		11,173.94
0185	207-00310	STOCKPILE WETLAND TOPSOIL	3,800.000	2,761.000		
			CY	0.000	0.00	
			7.01000	2,761.000		19,354.61
0190	208-00005	*EROSION LOG	100.000	30.000		
			LF	0.000	0.00	
			5.21000	30.000		156.30
0195	208-00011	*EROSION BALES (WEED FREE)	3,450.000	657.000		
			EACH	0.000	0.00	
			10.99000	657.000		7,220.43
0200	208-00020	*SILT FENCE	54,079.000	54,079.000		
			LF	0.000	0.00	
			1.25000	54,079.000		67,598.75
0205	208-00040	CHECK DAM	127.000	18.000		
			EACH	0.000	0.00	
			174.77000	18.000		3,145.86
0210	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.240		
			L S	0.000	0.00	
			13,718.06000	0.240		3,292.33
0215	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.380		
			L S	0.050	372.00	
			7,439.91000	0.430		3,199.16

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0220	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	14,500.000	0.000		
			GAL	0.000	0.00	
			0.42000	0.000		0.00
0225	210-00001	RESET STRUCTURE	7.000	0.000		
			EACH	0.000	0.00	
			729.70000	0.000		0.00
0230	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	16.000	1.000		
			EACH	0.000	0.00	
			148.33000	1.000		148.33
0235	210-00012	RESET MAILBOX STRUCTURE (TYPE 2)	9.000	0.000		
			EACH	0.000	0.00	
			173.91000	0.000		0.00
0240	210-00810	RESET GROUND SIGN	6.000	6.000		
			EACH	0.000	0.00	
			127.87000	6.000		767.22
0245	210-01011	*RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			183.11000	0.000		0.00
0250	210-04000	ADJUST STRUCTURE	3.000	0.000		
			EACH	0.000	0.00	
			589.67000	0.000		0.00
0255	210-04010	ADJUST MANHOLE	10.000	0.000		
			EACH	0.000	0.00	
			220.10000	0.000		0.00
0260	210-04020	MODIFY INLET	1.000	0.000		
			EACH	0.000	0.00	
			1,286.93000	0.000		0.00
0265	210-04050	ADJUST VALVE BOX	30.000	0.000		
			EACH	0.000	0.00	
			189.77000	0.000		0.00
0270	212-00006	*SEEDING (NATIVE)	147.000	44.800		
			ACRE	0.000	0.00	
			357.02000	44.800		15,994.50

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0275	212-00028	*SEEDING (WETLANDS)	2.500	0.000		
			ACRE	0.000	0.00	
			869.53000	0.000		0.00
0280	212-00050	*SOD	210.000	0.000		
			SF	0.000	0.00	
			2.02000	0.000		0.00
0285	213-00002	*MULCHING (WEED FREE HAY)	147.000	45.900		
			ACRE	0.000	0.00	
			301.78000	45.900		13,851.70
0290	213-00061	*MULCH TACKIFIER	22,050.000	7,350.000		
			LB	0.000	0.00	
			1.66000	7,350.000		12,201.00
0295	214-00000	*LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			12,292.08000	0.000		0.00
0300	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	670.000	0.000		
			EACH	0.000	0.00	
			23.02000	0.000		0.00
0305	214-00905	*PERENNIALS (2.25 INCH POT)	12,000.000	0.000		
			EACH	0.000	0.00	
			1.89000	0.000		0.00
0310	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	1,900.000	184.000		
			SY	0.000	0.00	
			1.64000	184.000		301.76
0315	217-00020	*HERBICIDE TREATMENT	50.000	6.000		
			HOUR	0.000	0.00	
			89.51000	6.000		537.06
0320	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.400		
			L S	0.000	0.00	
			23,016.95000	0.400		9,206.78
0325	304-06007	AGGREGATE BASE COURSE (CLASS 6)	62,961.000	3,118.000		
			CY	539.000	9,087.54	
			16.86000	3,657.000		61,657.02

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0330	304-09020	*PERMEABLE AGGREGATE BASE COURSE	21,706.000	0.000		
			TON	0.000	0.00	
			28.64000	0.000		0.00
0335	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	107.000	84.330		
			TON	0.000	0.00	
			102.30000	84.330		8,626.96
0340	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	31,223.000	1,585.560		
			TON	0.000	0.00	
			34.78000	1,585.560		55,145.78
0341	900-00024	ADDED ITEM (TON) / CMO # 11 HBP GYRATORY CHANGE	31,233.000	1,586.560		
			TON	0.000	0.00	
			0.55000	1,586.560		872.61
0345	412-00600	*CONCRETE PAVEMENT (6 INCH)	956.000	0.000		
			SY	0.000	0.00	
			36.83000	0.000		0.00
0350	412-00700	*CONCRETE PAVEMENT (7 INCH)	150.000	0.000		
			SY	0.000	0.00	
			40.92000	0.000		0.00
0355	412-01000	*CONCRETE PAVEMENT (10 INCH)	270,554.000	7,798.000		
			SY	0.000	0.00	
			19.70000	7,798.000		153,620.60
0355		MATERIAL ALLOWANCE DOWEL BARS		245,792.990		
			SY	0.000	0.00	
			0.72808	245,792.990		178,956.96
0357	412-01050	CONC PVMT (10-1/2 IN) CMO16: LTS VECF	0.000	0.000		
			SY	0.000	0.00	
			20.45000	0.000		0.00
0360	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	2,299.000	1,577.000		
			SY	584.000	1,278.96	
			2.19000	2,161.000		4,732.59
0365	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A)	178,303.000	75,098.000		
			SY	2,892.000	1,879.80	
			0.65000	77,990.000		50,693.50



CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0365		MATERIAL ALLOWANCE GEOTEXTILE (SEPARATOR) (CL.A)		35,975.973		
			SY	-2,892.000	-1,084.50	
			0.37500	33,083.973		12,406.49
0370	502-11057	STEEL PILING (HP 10X57)	821.000	821.000		
			LF	0.000	0.00	
			23.34000	821.000		19,162.14
0371	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 10X57)	43.000	43.000		
			LF	0.000	0.00	
			18.67000	43.000		802.81
0375	502-11274	STEEL PILING (HP 12X74)	4,762.000	4,762.000		
			LF	0.000	0.00	
			22.24000	4,762.000		105,906.88
0376	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74)	213.000	213.000		
			LF	0.000	0.00	
			17.79000	213.000		3,789.27
0380	503-00036	*DRILLED CAISSON (36 INCH)	148.000	0.000		
			LF	0.000	0.00	
			97.08000	0.000		0.00
0385	506-00209	RIPRAP (9 INCH)	845.000	606.000		
			CY	239.000	7,659.95	
			32.05000	845.000		27,082.25
0390	506-00212	RIPRAP (12 INCH)	379.000	0.000		
			CY	0.000	0.00	
			27.59000	0.000		0.00
0395	509-00000	STRUCTURAL STEEL	3,581.000	3,581.000		
			LB	0.000	0.00	
			1.34000	3,581.000		4,798.54
0400	601-01000	*CONCRETE CLASS B	76.000	67.500		
			CY	0.000	0.00	
			630.86000	67.500		42,583.05
0405	601-01025	CONCRETE CLASS B (MISCELLANEOUS)	198.000	142.960		
			CY	20.500	10,258.61	
			500.42000	163.460		81,798.65

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 10  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0410	601-03030	*CONCRETE CLASS D (BOX CULVERT)	3,265.000	3,054.140		
			CY	0.000	0.00	
			221.16000	3,054.140		675,453.60
0415	601-03050	CONCRETE CLASS D (WALL)	107.000	0.000		
			CY	0.000	0.00	
			314.84000	0.000		0.00
0420	602-00000	*REINFORCING STEEL	689,637.000	485,417.000		
			LB	1,868.000	765.88	
			0.41000	487,285.000		199,786.85
0425	602-00020	*REINFORCING STEEL (EPOXY COATED)	234,500.000	219,178.000		
			LB	0.000	0.00	
			0.50000	219,178.000		109,589.00
0430	603-01120	12 INCH REINFORCED CONCRETE PIPE	542.000	273.000		
			LF	0.000	0.00	
			29.68000	273.000		8,102.64
0430		MATERIAL ALLOWANCE 12 " RCP		271.000		
			LF	0.000	0.00	
			9.00000	271.000		2,439.00
0435	603-01150	15 INCH REINFORCED CONCRETE PIPE	10.000	8.000		
			LF	0.000	0.00	
			62.84000	8.000		502.72
0440	603-01180	18 INCH REINFORCED CONCRETE PIPE	3,941.000	3,068.000		
			LF	180.000	4,717.80	
			26.21000	3,248.000		85,130.08
0440		MATERIAL ALLOWANCE 18" RCP		200.000		
			LF	-180.000	-1,656.00	
			9.20000	20.000		184.00
0442	900-00007	ADDED ITEM (EACH)/ 18 INCH BUTTERFLY VALVE ADDED BY CMO23	1.000	0.000		
			EACH	1.000	2,415.00	
			2,415.00000	1.000		2,415.00
0445	603-01240	24 INCH REINFORCED CONCRETE PIPE	5,293.000	4,347.000		
			LF	0.000	0.00	
			31.07000	4,347.000		135,061.29

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 11  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0450	603-01300	*30 INCH REINFORCED CONCRETE PIPE	1,618.000	1,167.000		
			LF	416.000	19,406.40	
			46.65000	1,583.000		73,846.95
0450		MATERIAL ALLOWANCE 30" RCP		54.000		
			LF	-54.000	-928.80	
			17.20000	0.000		0.00
0455	603-01360	36 INCH REINFORCED CONCRETE PIPE	2,674.000	2,440.000		
			LF	234.000	12,207.78	
			52.17000	2,674.000		139,502.58
0455		MATERIAL ALLOWANCE 36" RCP		0.000		
			LF	0.000	0.00	
			24.60000	0.000		0.00
0457	900-00007	ADDED ITEM (EACH)/ REINFORCED CONCRETE PIPE TEE 36" X 18", CMO23	1.000	0.000		
			EACH	1.000	920.00	
			920.00000	1.000		920.00
0460	603-01480	48 INCH REINFORCED CONCRETE PIPE	1,134.000	1,122.000		
			LF	0.000	0.00	
			76.40000	1,122.000		85,720.80
0460		MATERIAL ALLOWANCE 48" RCP		12.000		
			LF	0.000	0.00	
			44.50000	12.000		534.00
0465	603-01600	60 INCH REINFORCED CONCRETE PIPE	1,596.000	1,596.000		
			LF	0.000	0.00	
			122.04000	1,596.000		194,775.84
0470	603-02300	38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	40.000	0.000		
			LF	40.000	3,245.60	
			81.14000	40.000		3,245.60
0475	603-02360	45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	378.000	200.000		
			LF	0.000	0.00	
			79.89000	200.000		15,978.00
0475		MATERIAL ALLOWANCE 45" X 29" RCP		144.000		
			LF	0.000	0.00	
			55.80000	144.000		8,035.20

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 12  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0480	603-05018	18 INCH REINFORCED CONCRETE END SECTION	52.000	13.000		
			EACH	2.000	823.44	
			411.72000	15.000		6,175.80
0480		MATERIAL ALLOWANCE 18 " RCES		7.000		
			EACH	-2.000	-522.00	
			261.00000	5.000		1,305.00
0485	603-05024	24 INCH REINFORCED CONCRETE END SECTION	45.000	26.000		
			EACH	1.000	466.18	
			466.18000	27.000		12,586.86
0490	603-05030	30 INCH REINFORCED CONCRETE END SECTION	14.000	8.000		
			EACH	4.000	2,208.20	
			552.05000	12.000		6,624.60
0490		MATERIAL ALLOWANCE 30" RCES		2.000		
			EACH	-2.000	-722.00	
			361.00000	0.000		0.00
0495	603-05036	36 INCH REINFORCED CONCRETE END SECTION	6.000	3.000		
			EACH	1.000	630.77	
			630.77000	4.000		2,523.08
0500	603-05048	48 INCH REINFORCED CONCRETE END SECTION	16.000	15.000		
			EACH	0.000	0.00	
			865.22000	15.000		12,978.30
0500		MATERIAL ALLOWANCE 48" RCES		1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0505	603-05060	60 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,097.67000	1.000		1,097.67
0510	603-05130	38X24 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	2.000	0.000		
			EACH	2.000	1,559.72	
			779.86000	2.000		1,559.72
0515	603-05136	45X29 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	3.000	0.000		
			EACH	0.000	0.00	
			1,005.27000	0.000		0.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0515		MATERIAL ALLOWANCE 45"X29" RCES		2.000		
			EACH	0.000	0.00	
			854.48000	2.000		1,708.96
0520	603-50012	12 INCH PLASTIC PIPE	770.000	770.000		
			LF	0.000	0.00	
			34.28000	770.000		26,395.60
0525	603-50018	18 INCH PLASTIC PIPE	581.000	557.000		
			LF	20.000	1,131.20	
			56.56000	577.000		32,635.12
0526	603-61180	18 IN FLEXIBLE PIPE PIPE AT BRIDGE UTILITY CONDUIT ADDED BY CO #21.	865.000	703.000		
			LF	162.000	3,823.20	
			23.60000	865.000		20,414.00
0530	603-50024	24 INCH PLASTIC PIPE	563.000	563.000		
			LF	0.000	0.00	
			88.25000	563.000		49,684.75
0535	604-00305	INLET TYPE C (5 FOOT)	17.000	11.000		
			EACH	0.000	0.00	
			2,140.78000	11.000		23,548.58
0540	604-00310	INLET TYPE C (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,493.49000	1.000		2,493.49
0545	604-00505	INLET TYPE D (5 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			2,520.38000	1.000		2,520.38
0550	604-00510	INLET TYPE D (10 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			3,882.05000	4.000		15,528.20
0555	604-00515	INLET TYPE D (15 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,249.09000	2.000		10,498.18
0560	604-13005	INLET TYPE 13 (5 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			2,127.70000	1.000		2,127.70

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 14  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0565	604-19105	INLET TYPE R L 5 (5 FOOT)	6.000	4.000		
			EACH	0.000	0.00	
			3,553.19000	4.000		14,212.76
0570	604-19110	INLET TYPE R L 5 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,172.54000	1.000		4,172.54
0575	604-19205	INLET TYPE R L 10 (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			5,108.52000	0.000		0.00
0580	604-30005	MANHOLE SLAB BASE (5 FOOT)	9.000	7.000		
			EACH	0.000	0.00	
			1,755.80000	7.000		12,290.60
0585	604-30010	MANHOLE SLAB BASE (10 FOOT)	12.000	11.000		
			EACH	1.000	2,187.93	
			2,187.93000	12.000		26,255.16
0590	604-30015	MANHOLE SLAB BASE (15 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			2,256.07000	5.000		11,280.35
0595	604-32010	MANHOLE T-BASE (10 FOOT)	6.000	6.000		
			EACH	0.000	0.00	
			2,975.43000	6.000		17,852.58
0600	604-39000	MANHOLE SPECIAL	3.000	2.000		
			EACH	0.000	0.00	
			1,475.13000	2.000		2,950.26
0605	604-50200	MANHOLE RING AND COVER	3.000	0.000		
			EACH	0.000	0.00	
			178.44000	0.000		0.00
0610	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	317.000	317.000		
			LF	0.000	0.00	
			3.63000	317.000		1,150.71
0615	605-17000	*VERTICAL DRAINAGE WICK	329,589.000	329,589.000		
			LF	0.000	0.00	
			0.49000	329,589.000		161,498.61

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 15  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0620	605-18000	*STRIP DRAIN, HORIZONTAL	40,271.000	38,621.000		
			LF	0.000	0.00	
			1.53000	38,621.000		59,090.13
0625	605-82100	PIPE EDGE DRAIN	19,972.000	0.000		
			LF	0.000	0.00	
			9.48000	0.000		0.00
0630	605-84000	SUBSURFACE DRAIN OUTLET	1,804.000	0.000		
			LF	0.000	0.00	
			4.05000	0.000		0.00
0635	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,238.000	0.000		
			LF	188.000	1,945.80	
			10.35000	188.000		1,945.80
0640	606-01340	*END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			396.92000	0.000		0.00
0645	606-01370	*TRANSITION TYPE 3G	16.000	0.000		
			EACH	2.000	1,563.10	
			781.55000	2.000		1,563.10
0650	606-01385	*TRANSITION TYPE 3J	1.000	0.000		
			EACH	0.000	0.00	
			305.87000	0.000		0.00
0655	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			732.45000	0.000		0.00
0660	606-01460	*MEDIAN TERMINAL	2.000	0.000		
			EACH	0.000	0.00	
			2,572.79000	0.000		0.00
0665	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	19.000	0.000		
			EACH	2.000	2,297.60	
			1,148.80000	2.000		2,297.60
0665		MATERIAL ALLOWANCE SRT COMPONENTS		0.000		
			EACH	17.000	14,025.00	
			825.00000	17.000		14,025.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 16  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0670	607-00005	*END POST	63.000	0.000		
			EACH	0.000	0.00	
			92.17000	0.000		0.00
0675	607-00010	*CORNER AND LINE BRACE POST	72.000	14.000		
			EACH	0.000	0.00	
			136.72000	14.000		1,914.08
0680	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	53,299.000	16,215.000		
			LF	0.000	0.00	
			0.91000	16,215.000		14,755.65
0685	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	5,705.000	921.000		
			LF	0.000	0.00	
			1.40000	921.000		1,289.40
0690	607-11525	*FENCE (PLASTIC)	15,035.000	345.000		
			LF	0.000	0.00	
			1.64000	345.000		565.80
0695	607-52905	*END POST (CHAIN LINK)	4.000	4.000		
			EACH	0.000	0.00	
			72.02000	4.000		288.08
0700	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	8.000	2.000		
			EACH	0.000	0.00	
			112.02000	2.000		224.04
0705	607-53172	*FENCE CHAIN LINK (72 INCH)	910.000	896.000		
			LF	0.000	0.00	
			9.10000	896.000		8,153.60
0710	607-60120	*20 FOOT GATE	9.000	0.000		
			EACH	0.000	0.00	
			235.28000	0.000		0.00
0715	607-60216	*16 FOOT GATE SINGLE (CHAIN LINK)	4.000	4.000		
			EACH	0.000	0.00	
			424.54000	4.000		1,698.16
0720	608-00000	*CONCRETE SIDEWALK	187.000	0.000		
			SY	0.000	0.00	
			30.69000	0.000		0.00



CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 17  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0725	608-00010	*CONCRETE CURB RAMP	234.000	0.000		
			SY	0.000	0.00	
			40.92000	0.000		0.00
0730	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	1,145.000	0.000		
			LF	0.000	0.00	
			12.28000	0.000		0.00
0735	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	3,070.000	0.000		
			LF	0.000	0.00	
			10.74000	0.000		0.00
0740	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	1,464.000	0.000		
			LF	0.000	0.00	
			12.79000	0.000		0.00
0745	609-24002	*GUTTER TYPE 2 (2 FOOT)	28.000	0.000		
			LF	0.000	0.00	
			10.23000	0.000		0.00
0750	609-24004	*GUTTER TYPE 2 (4 FOOT)	272.000	0.000		
			LF	0.000	0.00	
			18.41000	0.000		0.00
0755	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	14,239.000	0.000		
			SF	0.000	0.00	
			4.09000	0.000		0.00
0760	612-00001	DELINEATOR (TYPE I)	554.000	0.000		
			EACH	0.000	0.00	
			13.30000	0.000		0.00
0765	612-00002	DELINEATOR (TYPE II)	270.000	0.000		
			EACH	0.000	0.00	
			14.32000	0.000		0.00
0770	612-00003	DELINEATOR (TYPE III)	19.000	0.000		
			EACH	0.000	0.00	
			16.37000	0.000		0.00
0775	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	16,015.000	1,781.000		
			LF	0.000	0.00	
			6.05000	1,781.000		10,775.05

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0775		MATERIAL ALLOWANCE 2" CONDUIT (PLASTIC)		14,233.998		
			LF	0.000	0.00	
			0.47291	14,233.998		6,731.40
0780	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	3,560.000	0.000		
			LF	0.000	0.00	
			7.64000	0.000		0.00
0780		MATERIAL ALLOWANCE 3" CONDUIT (PLASTIC)		3,472.438		
			LF	0.000	0.00	
			1.02786	3,472.438		3,569.18
0785	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	34.000	0.000		
			EACH	0.000	0.00	
			2,067.76000	0.000		0.00
0785		MATERIAL ALLOWANCE LIGHT STD (40 FT)		34.000		
			EACH	0.000	0.00	
			1,320.00000	34.000		44,880.00
0790	613-40000	*CONCRETE FOUNDATION PAD	34.000	8.000		
			EACH	0.000	0.00	
			480.03000	8.000		3,840.24
0790		MATERIAL ALLOWANCE PRECAST FONDATION PAD		26.000		
			EACH	0.000	0.00	
			275.00000	26.000		7,150.00
0795	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			287.46000	0.000		0.00
0795		MATERIAL ALLOWANCE LUMINAIRE (250 W)		8.000		
			EACH	0.000	0.00	
			200.50000	8.000		1,604.00
0800	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	34.000	0.000		
			EACH	0.000	0.00	
			269.49000	0.000		0.00
0800		MATERIAL ALLOWANCE LUMINAIRE (400 W)		34.000		
			EACH	0.000	0.00	
			211.50000	34.000		7,191.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 19  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0805	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			216.87000	0.000		0.00
0805		MATERIAL ALLOWANCE LUMINAIRE (150 W)		0.000		
			EACH	0.000	0.00	
			146.50000	0.000		0.00
0810	614-00011	SIGN PANEL (CLASS I)	686.000	0.000		
			SF	0.000	0.00	
			12.28000	0.000		0.00
0815	614-00012	SIGN PANEL (CLASS II)	715.000	0.000		
			SF	0.000	0.00	
			14.32000	0.000		0.00
0820	614-00013	SIGN PANEL (CLASS III)	372.000	0.000		
			SF	0.000	0.00	
			17.39000	0.000		0.00
0825	614-00028	SIGN PANEL (CLASS III) (INSTALL ONLY)	80.000	0.000		
			SF	0.000	0.00	
			9.21000	0.000		0.00
0830	614-00612	STEEL SIGN POST (W 6X12)	89.000	0.000		
			LF	0.000	0.00	
			32.74000	0.000		0.00
0835	614-01502	STEEL SIGN POST (2 INCH ROUND)	929.000	0.000		
			LF	0.000	0.00	
			12.28000	0.000		0.00
0840	614-01582	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	1,239.000	0.000		
			LF	0.000	0.00	
			18.41000	0.000		0.00
0845	614-03001	CONCRETE FOOTING (TYPE 1)	6.000	0.000		
			EACH	0.000	0.00	
			613.79000	0.000		0.00
0850	614-70117	*PEDESTRIAN SIGNAL FACE (16)	16.000	0.000		
			EACH	0.000	0.00	
			528.98000	0.000		0.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0850		MATERIAL ALLOWANCE PED SIG FACE (16)		16.000		
			EACH	0.000	0.00	
			330.00000	16.000		5,280.00
0855	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	29.000	0.000		
			EACH	0.000	0.00	
			812.15000	0.000		0.00
0855		MATERIAL ALLOWANCE TRAF SIG FACE (12-12-12)		29.000		
			EACH	0.000	0.00	
			565.00000	29.000		16,385.00
0860	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,317.16000	0.000		0.00
0860		MATERIAL ALLOWANCE TRAF SIG FACE (12-12-12-12-12)		2.000		
			EACH	0.000	0.00	
			985.00000	2.000		1,970.00
0865	614-72866	*FIRE PREEMPTION UNIT AND TIMER	2.000	0.000		
			EACH	0.000	0.00	
			6,387.46000	0.000		0.00
0870	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	8.000	0.000		
			EACH	0.000	0.00	
			5,433.26000	0.000		0.00
0870		MATERIAL ALLOWANCE INTERSECTION DETECTION CAMERA		8.000		
			EACH	0.000	0.00	
			4,275.00000	8.000		34,200.00
0875	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	16.000	0.000		
			EACH	0.000	0.00	
			1,154.11000	0.000		0.00
0875		MATERIAL ALLOWANCE DETECT (MICRO)		16.000		
			EACH	0.000	0.00	
			462.50000	16.000		7,400.00
0880	614-80000	*FLASHING BEACON	8.000	0.000		
			EACH	0.000	0.00	
			1,511.32000	0.000		0.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0880		MATERIAL ALLOWANCE FLASHING BEACON		8.000		
			EACH	0.000	0.00	
			200.00000	8.000		1,600.00
0885	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			14,532.19000	0.000		0.00
0885		MATERIAL ALLOWANCE SIG-LIGHT POLE (35')		1.000		
			EACH	0.000	0.00	
			10,362.45000	1.000		10,362.45
0890	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	3.000	0.000		
			EACH	0.000	0.00	
			17,930.19000	0.000		0.00
0890		MATERIAL ALLOWANCE SIG-LIGHT POLE (45')		3.000		
			EACH	0.000	0.00	
			13,476.75000	3.000		40,430.25
0895	614-81155	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	4.000	0.000		
			EACH	0.000	0.00	
			18,220.30000	0.000		0.00
0895		MATERIAL ALLOWANCE SIG-LIGHT POLE (55')		4.000		
			EACH	0.000	0.00	
			13,742.40000	4.000		54,969.60
0896	614-86002	SPREAD SPECTRUM RADIO ADDED BY MCR LINE # 4	0.000	0.000		
			EACH	0.000	0.00	
			5,353.82000	0.000		0.00
0900	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	2.000	0.000		
			EACH	0.000	0.00	
			21,996.47000	0.000		0.00
0900		MATERIAL ALLOWANCE CONTROLLER (TY 170)		2.000		
			EACH	0.000	0.00	
			18,145.00000	2.000		36,290.00
0905	615-00050	EMBANKMENT PROTECTOR TYPE 5	2.000	0.000		
			EACH	0.000	0.00	
			343.37000	0.000		0.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 22  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0910	615-21506	15 INCH SLIDE HEADGATE (6 FOOT FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			961.66000	1.000		961.66
0915	615-21806	18 INCH SLIDE HEADGATE (6 FOOT FRAME)	3.000	3.000		
			EACH	0.000	0.00	
			1,262.89000	3.000		3,788.67
0920	615-22406	24 INCH SLIDE HEADGATE (6 FOOT FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			1,612.53000	1.000		1,612.53
0925	615-50000	PARSHALL MEASURING FLUME	3.000	3.000		
			EACH	0.000	0.00	
			7,873.72000	3.000		23,621.16
0930	617-04024	24 INCH CULVERT PIPE (COMPLETE IN PLACE)	330.000	0.000		
			LF	0.000	0.00	
			28.07000	0.000		0.00
0935	619-75096	12 INCH GATE VALVE	2.000	2.000		
			EACH	0.000	0.00	
			1,540.81000	2.000		3,081.62
0940	621-00450	*DETOUR PAVEMENT	7,000.000	0.000		
			SY	0.000	0.00	
			18.53000	0.000		0.00
0945	624-15006	6 INCH CULVERT PIPE (CR 5)	935.000	0.000		
			LF	0.000	0.00	
			12.03000	0.000		0.00
0950	625-00000	*CONSTRUCTION SURVEYING	1.000	0.590		
			L S	0.030	6,363.42	
			212,114.02000	0.620		131,510.69
0951	900-00010	*ADDED ITEM (HOUR)/ CONSTRUCTION SURVEYING, ADDITIONAL HOURS	118.000	110.000		
			HOUR	8.000	800.00	
			100.00000	118.000		11,800.00
0955	625-00015	SETTLEMENT INSTRUMENTATION	1.000	1.000		
			L S	0.000	0.00	
			37,866.84000	1.000		37,866.84

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 23  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0960	626-00000	*MOBILIZATION	1.000	0.600		
			L S	0.000	0.00	
			774,814.91000	0.600		1,064,888.95
0965	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			63,378.65000	0.500		31,689.33
0970	627-00001	*PAVEMENT MARKING PAINT	244.000	111.000		
			GAL	0.000	0.00	
			35.80000	111.000		3,973.80
0975	627-00005	*EPOXY PAVEMENT MARKING	1,099.000	0.000		
			GAL	0.000	0.00	
			76.72000	0.000		0.00
0980	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	1,898.000	0.000		
			SF	0.000	0.00	
			12.79000	0.000		0.00
0985	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	5,199.000	0.000		
			SF	0.000	0.00	
			8.70000	0.000		0.00
0990	629-01001	*SURVEY MONUMENT (TYPE 1)	6.000	0.000		
			EACH	0.000	0.00	
			460.34000	0.000		0.00
0995	629-01003	*SURVEY MONUMENT (TYPE 3)	1.000	0.000		
			EACH	0.000	0.00	
			716.08000	0.000		0.00
1000	629-01031	*SURVEY MONUMENT (TYPE 3A)	5.000	0.000		
			EACH	0.000	0.00	
			767.23000	0.000		0.00
1005	630-00000	*FLAGGING	20,000.000	10,827.000		
			HOUR	796.500	15,619.37	
			19.61000	11,623.500		227,936.84
1010	630-00007	TRAFFIC CONTROL INSPECTION	345.000	152.000		
			DAY	13.000	520.00	
			40.00000	165.000		6,600.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 24  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1015	630-00012	TRAFFIC CONTROL MANAGEMENT	750.000	274.000		
			DAY	22.000	5,500.00	
			250.00000	296.000		74,000.00
1020	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	38.000	10.000		
			EACH	0.500	134.55	
			269.10000	10.500		2,825.55
1025	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	54.000	19.500		
			EACH	0.000	0.00	
			97.23000	19.500		1,895.99
1030	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	105.000	51.500		
			EACH	0.500	79.08	
			158.15000	52.000		8,223.80
1035	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	14.000	7.000		
			EACH	0.000	0.00	
			231.03000	7.000		1,617.21
1040	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	189.000	89.500		
			SF	5.000	75.05	
			15.01000	94.500		1,418.45
1045	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.500		
			EACH	0.000	0.00	
			5,325.21000	0.500		2,662.61
1050	630-80360	DRUM CHANNELIZING DEVICE	400.000	136.000		
			EACH	0.000	0.00	
			38.88000	136.000		5,287.68
1055	630-80370	CONCRETE BARRIER (TEMPORARY)	2,202.000	1,101.000		
			LF	0.000	0.00	
			23.16000	1,101.000		25,499.16
1060	630-80380	TRAFFIC CONE	100.000	47.500		
			EACH	0.000	0.00	
			14.26000	47.500		677.35
1065	630-85010	IMPACT ATTENUATOR (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			16,623.55000	0.000		0.00



CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 25  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1070	700-70002	F/A ANTICIPATED CMO	450,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70010	F/A MINOR CONTRACT REVISIONS	3,400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	65,000.000	827.940		
			F A	0.000	0.00	
			1.00000	827.940		827.94
1085	700-70013	F/A CONCRETE INCENTIVE PAYMENT	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1090	700-70016	F/A FUEL COST ADJUSTMENT	500,000.000	13,292.270		
			F A	2,407.580	2,407.58	
			1.00000	15,699.850		15,699.85
1095	700-70022	F/A OJT PILOT	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70023	F/A ON-THE-JOB TRAINEE	3,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1105	700-70025	F/A QUALITY INCENTIVE PAYMENT	225,000.000	1,310.400		
			F A	0.000	0.00	
			1.00000	1,310.400		1,310.40
1110	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1115	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1120	700-70380	F/A EROSION CONTROL	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 26  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY ITEMS							
1741	613-04000	INST CONDUIT ADDED BY MCR LINE # 1	6,000.000	1,679.000			
			LF	0.000	0.00		
			8.80000	1,679.000		14,775.20	
1742	900-00004	ADDED ITEM (CUBIC YARD)/ R-40 EMBANKMENT (CIP) - ADDED BY MCR LINE # 2	3,241.000	3,241.000			
			CY	0.000	0.00		
			9.38000	3,241.000		30,400.58	
1743	900-00014	ADDED ITEM (LUMP SUM)/ TEMPORARY SIPHON CONNECTION: ADDED BY MCR LINE 3	1.000	1.000			
			L S	0.000	0.00		
			5,815.00000	1.000		5,815.00	
1745	900-00022	*ADDED ITEM (SQUARE YARD)/ CMO 16: LIME TREATED SUBGRADE (12 INCH) (SPECIAL)	5,724.000	0.000			
			SY	5,724.000	36,003.96		
			6.29000	5,724.000		36,003.96	
1746	900-00014	ADDED ITEM (LUMP SUM)/ CMO 16: VALUE ENGINEERING PAYMENT	0.000	0.000			
			L S	0.000	0.00		
			101,615.58000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	27,669,133.11 \$	433,606.34 \$	9,214,474.81
CAT NO0301 STRUCTURE NO. C-16-BC							
1125	202-00400	REMOVAL OF BRIDGE	1.000	0.000			
			EACH	0.000	0.00		
			6,094.93000	0.000		0.00	
1130	206-00000	STRUCTURE EXCAVATION	841.000	841.000			
			CY	0.000	0.00		
			5.15000	841.000		4,331.15	
1135	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	986.000	602.000			
			CY	0.000	0.00		
			56.63000	602.000		34,091.26	
1140	206-00200	STRUCTURE BACKFILL (CLASS 2)	80.000	0.000			
			CY	0.000	0.00		
			4.85000	0.000		0.00	
1145	206-00530	FILTER MATERIAL (CLASS C)	6.000	0.000			
			CY	0.000	0.00		
			153.77000	0.000		0.00	

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 27  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE NO. C-16-BC						
1150	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	326.000	0.000		
			TON	0.000	0.00	
			34.78000	0.000		0.00
1155	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,735.000	1,153.000		
			SY	0.000	0.00	
			2.19000	1,153.000		2,525.07
1160	502-11274	STEEL PILING (HP 12X74)	961.000	961.000		
			LF	0.000	0.00	
			22.24000	961.000		21,372.64
1161	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74), C-16-BC	75.000	75.000		
			LF	0.000	0.00	
			17.79000	75.000		1,334.25
1165	503-00048	*DRILLED CAISSON (48 INCH)	196.000	148.000		
			LF	0.000	0.00	
			114.46000	148.000		16,940.08
1170	506-00224	RIPRAP (24 INCH)	3,020.000	1,695.000		
			CY	0.000	0.00	
			28.33000	1,695.000		48,019.35
1175	513-00600	BRIDGE DRAIN	2.000	1.000		
			EACH	0.000	0.00	
			2,590.33000	1.000		2,590.33
1180	515-00120	*WATERPROOFING (MEMBRANE)	1,946.000	0.000		
			SY	892.000	7,207.36	
			8.08000	892.000		7,207.36
1185	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	174.000	0.000		
			LF	115.000	10,207.40	
			88.76000	115.000		10,207.40
1185		MATERIAL ALLOWANCE EXPANSION FOR C-16-BC		174.000		
			LF	-115.000	-6,440.00	
			56.00000	59.000		3,304.00
1190	601-03040	CONCRETE CLASS D (BRIDGE)	847.000	535.100		
			CY	0.000	0.00	
			278.63000	535.100		149,094.91

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE NO. C-16-BC						
1190		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BC		0.000		
			CY	0.000	0.00	
			13.15441	0.000		0.00
1190		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BC		322.900		
			CY	0.000	0.00	
			20.00000	322.900		6,458.00
1195	601-40300	STRUCTURAL CONCRETE COATING		935.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
1200	602-00000	*REINFORCING STEEL		38,471.000		
			LB	0.000	0.00	
			0.41000	34,603.000		14,187.23
1205	602-00020	*REINFORCING STEEL (EPOXY COATED)		146,302.000		
			LB	0.000	0.00	
			0.50000	119,966.000		59,983.00
1205		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BC		0.000		
			LB	0.000	0.00	
			0.06312	0.000		0.00
1205		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BC		20,284.000		
			LB	0.000	0.00	
			0.11000	20,284.000		2,231.24
1206	603-50015	15 IN PLASTIC PIPE ADDED BY CO # 18		31.000		
			LF	0.000	0.00	
			35.37000	31.000		1,096.47
1210	606-10700	BRIDGE RAIL TYPE 7		468.000		
			LF	0.000	0.00	
			42.49000	209.000		8,880.41
1215	613-00200	*2 INCH ELECTRICAL CONDUIT		426.000		
			LF	0.000	0.00	
			4.39000	208.000		913.12
1220	618-00142	*PRESTRESSED CONCRETE I (BT42)		1,775.000		
			LF	0.000	0.00	
			108.99000	1,291.000		140,706.09

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE NO. C-16-BC						
1220		MATERIAL ALLOWANCE BT-42 GIRDERS FOR C-16-BC		484.000		
			LF	0.000	0.00	
			79.09442	484.000		38,281.70
1220		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FOR BT-42'S		484.000		
			LF	0.000	0.00	
			2.68000	484.000		1,297.12
			CAT 0301	CURRENT AMT \$	796,946.89 \$	10,974.76 \$
CAT NO0302 STRUCTURE NO. C-16-BX						
1225	206-00000	STRUCTURE EXCAVATION	10.000	10.000		
			CY	0.000	0.00	
			5.15000	10.000		51.50
1230	206-00100	*STRUCTURE BACKFILL (CLASS 1)	290.000	0.000		
			CY	0.000	0.00	
			16.27000	0.000		0.00
1235	206-00200	STRUCTURE BACKFILL (CLASS 2)	5.000	0.000		
			CY	0.000	0.00	
			4.85000	0.000		0.00
1240	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	290.000	0.000		
			CY	0.000	0.00	
			10.46000	0.000		0.00
1245	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	150.000	0.000		
			TON	0.000	0.00	
			34.78000	0.000		0.00
1250	502-11274	STEEL PILING (HP 12X74)	381.000	360.000		
			LF	0.000	0.00	
			22.24000	360.000		8,006.40
1251	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP12X74), C-16-BX	47.000	47.000		
			LF	0.000	0.00	
			17.79200	47.000		836.22
1255	503-00048	*DRILLED CAISSON (48 INCH)	45.000	45.000		
			LF	0.000	0.00	
			114.46000	45.000		5,150.70

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 30  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE NO. C-16-BX						
1260	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	19.200	19.200		
			CY	0.000	0.00	
			205.24000	19.200		3,940.61
1265	513-00600	BRIDGE DRAIN	4.000	2.000		
			EACH	0.000	0.00	
			2,590.33000	2.000		5,180.66
1270	515-00120	*WATERPROOFING (MEMBRANE)	1,045.000	0.000		
			SY	1,045.000	8,443.60	
			8.08000	1,045.000		8,443.60
1275	601-03040	CONCRETE CLASS D (BRIDGE)	457.700	457.700		
			CY	0.000	0.00	
			278.63000	457.700		127,528.95
1275		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BX		0.000		
			CY	0.000	0.00	
			10.59234	0.000		0.00
1275		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BX		0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1280	601-40300	STRUCTURAL CONCRETE COATING	788.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
1285	602-00000	*REINFORCING STEEL	22,013.000	19,425.000		
			LB	0.000	0.00	
			0.41000	19,425.000		7,964.25
1290	602-00020	*REINFORCING STEEL (EPOXY COATED)	74,252.000	74,252.000		
			LB	0.000	0.00	
			0.50000	74,252.000		37,126.00
1290		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BX		0.000		
			LB	0.000	0.00	
			0.05083	0.000		0.00
1290		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BX		0.000		
			LB	0.000	0.00	
			0.11000	0.000		0.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 31  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 STRUCTURE NO. C-16-BX							
1295	606-10700	BRIDGE RAIL TYPE 7	642.000	542.000			
			LF	100.000	4,249.00		
			42.49000	642.000		27,278.58	
1300	613-00075	*3/4 INCH ELECTRICAL CONDUIT	669.000	669.000			
			LF	0.000	0.00		
			11.96000	669.000		8,001.24	
1305	613-00200	*2 INCH ELECTRICAL CONDUIT	634.000	634.000			
			LF	0.000	0.00		
			4.39000	634.000		2,783.26	
1310	618-00142	*PRESTRESSED CONCRETE I (BT42)	1,159.000	1,159.000			
			LF	0.000	0.00		
			108.99000	1,159.000		126,319.41	
1310		MATERIAL ALLOWANCE PRESTRESS CONC I (BT42)		0.000			
			LF	0.000	0.00		
			92.61450	0.000		0.00	
1310		MATERIAL ALLOWANCE BT-42 GIRDERS FOR C-16-BX		0.000			
			LF	0.000	0.00		
			79.09442	0.000		0.00	
1310		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FOR BT-42'S		0.000			
			LF	0.000	0.00		
			2.68000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	393,332.67 \$	12,692.60 \$	368,611.38
CAT NO0303 STRUCTURE NO. C-16-CF							
1315	206-00000	STRUCTURE EXCAVATION	74.000	74.000			
			CY	0.000	0.00		
			5.15000	74.000		381.10	
1320	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,036.000	1,036.000			
			CY	0.000	0.00		
			16.27000	1,036.000		16,855.72	
1325	206-00200	STRUCTURE BACKFILL (CLASS 2)	112.000	0.000			
			CY	0.000	0.00		
			4.85000	0.000		0.00	

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 32  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE NO. C-16-CF						
1330	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,036.000	1,036.000		
			CY	0.000	0.00	
			10.46000	1,036.000		10,836.56
1335	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	428.000	0.000		
			TON	0.000	0.00	
			34.78000	0.000		0.00
1340	502-11274	STEEL PILING (HP 12X74)	962.000	962.000		
			LF	0.000	0.00	
			22.24000	962.000		21,394.88
1341	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74), C-16-CF	83.000	83.000		
			LF	0.000	0.00	
			17.79000	83.000		1,476.57
1345	503-00048	*DRILLED CAISSON (48 INCH)	449.000	449.000		
			LF	0.000	0.00	
			114.46000	449.000		51,392.54
1346	900-00012	*ADDED ITEM (FOOT)/ PRICE ADJUSTMT, ADD'L LENGTH, DRILLED CAISSON (48"), C-16-CF	1.000	1.000		
			LF	0.000	0.00	
			17.17000	1.000		17.17
1350	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	188.000	142.000		
			CY	0.000	0.00	
			205.24000	142.000		29,144.08
1355	513-00600	BRIDGE DRAIN	2.000	0.500		
			EACH	0.500	1,295.17	
			2,590.33000	1.000		2,590.33
1360	515-00120	*WATERPROOFING (MEMBRANE)	2,556.000	0.000		
			SY	0.000	0.00	
			8.08000	0.000		0.00
1365	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	190.000	0.000		
			LF	190.000	16,864.40	
			88.76000	190.000		16,864.40
1365		MATERIAL ALLOWANCE EXPANSION FOR C-16-CF		190.000		
			LF	-190.000	-10,640.00	
			56.00000	0.000		0.00



CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 33  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE NO. C-16-CF						
1370	601-03040	CONCRETE CLASS D (BRIDGE)	1,205.000 CY	958.000 200.000	55,726.00	
			278.63000	1,158.000		322,653.54
1370		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CF	CY	0.000 0.000	0.00	
			10.59234	0.000		0.00
1370		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CF	CY	0.000 0.000	0.00	
			230.00000	0.000		0.00
1370		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CF	CY	257.000 -200.000	-4,000.00	
			20.00000	57.000		1,140.00
1375	601-40300	STRUCTURAL CONCRETE COATING	1,932.000 SY	0.000 0.000	0.00	
			6.37000	0.000		0.00
1380	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	12,000.000 SF	0.000 0.000	0.00	
			0.37000	0.000		0.00
1385	602-00000	*REINFORCING STEEL	77,734.000 LB	77,734.000 0.000	0.00	
			0.41000	77,734.000		31,870.94
1390	602-00020	*REINFORCING STEEL (EPOXY COATED)	194,003.500 LB	148,338.500 45,665.000	22,832.50	
			0.50000	194,003.500		97,001.75
1390		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CF	LB	0.000 0.000	0.00	
			0.05083	0.000		0.00
1390		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CF	LB	0.000 0.000	0.00	
			0.40000	0.000		0.00
1390		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CF	LB	19,684.455 -19,684.545	-2,165.30	
			0.11000	-0.090		-0.01

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 34  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 STRUCTURE NO. C-16-CF							
1391	603-50015	15 IN PLASTIC PIPE ADDED BY CO 22	34.000	8.000			
			LF	26.000	919.62		
			35.37000	34.000		1,202.58	
1395	606-10700	BRIDGE RAIL TYPE 7	550.000	408.000			
			LF	92.000	3,909.08		
			42.49000	500.000		21,245.00	
1400	607-53005	*FENCE CHAIN LINK (SPECIAL)	406.000	0.000			
			LF	0.000	0.00		
			19.85000	0.000		0.00	
1405	613-00200	*2 INCH ELECTRICAL CONDUIT	545.000	455.000			
			LF	90.000	395.10		
			4.39000	545.000		2,392.55	
1410	618-00142	*PRESTRESSED CONCRETE I (BT42)	2,626.000	2,626.000			
			LF	0.000	0.00		
			108.99000	2,626.000		286,207.74	
1410		MATERIAL ALLOWANCE BT-42 GIRDERS FOR C-16-CF		0.000			
			LF	0.000	0.00		
			79.09442	0.000		0.00	
1410		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FRO BT-42'S		0.000			
			LF	0.000	0.00		
			2.68000	0.000		0.00	
1415	700-70042	F/A RAILROAD FLAGGING	250,000.000	212,484.080			
			F A	19,136.030	19,136.03		
			1.00000	231,620.110		231,620.11	
			CAT 0303	CURRENT AMT \$	1,251,666.39 \$	104,272.60 \$	1,146,287.55
CAT NO0304 STRUCTURE NO. C-16-CK							
1420	206-00100	*STRUCTURE BACKFILL (CLASS 1)	920.000	349.000			
			CY	457.000	7,435.39		
			16.27000	806.000		13,113.62	
1425	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,832.000	0.000			
			CY	0.000	0.00		
			4.85000	0.000		0.00	

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 35  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE NO. C-16-CK						
1430	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	920.000 CY	0.000 0.000	0.00	0.00
			10.46000	0.000		0.00
1435	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	256.000 TON	0.000 0.000	0.00	0.00
			34.78000	0.000		0.00
1440	502-11274	STEEL PILING (HP 12X74)	1,392.000 LF	1,392.000 0.000	0.00	0.00
			22.24000	1,392.000		30,958.08
1441	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74), C-16-CK	88.000 LF	88.000 0.000	0.00	0.00
			17.79000	88.000		1,565.52
1445	506-00206	RIPRAP (6 INCH)	381.000 CY	0.000 0.000	0.00	0.00
			40.65000	0.000		0.00
1450	513-00600	BRIDGE DRAIN	1.000 EACH	0.000 0.000	0.00	0.00
			2,590.33000	0.000		0.00
1455	515-00120	*WATERPROOFING (MEMBRANE)	1,530.000 SY	0.000 0.000	0.00	0.00
			8.08000	0.000		0.00
1460	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	174.000 LF	0.000 0.000	0.00	0.00
			88.76000	0.000		0.00
1465	601-03040	CONCRETE CLASS D (BRIDGE)	689.000 CY	89.000 0.000	0.00	0.00
			278.63000	89.000		24,798.07
1465		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CK		0.000 0.000	0.00	0.00
			10.59234	0.000		0.00
1465		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CK		0.000 0.000	0.00	0.00
			230.00000	0.000		0.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE NO. C-16-CK						
1465		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CK		635.000		
			CY	0.000	0.00	
			20.00000	635.000		12,700.00
1470	601-03050	CONCRETE CLASS D (WALL)	427.000	238.300		
			CY	113.100	35,608.40	
			314.84000	351.400		110,634.78
1475	601-40000	*MASONRY VENEER	7,406.000	0.000		
			SF	0.000	0.00	
			12.28000	0.000		0.00
1480	601-40300	STRUCTURAL CONCRETE COATING	749.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
1485	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	6,584.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00
1490	602-00000	*REINFORCING STEEL	31,761.000	21,883.000		
			LB	4,264.000	1,748.24	
			0.41000	26,147.000		10,720.27
1495	602-00020	*REINFORCING STEEL (EPOXY COATED)	100,892.000	5,440.000		
			LB	0.000	0.00	
			0.50000	5,440.000		2,720.00
1495		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CK		0.000		
			LB	0.000	0.00	
			0.05083	0.000		0.00
1495		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CK		0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1495		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CK		92,722.000		
			LB	0.000	0.00	
			0.11000	92,722.000		10,199.42
1500	606-10700	BRIDGE RAIL TYPE 7	379.000	0.000		
			LF	0.000	0.00	
			42.49000	0.000		0.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 37  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0304 STRUCTURE NO. C-16-CK							
1505	613-00075	*3/4 INCH ELECTRICAL CONDUIT	20.000	0.000			
			LF	0.000	0.00		
			11.96000	0.000		0.00	
1510	613-00200	*2 INCH ELECTRICAL CONDUIT	338.000	0.000			
			LF	0.000	0.00		
			4.39000	0.000		0.00	
1515	618-00154	*PRESTRESSED CONCRETE I (BT54)	1,654.000	0.000			
			LF	0.000	0.00		
			108.94000	0.000		0.00	
1515		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FOR BT-54'S		1,654.000			
			LF	0.000	0.00		
			2.09000	1,654.000		3,456.86	
1515		MATERIAL ALLOWANCE PRESTRESSED GIRDER (BT54)		1,654.000			
			LF	0.000	0.00		
			83.02500	1,654.000		137,323.35	
			CAT 0304	CURRENT AMT \$	806,835.84 \$	44,792.03 \$	358,189.97
CAT NO0305 WALL NO. C-16-E SOUND WALL							
1520	203-01597	*POTHOLING	25.000	0.000			
			HOUR	0.000	0.00		
			159.64000	0.000		0.00	
1525	206-00000	STRUCTURE EXCAVATION	165.000	165.000			
			CY	0.000	0.00		
			5.15000	165.000		849.75	
1530	206-00200	STRUCTURE BACKFILL (CLASS 2)	120.000	120.000			
			CY	0.000	0.00		
			4.85000	120.000		582.00	
1535	206-00520	FILTER MATERIAL (CLASS B)	20.000	10.000			
			CY	0.000	0.00		
			33.38000	10.000		333.80	
1540	503-00024	*DRILLED CAISSON (24 INCH)	360.000	360.000			
			LF	0.000	0.00		
			33.94000	360.000		12,218.40	

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 38  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 WALL NO. C-16-E SOUND WALL							
1545	601-03000	CONCRETE CLASS D	23.000	23.000			
			CY	0.000	0.00		
			199.94000	23.000		4,598.62	
1550	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	5,732.000	0.000			
			SF	0.000	0.00		
			0.37000	0.000		0.00	
1555	602-00000	*REINFORCING STEEL	9,135.000	9,135.000			
			LB	0.000	0.00		
			0.41000	9,135.000		3,745.35	
1560	607-13000	*FENCE MASONRY (SOUND BARRIER)	2,866.000	2,866.000			
			SF	0.000	0.00		
			14.21000	2,866.000		40,725.86	
			CAT 0305	CURRENT AMT \$	69,499.42 \$	0.00 \$	63,053.78
CAT NO0306 WALL NO. C-16-F SOUND WALL							
1565	203-01597	*POTHOLING	25.000	21.000			
			HOUR	0.000	0.00		
			159.64000	21.000		3,352.44	
1570	206-00000	STRUCTURE EXCAVATION	679.000	679.000			
			CY	0.000	0.00		
			5.15000	679.000		3,496.85	
1575	206-00200	STRUCTURE BACKFILL (CLASS 2)	235.000	0.000			
			CY	0.000	0.00		
			4.85000	0.000		0.00	
1580	206-00520	FILTER MATERIAL (CLASS B)	140.000	0.000			
			CY	0.000	0.00		
			33.38000	0.000		0.00	
1584	503-00024	DRILLED CAISSON (24 IN) ADDED TO C-16-F WALL BY FC 7.	0.000	0.000			
			LF	0.000	0.00		
			0.00000	0.000		0.00	
1585	503-00030	*DRILLED CAISSON (30 INCH)	0.000	0.000			
			LF	0.000	0.00		
			64.35000	0.000		0.00	

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 39  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0306 WALL NO. C-16-F SOUND WALL							
1586	503-00024	DRILLED CAISSON (24 IN) ADDED TO C-16-F WALL BY FC 7	880.000	880.000			
			LF	0.000	0.00		
			33.94000	880.000		29,867.20	
1590	516-00000	*DAMPPROOFING (ASPHALT)	161.000	0.000			
			SY	0.000	0.00		
			12.28000	0.000		0.00	
1595	601-03000	CONCRETE CLASS D	64.000	64.000			
			CY	0.000	0.00		
			199.94000	64.000		12,796.16	
1600	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	23,094.000	0.000			
			SF	0.000	0.00		
			0.37000	0.000		0.00	
1605	602-00000	*REINFORCING STEEL	28,400.000	13,209.000			
			LB	0.000	0.00		
			0.41000	13,209.000		5,415.69	
1610	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	860.000	0.000			
			LF	0.000	0.00		
			3.63000	0.000		0.00	
1615	605-84000	SUBSURFACE DRAIN OUTLET	124.000	0.000			
			LF	0.000	0.00		
			4.05000	0.000		0.00	
1620	607-13000	*FENCE MASONRY (SOUND BARRIER)	11,547.000	0.000			
			SF	0.000	0.00		
			14.21000	0.000		0.00	
			CAT 0306	CURRENT AMT \$	245,836.89 \$	0.00 \$	54,928.34
CAT NO0307 WALL NO. C-16-G SOUNDWALL							
1625	203-01597	*POTHOLING	25.000	3.000			
			HOUR	0.000	0.00		
			159.64000	3.000		478.92	
1630	206-00000	STRUCTURE EXCAVATION	1,790.000	0.000			
			CY	0.000	0.00		
			5.15000	0.000		0.00	

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 40  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0307 WALL NO. C-16-G SOUNDWALL							
1635	206-00200	STRUCTURE BACKFILL (CLASS 2)	880.000	0.000			
			CY	0.000	0.00		
			4.85000	0.000		0.00	
1640	206-00520	FILTER MATERIAL (CLASS B)	510.000	0.000			
			CY	0.000	0.00		
			33.38000	0.000		0.00	
1645	503-00024	*DRILLED CAISSON (24 INCH)	4,132.000	0.000			
			LF	0.000	0.00		
			33.94000	0.000		0.00	
1650	516-00000	*DAMPPROOFING (ASPHALT)	631.000	0.000			
			SY	0.000	0.00		
			12.28000	0.000		0.00	
1655	601-03000	CONCRETE CLASS D	249.000	0.000			
			CY	0.000	0.00		
			199.94000	0.000		0.00	
1660	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	68,840.000	0.000			
			SF	0.000	0.00		
			0.37000	0.000		0.00	
1665	602-00000	*REINFORCING STEEL	97,777.000	0.000			
			LB	0.000	0.00		
			0.41000	0.000		0.00	
1670	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	3,094.000	0.000			
			LF	0.000	0.00		
			3.63000	0.000		0.00	
1675	605-84000	SUBSURFACE DRAIN OUTLET	483.000	0.000			
			LF	0.000	0.00		
			4.05000	0.000		0.00	
1680	607-13000	*FENCE MASONRY (SOUND BARRIER)	34,420.000	0.000			
			SF	0.000	0.00		
			14.21000	0.000		0.00	
			CAT 0307	CURRENT AMT \$	800,130.06 \$	0.00 \$	478.92



CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 41  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0308 WALL NO. C-16-J & K RETAINING WALLS						
1685	206-00000	STRUCTURE EXCAVATION	3,370.000	3,370.000		
			CY	0.000	0.00	
			5.15000	3,370.000		17,355.50
1690	206-00100	*STRUCTURE BACKFILL (CLASS 1)	3,230.000	3,230.000		
			CY	0.000	0.00	
			16.27000	3,230.000		52,552.10
1695	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	2,905.000	2,905.000		
			CY	0.000	0.00	
			10.46000	2,905.000		30,386.30
1700	504-04410	*BLOCK FACING	5,251.000	5,251.000		
			SF	0.000	0.00	
			14.93000	5,251.000		78,397.43
1705	601-01000	*CONCRETE CLASS B	19.200	19.200		
			CY	0.000	0.00	
			630.86000	19.200		12,112.51
1710	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	3,908.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00
1715	602-00000	*REINFORCING STEEL	1,740.000	1,740.000		
			LB	0.000	0.00	
			0.41000	1,740.000		713.40
			CAT 0308	CURRENT AMT \$	192,963.20 \$	0.00 \$ 191,517.24
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1720	620-00005	FIELD OFFICE (SPECIAL) CMO2	0.000	0.000		
			EACH	0.000	0.00	
			87,055.95000	0.000		0.00
1721	620-00005	FIELD OFFICE (SPEC) TWT CO2	1.000	1.000		
			EACH	0.000	0.00	
			141,646.97000	1.000		141,646.97
1725	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			41,389.00000	1.000		41,389.00

CONTID: C13393  
 PCN: 13393-BID  
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 42  
 ESTIMATE RUN 05/05/2004  
 08:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1730	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			2,000.38000	2.000		4,000.76
1735	700-70220	F/A PHONE SERVICE	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1740	700-70230	F/A COMMUNICATION LINES	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	227,036.73 \$	0.00 \$ 187,036.73
			PROJECT TOTAL	CURRENT AMT \$	32,453,381.20 \$	606,338.33 \$ 12,159,630.90