

ESTIMATE SUMMARY

10:27:47

CONTID: C13451

ESTIMATE NO: 0001 PROG

SPEC YR: 1999

PCN: 13451-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 7.0 DAYS

TIME ALLOW:

80 WORK DAYS

MONACO& HAMPDEN-RECONSTRUCTION

PERCENT TIME: 8.75

ORIG TIME ALLOW:

80 WORK DAYS

PROJECT NO:

STA 2854-089

MONACO& HAMPDEN-RECONSTRUCTION

NAME OF ROAD:

30

PROJECT COUNTIES:

DENVER

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING

11/30/2001

DATE TIME STARTED

11/07/2001

6663 COLORADO BLVD.

DATE LET

10/11/2001

DATE WORK BEGAN

DATE AWARDED

10/18/2001

DATE TIME STOPPED

05/05/2003

DATE CONTRACT EXECUTED

11/02/2001

DATE ACCEPTED

05/05/2003

COMMERCE CITY

CO 80022

303/287-8905

DATE NOTICE TO PROCEED

11/07/2001

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 782,727.68 PARTICIPATING	\$ 32,140.00	\$ 32,140.00
AWARD PROJECT AMT:	\$ 786,321.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	4.11% TOTAL EARNINGS	32,140.00	32,140.00
FUNDS AVAILABLE:	\$ 750,587.68 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	32,140.00	32,140.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-482.10	-482.10
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	31,657.90	31,657.90
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	31,657.90	31,657.90
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 31,657.90

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13451
 PCN: 13451-BID
 PROJECT: STA 2854-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/05/2001

10:27:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00195	REMOVAL OF MEDIAN COVER	42.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0010	202-00200	REMOVAL OF SIDEWALK	703.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0015	202-00203	REMOVAL OF CURB AND GUTTER	1,340.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0020	202-00220	*REMOVAL OF ASPHALT MAT	3,653.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0025	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	699.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0030	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0035	202-00810	*REMOVAL OF GROUND SIGN	4.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0040	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			1,045.00000	0.000		0.00
0045	202-04005	CLEAN VALVE BOX	7.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0050	202-05150	*SANDBLASTING	2,529.000	0.000		
			SF	0.000	0.00	
			0.70000	0.000		0.00
0055	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	1,423.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C13451
 PCN: 13451-BID
 PROJECT: STA 2854-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 12/05/2001
 10:27:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01597	*POTHOLING	95.000	0.000		
			HOOR	0.000	0.00	
			140.00000	0.000		0.00
0065	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	91.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0070	208-00011	*EROSION BALES (WEED FREE)	12.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0075	208-00020	*SILT FENCE	285.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0080	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0085	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0090	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0095	210-00815	*RESET SIGN PANEL	28.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0100	210-00867	*RESET FIRE PREEMPTION UNIT	1.000	0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0105	210-01720	RESET AIR VENT	4.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0110	210-04010	ADJUST MANHOLE	8.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00

CONTID: C13451
 PCN: 13451-BID
 PROJECT: STA 2854-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 12/05/2001
 10:27:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-04050	ADJUST VALVE BOX	7.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0120	212-00047	SOIL PREPARATION (SPECIAL)	0.060	0.000		
			ACRE	0.000	0.00	
			17,000.00000	0.000		0.00
0125	212-00050	*SOD	6,762.000	0.000		
			SF	0.000	0.00	
			1.05000	0.000		0.00
0130	213-00004	*MULCHING (WEED FREE STRAW)	0.000	0.000		
			ACRE	0.000	0.00	
			5,800.00000	0.000		0.00
0135	304-06007	AGGREGATE BASE COURSE (CLASS 6)	386.100	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0140	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	409.760	0.000		
			TON	0.000	0.00	
			125.00000	0.000		0.00
0145	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			75.00000	0.000		0.00
0150	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	106.000	0.000		
			GAL	0.000	0.00	
			7.50000	0.000		0.00
0155	412-00800	*CONCRETE PAVEMENT (8 INCH)	0.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0160	412-00952	*CONCRETE PAVEMENT (9 1/2 INCH) (FAST TRACK)	4,195.000	0.000		
			SY	0.000	0.00	
			46.00000	0.000		0.00
0165	601-03000	CONCRETE CLASS D	23.000	0.000		
			CY	0.000	0.00	
			460.00000	0.000		0.00

CONTID: C13451
 PCN: 13451-BID
 PROJECT: STA 2854-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 12/05/2001
 10:27:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	602-00000	REINFORCING STEEL	3,500.000	0.000		
			LB	0.000	0.00	
			0.60000	0.000		0.00
0175	604-50200	MANHOLE RING AND COVER	2.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0180	607-11580	FENCE (TEMPORARY)	100.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0185	608-00000	CONCRETE SIDEWALK	662.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0190	608-00010	CONCRETE CURB RAMP	71.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0195	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	1,090.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0200	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	377.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0205	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	754.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0210	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	10.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0215	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	10.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0220	613-70251	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT) (INSTALL ONLY)	2.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00

CONTID: C13451
 PCN: 13451-BID
 PROJECT: STA 2854-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 12/05/2001
 10:27:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-00011	*SIGN PANEL (CLASS I)	23.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0230	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	60.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0235	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	11.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0240	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0245	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	1.000	0.000		
			EACH	0.000	0.00	
			23,500.00000	0.000		0.00
0250	614-81011	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM) (INSTALL ONLY)	2.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
0255	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
0260	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			60,000.00000	0.000		0.00
0265	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			7,400.00000	0.000		0.00
0270	627-00004	*EPOXY PAVEMENT MARKING	3,635.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0275	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	155.000	0.000		
			GAL	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C13451
 PCN: 13451-BID
 PROJECT: STA 2854-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 12/05/2001
 10:27:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	179.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0285	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	321.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0290	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	1,685.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0295	629-01001	*SURVEY MONUMENT (TYPE 1)	7.000	0.000		
			EACH	0.000	0.00	
			235.00000	0.000		0.00
0300	629-01031	*SURVEY MONUMENT (TYPE 3A)	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0305	630-00000	FLAGGING	279.000	0.000		
			HOUR	0.000	0.00	
			19.50000	0.000		0.00
0310	630-00003	UNIFORMED TRAFFIC CONTROL	11.000	0.000		
			HOUR	0.000	0.00	
			48.00000	0.000		0.00
0315	630-00004	TRAFFIC CONTROL VEHICLE	1.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0320	630-00007	TRAFFIC CONTROL INSPECTION	58.000	0.000		
			DAY	0.000	0.00	
			100.00000	0.000		0.00
0325	630-00012	TRAFFIC CONTROL MANAGEMENT	77.000	0.000		
			DAY	0.000	0.00	
			350.00000	0.000		0.00
0330	630-80001	FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00

CONTID: C13451
 PCN: 13451-BID
 PROJECT: STA 2854-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 12/05/2001
 10:27:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	21.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0340	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	22.000	0.000		
			EACH	3.500	245.00	
			70.00000	3.500		245.00
0345	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0350	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	80.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0355	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	0.000		
			EACH	0.500	600.00	
			1,200.00000	0.500		600.00
0360	630-80359	PORTABLE MESSAGE SIGN PANEL	97.000	0.000		
			DAY	0.000	0.00	
			120.00000	0.000		0.00
0365	630-80360	DRUM CHANNELIZING DEVICE	95.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
0370	630-80370	CONCRETE BARRIER (TEMPORARY)	150.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0375	630-80380	TRAFFIC CONE	115.000	0.000		
			EACH	15.000	195.00	
			13.00000	15.000		195.00
0380	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13451
 PCN: 13451-BID
 PROJECT: STA 2854-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 12/05/2001
 10:27:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70034	F/A LANDSCAPING	6,221.700	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70035	F/A ADJUST UTILITIES	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70591	F/A HEALTH AND SAFETY OFFICER	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	630-86800	TRAFFIC SIGNAL (TEMP)	0.000	0.000		
			L S	0.000	0.00	
			27,457.00000	0.000		0.00
0425	202-00250	REM PAVEMENT MARKING	1,864.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
0430	630-80384	TUBULAR MARKER	26.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0435	630-86800	TRAFFIC SIGNAL (TEMP)	1.000	0.000		
			L S	0.000	0.00	
			27,457.00000	0.000		0.00
0445	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCE HBP	-1.000	0.000		
			DOL	0.000	0.00	
			4,046.03000	0.000		0.00
0450	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCE PATCHING	-1.000	0.000		
			DOL	0.000	0.00	
			4,182.09000	0.000		0.00
0455	403-33841	HBP (GR S) (100) (PG 64-22)	345.830	0.000		
			TON	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C13451
 PCN: 13451-BID
 PROJECT: STA 2854-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 12/05/2001
 10:27:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0460	202-00840	REM TRAF SIG POLE REMOVE TRAFFIC SIGNAL POLE W/ MAST ARM	1.000	0.000		
			EACH	0.000	0.00	
			1,140.95000	0.000		0.00
			CAT 0200	CURRENT AMT \$	751,627.68 \$	1,040.00 \$ 1,040.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0410	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	30,000.00	
			30,000.00000	1.000		30,000.00
0415	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	1,100.00	
			1,100.00000	1.000		1,100.00
			CAT 0400	CURRENT AMT \$	31,100.00 \$	31,100.00 \$ 31,100.00
			PROJECT TOTAL	CURRENT AMT \$	782,727.68 \$	32,140.00 \$ 32,140.00