

ESTIMATE SUMMARY

15:31:44

CONTID: C13473

ESTIMATE NO: 0006 FINL

SPEC YR: 1999

PCN: 13473-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 50.0 DAYS

TIME ALLOW:

60 CALENDAR DAYS

SIGNAL INSTALLATION

PERCENT TIME: 83.33

ORIG TIME ALLOW:

60 CALENDAR DAYS

PROJECT NO: C 1281-008

SIGNAL INSTALLATIONS

NAME OF ROAD: Federal (SH287); 120th (SH 128); --

PROJECT COUNTIES: JEFFERSON, REGION 6

ADAMS, REGION 6

CONTRACTOR:

DKS ENTERPRISES INC.

PAY PERIOD ENDING 12/11/2001

DATE TIME STARTED 02/19/2001

250 N. MAIN ST.

DATE LET 01/04/2001

DATE WORK BEGAN 02/19/2001

DATE AWARDED 01/09/2001

DATE TIME STOPPED 07/30/2001

DATE CONTRACT EXECUTED 01/25/2001

DATE ACCEPTED 07/30/2001

BRIGHTON CO 80601 720/685-0041

DATE NOTICE TO PROCEED 02/19/2001

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 363,128.46 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 288,913.00 NON-PARTICIPATING	298,493.23	0.00
PERCENT COMPLETE:	82.20% TOTAL EARNINGS	298,493.23	0.00
FUNDS AVAILABLE:	\$ 64,635.23 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	298,493.23	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	3,401.54
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	298,493.23	3,401.54
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	298,493.23	3,401.54
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 3,401.54

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13473
 PCN: 13473-BID
 PROJECT: C 1281-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 12/11/2001

15:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 SIGNAL INSTALLATIONS						
0005	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS REMOVE ASPALT MEDIAN	1.000	1.000		
			L S	0.000	0.00	
			895.00000	1.000		895.00
0010	202-00250	*REMOVAL OF PAVEMENT MARKING	83.000	50.000		
			SF	0.000	0.00	
			5.00000	50.000		250.00
0015	202-00810	*REMOVAL OF GROUND SIGN	10.000	9.000		
			EACH	0.000	0.00	
			45.00000	9.000		405.00
0020	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	5.000	2.000		
			CY	0.000	0.00	
			61.00000	2.000		122.00
0025	203-01597	POTHOLING	60.000	33.875		
			HOURL	0.000	0.00	
			80.00000	33.875		2,710.00
0030	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	64.000	64.000		
			TON	0.000	0.00	
			111.00000	64.000		7,104.00
0035	609-21011	CURB AND GUTTER TYPE 2 (SECTION I-M)	118.000	118.000		
			LF	0.000	0.00	
			15.50000	118.000		1,829.00
0040	610-00055	MEDIAN COVER MATERIAL (STONE)	157.000	0.000		
			SF	0.000	0.00	
			6.50000	0.000		0.00
0045	612-00001	*DELINEATOR (TYPE I)	6.000	0.000		
			EACH	0.000	0.00	
			21.50000	0.000		0.00
0050	612-00002	*DELINEATOR (TYPE II)	13.000	13.000		
			EACH	0.000	0.00	
			23.50000	13.000		305.50
0055	613-00201	2 INCH ELECTRICAL CONDUIT (JACKED)	425.000	425.000		
			LF	0.000	0.00	
			21.00000	425.000		8,925.00

CONTID: C13473
 PCN: 13473-BID
 PROJECT: C 1281-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 12/11/2001
 15:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 SIGNAL INSTALLATIONS						
0060	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,416.000	2,416.000		
			LF	0.000	0.00	
			7.50000	2,416.000		18,120.00
0065	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	186.000	186.000		
			LF	0.000	0.00	
			15.00000	186.000		2,790.00
0070	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	6.000	6.000		
			EACH	0.000	0.00	
			650.00000	6.000		3,900.00
0075	614-00011	*SIGN PANEL (CLASS I)	38.500	38.500		
			SF	0.000	0.00	
			17.00000	38.500		654.50
0080	614-00012	*SIGN PANEL (CLASS II)	56.000	56.000		
			SF	0.000	0.00	
			19.50000	56.000		1,092.00
0085	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	44.000	44.000		
			LF	0.000	0.00	
			47.50000	44.000		2,090.00
0090	614-70117	PEDESTRIAN SIGNAL FACE (16)	6.000	6.000		
			EACH	0.000	0.00	
			505.00000	6.000		3,030.00
0095	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	40.000	40.000		
			EACH	0.000	0.00	
			940.00000	40.000		37,600.00
0100	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			1,650.00000	2.000		3,300.00
0105	614-72875	LOOP DETECTOR WIRE	2,172.000	2,172.000		
			LF	0.000	0.00	
			2.20000	2,172.000		4,778.40
0110	614-72887	MICROWAVE VEHICLE RADAR DETECTOR	4.000	4.000		
			EACH	0.000	0.00	
			4,880.00000	4.000		19,520.00

CONTID: C13473
 PCN: 13473-BID
 PROJECT: C 1281-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 12/11/2001
 15:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 SIGNAL INSTALLATIONS						
0115	614-80000	FLASHING BEACON	4.000	4.000		
			EACH	0.000	0.00	
			1,310.00000	4.000		5,240.00
0120	614-85312	TRAFFIC SIGNAL SPAN WIRE POLE (12 INCH)	6.000	6.000		
			EACH	0.000	0.00	
			4,075.00000	6.000		24,450.00
0125	614-85362	TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (12 INCH)	6.000	6.000		
			EACH	0.000	0.00	
			4,270.00000	6.000		25,620.00
0130	614-86240	TRAFFIC SIGNAL CONTROLLER (TYPE 170)	3.000	3.000		
			EACH	0.000	0.00	
			9,300.00000	3.000		27,900.00
0135	614-86715	TRAFFIC SIGNAL EQUIPMENT	3.000	3.000		
			EACH	0.000	0.00	
			5,660.00000	3.000		16,980.00
0140	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0145	625-00000	CONSTRUCTION SURVEYING FOR MEDIAN ON MCCASLIN	1.000	0.500		
			L S	0.000	0.00	
			1,000.00000	0.500		500.00
0150	626-00000	MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			16,500.00000	1.000		16,500.00
0155	627-00070	*PREFORMED THERMOPLASTIC PAVEMENT MARKING	685.000	0.000		
			SF	0.000	0.00	
			8.60000	0.000		0.00
0160	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	975.000	0.000		
			SF	0.000	0.00	
			8.60000	0.000		0.00
0165	630-00000	*FLAGGING	375.500	375.500		
			HOURLY	0.000	0.00	
			26.75000	375.500		10,044.63

CONTID: C13473
 PCN: 13473-BID
 PROJECT: C 1281-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 12/11/2001
 15:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 SIGNAL INSTALLATIONS						
0170	630-00002	*TRAFFIC CONTROL SUPERVISOR	60.000	45.000		
			DAY	0.000	0.00	
			401.25000	45.000		18,056.25
0175	630-00007	*TRAFFIC CONTROL INSPECTION	63.000	63.000		
			DAY	0.000	0.00	
			53.50000	63.000		3,370.50
0180	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	2.000	2.000		
			EACH	0.000	0.00	
			53.50000	2.000		107.00
0185	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	37.000	37.000		
			EACH	0.000	0.00	
			53.50000	37.000		1,979.50
0190	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	24.000	24.000		
			EACH	0.000	0.00	
			53.50000	24.000		1,284.00
0195	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	220.000	200.000		
			SF	0.000	0.00	
			16.10000	200.000		3,220.00
0200	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	2.000		
			EACH	0.000	0.00	
			268.00000	2.000		536.00
0205	630-80380	*TRAFFIC CONE	150.000	60.000		
			EACH	0.000	0.00	
			15.00000	60.000		900.00
0210	700-70010	F/A MINOR CONTRACT REVISIONS	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70028	F/A ESB PROGRAM	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70072	F/A OBTAIN POWER FROM PUBLIC SERVICE CO	2,874.000	2,874.000		
			F A	0.000	0.00	
			1.00000	2,874.000		2,874.00

CONTID: C13473
 PCN: 13473-BID
 PROJECT: C 1281-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 12/11/2001
 15:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 SIGNAL INSTALLATIONS						
0225	700-70074	F/A OBTAIN POWER FROM UNITED POWER	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70310	F/A LANDSCAPING	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	630-00003	UNIFORMED TRAF CTRL HANGING SPAN WIRE ACROSS SH 85	8.000	8.000		
			HOOR	0.000	0.00	
			68.75000	8.000		550.00
0245	630-80360	*DRUM CHANNELIZING DEVICE DRUMS FOR SH 128/MCCASLIN	27.000	27.000		
			EACH	0.000	0.00	
			13.75000	27.000		371.25
0250	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN) USED ON SH 128/MCCASLIN	27.000	27.000		
			EACH	0.000	0.00	
			7.70000	27.000		207.90
0255	613-07000	PULL BOX (SPEC) FOUR 6 X 6 LOOPS WERE INSTALLED AT SH 85/112TH	4.000	4.000		
			EACH	0.000	0.00	
			380.00000	4.000		1,520.00
0260	614-72880	DETECT AMP (LOOP) FOUR 6 X 6 LOOPS WERE INSTALLED AS	2.000	2.000		
			EACH	0.000	0.00	
			250.00000	2.000		500.00
0265	613-10000	WIRING INSTALL FOUR 6 X 6 LOOPS AS PER TRAFFIC SIGNAL DEPT	1.000	1.000		
			L S	0.000	0.00	
			1,180.00000	1.000		1,180.00
0270	614-72860	PED PUSH BUTTON PEDESTRIAN PUSH BUTTONS FOR SH 287/67TH	2.000	2.000		
			EACH	0.000	0.00	
			140.00000	2.000		280.00
0275	202-00001	REM STRUCTURE SH 287/67TH PER ROW REMOVE PLANTER TO	1.000	1.000		
			EACH	0.000	0.00	
			3,751.78000	1.000		3,751.78

CONTID: C13473
 PCN: 13473-BID
 PROJECT: C 1281-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/11/2001

ESTIMATE NO: 0006

15:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 SIGNAL INSTALLATIONS						
0280	627-00002	*THERMOPLASTIC PVMT MKG	1,800.000	1,800.000		
			SF	0.000	0.00	
			5.75000	1,800.000		10,350.00
0285	900-00014	ADDED ITEM (LUMP SUM)/ SH 85/112TH	1.000	1.000		
			L S	0.000	0.00	
			200.00000	1.000		200.00
			CAT 0200	CURRENT AMT \$	363,128.46 \$	0.00 \$ 298,493.21
			PROJECT TOTAL	CURRENT AMT \$	363,128.46 \$	0.00 \$ 298,493.21