

ESTIMATE SUMMARY

CONTID: C13506R

ESTIMATE NO: 0008 PROG

SPEC YR: 2002

PCN: 13506R-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 118.(DAYS

TIME ALLOW: 120 WORK DAYS

120 WORK DAYS

Idaho Springs Drainage, Re-Ad

PERCENT TIME: 98.33

ORIG TIME ALLOW: 120 WORK DAYS

120 WORK DAYS

PROJECT NO: NH 0404-039

Idaho Springs Drainage, Re-Ad

NAME OF ROAD: 070K

PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR:

CONCRETE WORKS OF COLORADO INCORPORATED

PAY PERIOD ENDING 02/13/2006

DATE TIME STARTED 03/18/2005

1260 ROCK CREEK CIRCLE

DATE LET 02/17/2005

DATE WORK BEGAN 04/25/2005

DATE AWARDED 02/25/2005

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/18/2005

DATE ACCEPTED

LAFAYETTE CO 80026 303 665 2933

DATE NOTICE TO PROCEED 03/18/2005

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,230,605.22	PARTICIPATING	\$ 2,380,610.07	\$ 101,451.25
AWARD PROJECT AMT:	\$ 2,856,297.60	NON-PARTICIPATING	756,595.15	0.00
PERCENT COMPLETE:	97.11%	TOTAL EARNINGS	3,137,205.22	101,451.25
FUNDS AVAILABLE:	\$ 93,400.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	3,137,205.22	101,451.25
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-42,844.46	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	3,094,360.76	101,451.25
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	3,094,360.76	101,451.25
		OTHER ADJUSTMENTS	0.00	0.00
			<hr/>	
			PAYMENT DUE	\$ 101,451.25

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	REMOVAL OF STRUCTURE	24.000	24.000		
			EACH	0.000	0.00	
			700.00000	24.000		16,800.00
0010	202-00002	REMOVAL OF STRUCTURE (SPECIAL)	9.000	9.000		
			EACH	0.000	0.00	
			3,000.00000	9.000		27,000.00
0015	202-00010	REMOVAL OF TREE	12.000	12.000		
			EACH	0.000	0.00	
			900.00000	12.000		10,800.00
0020	202-00035	REMOVAL OF PIPE	110.000	110.000		
			LF	0.000	0.00	
			15.00000	110.000		1,650.00
0025	202-00200	REMOVAL OF SIDEWALK	1,788.000	1,788.000		
			SY	0.000	0.00	
			12.00000	1,788.000		21,456.00
0030	202-00210	REMOVAL OF CONCRETE PAVEMENT	4,828.300	4,828.300		
			SY	0.000	0.00	
			10.00000	4,828.300		48,283.00
0035	202-00220	REMOVAL OF ASPHALT MAT	3,734.100	3,734.100		
			SY	0.000	0.00	
			18.00000	3,734.100		67,213.80
0040	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	6,135.400	6,135.400		
			SY	0.000	0.00	
			3.60000	6,135.400		22,087.44
0045	202-00700	*REMOVAL OF LIGHT STANDARD	4.000	4.000		
			EACH	0.000	0.00	
			750.00000	4.000		3,000.00
0050	202-00810	REMOVAL OF GROUND SIGN	22.000	22.000		
			EACH	0.000	0.00	
			75.00000	22.000		1,650.00
0055	202-05006	SAWING CONCRETE (6 INCH)	589.000	589.000		
			LF	0.000	0.00	
			3.00000	589.000		1,767.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	2,288.000	2,288.000		
			CY	0.000	0.00	
			16.00000	2,288.000		36,608.00
0065	203-01500	BLADING	137.000	137.000		
			HOUR	0.000	0.00	
			75.00000	137.000		10,275.00
0070	203-01597	POTHOLING	97.500	97.500		
			HOUR	0.000	0.00	
			200.00000	97.500		19,500.00
0075	206-00000	STRUCTURE EXCAVATION	154.000	154.000		
			CY	0.000	0.00	
			20.00000	154.000		3,080.00
0080	206-00100	STRUCTURE BACKFILL (CLASS 1)	185.000	184.790		
			CY	0.000	0.00	
			26.00000	184.790		4,804.54
0085	206-01781	SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0090	206-01782	SHORING (AREA 2)	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0095	207-00205	*TOPSOIL	47.630	47.630		
			CY	0.000	0.00	
			56.00000	47.630		2,667.28
0100	208-00011	*EROSION BALES (WEED FREE)	79.000	79.000		
			EACH	0.000	0.00	
			20.00000	79.000		1,580.00
0105	208-00020	*SILT FENCE	782.000	782.000		
			LF	0.000	0.00	
			4.00000	782.000		3,128.00
0110	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00051	*STORM DRAIN INLET PROTECTION	132.000	132.000		
			LF	0.000	0.00	
			4.50000	132.000		594.00
0120	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			7,500.00000	1.000		7,500.00
0125	210-00060	RESET MARKER	0.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0130	210-00810	RESET GROUND SIGN	0.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0135	210-00815	RESET SIGN PANEL	9.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0140	212-00006	*SEEDING (NATIVE)	2.000	0.050		
			ACRE	0.000	0.00	
			1,500.00000	0.050		75.00
0145	212-01200	*LANDSCAPE RESTORATION	1.000	1.000		
			L S	0.000	0.00	
			9,500.00000	1.000		9,500.00
0150	213-00002	*MULCHING (WEED FREE HAY)	2.000	0.100		
			ACRE	0.000	0.00	
			1,000.00000	0.100		100.00
0155	250-00050	*MONITORING TECHNICIAN	19.000	19.000		
			HOUR	0.000	0.00	
			75.00000	19.000		1,425.00
0160	250-00110	*HEALTH AND SAFETY OFFICER	15.000	15.000		
			HOUR	0.000	0.00	
			135.00000	15.000		2,025.00
0165	250-00120	*MATERIAL SAMPLING AND DELIVERY	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	304-06000	AGGREGATE BASE COURSE (CLASS 6)	247.380	247.380		
			TON	0.000	0.00	
			30.00000	247.380		7,421.40
0175	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	243.500	243.500		
			TON	0.000	0.00	
			120.00000	243.500		29,220.00
0180	403-33721	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28)	3,652.430	3,652.430		
			TON	0.000	0.00	
			54.00000	3,652.430		197,231.22
0185	403-34751	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 64-28)	1,247.810	1,247.810		
			TON	0.000	0.00	
			65.00000	1,247.810		81,107.65
0190	411-10253	*EMULSIFIED ASPHALT (CSS-1H)	845.000	844.500		
			GAL	0.000	0.00	
			6.00000	844.500		5,067.00
0195	412-00600	CONCRETE PAVEMENT (6 INCH)	248.020	248.020		
			SY	0.000	0.00	
			38.00000	248.020		9,424.76
0200	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	133.100	83.330		
			SY	49.770	1,244.25	
			25.00000	133.100		3,327.50
0205	506-00212	RIPRAP (12 INCH)	104.450	87.860		
			CY	0.000	0.00	
			75.00000	87.860		6,589.50
0210	507-00000	CONCRETE SLOPE AND DITCH PAVING	10.040	10.040		
			CY	0.000	0.00	
			300.00000	10.040		3,012.00
0215	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			210.00000	0.000		0.00
0220	509-00001	STRUCTURAL STEEL (GALVANIZED)	2,067.000	2,067.000		
			LB	0.000	0.00	
			6.50000	2,067.000		13,435.50

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	514-00100	*HAND RAIL	68.830	68.830		
			LF	0.000	0.00	
			156.00000	68.830		10,737.48
0230	514-00200	*PEDESTRIAN RAILING (STEEL)	420.000	419.500		
			LF	0.000	0.00	
			180.00000	419.500		75,510.00
0235	518-00106	WATERSTOP (6 INCH)	11.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0240	601-01000	CONCRETE CLASS B	61.330	61.330		
			CY	0.000	0.00	
			400.00000	61.330		24,532.00
0245	601-03050	CONCRETE CLASS D (WALL)	83.330	83.300		
			CY	0.000	0.00	
			750.00000	83.300		62,475.00
0250	601-03052	CONCRETE CLASS D (WALL) (COLORED)	58.670	58.670		
			CY	0.000	0.00	
			800.00000	58.670		46,936.00
0255	602-00020	REINFORCING STEEL (EPOXY COATED)	13,371.000	13,371.000		
			LB	0.000	0.00	
			1.50000	13,371.000		20,056.50
0260	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	813.000	813.000		
			LF	0.000	0.00	
			48.00000	813.000		39,024.00
0265	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	436.000	436.000		
			LF	0.000	0.00	
			58.00000	436.000		25,288.00
0270	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	339.000	339.000		
			LF	0.000	0.00	
			75.00000	339.000		25,425.00
0275	603-01425	42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	569.000	569.000		
			LF	0.000	0.00	
			120.00000	569.000		68,280.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-01485	48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	103.000	103.000		
			LF	0.000	0.00	
			145.00000	103.000		14,935.00
0285	603-02185	23X14 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	549.000	549.000		
			LF	0.000	0.00	
			65.00000	549.000		35,685.00
0290	603-02245	30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	93.000	93.000		
			LF	0.000	0.00	
			80.00000	93.000		7,440.00
0295	604-00305	INLET TYPE C (5 FOOT)	7.000	7.000		
			EACH	0.000	0.00	
			2,200.00000	7.000		15,400.00
0300	604-00310	INLET TYPE C (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0305	604-16005	INLET TYPE 16 (5 FOOT)	12.000	12.000		
			EACH	0.000	0.00	
			2,300.00000	12.000		27,600.00
0310	604-16010	INLET TYPE 16 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00
0315	604-16505	INLET TYPE 16 (DOUBLE) (5 FOOT)	6.000	6.000		
			EACH	0.000	0.00	
			3,000.00000	6.000		18,000.00
0320	604-16510	INLET TYPE 16 (DOUBLE) (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,500.00000	1.000		5,500.00
0325	604-16605	INLET TYPE 16 (TRIPLE) (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0330	604-16610	INLET TYPE 16 (TRIPLE) (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,800.00000	2.000		11,600.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	604-19005	INLET SPECIAL (5 FOOT)	2.000 EACH 12,000.00000	2.000 0.000 2.000	0.00 0.00	24,000.00
0340	604-19010	INLET SPECIAL (10 FOOT)	2.000 EACH 16,000.00000	2.000 0.000 2.000	0.00 0.00	32,000.00
0345	604-19505	INLET TYPE R L 20 (5 FOOT)	1.000 EACH 5,200.00000	1.000 0.000 1.000	0.00 0.00	5,200.00
0350	604-19510	INLET TYPE R L 20 (10 FOOT)	2.000 EACH 7,500.00000	2.000 0.000 2.000	0.00 0.00	15,000.00
0355	604-30005	MANHOLE SLAB BASE (5 FOOT)	9.000 EACH 2,000.00000	9.000 0.000 9.000	0.00 0.00	18,000.00
0360	604-30010	MANHOLE SLAB BASE (10 FOOT)	4.000 EACH 2,600.00000	4.000 0.000 4.000	0.00 0.00	10,400.00
0365	604-30015	MANHOLE SLAB BASE (15 FOOT)	6.000 EACH 3,200.00000	6.000 0.000 6.000	0.00 0.00	19,200.00
0370	604-50062	GRATING AND FRAME	18.000 EACH 750.00000	18.000 0.000 18.000	0.00 0.00	13,500.00
0375	607-11525	FENCE (PLASTIC)	200.000 LF 6.00000	200.000 0.000 200.000	0.00 0.00	1,200.00
0380	608-00000	CONCRETE SIDEWALK	1,252.720 SY 28.00000	1,252.720 0.000 1,252.720	0.00 0.00	35,076.16
0385	608-00005	CONCRETE SIDEWALK (SPECIAL)	232.040 SY 100.00000	232.040 0.000 232.040	0.00 0.00	23,204.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	608-00006	CONCRETE SIDEWALK (6 INCH)	507.830	507.830		
			SY	0.000	0.00	
			38.00000	507.830		19,297.54
0395	608-00010	CONCRETE CURB RAMP	187.460	187.460		
			SY	0.000	0.00	
			90.00000	187.460		16,871.40
0400	608-00350	CONCRETE SIDEWALK (COLORED)	636.750	636.750		
			SY	0.000	0.00	
			45.00000	636.750		28,653.75
0405	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	3,853.000	3,852.500		
			LF	0.000	0.00	
			14.00000	3,852.500		53,935.00
0410	609-24003	GUTTER TYPE 2 (3 FOOT)	38.000	38.000		
			LF	0.000	0.00	
			20.00000	38.000		760.00
0415	609-24004	GUTTER TYPE 2 (4 FOOT)	30.000	30.000		
			LF	0.000	0.00	
			25.00000	30.000		750.00
0420	613-00200	*2 INCH ELECTRICAL CONDUIT	2,875.000	2,875.000		
			LF	0.000	0.00	
			12.50000	2,875.000		35,937.50
0425	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0430	613-16010	*LIGHT STANDARD AND LUMINAIRE (DECORATIVE)	14.000	0.000		
			EACH	14.000	98,000.00	
			7,000.00000	14.000		98,000.00
0435	613-40000	*CONCRETE FOUNDATION PAD	14.000	14.000		
			EACH	0.000	0.00	
			1,200.00000	14.000		16,800.00
0440	614-00011	SIGN PANEL (CLASS I)	104.250	104.250		
			SF	0.000	0.00	
			20.00000	104.250		2,085.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	614-01502	STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	189.000	189.000		
			LF	0.000	0.00	
			15.00000	189.000		2,835.00
0450	621-00450	DETOUR PAVEMENT	0.000	0.000		
			SY	0.000	0.00	
			28.00000	0.000		0.00
0455	625-00000	CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00
0460	625-00001	CONSTRUCTION SURVEYING (HOURLY)	20.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00
0465	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			200,000.00000	1.000		200,000.00
0470	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			75,000.00000	1.000		75,000.00
0475	627-00005	*EPOXY PAVEMENT MARKING	22.000	22.000		
			GAL	0.000	0.00	
			70.00000	22.000		1,540.00
0480	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	54.390	54.390		
			GAL	0.000	0.00	
			60.00000	54.390		3,263.40
0485	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	175.000	175.000		
			SF	0.000	0.00	
			15.00000	175.000		2,625.00
0490	629-01005	SURVEY MONUMENT (TYPE 5)	6.000	6.000		
			EACH	0.000	0.00	
			500.00000	6.000		3,000.00
0495	630-00000	*FLAGGING	4,700.000	4,646.500		
			HOUR	29.000	667.00	
			23.00000	4,675.500		107,536.50

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	630-00007	*TRAFFIC CONTROL INSPECTION	140.000	80.000		
			DAY	2.000	160.00	
			80.00000	82.000		6,560.00
0505	630-00012	*TRAFFIC CONTROL MANAGEMENT	160.000	137.000		
			DAY	3.000	1,380.00	
			460.00000	140.000		64,400.00
0510	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	9.000	8.100		
			EACH	0.000	0.00	
			150.00000	8.100		1,215.00
0515	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	1.800		
			EACH	0.000	0.00	
			200.00000	1.800		360.00
0520	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	65.000	58.500		
			EACH	0.000	0.00	
			56.00000	58.500		3,276.00
0525	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	32.000	28.800		
			EACH	0.000	0.00	
			70.00000	28.800		2,016.00
0530	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	5.000	4.500		
			EACH	0.000	0.00	
			65.00000	4.500		292.50
0535	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	699.000	629.100		
			SF	0.000	0.00	
			17.00000	629.100		10,694.70
0540	630-80360	*DRUM CHANNELIZING DEVICE	30.000	27.000		
			EACH	0.000	0.00	
			35.00000	27.000		945.00
0545	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	10.000	9.000		
			EACH	0.000	0.00	
			45.00000	9.000		405.00
0550	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	10.000	9.000		
			EACH	0.000	0.00	
			45.00000	9.000		405.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	630-80380	*TRAFFIC CONE	250.000	225.000		
			EACH	0.000	0.00	
			6.00000	225.000		1,350.00
0560	700-70010	F/A MINOR CONTRACT REVISIONS	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70011	F/A PARTNERING	1,895.980	1,895.980		
			F A	0.000	0.00	
			1.00000	1,895.980		1,895.98
0570	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70023	F/A ON-THE-JOB TRAINEE	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70025	F/A QUALITY INCENTIVE PAYMENT	0.000	-8,260.490		
			F A	0.000	0.00	
			1.00000	-8,260.490		-8,260.49
0590	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0725	900-00012	*ADDED ITEM (FOOT)/ VIDEO SEWER LINE	1,693.000	1,693.000		
			LF	0.000	0.00	
			1.95000	1,693.000		3,301.35
0730	900-00012	*ADDED ITEM (FOOT)/ JET CLEAN SEWER MAIN	1,693.000	1,693.000		
			LF	0.000	0.00	
			0.98000	1,693.000		1,659.14
0735	900-00010	*ADDED ITEM (HOUR)/	5.000	5.000		
			HOUR	0.000	0.00	
			150.00000	5.000		750.00
0740	208-00005	EROSION LOG	160.000	160.000		
			LF	0.000	0.00	
			7.13000	160.000		1,140.80
0745	900-00025	ADDED ITEM (WORK DAY)/	41.000	41.000		
			WD	0.000	0.00	
			465.37000	41.000		19,080.17
0750	202-00155	REMOVAL OF WALL	123.000	123.000		
			LF	0.000	0.00	
			35.00000	123.000		4,305.00
0755	604-00510	INLET TYPE D (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,500.00000	2.000		11,000.00
0760	900-00014	ADDED ITEM (LUMP SUM)/	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
0765	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT) MCR LINE ITEM #8.	247.000	247.000		
			SY	0.000	0.00	
			2.30000	247.000		568.10
0770	900-00007	ADDED ITEM (EACH)/ MCR LINE ITEM #9	1.000	1.000		
			EACH	0.000	0.00	
			1,550.00000	1.000		1,550.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0790	900-00006	ADDED ITEM (DOLLAR) /	-2,499.000	-2,499.000		
			DOL	0.000	0.00	
			1.00000	-2,499.000		-2,499.00
			CAT 0200	CURRENT AMT \$	2,421,810.07 \$	101,451.25 \$
CAT NO0201 IDAHO SPRINGS						
0610	202-00031	REMOVAL OF FIRE HYDRANT	3.000	3.000		
			EACH	0.000	0.00	
			1,000.00000	3.000		3,000.00
0615	210-04010	*ADJUST MANHOLE	0.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0620	210-04015	MODIFY MANHOLE	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0625	603-50004	4 INCH PLASTIC PIPE	1,510.000	1,510.000		
			LF	0.000	0.00	
			20.00000	1,510.000		30,200.00
0630	603-50008	8 INCH PLASTIC PIPE	2,723.800	2,723.800		
			LF	0.000	0.00	
			52.00000	2,723.800		141,637.60
0635	604-30010	MANHOLE SLAB BASE (10 FOOT)	8.000	8.000		
			EACH	0.000	0.00	
			2,600.00000	8.000		20,800.00
0640	613-40010	*LIGHT STANDARD FOUNDATION	14.000	13.000		
			EACH	0.000	0.00	
			1,200.00000	13.000		15,600.00
0645	619-00002	WATER SERVICE	62.000	62.000		
			EACH	0.000	0.00	
			1,500.00000	62.000		93,000.00
0650	619-00007	CONNECT TO EXISTING WATERLINE	6.000	6.000		
			EACH	0.000	0.00	
			1,000.00000	6.000		6,000.00

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 IDAHO SPRINGS							
0655	619-06080	8 INCH DUCTILE IRON PIPE	2,698.000	2,698.000			
			LF	0.000	0.00		
			46.00000	2,698.000		124,108.00	
0660	619-75064	8 INCH GATE VALVE	10.000	10.000			
			EACH	0.000	0.00		
			1,000.00000	10.000		10,000.00	
0665	619-78048	6 INCH FIRE HYDRANT	8.000	8.000			
			EACH	0.000	0.00		
			3,000.00000	8.000		24,000.00	
0670	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0715	604-30005	MANHOLE SLAB BASE (5 FOOT)	7.000	7.000			
			EACH	0.000	0.00		
			2,000.00000	7.000		14,000.00	
0720	603-50006	6 INCH PLASTIC PIPE	160.500	160.500			
			LF	0.000	0.00		
			38.50000	160.500		6,179.25	
0775	619-06060	6 INCH DUCTILE IRON PIPE MCR #2 LINE ITEM #1	75.000	75.000			
			LF	0.000	0.00		
			40.50000	75.000		3,037.50	
0780	900-00007	ADDED ITEM (EACH)/ MANHOLE AND AIR VENT FOR NEW WATER MAIN.	1.000	1.000			
			EACH	0.000	0.00		
			5,250.00000	1.000		5,250.00	
			CAT 0201	CURRENT AMT \$	498,012.35 \$	0.00 \$	496,812.35
CAT NO0202 CDPHE BIG 5 LINE							
0675	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	508.790	508.790			
			TON	0.000	0.00		
			120.00000	508.790		61,054.80	
0680	604-30010	MANHOLE SLAB BASE (10 FOOT)	4.000	4.000			
			EACH	0.000	0.00		
			2,600.00000	4.000		10,400.00	

CONTID: C13506R
 PCN: 13506R-BID
 PROJECT: NH 0404-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 02/13/2006
 15:25:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0202 CDPHE BIG 5 LINE							
0685	604-30015	MANHOLE SLAB BASE (15 FOOT)	0.000	0.000			
			EACH	0.000	0.00		
			3,200.00000	0.000		0.00	
0690	619-50320	4 INCH PLASTIC PIPE	5,876.000	5,876.000			
			LF	0.000	0.00		
			28.00000	5,876.000		164,528.00	
0695	619-76932	4 INCH BALL VALVE	12.000	12.000			
			EACH	0.000	0.00		
			650.00000	12.000		7,800.00	
0785	604-30005	MANHOLE SLAB BASE (5 FOOT) ADDED TO CAT. 202 BY CMO #16.	8.000	8.000			
			EACH	0.000	0.00		
			2,000.00000	8.000		16,000.00	
			CAT 0202	CURRENT AMT \$	259,782.80 \$	0.00 \$	259,782.80
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0700	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			25,000.00000	1.000		25,000.00	
0705	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			25,000.00000	1.000		25,000.00	
0710	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			1,000.00000	1.000		1,000.00	
			CAT 0400	CURRENT AMT \$	51,000.00 \$	0.00 \$	51,000.00
PROJECT TOTAL			CURRENT AMT \$	3,230,605.22 \$	101,451.25 \$	3,137,205.22	