

ESTIMATE SUMMARY

10:28:27

CONTID: C13507

ESTIMATE NO: 0007 PROG

SPEC YR: 1999

PCN: 13507-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 129.0 DAYS

TIME ALLOW:

264 WORK DAYS

SH119-Black Hawk

PERCENT TIME: 48.86

ORIG TIME ALLOW:

205 WORK DAYS

PROJECT NO: STA 119A-046
SH119-Black Hawk

NAME OF ROAD: 119A

PROJECT COUNTIES: GILPIN

CONTRACTOR:

KIEWIT WESTERN CO.
7926 S. Platte Canyon Road

PAY PERIOD ENDING	03/07/2003	DATE TIME STARTED	07/29/2002
DATE LET	05/30/2002	DATE WORK BEGAN	
DATE AWARDED	06/14/2002	DATE TIME STOPPED	11/24/2003
DATE CONTRACT EXECUTED	06/28/2002	DATE ACCEPTED	11/24/2003
DATE NOTICE TO PROCEED	07/29/2002		

LITTLETON CO 80128-59 303-979-9330

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,721,246.98 PARTICIPATING	\$ 2,819,929.57	\$ 454,272.35
AWARD PROJECT AMT:	\$ 6,837,444.05 NON-PARTICIPATING	214,449.80	55,012.35
PERCENT COMPLETE:	39.30% TOTAL EARNINGS	3,034,379.37	509,284.70
FUNDS AVAILABLE:	\$ 4,686,867.61 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,034,379.37	509,284.70
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-9,870.84	-1,040.66
	SECURITIES ENCUMBERED	9,870.84	1,040.66
	NET EARNINGS	3,034,379.37	509,284.70
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,034,379.37	509,284.70
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 509,284.70

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			45,000.00000	1.000		45,000.00
0010	202-00001	REMOVAL OF STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,650.00000	1.000		1,650.00
0015	202-00015	REMOVAL OF HEADWALL	4.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0020	202-00033	REMOVAL OF PIPE	1.000	0.000		
			EACH	0.000	0.00	
			830.00000	0.000		0.00
0025	202-00220	REMOVAL OF ASPHALT MAT	6,931.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0030	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	2,870.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	1,563.000	1,008.000		
			SF	0.000	0.00	
			2.00000	1,008.000		2,016.00
0040	202-00810	*REMOVAL OF GROUND SIGN	5.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0045	202-00831	*REMOVAL OF TRAFFIC SIGNAL HEAD	9.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0050	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	4.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0055	202-00848	*REMOVAL OF TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,438.000	75.500		
			LF	0.000	0.00	
			3.00000	75.500		226.50
0065	202-01300	*REMOVAL OF END ANCHORAGE	2.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0070	202-04001	PLUG CULVERT	3.000	0.000		
			EACH	0.000	0.00	
			860.00000	0.000		0.00
0075	202-04002	CLEAN CULVERT	1.000	0.500		
			EACH	0.000	0.00	
			1,000.00000	0.500		500.00
0080	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	146,962.000	50,291.560		
			CY	19,176.000	380,643.60	
			19.85000	69,467.560		1,378,931.07
0085	203-01500	BLADING	0.000	0.000		
			hour	0.000	0.00	
			110.00000	0.000		0.00
0090	203-01510	BACKHOE	7.000	7.000		
			hour	0.000	0.00	
			100.00000	7.000		700.00
0095	203-01594	COMBINATION LOADER	5.000	0.000		
			hour	0.000	0.00	
			100.00000	0.000		0.00
0100	203-01597	POTHOLING	36.000	16.000		
			hour	0.000	0.00	
			225.00000	16.000		3,600.00
0105	203-02060	*PRESPLITTING	54,119.000	28,627.000		
			LF	1,202.000	13,222.00	
			11.00000	29,829.000		328,119.00
0110	203-02300	ROCK SCALER	39.000	26.500		
			hour	2.000	200.00	
			100.00000	28.500		2,850.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-02310	SCALER FOREMAN	24.000	11.000		
			HOOR	1.000	125.00	
			125.00000	12.000		1,500.00
0120	206-00000	STRUCTURE EXCAVATION	446.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
0125	207-00205	TOPSOIL	157.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0130	208-00005	EROSION LOG	0.000	0.000		
			LF	0.000	0.00	
			6.65000	0.000		0.00
0135	208-00011	EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			22.25000	0.000		0.00
0140	208-00020	SILT FENCE	1,165.000	1,165.000		
			LF	0.000	0.00	
			3.00000	1,165.000		3,495.00
0145	208-00050	STORM DRAIN INLET PROTECTION	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0150	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0155	208-00110	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			16.50000	0.000		0.00
0160	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			7,000.00000	1.000		7,000.00
0165	210-00760	*RESET LUMINAIRE	2.000	0.000		
			EACH	0.000	0.00	
			285.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00831	*RESET TRAFFIC SIGNAL HEAD	6.000	2.000		
			EACH	0.000	0.00	
			250.00000	2.000		500.00
0175	211-01115	*ROCK REINFORCEMENT (NUMBER 10)	13,664.000	4,003.000		
			LF	889.000	29,337.00	
			33.00000	4,892.000		161,436.00
0180	212-00006	*SEEDING (NATIVE)	0.600	0.000		
			ACRE	0.000	0.00	
			800.00000	0.000		0.00
0185	212-00047	*SOIL PREPARATION (SPECIAL)	0.500	0.000		
			ACRE	0.000	0.00	
			5,500.00000	0.000		0.00
0190	213-00003	*MULCHING (WEED FREE)	0.600	0.000		
			ACRE	0.000	0.00	
			1,600.00000	0.000		0.00
0195	213-00061	*MULCH TACKIFIER	180.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
0200	213-00100	*SOIL BINDER	0.100	0.000		
			ACRE	0.000	0.00	
			14,000.00000	0.000		0.00
0205	213-00700	LANDSCAPE BOULDER	7.000	7.000		
			EACH	0.000	0.00	
			225.00000	7.000		1,575.00
0210	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	0.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0215	214-01010	*BRUSH LAYER CUTTING	0.000	0.000		
			EACH	0.000	0.00	
			4.00000	0.000		0.00
0220	250-00100	ENVIRONMENTAL HEALTH AND SAFETY	1.000	1.000		
			L S	0.000	0.00	
			3,000.00000	1.000		3,000.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	250-00110	HEALTH AND SAFETY OFFICER	2.000	1.500		
			hour	0.000	0.00	
			100.00000	1.500		150.00
0230	250-00120	MATERIAL SAMPLING AND DELIVERY	0.000	0.000		
			each	0.000	0.00	
			500.00000	0.000		0.00
0235	250-00210	SOLID WASTE DISPOSAL	0.000	0.000		
			cy	0.000	0.00	
			200.00000	0.000		0.00
0240	250-00220	HAZARDOUS WASTE DISPOSAL	0.000	0.000		
			cy	0.000	0.00	
			700.00000	0.000		0.00
0245	304-06000	AGGREGATE BASE COURSE (CLASS 6)	992.060	0.000		
			ton	0.000	0.00	
			30.00000	0.000		0.00
0250	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	221.060	0.000		
			ton	0.000	0.00	
			150.00000	0.000		0.00
0255	403-33851	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	7,545.050	0.000		
			ton	0.000	0.00	
			45.00000	0.000		0.00
0260	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	1,513.000	0.000		
			gal	0.000	0.00	
			1.00000	0.000		0.00
0265	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	134.000	0.000		
			sy	0.000	0.00	
			5.00000	0.000		0.00
0270	503-00036	*DRILLED CAISSON (36 INCH)	41.000	0.000		
			lf	0.000	0.00	
			1,000.00000	0.000		0.00
0275	506-00206	RIPRAP (6 INCH)	344.000	0.000		
			cy	0.000	0.00	
			56.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	506-00212	RIPRAP (12 INCH)	141.000	96.000		
			CY	0.000	0.00	
			26.00000	96.000		2,496.00
0285	601-01000	CONCRETE CLASS B	0.000	0.000		
			CY	0.000	0.00	
			500.00000	0.000		0.00
0290	601-10050	*SHOTCRETE CLASS I	3,311.000	2,993.000		
			SY	156.000	14,040.00	
			90.00000	3,149.000		283,410.00
0295	601-40600	*CONCRETE TINTING	5,555.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0300	603-01180	18 INCH REINFORCED CONCRETE PIPE	356.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0305	603-01300	30 INCH REINFORCED CONCRETE PIPE	311.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0310	603-01420	42 INCH REINFORCED CONCRETE PIPE	103.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0315	603-10480	48 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0320	603-50002	2 INCH PLASTIC PIPE	1,860.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0325	604-00505	INLET TYPE D (5 FOOT)	5.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0330	604-00510	INLET TYPE D (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	604-00515	INLET TYPE D (15 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0340	604-16650	INLET TYPE 16 (TRIPLE) (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
0345	604-19000	INLET SPECIAL	0.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0350	604-19205	INLET TYPE R L 10 (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
0355	604-19210	INLET TYPE R L 10 (10 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0360	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,306.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0365	607-11580	FENCE (TEMPORARY)	105.000	105.000		
			LF	0.000	0.00	
			2.25000	105.000		236.25
0370	607-55100	*WIRE MESH	179,451.000	0.000		
			SF	0.000	0.00	
			2.50000	0.000		0.00
0375	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	2,566.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0380	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	2,736.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0385	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	11,701.000	0.000		
			SF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	51.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0395	612-00042	*DELINEATOR (FLEXIBLE) (TYPE II)	41.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0400	613-00200	*2 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0405	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,103.000	426.000		
			LF	0.000	0.00	
			15.00000	426.000		6,390.00
0410	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	992.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0415	613-10000	*WIRING	1.000	0.500		
			L S	0.000	0.00	
			8,000.00000	0.500		4,000.00
0420	613-40012	LIGHT STANDARD FOUNDATION SPECIAL	0.000	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00
0425	614-00011	*SIGN PANEL (CLASS I)	49.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0430	614-00012	*SIGN PANEL (CLASS II)	23.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0435	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND)(POST AND SOCKET)	38.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0440	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	23.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	614-10130	*ILLUMINATED SIGN	2.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0450	614-70117	*PEDESTRIAN SIGNAL FACE (16)	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0455	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	7.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0460	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0465	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	7.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0470	614-72890	*SPAN WIRE CABLE	118.000	98.000		
			LF	0.000	0.00	
			15.00000	98.000		1,470.00
0475	614-80000	*FLASHING BEACON	1.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0480	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	3.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0480		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE STEEL (1MA)		0.000		
			EACH	0.000	0.00	
			7,749.10000	0.000		0.00
0485	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0490	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	1,749.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0500	621-00425	DETOUR	0.937	0.700		
			L S	0.000	0.00	
			80,000.00000	0.700		56,000.00
0505	625-00000	CONSTRUCTION SURVEYING	1.000	0.140		
			L S	0.000	0.00	
			50,000.00000	0.140		7,000.00
0510	626-00000	*MOBILIZATION	1.000	0.600		
			L S	0.000	0.00	
			400,000.00000	0.600		240,000.00
0515	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			3,500.00000	0.500		1,750.00
0520	627-00005	*EPOXY PAVEMENT MARKING	38.000	0.000		
			GAL	0.000	0.00	
			160.00000	0.000		0.00
0525	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	72.000	16.400		
			GAL	0.000	0.00	
			70.00000	16.400		1,148.00
0530	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	35.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0535	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	283.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0540	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	224.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0545	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	794.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	630-00000	*FLAGGING	10,096.000	4,440.000		
			HOURLY	585.250	11,119.75	
			19.00000	5,025.250		95,479.75
0555	630-00007	*TRAFFIC CONTROL INSPECTION	141.000	67.000		
			DAY	13.000	1,625.00	
			125.00000	80.000		10,000.00
0560	630-00012	*TRAFFIC CONTROL MANAGEMENT	264.000	114.000		
			DAY	12.000	3,960.00	
			330.00000	126.000		41,580.00
0565	630-80001	*FLASHING BEACON (PORTABLE)	2.400	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0570	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	3.600	1.500		
			EACH	0.000	0.00	
			250.00000	1.500		375.00
0575	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	57.600	24.000		
			EACH	0.000	0.00	
			100.00000	24.000		2,400.00
0580	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	3.600	1.500		
			EACH	0.000	0.00	
			150.00000	1.500		225.00
0585	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	2.400	1.000		
			EACH	0.000	0.00	
			175.00000	1.000		175.00
0590	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	156.000	65.000		
			SF	0.000	0.00	
			25.00000	65.000		1,625.00
0595	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.600	1.500		
			EACH	0.000	0.00	
			25,000.00000	1.500		37,500.00
0600	630-80360	*DRUM CHANNELIZING DEVICE	38.400	5.000		
			EACH	0.000	0.00	
			60.00000	5.000		300.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	630-80380	*TRAFFIC CONE	140.400	58.500		
			EACH	0.000	0.00	
			20.00000	58.500		1,170.00
0610	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70010	F/A MINOR CONTRACT REVISIONS	185,938.460	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70011	F/A PARTNERING	5,000.000	1.000		
			F A	0.000	0.00	
			1.00000	1.000		1.00
0625	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (SMOOTHNESS)	-1,206.800	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0630	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70025	F/A QUALITY INCENTIVE PAYMENT	14,872.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	700-70028	F/A ESB PROGRAM	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0650	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0655	700-70426	F/A STABILIZATION	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	700-70580	F/A TEST INSTRUMENTS TESTING FOR ANALYTICA	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0665	700-70588	F/A TRANSPORTATION OF HAZARDOUS MATERIAL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	900-00006	ADDED ITEM (DOLLAR)/ THIS ITEM IS CREDIT TO THIS PROJECT	-150.000	-150.000		
			DOL	0.000	0.00	
			1.00000	-150.000		-150.00
1025	900-00006	ADDED ITEM (DOLLAR)/ INCREASED QUANTITY CMO#2 CLEARING AND GRUBBING	9,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1030	900-00006	ADDED ITEM (DOLLAR)/ INCREASED QUANTITY CMO#2 CONSTRUCTION SURVEY	10,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1035	900-00006	ADDED ITEM (DOLLAR)/ INCREASED QUANTITY CMO#2 MOBILIZATION	56,800.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1055	900-00007	ADDED ITEM (EACH)/ TEMP WORK FOR TRAFFIC SIGNAL CABINET RELOCATE CO# 8 MCR# 6	1.000	0.000		
			EACH	0.000	0.00	
			1,835.00000	0.000		0.00
1075	700-70426	F/A STABILIZATION REINFORCED SHOTCRETE F/A CO# 11 MCR# 9	1.000	0.000		
			F A	0.000	0.00	
			3,522.72000	0.000		0.00
1110	900-00006	ADDED ITEM (DOLLAR)/ RETAINING WALL FOOTER REMOVAL	1,465.790	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1115	900-00006	ADDED ITEM (DOLLAR)/ EXCAVATION OF ROCK SLAB ON THE CUT FACE	1,951.590	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1125	900-00024	ADDED ITEM (TON)/ ADDITIONAL ASPHALT CEMENT	7,545.050	0.000		
			TON	0.000	0.00	
			0.51000	0.000		0.00
1130	604-19015	INLET SPEC (15 FT) INLET SPECIAL (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
1135	900-00006	ADDED ITEM (DOLLAR)/ CAMERA EXTENSION MOUNT	412.500	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1140	900-00006	ADDED ITEM (DOLLAR)/ LIGHT FOUNDATION SPECIAL	2,610.750	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1150	900-00006	ADDED ITEM (DOLLAR)/ REMOVAL OF PAVEMENT MARKINGS	1,002.770	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1155	900-00006	ADDED ITEM (DOLLAR)/ FUEL COST ADJUSTMENT	2,153.340	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1160	900-00014	ADDED ITEM (LUMP SUM)/ RESET TRAFFIC CAMERA	1.000	0.000		
			L S	0.000	0.00	
			1,106.30000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 7,173,078.40 \$	454,272.35 \$ 2,738,929.57
CAT NO0280 CITY OF BLACK HAWK PEDESTRIAN/UTILITY BRIDGE						
0675	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			1,800.00000	1.000		1,800.00
0680	206-00000	STRUCTURE EXCAVATION	50.000	50.000		
			CY	0.000	0.00	
			7.00000	50.000		350.00
0685	206-00100	STRUCTURE BACKFILL (CLASS 1)	78.000	12.000		
			CY	7.000	4,200.00	
			600.00000	19.000		11,400.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0280 CITY OF BLACK HAWK PEDESTRIAN/UTILITY BRIDGE						
0690	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	78.000	78.000		
			LF	0.000	0.00	
			600.00000	78.000		46,800.00
0695	502-11253	STEEL PILING (HP 12X53)	101.000	101.000		
			LF	0.000	0.00	
			100.00000	101.000		10,100.00
0700	601-03040	CONCRETE CLASS D (BRIDGE)	16.500	11.300		
			CY	0.000	0.00	
			1,200.00000	11.300		13,560.00
0705	601-40301	STRUCTURAL CONCRETE COATING	1,560.000	0.000		
			SF	0.000	0.00	
			3.00000	0.000		0.00
0710	602-00000	REINFORCING STEEL	2,540.000	2,540.000		
			LB	0.000	0.00	
			1.00000	2,540.000		2,540.00
0715	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	0.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0720	613-00300	*3 INCH ELECTRICAL CONDUIT	49.000	49.000		
			LF	0.000	0.00	
			17.00000	49.000		833.00
0725	613-04000	*CONDUIT (INSTALL ONLY)	332.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0730	619-06120	*12 INCH DUCTILE IRON PIPE	230.000	0.000		
			LF	0.000	0.00	
			275.00000	0.000		0.00
0735	619-10100	10 INCH WELDED STEEL PIPE	83.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0740	619-10310	32 INCH WELDED STEEL PIPE	87.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0280 CITY OF BLACK HAWK PEDESTRIAN/UTILITY BRIDGE							
0745	619-71516	2 INCH AIR AND VACUUM VALVE	1.000	0.000			
			EACH	0.000	0.00		
			8,600.00000	0.000		0.00	
0750	619-73016	2 INCH BLOW OFF	1.000	0.000			
			EACH	0.000	0.00		
			1,100.00000	0.000		0.00	
0755	619-78048	6 INCH FIRE HYDRANT	1.000	0.000			
			EACH	0.000	0.00		
			7,600.00000	0.000		0.00	
0760	628-00001	BRIDGE GIRDER AND DECK UNIT	1.000	0.000			
			EACH	1.000	50,000.00		
			50,000.00000	1.000		50,000.00	
			CAT 0280	CURRENT AMT \$	299,947.00 \$	54,200.00 \$	137,383.00
CAT NO0281 CITY OF BLACK HAWK - MILL STREET BRIDGE							
0765	202-00200	REMOVAL OF SIDEWALK	151.000	71.000			
			SY	0.000	0.00		
			35.00000	71.000		2,485.00	
0770	202-00203	REMOVAL OF CURB AND GUTTER	36.000	36.000			
			LF	0.000	0.00		
			6.00000	36.000		216.00	
0775	202-00425	REMOVAL OF BRIDGE RAILING	87.000	87.000			
			LF	0.000	0.00		
			130.00000	87.000		11,310.00	
0780	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	1.000	1.000			
			EACH	0.000	0.00		
			1,000.00000	1.000		1,000.00	
0785	210-00427	RESET PIPE HANDRAILING	87.000	0.000			
			LF	0.000	0.00		
			25.00000	0.000		0.00	
0790	210-00760	*RESET LUMINAIRE	1.000	1.000			
			EACH	0.000	0.00		
			285.00000	1.000		285.00	

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0281 CITY OF BLACK HAWK - MILL STREET BRIDGE						
0795	210-00831	*RESET TRAFFIC SIGNAL HEAD	6.000	6.000		
			EACH	0.000	0.00	
			250.00000	6.000		1,500.00
0800	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000	1.000		
			EACH	0.000	0.00	
			2,800.00000	1.000		2,800.00
0805	515-00400	CONCRETE SEALER	287.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0810	601-06150	CONCRETE (PATCHING)	799.000	635.000		
			SF	0.000	0.00	
			20.00000	635.000		12,700.00
0815	601-40301	STRUCTURAL CONCRETE COATING	0.000	0.000		
			SF	0.000	0.00	
			3.00000	0.000		0.00
0820	606-02000	*END ANCHORAGE (SPECIAL)	4.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0825	606-10705	BRIDGE RAIL TYPE 7 (SPECIAL)	122.000	122.000		
			LF	0.000	0.00	
			200.00000	122.000		24,400.00
0830	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	0.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0835	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	93.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0840	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	431.000	15.000		
			LF	0.000	0.00	
			17.00000	15.000		255.00
0845	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0281 CITY OF BLACK HAWK - MILL STREET BRIDGE						
0850	614-72890	*SPAN WIRE CABLE	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0855	614-85362	*TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (12 INCH)	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0860	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	203.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
			CAT 0281	CURRENT AMT \$	84,719.00 \$	0.00 \$
						60,451.00
CAT NO0282 CITY OF BLACK HAWK MILL STREET INTERSECTION						
0865	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	79.000	0.000		
			SY	0.000	0.00	
			22.00000	0.000		0.00
0870	202-00200	REMOVAL OF SIDEWALK	91.000	88.000		
			SY	0.000	0.00	
			35.00000	88.000		3,080.00
0875	202-00203	REMOVAL OF CURB AND GUTTER	176.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0880	202-00220	REMOVAL OF ASPHALT MAT	20.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0885	202-00700	*REMOVAL OF LIGHT STANDARD	1.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0890	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	15.270	8.670		
			TON	0.000	0.00	
			150.00000	8.670		1,300.50
0895	608-00000	*CONCRETE SIDEWALK	71.000	12.000		
			SY	0.000	0.00	
			65.00000	12.000		780.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0282 CITY OF BLACK HAWK MILL STREET INTERSECTION						
0900	608-00010	*CONCRETE CURB RAMP	45.000	18.000		
			SY	0.000	0.00	
			78.00000	18.000		1,404.00
0905	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0910	613-50200	*LIGHTING SYSTEM	0.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
1000	606-00465	GDRAIL TY 4 (P-P)	190.000	190.000		
			LF	0.000	0.00	
			20.00000	190.000		3,800.00
1005	203-00010	UNCL EXCAV (CIP)	105.000	7.000		
			CY	0.000	0.00	
			19.85000	7.000		138.95
1010	604-16650	INLET TY 16 (T) (SPEC)	1.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00
1040	900-00014	ADDED ITEM (LUMP SUM)/ TEMPORARY STEEL PLATE, BLACK HAWK	1.000	0.000		
			L S	1.000	812.35	
			812.35000	1.000		812.35
1045	900-00006	ADDED ITEM (DOLLAR)/ REPLACE GLYCOL SIDEWALK SYSTEM CO# 6 MCR# 4	1.000	0.000		
			DOL	0.000	0.00	
			7,046.34000	0.000		0.00
1050	202-00210	REM CONC PAVEMENT REMOVE CONCRETE PAVEMENT CO# 7 MCR# 5	74.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
1060	900-00006	ADDED ITEM (DOLLAR)/ RECALCULATE BRIDGE DESIGN BY BIG "R" CO# 9 MCR# 7	1.000	0.000		
			DOL	0.000	0.00	
			5,709.50000	0.000		0.00
1065	506-00206	RIPRAP (6 IN) RIPRAP FOR PEDESTRIAN BRIDGE (6") CMO# 10 MCR# 8	2.000	0.000		
			CY	0.000	0.00	
			56.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 21
 ESTIMATE RUN 03/07/2003
 10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0282 CITY OF BLACK HAWK MILL STREET INTERSECTION						
1070	506-00212	RIPRAP (12 IN) RIPRAP FOR PEDESTRIAN BRIDGE (12") CO# 10 MCR# 8	7.000	0.000		
			CY	0.000	0.00	
			26.00000	0.000		0.00
1080	900-00014	ADDED ITEM (LUMP SUM)/ RETROFIT UTILITY BRIDGE	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
1085	900-00004	ADDED ITEM (CUBIC YARD)/ MILL ST. BRIDGE STRUCTURAL BACKFILL	2.080	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
1090	900-00007	ADDED ITEM (EACH)/ DEMOLISH WING WALL FROM MILL STREET BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			898.52000	0.000		0.00
1095	900-00006	ADDED ITEM (DOLLAR)/ INSULATION FOR THE WATERLINE	4,416.410	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1100	609-21010	C AND G TY 2 I-B CO # 16, MCR # 14	60.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
1105	900-00022	ADDED ITEM (SQUARE YARD)/ CONCRETE PAVEMENT (PATCHING)	69.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
1120	900-00014	ADDED ITEM (LUMP SUM)/ RESET TRAFFIC CAMERA	1.000	0.000		
			L S	0.000	0.00	
			1,106.30000	0.000		0.00
1145	900-00006	ADDED ITEM (DOLLAR)/ TYPE 7 BARRIER	4,595.370	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1165	900-00006	ADDED ITEM (DOLLAR)/ F/A POWER FOR SIGNALS	1.000	0.000		
			DOL	0.000	0.00	
			1,912.84000	0.000		0.00
1170	202-00810	REM GROUND SIGN REMOVE SIGN BLACK HAWK	1.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 03/07/2003

10:28:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00282 CITY OF BLACK HAWK MILL STREET INTERSECTION						
1175	614-00011	SIGN PANEL (CL I) BLACK HAWK SIGN PANEL #8 AND #9	15.000	0.000		
		SF		0.000	0.00	
			28.00000	0.000		0.00
			CAT 0282	CURRENT AMT \$	66,302.58 \$	812.35 \$ 16,615.80
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0915	620-00002	FIELD OFFICE (CLASS 2)	1.200	1.000		
		EACH		0.000	0.00	
			45,000.00000	1.000		45,000.00
0920	620-00012	FIELD LABORATORY (CLASS 2)	1.200	1.000		
		EACH		0.000	0.00	
			36,000.00000	1.000		36,000.00
			CAT 0400	CURRENT AMT \$	97,200.00 \$	0.00 \$ 81,000.00
			PROJECT TOTAL	CURRENT AMT \$	7,721,246.98 \$	509,284.70 \$ 3,034,379.37