

ESTIMATE SUMMARY

08:31:51

CONTID: C13507

ESTIMATE NO: 0016 FINL

SPEC YR: 1999

PCN: 13507-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 264.0 DAYS

TIME ALLOW:

264 WORK DAYS

SH119-Black Hawk

PERCENT TIME: 100.00

ORIG TIME ALLOW:

205 WORK DAYS

PROJECT NO: STA 119A-046
SH119-Black Hawk

NAME OF ROAD: 119A

PROJECT COUNTIES: GILPIN

CONTRACTOR:

KIEWIT WESTERN CO.
7926 S. Platte Canyon Road

PAY PERIOD ENDING	06/17/2004	DATE TIME STARTED	07/29/2002
DATE LET	05/30/2002	DATE WORK BEGAN	
DATE AWARDED	06/14/2002	DATE TIME STOPPED	11/24/2003
DATE CONTRACT EXECUTED	06/28/2002	DATE ACCEPTED	11/24/2003
DATE NOTICE TO PROCEED	07/29/2002		

LITTLETON CO 80123 303-979-9330

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,721,246.98 PARTICIPATING	\$ 7,079,339.94	\$ 0.00
AWARD PROJECT AMT:	\$ 6,837,444.05 NON-PARTICIPATING	450,961.38	0.00
PERCENT COMPLETE:	97.53% TOTAL EARNINGS	7,530,301.32	0.00
FUNDS AVAILABLE:	\$ 190,945.66 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	7,530,301.32	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	25,307.21
	SECURITIES ENCUMBERED	0.00	-25,307.21
	NET EARNINGS	7,530,301.32	0.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	7,530,301.32	0.00
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 0.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN 06/17/2004

08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			45,000.00000	1.000		45,000.00
0010	202-00001	REMOVAL OF STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,650.00000	1.000		1,650.00
0015	202-00015	REMOVAL OF HEADWALL	4.000	4.000		
			EACH	0.000	0.00	
			360.00000	4.000		1,440.00
0020	202-00033	REMOVAL OF PIPE	1.000	1.000		
			EACH	0.000	0.00	
			830.00000	1.000		830.00
0025	202-00220	REMOVAL OF ASPHALT MAT	6,931.000	6,931.000		
			SY	0.000	0.00	
			6.00000	6,931.000		41,586.00
0030	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	2,870.000	2,870.000		
			SY	0.000	0.00	
			4.00000	2,870.000		11,480.00
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	1,563.000	1,563.000		
			SF	0.000	0.00	
			2.00000	1,563.000		3,126.00
0040	202-00810	*REMOVAL OF GROUND SIGN	5.000	5.000		
			EACH	0.000	0.00	
			55.00000	5.000		275.00
0045	202-00831	*REMOVAL OF TRAFFIC SIGNAL HEAD	9.000	9.000		
			EACH	0.000	0.00	
			125.00000	9.000		1,125.00
0050	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
0055	202-00848	*REMOVAL OF TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000	1.000		
			EACH	0.000	0.00	
			530.00000	1.000		530.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,438.000	1,438.000		
			LF	0.000	0.00	
			3.00000	1,438.000		4,314.00
0065	202-01300	*REMOVAL OF END ANCHORAGE	2.000	2.000		
			EACH	0.000	0.00	
			180.00000	2.000		360.00
0070	202-04001	PLUG CULVERT	3.000	3.000		
			EACH	0.000	0.00	
			860.00000	3.000		2,580.00
0075	202-04002	CLEAN CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0080	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	146,962.000	146,962.000		
			CY	0.000	0.00	
			19.85000	146,962.000		2,917,195.70
0085	203-01500	BLADING	0.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00
0090	203-01510	BACKHOE	7.000	7.000		
			HOUR	0.000	0.00	
			100.00000	7.000		700.00
0095	203-01594	COMBINATION LOADER	5.000	5.000		
			HOUR	0.000	0.00	
			100.00000	5.000		500.00
0100	203-01597	POTHOLING	36.000	36.000		
			HOUR	0.000	0.00	
			225.00000	36.000		8,100.00
0105	203-02060	*PRESPLITTING	54,119.000	54,119.000		
			LF	0.000	0.00	
			11.00000	54,119.000		595,309.00
0110	203-02300	ROCK SCALER	39.000	39.000		
			HOUR	0.000	0.00	
			100.00000	39.000		3,900.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-02310	SCALER FOREMAN	24.000	24.000		
			HOUR	0.000	0.00	
			125.00000	24.000		3,000.00
0120	206-00000	STRUCTURE EXCAVATION	446.000	446.000		
			CY	0.000	0.00	
			7.00000	446.000		3,122.00
0125	207-00205	TOPSOIL	157.000	157.000		
			CY	0.000	0.00	
			60.00000	157.000		9,420.00
0130	208-00005	EROSION LOG	0.000	0.000		
			LF	0.000	0.00	
			6.65000	0.000		0.00
0135	208-00011	EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			22.25000	0.000		0.00
0140	208-00020	SILT FENCE	1,165.000	1,165.000		
			LF	0.000	0.00	
			3.00000	1,165.000		3,495.00
0145	208-00050	STORM DRAIN INLET PROTECTION	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0150	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0155	208-00110	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			16.50000	0.000		0.00
0160	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			7,000.00000	1.000		7,000.00
0165	210-00760	*RESET LUMINAIRE	2.000	2.000		
			EACH	0.000	0.00	
			285.00000	2.000		570.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00831	*RESET TRAFFIC SIGNAL HEAD	6.000 EACH	6.000 0.000	0.00	1,500.00
			250.00000	6.000		
0175	211-01115	*ROCK REINFORCEMENT (NUMBER 10)	13,664.000 LF	13,664.000 0.000	0.00	450,912.00
			33.00000	13,664.000		
0180	212-00006	*SEEDING (NATIVE)	0.600 ACRE	0.600 0.000	0.00	480.00
			800.00000	0.600		
0185	212-00047	*SOIL PREPARATION (SPECIAL)	0.500 ACRE	0.500 0.000	0.00	2,750.00
			5,500.00000	0.500		
0190	213-00003	*MULCHING (WEED FREE)	0.600 ACRE	0.600 0.000	0.00	960.00
			1,600.00000	0.600		
0195	213-00061	*MULCH TACKIFIER	180.000 LB	180.000 0.000	0.00	540.00
			3.00000	180.000		
0200	213-00100	*SOIL BINDER	0.100 ACRE	0.100 0.000	0.00	1,400.00
			14,000.00000	0.100		
0205	213-00700	LANDSCAPE BOULDER	7.000 EACH	7.000 0.000	0.00	1,575.00
			225.00000	7.000		
0210	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	0.000 EACH	0.000 0.000	0.00	0.00
			250.00000	0.000		
0215	214-01010	*BRUSH LAYER CUTTING	0.000 EACH	0.000 0.000	0.00	0.00
			4.00000	0.000		
0220	250-00100	ENVIRONMENTAL HEALTH AND SAFETY	1.000 L S	1.000 0.000	0.00	3,000.00
			3,000.00000	1.000		

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	250-00110	HEALTH AND SAFETY OFFICER	2.000	2.000		
			HOUR	0.000	0.00	
			100.00000	2.000		200.00
0230	250-00120	MATERIAL SAMPLING AND DELIVERY	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0235	250-00210	SOLID WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
0240	250-00220	HAZARDOUS WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			700.00000	0.000		0.00
0245	304-06000	AGGREGATE BASE COURSE (CLASS 6)	992.060	992.060		
			TON	0.000	0.00	
			30.00000	992.060		29,761.80
0250	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	221.060	221.060		
			TON	0.000	0.00	
			150.00000	221.060		33,159.00
0255	403-33851	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	7,545.050	7,545.050		
			TON	0.000	0.00	
			45.00000	7,545.050		339,527.25
0260	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	1,513.000	1,513.000		
			GAL	0.000	0.00	
			1.00000	1,513.000		1,513.00
0265	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	134.000	134.000		
			SY	0.000	0.00	
			5.00000	134.000		670.00
0270	503-00036	*DRILLED CAISSON (36 INCH)	41.000	41.000		
			LF	0.000	0.00	
			1,000.00000	41.000		41,000.00
0275	506-00206	RIPRAP (6 INCH)	344.000	344.000		
			CY	0.000	0.00	
			56.00000	344.000		19,264.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	506-00212	RIPRAP (12 INCH)	141.000 CY	141.000 0.000	0.00	
			26.00000	141.000		3,666.00
0285	601-01000	CONCRETE CLASS B	0.000 CY	0.000 0.000	0.00	
			500.00000	0.000		0.00
0290	601-10050	SHOTCRETE CLASS I	3,311.000 SY	3,311.000 0.000	0.00	
			90.00000	3,311.000		297,990.00
0295	601-40600	*CONCRETE TINTING	5,555.000 SY	5,555.000 0.000	0.00	
			3.50000	5,555.000		19,442.50
0300	603-01180	18 INCH REINFORCED CONCRETE PIPE	356.000 LF	356.000 0.000	0.00	
			70.00000	356.000		24,920.00
0305	603-01300	30 INCH REINFORCED CONCRETE PIPE	311.000 LF	311.000 0.000	0.00	
			125.00000	311.000		38,875.00
0310	603-01420	42 INCH REINFORCED CONCRETE PIPE	103.000 LF	103.000 0.000	0.00	
			175.00000	103.000		18,025.00
0315	603-10480	48 INCH CORRUGATED STEEL PIPE	0.000 LF	0.000 0.000	0.00	
			85.00000	0.000		0.00
0320	603-50002	2 INCH PLASTIC PIPE	1,860.000 LF	1,860.000 0.000	0.00	
			14.00000	1,860.000		26,040.00
0325	604-00505	INLET TYPE D (5 FOOT)	5.000 EACH	5.000 0.000	0.00	
			4,000.00000	5.000		20,000.00
0330	604-00510	INLET TYPE D (10 FOOT)	0.000 EACH	0.000 0.000	0.00	
			4,800.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	604-00515	INLET TYPE D (15 FOOT)	0.000 EACH 5,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0340	604-16650	INLET TYPE 16 (TRIPLE) (SPECIAL)	0.000 EACH 5,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0345	604-19000	INLET SPECIAL	0.000 EACH 4,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0350	604-19205	INLET TYPE R L 10 (5 FOOT)	2.000 EACH 5,300.00000	2.000 0.000 2.000	0.00 0.00	10,600.00
0355	604-19210	INLET TYPE R L 10 (10 FOOT)	4.000 EACH 6,000.00000	4.000 0.000 4.000	0.00 0.00	24,000.00
0360	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,306.000 LF 14.00000	1,306.000 0.000 1,306.000	0.00 0.00	18,284.00
0365	607-11580	FENCE (TEMPORARY)	105.000 LF 2.25000	105.000 0.000 105.000	0.00 0.00	236.25
0370	607-55100	*WIRE MESH	179,451.000 SF 2.50000	179,451.000 0.000 179,451.000	0.00 0.00	448,627.50
0375	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	2,566.000 LF 14.00000	2,566.000 0.000 2,566.000	0.00 0.00	35,924.00
0380	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	2,736.000 LF 16.00000	2,736.000 0.000 2,736.000	0.00 0.00	43,776.00
0385	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	11,701.000 SF 5.00000	11,701.000 0.000 11,701.000	0.00 0.00	58,505.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 9
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	51.000	51.000		
			EACH	0.000	0.00	
			30.00000	51.000		1,530.00
0395	612-00042	*DELINEATOR (FLEXIBLE) (TYPE II)	41.000	41.000		
			EACH	0.000	0.00	
			35.00000	41.000		1,435.00
0400	613-00200	*2 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0405	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,103.000	2,103.000		
			LF	0.000	0.00	
			15.00000	2,103.000		31,545.00
0410	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	992.000	992.000		
			LF	0.000	0.00	
			17.00000	992.000		16,864.00
0415	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			8,000.00000	1.000		8,000.00
0420	613-40012	LIGHT STANDARD FOUNDATION SPECIAL	0.000	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00
0425	614-00011	*SIGN PANEL (CLASS I)	49.000	49.000		
			SF	0.000	0.00	
			28.00000	49.000		1,372.00
0430	614-00012	*SIGN PANEL (CLASS II)	23.000	23.000		
			SF	0.000	0.00	
			30.00000	23.000		690.00
0435	614-01502	*STEEL SIGN POST (2 INCH ROUND)	38.000	38.000		
			LF	0.000	0.00	
			16.00000	38.000		608.00
0440	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	23.000	23.000		
			LF	0.000	0.00	
			60.00000	23.000		1,380.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 10
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	614-10130	*ILLUMINATED SIGN	2.000 EACH 2,200.00000	2.000 0.000 2.000	0.00 0.00	4,400.00
0450	614-70117	*PEDESTRIAN SIGNAL FACE (16)	2.000 EACH 1,100.00000	2.000 0.000 2.000	0.00 0.00	2,200.00
0455	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	7.000 EACH 1,000.00000	7.000 0.000 7.000	0.00 0.00	7,000.00
0460	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000 EACH 1,500.00000	2.000 0.000 2.000	0.00 0.00	3,000.00
0465	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	7.000 EACH 6,000.00000	7.000 0.000 7.000	0.00 0.00	42,000.00
0470	614-72890	*SPAN WIRE CABLE	118.000 LF 15.00000	118.000 0.000 118.000	0.00 0.00	1,770.00
0475	614-80000	*FLASHING BEACON	1.000 EACH 3,800.00000	1.000 0.000 1.000	0.00 0.00	3,800.00
0480	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	3.000 EACH 13,000.00000	3.000 0.000 3.000	0.00 0.00	39,000.00
0480		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE STEEL (1MA)		0.000 EACH 0.000 7,749.10000	0.00 0.00	0.00
0485	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	1.000 EACH 1,400.00000	1.000 0.000 1.000	0.00 0.00	1,400.00
0490	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	1.000 EACH 30,000.00000	1.000 0.000 1.000	0.00 0.00	30,000.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 11
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	1,749.000	1,749.000		
			LF	0.000	0.00	
			8.00000	1,749.000		13,992.00
0500	621-00425	DETOUR	0.937	0.937		
			L S	0.000	0.00	
			80,000.00000	0.937		74,960.00
0505	625-00000	CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0510	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			400,000.00000	1.000		400,000.00
0515	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			3,500.00000	1.000		3,500.00
0520	627-00005	*EPOXY PAVEMENT MARKING	38.000	38.000		
			GAL	0.000	0.00	
			160.00000	38.000		6,080.00
0525	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	72.000	72.000		
			GAL	0.000	0.00	
			70.00000	72.000		5,040.00
0530	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	35.000	35.000		
			LF	0.000	0.00	
			8.00000	35.000		280.00
0535	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	283.000	283.000		
			SF	0.000	0.00	
			10.00000	283.000		2,830.00
0540	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	224.000	224.000		
			SF	0.000	0.00	
			22.00000	224.000		4,928.00
0545	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	794.000	794.000		
			SF	0.000	0.00	
			10.00000	794.000		7,940.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 12
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	630-00000	*FLAGGING	10,096.000	10,096.000		
			HOUR	0.000	0.00	
			19.00000	10,096.000		191,824.00
0555	630-00007	*TRAFFIC CONTROL INSPECTION	141.000	141.000		
			DAY	0.000	0.00	
			125.00000	141.000		17,625.00
0560	630-00012	*TRAFFIC CONTROL MANAGEMENT	264.000	264.000		
			DAY	0.000	0.00	
			330.00000	264.000		87,120.00
0565	630-80001	*FLASHING BEACON (PORTABLE)	2.400	2.400		
			EACH	0.000	0.00	
			1,100.00000	2.400		2,640.00
0570	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	3.600	3.600		
			EACH	0.000	0.00	
			250.00000	3.600		900.00
0575	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	57.600	57.600		
			EACH	0.000	0.00	
			100.00000	57.600		5,760.00
0580	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	3.600	3.600		
			EACH	0.000	0.00	
			150.00000	3.600		540.00
0585	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	2.400	2.400		
			EACH	0.000	0.00	
			175.00000	2.400		420.00
0590	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	156.000	156.000		
			SF	0.000	0.00	
			25.00000	156.000		3,900.00
0595	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.600	3.600		
			EACH	0.000	0.00	
			25,000.00000	3.600		90,000.00
0600	630-80360	*DRUM CHANNELIZING DEVICE	38.400	38.400		
			EACH	0.000	0.00	
			60.00000	38.400		2,304.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 13
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	630-80380	*TRAFFIC CONE	140.400	140.400		
			EACH	0.000	0.00	
			20.00000	140.400		2,808.00
0610	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70010	F/A MINOR CONTRACT REVISIONS	185,938.460	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70011	F/A PARTNERING	5,000.000	5,000.000		
			F A	0.000	0.00	
			1.00000	5,000.000		5,000.00
0625	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (SMOOTHNESS)	-1,206.800	-1,206.800		
			F A	0.000	0.00	
			1.00000	-1,206.800		-1,206.80
0630	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70025	F/A QUALITY INCENTIVE PAYMENT	14,872.000	14,872.000		
			F A	0.000	0.00	
			1.00000	14,872.000		14,872.00
0645	700-70028	F/A ESB PROGRAM	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0650	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0655	700-70426	F/A STABILIZATION	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 14
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	700-70580	F/A TEST INSTRUMENTS TESTING FOR ANALYTICA	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0665	700-70588	F/A TRANSPORTATION OF HAZARDOUS MATERIAL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	900-00006	ADDED ITEM (DOLLAR)/ THIS ITEM IS CREDIT TO THIS PROJECT	-150.000	-150.000		
			DOL	0.000	0.00	
			1.00000	-150.000		-150.00
1025	900-00006	ADDED ITEM (DOLLAR)/ INCREASED QUANTITY CMO#2 CLEARING AND GRUBBING	9,000.000	9,000.000		
			DOL	0.000	0.00	
			1.00000	9,000.000		9,000.00
1030	900-00006	ADDED ITEM (DOLLAR)/ INCREASED QUANTITY CMO#2 CONSTRUCTION SURVEY	10,000.000	10,000.000		
			DOL	0.000	0.00	
			1.00000	10,000.000		10,000.00
1035	900-00006	ADDED ITEM (DOLLAR)/ INCREASED QUANTITY CMO#2 MOBILIZATION	56,800.000	56,800.000		
			DOL	0.000	0.00	
			1.00000	56,800.000		56,800.00
1055	900-00007	ADDED ITEM (EACH)/ TEMP WORK FOR TRAFFIC SIGNAL CABINET RELOCATE CO# 8 MCR# 6	1.000	1.000		
			EACH	0.000	0.00	
			1,835.00000	1.000		1,835.00
1075	700-70426	F/A STABILIZATION REINFORCED SHOTCRETE F/A CO# 11 MCR# 9	1.000	1.000		
			F A	0.000	0.00	
			3,522.72000	1.000		3,522.72
1110	900-00006	ADDED ITEM (DOLLAR)/ RETAINING WALL FOOTER REMOVAL	1,465.790	1,465.790		
			DOL	0.000	0.00	
			1.00000	1,465.790		1,465.79
1115	900-00006	ADDED ITEM (DOLLAR)/ EXCAVATION OF ROCK SLAB ON THE CUT FACE	1,951.590	1,951.590		
			DOL	0.000	0.00	
			1.00000	1,951.590		1,951.59

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 15
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1125	900-00024	ADDED ITEM (TON) / ADDITIONAL ASPHALT CEMENT	7,545.050	7,545.050		
			TON	0.000	0.00	
			0.51000	7,545.050		3,847.98
1130	604-19015	INLET SPEC (15 FT) INLET SPECIAL (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,800.00000	1.000		5,800.00
1135	900-00006	ADDED ITEM (DOLLAR) / CAMERA EXTENSION MOUNT	412.500	412.500		
			DOL	0.000	0.00	
			1.00000	412.500		412.50
1140	900-00006	ADDED ITEM (DOLLAR) / LIGHT FOUNDATION SPECIAL	2,610.750	2,610.750		
			DOL	0.000	0.00	
			1.00000	2,610.750		2,610.75
1150	900-00006	ADDED ITEM (DOLLAR) / REMOVAL OF PAVEMENT MARKINGS	1,002.770	1,002.770		
			DOL	0.000	0.00	
			1.00000	1,002.770		1,002.77
1155	900-00006	ADDED ITEM (DOLLAR) / FUEL COST ADJUSTMENT	2,153.340	2,153.340		
			DOL	0.000	0.00	
			1.00000	2,153.340		2,153.34
1160	900-00014	ADDED ITEM (LUMP SUM) / RESET TRAFFIC CAMERA	1.000	1.000		
			L S	0.000	0.00	
			1,106.30000	1.000		1,106.30
			CAT 0200	CURRENT AMT \$	7,173,078.40 \$	0.00 \$ 6,982,139.94
CAT NO0280 CITY OF BLACK HAWK PEDESTRIAN/UTILITY BRIDGE						
0675	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			1,800.00000	1.000		1,800.00
0680	206-00000	STRUCTURE EXCAVATION	50.000	50.000		
			CY	0.000	0.00	
			7.00000	50.000		350.00
0685	206-00100	STRUCTURE BACKFILL (CLASS 1)	78.000	78.000		
			CY	0.000	0.00	
			600.00000	78.000		46,800.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 16
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0280 CITY OF BLACK HAWK PEDESTRIAN/UTILITY BRIDGE						
0690	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	78.000	78.000		
			LF	0.000	0.00	
			600.00000	78.000		46,800.00
0695	502-11253	STEEL PILING (HP 12X53)	101.000	101.000		
			LF	0.000	0.00	
			100.00000	101.000		10,100.00
0700	601-03040	CONCRETE CLASS D (BRIDGE)	16.500	16.500		
			CY	0.000	0.00	
			1,200.00000	16.500		19,800.00
0705	601-40301	STRUCTURAL CONCRETE COATING	1,560.000	1,560.000		
			SF	0.000	0.00	
			3.00000	1,560.000		4,680.00
0710	602-00000	REINFORCING STEEL	2,540.000	2,540.000		
			LB	0.000	0.00	
			1.00000	2,540.000		2,540.00
0715	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	0.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0720	613-00300	*3 INCH ELECTRICAL CONDUIT	49.000	49.000		
			LF	0.000	0.00	
			17.00000	49.000		833.00
0725	613-04000	*CONDUIT (INSTALL ONLY)	332.000	332.000		
			LF	0.000	0.00	
			12.00000	332.000		3,984.00
0730	619-06120	*12 INCH DUCTILE IRON PIPE	230.000	230.000		
			LF	0.000	0.00	
			275.00000	230.000		63,250.00
0735	619-10100	10 INCH WELDED STEEL PIPE	83.000	83.000		
			LF	0.000	0.00	
			120.00000	83.000		9,960.00
0740	619-10310	32 INCH WELDED STEEL PIPE	87.000	87.000		
			LF	0.000	0.00	
			250.00000	87.000		21,750.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 17
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0280 CITY OF BLACK HAWK PEDESTRIAN/UTILITY BRIDGE							
0745	619-71516	2 INCH AIR AND VACUUM VALVE	1.000 EACH 8,600.00000	1.000 0.000 1.000	0.00	8,600.00	
0750	619-73016	2 INCH BLOW OFF	1.000 EACH 1,100.00000	1.000 0.000 1.000	0.00	1,100.00	
0755	619-78048	6 INCH FIRE HYDRANT	1.000 EACH 7,600.00000	1.000 0.000 1.000	0.00	7,600.00	
0760	628-00001	BRIDGE GIRDER AND DECK UNIT	1.000 EACH 50,000.00000	1.000 0.000 1.000	0.00	50,000.00	
			CAT 0280	CURRENT AMT \$	299,947.00 \$	0.00 \$	299,947.00
CAT NO0281 CITY OF BLACK HAWK - MILL STREET BRIDGE							
0765	202-00200	REMOVAL OF SIDEWALK	151.000 SY 35.00000	151.000 0.000 151.000	0.00	5,285.00	
0770	202-00203	REMOVAL OF CURB AND GUTTER	36.000 LF 6.00000	36.000 0.000 36.000	0.00	216.00	
0775	202-00425	REMOVAL OF BRIDGE RAILING	87.000 LF 130.00000	87.000 0.000 87.000	0.00	11,310.00	
0780	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	1.000 EACH 1,000.00000	1.000 0.000 1.000	0.00	1,000.00	
0785	210-00427	RESET PIPE HANDRAILING	87.000 LF 25.00000	87.000 0.000 87.000	0.00	2,175.00	
0790	210-00760	*RESET LUMINAIRE	1.000 EACH 285.00000	1.000 0.000 1.000	0.00	285.00	

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 18
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0281 CITY OF BLACK HAWK - MILL STREET BRIDGE						
0795	210-00831	*RESET TRAFFIC SIGNAL HEAD	6.000 EACH	6.000 0.000	0.00	
			250.00000	6.000		1,500.00
0800	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000 EACH	1.000 0.000	0.00	
			2,800.00000	1.000		2,800.00
0805	515-00400	CONCRETE SEALER	287.000 SY	287.000 0.000	0.00	
			6.00000	287.000		1,722.00
0810	601-06150	CONCRETE (PATCHING)	799.000 SF	799.000 0.000	0.00	
			20.00000	799.000		15,980.00
0815	601-40301	STRUCTURAL CONCRETE COATING	0.000 SF	0.000 0.000	0.00	
			3.00000	0.000		0.00
0820	606-02000	*END ANCHORAGE (SPECIAL)	4.000 EACH	4.000 0.000	0.00	
			800.00000	4.000		3,200.00
0825	606-10705	BRIDGE RAIL TYPE 7 (SPECIAL)	122.000 LF	122.000 0.000	0.00	
			200.00000	122.000		24,400.00
0830	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	0.000 LF	0.000 0.000	0.00	
			16.00000	0.000		0.00
0835	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	93.000 LF	93.000 0.000	0.00	
			15.00000	93.000		1,395.00
0840	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	431.000 LF	431.000 0.000	0.00	
			17.00000	431.000		7,327.00
0845	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	1.000 EACH	1.000 0.000	0.00	
			1,000.00000	1.000		1,000.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 19
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0281 CITY OF BLACK HAWK - MILL STREET BRIDGE						
0850	614-72890	*SPAN WIRE CABLE	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0855	614-85362	*TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (12 INCH)	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0860	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	203.000	203.000		
			LF	0.000	0.00	
			8.00000	203.000		1,624.00
			CAT 0281	CURRENT AMT \$	84,719.00 \$	0.00 \$ 84,719.00
CAT NO0282 CITY OF BLACK HAWK MILL STREET INTERSECTION						
0865	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	79.000	79.000		
			SY	0.000	0.00	
			22.00000	79.000		1,738.00
0870	202-00200	REMOVAL OF SIDEWALK	91.000	91.000		
			SY	0.000	0.00	
			35.00000	91.000		3,185.00
0875	202-00203	REMOVAL OF CURB AND GUTTER	176.000	176.000		
			LF	0.000	0.00	
			6.00000	176.000		1,056.00
0880	202-00220	REMOVAL OF ASPHALT MAT	20.000	20.000		
			SY	0.000	0.00	
			6.00000	20.000		120.00
0885	202-00700	*REMOVAL OF LIGHT STANDARD	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0890	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	15.270	15.270		
			TON	0.000	0.00	
			150.00000	15.270		2,290.50
0895	608-00000	*CONCRETE SIDEWALK	71.000	71.000		
			SY	0.000	0.00	
			65.00000	71.000		4,615.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 20
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0282 CITY OF BLACK HAWK MILL STREET INTERSECTION						
0900	608-00010	*CONCRETE CURB RAMP	45.000	45.000		
			SY	0.000	0.00	
			78.00000	45.000		3,510.00
0905	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0910	613-50200	*LIGHTING SYSTEM	0.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
1000	606-00465	GDRAIL TY 4 (P-P)	190.000	190.000		
			LF	0.000	0.00	
			20.00000	190.000		3,800.00
1005	203-00010	UNCL EXCAV (CIP)	105.000	105.000		
			CY	0.000	0.00	
			19.85000	105.000		2,084.25
1010	604-16650	INLET TY 16 (T) (SPEC)	1.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00
1040	900-00014	ADDED ITEM (LUMP SUM)/ TEMPORARY STEEL PLATE, BLACK HAWK	1.000	1.000		
			L S	0.000	0.00	
			812.35000	1.000		812.35
1045	900-00006	ADDED ITEM (DOLLAR)/ REPLACE GLYCOL SIDEWALK SYSTEM CO# 6 MCR# 4	1.000	1.000		
			DOL	0.000	0.00	
			7,046.34000	1.000		7,046.34
1050	202-00210	REM CONC PAVEMENT REMOVE CONCRETE PAVEMENT CO# 7 MCR# 5	74.000	74.000		
			SY	0.000	0.00	
			35.00000	74.000		2,590.00
1060	900-00006	ADDED ITEM (DOLLAR)/ RECALCULATE BRIDGE DESIGN BY BIG "R" CO# 9 MCR# 7	1.000	1.000		
			DOL	0.000	0.00	
			5,709.50000	1.000		5,709.50
1065	506-00206	RIPRAP (6 IN) RIPRAP FOR PEDESTRIAN BRIDGE (6") CMO# 10 MCR# 8	2.000	2.000		
			CY	0.000	0.00	
			56.00000	2.000		112.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 21
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0282 CITY OF BLACK HAWK MILL STREET INTERSECTION						
1070	506-00212	RIPRAP (12 IN) RIPRAP FOR PEDESTRIAN BRIDGE (12") CO# 10 MCR# 8	7.000 CY 26.00000	7.000 0.000 7.000	0.00	182.00
1080	900-00014	ADDED ITEM (LUMP SUM)/ RETROFIT UTILITY BRIDGE	1.000 L S 1,500.00000	1.000 0.000 1.000	0.00	1,500.00
1085	900-00004	ADDED ITEM (CUBIC YARD)/ MILL ST. BRIDGE STRUCTURAL BACKFILL	2.080 CY 90.00000	2.000 0.000 2.000	0.00	180.00
1090	900-00007	ADDED ITEM (EACH)/ DEMOLISH WING WALL FROM MILL STREET BRIDGE	1.000 EACH 898.52000	1.000 0.000 1.000	0.00	898.52
1095	900-00006	ADDED ITEM (DOLLAR)/ INSULATION FOR THE WATERLINE	4,416.410 DOL 1.00000	4,416.410 0.000 4,416.410	0.00	4,416.41
1100	609-21010	C AND G TY 2 I-B CO # 16, MCR # 14	60.000 LF 14.00000	60.000 0.000 60.000	0.00	840.00
1105	900-00022	ADDED ITEM (SQUARE YARD)/ CONCRETE PAVEMENT (PATCHING)	69.000 SY 80.00000	69.000 0.000 69.000	0.00	5,520.00
1120	900-00014	ADDED ITEM (LUMP SUM)/ RESET TRAFFIC CAMERA	1.000 L S 1,106.30000	1.000 0.000 1.000	0.00	1,106.30
1145	900-00006	ADDED ITEM (DOLLAR)/ TYPE 7 BARRIER	4,595.370 DOL 1.00000	4,595.370 0.000 4,595.370	0.00	4,595.37
1165	900-00006	ADDED ITEM (DOLLAR)/ F/A POWER FOR SIGNALS	1.000 DOL 1,912.84000	1.000 0.000 1.000	0.00	1,912.84
1170	202-00810	REM GROUND SIGN REMOVE SIGN BLACK HAWK	1.000 EACH 55.00000	1.000 0.000 1.000	0.00	55.00

CONTID: C13507
 PCN: 13507-BID
 PROJECT: STA 119A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 22
 ESTIMATE RUN 06/17/2004
 08:31:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00282 CITY OF BLACK HAWK MILL STREET INTERSECTION						
1175	614-00011	SIGN PANEL (CL I) BLACK HAWK SIGN PANEL #8 AND #9	15.000	15.000		
			SF	0.000	0.00	
			28.00000	15.000		420.00
			CAT 0282	CURRENT AMT \$	66,302.58 \$	0.00 \$ 66,295.38
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0915	620-00002	FIELD OFFICE (CLASS 2)	1.200	1.200		
			EACH	0.000	0.00	
			45,000.00000	1.200		54,000.00
0920	620-00012	FIELD LABORATORY (CLASS 2)	1.200	1.200		
			EACH	0.000	0.00	
			36,000.00000	1.200		43,200.00
			CAT 0400	CURRENT AMT \$	97,200.00 \$	0.00 \$ 97,200.00
			PROJECT TOTAL	CURRENT AMT \$	7,721,246.98 \$	0.00 \$ 7,530,301.32