

ESTIMATE SUMMARY

10:21:28

CONTID: C13522

ESTIMATE NO: 0001 PROG

SPEC YR: 2002

PCN: 13522-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 0.0 DAYS TIME ALLOW: 140 WORK DAYS

US 285 - Jct SH 17 North - Phase 2

PERCENT TIME: 0.00 ORIG TIME ALLOW: 140 WORK DAYS

PROJECT NO: NH 2852-012  
 US 285 - Jct SH 17 North - Phase 2  
 NAME OF ROAD: US 285, SH 17  
 PROJECT COUNTIES: SAGUACHE

CONTRACTOR:

D.G. HUSKIN CONSTRUCTION CO.

PAY PERIOD ENDING 03/14/2003 DATE TIME STARTED 03/14/2003

BOX 61

DATE LET 09/19/2002 DATE WORK BEGAN 04/01/2003

TRINITY RANCH ROAD

DATE AWARDED 09/25/2002 DATE TIME STOPPED 10/16/2003

DATE CONTRACT EXECUTED 10/08/2002 DATE ACCEPTED 10/16/2003

WETMORE CO 81253 719-784-0415

DATE NOTICE TO PROCEED 03/14/2003

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,006,064.46 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 6,129,972.67 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.00% TOTAL EARNINGS	0.00	0.00
FUNDS AVAILABLE: \$ 6,006,064.46 STOCKPILED MATERIALS	1,118,752.84	1,118,752.84
GROSS EARNINGS	1,118,752.84	1,118,752.84
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	0.00
SECURITIES ENCUMBERED	0.00	0.00
NET EARNINGS	1,118,752.84	1,118,752.84
LIQUIDATED DAMAGES	0.00	0.00
AUTOPAY ADJUSTMENT	0.00	0.00
AMOUNT DUE	1,118,752.84	1,118,752.84
OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE	\$ 1,118,752.84

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0010	202-00035	*REMOVAL OF PIPE	266.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0015	202-00037	*REMOVAL OF END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0020	202-00090	*REMOVAL OF DELINEATOR	380.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0025	202-00220	*REMOVAL OF ASPHALT MAT	19,880.000	0.000		
			SY	0.000	0.00	
			2.30000	0.000		0.00
0030	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,556.000	0.000		
			SY	0.000	0.00	
			4.10000	0.000		0.00
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	158.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
0040	202-00810	*REMOVAL OF GROUND SIGN	32.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0045	202-01000	REMOVAL OF FENCE	2,665.000	0.000		
			LF	0.000	0.00	
			0.45000	0.000		0.00
0050	202-04002	CLEAN CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0055	202-05030	SAWING ASPHALT MATERIAL (10 INCH)	3,452.000	0.000		
			LF	0.000	0.00	
			1.90000	0.000		0.00

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-07000	*OBLITERATE OLD ROAD	1.000	0.000		
			L S	0.000	0.00	
			7,500.00000	0.000		0.00
0065	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	76,965.000	0.000		
			CY	0.000	0.00	
			3.60000	0.000		0.00
0070	203-01140	*ROLLING	19.000	0.000		
			HOURL	0.000	0.00	
			80.00000	0.000		0.00
0075	203-01500	*BLADING	52.000	0.000		
			HOURL	0.000	0.00	
			80.00000	0.000		0.00
0080	203-01594	*COMBINATION LOADER DELETED BY 105 DATED SEPT. 10, 2003	0.000	0.000		
			HOURL	0.000	0.00	
			60.00000	0.000		0.00
0085	203-01597	*POTHOLING	5.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0090	206-00000	*STRUCTURE EXCAVATION	270.000	0.000		
			CY	0.000	0.00	
			4.25000	0.000		0.00
0095	206-00065	*STRUCTURE BACKFILL (FLOW-FILL)	130.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0100	206-00100	*STRUCTURE BACKFILL (CLASS 1)	129.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0105	206-00530	*FILTER MATERIAL (CLASS C)	28.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
0110	207-00205	*TOPSOIL	9,275.000	0.000		
			CY	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00210	*STOCKPILE TOPSOIL	6,922.000	0.000		
			CY	0.000	0.00	
			1.50000	0.000		0.00
0120	208-00011	*EROSION BALES (WEED FREE)	96.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0125	208-00200	*EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			3,500.00000	0.000		0.00
0130	210-00015	*RESET END SECTION	6.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0135	210-02018	*RELAY PIPE (18 INCH)	40.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0140	212-00006	*SEEDING (NATIVE)	19.600	0.000		
			ACRE	0.000	0.00	
			600.00000	0.000		0.00
0145	213-00003	*MULCHING (WEED FREE)	19.600	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0150	213-00061	*MULCH TACKIFIER	2,940.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0155	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	244.000	0.000		
			SY	0.000	0.00	
			1.65000	0.000		0.00
0160	304-02000	*AGGREGATE BASE COURSE (CLASS 2)	11,567.220	0.000		
			TON	0.000	0.00	
			8.34000	0.000		0.00
0165	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	9,191.280	0.000		
			TON	0.000	0.00	
			8.34000	0.000		0.00

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	304-09014	*AGGREGATE BASE COURSE (SPECIAL) INCREASE PLAN QUANTITY BY 3,020 TONS	38,225.220 TON	0.000 0.000	0.00 0.00	0.00
			7.10000	0.000		0.00
0170		MATERIAL ALLOWANCE ABC (SPEC)	TON	0.000 35,656.000	126,935.36	
			3.56000	35,656.000		126,935.36
0175	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	52.740 TON	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
0180	403-34731	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-34) INCREASE PLAN QUANTITY BY 2,000 TONS	116,295.250 TON	0.000 0.000	0.00	0.00
			31.30000	0.000		0.00
0180		MATERIAL ALLOWANCE HBP AGGREGATE	TON	0.000 109,231.000	991,817.48	
			9.08000	109,231.000		991,817.48
0185	406-09500	*COLD BITUMINOUS PAVEMENT (RECYCLE) DELETE PLAN QUANTITY 267,805.00 SY.	0.000 SY	0.000 0.000	0.00	0.00
			1.45000	0.000		0.00
0190	406-09530	REPAIR OF COLD BITUMINOUS PAVEMENT (RECYCLE) DELETED BY 105 DATED SEPT. 10, 2003	0.000 SY	0.000 0.000	0.00	0.00
			22.22000	0.000		0.00
0195	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	22,732.000 GAL	0.000 0.000	0.00	0.00
			0.85000	0.000		0.00
0200	411-21020	LIQUID ASPHALTIC MATERIAL (MC-70)	21,985.000 GAL	0.000 0.000	0.00	0.00
			1.25000	0.000		0.00
0205	411-90040	*RECYCLING AGENT INCREASE PLAN QUANTITY BY 47,114 GALLONS	97,201.000 GAL	0.000 0.000	0.00	0.00
			1.14000	0.000		0.00
0210	506-00212	*RIPRAP (12 INCH)	84.000 CY	0.000 0.000	0.00	0.00
			54.00000	0.000		0.00

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	601-01000	*CONCRETE CLASS B	85.000	0.000		
			CY	0.000	0.00	
			295.00000	0.000		0.00
0220	602-00000	*REINFORCING STEEL	3,837.000	0.000		
			LB	0.000	0.00	
			0.60000	0.000		0.00
0225	603-10180	*18 INCH CORRUGATED STEEL PIPE	6.000	0.000		
			LF	0.000	0.00	
			39.00000	0.000		0.00
0230	603-10240	*24 INCH CORRUGATED STEEL PIPE	310.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0235	603-10480	*48 INCH CORRUGATED STEEL PIPE	414.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0240	603-15024	*24 INCH EQUIVALENT CORRUGATED STEEL PIPE ARCH	414.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0245	603-30024	*24 INCH STEEL END SECTION	11.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0250	604-00305	*INLET TYPE C (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			2,950.00000	0.000		0.00
0255	607-00005	*END POST	9.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0260	607-00010	*CORNER AND LINE BRACE POST	4.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0265	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	1,007.000	0.000		
			LF	0.000	0.00	
			1.40000	0.000		0.00

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	607-11580	*FENCE (TEMPORARY) DELETED BY 105 DATED SEPT. 10, 2003	0.000	0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00
0275	607-53172	*FENCE CHAIN LINK (72 INCH)	262.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0280	607-60112	*12 FOOT GATE	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0285	607-60116	*16 FOOT GATE	1.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0290	611-00030	30 FOOT CATTLE GUARD	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0295	612-00001	*DELINEATOR (TYPE I)	436.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0300	612-00002	*DELINEATOR (TYPE II)	16.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0305	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	3,680.000	0.000		
			LF	0.000	0.00	
			7.10000	0.000		0.00
0310	613-07000	*PULL BOX (SPECIAL)	12.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0315	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			5,740.00000	0.000		0.00
0320	613-30400	*LIGHT STANDARD ALUMINUM (40 FOOT)	7.000	0.000		
			EACH	0.000	0.00	
			1,460.00000	0.000		0.00

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	613-40010	*LIGHT STANDARD FOUNDATION	7.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
0330	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	7.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0335	614-00011	*SIGN PANEL (CLASS I)	3.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0340	614-00012	*SIGN PANEL (CLASS II)	517.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0345	614-00200	*STEEL SIGN POST (U-2)	7.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0350	614-01502	*STEEL SIGN POST (2 INCH ROUND)	254.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00
0355	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	380.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0360	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	64.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0365	614-10120	*VARIABLE MESSAGE SIGN (FURNISH ONLY)	1.000	0.000		
			EACH	0.000	0.00	
			41,000.00000	0.000		0.00
0370	614-80387	*RUMBLE STRIP (GRINDING)	95,812.000	0.000		
			LF	0.000	0.00	
			0.20000	0.000		0.00
0375	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			62,750.00000	0.000		0.00



CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	625-00001	*CONSTRUCTION SURVEYING (HOURLY) DELETED BY 105 DATED SEPT. 10, 2003	0.000	0.000		
			110.00000	0.000	0.00	0.00
				0.000		
0385	626-00000	*MOBILIZATION	1.000	0.000		
			186,170.00000	0.000	0.00	0.00
				0.000		
0390	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			7,000.00000	0.000	0.00	0.00
				0.000		
0395	627-00001	*PAVEMENT MARKING PAINT	813.000	0.000		
			25.00000	0.000	0.00	0.00
				0.000		
0400	627-00005	*EPOXY PAVEMENT MARKING	742.000	0.000		
			35.65000	0.000	0.00	0.00
				0.000		
0405	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	285.000	0.000		
			9.66000	0.000	0.00	0.00
				0.000		
0410	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	452.000	0.000		
			9.66000	0.000	0.00	0.00
				0.000		
0415	630-00000	*FLAGGING	4,840.000	0.000		
			20.00000	0.000	0.00	0.00
				0.000		
0420	630-00007	*TRAFFIC CONTROL INSPECTION	60.000	0.000		
			43.00000	0.000	0.00	0.00
				0.000		
0425	630-00012	*TRAFFIC CONTROL MANAGEMENT	110.000	0.000		
			380.00000	0.000	0.00	0.00
				0.000		
0430	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	2.000	0.000		
			66.65000	0.000	0.00	0.00
				0.000		

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			113.50000	0.000		0.00
0440	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	165.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0445	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	40.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0450	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	10.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0455	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	80.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
0460	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	0.000		
			EACH	0.000	0.00	
			17,500.00000	0.000		0.00
0465	630-80360	*DRUM CHANNELIZING DEVICE	416.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0470	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	6.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0475	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	1.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
0480	630-80370	CONCRETE BARRIER (TEMPORARY)	2,500.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0485	630-80380	*TRAFFIC CONE	100.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	630-80384	*TUBULAR MARKER	50.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0495	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000	0.000		
			L S	0.000	0.00	
			2,800.00000	0.000		0.00
0500	630-80560	MOBILE PROFILOGRAPH OPERATION ZONE	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0505	630-85010	IMPACT ATTENUATOR (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0510	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	22,159.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70022	F/A OJT PILOT DELETED BY 105 DATED SEPT. 10, 2003	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70023	F/A ON-THE-JOB TRAINEE	976.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70025	F/A QUALITY INCENTIVE PAYMENT	-28,187.950	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70028	F/A ESB PROGRAM DELETED BY 105 DATED SEPT. 10, 2003	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70080	F/A FURNISH DELETED BY 105 DATED SEPT. 10, 2003	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE TO VMS & LIGHTS	4,637.450	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70380	F/A EROSION CONTROL DELETED BY 105 DATED SEPT. 10, 2003	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	900-00022	ADDED ITEM (SQURE YARD)/ COLD BITUMINOUS PAVEMENT (RECYCLE)	53,584.000	0.000		
			SY	0.000	0.00	
			1.62000	0.000		0.00
0580	900-00024	ADDED ITEM (TON)/ AGGREGATE BASE COURSE (CLASS 6)	24,289.340	0.000		
			TON	0.000	0.00	
			9.65000	0.000		0.00
0585	900-00007	ADDED ITEM (EACH)/ 14 FT GATE SINGLE (CHAIN LINK)	2.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0590	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION CONCRETE CLASS B	-283.200	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0595	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR ABC CLASS 2	-9,607.680	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0600	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR AGGREGATE BASE COURSE CLASS 6	-1,742.720	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0605	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR ABC CL. 6 AT NEW PRICE	-568.600	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0610	603-50006	6 IN PLASTIC PIPE	20.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0615	900-00007	ADDED ITEM (EACH)/ RESET MILE MARKERS	11.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C13522  
 PCN: 13522-BID  
 PROJECT: NH 2852-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 03/14/2003  
 10:21:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0620	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR AGGREGATE BASE COURSE (SPECIAL)	-1,942.560	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70034	F/A ADDITIONAL ASPHALT CEMENT -DELETED SEE CO # 019	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70034	F/A ADDITIONAL ASPHALT CEMENT	106,061.270	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 5,987,032.46	\$ 1,118,752.84 \$ 1,118,752.84
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0555	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0560	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0565	620-00015	FIELD LABORATORY (STATE FURNISHED)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0570	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0630	900-00005	ADDED ITEM (DAY)/ LIQUIDATED DAMAGES AS PER 108.07	-2.000	0.000		
			DAY	0.000	0.00	
			1,984.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 19,032.00	\$ 0.00 \$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 6,006,064.46	\$ 1,118,752.84 \$ 1,118,752.84