

ESTIMATE SUMMARY

12:05:37

CONTID: C13529

ESTIMATE NO: 0014 PROG

SPEC YR: 2002

PCN: 13529-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 273.0 DAYS

TIME ALLOW:

280 WORK DAYS

K Pratt Blvd:US287-SH119 Ph 2

PERCENT TIME: 97.50

ORIG TIME ALLOW:

280 WORK DAYS

PROJECT NO:

STU 1192-011

K Pratt Blvd:US287-SH119 Ph 2

NAME OF ROAD:

119B

PROJECT COUNTIES:

BOULDER, REGION 4

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC

PAY PERIOD ENDING

11/28/2003

DATE TIME STARTED 09/16/2002

6374 S. RACINE CIRCLE

DATE LET

07/25/2002

DATE WORK BEGAN

DATE AWARDED

08/19/2002

DATE TIME STOPPED 03/05/2004

DATE CONTRACT EXECUTED

09/12/2002

DATE ACCEPTED 03/05/2004

CENTENNIAL

CO 80111

303/688-6611

DATE NOTICE TO PROCEED

09/16/2002

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 10,991,320.84 PARTICIPATING	\$ 10,236,913.26	\$ 938,012.42
AWARD PROJECT AMT:	\$ 11,133,682.51 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	93.14% TOTAL EARNINGS	10,236,913.26	938,012.42
FUNDS AVAILABLE:	\$ 754,407.58 STOCKPILED MATERIALS	40,425.60	-80,851.20
	GROSS EARNINGS	10,277,338.86	857,161.22
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-68,355.02	-9,700.78
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	10,208,983.84	847,460.44
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	10,208,983.84	847,460.44
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 847,460.44

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 2
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0010	202-00001	*REMOVAL OF STRUCTURE	15.000	14.000		
			EACH	1.000	550.00	
			550.00000	15.000		8,250.00
0015	202-00010	*REMOVAL OF TREE	19.000	19.000		
			EACH	0.000	0.00	
			750.00000	19.000		14,250.00
0020	202-00025	*REMOVAL OF DITCH LINING	790.000	790.000		
			LF	0.000	0.00	
			4.50000	790.000		3,555.00
0025	202-00033	*REMOVAL OF PIPE	5.000	5.000		
			EACH	0.000	0.00	
			2,000.00000	5.000		10,000.00
0030	202-00035	*REMOVAL OF PIPE	1,156.000	1,247.000		
			LF	-187.000	-1,309.00	
			7.00000	1,060.000		7,420.00
0035	202-00040	*REMOVAL OF ELECTRICAL CONDUIT	2,260.000	2,260.000		
			LF	0.000	0.00	
			1.00000	2,260.000		2,260.00
0040	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	905.000	905.000		
			SY	0.000	0.00	
			7.00000	905.000		6,335.00
0045	202-00200	*REMOVAL OF SIDEWALK	1,090.000	1,090.000		
			SY	0.000	0.00	
			4.50000	1,090.000		4,905.00
0050	202-00203	*REMOVAL OF CURB AND GUTTER	3,311.000	3,271.000		
			LF	40.000	120.00	
			3.00000	3,311.000		9,933.00
0055	202-00210	*REMOVAL OF CONCRETE PAVEMENT	1,893.000	1,893.000		
			SY	0.000	0.00	
			8.00000	1,893.000		15,144.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00220	*REMOVAL OF ASPHALT MAT	35,525.000	34,428.000		
			SY	1,098.000	1,647.00	
			1.50000	35,526.000		53,289.00
0065	202-00810	*REMOVAL OF GROUND SIGN	64.000	64.000		
			EACH	0.000	0.00	
			25.00000	64.000		1,600.00
0070	202-00821	*REMOVAL OF SIGN PANEL	17.000	0.000		
			EACH	6.000	120.00	
			20.00000	6.000		120.00
0075	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.500		
			L S	0.000	0.00	
			5,667.00000	0.500		2,833.50
0080	202-01000	*REMOVAL OF FENCE	3,195.000	3,195.000		
			LF	0.000	0.00	
			1.00000	3,195.000		3,195.00
0085	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	677.000	677.000		
			LF	0.000	0.00	
			3.60000	677.000		2,437.20
0090	202-01300	*REMOVAL OF END ANCHORAGE	6.000	6.000		
			EACH	0.000	0.00	
			105.00000	6.000		630.00
0095	202-01400	*REMOVAL OF CATTLE GUARD	3.000	3.000		
			EACH	0.000	0.00	
			650.00000	3.000		1,950.00
0100	202-04001	*PLUG CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0105	202-04100	*ABANDON WELL	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0110	202-05150	*SANDBLASTING	46,242.000	0.000		
			SF	0.000	0.00	
			0.65000	0.000		0.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-00040	*UNCLASSIFIED EXCAVATION (SPECIAL)	45,832.000	45,832.000		
			CY	0.000	0.00	
			0.95000	45,832.000		43,540.40
0120	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	259,023.000	259,023.000		
			CY	0.000	0.00	
			2.75000	259,023.000		712,313.25
0125	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	122,519.000	122,519.000		
			CY	0.000	0.00	
			6.30000	122,519.000		771,869.70
0130	203-00100	*MUCK EXCAVATION	28,654.000	28,654.000		
			CY	0.000	0.00	
			3.50000	28,654.000		100,289.00
0135	203-00710	*CLAY PLATING (COMPLETE IN PLACE)	0.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0140	203-01100	*PROOF ROLLING	11.000	4.000		
			hour	7.000	525.00	
			75.00000	11.000		825.00
0145	203-01500	*BLADING	28.000	28.000		
			hour	0.000	0.00	
			100.00000	28.000		2,800.00
0150	203-01550	*DOZING	50.000	50.000		
			hour	0.000	0.00	
			120.00000	50.000		6,000.00
0155	203-01597	*POTHOLING	48.000	44.000		
			hour	4.000	308.00	
			77.00000	48.000		3,696.00
0160	206-00000	*STRUCTURE EXCAVATION	8,192.000	8,192.000		
			CY	0.000	0.00	
			2.50000	8,192.000		20,480.00
0165	206-00200	*STRUCTURE BACKFILL (CLASS 2)	1,005.000	905.000		
			CY	0.000	0.00	
			6.00000	905.000		5,430.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	207-00205	*TOPSOIL	22,241.000	22,241.000		
			CY	0.000	0.00	
			4.00000	22,241.000		88,964.00
0175	208-00005	*EROSION LOG	148.000	148.000		
			LF	0.000	0.00	
			8.35000	148.000		1,235.80
0180	208-00011	*EROSION BALES (WEED FREE)	270.000	218.000		
			EACH	0.000	0.00	
			14.75000	218.000		3,215.50
0185	208-00020	*SILT FENCE	4,401.000	4,401.000		
			LF	0.000	0.00	
			1.35000	4,401.000		5,941.35
0190	208-00040	CHECK DAM	7.000	7.000		
			EACH	0.000	0.00	
			750.00000	7.000		5,250.00
0195	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0200	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	0.000		
			EACH	1.000	1,400.00	
			1,400.00000	1.000		1,400.00
0205	208-00100	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0210	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.350		
			L S	0.000	0.00	
			5,000.00000	0.350		1,750.00
0215	210-00810	*RESET GROUND SIGN	4.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0220	210-00815	*RESET SIGN PANEL	3.000	0.000		
			EACH	0.000	0.00	
			288.00000	0.000		0.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-01000	*RESET FENCE	37.000	37.000		
			LF	0.000	0.00	
			10.00000	37.000		370.00
0230	210-04000	*ADJUST STRUCTURE	10.000	5.000		
			EACH	0.000	0.00	
			1,500.00000	5.000		7,500.00
0235	212-00006	*SEEDING (NATIVE)	45.700	0.000		
			ACRE	25.400	7,747.00	
			305.00000	25.400		7,747.00
0240	213-00002	*MULCHING (WEED FREE HAY)	71.100	25.400		
			ACRE	25.400	7,112.00	
			280.00000	50.800		14,224.00
0245	213-00061	*MULCH TACKIFIER	9,395.000	2,540.000		
			LB	3,810.000	5,791.20	
			1.52000	6,350.000		9,652.00
0250	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	5,482.000	0.000		
			SY	3,336.000	6,004.80	
			1.80000	3,336.000		6,004.80
0255	217-00000	*HERBICIDE TREATMENT	0.000	0.000		
			SY	0.000	0.00	
			0.12000	0.000		0.00
0260	217-00020	*HERBICIDE TREATMENT	9.000	9.000		
			HOOR	0.000	0.00	
			115.00000	9.000		1,035.00
0265	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.400		
			L S	0.000	0.00	
			2,982.00000	0.400		1,192.80
0270	250-00050	*MONITORING TECHNICIAN	0.000	0.000		
			HOOR	0.000	0.00	
			41.20000	0.000		0.00
0275	250-00110	*HEALTH AND SAFETY OFFICER	8.000	8.000		
			HOOR	0.000	0.00	
			74.98000	8.000		599.84

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	250-00120	*MATERIAL SAMPLING AND DELIVERY	0.000	0.000		
			EACH	0.000	0.00	
			64.38000	0.000		0.00
0285	250-00210	*SOLID WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			34.58000	0.000		0.00
0290	250-00220	*HAZARDOUS WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			107.12000	0.000		0.00
0295	304-03006	*AGGREGATE BASE COURSE (CLASS 3) (SPECIAL)	403.280	153.770		
			TON	0.000	0.00	
			15.00000	153.770		2,306.55
0300	304-06007	AGGREGATE BASE COURSE (CLASS 6)	30,249.000	26,639.000		
			CY	3,549.000	60,333.00	
			17.00000	30,188.000		513,196.00
0305	306-01000	RECONDITIONING	55,674.000	35,055.000		
			SY	0.000	0.00	
			0.25000	35,055.000		8,763.75
0310	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	292.710	279.710		
			TON	0.000	0.00	
			67.48000	279.710		18,874.83
0315	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	6,298.640	3,467.050		
			TON	2,831.590	118,643.62	
			41.90000	6,298.640		263,913.02
0320	412-00600	CONCRETE PAVEMENT (6 INCH)	207.000	75.000		
			SY	132.000	2,468.40	
			18.70000	207.000		3,870.90
0325	412-00800	*CONCRETE PAVEMENT (8 INCH)	151,358.000	132,473.000		
			SY	12,081.000	254,909.10	
			21.10000	144,554.000		3,050,089.40
0330	412-00850	CONCRETE PAVEMENT (8-1/2 INCH)	3,284.000	1,516.000		
			SY	35.000	759.50	
			21.70000	1,551.000		33,656.70

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 8
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	412-01000	CONCRETE PAVEMENT (10 INCH)	4,784.000	4,784.000		
			SY	0.000	0.00	
			23.40000	4,784.000		111,945.60
0340	420-00100	*GEOTEXTILE (EROSION CONTROL) (CLASS A)	6,944.000	4,017.000		
			SY	0.000	0.00	
			1.25000	4,017.000		5,021.25
0345	503-00036	*DRILLED CAISSON (36 INCH)	144.000	144.000		
			LF	0.000	0.00	
			248.00000	144.000		35,712.00
0350	503-00048	*DRILLED CAISSON (48 INCH)	42.000	42.000		
			LF	0.000	0.00	
			299.00000	42.000		12,558.00
0355	503-00054	*DRILLED CAISSON (54 INCH)	42.000	42.000		
			LF	0.000	0.00	
			349.00000	42.000		14,658.00
0360	506-00209	*RIPRAP (9 INCH)	699.000	699.000		
			CY	0.000	0.00	
			38.00000	699.000		26,562.00
0365	506-00212	*RIPRAP (12 INCH)	2,425.000	2,118.000		
			CY	0.000	0.00	
			36.00000	2,118.000		76,248.00
0370	507-00000	CONCRETE SLOPE AND DITCH PAVING	19.800	11.000		
			CY	0.000	0.00	
			260.00000	11.000		2,860.00
0375	509-00001	*STRUCTURAL STEEL (GALVANIZED)	538.000	538.000		
			LB	0.000	0.00	
			2.45000	538.000		1,318.10
0380	601-01000	*CONCRETE CLASS B	81.000	81.000		
			CY	0.000	0.00	
			335.00000	81.000		27,135.00
0385	601-03030	*CONCRETE CLASS D (BOX CULVERT)	129.000	129.000		
			CY	0.000	0.00	
			225.00000	129.000		29,025.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 9
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	601-03040	*CONCRETE CLASS D (BRIDGE)	76.000	76.000		
			CY	0.000	0.00	
			415.00000	76.000		31,540.00
0395	601-03050	*CONCRETE CLASS D (WALL)	113.000	113.000		
			CY	0.000	0.00	
			315.00000	113.000		35,595.00
0400	601-21000	*PRECAST WALL SEGMENT	12.000	12.000		
			EACH	0.000	0.00	
			3,650.00000	12.000		43,800.00
0405	601-40005	*CUT STONE VENEER	7,928.000	7,928.000		
			SF	0.000	0.00	
			34.00000	7,928.000		269,552.00
0410	602-00000	*REINFORCING STEEL	45,486.000	45,486.000		
			LB	0.000	0.00	
			0.44000	45,486.000		20,013.84
0415	602-00020	*REINFORCING STEEL (EPOXY COATED)	215.000	215.000		
			LB	0.000	0.00	
			0.50000	215.000		107.50
0420	603-01125	*12 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	57.000	57.000		
			LF	0.000	0.00	
			35.00000	57.000		1,995.00
0425	603-01150	*15 INCH REINFORCED CONCRETE PIPE	1,548.000	1,548.000		
			LF	0.000	0.00	
			24.00000	1,548.000		37,152.00
0430	603-01180	*18 INCH REINFORCED CONCRETE PIPE	2,504.000	2,480.000		
			LF	24.000	600.00	
			25.00000	2,504.000		62,600.00
0435	603-01240	*24 INCH REINFORCED CONCRETE PIPE	1,883.000	1,883.000		
			LF	0.000	0.00	
			35.00000	1,883.000		65,905.00
0440	603-01300	*30 INCH REINFORCED CONCRETE PIPE	404.000	404.000		
			LF	0.000	0.00	
			45.00000	404.000		18,180.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	603-01480	*48 INCH REINFORCED CONCRETE PIPE	415.000	415.000		
			LF	0.000	0.00	
			110.00000	415.000		45,650.00
0450	603-02180	*23X14 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	71.000	71.000		
			LF	0.000	0.00	
			55.00000	71.000		3,905.00
0455	603-02240	*30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	346.000	346.000		
			LF	0.000	0.00	
			60.00000	346.000		20,760.00
0460	603-02360	*45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	582.000	582.000		
			LF	0.000	0.00	
			100.00000	582.000		58,200.00
0465	603-02540	*68X43 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	146.000	146.000		
			LF	0.000	0.00	
			185.00000	146.000		27,010.00
0470	603-05012	*12 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			450.00000	2.000		900.00
0475	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	20.000	20.000		
			EACH	0.000	0.00	
			450.00000	20.000		9,000.00
0480	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	18.000	18.000		
			EACH	0.000	0.00	
			500.00000	18.000		9,000.00
0485	603-05030	*30 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			600.00000	2.000		1,200.00
0490	603-05048	*48 INCH REINFORCED CONCRETE END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			900.00000	3.000		2,700.00
0495	603-05118	*23X14 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	603-05136	*45X29 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	2.000	2.000		
		EACH		0.000	0.00	
			1,200.00000	2.000		2,400.00
0505	603-10240	*24 INCH CORRUGATED STEEL PIPE	0.000	0.000		
		LF		0.000	0.00	
			100.00000	0.000		0.00
0510	603-15090	*90 INCH EQUIVALENT CORRUGATED STEEL PIPE ARCH	0.000	0.000		
		LF		0.000	0.00	
			150.00000	0.000		0.00
0515	603-50006	*6 INCH PLASTIC PIPE	730.000	730.000		
		LF		0.000	0.00	
			6.00000	730.000		4,380.00
0520	603-50012	*12 INCH PLASTIC PIPE	170.000	170.000		
		LF		0.000	0.00	
			17.00000	170.000		2,890.00
0525	603-70804	*8X4 FOOT CONCRETE BOX CULVERT (PRECAST)	150.000	150.000		
		LF		0.000	0.00	
			290.00000	150.000		43,500.00
0530	604-00305	*INLET TYPE C (5 FOOT)	7.000	5.750		
		EACH		0.000	0.00	
			1,662.00000	5.750		9,556.50
0535	604-00310	*INLET TYPE C (10 FOOT)	1.000	0.750		
		EACH		0.000	0.00	
			2,462.00000	0.750		1,846.50
0540	604-19105	*INLET TYPE R L 5 (5 FOOT)	24.000	23.000		
		EACH		1.000	2,190.00	
			2,190.00000	24.000		52,560.00
0545	604-19110	*INLET TYPE R L 5 (10 FOOT)	3.000	2.750		
		EACH		0.250	872.50	
			3,490.00000	3.000		10,470.00
0550	604-19205	*INLET TYPE R L 10 (5 FOOT)	2.000	1.750		
		EACH		0.250	809.00	
			3,236.00000	2.000		6,472.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	604-30005	*MANHOLE SLAB BASE (5 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			2,000.00000	3.000		6,000.00
0560	604-30010	*MANHOLE SLAB BASE (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0565	604-30015	*MANHOLE SLAB BASE (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0570	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,163.000	0.000		
			LF	1,113.000	11,074.35	
			9.95000	1,113.000		11,074.35
0575	606-00350	*GUARDRAIL TYPE 3 (DOUBLE) (6-3 POST SPACING)	900.000	0.000		
			LF	900.000	13,365.00	
			14.85000	900.000		13,365.00
0580	606-01370	*TRANSITION TYPE 3G	12.000	0.000		
			EACH	9.000	6,660.00	
			740.00000	9.000		6,660.00
0585	606-02005	*END ANCHORAGE (FLARED)	7.000	0.000		
			EACH	4.000	4,360.00	
			1,090.00000	4.000		4,360.00
0590	607-11525	*FENCE (PLASTIC)	698.000	698.000		
			LF	0.000	0.00	
			3.60000	698.000		2,512.80
0595	607-13000	*FENCE MASONRY (SOUND BARRIER)	6,168.000	6,168.000		
			SF	0.000	0.00	
			15.00000	6,168.000		92,520.00
0600	608-00000	CONCRETE SIDEWALK	979.000	0.000		
			SY	820.000	26,527.00	
			32.35000	820.000		26,527.00
0605	608-00010	CONCRETE CURB RAMP CMO#6	0.000	28.000		
			SY	0.000	0.00	
			45.00000	28.000		1,260.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0606	608-00012	CURB RAMP (SPECIAL) CMO #6	210.000	0.000		
			SY	0.000	0.00	
			92.15000	0.000		0.00
0610	608-00026	CONCRETE BIKEWAY (6 INCH)	1,059.000	1,059.000		
			SY	0.000	0.00	
			28.45000	1,059.000		30,128.55
0615	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	8,386.000	5,555.000		
			LF	1,259.000	9,568.40	
			7.60000	6,814.000		51,786.40
0620	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	8,338.000	6,380.000		
			LF	0.000	0.00	
			10.70000	6,380.000		68,266.00
0625	609-21900	CURB AND GUTTER TYPE 2 SPECIAL	1,143.000	1,226.000		
			LF	0.000	0.00	
			25.80000	1,226.000		31,630.80
0630	609-24002	GUTTER TYPE 2 (2 FOOT)	142.000	142.000		
			LF	0.000	0.00	
			15.20000	142.000		2,158.40
0635	609-24004	GUTTER TYPE 2 (4 FOOT)	97.000	0.000		
			LF	39.000	756.60	
			19.40000	39.000		756.60
0640	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	14,757.300	0.000		
			SF	10,320.000	50,052.00	
			4.85000	10,320.000		50,052.00
0645	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	2,301.000	0.000		
			SF	1,775.000	6,301.25	
			3.55000	1,775.000		6,301.25
0650	612-00001	*DELINEATOR (TYPE I)	321.000	0.000		
			EACH	43.000	602.00	
			14.00000	43.000		602.00
0655	612-00002	*DELINEATOR (TYPE II)	187.000	0.000		
			EACH	25.000	400.00	
			16.00000	25.000		400.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 14
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	612-00003	*DELINEATOR (TYPE III)	13.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0665	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	790.000	790.000		
			LF	0.000	0.00	
			18.25000	790.000		14,417.50
0670	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	790.000	790.000		
			LF	0.000	0.00	
			22.00000	790.000		17,380.00
0675	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	16,563.000	14,802.000		
			LF	1,055.000	4,220.00	
			4.00000	15,857.000		63,428.00
0680	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	15,991.000	15,742.000		
			LF	249.000	1,369.50	
			5.50000	15,991.000		87,950.50
0685	613-01600	*6 INCH ELECTRICAL CONDUIT (PLASTIC)	3,604.000	3,300.000		
			LF	304.000	2,812.00	
			9.25000	3,604.000		33,337.00
0690	613-10000	*WIRING	1.000	0.000		
			L S	0.500	6,174.50	
			12,349.00000	0.500		6,174.50
0695	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	12.000	0.000		
			EACH	6.000	2,766.00	
			461.00000	6.000		2,766.00
0700	613-76100	*LUMINAIRE METAL HALIDE (WALL TYPE) (100 WATT)	4.000	4.000		
			EACH	0.000	0.00	
			704.00000	4.000		2,816.00
0705	614-00011	*SIGN PANEL (CLASS I)	737.000	0.000		
			SF	205.000	3,075.00	
			15.00000	205.000		3,075.00
0710	614-00012	*SIGN PANEL (CLASS II)	178.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	614-00026	*SIGN PANEL (CLASS I) (INSTALL ONLY)	23.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0720	614-00035	*SIGN PANEL (SPECIAL)	170.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0725	614-00044	*TIMBER SIGN POST 4X4 INCH	45.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0730	614-00066	*TIMBER SIGN POST 6X6 INCH	178.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0735	614-00216	*STEEL SIGN POST (2X2 INCH TUBING)	1,170.000	0.000		
			LF	421.500	5,479.50	
			13.00000	421.500		5,479.50
0740	614-70117	*PEDESTRIAN SIGNAL FACE (16)	24.000	0.000		
			EACH	16.000	8,848.00	
			553.00000	16.000		8,848.00
0745	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	45.000	0.000		
			EACH	35.000	26,495.00	
			757.00000	35.000		26,495.00
0750	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	16.000	0.000		
			EACH	8.000	9,680.00	
			1,210.00000	8.000		9,680.00
0755	614-72864	*FIRE PREEMPTION UNIT	12.000	0.000		
			EACH	4.000	7,928.00	
			1,982.00000	4.000		7,928.00
0760	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	4,260.000	4,260.000		
			LF	0.000	0.00	
			4.75000	4,260.000		20,235.00
0765	614-72875	*LOOP DETECTOR WIRE	1,530.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 16
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	614-72896	*INTERSECTION DETECTION SYSTEM (CAMERA)(INSTALL ONLY)	12.000	0.000		
		EACH		4.000	1,840.00	
			460.00000	4.000		1,840.00
0775	614-75848	*TRAFFIC SIGNAL CONTROLLER AND CABINET (INSTALL ONLY)	3.000	0.000		
		EACH		1.000	1,231.00	
			1,231.00000	1.000		1,231.00
0780	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	12.000	0.000		
		EACH		8.000	113,384.00	
			14,173.00000	8.000		113,384.00
0780		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE STEEL (1 MAST ARM)		12.000		
		EACH		-8.000	-80,851.20	
			10,106.40000	4.000		40,425.60
0785	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	0.000	0.000		
		EACH		0.000	0.00	
			1,060.00000	0.000		0.00
0790	614-85115	IMPACT ATTENUATOR (QUADGUARD)	5.000	0.000		
		EACH		5.000	115,000.00	
			23,000.00000	5.000		115,000.00
0795	616-30499	*TRASH GUARD SPECIAL	2.000	2.000		
		EACH		0.000	0.00	
			600.00000	2.000		1,200.00
0800	619-10640	*64 INCH WELDED STEEL PIPE	286.000	286.000		
		LF		0.000	0.00	
			325.00000	286.000		92,950.00
0805	621-00450	DETOUR PAVEMENT	3,532.000	3,532.000		
		SY		0.000	0.00	
			18.38000	3,532.000		64,918.16
0810	625-00000	*CONSTRUCTION SURVEYING	1.000	0.970		
		L S		0.020	2,613.00	
			130,650.00000	0.990		129,343.50
0811	625-00001	CONST SURVEYING (HOUR) CONSTRUCTION SURVEYING (HOUR)	58.500	58.500		
		HOURL		0.000	0.00	
			100.00000	58.500		5,850.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 17
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0815	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			200,000.00000	1.000		200,000.00
0820	627-00001	*PAVEMENT MARKING PAINT	132.000	132.000		
			GAL	0.000	0.00	
			40.00000	132.000		5,280.00
0825	627-00005	*EPOXY PAVEMENT MARKING	424.000	0.000		
			GAL	0.000	0.00	
			60.00000	0.000		0.00
0830	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	0.000	0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00
0835	627-03003	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C) (INLAID)	0.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0836	627-01003	PREFORMED PLASTIC PAVEMENT MARKING (TYPE A) (INLAID) MCR LINE#3	2,734.000	0.000		
			SF	0.000	0.00	
			12.07000	0.000		0.00
0840	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	2,330.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0845	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	3,208.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0850	629-01031	*SURVEY MONUMENT (TYPE 3A)	6.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0855	630-00000	*FLAGGING	2,621.500	1,739.500		
			HOUR	395.500	6,723.50	
			17.00000	2,135.000		36,295.00
0860	630-00003	*UNIFORMED TRAFFIC CONTROL	0.000	0.000		
			HOUR	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 18
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0865	630-00007	*TRAFFIC CONTROL INSPECTION	240.000	230.000		
			DAY	7.000	700.00	
			100.00000	237.000		23,700.00
0870	630-00012	*TRAFFIC CONTROL MANAGEMENT	157.000	115.000		
			DAY	19.000	5,605.00	
			295.00000	134.000		39,530.00
0875	630-80001	*FLASHING BEACON (PORTABLE)	0.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0880	630-80305	*FLAGGING STATION LIGHT	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0885	630-80332	*BARRICADE (TYPE 3 F-B) (TEMPORARY)	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0890	630-80333	*BARRICADE (TYPE 3 F-C) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0895	630-80334	*BARRICADE (TYPE 3 F-D) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0900	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	19.000	17.100		
			EACH	0.000	0.00	
			300.00000	17.100		5,130.00
0905	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0910	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0915	630-80338	*BARRICADE (TYPE 3 M-D) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			725.00000	0.000		0.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 19
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0920	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	34.000	30.600		
			EACH	0.000	0.00	
			75.00000	30.600		2,295.00
0925	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	50.000	45.000		
			EACH	0.000	0.00	
			90.00000	45.000		4,050.00
0930	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	11.000	9.900		
			EACH	0.000	0.00	
			100.00000	9.900		990.00
0935	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	55.000	49.500		
			SF	0.000	0.00	
			17.00000	49.500		841.50
0940	630-80348	*CONSTRUCTION INFORMATION SIGN	6.000	5.400		
			EACH	0.000	0.00	
			200.00000	5.400		1,080.00
0945	630-80350	*VERTICAL PANEL	55.000	49.500		
			EACH	0.000	0.00	
			57.00000	49.500		2,821.50
0950	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	3.000	2.700		
			EACH	0.000	0.00	
			1,800.00000	2.700		4,860.00
0955	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	1.800		
			EACH	0.000	0.00	
			2,200.00000	1.800		3,960.00
0960	630-80359	*PORTABLE MESSAGE SIGN PANEL	367.000	291.000		
			DAY	56.000	6,440.00	
			115.00000	347.000		39,905.00
0965	630-80360	*DRUM CHANNELIZING DEVICE	398.000	358.200		
			EACH	0.000	0.00	
			60.00000	358.200		21,492.00
0970	630-80370	CONCRETE BARRIER (TEMPORARY)	310.000	279.000		
			LF	0.000	0.00	
			25.00000	279.000		6,975.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 20
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0975	630-80380	*TRAFFIC CONE	150.000	135.000		
			EACH	0.000	0.00	
			12.00000	135.000		1,620.00
0980	630-80384	*TUBULAR MARKER	0.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0985	630-80391	*CHANNELIZING DEVICE (FIXED)	94.000	84.600		
			EACH	0.000	0.00	
			40.00000	84.600		3,384.00
0990	630-80402	*DELINEATOR (TYPE II) (TEMPORARY)	7.000	6.300		
			EACH	0.000	0.00	
			16.00000	6.300		100.80
0995	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	3.000	2.700		
			EACH	0.000	0.00	
			7,800.00000	2.700		21,060.00
1000	630-85115	IMPACT ATTENUATOR (QUADGUARD) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			18,425.00000	0.000		0.00
1005	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	1.000	0.900		
			L S	0.100	2,540.70	
			25,407.00000	1.000		25,407.00
1010	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70013	F/A CONCRETE INCENTIVE PAYMENT	125,874.870	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 21
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1026	700-70021	F/A ON-THE-JOB TRAINEE	434.500	0.000		
			HOOR	0.000	0.00	
			4.80000	0.000		0.00
1030	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1041	900-00006	ADDED ITEM (DOLLAR)/ TRASH RACK REPAIR MCR LINE ITEM #2	3,306.050	3,306.050		
			DOL	0.000	0.00	
			1.00000	3,306.050		3,306.05
1042	900-00014	ADDED ITEM (LUMP SUM)/ ORNAMENTAL BRIDGE SIGNS MCR LINE ITEM #3	1.000	1.000		
			L S	0.000	0.00	
			14,231.22000	1.000		14,231.22
1043	900-00006	ADDED ITEM (DOLLAR)/ CDI LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1044	900-00006	ADDED ITEM (DOLLAR)/ PRICE RED FOR PCCP CMO 9	-60,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1141	900-00006	ADDED ITEM (DOLLAR)/ OVERWT TRUCKS ITEM 304 ABC CL 4 SP	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 9,599,337.06 \$	855,341.22 \$	8,895,464.06
CAT NO0300 STRUCTURE D-16-D						
1045	202-00033	*REMOVAL OF PIPE	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 22
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE D-16-D						
1050	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.500	0.500		
			L S	0.000	0.00	
			15,000.00000	0.500		7,500.00
1055	203-00100	*MUCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			3.50000	0.000		0.00
1060	206-00000	*STRUCTURE EXCAVATION	1,202.000	1,202.000		
			CY	0.000	0.00	
			2.50000	1,202.000		3,005.00
1065	206-00065	*STRUCTURE BACKFILL (FLOW-FILL)	205.000	179.000		
			CY	26.000	1,820.00	
			70.00000	205.000		14,350.00
1070	206-00200	*STRUCTURE BACKFILL (CLASS 2)	60.000	60.000		
			CY	0.000	0.00	
			6.00000	60.000		360.00
1075	206-00510	*FILTER MATERIAL (CLASS A)	128.000	128.000		
			CY	0.000	0.00	
			25.00000	128.000		3,200.00
1080	206-01781	*SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
1085	304-02005	*AGGREGATE BASE COURSE (CLASS 2)	0.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1090	420-00130	*GEOTEXTILE (SEPARATOR) (CLASS A)	372.000	372.000		
			SY	0.000	0.00	
			2.50000	372.000		930.00
1095	601-03030	*CONCRETE CLASS D (BOX CULVERT)	202.000	202.000		
			CY	0.000	0.00	
			225.00000	202.000		45,450.00
1100	602-00000	*REINFORCING STEEL	30,692.000	30,692.000		
			LB	0.000	0.00	
			0.44000	30,692.000		13,504.48

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 23
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE D-16-D						
1105	602-00020	*REINFORCING STEEL (EPOXY COATED)	17,821.000	17,821.000		
			LB	0.000	0.00	
			0.50000	17,821.000		8,910.50
			CAT 0300	CURRENT AMT \$	119,209.98 \$	1,820.00 \$ 119,209.98
CAT NO0301 STRUCTURE D-16-DZ						
1110	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.500	0.500		
			L S	0.000	0.00	
			15,000.00000	0.500		7,500.00
1115	202-04001	*PLUG CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
1120	203-00100	*MUCK EXCAVATION	207.000	207.000		
			CY	0.000	0.00	
			3.50000	207.000		724.50
1125	206-00000	*STRUCTURE EXCAVATION	15,512.000	15,512.000		
			CY	0.000	0.00	
			2.50000	15,512.000		38,780.00
1130	206-00200	*STRUCTURE BACKFILL (CLASS 2)	3,374.000	3,374.000		
			CY	0.000	0.00	
			6.00000	3,374.000		20,244.00
1135	304-02005	*AGGREGATE BASE COURSE (CLASS 2)	0.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1140	304-04000	*AGGREGATE BASE COURSE (CLASS 4)	269.490	270.260		
			TON	0.000	0.00	
			15.00000	270.260		4,053.90
1142	900-00006	ADDED ITEM (DOLLAR)/ OVERWT TRUCKS ITEM 304 ABC CL 4	-80.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1145	509-00001	*STRUCTURAL STEEL (GALVANIZED)	29,849.000	29,849.000		
			LB	0.000	0.00	
			2.45000	29,849.000		73,130.05

CONTID: C13529
 PCN: 13529-BID
 PROJECT: STU 1192-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 24
 ESTIMATE RUN 11/28/2003
 12:05:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STRUCTURE D-16-DZ							
1150	514-00200	*PEDESTRIAN RAILING (STEEL)	208.000	208.000			
			LF	0.000	0.00		
			154.00000	208.000		32,032.00	
1155	518-00106	*WATERSTOP (6 INCH)	1,222.000	1,222.000			
			LF	0.000	0.00		
			3.80000	1,222.000		4,643.60	
1160	601-03030	*CONCRETE CLASS D (BOX CULVERT)	3,260.000	3,260.000			
			CY	0.000	0.00		
			225.00000	3,260.000		733,500.00	
1165	602-00000	*REINFORCING STEEL	665,070.000	641,887.000			
			LB	0.000	0.00		
			0.44000	641,887.000		282,430.28	
1170	602-00020	*REINFORCING STEEL (EPOXY COATED)	14,205.000	14,205.000			
			LB	0.000	0.00		
			0.50000	14,205.000		7,102.50	
1175	608-00006	CONCRETE SIDEWALK (6 INCH)	34.000	34.000			
			SY	0.000	0.00		
			36.00000	34.000		1,224.00	
1180	615-39210	*120X72 INCH SLIDE HEADGATE (10 FOOT FRAME)	1.000	1.000			
			EACH	0.000	0.00		
			20,000.00000	1.000		20,000.00	
			CAT 0301	CURRENT AMT	\$ 1,235,773.80	\$ 0.00	\$ 1,225,664.83
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1185	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
1190	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			22,000.00000	1.000		22,000.00	
			CAT 0400	CURRENT AMT	\$ 37,000.00	\$ 0.00	\$ 37,000.00
PROJECT TOTAL			CURRENT AMT	\$10,991,320.84	\$ 857,161.22	\$10,277,338.87	