

ESTIMATE SUMMARY

13:34:26

CONTID: C13540

ESTIMATE NO: 0008 PROG

SPEC YR: 2002

PCN: 13540-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 177.0 DAYS

TIME ALLOW:

390 WORK DAYS

Powers - B/G to SH83 (C)

PERCENT TIME: 45.38

ORIG TIME ALLOW:

380 WORK DAYS

PROJECT NO:

STU R200-107

Powers - B/G to SH83 (C)

NAME OF ROAD:

Powers Boulevard

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

SEMA CONSTRUCTION, INC.

PAY PERIOD ENDING

07/25/2003

DATE TIME STARTED 11/27/2002

7353 S. EAGLE STREET

DATE LET

10/17/2002

DATE WORK BEGAN

DATE AWARDED

11/07/2002

DATE TIME STOPPED 09/29/2005

DATE CONTRACT EXECUTED

11/25/2002

DATE ACCEPTED 09/29/2005

CENTENNIAL

CO 80112-42:303/627-2600

DATE NOTICE TO PROCEED

11/27/2002

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 18,009,171.52 PARTICIPATING	\$ 5,902,322.51	\$ 1,349,288.43
AWARD PROJECT AMT: \$ 14,256,937.08 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 32.77% TOTAL EARNINGS	5,902,322.51	1,349,288.43
FUNDS AVAILABLE: \$ 12,106,849.01 STOCKPILED MATERIALS	759,867.07	-192,185.87
	GROSS EARNINGS	6,662,189.58
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-57,547.86	-13,202.07
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	6,604,641.72
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	6,604,641.72
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,143,900.49

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.800		
			L S	0.100	5,616.15	
			56,161.47000	0.900		50,545.32
0010	202-00027	REMOVAL OF RIPRAP	153.000	93.470		
			SY	0.000	0.00	
			9.66000	93.470		902.92
0015	202-00195	REMOVAL OF MEDIAN COVER	149.000	149.000		
			SY	0.000	0.00	
			11.14000	149.000		1,659.86
0020	202-00203	REMOVAL OF CURB AND GUTTER	952.000	895.000		
			LF	0.000	0.00	
			2.36000	895.000		2,112.20
0025	202-00210	REMOVAL OF CONCRETE PAVEMENT	70.000	70.000		
			SY	0.000	0.00	
			7.67000	70.000		536.90
0030	202-00220	REMOVAL OF ASPHALT MAT	14,065.000	14,005.000		
			SY	0.000	0.00	
			0.64000	14,005.000		8,963.20
0035	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	256.000	0.000		
			SY	0.000	0.00	
			80.48000	0.000		0.00
0040	202-01000	*REMOVAL OF FENCE	5,634.000	4,509.000		
			LF	0.000	0.00	
			0.36000	4,509.000		1,623.24
0045	202-01140	REMOVAL OF GUARDRAIL TYPE 4	0.000	0.000		
			LF	0.000	0.00	
			14.42000	0.000		0.00
0050	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	1,338,750.000	358,765.000		
			CY	375,729.000	428,331.06	
			1.14000	734,494.000		837,323.16
0055	203-00100	MUCK EXCAVATION	1,348.000	0.000		
			CY	311.000	1,747.82	
			5.62000	311.000		1,747.82

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01500	BLADING	50.000	20.000		
			73.88000	20.000		1,477.60
				0.000	0.00	
				40.000	2,590.80	
0065	203-01510	BACKHOE	45.000	0.000		
			64.77000	40.000		2,590.80
				40.000		
0070	203-01550	DOZING	16.000	16.000		
			75.35000	16.000		1,205.60
				0.000	0.00	
0075	203-01590	FRONT END LOADER (RUBBER TIRED)	1.000	1.000		
			70.06000	1.000		70.06
				0.000	0.00	
0080	203-01597	*POTHOLING	178.000	95.500		
			96.46000	95.500		9,211.93
				0.000	0.00	
0085	206-00000	STRUCTURE EXCAVATION	14,715.000	2,332.000		
			2.33000	2,454.000		5,717.82
				122.000	284.26	
0090	206-00510	FILTER MATERIAL (CLASS A)	4,189.000	0.000		
			27.46000	0.000		0.00
				0.000	0.00	
0095	207-00205	TOPSOIL	63,502.000	1,125.000		
			1.98000	1,125.000		2,227.50
				0.000	0.00	
0100	208-00010	EROSION BALES	780.000	62.000		
			10.90000	62.000		675.80
				0.000	0.00	
0105	208-00020	*SILT FENCE	11,905.000	7,592.000		
			1.26000	7,592.000		9,565.92
				0.000	0.00	
0110	208-00045	CONCRETE WASHOUT STRUCTURE	5.000	4.000		
			388.05000	4.000		1,552.20
				0.000	0.00	

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00060	TEMPORARY SLOPE DRAIN	0.000	0.000		
			LF	0.000	0.00	
			7.27000	0.000		0.00
0120	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			9,719.85000	0.000		0.00
0125	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.100		
			L S	0.100	527.17	
			5,271.65000	0.200		1,054.33
0130	212-00006	*SEEDING (NATIVE)	108.700	2.930		
			ACRE	1.300	434.40	
			334.15000	4.230		1,413.45
0135	212-00028	*SEEDING (WETLANDS)	7.000	0.000		
			ACRE	0.000	0.00	
			641.40000	0.000		0.00
0140	213-00002	*MULCHING (WEED FREE HAY)	5.000	0.000		
			ACRE	0.000	0.00	
			465.53000	0.000		0.00
0145	213-00004	*MULCHING (WEED FREE STRAW)	108.600	0.600		
			ACRE	0.200	51.73	
			258.63000	0.800		206.90
0150	213-00061	*MULCH TACKIFIER	21,740.000	120.000		
			LB	40.000	53.60	
			1.34000	160.000		214.40
0155	213-00100	*SOIL BINDER	108.600	0.600		
			ACRE	0.200	64.14	
			320.70000	0.800		256.56
0160	214-01010	*BRUSH LAYER CUTTING	300.000	137.000		
			EACH	0.000	0.00	
			3.36000	137.000		460.32
0165	214-01025	*DORMANT LOG CUTTING	25.000	0.000		
			EACH	0.000	0.00	
			72.42000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	214-01030	*WATTLE	40.000	13.000		
			EACH	0.000	0.00	
			108.62000	13.000		1,412.06
0175	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	29,780.000	0.000		
			SY	0.000	0.00	
			4.76000	0.000		0.00
0175		MATERIAL ALLOWANCE SOIL RETEN. BLANKET		0.000		
			SY	0.000	0.00	
			2.87900	0.000		0.00
0180	216-00039	*SOIL RETENTION BLANKET (STRAW)	28,578.000	16,570.000		
			SY	472.000	500.32	
			1.06000	17,042.000		18,064.52
0185	217-00000	*HERBICIDE TREATMENT	0.000	0.000		
			SY	0.000	0.00	
			0.47000	0.000		0.00
0190	304-06000	AGGREGATE BASE COURSE (CLASS 6)	12,868.000	1,374.150		
			TON	0.000	0.00	
			14.10000	1,374.150		19,375.52
0195	306-01000	RECONDITIONING	6,970.000	0.000		
			SY	0.000	0.00	
			0.68000	0.000		0.00
0200	307-00212	PROCESSING LIME TREATED SUBGRADE (12 INCH)	0.000	0.000		
			SY	0.000	0.00	
			5.12000	0.000		0.00
0205	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	161.930	10.510		
			TON	0.000	0.00	
			58.61000	10.510		615.99
0210	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	10,495.580	1,682.190		
			TON	0.000	0.00	
			34.35000	1,682.190		57,783.23
0215	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	3,551.440	359.610		
			TON	0.000	0.00	
			42.47000	359.610		15,272.64

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	1,809.000	265.000		
			GAL	0.000	0.00	
			1.19000	265.000		315.35
0225	412-00800	*CONCRETE PAVEMENT (8 INCH)	12,362.000	0.000		
			SY	0.000	0.00	
			28.97000	0.000		0.00
0230	412-00850	*CONCRETE PAVEMENT (8-1/2 INCH)	12,024.000	0.000		
			SY	0.000	0.00	
			31.09000	0.000		0.00
0235	412-01000	*CONCRETE PAVEMENT (10 INCH)	4,734.000	0.000		
			SY	0.000	0.00	
			43.45000	0.000		0.00
0240	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	38,859.000	1,089.000		
			SY	0.000	0.00	
			0.70000	1,089.000		762.30
0245	506-00206	RIPRAP (6 INCH)	49.000	33.000		
			CY	0.000	0.00	
			55.58000	33.000		1,834.14
0250	506-00209	RIPRAP (9 INCH)	45.000	0.000		
			CY	0.000	0.00	
			33.07000	0.000		0.00
0255	506-00212	RIPRAP (12 INCH)	856.000	0.000		
			CY	0.000	0.00	
			30.80000	0.000		0.00
0260	506-00218	RIPRAP (18 INCH)	1,527.000	1,423.000		
			CY	0.000	0.00	
			26.94000	1,423.000		38,335.62
0265	506-00224	RIPRAP (24 INCH)	3,357.000	0.000		
			CY	0.000	0.00	
			24.35000	0.000		0.00
0270	506-01100	CONCRETE BLOCK REVETMENT	1,128.000	0.000		
			SY	0.000	0.00	
			37.73000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270		MATERIAL ALLOWANCE CONC. BLOCK REVETMENT		0.000		
			SY	0.000	0.00	
			22.13000	0.000		0.00
0275	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	2.000	0.000		
			CY	0.000	0.00	
			281.24000	0.000		0.00
0280	601-01025	*CONCRETE CLASS B (MISCELLANEOUS)	47.000	0.000		
			CY	0.000	0.00	
			494.57000	0.000		0.00
0285	602-00000	*REINFORCING STEEL	2,834.000	0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
0290	603-01180	18 INCH REINFORCED CONCRETE PIPE	6,581.000	286.000		
			LF	72.000	1,720.80	
			23.90000	358.000		8,556.20
0295	603-01240	24 INCH REINFORCED CONCRETE PIPE	2,012.000	308.000		
			LF	108.000	3,553.20	
			32.90000	416.000		13,686.40
0300	603-01300	30 INCH REINFORCED CONCRETE PIPE	453.000	0.000		
			LF	339.000	13,383.72	
			39.48000	339.000		13,383.72
0305	603-01360	36 INCH REINFORCED CONCRETE PIPE	1,296.000	304.000		
			LF	253.000	13,937.77	
			55.09000	557.000		30,685.13
0310	603-01420	42 INCH REINFORCED CONCRETE PIPE	992.000	412.000		
			LF	16.000	975.20	
			60.95000	428.000		26,086.60
0315	603-01480	48 INCH REINFORCED CONCRETE PIPE	283.000	0.000		
			LF	0.000	0.00	
			102.44000	0.000		0.00
0320	603-01540	54 INCH REINFORCED CONCRETE PIPE	1,518.000	284.000		
			LF	239.000	26,414.28	
			110.52000	523.000		57,801.96

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	603-01660	66 INCH REINFORCED CONCRETE PIPE	148.000	148.000		
			LF	0.000	0.00	
			222.26000	148.000		32,894.48
0330	603-01720	72 INCH REINFORCED CONCRETE PIPE	1,900.000	988.000		
			LF	0.000	0.00	
			224.89000	988.000		222,191.32
0335	603-05018	18 INCH REINFORCED CONCRETE END SECTION	7.000	1.000		
			EACH	0.000	0.00	
			475.33000	1.000		475.33
0340	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			498.66000	0.000		0.00
0345	603-05036	36 INCH REINFORCED CONCRETE END SECTION	4.000	1.000		
			EACH	2.000	1,607.42	
			803.71000	3.000		2,411.13
0350	603-05042	42 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	1.000	891.51	
			891.51000	1.000		891.51
0355	603-05054	54 INCH REINFORCED CONCRETE END SECTION	3.000	1.000		
			EACH	2.000	2,394.10	
			1,197.05000	3.000		3,591.15
0360	603-05072	72 INCH REINFORCED CONCRETE END SECTION	7.000	3.000		
			EACH	2.000	3,796.04	
			1,898.02000	5.000		9,490.10
0363	603-50008	8 IN PLASTIC PIPE 8 INCH PLASTIC PIPE	1,662.000	0.000		
			LF	1,662.000	60,579.90	
			36.45000	1,662.000		60,579.90
0365	603-50012	12 INCH PLASTIC PIPE	1,396.000	915.000		
			LF	0.000	0.00	
			34.08000	915.000		31,183.20
0370	603-82012	12 INCH DUCTILE IRON PIPE	460.000	200.000		
			LF	0.000	0.00	
			46.98000	200.000		9,396.00



CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	604-00305	INLET TYPE C (5 FOOT)	12.000	0.000		
			EACH	0.000	0.00	
			1,737.94000	0.000		0.00
0380	604-00310	INLET TYPE C (10 FOOT)	7.000	0.000		
			EACH	0.000	0.00	
			2,396.64000	0.000		0.00
0385	604-00315	INLET TYPE C (15 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,481.68000	0.000		0.00
0390	604-00505	INLET TYPE D (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,512.83000	0.000		0.00
0395	604-00510	INLET TYPE D (10 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			3,148.96000	0.000		0.00
0400	604-19105	INLET TYPE R L 5 (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			3,190.93000	0.000		0.00
0405	604-19205	INLET TYPE R L 10 (5 FOOT)	5.000	0.000		
			EACH	0.000	0.00	
			4,430.18000	0.000		0.00
0410	604-19210	INLET TYPE R L 10 (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			5,010.32000	0.000		0.00
0415	604-19305	INLET TYPE R L 15 (5 FOOT)	15.000	0.900		
			EACH	0.000	0.00	
			5,824.70000	0.900		5,242.23
0420	604-19310	INLET TYPE R L 15 (10 FOOT)	3.000	0.900		
			EACH	0.000	0.00	
			6,536.87000	0.900		5,883.18
0425	604-25005	VANE GRATE INLET (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,288.64000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	604-25010	VANE GRATE INLET (10 FOOT)	6.000	0.000		
			EACH	0.000	0.00	
			4,447.62000	0.000		0.00
0431	900-00007	ADDED ITEM (EACH)/ INLET SPECIAL (TYPE D)	5.000	0.000		
			EACH	0.000	0.00	
			3,990.00000	0.000		0.00
0432	900-00007	ADDED ITEM (EACH)/ SPECIAL INLET FOR STR OJ1	3.000	0.000		
			EACH	0.000	0.00	
			3,310.36000	0.000		0.00
0435	604-30005	MANHOLE SLAB BASE (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			1,670.73000	0.000		0.00
0440	604-30010	MANHOLE SLAB BASE (10 FOOT)	4.000	0.900		
			EACH	0.000	0.00	
			2,908.52000	0.900		2,617.67
0445	604-39000	MANHOLE SPECIAL	4.000	0.000		
			EACH	0.000	0.00	
			6,266.02000	0.000		0.00
0450	604-39015	MANHOLE SPECIAL (15 FOOT)	4.000	1.000		
			EACH	0.000	0.00	
			2,462.76000	1.000		2,462.76
0451	604-39020	MH SPEC (20 FT) MANHOLE SPECIAL (20 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0455	604-39035	MANHOLE SPECIAL (35 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			5,573.40000	0.000		0.00
0460	605-00040	4 INCH PERFORATED PIPE UNDERDRAIN	8,774.000	0.000		
			LF	0.000	0.00	
			3.05000	0.000		0.00
0465	605-84100	SUBSURFACE DRAIN OUTLET STRUCTURE	6.000	0.000		
			EACH	0.000	0.00	
			540.40000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0470	606-11030	*BRIDGE RAIL TYPE 10M	1,186.000	0.000		
			LF	0.000	0.00	
			61.95000	0.000		0.00
0470		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M		1,186.000		
			LF	0.000	0.00	
			28.10000	1,186.000		33,326.60
0475	607-00005	*END POST	12.000	7.000		
			EACH	0.000	0.00	
			88.47000	7.000		619.29
0480	607-00010	*CORNER AND LINE BRACE POST	60.000	58.000		
			EACH	0.000	0.00	
			98.53000	58.000		5,714.74
0485	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	17,845.000	17,159.000		
			LF	0.000	0.00	
			1.00000	17,159.000		17,159.00
0490	607-11525	*FENCE (PLASTIC)	3,612.000	2,875.000		
			LF	0.000	0.00	
			1.28000	2,875.000		3,680.00
0495	607-21300	*FENCE BARRIER WITH METAL POSTS	2,192.000	2,192.000		
			LF	0.000	0.00	
			1.08000	2,192.000		2,367.36
0500	607-52905	*END POST (CHAIN LINK)	4.000	2.000		
			EACH	2.000	183.28	
			91.64000	4.000		366.56
0505	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	5.000	5.000		
			EACH	0.000	0.00	
			96.87000	5.000		484.35
0510	607-53148	*FENCE CHAIN LINK (48 INCH)	0.000	0.000		
			LF	0.000	0.00	
			6.65000	0.000		0.00
0515	608-00000	*CONCRETE SIDEWALK	4,125.000	0.000		
			SY	0.000	0.00	
			18.83000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0520	608-00010	*CONCRETE CURB RAMP	0.000	0.000		
			SY	0.000	0.00	
			54.00000	0.000		0.00
0521	900-00022	ADDED ITEM (SQUARE YARD)/ CONCRETE CURB RAMP (SPECIAL)	248.000	6.000		
			SY	6.000	253.20	
			42.20000	12.000		506.40
0522	608-00015	TRUNCATED DOMES TRUNCATED DOME PANELS	518.000	16.000		
			SF	16.000	592.80	
			37.05000	32.000		1,185.60
0525	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	6,125.000	102.000		
			LF	0.000	0.00	
			6.83000	102.000		696.66
0530	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	10,069.000	200.000		
			LF	46.000	356.96	
			7.76000	246.000		1,908.96
0535	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	6,716.000	0.000		
			SF	0.000	0.00	
			3.36000	0.000		0.00
0540	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	12,787.000	563.000		
			LF	0.000	0.00	
			4.40000	563.000		2,477.20
0545	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	6,284.000	188.000		
			LF	0.000	0.00	
			7.50000	188.000		1,410.00
0550	613-07000	*PULL BOX (SPECIAL)	75.000	0.000		
			EACH	0.000	0.00	
			641.40000	0.000		0.00
0555	613-10000	*WIRING	0.140	0.000		
			L S	0.000	0.00	
			25,952.00000	0.000		0.00
0560	613-30350	*LIGHT STANDARD ALUMINUM (35 FOOT)	9.000	0.000		
			EACH	0.000	0.00	
			1,629.37000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0565	613-40000	*CONCRETE FOUNDATION PAD	9.000	0.000		
			EACH	0.000	0.00	
			589.68000	0.000		0.00
0570	613-50400	*LIGHT STANDARD TIMBER (TEMPORARY)	12.000	12.000		
			EACH	0.000	0.00	
			941.41000	12.000		11,296.92
0575	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	9.000	0.000		
			EACH	0.000	0.00	
			336.22000	0.000		0.00
0580	614-00011	*SIGN PANEL (CLASS I)	132.000	0.000		
			SF	0.000	0.00	
			20.69000	0.000		0.00
0585	614-00012	*SIGN PANEL (CLASS II)	139.000	0.000		
			SF	0.000	0.00	
			22.76000	0.000		0.00
0590	614-00220	*STEEL SIGN POST (2.5X2.5 INCH TUBING)	0.000	0.000		
			LF	0.000	0.00	
			12.41000	0.000		0.00
0591	614-01552	STEEL SIGN POST (2.5 IN RD) (SLIP) STEEL SIGN POST (2.5 INCH ROUND)(SLIP BASE)	319.000	0.000		
			LF	0.000	0.00	
			12.41000	0.000		0.00
0595	614-03100	*CONCRETE FOOTING (TRAFFIC SIGNAL POLE)	21.000	0.000		
			EACH	0.000	0.00	
			2,069.04000	0.000		0.00
0600	619-06160	16 INCH DUCTILE IRON PIPE	3,020.000	1,177.000		
			LF	1,121.000	53,808.00	
			48.00000	2,298.000		110,304.00
0605	619-06240	24 INCH DUCTILE IRON PIPE	264.000	0.000		
			LF	0.000	0.00	
			102.90000	0.000		0.00
0610	619-10180	18 INCH WELDED STEEL PIPE	91.000	91.000		
			LF	0.000	0.00	
			38.23000	91.000		3,478.93

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0615	619-10200	20 INCH WELDED STEEL PIPE	1,397.000	860.000		
			LF	537.000	22,698.99	
			42.27000	1,397.000		59,051.19
0615		MATERIAL ALLOWANCE 20" WELDED STEEL PIPE		500.000		
			LF	-500.000	-13,870.00	
			27.74000	0.000		0.00
0620	619-10240	24 INCH WELDED STEEL PIPE	435.000	435.000		
			LF	0.000	0.00	
			47.31000	435.000		20,579.85
0625	619-75096	12 INCH GATE VALVE	1.000	1.000		
			EACH	0.000	0.00	
			1,338.27000	1.000		1,338.27
0630	619-76128	16 INCH BUTTERFLY VALVE	11.000	4.000		
			EACH	2.000	5,910.36	
			2,955.18000	6.000		17,731.08
0635	621-00200	HAUL ROAD	1.000	1.000		
			L S	0.000	0.00	
			16,791.43000	1.000		16,791.43
0640	621-00425	*DETOUR	1.000	0.500		
			L S	0.000	0.00	
			131,486.06000	0.500		65,743.03
0645	625-00000	*CONSTRUCTION SURVEYING	1.000	0.510		
			L S	0.040	7,048.61	
			176,215.19000	0.550		96,918.35
0650	626-00000	*MOBILIZATION	1.000	0.600		
			L S	0.000	0.00	
			798,531.08000	0.600		479,118.65
0655	627-00001	*PAVEMENT MARKING PAINT	45.000	2.000		
			GAL	0.000	0.00	
			67.24000	2.000		134.48
0660	627-00005	*EPOXY PAVEMENT MARKING	65.000	0.000		
			GAL	0.000	0.00	
			87.93000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	627-02000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B)	1,223.000	0.000		
		SF		0.000	0.00	
			12.41000	0.000		0.00
0670	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	1,357.000	0.000		
		SF		0.000	0.00	
			12.41000	0.000		0.00
0675	630-00000	*FLAGGING	2,802.000	835.000		
		HOURLY		344.000	7,117.36	
			20.69000	1,179.000		24,393.51
0680	630-00007	*TRAFFIC CONTROL INSPECTION	303.000	104.000		
		DAY		9.000	512.10	
			56.90000	113.000		6,429.70
0685	630-00012	*TRAFFIC CONTROL MANAGEMENT	166.000	50.000		
		DAY		21.000	6,408.78	
			305.18000	71.000		21,667.78
0690	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	8.000	4.000		
		EACH		0.000	0.00	
			206.90000	4.000		827.60
0695	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	34.000	16.000		
		EACH		0.000	0.00	
			40.35000	16.000		645.60
0700	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	38.000	18.500		
		EACH		0.000	0.00	
			71.38000	18.500		1,320.53
0705	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	2.000		
		EACH		0.000	0.00	
			87.94000	2.000		175.88
0710	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	54.000	26.750		
		SF		0.000	0.00	
			14.33000	26.750		383.33
0715	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.000		
		EACH		0.000	0.00	
			672.44000	1.000		672.44

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	0.000	0.000		
		EACH		0.000	0.00	
			517.26000	0.000		0.00
0725	630-80360	*DRUM CHANNELIZING DEVICE	191.000	65.500		
		EACH		0.000	0.00	
			31.04000	65.500		2,033.12
0726	630-80370	CONC BARRIER (TEMP) TEMPORARY CONCRETE BARRIER @ ROYAL PINE DRIVE	444.000	222.000		
		LF		0.000	0.00	
			16.75000	222.000		3,718.50
0730	630-80380	*TRAFFIC CONE	57.000	28.500		
		EACH		0.000	0.00	
			6.21000	28.500		176.99
0735	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0740	700-70011	F/A PARTNERING	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0745	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0750	700-70020	F/A ON-THE-JOB TRAINEE	605.000	0.000		
		EACH		0.000	0.00	
			1.00000	0.000		0.00
0755	700-70022	F/A OJT PILOT	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0760	700-70025	F/A QUALITY INCENTIVE PAYMENT ASPHALT QUALITY PAVEMENT INCENTIVE	17,513.880	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0765	700-70028	F/A ESB PROGRAM	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00



CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	700-70033	F/A ASPHALT SMOOTHNESS INCENTIVE	799.760	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0775	700-70034	F/A PCCP SMOOTHNESS INCENTIVE	8,601.400	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70036	FORCED ACCOUNTS PCCP QUAILITY PAVEMENT INCENTIVE	38,481.890	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0785	700-70037	F/A CONTAMINATED SOIL	3,737,545.420	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0790	700-70380	F/A EROSION CONTROL	7,745.190	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1086	613-01300	3 IN ELEC COND (P) 3 INCH ELECTRICAL CONDUIT	1,015.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
1280	900-00006	ADDED ITEM (DOLLAR)/ ADDITIONAL FIELD OFFICE IMPROVEMENTS	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1285	900-00006	ADDED ITEM (DOLLAR)/ FIELD OFFICE UTILITIES	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1290	900-00012	ADDED ITEM (FOOT)/ ADDITIONAL PLASTIC FENCE FOR PINE & KETTLE CRK MOUSE HABITAT	2,174.000	1,581.000		
			LF	0.000	0.00	
			0.90000	1,581.000		1,422.90
1300	900-00006	ADDED ITEM (DOLLAR)/ TRAFFIC CONTROL CELL PHONES	2,108.860	1,881.110		
			DOL	0.000	0.00	
			1.00000	1,881.110		1,881.11
1305	619-10360	36 IN WELD STEEL PIPE 36 INCH WELDED STEEL PIPE	575.000	575.000		
			LF	0.000	0.00	
			123.85000	575.000		71,213.75

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1310	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL COMPENSATION FOR SANITARY SEWER WORK	1.000	1.000		
			L S	0.000	0.00	
			2,733.00000	1.000		2,733.00
1315	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF TRASH	1.000	1.000		
			L S	0.000	0.00	
			1,256.00000	1.000		1,256.00
1320	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL WORK AT CHAPEL HILLS DRIVE	1.000	1.000		
			L S	0.000	0.00	
			1,565.00000	1.000		1,565.00
1325	900-00014	ADDED ITEM (LUMP SUM)/ WATERLINE LOWERING AT THUNDER MOUNTAIN	1.000	1.000		
			L S	0.000	0.00	
			9,850.00000	1.000		9,850.00
1330	900-00014	ADDED ITEM (LUMP SUM)/ WATERLINE FITTINGS FOR LOWERING AT THUNDER MOUNTAIN	1.000	1.000		
			L S	0.000	0.00	
			3,000.00000	1.000		3,000.00
1335	202-00001	REM STRUCTURE REMOVAL OF STRUCTURES	2.000	2.000		
			EACH	0.000	0.00	
			875.60000	2.000		1,751.20
1340	202-00200	REM SIDEWALK REMOVAL OF SIDEWALK	124.000	27.000		
			SY	0.000	0.00	
			19.00000	27.000		513.00
1345	202-00810	REM GROUND SIGN REMOVAL OF GROUND SIGN	15.000	15.000		
			EACH	0.000	0.00	
			90.00000	15.000		1,350.00
1350	210-00810	RES GROUND SIGN RESET GROUND SIGN	5.000	0.000		
			EACH	0.000	0.00	
			227.00000	0.000		0.00
1355	900-00012	ADDED ITEM (FOOT)/ 6 INCH ACTIVE UNDERDRAIN	1,662.000	0.000		
			LF	1,662.000	16,620.00	
			10.00000	1,662.000		16,620.00
1360	900-00014	ADDED ITEM (LUMP SUM)/ REMOVE AND REINSTALL 12" DUCTILE IRON PIPE	1.000	0.000		
			L S	0.000	0.00	
			3,758.40000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1365	900-00014	ADDED ITEM (LUMP SUM)/ ADDN'L COMPENSATION FOR 24" WATER MAIN TIE-IN	1.000	0.000		
			L S	0.000	0.00	
			2,415.00000	0.000		0.00
1370	210-04010	ADJ MANHOLE ADJUSTMENT OF MANHOLES	6.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
1375	900-00012	ADDED ITEM (FOOT)/ ELECTRIC CONCRETE ENCASED PVC CONDUIT BANK (3 - 1 1/2")	433.000	0.000		
			LF	0.000	0.00	
			21.85000	0.000		0.00
1380	900-00014	ADDED ITEM (LUMP SUM)/ DEWATERING AT UNION/POWERS INTERSECTION	1.000	0.000		
			L S	0.000	0.00	
			4,383.53000	0.000		0.00
1385	900-00014	ADDED ITEM (LUMP SUM)/ PROJECT LIEN (XKE CONSTRUCTION INC.)	0.000	0.000		
			L S	0.000	0.00	
			1.00000	0.000		0.00
1390	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL PCHS SANITARY SEWER WORK	1.000	0.000		
			L S	0.000	0.00	
			32,783.95000	0.000		0.00
1395	900-00004	ADDED ITEM (CUBIC YARD)/ IMPORT OF SUITABLE SUBGRADE MATERIAL SOUTH OF KETTLE CREEK	8,387.000	0.000		
			CY	0.000	0.00	
			4.04000	0.000		0.00
1400	900-00004	ADDED ITEM (CUBIC YARD)/ OLD RANCH ROAD SLOPE EMBANKMENT	1,414.000	0.000		
			CY	0.000	0.00	
			3.00000	0.000		0.00
1405	900-00012	ADDED ITEM (FOOT)/ INVOICE COST FOR PIPE USED TO TIE INTO NEW CBC AT ORR AND	115.000	0.000		
			LF	0.000	0.00	
			16.06000	0.000		0.00
1410	900-00014	ADDED ITEM (LUMP SUM)/ 60" CMP RESTOCKING FEE	1.000	0.000		
			L S	0.000	0.00	
			1,537.80000	0.000		0.00
1415	900-00014	ADDED ITEM (LUMP SUM)/ ADD'L WARNING/DANGER SIGNS @ SH 83 CDOT YARD	1.000	0.000		
			L S	0.000	0.00	
			574.00000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 20  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1420	900-00014	ADDED ITEM (LUMP SUM)/ ADD'L SAFETY FENCE AT PCHS	1.000	0.000		
			L S	0.000	0.00	
			1,380.33000	0.000		0.00
1425	900-00014	ADDED ITEM (LUMP SUM)/ CLEAN UP AT SH 83 CDOT YARD	1.000	0.000		
			L S	0.000	0.00	
			9,885.00000	0.000		0.00
1430	900-00014	ADDED ITEM (LUMP SUM)/ UNION BLVD. VALUE ENGINEERING	1.000	0.000		
			L S	0.000	0.00	
			30,054.34000	0.000		0.00
1441	900-00010	ADDED ITEM (HOUR)/ JACKSON CREEK DOZER	85.000	0.000		
			HOUR	0.000	0.00	
			116.83980	0.000		0.00
1450	900-00014	ADDED ITEM (LUMP SUM)/ PCHS SHOTPUT RECONSTRUCTION	1.000	0.000		
			L S	0.000	0.00	
			3,287.97000	0.000		0.00
1455	900-00004	ADDED ITEM (CUBIC YARD)/ UNION SUBGRADE REPAIR	2,313.000	0.000		
			CY	0.000	0.00	
			3.00000	0.000		0.00
1460	900-00012	ADDED ITEM (FOOT)/ 20" STEEL UTILITY SLEEVE FOR SANITARY SEWER ORR/KETTLE CREEK	555.000	0.000		
			LF	0.000	0.00	
			66.70000	0.000		0.00
1465	900-00007	ADDED ITEM (EACH)/ TRAFFIC JUNCTION PULL BOX	3.000	0.000		
			EACH	0.000	0.00	
			859.05000	0.000		0.00
1470	900-00014	ADDED ITEM (LUMP SUM)/ RELOCATE 20" STEEL CASING	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
1475	900-00014	ADDED ITEM (LUMP SUM)/ INSTALLATION OF CHASE DRAIN AND RELATED WORK	1.000	0.000		
			L S	0.000	0.00	
			4,500.00000	0.000		0.00
1480	900-00014	ADDED ITEM (LUMP SUM)/ CONDUIT EXTENSIONS AT PINE CREEK	1.000	0.000		
			L S	0.000	0.00	
			9,191.75000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 08/12/2003

13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1490	900-00014	ADDED ITEM (LUMP SUM)/ RESTOCKING FEE FOR CONDUIT	1.000	0.000		
			L S	0.000	0.00	
			1,606.00000	0.000		0.00
1495	900-00006	ADDED ITEM (DOLLAR)/ PROJECT LIEN: CASTLE ROCK CONSTRUCTION	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1500	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL ELECTRICAL WORK ON BRIDGE STRUCTURES	1.000	0.000		
			L S	0.000	0.00	
			13,441.75000	0.000		0.00
			CAT 0200	CURRENT AMT	\$12,101,187.71 \$	677,095.83 \$ 2,766,586.99
CAT NO0201 JACKSON CREEK MITIGATION SITE						
0800	203-01500	BLADING	0.000	0.000		
			HOURL	0.000	0.00	
			73.88000	0.000		0.00
0805	203-01590	FRONT END LOADER (RUBBER TIRED)	0.000	0.000		
			HOURL	0.000	0.00	
			70.06000	0.000		0.00
0810	207-00205	TOPSOIL	0.000	0.000		
			CY	0.000	0.00	
			1.98000	0.000		0.00
0815	212-00028	*SEEDING (WETLANDS)	2.000	0.000		
			ACRE	0.000	0.00	
			641.40000	0.000		0.00
0820	213-00002	*MULCHING (WEED FREE HAY)	2.000	0.000		
			ACRE	0.000	0.00	
			465.53000	0.000		0.00
0825	214-00210	*DECIDUOUS TREE (1 INCH CALIPER)	0.000	0.000		
			EACH	0.000	0.00	
			206.90000	0.000		0.00
0830	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	15.000	0.000		
			EACH	0.000	0.00	
			28.97000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 22  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 JACKSON CREEK MITIGATION SITE							
0835	214-00905	*PERENNIALS (2.25 INCH POT)	2,200.000	0.000			
		EACH		0.000	0.00		
			2.07000	0.000		0.00	
0840	214-01010	*BRUSH LAYER CUTTING	4,000.000	0.000			
		EACH		0.000	0.00		
			3.36000	0.000		0.00	
0845	215-00600	*TRANSPLANT PLUG	1,500.000	0.000			
		EACH		0.000	0.00		
			5.69000	0.000		0.00	
0850	607-11525	*FENCE (PLASTIC)	2,404.000	2,404.000			
		LF		0.000	0.00		
			1.28000	2,404.000		3,077.12	
1435	900-00010	ADDED ITEM (HOUR)/ JACKSON CREEK EXCAVATOR	106.000	0.000			
		HOUR		0.000	0.00		
			114.28000	0.000		0.00	
1440	900-00010	ADDED ITEM (HOUR)/ JACKSON CREEK DOZER	0.000	0.000			
		HOUR		0.000	0.00		
			127.05000	0.000		0.00	
1445	900-00010	ADDED ITEM (HOUR)/ JACKSON CREEK HAUL TRUCK	0.000	0.000			
		HOUR		0.000	0.00		
			138.59000	0.000		0.00	
1446	900-00010	ADDED ITEM (HOUR)/ JACKSON CREEK HAUL TRUCK	107.000	0.000			
		HOUR		0.000	0.00		
			112.06570	0.000		0.00	
1485	900-00014	ADDED ITEM (LUMP SUM)/ EROSION CONTROL REPAIRS	1.000	0.000			
		L S		0.000	0.00		
			18,849.50000	0.000		0.00	
			CAT 0201	CURRENT AMT \$	75,208.74 \$	0.00 \$	3,077.12
CAT NO0300 I-17-NU STR. NO. I-17-NU							
0855	206-00100	*STRUCTURE BACKFILL (CLASS 1)	716.000	716.000			
		CY		0.000	0.00		
			6.34000	716.000		4,539.44	

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 23  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 I-17-NU STR. NO. I-17-NU						
0860	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	716.000	716.000		
			CY	0.000	0.00	
			10.91000	716.000		7,811.56
0865	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	0.500		
			EACH	0.000	0.00	
			3,610.43000	0.500		1,805.22
0865		MATERIAL ALLOWANCE BRIDGE DRAIN (SPECIAL)		0.000		
			EACH	0.000	0.00	
			3,610.43000	0.000		0.00
0870	515-00400	*CONCRETE SEALER	853.000	0.000		
			SY	0.000	0.00	
			4.12000	0.000		0.00
0875	518-00100	WATERSTOP	180.000	180.000		
			LF	0.000	0.00	
			14.45000	180.000		2,601.00
0880	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	85.000	68.000		
			LF	0.000	0.00	
			75.62000	68.000		5,142.16
0885	601-03040	CONCRETE CLASS D (BRIDGE)	489.000	488.900		
			CY	0.000	0.00	
			241.29000	488.900		117,966.68
0890	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	834.000	0.000		
			SY	834.000	3,411.06	
			4.09000	834.000		3,411.06
0895	601-40400	*STRUCTURAL CONCRETE STAIN	772.000	0.000		
			SY	682.000	3,935.14	
			5.77000	682.000		3,935.14
0900	602-00000	*REINFORCING STEEL	8,471.000	8,470.800		
			LB	0.000	0.00	
			0.40000	8,470.800		3,388.32
0905	602-00020	*REINFORCING STEEL (EPOXY COATED)	68,530.000	74,635.000		
			LB	-6,105.000	-2,869.35	
			0.47000	68,530.000		32,209.10

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 24  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 I-17-NU STR. NO. I-17-NU						
0910	606-11030	*BRIDGE RAIL TYPE 10M	385.000	0.000		
			LF	0.000	0.00	
			61.95000	0.000		0.00
0910		MATERIAL ALLOWANCE BRIDGE RAIL TYPE		385.000		
			LF	0.000	0.00	
			28.10000	385.000		10,818.50
0915	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	203.000	203.000		
			LF	0.000	0.00	
			4.40000	203.000		893.20
0920	618-00184	*PRESTRESSED CONCRETE I (BT84)	906.000	906.000		
			LF	0.000	0.00	
			128.08000	906.000		116,040.48
			CAT 0300	CURRENT AMT \$	330,742.73 \$	4,476.85 \$
CAT NO0301 RAMP B STR. NO. I-17-NV						
0925	206-00100	*STRUCTURE BACKFILL (CLASS 1)	667.000	667.000		
			CY	0.000	0.00	
			6.34000	667.000		4,228.78
0930	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	667.000	667.000		
			CY	0.000	0.00	
			10.91000	667.000		7,276.97
0935	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			42.47000	0.000		0.00
0940	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	0.500		
			EACH	0.000	0.00	
			3,610.43000	0.500		1,805.22
0945	515-00120	*WATERPROOFING (MEMBRANE)	848.000	0.000		
			SY	848.000	6,156.48	
			7.26000	848.000		6,156.48
0950	518-00100	WATERSTOP	175.000	175.000		
			LF	0.000	0.00	
			14.45000	175.000		2,528.75



CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 25  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 RAMP B STR. NO. I-17-NV						
0955	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	80.000	64.000		
			LF	0.000	0.00	
			75.62000	64.000		4,839.68
0960	601-03040	CONCRETE CLASS D (BRIDGE)	468.700	468.700		
			CY	0.000	0.00	
			241.29000	468.700		113,092.62
0965	601-40400	*STRUCTURAL CONCRETE STAIN	795.000	0.000		
			SY	665.000	3,837.05	
			5.77000	665.000		3,837.05
0970	602-00000	*REINFORCING STEEL	7,841.000	7,840.900		
			LB	0.000	0.00	
			0.40000	7,840.900		3,136.36
0975	602-00020	*REINFORCING STEEL (EPOXY COATED)	62,207.000	66,136.850		
			LB	0.000	0.00	
			0.47000	66,136.850		31,084.32
0980	606-11030	*BRIDGE RAIL TYPE 10M	385.000	0.000		
			LF	0.000	0.00	
			61.95000	0.000		0.00
0980		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M		385.000		
			LF	0.000	0.00	
			28.10000	385.000		10,818.50
0985	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	202.000	202.000		
			LF	0.000	0.00	
			4.40000	202.000		888.80
0990	613-01250	*2-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			8.74000	0.000		0.00
0991	613-01300	3 IN ELEC COND (P) 3 INCH ELEC. CONDUIT (PLASTIC)	202.000	202.000		
			LF	0.000	0.00	
			7.50000	202.000		1,515.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 26  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 RAMP B STR. NO. I-17-NV						
0995	618-00184	*PRESTRESSED CONCRETE I (BT84)	906.000	906.000		
			LF	0.000	0.00	
			128.08000	906.000		116,040.48
CAT 0301 CURRENT AMT \$ 322,199.50 \$ 9,993.53 \$ 307,249.01						
CAT NO0302 KETTLE CREEK SB I-17-MK						
1000	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,217.000	0.000		
			CY	0.000	0.00	
			6.34000	0.000		0.00
1005	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,217.000	0.000		
			CY	0.000	0.00	
			10.91000	0.000		0.00
1010	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			42.47000	0.000		0.00
1015	503-00024	*DRILLED CAISSON (24 INCH)	770.000	770.400		
			LF	0.000	0.00	
			43.99000	770.400		33,889.90
1020	503-00078	*DRILLED CAISSON (78 INCH)	295.000	294.700		
			LF	0.000	0.00	
			268.38000	294.700		79,091.59
1025	509-00000	*STRUCTURAL STEEL	1,229,063.000	6,736.000		
			LB	477,019.000	386,385.39	
			0.81000	483,755.000		391,841.55
1025		MATERIAL ALLOWANCE STRUCTURAL STEEL		397,408.432		
			LB	-397,408.432	-321,900.83	
			0.81000	0.000		0.00
1025		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			LB	196,773.914	159,386.87	
			0.81000	196,773.914		159,386.87
1030	512-00101	BEARING DEVICE (TYPE I)	16.000	16.000		
			EACH	0.000	0.00	
			734.28000	16.000		11,748.48

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 27  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 KETTLE CREEK SB I-17-MK						
1035	513-00690	BRIDGE DRAIN (SPECIAL)	3.000	0.000		
			EACH	0.000	0.00	
			3,610.43000	0.000		0.00
1035		MATERIAL ALLOWANCE BRIDGE DRAIN (SPECIAL)		0.000		
			EACH	0.000	0.00	
			3,610.43000	0.000		0.00
1040	515-00120	*WATERPROOFING (MEMBRANE)	4,514.000	0.000		
			SY	0.000	0.00	
			7.26000	0.000		0.00
1045	518-00100	WATERSTOP	231.000	0.000		
			LF	0.000	0.00	
			14.45000	0.000		0.00
1050	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	164.000	0.000		
			LF	0.000	0.00	
			75.62000	0.000		0.00
1050		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-4 INCH)		164.000		
			LF	0.000	0.00	
			54.50000	164.000		8,938.00
1055	601-03040	CONCRETE CLASS D (BRIDGE)	2,109.000	714.500		
			CY	0.000	0.00	
			241.29000	714.500		172,401.71
1055		MATERIAL ALLOWANCE 3 1/2" PLANKS (DECK PANELS)		265.650		
			CY	0.000	0.00	
			241.29000	265.650		64,098.69
1060	601-40400	*STRUCTURAL CONCRETE STAIN	2,117.000	1,148.000		
			SY	0.000	0.00	
			5.77000	1,148.000		6,623.96
1065	602-00000	*REINFORCING STEEL	125,767.000	125,767.000		
			LB	0.000	0.00	
			0.40000	125,767.000		50,306.80
1070	602-00020	*REINFORCING STEEL (EPOXY COATED)	334,206.000	0.000		
			LB	0.000	0.00	
			0.47000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 28  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 KETTLE CREEK SB I-17-MK						
1075	606-11030	*BRIDGE RAIL TYPE 10M	995.000	0.000		
			LF	0.000	0.00	
			61.95000	0.000		0.00
1075		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M		995.000		
			LF	0.000	0.00	
			28.10000	995.000		27,959.50
1080	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,382.000	0.000		
			LF	0.000	0.00	
			4.40000	0.000		0.00
1081	900-00012	ADDED ITEM (FOOT)/ 2 INCH ELECTRICAL CONDUIT (SPECIAL)	143.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
1085	613-01250	*2-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			8.74000	0.000		0.00
			CAT 0302	CURRENT AMT \$ 1,997,942.59 \$	223,871.43 \$	1,006,287.05
CAT NO0303 KETTLE CREEK NB I-17-MJ						
1090	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,085.000	0.000		
			CY	0.000	0.00	
			6.34000	0.000		0.00
1095	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,085.000	0.000		
			CY	0.000	0.00	
			10.91000	0.000		0.00
1100	503-00024	*DRILLED CAISSON (24 INCH)	663.000	663.100		
			LF	0.000	0.00	
			43.99000	663.100		29,169.77
1105	503-00078	*DRILLED CAISSON (78 INCH)	193.000	193.000		
			LF	0.000	0.00	
			268.38000	193.000		51,797.34
1110	509-00000	*STRUCTURAL STEEL	1,070,895.000	5,894.000		
			LB	295,893.000	239,673.33	
			0.81000	301,787.000		244,447.47

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 KETTLE CREEK NB I-17-MJ						
1110		MATERIAL ALLOWANCE STRUCTURAL STEEL		398,250.432		
			LB	-295,893.000	-239,673.33	
			0.81000	102,357.432		82,909.52
1110		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			LB	276,384.469	223,871.42	
			0.81000	276,384.469		223,871.42
1115	512-00101	BEARING DEVICE (TYPE I)	14.000	14.000		
			EACH	0.000	0.00	
			734.28000	14.000		10,279.92
1120	513-00690	BRIDGE DRAIN (SPECIAL)	3.000	0.000		
			EACH	0.000	0.00	
			3,610.43000	0.000		0.00
1125	515-00400	*CONCRETE SEALER	3,839.000	0.000		
			SY	0.000	0.00	
			4.12000	0.000		0.00
1130	518-00100	WATERSTOP	199.000	0.000		
			LF	0.000	0.00	
			14.45000	0.000		0.00
1135	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	142.000	0.000		
			LF	0.000	0.00	
			75.62000	0.000		0.00
1135		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-4 INCH)		142.000		
			LF	0.000	0.00	
			54.50000	142.000		7,739.00
1140	601-03040	CONCRETE CLASS D (BRIDGE)	1,888.200	564.850		
			CY	0.000	0.00	
			241.29000	564.850		136,292.66
1140		MATERIAL ALLOWANCE 3 1/2" PLANKS (DECK PANELS)		276.550		
			CY	0.000	0.00	
			241.29000	276.550		66,728.75
1145	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	3,648.000	0.000		
			SY	0.000	0.00	
			4.09000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 30  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 KETTLE CREEK NB I-17-MJ						
1150	601-40400	*STRUCTURAL CONCRETE STAIN	2,211.000	896.000		
			SY	0.000	0.00	
			5.77000	896.000		5,169.92
1155	602-00000	*REINFORCING STEEL	103,709.000	103,709.000		
			LB	0.000	0.00	
			0.40000	103,709.000		41,483.60
1160	602-00020	*REINFORCING STEEL (EPOXY COATED)	308,972.000	0.000		
			LB	0.000	0.00	
			0.47000	0.000		0.00
1165	606-11030	*BRIDGE RAIL TYPE 10M	995.000	0.000		
			LF	0.000	0.00	
			61.95000	0.000		0.00
1165		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M		995.000		
			LF	0.000	0.00	
			28.10000	995.000		27,959.50
1170	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,009.000	0.000		
			LF	0.000	0.00	
			4.40000	0.000		0.00
1171	900-00012	ADDED ITEM (FOOT)/ 2 INCH ELECTRICAL CONDUIT (SPECIAL)	142.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
1295	900-00006	ADDED ITEM (DOLLAR)/ KETTLE CREEK NB STRUCTURES DISINCENTIVE	-4,489.200	-4,489.200		
			DOL	0.000	0.00	
			1.00000	-4,489.200		-4,489.20
			CAT 0303	CURRENT AMT \$ 1,750,283.05 \$	223,871.42 \$	923,359.67
CAT NO0304 PINE CREEK RETAINING WALLS						
1175	206-00000	STRUCTURE EXCAVATION	3,608.000	6,023.000		
			CY	0.000	0.00	
			2.33000	6,023.000		14,033.59
1180	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			6.34000	0.000		0.00

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 31  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 PINE CREEK RETAINING WALLS						
1181	206-00050	*STRUCTURE BACKFILL (SPECIAL) NEW BID PRICE; SAVINGS FROM DELETION OF IMPERVIOUS MEMBRANE	22,634.000	22,634.000		
			CY	0.000	0.00	
			5.72000	22,634.000		129,466.48
1185	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	18,872.000	18,872.000		
			CY	0.000	0.00	
			10.91000	18,872.000		205,893.52
1190	504-04420	*PRECAST PANEL FACING	20,625.000	20,221.000		
			SF	404.000	5,635.80	
			13.95000	20,625.000		287,718.75
1195	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	74.300	67.700		
			CY	0.000	0.00	
			281.24000	67.700		19,039.95
1200	601-40400	*STRUCTURAL CONCRETE STAIN	3,286.000	1,592.000		
			SY	1,694.000	9,774.38	
			5.77000	3,286.000		18,960.22
1205	607-53172	*FENCE CHAIN LINK (72 INCH)	530.000	530.000		
			LF	0.000	0.00	
			7.86000	530.000		4,165.80
			CAT 0304	CURRENT AMT \$	675,507.54 \$	15,410.18 \$
						679,278.31
CAT NO0305 KETTLE CREEK RETAINING WALLS						
1210	206-00000	STRUCTURE EXCAVATION	4,373.000	4,373.000		
			CY	0.000	0.00	
			2.33000	4,373.000		10,189.09
1215	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			6.34000	0.000		0.00
1216	206-00050	*STRUCTURE BACKFILL (SPECIAL) NEW BID PRICE; SAVINGS FROM DELETION OF IMPERVIOUS MEMBRANE	20,244.000	18,577.000		
			CY	0.000	0.00	
			5.72000	18,577.000		106,260.44
1220	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	18,709.000	17,312.000		
			CY	0.000	0.00	
			10.91000	17,312.000		188,873.92

CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 32  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 KETTLE CREEK RETAINING WALLS						
1225	504-04420	*PRECAST PANEL FACING	17,946.000	13,343.000		
			SF	0.000	0.00	
			13.95000	13,343.000		186,134.85
1225		MATERIAL ALLOWANCE PRECAST PANEL FACING		3,923.580		
			SF	0.000	0.00	
			9.00000	3,923.580		35,312.22
1230	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	42.600	13.800		
			CY	0.000	0.00	
			281.24000	13.800		3,881.11
1235	601-40400	*STRUCTURAL CONCRETE STAIN	2,801.000	1,349.000		
			SY	0.000	0.00	
			5.77000	1,349.000		7,783.73
			CAT 0305	CURRENT AMT \$	608,589.25 \$	0.00 \$ 538,435.36
CAT NO0306 UNION BOULEVARD RETAINING WALLS						
1240	206-00000	STRUCTURE EXCAVATION	1,591.000	1,591.000		
			CY	0.000	0.00	
			2.33000	1,591.000		3,707.03
1245	206-00100	*STRUCTURE BACKFILL (CLASS 1)	3,369.000	3,369.000		
			CY	0.000	0.00	
			6.34000	3,369.000		21,359.46
1250	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,681.000	1,681.000		
			CY	0.000	0.00	
			10.91000	1,681.000		18,339.71
1255	504-04410	*BLOCK FACING	5,413.000	5,413.000		
			SF	0.000	0.00	
			8.01000	5,413.000		43,358.13
1260	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	29.100	0.000		
			CY	0.000	0.00	
			281.24000	0.000		0.00
1265	601-40400	*STRUCTURAL CONCRETE STAIN	630.000	0.000		
			SY	0.000	0.00	
			5.77000	0.000		0.00
			CAT 0306	CURRENT AMT \$	98,583.51 \$	0.00 \$ 86,764.33



CONTID: C13540  
 PCN: 13540-BID  
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 33  
 ESTIMATE RUN 08/12/2003  
 13:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1270	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			26,649.27000	1.000		26,649.27	
1275	620-00020	SANITARY FACILITY	3.000	3.000			
			EACH	0.000	0.00		
			1,231.08000	3.000		3,693.24	
1281	900-00006	ADDED ITEM (DOLLAR)/ ADDITIONAL FIELD OFFICE IMPROVEMENTS	11,657.770	4,459.750			
			DOL	2,383.320	2,383.32		
			1.00000	6,843.070		6,843.07	
1286	900-00006	ADDED ITEM (DOLLAR)/ FIELD OFFICE UTILITIES	6,926.620	3,404.190			
			DOL	0.000	0.00		
			1.00000	3,404.190		3,404.19	
			CAT 0400	CURRENT AMT \$	48,926.90 \$	2,383.32 \$	40,589.77
PROJECT TOTAL			CURRENT AMT	\$18,009,171.52 \$	1,157,102.56 \$	6,662,189.47	