

ESTIMATE SUMMARY

12:58:15

CONTID: C13540

ESTIMATE NO: 0020 PROG

SPEC YR: 2002

PCN: 13540-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 387.0 DAYS

TIME ALLOW:

390 WORK DAYS

Powers - B/G to SH83 (C)

PERCENT TIME: 99.23

ORIG TIME ALLOW:

380 WORK DAYS

PROJECT NO:

STU R200-107

Powers - B/G to SH83 (C)

NAME OF ROAD:

Powers Boulevard

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

SEMA CONSTRUCTION, INC.

PAY PERIOD ENDING

09/24/2004

DATE TIME STARTED 11/27/2002

7353 S. EAGLE STREET

DATE LET

10/17/2002

DATE WORK BEGAN

DATE AWARDED

11/07/2002

DATE TIME STOPPED

DATE CONTRACT EXECUTED

11/25/2002

DATE ACCEPTED

ENGLEWOOD

CO 80112-42:303/627-2600

DATE NOTICE TO PROCEED

11/27/2002

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 17,952,101.35 PARTICIPATING	\$ 17,848,223.35	\$ 165,574.61
AWARD PROJECT AMT:	\$ 14,256,937.08 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.42% TOTAL EARNINGS	17,848,223.35	165,574.61
FUNDS AVAILABLE:	\$ 103,878.00 STOCKPILED MATERIALS	25,892.46	-4,869.54
	GROSS EARNINGS	17,874,115.81	160,705.07
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-182,200.14	-1,424.55
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	17,691,915.67	159,280.52
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	17,691,915.67	159,280.52
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 159,280.52

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 2
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			56,161.47000	1.000		56,161.47
0010	202-00027	REMOVAL OF RIPRAP	153.000	153.470		
			SY	-0.470	-4.54	
			9.66000	153.000		1,477.98
0015	202-00195	REMOVAL OF MEDIAN COVER	149.000	149.000		
			SY	0.000	0.00	
			11.14000	149.000		1,659.86
0020	202-00203	REMOVAL OF CURB AND GUTTER	952.000	952.000		
			LF	0.000	0.00	
			2.36000	952.000		2,246.72
0025	202-00210	REMOVAL OF CONCRETE PAVEMENT	70.000	70.000		
			SY	0.000	0.00	
			7.67000	70.000		536.90
0030	202-00220	REMOVAL OF ASPHALT MAT	14,065.000	14,065.000		
			SY	0.000	0.00	
			0.64000	14,065.000		9,001.60
0035	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	256.000	256.000		
			SY	0.000	0.00	
			80.48000	256.000		20,602.88
0040	202-01000	*REMOVAL OF FENCE	5,634.000	5,634.000		
			LF	0.000	0.00	
			0.36000	5,634.000		2,028.24
0045	202-01140	REMOVAL OF GUARDRAIL TYPE 4	0.000	0.000		
			LF	0.000	0.00	
			14.42000	0.000		0.00
0050	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	1,338,750.000	1,338,750.000		
			CY	0.000	0.00	
			1.14000	1,338,750.000		1,526,175.00
0055	203-00100	MUCK EXCAVATION	1,348.000	1,348.000		
			CY	0.000	0.00	
			5.62000	1,348.000		7,575.76

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 3
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01500	BLADING	50.000	50.000		
			HOUR	0.000	0.00	
			73.88000	50.000		3,694.00
0065	203-01510	BACKHOE	45.000	45.000		
			HOUR	0.000	0.00	
			64.77000	45.000		2,914.65
0070	203-01550	DOZING	16.000	16.000		
			HOUR	0.000	0.00	
			75.35000	16.000		1,205.60
0075	203-01590	FRONT END LOADER (RUBBER TIRED)	1.000	1.000		
			HOUR	0.000	0.00	
			70.06000	1.000		70.06
0080	203-01597	*POTHOLING	154.000	153.500		
			HOUR	0.500	48.23	
			96.46000	154.000		14,854.84
0085	206-00000	STRUCTURE EXCAVATION	13,626.000	14,701.880		
			CY	-1,075.880	-2,506.80	
			2.33000	13,626.000		31,748.58
0090	206-00510	FILTER MATERIAL (CLASS A)	4,189.000	4,189.000		
			CY	0.000	0.00	
			27.46000	4,189.000		115,029.94
0095	207-00205	TOPSOIL	63,502.000	63,502.000		
			CY	0.000	0.00	
			1.98000	63,502.000		125,733.96
0100	208-00010	EROSION BALES	780.000	780.000		
			EACH	0.000	0.00	
			10.90000	780.000		8,502.00
0105	208-00020	*SILT FENCE	11,905.000	11,905.000		
			LF	0.000	0.00	
			1.26000	11,905.000		15,000.30
0110	208-00045	CONCRETE WASHOUT STRUCTURE	5.000	5.000		
			EACH	0.000	0.00	
			388.05000	5.000		1,940.25

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 4
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00060	TEMPORARY SLOPE DRAIN	0.000	0.000		
			LF	0.000	0.00	
			7.27000	0.000		0.00
0120	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			9,719.85000	1.000		9,719.85
0125	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			5,271.65000	1.000		5,271.65
0130	212-00006	*SEEDING (NATIVE)	108.700	71.370		
			ACRE	37.330	12,473.82	
			334.15000	108.700		36,322.11
0135	212-00028	*SEEDING (WETLANDS)	0.000	0.000		
			ACRE	0.000	0.00	
			641.40000	0.000		0.00
0140	213-00002	*MULCHING (WEED FREE HAY)	5.000	5.000		
			ACRE	0.000	0.00	
			465.53000	5.000		2,327.65
0145	213-00004	*MULCHING (WEED FREE STRAW)	108.600	71.300		
			ACRE	37.300	9,646.90	
			258.63000	108.600		28,087.22
0150	213-00061	*MULCH TACKIFIER	21,740.000	14,274.000		
			LB	7,466.000	10,004.44	
			1.34000	21,740.000		29,131.60
0155	213-00100	*SOIL BINDER	108.600	71.300		
			ACRE	37.300	11,962.11	
			320.70000	108.600		34,828.02
0160	214-01010	*BRUSH LAYER CUTTING	300.000	137.000		
			EACH	163.000	547.68	
			3.36000	300.000		1,008.00
0165	214-01025	*DORMANT LOG CUTTING	25.000	25.000		
			EACH	0.000	0.00	
			72.42000	25.000		1,810.50

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 5
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	214-01030	*WATTLE	40.000 EACH	13.000 27.000	2,932.74	4,344.80
			108.62000	40.000		
0175	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	25,487.000 SY	23,795.600 1,691.400	8,051.06	121,318.12
			4.76000	25,487.000		
0175		MATERIAL ALLOWANCE SOIL RETEN. BLANKET		8,772.761		
			SY	-1,691.400	-4,869.54	
			2.87900	7,081.361		20,387.24
0180	216-00039	*SOIL RETENTION BLANKET (STRAW)	28,578.000 SY	24,352.000 4,226.000	4,479.56	30,292.68
			1.06000	28,578.000		
0185	217-00000	*HERBICIDE TREATMENT	0.000 SY	0.000 0.000	0.00	0.00
			0.47000	0.000		
0190	304-06000	AGGREGATE BASE COURSE (CLASS 6)	12,868.000 TON	12,867.700 0.300	4.23	181,438.80
			14.10000	12,868.000		
0195	306-01000	RECONDITIONING	6,970.000 SY	6,970.000 0.000	0.00	4,739.60
			0.68000	6,970.000		
0200	307-00212	PROCESSING LIME TREATED SUBGRADE (12 INCH)	0.000 SY	0.000 0.000	0.00	0.00
			5.12000	0.000		
0205	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	161.570 TON	161.930 -0.360	-21.10	9,469.62
			58.61000	161.570		
0210	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	10,484.650 TON	10,484.130 0.520	17.86	360,147.73
			34.35000	10,484.650		
0215	403-34871	HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	3,524.740 TON	3,524.740 0.000	0.00	149,695.71
			42.47000	3,524.740		

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 6
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	1,809.000	1,809.000		
			GAL	0.000	0.00	
			1.19000	1,809.000		2,152.71
0225	412-00800	*CONCRETE PAVEMENT (8 INCH)	12,359.000	12,359.000		
			SY	0.000	0.00	
			28.97000	12,359.000		358,040.23
0230	412-00850	*CONCRETE PAVEMENT (8-1/2 INCH)	12,017.000	12,017.000		
			SY	0.000	0.00	
			31.09000	12,017.000		373,608.53
0235	412-01000	*CONCRETE PAVEMENT (10 INCH)	4,734.000	4,734.000		
			SY	0.000	0.00	
			43.45000	4,734.000		205,692.30
0240	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	38,859.000	38,858.500		
			SY	0.500	0.35	
			0.70000	38,859.000		27,201.30
0245	506-00206	RIPRAP (6 INCH)	49.000	49.000		
			CY	0.000	0.00	
			55.58000	49.000		2,723.42
0250	506-00209	RIPRAP (9 INCH)	45.000	45.000		
			CY	0.000	0.00	
			33.07000	45.000		1,488.15
0255	506-00212	RIPRAP (12 INCH)	856.000	856.000		
			CY	0.000	0.00	
			30.80000	856.000		26,364.80
0260	506-00218	RIPRAP (18 INCH)	1,527.000	1,527.000		
			CY	0.000	0.00	
			26.94000	1,527.000		41,137.38
0265	506-00224	RIPRAP (24 INCH)	3,357.000	3,089.400		
			CY	267.600	6,516.06	
			24.35000	3,357.000		81,742.95
0270	506-01100	CONCRETE BLOCK REVETMENT	1,128.000	1,128.000		
			SY	0.000	0.00	
			37.73000	1,128.000		42,559.44

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0020

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270		MATERIAL ALLOWANCE CONC. BLOCK REVETMENT		0.000		
			SY	0.000	0.00	
			22.13000	0.000		0.00
0275	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	1.700	1.700		
			CY	0.000	0.00	
			281.24000	1.700		478.11
0280	601-01025	*CONCRETE CLASS B (MISCELLANEOUS)	46.700	46.700		
			CY	0.000	0.00	
			494.57000	46.700		23,096.42
0285	602-00000	*REINFORCING STEEL	2,846.000	2,846.000		
			LB	0.000	0.00	
			0.40000	2,846.000		1,138.40
0290	603-01180	18 INCH REINFORCED CONCRETE PIPE	6,581.000	6,581.000		
			LF	0.000	0.00	
			23.90000	6,581.000		157,285.90
0295	603-01240	24 INCH REINFORCED CONCRETE PIPE	2,012.000	2,012.000		
			LF	0.000	0.00	
			32.90000	2,012.000		66,194.80
0300	603-01300	30 INCH REINFORCED CONCRETE PIPE	453.000	453.000		
			LF	0.000	0.00	
			39.48000	453.000		17,884.44
0305	603-01360	36 INCH REINFORCED CONCRETE PIPE	1,296.000	1,296.000		
			LF	0.000	0.00	
			55.09000	1,296.000		71,396.64
0310	603-01420	42 INCH REINFORCED CONCRETE PIPE	992.000	992.000		
			LF	0.000	0.00	
			60.95000	992.000		60,462.40
0315	603-01480	48 INCH REINFORCED CONCRETE PIPE	283.000	283.000		
			LF	0.000	0.00	
			102.44000	283.000		28,990.52
0320	603-01540	54 INCH REINFORCED CONCRETE PIPE	1,518.000	1,518.000		
			LF	0.000	0.00	
			110.52000	1,518.000		167,769.36

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 8
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	603-01660	66 INCH REINFORCED CONCRETE PIPE	148.000	148.000		
			LF	0.000	0.00	
			222.26000	148.000		32,894.48
0330	603-01720	72 INCH REINFORCED CONCRETE PIPE	1,900.000	1,900.000		
			LF	0.000	0.00	
			224.89000	1,900.000		427,291.00
0335	603-05018	18 INCH REINFORCED CONCRETE END SECTION	7.000	7.000		
			EACH	0.000	0.00	
			475.33000	7.000		3,327.31
0340	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			498.66000	1.000		498.66
0345	603-05036	36 INCH REINFORCED CONCRETE END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			803.71000	4.000		3,214.84
0350	603-05042	42 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			891.51000	1.000		891.51
0355	603-05054	54 INCH REINFORCED CONCRETE END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			1,197.05000	3.000		3,591.15
0360	603-05072	72 INCH REINFORCED CONCRETE END SECTION	7.000	7.000		
			EACH	0.000	0.00	
			1,898.02000	7.000		13,286.14
0363	603-50008	8 IN PLASTIC PIPE 8 INCH PLASTIC PIPE	1,662.000	1,662.000		
			LF	0.000	0.00	
			36.45000	1,662.000		60,579.90
0365	603-50012	12 INCH PLASTIC PIPE	1,396.000	1,396.000		
			LF	0.000	0.00	
			34.08000	1,396.000		47,575.68
0370	603-82012	12 INCH DUCTILE IRON PIPE	460.000	460.000		
			LF	0.000	0.00	
			46.98000	460.000		21,610.80

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 9
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	604-00305	INLET TYPE C (5 FOOT)	12.000	12.000		
			EACH	0.000	0.00	
			1,737.94000	12.000		20,855.28
0380	604-00310	INLET TYPE C (10 FOOT)	7.000	7.000		
			EACH	0.000	0.00	
			2,396.64000	7.000		16,776.48
0385	604-00315	INLET TYPE C (15 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,481.68000	2.000		6,963.36
0390	604-00505	INLET TYPE D (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,512.83000	2.000		5,025.66
0395	604-00510	INLET TYPE D (10 FOOT)	3.000	2.700		
			EACH	0.300	944.69	
			3,148.96000	3.000		9,446.88
0400	604-19105	INLET TYPE R L 5 (5 FOOT)	3.000	2.500		
			EACH	0.500	1,595.47	
			3,190.93000	3.000		9,572.79
0405	604-19205	INLET TYPE R L 10 (5 FOOT)	5.000	4.500		
			EACH	0.500	2,215.09	
			4,430.18000	5.000		22,150.90
0410	604-19210	INLET TYPE R L 10 (10 FOOT)	2.000	1.900		
			EACH	0.100	501.03	
			5,010.32000	2.000		10,020.64
0415	604-19305	INLET TYPE R L 15 (5 FOOT)	15.000	15.000		
			EACH	0.000	0.00	
			5,824.70000	15.000		87,370.50
0420	604-19310	INLET TYPE R L 15 (10 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			6,536.87000	3.000		19,610.61
0425	604-25005	VANE GRATE INLET (5 FOOT)	1.000	0.700		
			EACH	0.300	986.59	
			3,288.64000	1.000		3,288.64

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 10
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	604-25010	VANE GRATE INLET (10 FOOT)	6.000	5.100		
			EACH	0.900	4,002.86	
			4,447.62000	6.000		26,685.72
0431	900-00007	ADDED ITEM (EACH)/ INLET SPECIAL (TYPE D)	5.000	5.000		
			EACH	0.000	0.00	
			3,990.00000	5.000		19,950.00
0432	900-00007	ADDED ITEM (EACH)/ SPECIAL INLET FOR STR OJ1	3.000	3.000		
			EACH	0.000	0.00	
			3,310.36000	3.000		9,931.08
0435	604-30005	MANHOLE SLAB BASE (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			1,670.73000	2.000		3,341.46
0440	604-30010	MANHOLE SLAB BASE (10 FOOT)	4.000	3.900		
			EACH	0.100	290.85	
			2,908.52000	4.000		11,634.08
0445	604-39000	MANHOLE SPECIAL	4.000	4.000		
			EACH	0.000	0.00	
			6,266.02000	4.000		25,064.08
0450	604-39015	MANHOLE SPECIAL (15 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			2,462.76000	4.000		9,851.04
0451	604-39020	MH SPEC (20 FT) MANHOLE SPECIAL (20 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,800.00000	2.000		5,600.00
0455	604-39035	MANHOLE SPECIAL (35 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,573.40000	2.000		11,146.80
0460	605-00040	4 INCH PERFORATED PIPE UNDERDRAIN	8,774.000	8,774.000		
			LF	0.000	0.00	
			3.05000	8,774.000		26,760.70
0465	605-84100	SUBSURFACE DRAIN OUTLET STRUCTURE	6.000	6.000		
			EACH	0.000	0.00	
			540.40000	6.000		3,242.40

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 11
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0470	606-11030	*BRIDGE RAIL TYPE 10M	1,186.000	1,186.000		
			LF	0.000	0.00	
			61.95000	1,186.000		73,472.70
0470		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M		0.000		
			LF	0.000	0.00	
			28.10000	0.000		0.00
0475	607-00005	*END POST	12.000	12.000		
			EACH	0.000	0.00	
			88.47000	12.000		1,061.64
0480	607-00010	*CORNER AND LINE BRACE POST	60.000	60.000		
			EACH	0.000	0.00	
			98.53000	60.000		5,911.80
0485	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	17,845.000	17,845.000		
			LF	0.000	0.00	
			1.00000	17,845.000		17,845.00
0490	607-11525	*FENCE (PLASTIC)	3,612.000	3,612.000		
			LF	0.000	0.00	
			1.28000	3,612.000		4,623.36
0495	607-21300	*FENCE BARRIER WITH METAL POSTS	2,192.000	2,192.000		
			LF	0.000	0.00	
			1.08000	2,192.000		2,367.36
0500	607-52905	*END POST (CHAIN LINK)	4.000	4.000		
			EACH	0.000	0.00	
			91.64000	4.000		366.56
0505	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	5.000	5.000		
			EACH	0.000	0.00	
			96.87000	5.000		484.35
0510	607-53148	*FENCE CHAIN LINK (48 INCH)	0.000	0.000		
			LF	0.000	0.00	
			6.65000	0.000		0.00
0515	608-00000	*CONCRETE SIDEWALK	4,130.000	4,130.000		
			SY	0.000	0.00	
			18.83000	4,130.000		77,767.90

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 12
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0520	608-00010	*CONCRETE CURB RAMP	0.000	0.000		
			SY	0.000	0.00	
			54.00000	0.000		0.00
0521	900-00022	ADDED ITEM (SQUARE YARD)/ CONCRETE CURB RAMP (SPECIAL)	242.000	242.000		
			SY	0.000	0.00	
			42.20000	242.000		10,212.40
0522	608-00015	TRUNCATED DOMES TRUNCATED DOME PANELS	518.000	518.000		
			SF	0.000	0.00	
			37.05000	518.000		19,191.90
0525	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	6,125.000	6,125.000		
			LF	0.000	0.00	
			6.83000	6,125.000		41,833.75
0530	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	10,069.000	10,069.000		
			LF	0.000	0.00	
			7.76000	10,069.000		78,135.44
0535	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	6,716.000	6,716.000		
			SF	0.000	0.00	
			3.36000	6,716.000		22,565.76
0540	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	12,787.000	12,787.000		
			LF	0.000	0.00	
			4.40000	12,787.000		56,262.80
0545	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	6,284.000	6,284.000		
			LF	0.000	0.00	
			7.50000	6,284.000		47,130.00
0550	613-07000	*PULL BOX (SPECIAL)	75.000	75.000		
			EACH	0.000	0.00	
			641.40000	75.000		48,105.00
0555	613-10000	*WIRING	0.140	0.140		
			L S	0.000	0.00	
			25,952.00000	0.140		3,633.28
0560	613-30350	*LIGHT STANDARD ALUMINUM (35 FOOT)	9.000	9.000		
			EACH	0.000	0.00	
			1,629.37000	9.000		14,664.33

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 13
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0565	613-40000	*CONCRETE FOUNDATION PAD	9.000	9.000		
			EACH	0.000	0.00	
			589.68000	9.000		5,307.12
0570	613-50400	*LIGHT STANDARD TIMBER (TEMPORARY)	12.000	12.000		
			EACH	0.000	0.00	
			941.41000	12.000		11,296.92
0575	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	9.000	9.000		
			EACH	0.000	0.00	
			336.22000	9.000		3,025.98
0580	614-00011	*SIGN PANEL (CLASS I)	64.000	64.000		
			SF	0.000	0.00	
			20.69000	64.000		1,324.16
0585	614-00012	*SIGN PANEL (CLASS II)	70.000	70.000		
			SF	0.000	0.00	
			22.76000	70.000		1,593.20
0590	614-00220	*STEEL SIGN POST (2.5X2.5 INCH TUBING)	0.000	0.000		
			LF	0.000	0.00	
			12.41000	0.000		0.00
0591	614-01552	STEEL SIGN POST (2.5 IN RD) (SLIP) STEEL SIGN POST (2.5 INCH ROUND) (SLIP BASE)	230.000	229.500		
			LF	0.500	6.21	
			12.41000	230.000		2,854.30
0595	614-03100	*CONCRETE FOOTING (TRAFFIC SIGNAL POLE)	21.000	21.000		
			EACH	0.000	0.00	
			2,069.04000	21.000		43,449.84
0600	619-06160	16 INCH DUCTILE IRON PIPE	3,020.000	3,020.000		
			LF	0.000	0.00	
			48.00000	3,020.000		144,960.00
0605	619-06240	24 INCH DUCTILE IRON PIPE	264.000	264.000		
			LF	0.000	0.00	
			102.90000	264.000		27,165.60
0610	619-10180	18 INCH WELDED STEEL PIPE	91.000	91.000		
			LF	0.000	0.00	
			38.23000	91.000		3,478.93

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 14
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0615	619-10200	20 INCH WELDED STEEL PIPE	1,397.000	1,397.000		
			LF	0.000	0.00	
			42.27000	1,397.000		59,051.19
0615		MATERIAL ALLOWANCE 20" WELDED STEEL PIPE		0.000		
			LF	0.000	0.00	
			27.74000	0.000		0.00
0620	619-10240	24 INCH WELDED STEEL PIPE	435.000	435.000		
			LF	0.000	0.00	
			47.31000	435.000		20,579.85
0625	619-75096	12 INCH GATE VALVE	1.000	1.000		
			EACH	0.000	0.00	
			1,338.27000	1.000		1,338.27
0630	619-76128	16 INCH BUTTERFLY VALVE	11.000	11.000		
			EACH	0.000	0.00	
			2,955.18000	11.000		32,506.98
0635	621-00200	HAUL ROAD	1.000	1.000		
			L S	0.000	0.00	
			16,791.43000	1.000		16,791.43
0640	621-00425	*DETOUR	1.000	1.000		
			L S	0.000	0.00	
			131,486.06000	1.000		131,486.06
0645	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			176,215.19000	1.000		176,215.19
0650	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			798,531.08000	1.000		798,531.08
0655	627-00001	*PAVEMENT MARKING PAINT	45.000	45.000		
			GAL	0.000	0.00	
			67.24000	45.000		3,025.80
0660	627-00005	*EPOXY PAVEMENT MARKING	65.000	65.000		
			GAL	0.000	0.00	
			87.93000	65.000		5,715.45

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 15
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	627-02000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B)	1,223.000	1,223.000		
			SF	0.000	0.00	
			12.41000	1,223.000		15,177.43
0670	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	1,056.000	1,056.000		
			SF	0.000	0.00	
			12.41000	1,056.000		13,104.96
0675	630-00000	*FLAGGING	2,800.000	2,799.800		
			HOUR	0.200	4.14	
			20.69000	2,800.000		57,932.00
0680	630-00007	*TRAFFIC CONTROL INSPECTION	302.000	302.000		
			DAY	0.000	0.00	
			56.90000	302.000		17,183.80
0685	630-00012	*TRAFFIC CONTROL MANAGEMENT	166.000	166.000		
			DAY	0.000	0.00	
			305.18000	166.000		50,659.88
0690	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	8.000	7.200		
			EACH	0.000	0.00	
			206.90000	7.200		1,489.68
0695	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	34.000	30.600		
			EACH	0.000	0.00	
			40.35000	30.600		1,234.71
0700	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	38.000	34.200		
			EACH	0.000	0.00	
			71.38000	34.200		2,441.20
0705	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	3.600		
			EACH	0.000	0.00	
			87.94000	3.600		316.58
0710	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	54.000	48.150		
			SF	0.000	0.00	
			14.33000	48.150		689.99
0715	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.800		
			EACH	0.000	0.00	
			672.44000	1.800		1,210.39

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 16
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	0.000 EACH 517.26000	0.000 0.000 0.000	0.00 0.00	0.00
0725	630-80360	*DRUM CHANNELIZING DEVICE	191.000 EACH 31.04000	171.900 0.000 171.900	0.00 0.00	5,335.78
0726	630-80370	CONC BARRIER (TEMP) TEMPORARY CONCRETE BARRIER @ ROYAL PINE DRIVE	444.000 LF 16.75000	399.600 0.000 399.600	0.00 0.00	6,693.30
0730	630-80380	*TRAFFIC CONE	57.000 EACH 6.21000	51.300 0.000 51.300	0.00 0.00	318.57
0735	700-70010	F/A MINOR CONTRACT REVISIONS	20,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0740	700-70011	F/A PARTNERING	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0745	700-70016	F/A FUEL COST ADJUSTMENT	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0750	700-70020	F/A ON-THE-JOB TRAINEE	604.800 EACH 1.00000	48.000 556.800 604.800	556.80 556.80	604.80
0755	700-70022	F/A OJT PILOT	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0760	700-70025	F/A QUALITY INCENTIVE PAYMENT ASPHALT QUALITY PAVEMENT INCENTIVE	17,513.880 F A 1.00000	0.000 17,513.880 17,513.880	17,513.88 17,513.88	17,513.88
0765	700-70028	F/A ESB PROGRAM	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 17
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	700-70033	F/A ASPHALT SMOOTHNESS INCENTIVE	929.720	0.000		
			F A	929.720	929.72	
			1.00000	929.720		929.72
0775	700-70034	F/A PCCP SMOOTHNESS INCENTIVE	15,000.000	0.000		
			F A	8,601.400	8,601.40	
			1.00000	8,601.400		8,601.40
0780	700-70036	FORCED ACCOUNTS PCCP QUAILITY PAVEMENT INCENTIVE	38,481.880	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0785	700-70037	F/A CONTAMINATED SOIL	3,746,355.240	3,688,152.140		
			F A	28,203.100	28,203.10	
			1.00000	3,716,355.240		3,716,355.24
0790	700-70380	F/A EROSION CONTROL	7,745.190	7,745.190		
			F A	0.000	0.00	
			1.00000	7,745.190		7,745.19
1086	613-01300	3 IN ELEC COND (P) 3 INCH ELECTRICAL CONDUIT	1,015.000	1,015.000		
			LF	0.000	0.00	
			7.50000	1,015.000		7,612.50
1280	900-00006	ADDED ITEM (DOLLAR)/ ADDITIONAL FIELD OFFICE IMPROVEMENTS	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1285	900-00006	ADDED ITEM (DOLLAR)/ FIELD OFFICE UTILITIES	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1290	900-00012	ADDED ITEM (FOOT)/ ADDITIONAL PLASTIC FENCE FOR PINE & KETTLE CRK MOUSE HABITAT	2,174.000	2,174.000		
			LF	0.000	0.00	
			0.90000	2,174.000		1,956.60
1300	900-00006	ADDED ITEM (DOLLAR)/ TRAFFIC CONTROL CELL PHONES	2,108.860	2,108.860		
			DOL	0.000	0.00	
			1.00000	2,108.860		2,108.86
1305	619-10360	36 IN WELD STEEL PIPE 36 INCH WELDED STEEL PIPE	575.000	575.000		
			LF	0.000	0.00	
			123.85000	575.000		71,213.75

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 18
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1310	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL COMPENSATION FOR SANITARY SEWER WORK	1.000 L S 2,733.00000	1.000 0.000 1.000	0.00 0.00	2,733.00
1315	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF TRASH	1.000 L S 1,256.00000	1.000 0.000 1.000	0.00 0.00	1,256.00
1320	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL WORK AT CHAPEL HILLS DRIVE	1.000 L S 1,565.00000	1.000 0.000 1.000	0.00 0.00	1,565.00
1325	900-00014	ADDED ITEM (LUMP SUM)/ WATERLINE LOWERING AT THUNDER MOUNTAIN	1.000 L S 9,850.00000	1.000 0.000 1.000	0.00 0.00	9,850.00
1330	900-00014	ADDED ITEM (LUMP SUM)/ WATERLINE FITTINGS FOR LOWERING AT THUNDER MOUNTAIN	1.000 L S 3,000.00000	1.000 0.000 1.000	0.00 0.00	3,000.00
1335	202-00001	REM STRUCTURE REMOVAL OF STRUCTURES	2.000 EACH 875.60000	2.000 0.000 2.000	0.00 0.00	1,751.20
1340	202-00200	REM SIDEWALK REMOVAL OF SIDEWALK	124.000 SY 19.00000	124.000 0.000 124.000	0.00 0.00	2,356.00
1345	202-00810	REM GROUND SIGN REMOVAL OF GROUND SIGN	15.000 EACH 90.00000	15.000 0.000 15.000	0.00 0.00	1,350.00
1350	210-00810	RES GROUND SIGN RESET GROUND SIGN	5.000 EACH 227.00000	5.000 0.000 5.000	0.00 0.00	1,135.00
1355	900-00012	ADDED ITEM (FOOT)/ 6 INCH ACTIVE UNDERDRAIN	1,662.000 LF 10.00000	1,662.000 0.000 1,662.000	0.00 0.00	16,620.00
1360	900-00014	ADDED ITEM (LUMP SUM)/ REMOVE AND REINSTALL 12" DUCTILE IRON PIPE	1.000 L S 3,758.40000	1.000 0.000 1.000	0.00 0.00	3,758.40

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 19
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1365	900-00014	ADDED ITEM (LUMP SUM)/ ADDN'L COMPENSATION FOR 24" WATER MAIN TIE-IN	1.000 L S 2,415.00000	1.000 0.000 1.000	0.00	2,415.00
1370	210-04010	ADJ MANHOLE ADJUSTMENT OF MANHOLES	6.000 EACH 950.00000	6.000 0.000 6.000	0.00	5,700.00
1375	900-00012	ADDED ITEM (FOOT)/ ELECTRIC CONCRETE ENCASED PVC CONDUIT BANK (3 - 1 1/2")	433.000 LF 21.85000	433.000 0.000 433.000	0.00	9,461.05
1380	900-00014	ADDED ITEM (LUMP SUM)/ DEWATERING AT UNION/POWERS INTERSECTION	1.000 L S 4,383.53000	1.000 0.000 1.000	0.00	4,383.53
1385	900-00014	ADDED ITEM (LUMP SUM)/ PROJECT LIEN (XKE CONSTRUCTION INC.)	0.000 L S 1.00000	0.000 0.000 0.000	0.00	0.00
1390	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL PCHS SANITARY SEWER WORK	1.000 L S 32,783.95000	1.000 0.000 1.000	0.00	32,783.95
1395	900-00004	ADDED ITEM (CUBIC YARD)/ IMPORT OF SUITABLE SUBGRADE MATERIAL SOUTH OF KETTLE CREEK	8,387.000 CY 4.04000	8,387.000 0.000 8,387.000	0.00	33,883.48
1400	900-00004	ADDED ITEM (CUBIC YARD)/ OLD RANCH ROAD SLOPE EMBANKMENT	1,414.000 CY 3.00000	1,414.000 0.000 1,414.000	0.00	4,242.00
1405	900-00012	ADDED ITEM (FOOT)/ INVOICE COST FOR PIPE USED TO TIE INTO NEW CBC AT ORR AND	115.000 LF 16.06000	115.000 0.000 115.000	0.00	1,846.90
1410	900-00014	ADDED ITEM (LUMP SUM)/ 60" CMP RESTOCKING FEE	1.000 L S 1,537.80000	1.000 0.000 1.000	0.00	1,537.80
1415	900-00014	ADDED ITEM (LUMP SUM)/ ADD'L WARNING/DANGER SIGNS @ SH 83 CDOT YARD	1.000 L S 574.00000	1.000 0.000 1.000	0.00	574.00

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 20
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1420	900-00014	ADDED ITEM (LUMP SUM)/ ADD'L SAFETY FENCE AT PCHS	1.000	1.000			
			L S	0.000	0.00		
			1,380.33000	1.000		1,380.33	
1425	900-00014	ADDED ITEM (LUMP SUM)/ CLEAN UP AT SH 83 CDOT YARD	1.000	1.000			
			L S	0.000	0.00		
			9,885.00000	1.000		9,885.00	
1430	900-00014	ADDED ITEM (LUMP SUM)/ UNION BLVD. VALUE ENGINEERING	1.000	1.000			
			L S	0.000	0.00		
			30,054.34000	1.000		30,054.34	
1441	900-00010	ADDED ITEM (HOUR)/ JACKSON CREEK DOZER	85.000	85.000			
			HOUR	0.000	0.00		
			116.83980	85.000		9,931.38	
1450	900-00014	ADDED ITEM (LUMP SUM)/ PCHS SHOTPUT RECONSTRUCTION	1.000	1.000			
			L S	0.000	0.00		
			3,287.97000	1.000		3,287.97	
1455	900-00004	ADDED ITEM (CUBIC YARD)/ UNION SUBGRADE REPAIR	2,313.000	2,313.000			
			CY	0.000	0.00		
			3.00000	2,313.000		6,939.00	
1460	900-00012	ADDED ITEM (FOOT)/ 20" STEEL UTILITY SLEEVE FOR SANITARY SEWER ORR/KETTLE CREEK	555.000	555.000			
			LF	0.000	0.00		
			66.70000	555.000		37,018.50	
1465	900-00007	ADDED ITEM (EACH)/ TRAFFIC JUNCTION PULL BOX	8.000	3.000			
			EACH	0.000	0.00		
			859.05000	3.000		2,577.15	
1470	900-00014	ADDED ITEM (LUMP SUM)/ RELOCATE 20" STEEL CASING	1.000	1.000			
			L S	0.000	0.00		
			5,000.00000	1.000		5,000.00	
1475	900-00014	ADDED ITEM (LUMP SUM)/ INSTALLATION OF CHASE DRAIN AND RELATED WORK	1.000	0.000			
			L S	1.000	4,500.00		
			4,500.00000	1.000		4,500.00	
			CAT 0200	CURRENT AMT \$	12,072,487.03 \$	130,134.89 \$	11,991,499.13

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 21
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 JACKSON CREEK MITIGATION SITE						
0800	203-01500	BLADING	0.000	0.000		
			HOUR	0.000	0.00	
			73.88000	0.000		0.00
0805	203-01590	FRONT END LOADER (RUBBER TIRED)	0.000	0.000		
			HOUR	0.000	0.00	
			70.06000	0.000		0.00
0810	207-00205	TOPSOIL	0.000	0.000		
			CY	0.000	0.00	
			1.98000	0.000		0.00
0815	212-00028	*SEEDING (WETLANDS)	2.000	1.800		
			ACRE	0.200	128.28	
			641.40000	2.000		1,282.80
0820	213-00002	*MULCHING (WEED FREE HAY)	2.000	1.800		
			ACRE	0.200	93.11	
			465.53000	2.000		931.06
0825	214-00210	*DECIDUOUS TREE (1 INCH CALIPER)	0.000	0.000		
			EACH	0.000	0.00	
			206.90000	0.000		0.00
0830	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	15.000	15.000		
			EACH	0.000	0.00	
			28.97000	15.000		434.55
0835	214-00905	*PERENNIALS (2.25 INCH POT)	2,200.000	2,200.000		
			EACH	0.000	0.00	
			2.07000	2,200.000		4,554.00
0840	214-01010	*BRUSH LAYER CUTTING	4,000.000	3,600.000		
			EACH	400.000	1,344.00	
			3.36000	4,000.000		13,440.00
0845	215-00600	*TRANSPLANT PLUG	1,500.000	1,500.000		
			EACH	0.000	0.00	
			5.69000	1,500.000		8,535.00
0850	607-11525	*FENCE (PLASTIC)	2,404.000	2,404.000		
			LF	0.000	0.00	
			1.28000	2,404.000		3,077.12

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 23
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 I-17-NU STR. NO. I-17-NU							
0880	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	85.000	85.000			
			LF	0.000	0.00		
			75.62000	85.000		6,427.70	
0885	601-03040	CONCRETE CLASS D (BRIDGE)	489.000	488.900			
			CY	0.100	24.13		
			241.29000	489.000		117,990.81	
0890	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	834.000	834.000			
			SY	0.000	0.00		
			4.09000	834.000		3,411.06	
0895	601-40400	*STRUCTURAL CONCRETE STAIN	769.000	682.000			
			SY	87.000	501.99		
			5.77000	769.000		4,437.13	
0900	602-00000	*REINFORCING STEEL	8,471.000	8,470.800			
			LB	0.200	0.08		
			0.40000	8,471.000		3,388.40	
0905	602-00020	*REINFORCING STEEL (EPOXY COATED)	68,530.000	68,530.000			
			LB	0.000	0.00		
			0.47000	68,530.000		32,209.10	
0910	606-11030	*BRIDGE RAIL TYPE 10M	385.000	385.000			
			LF	0.000	0.00		
			61.95000	385.000		23,850.75	
0910		MATERIAL ALLOWANCE BRIDGE RAIL TYPE		0.000			
			LF	0.000	0.00		
			28.10000	0.000		0.00	
0915	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	203.000	203.000			
			LF	0.000	0.00		
			4.40000	203.000		893.20	
0920	618-00184	PRESTRESSED CONCRETE I (BT84)	906.000	906.000			
			LF	0.000	0.00		
			128.08000	906.000		116,040.48	
			CAT 0300	CURRENT AMT \$	330,725.42 \$	4,040.56 \$	336,224.10

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 24
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 RAMP B STR. NO. I-17-NV						
0925	206-00100	STRUCTURE BACKFILL (CLASS 1)	667.000 CY	667.000 0.000	0.00	4,228.78
			6.34000	667.000		
0930	206-00360	MECHANICAL REINFORCEMENT OF SOIL	667.000 CY	667.000 0.000	0.00	7,276.97
			10.91000	667.000		
0935	403-34871	HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	0.000 TON	0.000 0.000	0.00	0.00
			42.47000	0.000		
0940	513-00690	BRIDGE DRAIN (SPECIAL)	1.000 EACH	0.500 0.500	1,805.22	3,610.43
			3,610.43000	1.000		
0945	515-00120	WATERPROOFING (MEMBRANE)	848.000 SY	848.000 0.000	0.00	6,156.48
			7.26000	848.000		
0950	518-00100	WATERSTOP	175.000 LF	175.000 0.000	0.00	2,528.75
			14.45000	175.000		
0955	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	80.000 LF	80.000 0.000	0.00	6,049.60
			75.62000	80.000		
0960	601-03040	CONCRETE CLASS D (BRIDGE)	468.700 CY	468.700 0.000	0.00	113,092.62
			241.29000	468.700		
0965	601-40400	*STRUCTURAL CONCRETE STAIN	791.000 SY	665.000 126.000	727.02	4,564.07
			5.77000	791.000		
0970	602-00000	*REINFORCING STEEL	7,841.000 LB	7,840.900 0.100	0.04	3,136.40
			0.40000	7,841.000		
0975	602-00020	*REINFORCING STEEL (EPOXY COATED)	62,207.000 LB	62,206.850 0.150	0.07	29,237.29
			0.47000	62,207.000		

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 25
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 RAMP B STR. NO. I-17-NV							
0980	606-11030	*BRIDGE RAIL TYPE 10M	385.000	385.000			
			LF	0.000	0.00		
			61.95000	385.000		23,850.75	
0980		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M		0.000			
			LF	0.000	0.00		
			28.10000	0.000		0.00	
0985	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	202.000	202.000			
			LF	0.000	0.00		
			4.40000	202.000		888.80	
0990	613-01250	*2-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	0.000	0.000			
			LF	0.000	0.00		
			8.74000	0.000		0.00	
0991	613-01300	3 IN ELEC COND (P) 3 INCH ELEC. CONDUIT (PLASTIC)	202.000	202.000			
			LF	0.000	0.00		
			7.50000	202.000		1,515.00	
0995	618-00184	PRESTRESSED CONCRETE I (BT84)	906.000	906.000			
			LF	0.000	0.00		
			128.08000	906.000		116,040.48	
			CAT 0301	CURRENT AMT \$	322,176.42 \$	2,532.35 \$	322,176.42
CAT NO0302 KETTLE CREEK SB I-17-MK							
1000	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,217.000	1,217.000			
			CY	0.000	0.00		
			6.34000	1,217.000		7,715.78	
1005	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,217.000	1,217.000			
			CY	0.000	0.00		
			10.91000	1,217.000		13,277.47	
1010	403-34871	HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	0.000	0.000			
			TON	0.000	0.00		
			42.47000	0.000		0.00	
1015	503-00024	*DRILLED CAISSON (24 INCH)	770.000	770.400			
			LF	-0.400	-17.60		
			43.99000	770.000		33,872.30	

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 26
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 KETTLE CREEK SB I-17-MK						
1020	503-00078	*DRILLED CAISSON (78 INCH)	295.000	294.700		
			LF	0.300	80.51	
			268.38000	295.000		79,172.10
1025	509-00000	STRUCTURAL STEEL	1,229,063.000	1,229,063.000		
			LB	0.000	0.00	
			0.81000	1,229,063.000		995,541.03
1025		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			LB	0.000	0.00	
			0.81000	0.000		0.00
1025		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			LB	0.000	0.00	
			0.81000	0.000		0.00
1030	512-00101	BEARING DEVICE (TYPE I)	16.000	16.000		
			EACH	0.000	0.00	
			734.28000	16.000		11,748.48
1035	513-00690	BRIDGE DRAIN (SPECIAL)	3.000	3.000		
			EACH	0.000	0.00	
			3,610.43000	3.000		10,831.29
1035		MATERIAL ALLOWANCE BRIDGE DRAIN (SPECIAL)		0.000		
			EACH	0.000	0.00	
			3,610.43000	0.000		0.00
1040	515-00120	WATERPROOFING (MEMBRANE)	4,514.000	4,514.000		
			SY	0.000	0.00	
			7.26000	4,514.000		32,771.64
1045	518-00100	WATERSTOP	231.000	231.000		
			LF	0.000	0.00	
			14.45000	231.000		3,337.95
1050	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	164.000	164.000		
			LF	0.000	0.00	
			75.62000	164.000		12,401.68
1050		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-4 INCH)		0.000		
			LF	0.000	0.00	
			54.50000	0.000		0.00

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 27
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 KETTLE CREEK SB I-17-MK						
1055	601-03040	CONCRETE CLASS D (BRIDGE)	2,109.000 CY 241.29000	2,033.260 75.740 2,109.000	18,275.30	508,880.61
1055		MATERIAL ALLOWANCE 3 1/2" PLANKS (DECK PANELS)	241.29000 CY	0.000 0.000 0.000	0.00	0.00
1060	601-40400	*STRUCTURAL CONCRETE STAIN	2,124.000 SY 5.77000	1,994.000 130.000 2,124.000	750.10	12,255.48
1065	602-00000	*REINFORCING STEEL	125,767.000 LB 0.40000	125,767.000 0.000 125,767.000	0.00	50,306.80
1070	602-00020	*REINFORCING STEEL (EPOXY COATED)	334,206.000 LB 0.47000	334,205.860 0.140 334,206.000	0.07	157,076.82
1075	606-11030	*BRIDGE RAIL TYPE 10M	995.000 LF 61.95000	995.000 0.000 995.000	0.00	61,640.25
1075		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M	28.10000 LF	0.000 0.000 0.000	0.00	0.00
1080	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,382.000 LF 4.40000	1,382.000 0.000 1,382.000	0.00	6,080.80
1081	900-00012	ADDED ITEM (FOOT)/ 2 INCH ELECTRICAL CONDUIT (SPECIAL)	143.000 LF 7.50000	143.000 0.000 143.000	0.00	1,072.50
1085	613-01250	*2-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	0.000 LF 8.74000	0.000 0.000 0.000	0.00	0.00
			CAT 0302	CURRENT AMT \$	1,997,982.98 \$	19,088.38 \$ 1,997,982.98

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 28
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 KETTLE CREEK NB I-17-MJ						
1090	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,085.000	1,085.000		
			CY	0.000	0.00	
			6.34000	1,085.000		6,878.90
1095	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,085.000	1,085.000		
			CY	0.000	0.00	
			10.91000	1,085.000		11,837.35
1100	503-00024	*DRILLED CAISSON (24 INCH)	663.000	663.100		
			LF	-0.100	-4.40	
			43.99000	663.000		29,165.37
1105	503-00078	*DRILLED CAISSON (78 INCH)	193.000	193.000		
			LF	0.000	0.00	
			268.38000	193.000		51,797.34
1110	509-00000	STRUCTURAL STEEL	1,070,895.000	1,070,895.000		
			LB	0.000	0.00	
			0.81000	1,070,895.000		867,424.95
1110		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			LB	0.000	0.00	
			0.81000	0.000		0.00
1110		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			LB	0.000	0.00	
			0.81000	0.000		0.00
1115	512-00101	BEARING DEVICE (TYPE I)	14.000	14.000		
			EACH	0.000	0.00	
			734.28000	14.000		10,279.92
1120	513-00690	BRIDGE DRAIN (SPECIAL)	3.000	3.000		
			EACH	0.000	0.00	
			3,610.43000	3.000		10,831.29
1125	515-00400	*CONCRETE SEALER	3,839.000	3,839.000		
			SY	0.000	0.00	
			4.12000	3,839.000		15,816.68
1130	518-00100	WATERSTOP	199.000	199.000		
			LF	0.000	0.00	
			14.45000	199.000		2,875.55

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 29
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 KETTLE CREEK NB I-17-MJ						
1135	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	142.000	142.000		
			LF	0.000	0.00	
			75.62000	142.000		10,738.04
1135		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-4 INCH)		0.000		
			LF	0.000	0.00	
			54.50000	0.000		0.00
1140	601-03040	CONCRETE CLASS D (BRIDGE)	1,888.200	1,888.150		
			CY	0.050	12.06	
			241.29000	1,888.200		455,603.78
1140		MATERIAL ALLOWANCE 3 1/2" PLANKS (DECK PANELS)		0.000		
			CY	0.000	0.00	
			241.29000	0.000		0.00
1145	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	3,688.000	3,648.000		
			SY	0.000	0.00	
			4.09000	3,648.000		14,920.32
1150	601-40400	*STRUCTURAL CONCRETE STAIN	2,206.000	2,086.000		
			SY	120.000	692.40	
			5.77000	2,206.000		12,728.62
1155	602-00000	*REINFORCING STEEL	103,709.000	103,709.000		
			LB	0.000	0.00	
			0.40000	103,709.000		41,483.60
1160	602-00020	*REINFORCING STEEL (EPOXY COATED)	308,972.000	308,972.440		
			LB	-0.440	-0.21	
			0.47000	308,972.000		145,216.84
1165	606-11030	*BRIDGE RAIL TYPE 10M	995.000	995.000		
			LF	0.000	0.00	
			61.95000	995.000		61,640.25
1165		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M		0.000		
			LF	0.000	0.00	
			28.10000	0.000		0.00
1170	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,009.000	1,009.000		
			LF	0.000	0.00	
			4.40000	1,009.000		4,439.60

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 30
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 KETTLE CREEK NB I-17-MJ						
1171	900-00012	ADDED ITEM (FOOT)/ 2 INCH ELECTRICAL CONDUIT (SPECIAL)	142.000	142.000		
			LF	0.000	0.00	
			7.50000	142.000		1,065.00
1295	900-00006	ADDED ITEM (DOLLAR)/ KETTLE CREEK NB STRUCTURES DISINCENTIVE	-4,489.200	-4,489.200		
			DOL	0.000	0.00	
			1.00000	-4,489.200		-4,489.20
			CAT 0303	CURRENT AMT \$	1,750,417.80 \$	699.85 \$ 1,750,254.20
CAT NO0304 PINE CREEK RETAINING WALLS						
1175	206-00000	STRUCTURE EXCAVATION	3,608.000	3,608.000		
			CY	0.000	0.00	
			2.33000	3,608.000		8,406.64
1180	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	-369.000		
			CY	0.000	0.00	
			6.34000	-369.000		-2,339.46
1181	206-00050	STR BKFL (SPEC) NEW BID PRICE; SAVINGS FROM DELETION OF IMPERVIOUS MEMBRANE	22,634.000	22,634.000		
			CY	0.000	0.00	
			5.72000	22,634.000		129,466.48
1185	206-00360	MECHANICAL REINFORCEMENT OF SOIL	18,872.000	18,872.000		
			CY	0.000	0.00	
			10.91000	18,872.000		205,893.52
1190	504-04420	PRECAST PANEL FACING	20,625.000	20,625.000		
			SF	0.000	0.00	
			13.95000	20,625.000		287,718.75
1195	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	74.300	74.300		
			CY	0.000	0.00	
			281.24000	74.300		20,896.13
1200	601-40400	*STRUCTURAL CONCRETE STAIN	3,286.000	3,286.000		
			SY	0.000	0.00	
			5.77000	3,286.000		18,960.22
1205	607-53172	*FENCE CHAIN LINK (72 INCH)	530.000	530.000		
			LF	0.000	0.00	
			7.86000	530.000		4,165.80
			CAT 0304	CURRENT AMT \$	675,507.54 \$	0.00 \$ 673,168.08

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 31
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 KETTLE CREEK RETAINING WALLS							
1210	206-00000	STRUCTURE EXCAVATION	4,373.000	4,373.000			
			CY	0.000	0.00		
			2.33000	4,373.000		10,189.09	
1215	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	0.000			
			CY	0.000	0.00		
			6.34000	0.000		0.00	
1216	206-00050	STR BKFL (SPEC) NEW BID PRICE; SAVINGS FROM DELETION OF IMPERVIOUS MEMBRANE	20,244.000	20,244.000			
			CY	0.000	0.00		
			5.72000	20,244.000		115,795.68	
1220	206-00360	MECHANICAL REINFORCEMENT OF SOIL	18,709.000	18,709.000			
			CY	0.000	0.00		
			10.91000	18,709.000		204,115.19	
1225	504-04420	PRECAST PANEL FACING	17,266.000	17,266.000			
			SF	0.000	0.00		
			13.95000	17,266.000		240,860.70	
1225		MATERIAL ALLOWANCE PRECAST PANEL FACING		0.580			
			SF	0.000	0.00		
			9.00000	0.580		5.22	
1230	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	42.000	37.700			
			CY	4.300	1,209.33		
			281.24000	42.000		11,812.08	
1235	601-40400	*STRUCTURAL CONCRETE STAIN	2,801.000	2,801.000			
			SY	0.000	0.00		
			5.77000	2,801.000		16,161.77	
			CAT 0305	CURRENT AMT \$	598,934.51 \$	1,209.33 \$	598,939.73
CAT NO0306 UNION BOULEVARD RETAINING WALLS							
1240	206-00000	STRUCTURE EXCAVATION	1,591.000	1,591.000			
			CY	0.000	0.00		
			2.33000	1,591.000		3,707.03	
1245	206-00100	STRUCTURE BACKFILL (CLASS 1)	3,369.000	3,369.000			
			CY	0.000	0.00		
			6.34000	3,369.000		21,359.46	

CONTID: C13540
 PCN: 13540-BID
 PROJECT: STU R200-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 32
 ESTIMATE RUN 09/29/2004
 12:58:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0306 UNION BOULEVARD RETAINING WALLS							
1250	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,681.000	1,681.000			
			CY	0.000	0.00		
			10.91000	1,681.000		18,339.71	
1255	504-04410	BLOCK FACING	5,413.000	5,413.000			
			SF	0.000	0.00		
			8.01000	5,413.000		43,358.13	
1260	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	29.100	24.000			
			CY	5.100	1,434.32		
			281.24000	29.100		8,184.08	
1265	601-40400	*STRUCTURAL CONCRETE STAIN	630.000	630.000			
			SY	0.000	0.00		
			5.77000	630.000		3,635.10	
			CAT 0306	CURRENT AMT \$	98,583.51 \$	1,434.32 \$	98,583.51
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1270	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			26,649.27000	1.000		26,649.27	
1275	620-00020	SANITARY FACILITY	3.000	3.000			
			EACH	0.000	0.00		
			1,231.08000	3.000		3,693.24	
1281	900-00006	ADDED ITEM (DOLLAR)/ ADDITIONAL FIELD OFFICE IMPROVEMENTS	11,657.770	11,657.770			
			DOL	0.000	0.00		
			1.00000	11,657.770		11,657.77	
1286	900-00006	ADDED ITEM (DOLLAR)/ FIELD OFFICE UTILITIES	6,926.620	6,926.620			
			DOL	0.000	0.00		
			1.00000	6,926.620		6,926.62	
			CAT 0400	CURRENT AMT \$	48,926.90 \$	0.00 \$	48,926.90
			PROJECT TOTAL	CURRENT AMT \$	17,952,101.35 \$	160,705.07 \$	17,874,114.29