

ESTIMATE SUMMARY

09:03:22

CONTID: C13547

ESTIMATE NO: 0008 PROG

SPEC YR: 1999

PCN: 13547-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 257.0 DAYS

TIME ALLOW:

376 CALENDAR DAYS

US50 BRIDGES

PERCENT TIME: 68.35

ORIG TIME ALLOW:

365 CALENDAR DAYS

PROJECT NO: NH 0505-037
 US 50 Bridges
 NAME OF ROAD: 50B
 PROJECT COUNTIES: PROWERS

CONTRACTOR:

KIRKLAND CONSTRUCTION, R.L.L.P.
 P.O. BOX 580

PAY PERIOD ENDING	12/19/2003	DATE TIME STARTED	04/07/2003
DATE LET	03/06/2003	DATE WORK BEGAN	
DATE AWARDED	03/10/2003	DATE TIME STOPPED	04/20/2004
DATE CONTRACT EXECUTED	03/31/2003	DATE ACCEPTED	04/20/2004
DATE NOTICE TO PROCEED	04/07/2003		

RYE CO 81069 719-489-3385

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,932,200.31 PARTICIPATING	\$ 3,147,773.14	\$ 172,697.30
AWARD PROJECT AMT:	\$ 3,829,474.01 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	80.05% TOTAL EARNINGS	3,147,773.14	172,697.30
FUNDS AVAILABLE:	\$ 784,427.17 STOCKPILED MATERIALS	60,589.41	-14,905.12
	GROSS EARNINGS	3,208,362.55	157,792.18
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-30,521.35	-2,104.15
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,177,841.20	155,688.03
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,177,841.20	155,688.03
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 155,688.03

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 LUBER'S ROADWAY						
0005	202-00035	REMOVAL OF PIPE	992.000	138.000		
			LF	0.000	0.00	
			8.00000	138.000		1,104.00
0010	202-00090	REMOVAL OF DELINEATOR	32.000	32.000		
			EACH	0.000	0.00	
			8.00000	32.000		256.00
0015	202-00220	REMOVAL OF ASPHALT MAT	21,026.000	12,007.000		
			SY	9,019.000	13,528.50	
			1.50000	21,026.000		31,539.00
0020	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	4,880.000	4,880.000		
			SY	0.000	0.00	
			2.50000	4,880.000		12,200.00
0025	202-00250	*REMOVAL OF PAVEMENT MARKING	1,640.000	1,640.000		
			SF	0.000	0.00	
			1.35000	1,640.000		2,214.00
0030	202-00810	*REMOVAL OF GROUND SIGN	9.000	9.000		
			EACH	0.000	0.00	
			19.00000	9.000		171.00
0035	202-00815	REMOVAL OF SIGN (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			130.00000	1.000		130.00
0040	202-01000	*REMOVAL OF FENCE	10,249.000	6,093.000		
			LF	0.000	0.00	
			0.31000	6,093.000		1,888.83
0045	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	345.000	345.000		
			LF	0.000	0.00	
			4.20000	345.000		1,449.00
0050	202-01300	*REMOVAL OF END ANCHORAGE	8.000	8.000		
			EACH	0.000	0.00	
			120.00000	8.000		960.00
0055	202-07000	OBLITERATE OLD ROAD	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0060	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE) (WETLANDS)	12,007.250	8,679.000		
			CY	0.000	0.00	
			5.00000	8,679.000		43,395.00
0065	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) (R60)	51,702.000	50,198.000		
			CY	0.000	0.00	
			7.00000	50,198.000		351,386.00
0070	203-01500	BLADING	18.500	14.500		
			hour	0.000	0.00	
			85.00000	14.500		1,232.50
0075	203-01555	DOZING (LANDSCAPING)	9.000	9.000		
			hour	0.000	0.00	
			80.00000	9.000		720.00
0080	203-01597	POTHOLING	16.500	8.500		
			hour	0.000	0.00	
			100.00000	8.500		850.00
0085	206-00530	FILTER MATERIAL (CLASS C)	9,847.000	9,847.000		
			CY	0.000	0.00	
			21.50000	9,847.000		211,710.50
0090	207-00205	TOPSOIL	2,236.000	1,715.000		
			CY	0.000	0.00	
			4.00000	1,715.000		6,860.00
0095	207-00305	WETLAND TOPSOIL	1,370.000	1,370.000		
			CY	0.000	0.00	
			10.00000	1,370.000		13,700.00
0100	207-00310	STOCKPILE WETLAND TOPSOIL	1,370.000	1,370.000		
			CY	0.000	0.00	
			20.00000	1,370.000		27,400.00
0105	208-00005	*EROSION LOG	670.000	670.000		
			LF	0.000	0.00	
			5.25000	670.000		3,517.50
0110	208-00011	*EROSION BALES (WEED FREE)	232.000	122.000		
			EACH	0.000	0.00	
			10.50000	122.000		1,281.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0115	208-00020	*SILT FENCE	2,944.000	876.000		
			LF	0.000	0.00	
			1.05000	876.000		919.80
0120	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0125	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0130	208-00100	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0135	208-00200	EROSION CONTROL SUPERVISOR	0.500	0.250		
			L S	0.000	0.00	
			4,000.00000	0.250		1,000.00
0140	209-00000	WATER	0.000	0.000		
			MGAL	0.000	0.00	
			40.00000	0.000		0.00
0145	210-00010	*RESET MAILBOX STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0150	212-00006	*SEEDING (NATIVE)	8.000	0.000		
			ACRE	0.000	0.00	
			380.00000	0.000		0.00
0155	212-00028	*SEEDING (WETLANDS)	1.700	1.700		
			ACRE	0.000	0.00	
			1,200.00000	1.700		2,040.00
0160	213-00002	*MULCHING (WEED FREE HAY)	12.800	4.800		
			ACRE	0.000	0.00	
			230.00000	4.800		1,104.00
0165	213-00061	*MULCH TACKIFIER	1,815.000	465.000		
			LB	0.000	0.00	
			1.70000	465.000		790.50

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0170	214-01010	*BRUSH LAYER CUTTING	0.000	0.000		
			EACH	0.000	0.00	
			6.20000	0.000		0.00
0175	215-00600	*TRANSPLANT PLUG	0.000	0.000		
			EACH	0.000	0.00	
			2.85000	0.000		0.00
0180	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	676.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0185	304-09000	AGGREGATE BASE COURSE (SPECIAL)	1,143.000	1,143.000		
			CY	0.000	0.00	
			40.00000	1,143.000		45,720.00
0190	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	39.890	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0195	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	7,319.940	7,319.940		
			TON	0.000	0.00	
			40.00000	7,319.940		292,797.60
0195		MATERIAL ALLOWANCE HBP AGGREGATES		0.000		
			TON	0.000	0.00	
			8.50000	0.000		0.00
0196	403-33741	HBP (GR S) (75) (PG 64-22) DETOUR PAVEMENT	4,698.940	4,698.940		
			TON	0.000	0.00	
			40.00000	4,698.940		187,957.60
0200	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	2,744.000	2,744.000		
			GAL	0.000	0.00	
			1.25000	2,744.000		3,430.00
0205	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	17,572.000	17,572.000		
			SY	0.000	0.00	
			1.75000	17,572.000		30,751.00
0205		MATERIAL ALLOWANCE GEOFABRIC		0.000		
			SY	0.000	0.00	
			0.65600	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0210	506-01020	GEOGRID REINFORCEMENT	20,940.000	20,940.000		
			SY	0.000	0.00	
			3.55000	20,940.000		74,337.00
0210		MATERIAL ALLOWANCE GEOGRID		0.000		
			SY	0.000	0.00	
			2.67400	0.000		0.00
0215	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	29.060	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0220	603-10180	18 INCH CORRUGATED STEEL PIPE	368.000	200.000		
			LF	0.000	0.00	
			45.00000	200.000		9,000.00
0220		MATERIAL ALLOWANCE CSP W/BANDS		159.000		
			LF	0.000	0.00	
			6.78000	159.000		1,078.02
0225	603-10420	42 INCH CORRUGATED STEEL PIPE	568.000	568.000		
			LF	0.000	0.00	
			65.00000	568.000		36,920.00
0225		MATERIAL ALLOWANCE 42" CSP W/BANDS		0.000		
			LF	0.000	0.00	
			15.63000	0.000		0.00
0230	603-10480	48 INCH CORRUGATED STEEL PIPE	400.000	400.000		
			LF	0.000	0.00	
			67.00000	400.000		26,800.00
0230		MATERIAL ALLOWANCE 48" CSP W/BANDS		0.000		
			LF	0.000	0.00	
			18.10000	0.000		0.00
0235	603-33042	42 INCH PIPE SAFETY END TREATMENT	0.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0240	603-33048	48 INCH PIPE SAFETY END TREATMENT	0.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0245	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,887.000	1,887.000		
			LF	0.000	0.00	
			10.65000	1,887.000		20,096.55
0250	606-01370	*TRANSITION TYPE 3G	8.000	8.000		
			EACH	0.000	0.00	
			788.00000	8.000		6,304.00
0255	606-02005	*END ANCHORAGE (FLARED)	8.000	8.000		
			EACH	0.000	0.00	
			1,200.00000	8.000		9,600.00
0260	607-00005	*END POST	12.000	0.000		
			EACH	0.000	0.00	
			112.00000	0.000		0.00
0265	607-00010	*CORNER AND LINE BRACE POST	29.000	20.000		
			EACH	0.000	0.00	
			130.00000	20.000		2,600.00
0270	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	12,930.000	7,724.000		
			LF	0.000	0.00	
			1.30000	7,724.000		10,041.20
0275	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	1,208.000	1,208.000		
			LF	0.000	0.00	
			1.60000	1,208.000		1,932.80
0280	607-11525	*FENCE (PLASTIC) (ORANGE)	0.000	0.000		
			LF	0.000	0.00	
			1.05000	0.000		0.00
0285	607-60120	*20 FOOT GATE	9.000	1.000		
			EACH	0.000	0.00	
			53.00000	1.000		53.00
0290	609-60011	CURB TYPE 6 (SECTION M)	115.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0295	612-00001	*DELINEATOR (TYPE I)	47.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0300	612-00003	*DELINEATOR (TYPE III)	8.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0305	614-00011	*SIGN PANEL (CLASS I)	7.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0310	614-00200	*STEEL SIGN POST (U-2)	43.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0315	615-00050	EMBANKMENT PROTECTOR TYPE 5	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0320	617-04018	18 INCH CULVERT PIPE (COMPLETE IN PLACE)	0.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0320		MATERIAL ALLOWANCE 18" CSP W/BANDS (CIP)		30.000		
			LF	0.000	0.00	
			10.11000	30.000		303.30
0325	619-10180	18 INCH WELDED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0330	625-00000	*CONSTRUCTION SURVEYING	1.000	0.866		
			L S	0.044	2,200.00	
			50,000.00000	0.910		45,500.00
0335	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			200,000.00000	1.000		200,000.00
0340	627-00001	*PAVEMENT MARKING PAINT	168.000	56.000		
			GAL	0.000	0.00	
			42.00000	56.000		2,352.00
0345	627-00005	*EPOXY PAVEMENT MARKING	0.000	0.000		
			GAL	0.000	0.00	
			89.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0350	629-01210	ADJUST MONUMENT BOX	2.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0355	630-00000	*FLAGGING	1,898.000	1,490.500		
			HOURLY	0.000	0.00	
			14.00000	1,490.500		20,867.00
0360	630-00007	*TRAFFIC CONTROL INSPECTION	137.000	71.000		
			DAY	0.000	0.00	
			120.00000	71.000		8,520.00
0365	630-00012	*TRAFFIC CONTROL MANAGEMENT	243.000	130.000		
			DAY	0.000	0.00	
			278.00000	130.000		36,140.00
0370	630-80001	*FLASHING BEACON (PORTABLE)	4.000	1.000		
			EACH	0.800	924.00	
			1,155.00000	1.800		2,079.00
0375	630-80338	*BARRICADE (TYPE 3 M-D) (TEMPORARY)	2.000	1.000		
			EACH	0.800	336.00	
			420.00000	1.800		756.00
0380	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	3.000	1.500		
			EACH	1.200	63.60	
			53.00000	2.700		143.10
0385	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	62.000	22.500		
			EACH	18.000	1,404.00	
			78.00000	40.500		3,159.00
0390	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	0.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0395	630-80360	*DRUM CHANNELIZING DEVICE	97.000	24.500		
			EACH	19.600	725.20	
			37.00000	44.100		1,631.70
0400	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	17.000	2.000		
			EACH	1.600	108.80	
			68.00000	3.600		244.80

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0405	630-80380	*TRAFFIC CONE	122.000	45.000		
			EACH	36.000	189.00	
			5.25000	81.000		425.25
0410	630-80401	DELINEATOR (TYPE I) (TEMPORARY)	18.000	9.000		
			EACH	7.200	115.20	
			16.00000	16.200		259.20
0415	630-80403	DELINEATOR (TYPE III) (TEMPORARY)	2.000	1.000		
			EACH	0.800	16.00	
			20.00000	1.800		36.00
0420	700-70010	F/A MINOR CONTRACT REVISIONS	31,318.890	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70012	F/A ASPHALT PAVEMENT INCENTIVE SMOOTHNESS	1,142.640	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70021	F/A OJT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70025	F/A QUALITY INCENTIVE PAYMENT	-7,751.010	-5,698.160		
			F A	0.000	0.00	
			1.00000	-5,698.160		-5,698.16
0445	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70393	F/A WETLAND MONITORING	1,336.690	1,336.690		
			F A	0.000	0.00	
			1.00000	1,336.690		1,336.69

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
1090	900-00014	ADDED ITEM (LUMP SUM)/ ADD VALUE ENGINEERING TO THE CONTRACT	1.000	1.000		
			L S	0.000	0.00	
			12,403.98000	1.000		12,403.98
1100	206-00065	STR BKFL (FLOW-FILL) (CIP)	46.000	46.000		
			CY	0.000	0.00	
			150.00000	46.000		6,900.00
1105	900-00006	ADDED ITEM (DOLLAR)/	2,338.060	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1110	700-70034	F/A DETOUR COMPACTION	1.000	0.000		
			F A	0.000	0.00	
			6,802.82000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 2,013,349.76 \$	19,610.30 \$	1,830,796.26
CAT NO0201 RIVERVIEW ROADWAY						
0465	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			7,500.00000	1.000		7,500.00
0470	202-00033	REMOVAL OF PIPE	4.000	2.000		
			EACH	1.000	500.00	
			500.00000	3.000		1,500.00
0475	202-00090	REMOVAL OF DELINEATOR	25.000	8.000		
			EACH	17.000	136.00	
			8.00000	25.000		200.00
0480	202-00220	REMOVAL OF ASPHALT MAT	2,717.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0485	202-00226	REMOVAL OF ASPHALT MAT (SPECIAL)	4,750.000	0.000		
			SY	4,750.000	11,875.00	
			2.50000	4,750.000		11,875.00
0490	202-00250	*REMOVAL OF PAVEMENT MARKING	5,135.000	0.000		
			SF	1,132.000	1,528.20	
			1.35000	1,132.000		1,528.20

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0495	202-00700	*REMOVAL OF LIGHT STANDARD	5.000	5.000		
			EACH	0.000	0.00	
			840.00000	5.000		4,200.00
0500	202-00810	*REMOVAL OF GROUND SIGN	23.000	16.000		
			EACH	7.000	133.00	
			19.00000	23.000		437.00
0505	202-01000	*REMOVAL OF FENCE	4,064.000	2,648.000		
			LF	0.000	0.00	
			0.31000	2,648.000		820.88
0510	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	454.000	0.000		
			LF	454.000	1,906.80	
			4.20000	454.000		1,906.80
0515	202-01300	*REMOVAL OF END ANCHORAGE	4.000	0.000		
			EACH	4.000	480.00	
			120.00000	4.000		480.00
0520	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) (R10)	4,588.000	4,129.000		
			CY	0.000	0.00	
			10.00000	4,129.000		41,290.00
0525	203-01500	BLADING	0.000	0.000		
			hour	0.000	0.00	
			85.00000	0.000		0.00
0530	203-01597	POTHOLING	0.000	0.000		
			hour	0.000	0.00	
			100.00000	0.000		0.00
0535	207-00205	TOPSOIL	1,680.000	840.000		
			CY	0.000	0.00	
			4.00000	840.000		3,360.00
0540	208-00011	*EROSION BALES (WEED FREE)	117.000	22.000		
			EACH	0.000	0.00	
			10.50000	22.000		231.00
0545	208-00020	*SILT FENCE	75.000	0.000		
			LF	0.000	0.00	
			1.05000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0550	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0555	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0560	208-00200	EROSION CONTROL SUPERVISOR	0.500	0.250		
			L S	0.000	0.00	
			4,000.00000	0.250		1,000.00
0565	210-00810	*RESET GROUND SIGN	6.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0570	211-03005	DEWATERING	1.000	0.850		
			L S	0.000	0.00	
			20,000.00000	0.850		17,000.00
0575	212-00006	*SEEDING (NATIVE)	3.150	0.000		
			ACRE	0.000	0.00	
			380.00000	0.000		0.00
0580	213-00002	*MULCHING (WEED FREE HAY)	3.150	0.000		
			ACRE	0.000	0.00	
			230.00000	0.000		0.00
0585	213-00061	*MULCH TACKIFIER	468.000	0.000		
			LB	0.000	0.00	
			1.70000	0.000		0.00
0590	214-01010	*BRUSH LAYER CUTTING	0.000	0.000		
			EACH	0.000	0.00	
			6.20000	0.000		0.00
0595	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	245.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0600	304-06007	AGGREGATE BASE COURSE (CLASS 6)	6,001.000	3,946.000		
			CY	225.000	5,175.00	
			23.00000	4,171.000		95,933.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0605	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	9,593.840	2,159.720		
			TON	1,543.310	61,732.40	
			40.00000	3,703.030		148,121.20
0605		MATERIAL ALLOWANCE HBP AGGREGATES		7,868.280		
			TON	-1,543.311	-13,118.14	
			8.50000	6,324.969		53,762.24
0605		MATERIAL ALLOWANCE HBP AGGREGATES		0.000		
			TON	0.000	0.00	
			8.50000	0.000		0.00
0610	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	3,681.000	196.000		
			GAL	738.000	922.50	
			1.25000	934.000		1,167.50
0615	506-00218	RIPRAP (18 INCH)	46.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0620	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	15.100	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0625	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	72.000	0.000		
			LF	72.000	5,400.00	
			75.00000	72.000		5,400.00
0630	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	1.000	700.00	
			700.00000	1.000		700.00
0635	604-00310	INLET TYPE C (10 FOOT)	1.000	0.000		
			EACH	1.000	2,000.00	
			2,000.00000	1.000		2,000.00
0640	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	710.000	0.000		
			LF	435.000	4,632.75	
			10.65000	435.000		4,632.75
0645	606-01340	*END ANCHORAGE TYPE 3D	1.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0650	606-01370	*TRANSITION TYPE 3G	3.000	0.000		
			EACH	2.000	1,576.00	
			788.00000	2.000		1,576.00
0655	606-01380	*TRANSITION TYPE 3H	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0660	606-02005	*END ANCHORAGE (FLARED)	3.000	0.000		
			EACH	2.000	2,400.00	
			1,200.00000	2.000		2,400.00
0665	607-00005	*END POST	11.000	0.000		
			EACH	0.000	0.00	
			112.00000	0.000		0.00
0670	607-00010	*CORNER AND LINE BRACE POST	7.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0675	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	5,185.000	0.000		
			LF	0.000	0.00	
			1.30000	0.000		0.00
0680	609-60011	CURB TYPE 6 (SECTION M)	60.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0685	612-00001	*DELINEATOR (TYPE I)	12.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0690	612-00002	*DELINEATOR (TYPE II)	27.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0695	612-00003	*DELINEATOR (TYPE III)	5.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0700	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,055.000	50.000		
			LF	0.000	0.00	
			6.85000	50.000		342.50

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0705	614-00011	*SIGN PANEL (CLASS I)	101.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0710	614-00012	*SIGN PANEL (CLASS II)	99.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0715	614-00200	*STEEL SIGN POST (U-2)	20.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0720	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	200.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0725	615-00050	EMBANKMENT PROTECTOR TYPE 5	3.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0730	617-04018	18 INCH CULVERT PIPE (COMPLETE IN PLACE)	132.000	87.000		
			LF	0.000	0.00	
			35.00000	87.000		3,045.00
0730		MATERIAL ALLOWANCE 18" CPS W/BANDS (CIP)		47.000		
			LF	0.000	0.00	
			10.11000	47.000		475.17
0735	627-00001	*PAVEMENT MARKING PAINT	63.000	24.000		
			GAL	39.000	1,638.00	
			42.00000	63.000		2,646.00
0740	627-00005	*EPOXY PAVEMENT MARKING	95.000	0.000		
			GAL	0.000	0.00	
			89.00000	0.000		0.00
0745	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	0.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0750	629-01021	*SURVEY MONUMENT (TYPE 2A)	3.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0755	629-01031	*SURVEY MONUMENT (TYPE 3A)	2.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0760	630-80001	*FLASHING BEACON (PORTABLE)	4.000	2.000		
			EACH	1.600	1,848.00	
			1,155.00000	3.600		4,158.00
0765	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	3.000	1.000		
			EACH	0.800	208.00	
			260.00000	1.800		468.00
0770	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	4.000	2.000		
			EACH	1.600	84.80	
			53.00000	3.600		190.80
0775	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	33.000	16.500		
			EACH	13.200	1,029.60	
			78.00000	29.700		2,316.60
0780	630-80356	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (A TYPE)	1.000	0.500		
			EACH	0.400	960.00	
			2,400.00000	0.900		2,160.00
0785	630-80360	*DRUM CHANNELIZING DEVICE	159.000	79.500		
			EACH	63.600	2,353.20	
			37.00000	143.100		5,294.70
0790	630-80370	CONCRETE BARRIER (TEMPORARY)	240.000	0.000		
			LF	216.000	3,240.00	
			15.00000	216.000		3,240.00
0795	630-80380	*TRAFFIC CONE	30.000	15.000		
			EACH	12.000	63.00	
			5.25000	27.000		141.75
0800	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1085	700-70050	F/A REMOVAL REMOVAL OF CONCRETE SLAB AT RIVERVIEW	4,128.590	2,306.370		
			F A	0.000	0.00	
			1.00000	2,306.370		2,306.37

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
1095	700-70190	F/A ELEC SERV	8,925.230	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0201	CURRENT AMT \$	761,279.66 \$	99,404.11 \$
CAT NO0300 L-25-D LUBER'S DRAINAGE						
0805	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0810	206-00000	STRUCTURE EXCAVATION	157.000	157.000		
			CY	0.000	0.00	
			6.00000	157.000		942.00
0815	206-00100	STRUCTURE BACKFILL (CLASS 1)	370.000	370.000		
			CY	0.000	0.00	
			18.00000	370.000		6,660.00
0820	206-00200	STRUCTURE BACKFILL (CLASS 2)	420.000	420.000		
			CY	0.000	0.00	
			10.00000	420.000		4,200.00
0825	206-00360	MECHANICAL REINFORCEMENT OF SOIL	370.000	370.000		
			CY	0.000	0.00	
			11.50000	370.000		4,255.00
0825		MATERIAL ALLOWANCE GEOFABRIC		0.000		
			CY	0.000	0.00	
			5.13500	0.000		0.00
0830	207-00205	TOPSOIL	172.000	103.000		
			CY	0.000	0.00	
			4.00000	103.000		412.00
0835	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	0.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0840	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	121.000	121.000		
			TON	0.000	0.00	
			40.00000	121.000		4,840.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 L-25-D LUBER'S DRAINAGE						
0845	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	1,550.000	930.000		
			SY	0.000	0.00	
			2.00000	930.000		1,860.00
0850	502-11274	*STEEL PILING (HP 12X74)	392.900	392.900		
			LF	0.000	0.00	
			29.00000	392.900		11,394.10
0851	900-00012	ADDED ITEM (FOOT)/	51.900	51.900		
			LF	0.000	0.00	
			23.20000	51.900		1,204.08
0855	506-00209	RIPRAP (9 INCH)	516.000	310.000		
			CY	0.000	0.00	
			42.00000	310.000		13,020.00
0860	515-00120	*WATERPROOFING (MEMBRANE)	694.000	694.000		
			SY	0.000	0.00	
			9.00000	694.000		6,246.00
0865	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	88.000	88.000		
			LF	0.000	0.00	
			97.00000	88.000		8,536.00
0870	601-03040	*CONCRETE CLASS D (BRIDGE)	350.000	350.000		
			CY	0.000	0.00	
			326.00000	350.000		114,100.00
0875	602-00000	*REINFORCING STEEL	42,800.000	50,360.000		
			LB	0.000	0.00	
			0.46000	50,360.000		23,165.60
0880	602-00020	*REINFORCING STEEL (EPOXY COATED)	16,800.000	16,800.000		
			LB	0.000	0.00	
			0.56000	16,800.000		9,408.00
0885	606-11030	*BRIDGE RAIL TYPE 10M	294.000	294.000		
			LF	0.000	0.00	
			71.25000	294.000		20,947.50
0890	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	302.000	302.000		
			LF	0.000	0.00	
			6.85000	302.000		2,068.70

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 20
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 L-25-D LUBER'S DRAINAGE						
0895	618-00163	*PRESTRESSED CONCRETE I (BT63)	497.000	497.000		
			LF	0.000	0.00	
			147.00000	497.000		73,059.00
CAT 0300 CURRENT AMT \$ 323,008.38 \$						
CAT NO0301 L-25-F DRAW						
0900	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0905	206-00000	STRUCTURE EXCAVATION	157.000	157.000		
			CY	0.000	0.00	
			6.00000	157.000		942.00
0910	206-00100	STRUCTURE BACKFILL (CLASS 1)	246.000	246.000		
			CY	0.000	0.00	
			18.00000	246.000		4,428.00
0915	206-00200	STRUCTURE BACKFILL (CLASS 2)	420.000	315.000		
			CY	0.000	0.00	
			10.00000	315.000		3,150.00
0920	206-00360	MECHANICAL REINFORCEMENT OF SOIL	246.000	246.000		
			CY	0.000	0.00	
			11.50000	246.000		2,829.00
0920		MATERIAL ALLOWANCE GEOFABRIC		0.000		
			CY	0.000	0.00	
			5.13500	0.000		0.00
0925	207-00205	TOPSOIL	128.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
0930	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	0.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0935	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	96.000	96.000		
			TON	0.000	0.00	
			40.00000	96.000		3,840.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 21
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 L-25-F DRAW						
0940	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	1,150.000	863.000		
			SY	0.000	0.00	
			2.00000	863.000		1,726.00
0945	502-11274	*STEEL PILING (HP 12X74)	278.000	278.000		
			LF	0.000	0.00	
			29.00000	278.000		8,062.00
0950	506-00209	RIPRAP (9 INCH)	288.000	216.000		
			CY	0.000	0.00	
			42.00000	216.000		9,072.00
0955	506-00212	RIPRAP (12 INCH)	144.000	75.000		
			CY	0.000	0.00	
			43.00000	75.000		3,225.00
0960	515-00120	*WATERPROOFING (MEMBRANE)	528.000	528.000		
			SY	0.000	0.00	
			9.00000	528.000		4,752.00
0965	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	88.000	88.000		
			LF	0.000	0.00	
			97.00000	88.000		8,536.00
0970	601-03040	*CONCRETE CLASS D (BRIDGE)	281.000	281.000		
			CY	0.000	0.00	
			326.00000	281.000		91,606.00
0975	602-00000	*REINFORCING STEEL	37,200.000	64,034.000		
			LB	0.000	0.00	
			0.46000	64,034.000		29,455.64
0980	602-00020	*REINFORCING STEEL (EPOXY COATED)	11,700.000	11,700.000		
			LB	0.000	0.00	
			0.56000	11,700.000		6,552.00
0985	606-11030	*BRIDGE RAIL TYPE 10M	232.000	232.000		
			LF	0.000	0.00	
			71.25000	232.000		16,530.00
0990	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	234.000	234.000		
			LF	0.000	0.00	
			6.85000	234.000		1,602.90

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 22
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 L-25-F DRAW						
0995	618-00142	*PRESTRESSED CONCRETE I (BT42)	342.000	342.000		
			LF	0.000	0.00	
			136.50000	342.000		46,683.00
CAT 0301 CURRENT AMT \$ 248,774.90 \$ 0.00 \$ 252,991.54						
CAT NO0302 L-26-BH RIVERVIEW CANAL						
1000	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	1.000	10,000.00	
			10,000.00000	1.000		10,000.00
1005	206-00000	STRUCTURE EXCAVATION	4,685.000	2,530.000		
			CY	2,155.000	12,930.00	
			6.00000	4,685.000		28,110.00
1010	206-00100	STRUCTURE BACKFILL (CLASS 1)	4,752.000	2,672.000		
			CY	0.000	0.00	
			18.00000	2,672.000		48,096.00
1011	206-00050	STR BKFL (SPEC)	767.000	419.000		
			CY	348.000	8,004.00	
			23.00000	767.000		17,641.00
1015	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,100.000	248.000		
			CY	0.000	0.00	
			10.00000	248.000		2,480.00
1020	206-00360	MECHANICAL REINFORCEMENT OF SOIL	3,903.000	2,587.000		
			CY	348.000	4,002.00	
			11.50000	2,935.000		33,752.50
1020		MATERIAL ALLOWANCE GEOFABRIC		1,316.000		
			CY	-348.000	-1,786.98	
			5.13500	968.000		4,970.68
1025	206-01781	SHORING (AREA 1)	0.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
1030	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 23
 ESTIMATE RUN 12/23/2003
 09:03:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 L-26-BH RIVERVIEW CANAL							
1035	515-00120	*WATERPROOFING (MEMBRANE)	469.000	260.000			
			SY	0.000	0.00		
			9.00000	260.000		2,340.00	
1040	601-03030	*CONCRETE CLASS D (BOX CULVERT)	628.000	385.600			
			CY	0.000	0.00		
			291.00000	385.600		112,209.60	
1045	601-03050	*CONCRETE CLASS D (WALL)	188.600	92.900			
			CY	0.000	0.00		
			305.00000	92.900		28,334.50	
1050	602-00000	*REINFORCING STEEL	88,703.000	24,274.000			
			LB	0.000	0.00		
			0.46000	24,274.000		11,166.04	
1055	602-00020	*REINFORCING STEEL (EPOXY COATED)	94,333.000	57,604.000			
			LB	0.000	0.00		
			0.56000	57,604.000		32,258.24	
1060	606-11030	*BRIDGE RAIL TYPE 10M	197.000	0.000			
			LF	79.000	5,628.75		
			71.25000	79.000		5,628.75	
1065	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	364.000	154.000			
			LF	0.000	0.00		
			9.50000	154.000		1,463.00	
			CAT 0302	CURRENT AMT \$	552,787.61 \$	38,777.77 \$	338,450.31
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1070	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
1075	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
1080	620-00020	SANITARY FACILITY	3.000	3.000			
			EACH	0.000	0.00		
			1,000.00000	3.000		3,000.00	
			CAT 0400	CURRENT AMT \$	33,000.00 \$	0.00 \$	33,000.00
PROJECT TOTAL			CURRENT AMT \$	3,932,200.31 \$	157,792.18 \$	3,208,362.55	