

ESTIMATE SUMMARY

CONTID: C13547

ESTIMATE NO: 0010 PROG

SPEC YR: 1999

PCN: 13547-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 327.0 DAYS

TIME ALLOW:

376 CALENDAR DAYS

US50 BRIDGES

PERCENT TIME: 86.97

ORIG TIME ALLOW:

365 CALENDAR DAYS

PROJECT NO: NH 0505-037
 US 50 Bridges
 NAME OF ROAD: 50B
 PROJECT COUNTIES: PROWERS

CONTRACTOR:
 KIRKLAND CONSTRUCTION, R.L.L.P.
 P.O. BOX 580

PAY PERIOD ENDING	02/27/2004	DATE TIME STARTED	04/07/2003
DATE LET	03/06/2003	DATE WORK BEGAN	
DATE AWARDED	03/10/2003	DATE TIME STOPPED	04/20/2004
DATE CONTRACT EXECUTED	03/31/2003	DATE ACCEPTED	04/20/2004
DATE NOTICE TO PROCEED	04/07/2003		

RYE CO 81069 719-489-3385

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,932,200.31	PARTICIPATING	\$ 3,305,286.30	\$ 100,529.14
AWARD PROJECT AMT:	\$ 3,829,474.01	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	84.06%	TOTAL EARNINGS	3,305,286.30	100,529.14
FUNDS AVAILABLE:	\$ 626,914.01	STOCKPILED MATERIALS	60,589.41	0.00
		GROSS EARNINGS	3,365,875.71	100,529.14
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-30,521.35	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	3,335,354.36	100,529.14
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	3,335,354.36	100,529.14
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 100,529.14

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 LUBER'S ROADWAY						
0005	202-00035	REMOVAL OF PIPE	992.000	138.000		
			LF	0.000	0.00	
			8.00000	138.000		1,104.00
0010	202-00090	REMOVAL OF DELINEATOR	32.000	32.000		
			EACH	0.000	0.00	
			8.00000	32.000		256.00
0015	202-00220	REMOVAL OF ASPHALT MAT	21,026.000	21,026.000		
			SY	0.000	0.00	
			1.50000	21,026.000		31,539.00
0020	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	4,880.000	4,880.000		
			SY	0.000	0.00	
			2.50000	4,880.000		12,200.00
0025	202-00250	*REMOVAL OF PAVEMENT MARKING	1,640.000	1,640.000		
			SF	0.000	0.00	
			1.35000	1,640.000		2,214.00
0030	202-00810	*REMOVAL OF GROUND SIGN	9.000	9.000		
			EACH	0.000	0.00	
			19.00000	9.000		171.00
0035	202-00815	REMOVAL OF SIGN (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			130.00000	1.000		130.00
0040	202-01000	*REMOVAL OF FENCE	10,249.000	6,093.000		
			LF	0.000	0.00	
			0.31000	6,093.000		1,888.83
0045	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	345.000	345.000		
			LF	0.000	0.00	
			4.20000	345.000		1,449.00
0050	202-01300	*REMOVAL OF END ANCHORAGE	8.000	8.000		
			EACH	0.000	0.00	
			120.00000	8.000		960.00
0055	202-07000	OBLITERATE OLD ROAD	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0060	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE) (WETLANDS)	12,007.250	8,679.000		
			CY	0.000	0.00	
			5.00000	8,679.000		43,395.00
0065	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) (R60)	51,702.000	50,198.000		
			CY	0.000	0.00	
			7.00000	50,198.000		351,386.00
0070	203-01500	BLADING	18.500	14.500		
			hour	0.000	0.00	
			85.00000	14.500		1,232.50
0075	203-01555	DOZING (LANDSCAPING)	9.000	9.000		
			hour	0.000	0.00	
			80.00000	9.000		720.00
0080	203-01597	POTHOLING	16.500	8.500		
			hour	0.000	0.00	
			100.00000	8.500		850.00
0085	206-00530	FILTER MATERIAL (CLASS C)	9,847.000	9,847.000		
			CY	0.000	0.00	
			21.50000	9,847.000		211,710.50
0090	207-00205	TOPSOIL	2,236.000	1,715.000		
			CY	0.000	0.00	
			4.00000	1,715.000		6,860.00
0095	207-00305	WETLAND TOPSOIL	1,370.000	1,370.000		
			CY	0.000	0.00	
			10.00000	1,370.000		13,700.00
0100	207-00310	STOCKPILE WETLAND TOPSOIL	1,370.000	1,370.000		
			CY	0.000	0.00	
			20.00000	1,370.000		27,400.00
0105	208-00005	*EROSION LOG	670.000	670.000		
			LF	0.000	0.00	
			5.25000	670.000		3,517.50
0110	208-00011	*EROSION BALES (WEED FREE)	232.000	122.000		
			EACH	0.000	0.00	
			10.50000	122.000		1,281.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0115	208-00020	*SILT FENCE	2,944.000	876.000		
			LF	0.000	0.00	
			1.05000	876.000		919.80
0120	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0125	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0130	208-00100	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0135	208-00200	EROSION CONTROL SUPERVISOR	0.500	0.250		
			L S	0.000	0.00	
			4,000.00000	0.250		1,000.00
0140	209-00000	WATER	0.000	0.000		
			MGAL	0.000	0.00	
			40.00000	0.000		0.00
0145	210-00010	*RESET MAILBOX STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0150	212-00006	*SEEDING (NATIVE)	8.000	0.000		
			ACRE	0.000	0.00	
			380.00000	0.000		0.00
0155	212-00028	*SEEDING (WETLANDS)	1.700	1.700		
			ACRE	0.000	0.00	
			1,200.00000	1.700		2,040.00
0160	213-00002	*MULCHING (WEED FREE HAY)	12.800	4.800		
			ACRE	0.000	0.00	
			230.00000	4.800		1,104.00
0165	213-00061	*MULCH TACKIFIER	1,815.000	465.000		
			LB	0.000	0.00	
			1.70000	465.000		790.50

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0170	214-01010	*BRUSH LAYER CUTTING	0.000	0.000		
			EACH	0.000	0.00	
			6.20000	0.000		0.00
0175	215-00600	*TRANSPLANT PLUG	0.000	0.000		
			EACH	0.000	0.00	
			2.85000	0.000		0.00
0180	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	676.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0185	304-09000	AGGREGATE BASE COURSE (SPECIAL)	1,143.000	1,143.000		
			CY	0.000	0.00	
			40.00000	1,143.000		45,720.00
0190	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	39.890	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0195	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	7,319.940	7,319.940		
			TON	0.000	0.00	
			40.00000	7,319.940		292,797.60
0195		MATERIAL ALLOWANCE HBP AGGREGATES		0.000		
			TON	0.000	0.00	
			8.50000	0.000		0.00
0196	403-33741	HBP (GR S) (75) (PG 64-22) DETOUR PAVEMENT	4,698.940	4,698.940		
			TON	0.000	0.00	
			40.00000	4,698.940		187,957.60
0200	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	2,744.000	2,744.000		
			GAL	0.000	0.00	
			1.25000	2,744.000		3,430.00
0205	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	17,572.000	17,572.000		
			SY	0.000	0.00	
			1.75000	17,572.000		30,751.00
0205		MATERIAL ALLOWANCE GEOFABRIC		0.000		
			SY	0.000	0.00	
			0.65600	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0210	506-01020	GEOGRID REINFORCEMENT	20,940.000	20,940.000		
			SY	0.000	0.00	
			3.55000	20,940.000		74,337.00
0210		MATERIAL ALLOWANCE GEOGRID		0.000		
			SY	0.000	0.00	
			2.67400	0.000		0.00
0215	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	29.060	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0220	603-10180	18 INCH CORRUGATED STEEL PIPE	368.000	200.000		
			LF	0.000	0.00	
			45.00000	200.000		9,000.00
0220		MATERIAL ALLOWANCE CSP W/BANDS		159.000		
			LF	0.000	0.00	
			6.78000	159.000		1,078.02
0225	603-10420	42 INCH CORRUGATED STEEL PIPE	568.000	568.000		
			LF	0.000	0.00	
			65.00000	568.000		36,920.00
0225		MATERIAL ALLOWANCE 42" CSP W/BANDS		0.000		
			LF	0.000	0.00	
			15.63000	0.000		0.00
0230	603-10480	48 INCH CORRUGATED STEEL PIPE	400.000	400.000		
			LF	0.000	0.00	
			67.00000	400.000		26,800.00
0230		MATERIAL ALLOWANCE 48" CSP W/BANDS		0.000		
			LF	0.000	0.00	
			18.10000	0.000		0.00
0235	603-33042	42 INCH PIPE SAFETY END TREATMENT	0.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0240	603-33048	48 INCH PIPE SAFETY END TREATMENT	0.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0245	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,887.000	1,887.000		
			LF	0.000	0.00	
			10.65000	1,887.000		20,096.55
0250	606-01370	*TRANSITION TYPE 3G	8.000	8.000		
			EACH	0.000	0.00	
			788.00000	8.000		6,304.00
0255	606-02005	*END ANCHORAGE (FLARED)	8.000	8.000		
			EACH	0.000	0.00	
			1,200.00000	8.000		9,600.00
0260	607-00005	*END POST	12.000	0.000		
			EACH	0.000	0.00	
			112.00000	0.000		0.00
0265	607-00010	*CORNER AND LINE BRACE POST	29.000	20.000		
			EACH	0.000	0.00	
			130.00000	20.000		2,600.00
0270	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	12,930.000	7,724.000		
			LF	315.000	409.50	
			1.30000	8,039.000		10,450.70
0275	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	1,208.000	1,208.000		
			LF	0.000	0.00	
			1.60000	1,208.000		1,932.80
0280	607-11525	*FENCE (PLASTIC) (ORANGE)	0.000	0.000		
			LF	0.000	0.00	
			1.05000	0.000		0.00
0285	607-60120	*20 FOOT GATE	9.000	1.000		
			EACH	0.000	0.00	
			53.00000	1.000		53.00
0290	609-60011	CURB TYPE 6 (SECTION M)	115.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0295	612-00001	*DELINEATOR (TYPE I)	47.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0300	612-00003	*DELINEATOR (TYPE III)	8.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0305	614-00011	*SIGN PANEL (CLASS I)	7.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0310	614-00200	*STEEL SIGN POST (U-2)	43.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0315	615-00050	EMBANKMENT PROTECTOR TYPE 5	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0320	617-04018	18 INCH CULVERT PIPE (COMPLETE IN PLACE)	0.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0320		MATERIAL ALLOWANCE 18" CSP W/BANDS (CIP)		30.000		
			LF	0.000	0.00	
			10.11000	30.000		303.30
0325	619-10180	18 INCH WELDED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0330	625-00000	*CONSTRUCTION SURVEYING	1.000	0.910		
			L S	0.000	0.00	
			50,000.00000	0.910		45,500.00
0335	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			200,000.00000	1.000		200,000.00
0340	627-00001	*PAVEMENT MARKING PAINT	168.000	56.000		
			GAL	0.000	0.00	
			42.00000	56.000		2,352.00
0345	627-00005	*EPOXY PAVEMENT MARKING	0.000	0.000		
			GAL	0.000	0.00	
			89.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0350	629-01210	ADJUST MONUMENT BOX	2.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0355	630-00000	*FLAGGING	1,898.000	1,561.500		
			HOURLY	34.000	476.00	
			14.00000	1,595.500		22,337.00
0360	630-00007	*TRAFFIC CONTROL INSPECTION	137.000	103.000		
			DAY	12.000	1,440.00	
			120.00000	115.000		13,800.00
0365	630-00012	*TRAFFIC CONTROL MANAGEMENT	243.000	165.000		
			DAY	30.000	8,340.00	
			278.00000	195.000		54,210.00
0370	630-80001	*FLASHING BEACON (PORTABLE)	4.000	1.800		
			EACH	0.000	0.00	
			1,155.00000	1.800		2,079.00
0375	630-80338	*BARRICADE (TYPE 3 M-D) (TEMPORARY)	2.000	1.800		
			EACH	0.000	0.00	
			420.00000	1.800		756.00
0380	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	3.000	2.700		
			EACH	0.000	0.00	
			53.00000	2.700		143.10
0385	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	62.000	40.500		
			EACH	0.000	0.00	
			78.00000	40.500		3,159.00
0390	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	0.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0395	630-80360	*DRUM CHANNELIZING DEVICE	97.000	44.100		
			EACH	0.000	0.00	
			37.00000	44.100		1,631.70
0400	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	17.000	3.600		
			EACH	0.000	0.00	
			68.00000	3.600		244.80

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
0405	630-80380	*TRAFFIC CONE	122.000	81.000		
			EACH	0.000	0.00	
			5.25000	81.000		425.25
0410	630-80401	DELINEATOR (TYPE I) (TEMPORARY)	18.000	16.200		
			EACH	0.000	0.00	
			16.00000	16.200		259.20
0415	630-80403	DELINEATOR (TYPE III) (TEMPORARY)	2.000	1.800		
			EACH	0.000	0.00	
			20.00000	1.800		36.00
0420	700-70010	F/A MINOR CONTRACT REVISIONS	31,318.890	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70012	F/A ASPHALT PAVEMENT INCENTIVE SMOOTHNESS	1,142.640	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70021	F/A OJT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70025	F/A QUALITY INCENTIVE PAYMENT	-7,751.010	-5,698.160		
			F A	0.000	0.00	
			1.00000	-5,698.160		-5,698.16
0445	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70393	F/A WETLAND MONITORING	1,336.690	1,336.690		
			F A	0.000	0.00	
			1.00000	1,336.690		1,336.69

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 LUBER'S ROADWAY						
1090	900-00014	ADDED ITEM (LUMP SUM)/ ADD VALUE ENGINEERING TO THE CONTRACT	1.000	1.000		
			L S	0.000	0.00	
			12,403.98000	1.000		12,403.98
1100	206-00065	STR BKFL (FLOW-FILL) (CIP)	46.000	46.000		
			CY	0.000	0.00	
			150.00000	46.000		6,900.00
1105	900-00006	ADDED ITEM (DOLLAR)/	2,338.060	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1110	700-70034	F/A DETOUR COMPACTION	1.000	0.000		
			F A	0.000	0.00	
			6,802.82000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 2,013,349.76 \$	10,665.50 \$	1,856,025.76
CAT NO0201 RIVERVIEW ROADWAY						
0465	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			7,500.00000	1.000		7,500.00
0470	202-00033	REMOVAL OF PIPE	4.000	3.000		
			EACH	0.000	0.00	
			500.00000	3.000		1,500.00
0475	202-00090	REMOVAL OF DELINEATOR	25.000	25.000		
			EACH	0.000	0.00	
			8.00000	25.000		200.00
0480	202-00220	REMOVAL OF ASPHALT MAT	2,717.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0485	202-00226	REMOVAL OF ASPHALT MAT (SPECIAL)	4,750.000	4,750.000		
			SY	0.000	0.00	
			2.50000	4,750.000		11,875.00
0490	202-00250	*REMOVAL OF PAVEMENT MARKING	5,135.000	1,132.000		
			SF	0.000	0.00	
			1.35000	1,132.000		1,528.20

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0495	202-00700	*REMOVAL OF LIGHT STANDARD	5.000	5.000		
			EACH	0.000	0.00	
			840.00000	5.000		4,200.00
0500	202-00810	*REMOVAL OF GROUND SIGN	23.000	23.000		
			EACH	0.000	0.00	
			19.00000	23.000		437.00
0505	202-01000	*REMOVAL OF FENCE	4,064.000	2,648.000		
			LF	0.000	0.00	
			0.31000	2,648.000		820.88
0510	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	454.000	454.000		
			LF	0.000	0.00	
			4.20000	454.000		1,906.80
0515	202-01300	*REMOVAL OF END ANCHORAGE	4.000	4.000		
			EACH	0.000	0.00	
			120.00000	4.000		480.00
0520	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) (R10)	4,588.000	4,129.000		
			CY	0.000	0.00	
			10.00000	4,129.000		41,290.00
0525	203-01500	BLADING	0.000	0.000		
			HOURL	0.000	0.00	
			85.00000	0.000		0.00
0530	203-01597	POTHOLING	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0535	207-00205	TOPSOIL	1,680.000	840.000		
			CY	0.000	0.00	
			4.00000	840.000		3,360.00
0540	208-00011	*EROSION BALES (WEED FREE)	117.000	22.000		
			EACH	0.000	0.00	
			10.50000	22.000		231.00
0545	208-00020	*SILT FENCE	75.000	0.000		
			LF	0.000	0.00	
			1.05000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0550	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0555	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0560	208-00200	EROSION CONTROL SUPERVISOR	0.500	0.250		
			L S	0.000	0.00	
			4,000.00000	0.250		1,000.00
0565	210-00810	*RESET GROUND SIGN	6.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0570	211-03005	DEWATERING	1.000	0.850		
			L S	0.000	0.00	
			20,000.00000	0.850		17,000.00
0575	212-00006	*SEEDING (NATIVE)	3.150	0.000		
			ACRE	0.000	0.00	
			380.00000	0.000		0.00
0580	213-00002	*MULCHING (WEED FREE HAY)	3.150	0.000		
			ACRE	0.000	0.00	
			230.00000	0.000		0.00
0585	213-00061	*MULCH TACKIFIER	468.000	0.000		
			LB	0.000	0.00	
			1.70000	0.000		0.00
0590	214-01010	*BRUSH LAYER CUTTING	0.000	0.000		
			EACH	0.000	0.00	
			6.20000	0.000		0.00
0595	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	245.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0600	304-06007	AGGREGATE BASE COURSE (CLASS 6)	6,001.000	4,171.000		
			CY	0.000	0.00	
			23.00000	4,171.000		95,933.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0605	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	9,593.840	3,703.030		
			TON	0.000	0.00	
			40.00000	3,703.030		148,121.20
0605		MATERIAL ALLOWANCE HBP AGGREGATES		6,324.969		
			TON	0.000	0.00	
			8.50000	6,324.969		53,762.24
0605		MATERIAL ALLOWANCE HBP AGGREGATES		0.000		
			TON	0.000	0.00	
			8.50000	0.000		0.00
0610	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	3,681.000	934.000		
			GAL	0.000	0.00	
			1.25000	934.000		1,167.50
0615	506-00218	RIPRAP (18 INCH)	46.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0620	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	15.100	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0625	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	72.000	72.000		
			LF	0.000	0.00	
			75.00000	72.000		5,400.00
0630	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0635	604-00310	INLET TYPE C (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0640	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	710.000	435.000		
			LF	0.000	0.00	
			10.65000	435.000		4,632.75
0645	606-01340	*END ANCHORAGE TYPE 3D	1.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0650	606-01370	*TRANSITION TYPE 3G	3.000	2.000		
			EACH	0.000	0.00	
			788.00000	2.000		1,576.00
0655	606-01380	*TRANSITION TYPE 3H	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0660	606-02005	*END ANCHORAGE (FLARED)	3.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0665	607-00005	*END POST	11.000	0.000		
			EACH	0.000	0.00	
			112.00000	0.000		0.00
0670	607-00010	*CORNER AND LINE BRACE POST	7.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0675	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	5,185.000	0.000		
			LF	0.000	0.00	
			1.30000	0.000		0.00
0680	609-60011	CURB TYPE 6 (SECTION M)	60.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0685	612-00001	*DELINEATOR (TYPE I)	12.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0690	612-00002	*DELINEATOR (TYPE II)	27.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0695	612-00003	*DELINEATOR (TYPE III)	5.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0700	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,055.000	50.000		
			LF	0.000	0.00	
			6.85000	50.000		342.50

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0705	614-00011	*SIGN PANEL (CLASS I)	101.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0710	614-00012	*SIGN PANEL (CLASS II)	99.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0715	614-00200	*STEEL SIGN POST (U-2)	20.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0720	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	200.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0725	615-00050	EMBANKMENT PROTECTOR TYPE 5	3.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0730	617-04018	18 INCH CULVERT PIPE (COMPLETE IN PLACE)	132.000	87.000		
			LF	0.000	0.00	
			35.00000	87.000		3,045.00
0730		MATERIAL ALLOWANCE 18" CPS W/BANDS (CIP)		47.000		
			LF	0.000	0.00	
			10.11000	47.000		475.17
0735	627-00001	*PAVEMENT MARKING PAINT	63.000	63.000		
			GAL	0.000	0.00	
			42.00000	63.000		2,646.00
0740	627-00005	*EPOXY PAVEMENT MARKING	95.000	0.000		
			GAL	0.000	0.00	
			89.00000	0.000		0.00
0745	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	0.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0750	629-01021	*SURVEY MONUMENT (TYPE 2A)	3.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
0755	629-01031	*SURVEY MONUMENT (TYPE 3A)	2.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0760	630-80001	*FLASHING BEACON (PORTABLE)	4.000	3.600		
			EACH	0.000	0.00	
			1,155.00000	3.600		4,158.00
0765	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	3.000	1.800		
			EACH	0.000	0.00	
			260.00000	1.800		468.00
0770	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	4.000	3.600		
			EACH	0.000	0.00	
			53.00000	3.600		190.80
0775	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	33.000	29.700		
			EACH	0.000	0.00	
			78.00000	29.700		2,316.60
0780	630-80356	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (A TYPE)	1.000	0.900		
			EACH	0.000	0.00	
			2,400.00000	0.900		2,160.00
0785	630-80360	*DRUM CHANNELIZING DEVICE	159.000	143.100		
			EACH	0.000	0.00	
			37.00000	143.100		5,294.70
0790	630-80370	CONCRETE BARRIER (TEMPORARY)	240.000	216.000		
			LF	0.000	0.00	
			15.00000	216.000		3,240.00
0795	630-80380	*TRAFFIC CONE	30.000	27.000		
			EACH	0.000	0.00	
			5.25000	27.000		141.75
0800	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1085	700-70050	F/A REMOVAL REMOVAL OF CONCRETE SLAB AT RIVERVIEW	4,128.590	2,306.370		
			F A	0.000	0.00	
			1.00000	2,306.370		2,306.37

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RIVERVIEW ROADWAY						
1095	700-70190	F/A ELEC SERV	8,925.230	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0201	CURRENT AMT \$	761,279.66 \$	0.00 \$ 436,806.46
CAT NO0300 L-25-D LUBER'S DRAINAGE						
0805	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0810	206-00000	STRUCTURE EXCAVATION	157.000	157.000		
			CY	0.000	0.00	
			6.00000	157.000		942.00
0815	206-00100	STRUCTURE BACKFILL (CLASS 1)	370.000	370.000		
			CY	0.000	0.00	
			18.00000	370.000		6,660.00
0820	206-00200	STRUCTURE BACKFILL (CLASS 2)	420.000	420.000		
			CY	0.000	0.00	
			10.00000	420.000		4,200.00
0825	206-00360	MECHANICAL REINFORCEMENT OF SOIL	370.000	370.000		
			CY	0.000	0.00	
			11.50000	370.000		4,255.00
0825		MATERIAL ALLOWANCE GEOFABRIC		0.000		
			CY	0.000	0.00	
			5.13500	0.000		0.00
0830	207-00205	TOPSOIL	172.000	103.000		
			CY	0.000	0.00	
			4.00000	103.000		412.00
0835	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	0.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0840	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	121.000	121.000		
			TON	0.000	0.00	
			40.00000	121.000		4,840.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 L-25-D LUBER'S DRAINAGE						
0845	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	1,550.000	930.000		
			SY	0.000	0.00	
			2.00000	930.000		1,860.00
0850	502-11274	*STEEL PILING (HP 12X74)	392.900	392.900		
			LF	0.000	0.00	
			29.00000	392.900		11,394.10
0851	900-00012	ADDED ITEM (FOOT)/	51.900	51.900		
			LF	0.000	0.00	
			23.20000	51.900		1,204.08
0855	506-00209	RIPRAP (9 INCH)	516.000	310.000		
			CY	0.000	0.00	
			42.00000	310.000		13,020.00
0860	515-00120	*WATERPROOFING (MEMBRANE)	694.000	694.000		
			SY	0.000	0.00	
			9.00000	694.000		6,246.00
0865	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	88.000	88.000		
			LF	0.000	0.00	
			97.00000	88.000		8,536.00
0870	601-03040	*CONCRETE CLASS D (BRIDGE)	350.000	350.000		
			CY	0.000	0.00	
			326.00000	350.000		114,100.00
0875	602-00000	*REINFORCING STEEL	42,800.000	50,360.000		
			LB	0.000	0.00	
			0.46000	50,360.000		23,165.60
0880	602-00020	*REINFORCING STEEL (EPOXY COATED)	16,800.000	16,800.000		
			LB	0.000	0.00	
			0.56000	16,800.000		9,408.00
0885	606-11030	*BRIDGE RAIL TYPE 10M	294.000	294.000		
			LF	0.000	0.00	
			71.25000	294.000		20,947.50
0890	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	302.000	302.000		
			LF	0.000	0.00	
			6.85000	302.000		2,068.70

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 L-25-D LUBER'S DRAINAGE						
0895	618-00163	*PRESTRESSED CONCRETE I (BT63)	497.000	497.000		
			LF	0.000	0.00	
			147.00000	497.000		73,059.00
CAT 0300 CURRENT AMT \$ 323,008.38 \$						
CAT NO0301 L-25-F DRAW						
0900	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0905	206-00000	STRUCTURE EXCAVATION	157.000	157.000		
			CY	0.000	0.00	
			6.00000	157.000		942.00
0910	206-00100	STRUCTURE BACKFILL (CLASS 1)	246.000	246.000		
			CY	0.000	0.00	
			18.00000	246.000		4,428.00
0915	206-00200	STRUCTURE BACKFILL (CLASS 2)	420.000	315.000		
			CY	0.000	0.00	
			10.00000	315.000		3,150.00
0920	206-00360	MECHANICAL REINFORCEMENT OF SOIL	246.000	246.000		
			CY	0.000	0.00	
			11.50000	246.000		2,829.00
0920		MATERIAL ALLOWANCE GEOFABRIC		0.000		
			CY	0.000	0.00	
			5.13500	0.000		0.00
0925	207-00205	TOPSOIL	128.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
0930	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	0.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0935	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	96.000	96.000		
			TON	0.000	0.00	
			40.00000	96.000		3,840.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 L-25-F DRAW						
0940	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	1,150.000	863.000		
			SY	0.000	0.00	
			2.00000	863.000		1,726.00
0945	502-11274	*STEEL PILING (HP 12X74)	278.000	278.000		
			LF	0.000	0.00	
			29.00000	278.000		8,062.00
0950	506-00209	RIPRAP (9 INCH)	288.000	216.000		
			CY	0.000	0.00	
			42.00000	216.000		9,072.00
0955	506-00212	RIPRAP (12 INCH)	144.000	75.000		
			CY	0.000	0.00	
			43.00000	75.000		3,225.00
0960	515-00120	*WATERPROOFING (MEMBRANE)	528.000	528.000		
			SY	0.000	0.00	
			9.00000	528.000		4,752.00
0965	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	88.000	88.000		
			LF	0.000	0.00	
			97.00000	88.000		8,536.00
0970	601-03040	*CONCRETE CLASS D (BRIDGE)	281.000	281.000		
			CY	0.000	0.00	
			326.00000	281.000		91,606.00
0975	602-00000	*REINFORCING STEEL	37,200.000	64,034.000		
			LB	0.000	0.00	
			0.46000	64,034.000		29,455.64
0980	602-00020	*REINFORCING STEEL (EPOXY COATED)	11,700.000	11,700.000		
			LB	0.000	0.00	
			0.56000	11,700.000		6,552.00
0985	606-11030	*BRIDGE RAIL TYPE 10M	232.000	232.000		
			LF	0.000	0.00	
			71.25000	232.000		16,530.00
0990	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	234.000	234.000		
			LF	0.000	0.00	
			6.85000	234.000		1,602.90

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 22
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 L-25-F DRAW						
0995	618-00142	*PRESTRESSED CONCRETE I (BT42)	342.000	342.000		
			LF	0.000	0.00	
			136.50000	342.000		46,683.00
CAT 0301 CURRENT AMT \$ 248,774.90 \$ 0.00 \$ 252,991.54						
CAT NO0302 L-26-BH RIVERVIEW CANAL						
1000	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
1005	206-00000	STRUCTURE EXCAVATION	4,685.000	4,685.000		
			CY	0.000	0.00	
			6.00000	4,685.000		28,110.00
1010	206-00100	STRUCTURE BACKFILL (CLASS 1)	4,752.000	2,672.000		
			CY	0.000	0.00	
			18.00000	2,672.000		48,096.00
1011	206-00050	STR BKFL (SPEC)	767.000	767.000		
			CY	0.000	0.00	
			23.00000	767.000		17,641.00
1015	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,100.000	248.000		
			CY	0.000	0.00	
			10.00000	248.000		2,480.00
1020	206-00360	MECHANICAL REINFORCEMENT OF SOIL	3,903.000	2,935.000		
			CY	0.000	0.00	
			11.50000	2,935.000		33,752.50
1020		MATERIAL ALLOWANCE GEOFABRIC		968.000		
			CY	0.000	0.00	
			5.13500	968.000		4,970.68
1025	206-01781	SHORING (AREA 1)	0.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
1030	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C13547
 PCN: 13547-BID
 PROJECT: NH 0505-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 23
 ESTIMATE RUN 03/01/2004
 14:05:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 L-26-BH RIVERVIEW CANAL							
1035	515-00120	*WATERPROOFING (MEMBRANE)	469.000	260.000			
			SY	0.000	0.00		
			9.00000	260.000		2,340.00	
1040	601-03030	*CONCRETE CLASS D (BOX CULVERT)	628.000	493.500			
			CY	134.500	39,139.50		
			291.00000	628.000		182,748.00	
1045	601-03050	*CONCRETE CLASS D (WALL)	188.600	92.900			
			CY	95.700	29,188.50		
			305.00000	188.600		57,523.00	
1050	602-00000	*REINFORCING STEEL	88,703.000	39,290.000			
			LB	11,046.000	5,081.16		
			0.46000	50,336.000		23,154.56	
1055	602-00020	*REINFORCING STEEL (EPOXY COATED)	94,333.000	64,950.000			
			LB	29,383.000	16,454.48		
			0.56000	94,333.000		52,826.48	
1060	606-11030	*BRIDGE RAIL TYPE 10M	197.000	79.000			
			LF	0.000	0.00		
			71.25000	79.000		5,628.75	
1065	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	364.000	154.000			
			LF	0.000	0.00		
			9.50000	154.000		1,463.00	
			CAT 0302	CURRENT AMT \$	552,787.61 \$	89,863.64 \$	470,733.97
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1070	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
1075	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
1080	620-00020	SANITARY FACILITY	3.000	3.000			
			EACH	0.000	0.00		
			1,000.00000	3.000		3,000.00	
			CAT 0400	CURRENT AMT \$	33,000.00 \$	0.00 \$	33,000.00
PROJECT TOTAL			CURRENT AMT \$	3,932,200.31 \$	100,529.14 \$	3,365,875.71	