

ESTIMATE SUMMARY

CONTID: C13552

ESTIMATE NO: 0001 PROG

SPEC YR: 1999

PCN: 13552-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 55.0 DAYS

TIME ALLOW:

371 CALENDAR DAYS

SOUTH OF EADS SOUTH

PERCENT TIME: 14.82

ORIG TIME ALLOW:

355 CALENDAR DAYS

PROJECT NO:

NH 2872-014

South of Eads South

NAME OF ROAD:

287B

PROJECT COUNTIES:

KIOWA

CONTRACTOR:

CASTLE ROCK CONSTRUCTION CO

PAY PERIOD ENDING

08/11/2001

DATE TIME STARTED 06/18/2001

P.O. BOX 1618

DATE LET

05/03/2001

DATE WORK BEGAN

651 TOPEKA WAY, SUITE 100

DATE AWARDED

05/21/2001

DATE TIME STOPPED 06/28/2002

DATE CONTRACT EXECUTED

06/07/2001

DATE ACCEPTED

06/28/2002

CASTLE ROCK

CO 80104

303/688-6611

DATE NOTICE TO PROCEED

06/18/2001

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 12,337,849.14 PARTICIPATING	\$ 83,034.05	\$ 83,034.05
AWARD PROJECT AMT:	\$ 11,993,047.30 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.67% TOTAL EARNINGS	83,034.05	83,034.05
FUNDS AVAILABLE:	\$ 12,254,815.09 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	83,034.05	83,034.05
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-450.00	-450.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	82,584.05	82,584.05
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	82,584.05	82,584.05
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 82,584.05

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 08/14/2001
 15:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00010	*REMOVAL OF TREE	2.000	0.000		
			EACH	1.000	900.00	
			900.00000	1.000		900.00
0010	202-00035	*REMOVAL OF PIPE	1,300.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0015	202-00090	*REMOVAL OF DELINEATOR	285.000	0.000		
			EACH	0.000	0.00	
			4.04000	0.000		0.00
0020	202-00220	*REMOVAL OF ASPHALT MAT	38,304.000	0.000		
			SY	0.000	0.00	
			14.73000	0.000		0.00
0025	202-00810	*REMOVAL OF GROUND SIGN	56.000	0.000		
			EACH	0.000	0.00	
			65.65000	0.000		0.00
0030	202-01000	*REMOVAL OF FENCE	67,113.000	0.000		
			LF	0.000	0.00	
			0.34000	0.000		0.00
0035	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	463.000	0.000		
			LF	0.000	0.00	
			2.53000	0.000		0.00
0040	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	85,990.000	0.000		
			CY	0.000	0.00	
			3.10000	0.000		0.00
0045	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (R10) - MCR #007	19,985.000	0.000		
			CY	0.000	0.00	
			3.23000	0.000		0.00
0050	203-00100	*MUCK EXCAVATION	4,841.000	0.000		
			CY	0.000	0.00	
			27.59000	0.000		0.00
0055	203-00100	*MUCK EXCAVATION (CIP)	1,102.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 08/14/2001
 15:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01500	*BLADING	98.000	0.000		
			HOURLY	0.000	0.00	
			90.00000	0.000		0.00
0065	203-01597	*POTHOLING	14.000	0.000		
			HOURLY	0.000	0.00	
			150.00000	0.000		0.00
0070	207-00205	*TOPSOIL	29,037.000	0.000		
			CY	0.000	0.00	
			3.10000	0.000		0.00
0075	208-00010	*EROSION BALES	127.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0080	208-00020	*SILT FENCE	270.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00
0085	209-00000	*WATER	828.000	0.000		
			MGAL	0.000	0.00	
			10.00000	0.000		0.00
0090	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	2.000	0.000		
			EACH	0.000	0.00	
			217.15000	0.000		0.00
0095	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2) DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			217.15000	0.000		0.00
0100	210-00810	*RESET GROUND SIGN	5.000	0.000		
			EACH	0.000	0.00	
			146.45000	0.000		0.00
0105	212-00006	*SEEDING (NATIVE)	54.000	0.000		
			ACRE	0.000	0.00	
			257.55000	0.000		0.00
0110	213-00003	*MULCHING (WEED FREE)	84.000	0.000		
			ACRE	0.000	0.00	
			217.15000	0.000		0.00

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 08/14/2001
 15:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	213-00061	*MULCH TACKIFIER	12,600.000	0.000		
			LB	0.000	0.00	
			1.46000	0.000		0.00
0120	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER) DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			202.00000	0.000		0.00
0125	216-00037	*SOIL RETENTION BLANKET (COCONUT)	308.000	0.000		
			SY	0.000	0.00	
			2.53000	0.000		0.00
0130	304-06007	AGGREGATE BASE COURSE (CLASS 6)	21,627.000	0.000		
			CY	0.000	0.00	
			12.44000	0.000		0.00
0135	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	255.700	0.000		
			TON	0.000	0.00	
			88.88000	0.000		0.00
0140	412-00800	CONCRETE PAVEMENT (8 INCH)	3,407.000	0.000		
			SY	0.000	0.00	
			19.95000	0.000		0.00
0145	412-01050	*CONCRETE PAVEMENT (10-1/2 INCH)	343,524.000	0.000		
			SY	0.000	0.00	
			22.40000	0.000		0.00
0145		MATERIAL ALLOWANCE 57 ROCK		0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0145		MATERIAL ALLOWANCE SAND		0.000		
			SY	0.000	0.00	
			1.25000	0.000		0.00
0145		MATERIAL ALLOWANCE 57 ROCK		0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0145		MATERIAL ALLOWANCE SAND		0.000		
			SY	0.000	0.00	
			1.25000	0.000		0.00

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0145		MATERIAL ALLOWANCE STEEL		0.000		
			SY	0.000	0.00	
				0.92100		0.00
0145		MATERIAL ALLOWANCE 57 ROCK		0.000		
			SY	0.000	0.00	
				3.00000		0.00
0145		MATERIAL ALLOWANCE SAND		0.000		
			SY	0.000	0.00	
				1.25000		0.00
0145		MATERIAL ALLOWANCE 57 ROCK		0.000		
			SY	0.000	0.00	
				3.00000		0.00
0150	412-01105	CONCRETE PAVEMENT (11 INCH) (SPECIAL) MCR #002		45.000		
			SY	0.000	0.00	
				200.00000		0.00
0155	507-00000	*CONCRETE SLOPE AND DITCH PAVING		7.700		
			CY	0.000	0.00	
				404.00000		0.00
0160	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)		448.000		
			LF	0.000	0.00	
				95.95000		0.00
0165	603-01305	*30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)		585.000		
			LF	0.000	0.00	
				101.00000		0.00
0170	603-01365	*36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)		344.000		
			LF	0.000	0.00	
				136.35000		0.00
0175	603-33024	*24 INCH PIPE SAFETY END TREATMENT		12.000		
			EACH	0.000	0.00	
				2,121.00000		0.00
0180	603-33030	*30 INCH PIPE SAFETY END TREATMENT		16.000		
			EACH	0.000	0.00	
				2,121.00000		0.00

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 08/14/2001
 15:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0185	603-33036	*36 INCH PIPE SAFETY END TREATMENT	8.000	0.000		
			EACH	0.000	0.00	
			2,272.50000	0.000		0.00
0190	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	887.000	0.000		
			LF	0.000	0.00	
			11.11000	0.000		0.00
0195	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			787.80000	0.000		0.00
0200	606-01385	*TRANSITION TYPE 3J	1.000	0.000		
			EACH	0.000	0.00	
			656.50000	0.000		0.00
0205	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			606.00000	0.000		0.00
0210	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	3.000	0.000		
			EACH	0.000	0.00	
			1,489.75000	0.000		0.00
0215	607-00005	*END POST	57.000	0.000		
			EACH	10.000	858.50	
			85.85000	10.000		858.50
0220	607-00010	*CORNER AND LINE BRACE POST	114.000	0.000		
			EACH	66.000	6,166.38	
			93.43000	66.000		6,166.38
0225	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	74,464.000	0.000		
			LF	0.000	0.00	
			0.93000	0.000		0.00
0230	607-32200	*FENCE WOOD SNOW	3,278.000	0.000		
			LF	0.000	0.00	
			2.20000	0.000		0.00
0235	609-40011	CURB TYPE 4 (SECTION M)	1,050.000	0.000		
			LF	0.000	0.00	
			8.08000	0.000		0.00

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 08/14/2001
 15:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0240	612-00001	*DELINEATOR (TYPE I)	331.000	0.000		
			EACH	0.000	0.00	
			12.12000	0.000		0.00
0245	612-00002	*DELINEATOR (TYPE II)	69.000	0.000		
			EACH	0.000	0.00	
			12.12000	0.000		0.00
0250	612-00003	*DELINEATOR (TYPE III)	20.000	0.000		
			EACH	0.000	0.00	
			12.12000	0.000		0.00
0255	614-00011	*SIGN PANEL (CLASS I)	202.840	0.000		
			SF	0.000	0.00	
			18.18000	0.000		0.00
0260	614-00012	*SIGN PANEL (CLASS II)	404.000	0.000		
			SF	0.000	0.00	
			19.19000	0.000		0.00
0265	614-00200	*STEEL SIGN POST (U-2)	127.000	0.000		
			LF	0.000	0.00	
			8.08000	0.000		0.00
0270	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	498.000	0.000		
			LF	0.000	0.00	
			27.47000	0.000		0.00
0275	615-00050	*EMBANKMENT PROTECTOR TYPE 5	4.000	0.000		
			EACH	0.000	0.00	
			1,717.00000	0.000		0.00
0280	617-04018	*18 INCH CULVERT PIPE (COMPLETE IN PLACE)	639.000	0.000		
			LF	0.000	0.00	
			39.39000	0.000		0.00
0280		MATERIAL ALLOWANCE 18" CSP		0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0285	617-04024	*24 INCH CULVERT PIPE (COMPLETE IN PLACE) DELETED FORM 105	0.000	0.000		
			LF	0.000	0.00	
			49.49000	0.000		0.00

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0285		MATERIAL ALLOWANCE 24" CSP		0.000		
			LF	0.000	0.00	
			13.15000	0.000		0.00
0290	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0295	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			435,225.00000	0.000		0.00
0300	627-00005	*EPOXY PAVEMENT MARKING	446.000	0.000		
			GAL	0.000	0.00	
			111.10000	0.000		0.00
0305	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	37,241.000	0.000		
			SF	0.000	0.00	
			9.19000	0.000		0.00
0310	627-30205	*THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL) DELETED MCR#008	0.000	0.000		
			SF	0.000	0.00	
			15.15000	0.000		0.00
0315	629-01002	*SURVEY MONUMENT (TYPE 2)	34.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0320	629-01031	*SURVEY MONUMENT (TYPE 3A) DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0325	630-00000	*FLAGGING	13,657.000	0.000		
			HOURL	18.000	431.82	
			23.99000	18.000		431.82
0330	630-00001	*PILOT CAR OPERATION	2,983.000	0.000		
			HOURL	0.000	0.00	
			37.37000	0.000		0.00
0335	630-00002	*TRAFFIC CONTROL SUPERVISOR	229.000	0.000		
			DAY	6.000	1,969.50	
			328.25000	6.000		1,969.50

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 08/14/2001
 15:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0340	630-00007	*TRAFFIC CONTROL INSPECTION	155.000	0.000		
			DAY	49.000	7,423.50	
			151.50000	49.000		7,423.50
0345	630-80001	*FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	2.000	2,323.00	
			1,161.50000	2.000		2,323.00
0350	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	6.000	0.000		
			EACH	0.000	0.00	
			202.00000	0.000		0.00
0355	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	5.000	0.000		
			EACH	0.000	0.00	
			65.65000	0.000		0.00
0360	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	73.000	0.000		
			EACH	9.500	863.55	
			90.90000	9.500		863.55
0365	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	841.000	0.000		
			SF	396.000	7,999.20	
			20.20000	396.000		7,999.20
0370	630-80355	*PORTABLE MESSAGE SIGN PANEL MCR #003	2.000	0.000		
			EACH	1.000	23,735.00	
			23,735.00000	1.000		23,735.00
0375	630-80360	*DRUM CHANNELIZING DEVICE	311.000	0.000		
			EACH	3.000	151.50	
			50.50000	3.000		151.50
0380	630-80370	CONCRETE BARRIER (TEMPORARY)	3,600.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0385	630-80380	*TRAFFIC CONE	100.000	0.000		
			EACH	14.000	212.10	
			15.15000	14.000		212.10
0390	700-70010	F/A MINOR CONTRACT REVISIONS	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 08/14/2001
 15:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0395	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70022	F/A OJT PILOT	938.400	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70025	F/A QUALITY INCENTIVE PAYMENT	374,940.260	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	304-06000	ABC (CL 6) CMO #004, DELETED CMO #005	0.000	0.000		
			TON	0.000	0.00	
			9.08000	0.000		0.00
0526	304-06100	*STOCKPILE ABC (CL 6) (FURNISH ONLY) CMO #004, DELETED CMO #005	5,592.010	0.000		
			TON	0.000	0.00	
			9.08000	0.000		0.00
0530	625-00001	CONST SURVEYING (HOUR) MCR #006	16.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0535	627-02000	PREFORM PLASTIC PVMT MKG (TY B) MCR #008	551.000	0.000		
			SF	0.000	0.00	
			15.15000	0.000		0.00
0540	611-00024	24 FT CATTLE GD MCR #009	1.000	0.000		
			EACH	0.000	0.00	
			18,455.00000	0.000		0.00

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 08/14/2001
 15:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	203-00000	UNCL EXCAV MCR #010	5,262.000	0.000		
			CY	0.000	0.00	
			2.50000	0.000		0.00
0550	900-00005	ADDED ITEM (DAY)/ LANE RENTAL I/D MCR #011	5.000	0.000		
			DAY	0.000	0.00	
			2,500.00000	0.000		0.00
0555	900-00006	ADDED ITEM (DOLLAR)/ SUPPLIER LIEN - RINKER MATERIALS	27,486.190	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200 CURRENT AMT	\$11,872,030.82 \$	53,034.05 \$	53,034.05
CAT NO0300 STR K-26-J						
0430	202-00400	*REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			26,765.00000	0.000		0.00
0435	206-00000	*STRUCTURE EXCAVATION	800.000	0.000		
			CY	0.000	0.00	
			5.05000	0.000		0.00
0440	206-00100	*STRUCTURE BACKFILL (CLASS 1)	631.000	0.000		
			CY	0.000	0.00	
			13.38000	0.000		0.00
0445	206-00200	*STRUCTURE BACKFILL (CLASS 2)	141.000	0.000		
			CY	0.000	0.00	
			14.65000	0.000		0.00
0450	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	631.000	0.000		
			CY	0.000	0.00	
			10.10000	0.000		0.00
0455	206-01750	*SHORING	1.000	0.000		
			L S	0.000	0.00	
			16,665.00000	0.000		0.00
0460	502-11274	*STEEL PILING (HP 12X74)	1,180.000	0.000		
			LF	0.000	0.00	
			30.05000	0.000		0.00

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 08/14/2001
 15:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR K-26-J						
0465	515-00400	*CONCRETE SEALER	882.000	0.000		
			SY	0.000	0.00	
			4.80000	0.000		0.00
0470	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	88.000	0.000		
			LF	0.000	0.00	
			143.67000	0.000		0.00
0475	601-03040	*CONCRETE CLASS D (BRIDGE)	403.000	0.000		
			CY	0.000	0.00	
			313.10000	0.000		0.00
0480	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	817.000	0.000		
			SY	0.000	0.00	
			8.59000	0.000		0.00
0485	602-00000	*REINFORCING STEEL	10,827.000	0.000		
			LB	0.000	0.00	
			0.76000	0.000		0.00
0490	602-00020	*REINFORCING STEEL (EPOXY COATED)	70,062.000	0.000		
			LB	0.000	0.00	
			0.61000	0.000		0.00
0495	606-11030	*BRIDGE RAIL TYPE 10M	368.000	0.000		
			LF	0.000	0.00	
			78.28000	0.000		0.00
0500	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	376.000	0.000		
			LF	0.000	0.00	
			5.56000	0.000		0.00
0505	618-00172	*PRESTRESSED CONCRETE I (BT72)	821.000	0.000		
			LF	0.000	0.00	
			126.76000	0.000		0.00
			CAT 0300	CURRENT AMT \$	435,818.32 \$	0.00 \$
CAT NO0400 CE BID ITEMS						
0510	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	15,000.00	
			15,000.00000	1.000		15,000.00

CONTID: C13552
 PCN: 13552-BID
 PROJECT: NH 2872-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/14/2001

ESTIMATE NO: 0001

15:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CE BID ITEMS						
0515	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	14,000.00	
			14,000.00000	1.000		14,000.00
0520	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
			CAT 0400	CURRENT AMT	\$ 30,000.00	\$ 30,000.00
			PROJECT TOTAL	CURRENT AMT	\$12,337,849.14	\$ 83,034.05