

ESTIMATE SUMMARY

CONTID: C13568

ESTIMATE NO: 0010 PROG

SPEC YR: 2002

PCN: 13568-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 179.5 DAYS

TIME ALLOW:

245 WORK DAYS

Ft. Morgan to Brush (Phase I)

PERCENT TIME: 73.27

ORIG TIME ALLOW:

245 WORK DAYS

PROJECT NO:

IM 0761-183

Ft. Morgan to Brush (Phase I)

NAME OF ROAD:

076A

PROJECT COUNTIES:

MORGAN

CONTRACTOR:

SEMA CONSTRUCTION, INC.

PAY PERIOD ENDING

08/11/2005

DATE TIME STARTED 10/01/2004

7353 S. EAGLE STREET

DATE LET

07/01/2004

DATE WORK BEGAN

DATE AWARDED

07/16/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED

08/09/2004

DATE ACCEPTED

CENTENNIAL

CO 80112-42:303/627-2600

DATE NOTICE TO PROCEED

10/01/2004

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 14,118,513.14 PARTICIPATING	\$ 8,570,011.27	\$ 0.00
AWARD PROJECT AMT:	\$ 13,055,555.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	60.70% TOTAL EARNINGS	8,570,011.27	0.00
FUNDS AVAILABLE:	\$ 5,548,501.87 STOCKPILED MATERIALS	340,825.15	16,987.52
	GROSS EARNINGS	8,910,836.42	16,987.52
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-23,055.51	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	8,887,780.91	16,987.52
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	8,887,780.91	16,987.52
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 16,987.52

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 08/11/2005

07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	REMOVAL OF STRUCTURE	115.000	113.000		
			EACH	0.000	0.00	
			430.00000	113.000		48,590.00
0010	202-00010	REMOVAL OF TREE	78.000	28.000		
			EACH	0.000	0.00	
			300.00000	28.000		8,400.00
0015	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	136.000	136.000		
			SY	0.000	0.00	
			10.00000	136.000		1,360.00
0020	202-00035	REMOVAL OF PIPE	849.000	311.000		
			LF	0.000	0.00	
			8.50000	311.000		2,643.50
0025	202-00037	REMOVAL OF END SECTION	146.000	119.000		
			EACH	0.000	0.00	
			120.00000	119.000		14,280.00
0030	202-00201	REMOVAL OF CURB	80,880.000	72,845.000		
			LF	0.000	0.00	
			1.60000	72,845.000		116,552.00
0035	202-00210	REMOVAL OF CONCRETE PAVEMENT	47,651.000	34,533.000		
			SY	0.000	0.00	
			4.75000	34,533.000		164,031.75
0040	202-00220	REMOVAL OF ASPHALT MAT	27,446.000	20,144.000		
			SY	0.000	0.00	
			3.30000	20,144.000		66,475.20
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	35,000.000	4,395.000		
			SF	0.000	0.00	
			0.85000	4,395.000		3,735.75
0050	202-00700	*REMOVAL OF LIGHT STANDARD CMO#4	65.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0055	202-00810	*REMOVAL OF GROUND SIGN	389.000	135.000		
			EACH	0.000	0.00	
			26.00000	135.000		3,510.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01000	*REMOVAL OF FENCE	172,150.000	76,790.000		
			LF	0.000	0.00	
			0.26000	76,790.000		19,965.40
0065	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	5,708.000	2,956.000		
			LF	0.000	0.00	
			2.40000	2,956.000		7,094.40
0070	202-04001	PLUG CULVERT	21.000	17.000		
			EACH	0.000	0.00	
			530.00000	17.000		9,010.00
0075	202-05150	*SANDBLASTING	20,401.000	0.000		
			SF	0.000	0.00	
			0.40000	0.000		0.00
0080	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) CMO #7	771,735.000	611,336.000		
			CY	0.000	0.00	
			3.60000	611,336.000		2,200,809.60
0085	203-01500	BLADING	100.000	14.000		
			HOUR	0.000	0.00	
			140.00000	14.000		1,960.00
0090	203-01550	DOZING	100.000	67.500		
			HOUR	0.000	0.00	
			140.00000	67.500		9,450.00
0095	207-00305	WETLAND TOPSOIL	700.000	700.000		
			CY	0.000	0.00	
			14.00000	700.000		9,800.00
0100	207-00310	STOCKPILE WETLAND TOPSOIL	700.000	700.000		
			CY	0.000	0.00	
			7.00000	700.000		4,900.00
0105	208-00005	*EROSION LOG	18,152.000	18,152.000		
			LF	0.000	0.00	
			3.40000	18,152.000		61,716.80
0110	208-00011	*EROSION BALES (WEED FREE)	2,123.000	1,292.000		
			EACH	0.000	0.00	
			11.00000	1,292.000		14,212.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00020	*SILT FENCE	22,891.000	22,891.000		
			LF	0.000	0.00	
			1.50000	22,891.000		34,336.50
0120	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			580.00000	2.000		1,160.00
0125	208-00200	*EROSION CONTROL SUPERVISOR	1.000	0.660		
			L S	0.000	0.00	
			9,400.00000	0.660		6,204.00
0130	210-00750	*RESET LIGHT STANDARD	5.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0130		MATERIAL ALLOWANCE		5.000		
			EACH	0.000	0.00	
			240.00000	5.000		1,200.00
0135	210-04020	MODIFY INLET	5.000	5.000		
			EACH	0.000	0.00	
			2,500.00000	5.000		12,500.00
0140	210-04050	ADJUST VALVE BOX	3.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0145	212-00006	*SEEDING (NATIVE)	252.000	196.700		
			ACRE	0.000	0.00	
			350.00000	196.700		68,845.00
0150	212-00047	*SOIL PREPARATION (SPECIAL)	252.000	196.700		
			ACRE	0.000	0.00	
			1,200.00000	196.700		236,040.00
0155	213-00002	*MULCHING (WEED FREE HAY) ITEM DELETED MCR 1	0.000	0.000		
			ACRE	0.000	0.00	
			230.00000	0.000		0.00
0156	213-00004	MULCHING (WEED FREE STRAW) MCR 1	205.000	205.000		
			ACRE	0.000	0.00	
			230.00000	205.000		47,150.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	213-00061	*MULCH TACKIFIER	39,400.000	39,400.000		
			LB	0.000	0.00	
			1.30000	39,400.000		51,220.00
0165	213-00100	*SOIL BINDER	132.600	132.600		
			ACRE	0.000	0.00	
			320.00000	132.600		42,432.00
0170	214-00905	*PERENNIALS (2.25 INCH POT)	4,000.000	4,000.000		
			EACH	0.000	0.00	
			2.40000	4,000.000		9,600.00
0175	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	35,805.000	35,805.000		
			SY	0.000	0.00	
			1.20000	35,805.000		42,966.00
0180	217-00020	*HERBICIDE TREATMENT	40.000	0.000		
			HOUR	0.000	0.00	
			170.00000	0.000		0.00
0185	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	26,800.000	16,142.390		
			TON	0.000	0.00	
			16.25000	16,142.390		262,313.84
0190	304-07009	AGGREGATE BASE COURSE (CLASS 7) (SPECIAL)	14,833.000	0.000		
			TON	0.000	0.00	
			22.00000	0.000		0.00
0195	310-00500	FULL DEPTH RECLAMATION OF HOT MIX ASPH. PAVEMENT	7,887.000	2,178.000		
			SY	0.000	0.00	
			1.50000	2,178.000		3,267.00
0200	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	1,853.000	1,176.660		
			TON	0.000	0.00	
			140.00000	1,176.660		164,732.40
0205	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	813.000	0.000		
			TON	0.000	0.00	
			51.00000	0.000		0.00
0210	412-00800	*CONCRETE PAVEMENT (8 INCH)	600.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	412-01000	*CONCRETE PAVEMENT (10 INCH)	21,554.000	7,600.000		
			SY	0.000	0.00	
			27.50000	7,600.000		209,000.00
0220	412-01200	*CONCRETE PAVEMENT (12 INCH)	72,909.000	35,936.000		
			SY	0.000	0.00	
			29.35000	35,936.000		1,054,721.60
0220		MATERIAL ALLOWANCE		36,972.998		
			SY	0.000	0.00	
			3.65783	36,972.998		135,240.94
0225	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	584.000	366.000		
			SY	0.000	0.00	
			3.80000	366.000		1,390.80
0230	506-00209	RIPRAP (9 INCH)	326.000	326.000		
			CY	0.000	0.00	
			73.00000	326.000		23,798.00
0235	506-00212	RIPRAP (12 INCH)	90.000	0.000		
			CY	0.000	0.00	
			78.00000	0.000		0.00
0240	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	2.700	2.700		
			CY	0.000	0.00	
			570.00000	2.700		1,539.00
0245	509-00000	STRUCTURAL STEEL	768.000	0.000		
			LB	0.000	0.00	
			3.10000	0.000		0.00
0250	601-01000	*CONCRETE CLASS B	4.000	4.000		
			CY	0.000	0.00	
			260.00000	4.000		1,040.00
0255	601-03030	CONCRETE CLASS D (BOX CULVERT)	32.000	32.000		
			CY	0.000	0.00	
			540.00000	32.000		17,280.00
0260	602-00000	*REINFORCING STEEL	3,234.000	3,234.000		
			LB	0.000	0.00	
			0.85000	3,234.000		2,748.90

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0261	602-00020	REINFORCING STEEL (EPOXY COATED)	2,324.000	2,324.000		
			LB	0.000	0.00	
			0.86000	2,324.000		1,998.64
0265	603-01150	15 INCH REINFORCED CONCRETE PIPE	25.000	0.000		
			LF	0.000	0.00	
			54.00000	0.000		0.00
0270	603-01180	18 INCH REINFORCED CONCRETE PIPE	108.000	56.000		
			LF	0.000	0.00	
			57.00000	56.000		3,192.00
0275	603-01240	24 INCH REINFORCED CONCRETE PIPE	1,767.000	1,091.000		
			LF	0.000	0.00	
			59.00000	1,091.000		64,369.00
0280	603-01300	30 INCH REINFORCED CONCRETE PIPE	173.000	152.000		
			LF	0.000	0.00	
			58.00000	152.000		8,816.00
0285	603-01360	36 INCH REINFORCED CONCRETE PIPE	1,082.000	828.000		
			LF	0.000	0.00	
			74.00000	828.000		61,272.00
0290	603-01420	42 INCH REINFORCED CONCRETE PIPE	35.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0295	603-01480	48 INCH REINFORCED CONCRETE PIPE	235.000	186.000		
			LF	0.000	0.00	
			100.00000	186.000		18,600.00
0300	603-01600	60 INCH REINFORCED CONCRETE PIPE	80.000	80.000		
			LF	0.000	0.00	
			160.00000	80.000		12,800.00
0301	603-02360	45X29 IN RCP MCR 1	75.000	75.000		
			LF	0.000	0.00	
			265.20000	75.000		19,890.00
0305	603-02480	60X38 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	16.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0310	603-02600	76X48 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	38.000	38.000		
			LF	0.000	0.00	
			230.00000	38.000		8,740.00
0315	603-05015	15 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			470.00000	0.000		0.00
0320	603-05018	18 INCH REINFORCED CONCRETE END SECTION	4.000	2.000		
			EACH	0.000	0.00	
			510.00000	2.000		1,020.00
0325	603-05024	24 INCH REINFORCED CONCRETE END SECTION	43.000	38.000		
			EACH	0.000	0.00	
			540.00000	38.000		20,520.00
0330	603-05030	30 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			640.00000	1.000		640.00
0335	603-05036	36 INCH REINFORCED CONCRETE END SECTION	50.000	41.000		
			EACH	0.000	0.00	
			790.00000	41.000		32,390.00
0340	603-05042	42 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			830.00000	0.000		0.00
0345	603-05048	48 INCH REINFORCED CONCRETE END SECTION	13.000	10.000		
			EACH	0.000	0.00	
			940.00000	10.000		9,400.00
0350	603-05060	60 INCH REINFORCED CONCRETE END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			1,400.00000	4.000		5,600.00
0351	603-05136	45X29 IN RCES MCR 1	4.000	4.000		
			EACH	0.000	0.00	
			1,210.00000	4.000		4,840.00
0355	603-05160	76X48 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	4.000	4.000		
			EACH	0.000	0.00	
			1,700.00000	4.000		6,800.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0360	603-07240	*24 INCH REINFORCED CONCRETE PIPE (JACKED)	120.000	120.000		
			LF	0.000	0.00	
			510.00000	120.000		61,200.00
0365	603-07360	*36 INCH REINFORCED CONCRETE PIPE (JACKED)	66.000	66.000		
			LF	0.000	0.00	
			680.00000	66.000		44,880.00
0370	604-00305	INLET TYPE C (5 FOOT)	15.000	13.000		
			EACH	0.000	0.00	
			2,900.00000	13.000		37,700.00
0375	604-00310	INLET TYPE C (10 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			3,400.00000	4.000		13,600.00
0380	604-00505	INLET TYPE D (5 FOOT)	4.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0385	604-00510	INLET TYPE D (10 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			3,600.00000	3.000		10,800.00
0390	604-30010	MANHOLE SLAB BASE (10 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0395	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	20,391.000	12,303.000		
			LF	0.000	0.00	
			13.00000	12,303.000		159,939.00
0400	606-01340	*END ANCHORAGE TYPE 3D	23.000	14.000		
			EACH	0.000	0.00	
			480.00000	14.000		6,720.00
0405	606-01370	*TRANSITION TYPE 3G	8.000	4.000		
			EACH	0.000	0.00	
			770.00000	4.000		3,080.00
0410	606-01380	*TRANSITION TYPE 3H	1.000	1.000		
			EACH	0.000	0.00	
			470.00000	1.000		470.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0415	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	44.000	25.000		
			EACH	0.000	0.00	
			1,200.00000	25.000		30,000.00
0420	607-00005	*END POST	91.000	51.000		
			EACH	0.000	0.00	
			90.00000	51.000		4,590.00
0425	607-00010	*CORNER AND LINE BRACE POST	272.000	121.000		
			EACH	0.000	0.00	
			100.00000	121.000		12,100.00
0430	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	144,124.000	53,516.000		
			LF	0.000	0.00	
			0.74000	53,516.000		39,601.84
0431	607-11200	FENCE CW MP MCR#5	30,000.000	19,015.000		
			LF	0.000	0.00	
			2.16000	19,015.000		41,072.40
0435	607-11525	*FENCE (PLASTIC)	13,298.000	2,004.000		
			LF	0.000	0.00	
			2.90000	2,004.000		5,811.60
0440	607-60324	*24 FOOT GATE TWIN	1.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00
0445	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	81.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0450	609-60011	CURB TYPE 6 (SECTION M)	21,276.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0455	612-00001	*DELINEATOR (TYPE I)	1,409.000	1,016.000		
			EACH	0.000	0.00	
			10.00000	1,016.000		10,160.00
0460	612-00002	*DELINEATOR (TYPE II)	345.000	251.000		
			EACH	0.000	0.00	
			11.00000	251.000		2,761.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465	612-00003	*DELINEATOR (TYPE III)	140.000	140.000		
			EACH	0.000	0.00	
			12.00000	140.000		1,680.00
0470	613-00200	*2 INCH ELECTRICAL CONDUIT CMO #4	0.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0471	613-00200	2 IN ELEC COND (80) CMO #4	14,954.000	12,888.000		
			LF	0.000	0.00	
			7.40000	12,888.000		95,371.20
0471		MATERIAL ALLOWANCE		1,732.000		
			LF	0.000	0.00	
			0.59000	1,732.000		1,021.88
0475	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED) CMO #4	3,204.000	3,204.000		
			LF	0.000	0.00	
			9.50000	3,204.000		30,438.00
0480	613-10000	*WIRING	1.000	0.500		
			L S	0.000	0.00	
			30,300.00000	0.500		15,150.00
0485	613-34400	*LIGHT STANDARD METAL (40 FOOT) CMO #4	56.000	40.000		
			EACH	0.000	0.00	
			1,600.00000	40.000		64,000.00
0485		MATERIAL ALLOWANCE		16.000		
			EACH	0.000	0.00	
			1,181.00000	16.000		18,896.00
0485		MATERIAL ALLOWANCE		3.000		
			EACH	0.000	0.00	
			1,279.00000	3.000		3,837.00
0490	613-40000	*CONCRETE FOUNDATION PAD CMO #4	56.000	48.000		
			EACH	0.000	0.00	
			510.00000	48.000		24,480.00
0490		MATERIAL ALLOWANCE		8.000		
			EACH	0.000	0.00	
			240.00000	8.000		1,920.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	613-50410	*LIGHT STANDARD (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			2,200.00000	4.000		8,800.00
0500	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT) CMO #4	56.000	40.000		
			EACH	0.000	0.00	
			400.00000	40.000		16,000.00
0500		MATERIAL ALLOWANCE		19.000		
			EACH	0.000	0.00	
			153.90000	19.000		2,924.10
0505	614-00011	*SIGN PANEL (CLASS I)	96.000	24.000		
			SF	0.000	0.00	
			9.00000	24.000		216.00
0510	614-00012	*SIGN PANEL (CLASS II)	3,444.000	1,214.000		
			SF	0.000	0.00	
			13.00000	1,214.000		15,782.00
0515	614-00013	*SIGN PANEL (CLASS III)	4,921.000	345.500		
			SF	0.000	0.00	
			17.00000	345.500		5,873.50
0520	614-00612	*STEEL SIGN POST (W 6X12)	93.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0525	614-00615	*STEEL SIGN POST (W 6X15)	169.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0525		MATERIAL ALLOWANCE		63.000		
			LF	0.000	0.00	
			19.20000	63.000		1,209.60
0530	614-00818	*STEEL SIGN POST (W 8X18)	367.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0530		MATERIAL ALLOWANCE		98.000		
			LF	0.000	0.00	
			20.90000	98.000		2,048.20

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0535	614-00821	*STEEL SIGN POST (W 8X21)	270.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0535		MATERIAL ALLOWANCE		37.000		
			LF	0.000	0.00	
			23.60000	37.000		873.20
0540	614-01022	*STEEL SIGN POST (W 10X22)	89.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0540		MATERIAL ALLOWANCE		75.500		
			LF	0.000	0.00	
			24.20000	75.500		1,827.10
0545	614-01026	*STEEL SIGN POST (W 10X26)	118.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0550	614-01226	*STEEL SIGN POST (W 12X26)	243.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0550		MATERIAL ALLOWANCE		42.500		
			LF	0.000	0.00	
			26.95000	42.500		1,145.38
0555	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	1,704.000	760.000		
			LF	0.000	0.00	
			9.50000	760.000		7,220.00
0555		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			4.30000	0.000		0.00
0560	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	3,602.000	2,162.000		
			LF	0.000	0.00	
			22.00000	2,162.000		47,564.00
0560		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			15.70000	0.000		0.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0560		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			15.70000	0.000		0.00
0560		MATERIAL ALLOWANCE		386.000		
			LF	0.000	0.00	
			16.72000	386.000		6,453.92
0560		MATERIAL ALLOWANCE		0.000		
			LF	1,016.000	16,987.52	
			16.72000	1,016.000		16,987.52
0565	614-03001	*CONCRETE FOOTING (TYPE 1)	6.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0570	614-03002	*CONCRETE FOOTING (TYPE 2)	10.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0570		MATERIAL ALLOWANCE		4.000		
			EACH	0.000	0.00	
			245.00000	4.000		980.00
0575	614-03003	*CONCRETE FOOTING (TYPE 3)	20.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
0575		MATERIAL ALLOWANCE		6.000		
			EACH	0.000	0.00	
			314.00000	6.000		1,884.00
0580	614-03004	*CONCRETE FOOTING (TYPE 4)	14.000	2.000		
			EACH	0.000	0.00	
			610.00000	2.000		1,220.00
0580		MATERIAL ALLOWANCE		4.000		
			EACH	0.000	0.00	
			361.00000	4.000		1,444.00
0585	614-03005	*CONCRETE FOOTING (TYPE 5)	4.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0585		MATERIAL ALLOWANCE		4.000		
			EACH	0.000	0.00	
			465.00000	4.000		1,860.00
0590	614-03006	*CONCRETE FOOTING (TYPE 6)	6.000	0.000		
			EACH	0.000	0.00	
			960.00000	0.000		0.00
0595	614-03007	*CONCRETE FOOTING (TYPE 7)	10.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0595		MATERIAL ALLOWANCE		2.000		
			EACH	0.000	0.00	
			586.00000	2.000		1,172.00
0600	615-00030	EMBANKMENT PROTECTOR TYPE 3	38.000	31.000		
			EACH	0.000	0.00	
			1,000.00000	31.000		31,000.00
0605	615-00150	*EMBANKMENT PROTECTOR (SPECIAL)	26.000	9.000		
			EACH	0.000	0.00	
			650.00000	9.000		5,850.00
0610	617-00015	15 INCH CULVERT PIPE	1,959.000	1,489.000		
			LF	0.000	0.00	
			35.00000	1,489.000		52,115.00
0615	621-00450	*DETOUR PAVEMENT	8,292.000	8,192.000		
			SY	0.000	0.00	
			22.00000	8,192.000		180,224.00
0620	625-00000	*CONSTRUCTION SURVEYING	1.000	0.820		
			L S	0.000	0.00	
			95,000.00000	0.820		77,900.00
0625	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			970,457.23000	1.000		970,457.23
0630	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			7,000.00000	0.500		3,500.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635	627-00001	*PAVEMENT MARKING PAINT	1,100.000	363.000		
			GAL	0.000	0.00	
			27.00000	363.000		9,801.00
0640	627-00005	*EPOXY PAVEMENT MARKING	195.000	54.000		
			GAL	0.000	0.00	
			64.00000	54.000		3,456.00
0645	630-00000	*FLAGGING	7,000.000	6,620.000		
			HOUR	0.000	0.00	
			22.00000	6,620.000		145,640.00
0650	630-00007	*TRAFFIC CONTROL INSPECTION	140.000	85.000		
			DAY	0.000	0.00	
			93.00000	85.000		7,905.00
0655	630-00012	*TRAFFIC CONTROL MANAGEMENT	245.000	177.000		
			DAY	0.000	0.00	
			410.00000	177.000		72,570.00
0660	630-80001	*FLASHING BEACON (PORTABLE)	8.000	4.000		
			EACH	0.000	0.00	
			620.00000	4.000		2,480.00
0665	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	9.000	4.500		
			EACH	0.000	0.00	
			280.00000	4.500		1,260.00
0670	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	80.000	36.000		
			EACH	0.000	0.00	
			52.00000	36.000		1,872.00
0675	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	100.000	50.000		
			EACH	0.000	0.00	
			67.00000	50.000		3,350.00
0680	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	98.000	49.000		
			EACH	0.000	0.00	
			67.00000	49.000		3,283.00
0685	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	400.000	200.000		
			SF	0.000	0.00	
			20.00000	200.000		4,000.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0690	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000 EACH 8,800.00000	1.000 0.000 1.000	0.00	8,800.00
0695	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000 EACH 930.00000	3.000 0.000 3.000	0.00	2,790.00
0700	630-80360	*DRUM CHANNELIZING DEVICE	342.000 EACH 23.00000	171.000 0.000 171.000	0.00	3,933.00
0705	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	50.000 EACH 47.00000	9.000 0.000 9.000	0.00	423.00
0710	630-80367	*PORTABLE TRAFFIC SPEED MONITOR	2.000 EACH 4,200.00000	1.000 0.000 1.000	0.00	4,200.00
0715	630-80370	CONCRETE BARRIER (TEMPORARY)	1,728.000 LF 37.00000	864.000 0.000 864.000	0.00	31,968.00
0720	630-80380	*TRAFFIC CONE	500.000 EACH 10.00000	250.000 0.000 250.000	0.00	2,500.00
0725	630-80384	*TUBULAR MARKER 36 INCH	0.000 EACH 18.00000	0.000 0.000 0.000	0.00	0.00
0726	630-80391	CHANNEL DEV (FIXED) CMO 6	304.000 EACH 79.00000	152.000 0.000 152.000	0.00	12,008.00
0726		MATERIAL ALLOWANCE		48.000 EACH 0.000 14.56000	0.00	698.88
0730	630-80401	*DELINEATOR (TYPE I) (TEMPORARY)	120.000 EACH 26.00000	41.000 0.000 41.000	0.00	1,066.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0735	630-80403	*DELINEATOR (TYPE III) (TEMPORARY)	4.000	0.500		
			EACH	0.000	0.00	
			26.00000	0.500		13.00
0740	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	4.000	2.000		
			EACH	0.000	0.00	
			5,200.00000	2.000		10,400.00
0745	700-70010	F/A MINOR CONTRACT REVISIONS	528,343.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0746	700-70034	F/A ERECTION OF STRUCTURES	3,726.050	3,726.050		
			F A	0.000	0.00	
			1.00000	3,726.050		3,726.05
0747	700-70034	F/A PULL BOX MATERIAL COST MCR 1	8,696.910	8,696.910		
			F A	0.000	0.00	
			1.00000	8,696.910		8,696.91
0748	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE MCR 1	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70011	F/A PARTNERING	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	160,333.000	20,359.280		
			F A	0.000	0.00	
			1.00000	20,359.280		20,359.28
0765	700-70016	F/A FUEL COST ADJUSTMENT	60,000.000	39,279.680		
			F A	0.000	0.00	
			1.00000	39,279.680		39,279.68
0770	700-70020	F/A ON-THE-JOB TRAINEE	2,600.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0775	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0780	700-70025	F/A QUALITY INCENTIVE PAYMENT SMOOTHNESS	85,000.000	30,898.470			
			F A	0.000	0.00		
			1.00000	30,898.470		30,898.47	
0785	700-70028	F/A ESB PROGRAM	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0790	700-70037	F/A CONTAMINATED SOIL	30,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0795	700-70380	F/A EROSION CONTROL	3,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	12,814,151.59 \$	16,987.52 \$	8,131,497.96
CAT NO0301 C-21-BN							
0800	202-00020	REMOVAL OF CONCRETE BOX CULVERT	0.500	0.500			
			EACH	0.000	0.00		
			25,000.00000	0.500		12,500.00	
0805	206-00000	STRUCTURE EXCAVATION	1,237.000	1,059.000			
			CY	0.000	0.00		
			11.00000	1,059.000		11,649.00	
0810	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,536.000	1,955.000			
			CY	0.000	0.00		
			21.00000	1,955.000		41,055.00	
0815	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,651.000	1,326.000			
			CY	0.000	0.00		
			28.00000	1,326.000		37,128.00	
0820	206-01750	SHORING	0.500	0.500			
			L S	0.000	0.00		
			5,000.00000	0.500		2,500.00	

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 C-21-BN						
0825	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	124.440	124.440		
			TON	0.000	0.00	
			51.00000	124.440		6,346.44
0830	502-08375	*STEEL PIPE PILING (12-3/4 X 0.375 INCH)	1,476.000	1,476.000		
			LF	0.000	0.00	
			45.00000	1,476.000		66,420.00
0830		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			26.97000	0.000		0.00
0835	504-04410	*BLOCK FACING	3,942.000	2,420.000		
			SF	0.000	0.00	
			8.50000	2,420.000		20,570.00
0840	515-00120	*WATERPROOFING (MEMBRANE)	756.000	756.000		
			SY	0.000	0.00	
			8.50000	756.000		6,426.00
0845	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	38.000		
			LF	0.000	0.00	
			120.00000	38.000		4,560.00
0845		MATERIAL ALLOWANCE		38.000		
			LF	0.000	0.00	
			60.00000	38.000		2,280.00
0850	601-01000	*CONCRETE CLASS B	37.000	9.200		
			CY	0.000	0.00	
			260.00000	9.200		2,392.00
0855	601-03040	CONCRETE CLASS D (BRIDGE)	373.000	373.000		
			CY	0.000	0.00	
			385.00000	373.000		143,605.00
0855		MATERIAL ALLOWANCE STAY IN PLACE DECKING		0.000		
			CY	0.000	0.00	
			22.65416	0.000		0.00
0860	602-00000	*REINFORCING STEEL	1,526.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 C-21-BN							
0865	602-00020	*REINFORCING STEEL (EPOXY COATED)	74,353.000	74,353.000			
			LB	0.000	0.00		
			0.86000	74,353.000		63,943.58	
0870	604-25000	VANE GRATE INLET SPECIAL	1.000	1.000			
			EACH	0.000	0.00		
			4,500.00000	1.000		4,500.00	
0875	606-11030	*BRIDGE RAIL TYPE 10M	362.000	362.000			
			LF	0.000	0.00		
			98.00000	362.000		35,476.00	
0879	613-16000	LUMINAIRE (SPECIAL) MCR 1	0.000	0.000			
			EACH	0.000	0.00		
			2,700.00000	0.000		0.00	
0880	613-00200	*2 INCH ELECTRICAL CONDUIT	181.000	181.000			
			LF	0.000	0.00		
			6.00000	181.000		1,086.00	
0885	618-00163	*PRESTRESSED CONCRETE I (BT63)	777.000	777.000			
			LF	0.000	0.00		
			140.00000	777.000		108,780.00	
0885		MATERIAL ALLOWANCE DIAPHRAM		0.000			
			LF	0.000	0.00		
			2.60618	0.000		0.00	
0885		MATERIAL ALLOWANCE		0.000			
			LF	0.000	0.00		
			105.63000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	618,218.12 \$	0.00 \$	571,217.02
CAT NO0302 C-21-BO							
0831	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS	0.000	0.000			
			LF	0.000	0.00		
			36.00000	0.000		0.00	
0890	202-00020	REMOVAL OF CONCRETE BOX CULVERT	0.500	0.000			
			EACH	0.000	0.00		
			25,000.00000	0.000		0.00	

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 22
 ESTIMATE RUN 08/11/2005
 07:15:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 C-21-BO						
0895	206-00000	STRUCTURE EXCAVATION	1,221.000 CY	0.000 0.000	0.00	0.00
			11.00000	0.000		0.00
0900	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,504.000 CY	0.000 0.000	0.00	0.00
			21.00000	0.000		0.00
0905	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,644.000 CY	0.000 0.000	0.00	0.00
			28.00000	0.000		0.00
0910	206-01750	SHORING	0.500 L S	0.500 0.000	0.00	0.00
			5,000.00000	0.500		2,500.00
0915	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	119.000 TON	0.000 0.000	0.00	0.00
			51.00000	0.000		0.00
0920	502-08375	*STEEL PIPE PILING (12-3/4 X 0.375 INCH)	1,402.000 LF	0.000 0.000	0.00	0.00
			45.00000	0.000		0.00
0920		MATERIAL ALLOWANCE		1,402.000 0.000		
			26.97000	1,402.000		37,811.94
0921	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFF	0.000 LF	0.000 0.000	0.00	0.00
			36.00000	0.000		0.00
0925	504-04410	*BLOCK FACING	3,928.000 SF	0.000 0.000	0.00	0.00
			8.50000	0.000		0.00
0930	515-00120	*WATERPROOFING (MEMBRANE)	756.000 SY	0.000 0.000	0.00	0.00
			8.50000	0.000		0.00
0935	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000 LF	0.000 0.000	0.00	0.00
			120.00000	0.000		0.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 C-21-BO						
0935		MATERIAL ALLOWANCE		76.000		
			LF	0.000	0.00	
			60.00000	76.000		4,560.00
0940	601-01000	*CONCRETE CLASS B	37.000	0.000		
			CY	0.000	0.00	
			260.00000	0.000		0.00
0945	601-03040	CONCRETE CLASS D (BRIDGE)	373.000	0.000		
			CY	0.000	0.00	
			385.00000	0.000		0.00
0945		MATERIAL ALLOWANCE STAY IN PLACE DECKING		373.000		
			CY	0.000	0.00	
			22.65416	373.000		8,450.00
0950	602-00000	*REINFORCING STEEL	1,521.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00
0955	602-00020	*REINFORCING STEEL (EPOXY COATED)	74,353.000	0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
0960	604-25000	VANE GRATE INLET SPECIAL	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0965	606-11030	*BRIDGE RAIL TYPE 10M	362.000	0.000		
			LF	0.000	0.00	
			98.00000	0.000		0.00
0969	613-16000	LUMINAIRE (SPECIAL) MCR 1	0.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0970	613-00200	*2 INCH ELECTRICAL CONDUIT	181.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0975	618-00163	*PRESTRESSED CONCRETE I (BT63)	777.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00

CONTID: C13568
 PCN: 13568-BID
 PROJECT: IM 0761-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 C-21-BO						
0975		MATERIAL ALLOWANCE DIAPHRAGM		776.999		
			LF	0.000	0.00	
			2.60618	776.999		2,025.00
0975		MATERIAL ALLOWANCE		777.000		
			LF	0.000	0.00	
			105.63000	777.000		82,074.51
			CAT 0302	CURRENT AMT \$	613,443.43 \$	0.00 \$ 137,421.45
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0980	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			49,400.00000	1.000		49,400.00
0985	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			19,200.00000	1.000		19,200.00
0990	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00
0995	700-70220	F/A PHONE SERVICE LONG DISTANCE	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	72,700.00 \$	0.00 \$ 70,700.00
PROJECT TOTAL			CURRENT AMT \$	14,118,513.14 \$	16,987.52 \$	8,910,836.43