

ESTIMATE SUMMARY

10:13:10

CONTID: C13573

ESTIMATE NO: 0014 PROG

SPEC YR: 1999

PCN: 13573-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 298.0 DAYS

TIME ALLOW:

340 WORK DAYS

I-225 & Iliff Ave. Interchange

PERCENT TIME: 87.65

ORIG TIME ALLOW:

340 WORK DAYS

PROJECT NO:

NH 2254-064

I-225 & Iliff Ave. Interchange

NAME OF ROAD:

I-225

PROJECT COUNTIES:

ARAPAHOE, REGION 6

CONTRACTOR:

SEMA CONSTRUCTION, INC.

PAY PERIOD ENDING

07/28/2003

DATE TIME STARTED 06/03/2002

7353 S. EAGLE STREET

DATE LET

04/18/2002

DATE WORK BEGAN 06/03/2002

DATE AWARDED

05/09/2002

DATE TIME STOPPED 10/31/2003

DATE CONTRACT EXECUTED

05/29/2002

DATE ACCEPTED 10/31/2003

CENTENNIAL

CO 80112-42:303/627-2600

DATE NOTICE TO PROCEED

06/03/2002

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,469,239.50 PARTICIPATING	\$ 9,256,388.63	\$ 164,508.54
AWARD PROJECT AMT:	\$ 8,094,501.12 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	97.75% TOTAL EARNINGS	9,256,388.63	164,508.54
FUNDS AVAILABLE:	\$ 212,850.87 STOCKPILED MATERIALS	960.00	-8,980.00
	GROSS EARNINGS	9,257,348.63	155,528.54
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-56,920.42	8,943.97
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	9,200,428.21	164,472.51
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	9,200,428.21	164,472.51
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 164,472.51

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 2
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	REMOVAL OF STRUCTURE	21.000	11.000		
			EACH	10.000	4,216.60	
			421.66000	21.000		8,854.86
0010	202-00010	REMOVAL OF TREE	21.000	21.000		
			EACH	0.000	0.00	
			54.87000	21.000		1,152.27
0015	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	21.000	21.000		
			SY	0.000	0.00	
			44.77000	21.000		940.17
0020	202-00035	*REMOVAL OF PIPE	3,957.000	2,976.000		
			LF	981.000	7,445.79	
			7.59000	3,957.000		30,033.63
0025	202-00090	REMOVAL OF DELINEATOR	71.000	71.000		
			EACH	0.000	0.00	
			5.17000	71.000		367.07
0030	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	623.000	567.000		
			SY	0.000	0.00	
			4.18000	567.000		2,370.06
0035	202-00200	REMOVAL OF SIDEWALK	1,329.000	732.630		
			SY	596.370	2,218.50	
			3.72000	1,329.000		4,943.88
0040	202-00203	REMOVAL OF CURB AND GUTTER	5,498.000	3,391.030		
			LF	2,107.000	4,614.33	
			2.19000	5,498.030		12,040.69
0045	202-00210	REMOVAL OF CONCRETE PAVEMENT	10,958.000	10,958.000		
			SY	0.000	0.00	
			1.20000	10,958.000		13,149.60
0050	202-00220	REMOVAL OF ASPHALT MAT	25,280.000	19,670.300		
			SY	0.000	0.00	
			1.75000	19,670.300		34,423.03
0055	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	6,055.000	6,055.000		
			SY	0.000	0.00	
			5.70000	6,055.000		34,513.50

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00250	*REMOVAL OF PAVEMENT MARKING	8,332.000	6,731.370		
			SF	1,600.630	2,480.98	
			1.55000	8,332.000		12,914.60
0065	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			1,393.17000	1.000		1,393.17
0070	202-00810	REMOVAL OF GROUND SIGN	9.000	9.000		
			EACH	0.000	0.00	
			130.25000	9.000		1,172.25
0075	202-00821	REMOVAL OF SIGN PANEL	11.000	11.000		
			EACH	0.000	0.00	
			130.25000	11.000		1,432.75
0080	202-00825	*REMOVAL OF FLASHING BEACON	4.000	4.000		
			EACH	0.000	0.00	
			206.75000	4.000		827.00
0085	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			2,460.30000	1.000		2,460.30
0090	202-00848	*REMOVAL OF TRAFFIC SIGNAL CONTROLLER AND CABINET	2.000	2.000		
			EACH	0.000	0.00	
			460.02000	2.000		920.04
0095	202-00858	*REMOVAL OF PEDESTAL POLE	4.000	4.000		
			EACH	0.000	0.00	
			268.77000	4.000		1,075.08
0100	202-01000	*REMOVAL OF FENCE	2,328.000	2,328.000		
			LF	0.000	0.00	
			2.79000	2,328.000		6,495.12
0105	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,639.000	2,638.500		
			LF	0.000	0.00	
			2.38000	2,638.500		6,279.63
0110	202-01140	REMOVAL OF GUARDRAIL TYPE 4	220.000	220.000		
			LF	0.000	0.00	
			18.94000	220.000		4,166.80

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-04001	PLUG CULVERT	2.000	2.000		
			EACH	0.000	0.00	
			724.24000	2.000		1,448.48
0120	202-04005	CLEAN VALVE BOX	0.000	0.000		
			EACH	0.000	0.00	
			132.25000	0.000		0.00
0125	202-05150	*SANDBLASTING	2,960.000	991.670		
			SF	1,968.330	1,220.36	
			0.62000	2,960.000		1,835.20
0130	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	135,513.000	131,204.000		
			CY	0.000	0.00	
			4.16000	131,204.000		545,808.64
0133	203-00100	MUCK EXCAV	2,525.000	4,032.800		
			CY	0.000	0.00	
			5.75000	4,032.800		23,188.60
0135	203-01555	DOZING (LANDSCAPING)	4.000	0.000		
			HOOR	0.000	0.00	
			164.23000	0.000		0.00
0140	203-01597	*POTHOLING	221.000	221.000		
			HOOR	0.000	0.00	
			166.56000	221.000		36,809.76
0145	206-00000	STRUCTURE EXCAVATION	2,947.000	425.000		
			CY	0.000	0.00	
			3.80000	425.000		1,615.00
0150	206-00100	STRUCTURE BACKFILL (CLASS 1)	270.000	270.000		
			CY	0.000	0.00	
			7.31000	270.000		1,973.70
0155	206-00520	FILTER MATERIAL (CLASS B)	0.000	0.000		
			CY	0.000	0.00	
			39.35000	0.000		0.00
0160	207-00205	TOPSOIL	3,175.000	1,411.400		
			CY	1,712.600	4,213.00	
			2.46000	3,124.000		7,685.04

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	207-00305	WETLAND TOPSOIL	230.000	0.000		
			CY	230.000	4,595.40	
			19.98000	230.000		4,595.40
0170	207-00310	STOCKPILE WETLAND TOPSOIL	230.000	230.400		
			CY	0.000	0.00	
			3.16000	230.400		728.06
0175	208-00005	EROSION LOG	60.000	12.000		
			LF	24.000	142.56	
			5.94000	36.000		213.84
0180	208-00011	EROSION BALES (WEED FREE)	103.000	73.000		
			EACH	0.000	0.00	
			11.62000	73.000		848.26
0185	208-00020	SILT FENCE	1,139.000	1,139.000		
			LF	0.000	0.00	
			1.78000	1,139.000		2,027.42
0190	208-00033	SEDIMENT TRAP	0.000	0.000		
			EACH	0.000	0.00	
			257.39000	0.000		0.00
0195	208-00050	STORM DRAIN INLET PROTECTION	17.000	17.000		
			EACH	0.000	0.00	
			299.48000	17.000		5,091.16
0200	208-00070	STABILIZED CONSTRUCTION ENTRANCE	3.000	3.000		
			EACH	0.000	0.00	
			1,464.83000	3.000		4,394.49
0205	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			2,439.33000	1.000		2,439.33
0210	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			3,805.71000	1.000		3,805.71
0215	210-00810	*RESET GROUND SIGN	23.000	23.000		
			EACH	0.000	0.00	
			273.94000	23.000		6,300.62

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	210-00815	*RESET SIGN PANEL	4.000	4.000		
			EACH	0.000	0.00	
			320.46000	4.000		1,281.84
0225	210-00820	RESET VARIABLE MESSAGE SIGN	1.000	1.000		
			EACH	0.000	0.00	
			6,885.86000	1.000		6,885.86
0230	210-00825	*RESET FLASHING BEACON	0.000	2.000		
			EACH	0.000	0.00	
			749.46000	2.000		1,498.92
0235	210-00831	*RESET TRAFFIC SIGNAL HEAD	5.000	5.000		
			EACH	0.000	0.00	
			180.91000	5.000		904.55
0240	210-00840	*RESET TRAFFIC SIGNAL POLE	2.000	2.000		
			EACH	0.000	0.00	
			2,977.17000	2.000		5,954.34
0245	210-00855	*RESET TRAFFIC SIGNAL CONTROLLER CABINET	1.000	1.000		
			EACH	0.000	0.00	
			2,636.03000	1.000		2,636.03
0250	210-00858	*RESET PEDESTAL POLE	2.000	2.000		
			EACH	0.000	0.00	
			894.18000	2.000		1,788.36
0255	210-00866	*RESET FIRE PREEMPTION UNIT AND TIMER	2.000	2.000		
			EACH	0.000	0.00	
			1,089.56000	2.000		2,179.12
0260	210-01000	*RESET FENCE	190.000	190.000		
			LF	0.000	0.00	
			7.70000	190.000		1,463.00
0265	210-02018	RELAY PIPE (18 INCH)	126.000	126.000		
			LF	0.000	0.00	
			48.53000	126.000		6,114.78
0270	210-04015	MODIFY MANHOLE	0.000	0.000		
			EACH	0.000	0.00	
			1,593.88000	0.000		0.00

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	210-04050	ADJUST VALVE BOX	0.000	0.000		
			EACH	0.000	0.00	
			181.04000	0.000		0.00
0280	212-00006	*SEEDING (NATIVE)	29.700	22.000		
			ACRE	0.000	0.00	
			739.12000	22.000		16,260.64
0285	212-00028	*SEEDING (WETLANDS)	0.000	0.000		
			ACRE	0.000	0.00	
			1,240.47000	0.000		0.00
0290	213-00002	*MULCHING (WEED FREE HAY)	28.800	22.000		
			ACRE	0.000	0.00	
			217.09000	22.000		4,775.98
0295	213-00061	*MULCH TACKIFIER	3,810.000	3,500.000		
			LB	0.000	0.00	
			1.55000	3,500.000		5,425.00
0300	216-00015	*SOIL RETENTION BLANKET (EXCELSIOR)	3,970.000	3,597.000		
			SY	0.000	0.00	
			1.29000	3,597.000		4,640.13
0305	217-00020	HERBICIDE TREATMENT	0.000	0.000		
			HOURL	0.000	0.00	
			139.56000	0.000		0.00
0310	250-00110	HEALTH AND SAFETY OFFICER	0.000	0.000		
			HOURL	0.000	0.00	
			93.02000	0.000		0.00
0315	304-06007	AGGREGATE BASE COURSE (CLASS 6)	6,659.000	5,371.700		
			CY	814.300	17,540.02	
			21.54000	6,186.000		133,246.44
0320	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	662.140	661.840		
			TON	0.300	27.96	
			93.19000	662.140		61,704.83
0325	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	10,072.420	11,804.370		
			TON	-1,732.270	-67,246.72	
			38.82000	10,072.100		390,998.92

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 8
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	4,198.310	2,466.040		
			TON	1,732.270	79,234.03	
			45.74000	4,198.310		192,030.70
0335	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	627.000	626.560		
			GAL	0.000	0.00	
			1.65000	626.560		1,033.82
0340	412-01200	*CONCRETE PAVEMENT (12 INCH)	10,488.000	10,488.000		
			SY	0.000	0.00	
			36.70000	10,488.000		384,909.60
0345	412-01300	*CONCRETE PAVEMENT (13 INCH)	25,309.000	25,309.000		
			SY	0.000	0.00	
			37.21000	25,309.000		941,747.89
0350	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	0.000	0.000		
			SY	0.000	0.00	
			14.22000	0.000		0.00
0355	420-00200	GEOTEXTILE (WEED BARRIER)	2,333.000	0.000		
			SY	2,333.000	5,552.54	
			2.38000	2,333.000		5,552.54
0360	503-00030	*DRILLED CAISSON (30 INCH)	51.000	51.000		
			LF	0.000	0.00	
			307.61000	51.000		15,688.11
0365	503-00048	*DRILLED CAISSON (48 INCH)	31.000	30.600		
			LF	0.000	0.00	
			157.82000	30.600		4,829.29
0370	506-00218	RIPRAP (18 INCH)	36.000	20.000		
			CY	0.000	0.00	
			61.60000	20.000		1,232.00
0375	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	11.100	12.800		
			CY	0.000	0.00	
			252.45000	12.800		3,231.36
0380	601-03030	CONCRETE CLASS D (BOX CULVERT)	63.000	63.000		
			CY	0.000	0.00	
			280.00000	63.000		17,640.00

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 9
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	601-03050	CONCRETE CLASS D (WALL)	167.000	167.000		
			CY	0.000	0.00	
			225.00000	167.000		37,575.00
0390	602-00000	*REINFORCING STEEL	36,550.000	36,550.000		
			LB	0.000	0.00	
			0.39000	36,550.000		14,254.50
0395	602-00020	*REINFORCING STEEL (EPOXY COATED)	0.000	0.000		
			LB	0.000	0.00	
			0.47000	0.000		0.00
0400	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,348.000	1,452.500		
			LF	0.000	0.00	
			50.05000	1,452.500		72,697.63
0405	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	648.000	648.330		
			LF	0.000	0.00	
			62.22000	648.330		40,339.09
0410	603-01305	*30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,459.000	1,459.000		
			LF	0.000	0.00	
			58.26000	1,459.000		85,001.34
0415	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	127.000	126.500		
			LF	0.000	0.00	
			105.32000	126.500		13,322.98
0420	603-01425	42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	6.000	6.000		
			LF	0.000	0.00	
			96.30000	6.000		577.80
0425	603-01485	48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,161.000	1,161.000		
			LF	0.000	0.00	
			105.80000	1,161.000		122,833.80
0430	603-01605	60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	2,600.000	2,600.000		
			LF	0.000	0.00	
			186.05000	2,600.000		483,730.00
0435	603-02540	68X43 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	240.000	240.000		
			LF	0.000	0.00	
			254.91000	240.000		61,178.40

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	603-07420	*42 INCH REINFORCED CONCRETE PIPE (JACKED)	261.000	261.000		
			LF	0.000	0.00	
			260.00000	261.000		67,860.00
0445	603-10300	30 INCH CORRUGATED STEEL PIPE	19.000	19.000		
			LF	0.000	0.00	
			87.44000	19.000		1,661.36
0450	603-50018	18 INCH PLASTIC PIPE	38.000	12.000		
			LF	26.000	4,817.54	
			185.29000	38.000		7,041.02
0455	604-00305	INLET TYPE C (5 FOOT)	9.000	9.000		
			EACH	0.000	0.00	
			1,353.48000	9.000		12,181.32
0460	604-00505	INLET TYPE D (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,881.98000	1.000		2,881.98
0465	604-00510	INLET TYPE D (10 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			4,040.01000	3.000		12,120.03
0470	604-00515	INLET TYPE D (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,349.99000	1.000		5,349.99
0475	604-13010	INLET TYPE 13 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,471.47000	1.000		3,471.47
0480	604-19105	INLET TYPE R L 5 (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,050.48000	1.000		3,050.48
0485	604-19110	INLET TYPE R L 5 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,447.70000	1.000		3,447.70
0490	604-19205	INLET TYPE R L 10 (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,145.82000	2.000		6,291.64

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	604-19210	INLET TYPE R L 10 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,132.25000	1.000		4,132.25
0500	604-19215	INLET TYPE R L 10 (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			6,242.36000	1.000		6,242.36
0505	604-19310	INLET TYPE R L 15 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			6,288.88000	1.000		6,288.88
0510	604-25000	VANE GRATE INLET SPECIAL	2.000	2.000		
			EACH	0.000	0.00	
			6,252.21000	2.000		12,504.42
0515	604-26010	VANE GRATE INLET (DOUBLE) (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			4,616.83000	2.000		9,233.66
0520	604-30005	MANHOLE SLAB BASE (5 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			2,297.17000	4.000		9,188.68
0525	604-30010	MANHOLE SLAB BASE (10 FOOT)	8.000	8.000		
			EACH	0.000	0.00	
			3,214.61000	8.000		25,716.88
0530	604-30015	MANHOLE SLAB BASE (15 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			3,752.18000	0.000		0.00
0535	604-31010	MANHOLE BOX BASE (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			9,313.66000	2.000		18,627.32
0540	604-31015	MANHOLE BOX BASE (15 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			10,554.15000	3.000		31,662.45
0545	604-31020	MANHOLE BOX BASE (20 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			13,030.31000	1.000		13,030.31

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	604-39010	MANHOLE SPECIAL (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			7,838.12000	1.000		7,838.12
0555	605-83002	GEOCOMPOSITE DRAIN WITH PIPE	120.000	120.000		
			SY	0.000	0.00	
			15.27000	120.000		1,832.40
0560	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	700.000	625.000		
			LF	75.000	1,201.50	
			16.02000	700.000		11,214.00
0565	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	615.000	615.000		
			LF	0.000	0.00	
			38.25000	615.000		23,523.75
0570	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	130.000	130.000		
			LF	0.000	0.00	
			36.18000	130.000		4,703.40
0575	606-01340	*END ANCHORAGE TYPE 3D	1.000	1.000		
			EACH	0.000	0.00	
			418.66000	1.000		418.66
0580	606-01370	*TRANSITION TYPE 3G	8.000	7.000		
			EACH	1.000	811.48	
			811.48000	8.000		6,491.84
0585	606-02005	*END ANCHORAGE (FLARED)	9.000	8.000		
			EACH	1.000	1,261.16	
			1,261.16000	9.000		11,350.44
0590	607-11580	*FENCE (TEMPORARY)	917.000	917.000		
			LF	0.000	0.00	
			2.64000	917.000		2,420.88
0595	607-52905	*END POST (CHAIN LINK)	5.000	5.000		
			EACH	0.000	0.00	
			87.20000	5.000		436.00
0600	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	9.000	9.000		
			EACH	0.000	0.00	
			142.66000	9.000		1,283.94

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	607-53172	*FENCE CHAIN LINK (72 INCH)	2,152.000	2,152.000		
			LF	0.000	0.00	
			8.06000	2,152.000		17,345.12
0610	608-00006	*CONCRETE SIDEWALK (6 INCH)	2,367.000	1,988.600		
			SY	0.000	0.00	
			28.33000	1,988.600		56,337.04
0615	608-00010	*CONCRETE CURB RAMP	177.000	215.000		
			SY	0.000	0.00	
			43.16000	215.000		9,279.40
0620	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	1,521.000	1,521.000		
			LF	0.000	0.00	
			10.86000	1,521.000		16,518.06
0625	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	3,025.000	3,127.720		
			LF	0.000	0.00	
			12.82000	3,127.720		40,097.37
0630	609-24008	*GUTTER TYPE 2 (8 FOOT)	34.000	34.000		
			LF	0.000	0.00	
			41.49000	34.000		1,410.66
0635	609-71000	*CURB (SPECIAL)	641.000	641.000		
			LF	0.000	0.00	
			16.70000	641.000		10,704.70
0640	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	5,390.000	4,000.000		
			SF	868.000	4,843.44	
			5.58000	4,868.000		27,163.44
0645	610-00055	MEDIAN COVER MATERIAL (STONE)	20,993.000	20,993.000		
			SF	0.000	0.00	
			2.63000	20,993.000		55,211.59
0650	612-00001	*DELINEATOR (TYPE I)	88.000	88.000		
			EACH	0.000	0.00	
			16.54000	88.000		1,455.52
0655	612-00002	*DELINEATOR (TYPE II)	26.000	26.000		
			EACH	0.000	0.00	
			17.57000	26.000		456.82

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 14
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	612-00003	*DELINEATOR (TYPE III)	0.000	0.000		
			EACH	0.000	0.00	
			18.61000	0.000		0.00
0665	612-00021	DELINEATOR (TYPE I) (BARRIER)	44.000	44.000		
			EACH	0.000	0.00	
			20.68000	44.000		909.92
0670	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	709.000	519.000		
			LF	190.000	3,927.30	
			20.67000	709.000		14,655.03
0675	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	190.000	95.000		
			LF	95.000	1,963.65	
			20.67000	190.000		3,927.30
0680	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	20,605.000	17,862.000		
			LF	-190.000	-1,472.50	
			7.75000	17,672.000		136,958.00
0680		MATERIAL ALLOWANCE 2" E CONDUIT		0.000		
			LF	0.000	0.00	
			0.98800	0.000		0.00
0685	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	440.000	333.000		
			LF	-95.000	-1,080.15	
			11.37000	238.000		2,706.06
0690	613-07000	*PULL BOX (SPECIAL)	17.000	17.000		
			EACH	0.000	0.00	
			465.18000	17.000		7,908.06
0695	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			35,663.95000	1.000		35,663.95
0700	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	12.000	12.000		
			EACH	0.000	0.00	
			1,809.04000	12.000		21,708.48
0700		MATERIAL ALLOWANCE LIGHT STANDARD 40'		0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0705	613-32500	*LIGHT STANDARD STEEL (50 FOOT)	17.000	17.000		
			EACH	0.000	0.00	
			1,948.60000	17.000		33,126.20
0705		MATERIAL ALLOWANCE LIGHT STANDARD 50'		0.000		
			EACH	0.000	0.00	
			1,885.00000	0.000		0.00
0710	613-40010	*LIGHT STANDARD FOUNDATION	29.000	29.000		
			EACH	0.000	0.00	
			646.09000	29.000		18,736.61
0715	613-70150	*LUMINAIRE HIGH PRESSURE SODIUM (150 WATT)	2.000	2.000		
			EACH	0.000	0.00	
			2,501.65000	2.000		5,003.30
0715		MATERIAL ALLOWANCE LUMINAIRES 150W		0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0720	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	32.000	32.000		
			EACH	0.000	0.00	
			656.42000	32.000		21,005.44
0720		MATERIAL ALLOWANCE LUMINS 400W		0.000		
			EACH	0.000	0.00	
			635.00000	0.000		0.00
0725	614-00011	*SIGN PANEL (CLASS I)	188.000	123.750		
			SF	63.750	1,515.98	
			23.78000	187.500		4,458.75
0730	614-00012	*SIGN PANEL (CLASS II)	136.000	16.000		
			SF	120.000	2,853.60	
			23.78000	136.000		3,234.08
0735	614-00013	*SIGN PANEL (CLASS III)	65.000	30.000		
			SF	35.000	832.30	
			23.78000	65.000		1,545.70
0740	614-00220	*STEEL SIGN POST (2.5X2.5 INCH TUBING)	203.000	114.500		
			LF	88.000	2,001.12	
			22.74000	202.500		4,604.85

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 16
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0745	614-00615	*STEEL SIGN POST (W 6X15)	27.000	0.000		
			LF	27.000	837.27	
			31.01000	27.000		837.27
0750	614-01552	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	155.000	91.500		
			LF	63.500	1,575.44	
			24.81000	155.000		3,845.55
0755	614-03002	*CONCRETE FOOTING (TYPE 2)	2.000	2.000		
			EACH	0.000	0.00	
			744.29000	2.000		1,488.58
0760	614-70117	*PEDESTRIAN SIGNAL FACE (16)	4.000	4.000		
			EACH	0.000	0.00	
			631.62000	4.000		2,526.48
0760		MATERIAL ALLOWANCE PED SIG FACE 16		0.000		
			EACH	0.000	0.00	
			395.00000	0.000		0.00
0765	614-70216	*TRAFFIC SIGNAL FACE (8-8)	6.000	6.000		
			EACH	0.000	0.00	
			465.18000	6.000		2,791.08
0765		MATERIAL ALLOWANCE SIG FACE 8-8		0.000		
			EACH	0.000	0.00	
			235.00000	0.000		0.00
0770	614-70328	*TRAFFIC SIGNAL FACE (12-8-8)	6.000	6.000		
			EACH	0.000	0.00	
			620.24000	6.000		3,721.44
0770		MATERIAL ALLOWANCE SIG FACE 12-8-8		0.000		
			EACH	0.000	0.00	
			345.00000	0.000		0.00
0775	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	12.000	12.000		
			EACH	0.000	0.00	
			682.27000	12.000		8,187.24
0775		MATERIAL ALLOWANCE SIG FACE 12-12-12		0.000		
			EACH	0.000	0.00	
			395.00000	0.000		0.00

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 17
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0780	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	1.000	1.000		
			EACH	0.000	0.00	
			12,461.71000	1.000		12,461.71
0780		MATERIAL ALLOWANCE SIG CAB		0.000		
			EACH	0.000	0.00	
			8,900.00000	0.000		0.00
0785	614-72860	*PEDESTRIAN PUSH BUTTON	4.000	4.000		
			EACH	0.000	0.00	
			149.89000	4.000		599.56
0790	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	4,042.000	3,198.000		
			LF	844.000	5,232.80	
			6.20000	4,042.000		25,060.40
0790		MATERIAL ALLOWANCE PREFAB LOOP		0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0795	614-72875	*LOOP DETECTOR WIRE	862.000	862.000		
			LF	0.000	0.00	
			3.10000	862.000		2,672.20
0800	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	9.000	9.000		
			EACH	0.000	0.00	
			1,080.26000	9.000		9,722.34
0800		MATERIAL ALLOWANCE DET AMP LOOP		0.000		
			EACH	0.000	0.00	
			845.00000	0.000		0.00
0805	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	1.000	1.000		
			EACH	0.000	0.00	
			19,641.02000	1.000		19,641.02
0805		MATERIAL ALLOWANCE INTERSECTION CAMERA		0.000		
			EACH	0.000	0.00	
			14,550.00000	0.000		0.00
0810	614-80000	*FLASHING BEACON	6.000	6.000		
			EACH	0.000	0.00	
			1,767.69000	6.000		10,606.14

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 18
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0815	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	3.000	3.000		
			EACH	0.000	0.00	
			6,569.40000	3.000		19,708.20
0815		MATERIAL ALLOWANCE TS POLE 1 MAST ARM		0.000		
			EACH	0.000	0.00	
			4,150.00000	0.000		0.00
0820	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	1.000	1.000		
			EACH	0.000	0.00	
			1,705.67000	1.000		1,705.67
0820		MATERIAL ALLOWANCE PED POLE STEEL		0.000		
			EACH	0.000	0.00	
			395.00000	0.000		0.00
0825	614-84100	*TRAFFIC SIGNAL PEDESTAL POLE ALUMINUM	6.000	6.000		
			EACH	0.000	0.00	
			1,550.61000	6.000		9,303.66
0825		MATERIAL ALLOWANCE PED POLE ALUM		0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00
0830	614-86105	*TELEMETRY (FIELD)	3.000	0.000		
			EACH	0.000	0.00	
			568.56000	0.000		0.00
0830		MATERIAL ALLOWANCE TELE		3.000		
			EACH	0.000	0.00	
			320.00000	3.000		960.00
0835	614-86238	*TRAFFIC SIGNAL CONTROLLER (SOLID STATE) (FULL-ACTUATED)	1.000	1.000		
			EACH	0.000	0.00	
			3,618.08000	1.000		3,618.08
0835		MATERIAL ALLOWANCE CONT SS FA 8		0.000		
			EACH	0.000	0.00	
			2,995.00000	0.000		0.00
0840	614-86245	*CONTROLLER (TYPE 170E)	3.000	3.000		
			EACH	0.000	0.00	
			9,096.89000	3.000		27,290.67

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0840		MATERIAL ALLOWANCE CONT 170E		0.000		
			EACH	0.000	0.00	
			5,560.00000	0.000		0.00
0845	614-87020	*OPTICAL TRANSCEIVER	4.000	0.000		
			EACH	4.000	17,904.36	
			4,476.09000	4.000		17,904.36
0845		MATERIAL ALLOWANCE OP. TRANS		4.000		
			EACH	-4.000	-8,980.00	
			2,245.00000	0.000		0.00
0850	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	2,223.000	0.000		
			LF	1,283.000	4,439.18	
			3.46000	1,283.000		4,439.18
0855	621-00450	*DETOUR PAVEMENT	2,462.000	2,462.000		
			SY	0.000	0.00	
			9.46000	2,462.000		23,290.52
0860	625-00000	*CONSTRUCTION SURVEYING	1.000	0.950		
			L S	0.000	0.00	
			64,805.03000	0.950		61,564.78
0865	626-00000	*MOBILIZATION	0.400	0.400		
			L S	0.000	0.00	
			609,770.58000	0.400		243,908.23
0870	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.900		
			L S	0.000	0.00	
			7,675.32000	0.900		6,907.79
0875	627-00002	*THERMOPLASTIC PAVEMENT MARKING	1,324.000	0.000		
			SF	1,324.000	4,104.40	
			3.10000	1,324.000		4,104.40
0880	627-00005	*EPOXY PAVEMENT MARKING	135.000	4.960		
			GAL	130.400	13,479.45	
			103.37000	135.360		13,992.16
0885	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	614.000	431.370		
			GAL	182.630	6,607.55	
			36.18000	614.000		22,214.52

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 20
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0890	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	583.000	0.000		
			SF	583.000	5,421.90	
			9.30000	583.000		5,421.90
0895	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	93.000	93.000		
			SF	0.000	0.00	
			15.51000	93.000		1,442.43
0900	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	1,372.000	140.000		
			SF	1,232.000	11,457.60	
			9.30000	1,372.000		12,759.60
0905	629-01001	*SURVEY MONUMENT (TYPE 1)	8.000	0.000		
			EACH	0.000	0.00	
			215.36000	0.000		0.00
0910	629-01005	*SURVEY MONUMENT (TYPE 5)	0.000	0.000		
			EACH	0.000	0.00	
			215.36000	0.000		0.00
0915	629-01011	*SURVEY MONUMENT (TYPE 1A)	0.000	0.000		
			EACH	0.000	0.00	
			215.36000	0.000		0.00
0920	630-00000	FLAGGING	5,943.000	5,916.500		
			HOURL	26.500	657.47	
			24.81000	5,943.000		147,445.83
0925	630-00003	UNIFORMED TRAFFIC CONTROL	743.000	743.000		
			HOURL	0.000	0.00	
			36.18000	743.000		26,881.74
0930	630-00004	TRAFFIC CONTROL VEHICLE	2.000	1.800		
			EACH	0.000	0.00	
			3,618.09000	1.800		6,512.56
0935	630-00007	TRAFFIC CONTROL INSPECTION	126.000	99.000		
			DAY	27.000	976.86	
			36.18000	126.000		4,558.68
0940	630-00012	TRAFFIC CONTROL MANAGEMENT	290.000	287.000		
			DAY	3.000	420.00	
			140.00000	290.000		40,600.00

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 21
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0945	630-80001	FLASHING BEACON (PORTABLE)	4.000	3.600		
			EACH	0.000	0.00	
			465.18000	3.600		1,674.65
0950	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	9.000	8.100		
			EACH	0.000	0.00	
			87.87000	8.100		711.75
0955	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	39.000	35.100		
			EACH	0.000	0.00	
			36.18000	35.100		1,269.92
0960	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	55.000	49.500		
			EACH	0.000	0.00	
			62.02000	49.500		3,069.99
0965	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	7.000	6.300		
			EACH	0.000	0.00	
			62.02000	6.300		390.73
0970	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	206.000	185.400		
			SF	0.000	0.00	
			10.85000	185.400		2,011.59
0975	630-80355	PORTABLE MESSAGE SIGN PANEL	2.000	1.800		
			EACH	0.000	0.00	
			7,856.41000	1.800		14,141.54
0980	630-80360	DRUM CHANNELIZING DEVICE	217.000	195.300		
			EACH	0.000	0.00	
			15.51000	195.300		3,029.10
0985	630-80370	CONCRETE BARRIER (TEMPORARY)	7,660.000	6,894.000		
			LF	0.000	0.00	
			17.52000	6,894.000		120,782.88
0990	630-80380	TRAFFIC CONE	300.000	270.000		
			EACH	0.000	0.00	
			5.17000	270.000		1,395.90
0995	630-80520	*MOBILE PAVEMENT MARKING ZONE	3.000	1.000		
			DAY	2.000	1,033.74	
			516.87000	3.000		1,550.61

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 22
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1000	630-85010	IMPACT ATTENUATOR (TEMPORARY)	7.000	6.300		
			EACH	0.000	0.00	
			5,272.06000	6.300		33,213.98
1005	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	-2,058.570	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70013	F/A CONCRETE INCENTIVE PAYMENT	42,585.460	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70035	F/A ROADWAY SMOOTHNESS	984.760	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70035	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1050	700-70060	F/A ADJUST UTILITIES	54,284.120	49,851.420		
			F A	0.000	0.00	
			1.00000	49,851.420		49,851.42

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 23
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1055	700-70070	F/A OBTAIN FIBER OPTIC SERVICE FROM ICG	2,867.590	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70130	F/A REPAIR LANDSCAPING	3,182.390	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1350	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1355	304-09000	ABC (SPEC)	2,863.000	1,616.900		
			CY	0.000	0.00	
			24.45000	1,616.900		39,533.21
1365	630-80358	FLASH ARROW PANEL (C TY)	3.000	2.700		
			EACH	0.000	0.00	
			4,900.00000	2.700		13,230.00
1370	202-00155	REM WALL REMOVAL OF TYPE 7 BARRIER	637.000	637.000		
			LF	0.000	0.00	
			24.00000	637.000		15,288.00
1380	412-01252	CONC PVMT (12-1/2 IN) (FAST TRACK) ADDITIONAL FOR 12" AND 13" CONCRETE PAVEMENT	2,632.000	2,632.000		
			SY	0.000	0.00	
			14.00000	2,632.000		36,848.00
1385	900-00006	ADDED ITEM (DOLLAR)/ DEWATERING TANK	3,745.500	3,745.500		
			DOL	0.000	0.00	
			1.00000	3,745.500		3,745.50
1390	630-86800	TRAFFIC SIGNAL (TEMP)	1.000	1.000		
			L S	0.000	0.00	
			22,839.38000	1.000		22,839.38
1395	900-00019	ADDED ITEM (MONTH)/ DSL LINE	13.000	11.000		
			MON	1.000	148.75	
			148.75000	12.000		1,785.00

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 24
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1400	607-15100	*FENCE (SOUND BARRIER)	0.000	0.000		
			SF	0.000	0.00	
			24.60000	0.000		0.00
1402	607-15100	FENCE (SOUND) MASONRY SOUND WALL	40,460.000	40,460.000		
			SF	0.000	0.00	
			25.01000	40,460.000		1,011,904.60
1405	900-00014	ADDED ITEM (LUMP SUM)/ WIRELESS TRANSCEIVER	1.000	1.000		
			L S	0.000	0.00	
			4,673.90000	1.000		4,673.90
1410	900-00010	ADDED ITEM (HOUR)/ ADDITIONAL SURVEYING	44.000	43.500		
			HOUR	0.000	0.00	
			100.00000	43.500		4,350.00
1415	900-00005	ADDED ITEM (DAY)/	-2.000	-2.000		
			DAY	0.000	0.00	
			500.00000	-2.000		-1,000.00
1420	606-00705	GDRAIL TY 7 (SPEC)	360.000	300.000		
			LF	0.000	0.00	
			25.82000	300.000		7,746.00
1425	607-60120	20 FT GATE	2.000	2.000		
			EACH	0.000	0.00	
			852.51000	2.000		1,705.02
1430	213-00011	MULCHING (HYDRAULIC)	0.900	1.500		
			ACRE	0.000	0.00	
			2,250.00000	1.500		3,375.00
1435	210-04020	MODIFY INLET TY D	3.000	0.000		
			EACH	0.000	0.00	
			385.00000	0.000		0.00
1440	614-86710	TRAFFIC SIG EQUIP RAMP F / ILIFF	1.000	0.000		
			L S	0.000	0.00	
			2,907.24000	0.000		0.00
1445	614-10130	ILLUMINATED SIGN FURNISH ONLY	1.000	0.000		
			EACH	0.000	0.00	
			1,477.75000	0.000		0.00

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 25
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1450	900-00014	ADDED ITEM (LUMP SUM)/	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 7,276,957.56 \$	155,048.54 \$	7,075,341.52
CAT NO0201 RETAINING WALLS						
1070	206-00000	STRUCTURE EXCAVATION	350.000	350.000		
			CY	0.000	0.00	
			3.80000	350.000		1,330.00
1075	206-00100	STRUCTURE BACKFILL (CLASS 1)	950.000	950.000		
			CY	0.000	0.00	
			7.31000	950.000		6,944.50
1080	206-00520	FILTER MATERIAL (CLASS B)	165.000	165.000		
			CY	0.000	0.00	
			39.35000	165.000		6,492.75
1085	515-00400	*CONCRETE SEALER	146.000	146.000		
			SY	0.000	0.00	
			4.35000	146.000		635.10
1090	601-03050	CONCRETE CLASS D (WALL)	295.000	295.000		
			CY	0.000	0.00	
			225.00000	295.000		66,375.00
1095	601-40301	*STRUCTURAL CONCRETE COATING	900.000	900.000		
			SF	0.000	0.00	
			0.47000	900.000		423.00
1100	602-00000	*REINFORCING STEEL	25,750.000	25,750.000		
			LB	0.000	0.00	
			0.39000	25,750.000		10,042.50
1105	602-00020	*REINFORCING STEEL (EPOXY COATED)	3,000.000	3,000.000		
			LB	0.000	0.00	
			0.47000	3,000.000		1,410.00
1110	605-83002	GEOCOMPOSITE DRAIN WITH PIPE	225.000	225.000		
			SY	0.000	0.00	
			15.27000	225.000		3,435.75

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 26
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RETAINING WALLS						
1115	606-10700	*BRIDGE RAIL TYPE 7	414.000	414.000		
			LF	0.000	0.00	
			38.20000	414.000		15,814.80
1360	506-00010	RIPRAP (SPECIAL)	217.000	216.700		
			CY	0.000	0.00	
			31.65000	216.700		6,858.56
			CAT 0201	CURRENT AMT \$	119,771.45 \$	0.00 \$
CAT NO0300 STR. F-17-HV						
1120	202-00400	*REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			23,296.32000	1.000		23,296.32
1125	206-00000	STRUCTURE EXCAVATION	1,141.000	997.000		
			CY	0.000	0.00	
			3.80000	997.000		3,788.60
1130	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,083.000	1,083.000		
			CY	0.000	0.00	
			7.31000	1,083.000		7,916.73
1135	206-00200	STRUCTURE BACKFILL (CLASS 2)	162.000	34.000		
			CY	0.000	0.00	
			12.91000	34.000		438.94
1140	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,083.000	1,083.000		
			CY	0.000	0.00	
			10.10000	1,083.000		10,938.30
1145	206-01781	SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			11,887.99000	1.000		11,887.99
1150	503-00024	*DRILLED CAISSON (24 INCH)	853.000	853.000		
			LF	0.000	0.00	
			39.38000	853.000		33,591.14
1155	503-00060	*DRILLED CAISSON (60 INCH)	70.000	70.000		
			LF	0.000	0.00	
			202.47000	70.000		14,172.90

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 27
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. F-17-HV						
1160	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	152.000	131.000		
			CY	0.000	0.00	
			252.45000	131.000		33,070.95
1165	515-00400	*CONCRETE SEALER	2,137.000	2,137.000		
			SY	0.000	0.00	
			4.35000	2,137.000		9,295.95
1170	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	144.000	144.000		
			LF	0.000	0.00	
			92.46000	144.000		13,314.24
1175	601-03040	CONCRETE CLASS D (BRIDGE)	827.000	839.000		
			CY	0.000	0.00	
			288.00000	839.000		241,632.00
1175		MATERIAL ALLOWANCE PRECAST PANELS		0.000		
			CY	0.000	0.00	
			288.00000	0.000		0.00
1175		MATERIAL ALLOWANCE PRECAST PANELS		0.000		
			CY	0.000	0.00	
			288.00000	0.000		0.00
1180	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	1,965.000	1,965.000		
			SY	0.000	0.00	
			5.30000	1,965.000		10,414.50
1185	601-40301	*STRUCTURAL CONCRETE COATING	2,164.000	2,164.000		
			SF	0.000	0.00	
			0.47000	2,164.000		1,017.08
1190	602-00000	*REINFORCING STEEL	38,400.000	38,400.000		
			LB	0.000	0.00	
			0.39000	38,400.000		14,976.00
1195	602-00020	*REINFORCING STEEL (EPOXY COATED)	239,922.000	239,922.000		
			LB	0.000	0.00	
			0.47000	239,922.000		112,763.34
1200	606-10700	*BRIDGE RAIL TYPE 7	527.000	527.000		
			LF	0.000	0.00	
			38.20000	527.000		20,131.40

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 28
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STR. F-17-HV							
1205	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	527.000	527.000			
			LF	0.000	0.00		
			17.11000	527.000		9,016.97	
1210	613-00075	*3/4 INCH ELECTRICAL CONDUIT	65.000	65.000			
			LF	0.000	0.00		
			8.27000	65.000		537.55	
1215	613-00200	*2 INCH ELECTRICAL CONDUIT	1,148.000	1,148.000			
			LF	0.000	0.00		
			6.20000	1,148.000		7,117.60	
1220	618-10000	*PRECAST CONCRETE U GIRDER (PRE-TENSIONED)	1,014.000	1,014.000			
			LF	0.000	0.00		
			224.70000	1,014.000		227,845.80	
1220		MATERIAL ALLOWANCE HV GIRDERS		0.000			
			LF	0.000	0.00		
			160.68500	0.000		0.00	
1225	626-00000	MOBILIZATION	0.300	0.300			
			L S	0.000	0.00		
			609,770.58000	0.300		182,931.17	
			CAT 0300	CURRENT AMT \$	994,140.60 \$	0.00 \$	990,095.47
CAT NO0301 STR. F-17-HZ							
1230	202-00400	*REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			23,296.32000	1.000		23,296.32	
1235	206-00000	STRUCTURE EXCAVATION	1,069.000	1,069.000			
			CY	0.000	0.00		
			3.80000	1,069.000		4,062.20	
1240	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,083.000	1,083.000			
			CY	0.000	0.00		
			7.31000	1,083.000		7,916.73	
1245	206-00200	STRUCTURE BACKFILL (CLASS 2)	98.000	64.000			
			CY	0.000	0.00		
			12.91000	64.000		826.24	

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 29
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. F-17-HZ						
1250	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,083.000	1,083.000		
			CY	0.000	0.00	
			10.10000	1,083.000		10,938.30
1255	503-00024	*DRILLED CAISSON (24 INCH)	867.000	867.000		
			LF	0.000	0.00	
			39.38000	867.000		34,142.46
1260	503-00060	*DRILLED CAISSON (60 INCH)	88.000	88.000		
			LF	0.000	0.00	
			202.47000	88.000		17,817.36
1265	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	152.000	131.000		
			CY	0.000	0.00	
			252.45000	131.000		33,070.95
1270	515-00400	*CONCRETE SEALER	2,137.000	2,137.000		
			SY	0.000	0.00	
			4.35000	2,137.000		9,295.95
1275	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	144.000	144.000		
			LF	0.000	0.00	
			92.46000	144.000		13,314.24
1280	601-03040	CONCRETE CLASS D (BRIDGE)	856.000	856.000		
			CY	0.000	0.00	
			288.00000	856.000		246,528.00
1285	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	1,965.000	1,965.000		
			SY	0.000	0.00	
			5.30000	1,965.000		10,414.50
1290	601-40301	*STRUCTURAL CONCRETE COATING	2,164.000	2,164.000		
			SF	0.000	0.00	
			0.47000	2,164.000		1,017.08
1295	602-00000	*REINFORCING STEEL	38,400.000	38,400.000		
			LB	0.000	0.00	
			0.39000	38,400.000		14,976.00
1300	602-00020	*REINFORCING STEEL (EPOXY COATED)	239,938.000	239,938.000		
			LB	0.000	0.00	
			0.47000	239,938.000		112,770.86

CONTID: C13573
 PCN: 13573-BID
 PROJECT: NH 2254-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 30
 ESTIMATE RUN 08/08/2003
 10:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. F-17-HZ						
1305	606-10700	*BRIDGE RAIL TYPE 7	527.000	527.000		
			LF	0.000	0.00	
			38.20000	527.000		20,131.40
1310	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	527.000	527.000		
			LF	0.000	0.00	
			17.11000	527.000		9,016.97
1315	613-00075	*3/4 INCH ELECTRICAL CONDUIT	60.000	60.000		
			LF	0.000	0.00	
			8.27000	60.000		496.20
1320	613-00200	*2 INCH ELECTRICAL CONDUIT	840.000	840.000		
			LF	0.000	0.00	
			6.20000	840.000		5,208.00
1325	618-10000	*PRECAST CONCRETE U GIRDER (PRE-TENSIONED)	1,014.000	1,014.000		
			LF	0.000	0.00	
			224.70000	1,014.000		227,845.80
1330	626-00000	*MOBILIZATION	0.300	0.300		
			L S	0.000	0.00	
			609,770.58000	0.300		182,931.17
			CAT 0301	CURRENT AMT \$	991,757.12 \$	0.00 \$ 986,016.73
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1335	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			54,832.12000	1.000		54,832.12
1340	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			23,143.98000	1.000		23,143.98
1345	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,276.67000	1.000		1,276.67
1375	900-00019	ADDED ITEM (MONTH)/ NEXTEL PHONES	92.000	80.000		
			MON	6.000	480.00	
			80.00000	86.000		6,880.00
			CAT 0400	CURRENT AMT \$	86,612.77 \$	480.00 \$ 86,132.77
PROJECT TOTAL			CURRENT AMT \$	9,469,239.50 \$	155,528.54 \$	9,257,348.45