

ESTIMATE SUMMARY

11:35:08

CONTID: C13574

ESTIMATE NO: 0002 PROG

SPEC YR: 2002

PCN: 13574-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 74.0 DAYS

TIME ALLOW:

682 CALENDAR DAYS

I-225 & 6th Ave. Interchange

PERCENT TIME: 10.85

ORIG TIME ALLOW:

660 CALENDAR DAYS

PROJECT NO:

IM 2254-065

I-225 & 6th Ave. Interchange

NAME OF ROAD:

I-225

PROJECT COUNTIES:

ARAPAHOE, REGION 6

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING

06/12/2003

DATE TIME STARTED 03/31/2003

5670 FRANKLIN STREET

DATE LET

01/30/2003

DATE WORK BEGAN 03/31/2003

DATE AWARDED

02/27/2003

DATE TIME STOPPED 04/01/2005

DATE CONTRACT EXECUTED

03/12/2003

DATE ACCEPTED 04/01/2005

DENVER

CO 80216

303-297-0340

DATE NOTICE TO PROCEED

03/31/2003

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 13,217,396.41 PARTICIPATING	\$ 916,091.43	\$ 722,333.08
AWARD PROJECT AMT:	\$ 12,381,747.62 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	6.93% TOTAL EARNINGS	916,091.43	722,333.08
FUNDS AVAILABLE:	\$ 12,301,304.98 STOCKPILED MATERIALS	19,914.40	19,914.40
	GROSS EARNINGS	936,005.83	742,247.48
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-2,161.98	-834.31
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	933,843.85	741,413.17
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	933,843.85	741,413.17
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 741,413.17

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	*REMOVAL OF STRUCTURE	33.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0010	202-00010	*REMOVAL OF TREE	10.000	3.000		
			EACH	5.000	700.00	
			140.00000	8.000		1,120.00
0015	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	92.000	32.000		
			SY	0.000	0.00	
			5.50000	32.000		176.00
0020	202-00035	*REMOVAL OF PIPE	2,835.000	62.000		
			LF	0.000	0.00	
			17.50000	62.000		1,085.00
0025	202-00090	REMOVAL OF DELINEATOR	62.000	4.000		
			EACH	17.000	153.00	
			9.00000	21.000		189.00
0030	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	404.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0035	202-00200	REMOVAL OF SIDEWALK	2,339.000	0.000		
			SY	321.000	1,444.50	
			4.50000	321.000		1,444.50
0040	202-00202	REMOVAL OF GUTTER	3,662.000	0.000		
			LF	927.000	2,781.00	
			3.00000	927.000		2,781.00
0045	202-00203	REMOVAL OF CURB AND GUTTER	7,527.000	597.000		
			LF	789.000	2,367.00	
			3.00000	1,386.000		4,158.00
0050	202-00210	REMOVAL OF CONCRETE PAVEMENT	22,361.000	0.000		
			SY	0.000	0.00	
			4.30000	0.000		0.00
0055	202-00220	REMOVAL OF ASPHALT MAT	40,599.000	121.000		
			SY	5,303.000	14,583.25	
			2.75000	5,424.000		14,916.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	20,286.000	0.000		
			SY	0.000	0.00	
			2.45000	0.000		0.00
0065	202-00250	*REMOVAL OF PAVEMENT MARKING	32,028.000	0.000		
			SF	659.000	724.90	
			1.10000	659.000		724.90
0070	202-00810	*REMOVAL OF GROUND SIGN	65.000	2.000		
			EACH	5.000	275.00	
			55.00000	7.000		385.00
0075	202-00821	*REMOVAL OF SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0080	202-00825	*REMOVAL OF FLASHING BEACON	2.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00
0085	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			1,930.00000	0.000		0.00
0090	202-00855	*REMOVAL OF TRAFFIC SIGNAL CONTROLLER CABINET	1.000	0.000		
			EACH	0.000	0.00	
			64.00000	0.000		0.00
0095	202-00858	*REMOVAL OF PEDESTAL POLE	2.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0100	202-00895	REMOVAL OF IMPACT ATTENUATOR	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0105	202-01000	*REMOVAL OF FENCE	9,130.000	6,180.000		
			LF	0.000	0.00	
			1.30000	6,180.000		8,034.00
0110	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	7,457.000	0.000		
			LF	466.000	885.40	
			1.90000	466.000		885.40

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01140	REMOVAL OF GUARDRAIL TYPE 4	0.000	0.000		
			LF	0.000	0.00	
			8.90000	0.000		0.00
0120	202-04005	CLEAN VALVE BOX	0.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0125	202-05150	*SANDBLASTING	0.000	0.000		
			SF	0.000	0.00	
			0.40000	0.000		0.00
0130	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	214,537.000	5,000.000		
			CY	17,000.000	59,500.00	
			3.50000	22,000.000		77,000.00
0135	203-01500	BLADING	21.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0140	203-01510	BACKHOE	25.000	0.000		
			HOUR	0.000	0.00	
			95.00000	0.000		0.00
0145	203-01597	POTHOLING	126.000	13.500		
			HOUR	13.500	2,632.50	
			195.00000	27.000		5,265.00
0150	207-00205	TOPSOIL	14,843.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
0155	208-00011	*EROSION BALES (WEED FREE)	340.000	52.000		
			EACH	26.000	286.00	
			11.00000	78.000		858.00
0160	208-00020	*SILT FENCE	9,005.000	6,966.000		
			LF	763.000	763.00	
			1.00000	7,729.000		7,729.00
0165	208-00050	*STORM DRAIN INLET PROTECTION	11.000	0.000		
			EACH	6.000	660.00	
			110.00000	6.000		660.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00070	STABILIZED CONSTRUCTION ENTRANCE	9.000	3.000		
			EACH	0.000	0.00	
			500.00000	3.000		1,500.00
0175	208-00101	SEDIMENT REMOVAL AND DISPOSAL	38.000	0.000		
			HOURL	0.000	0.00	
			175.00000	0.000		0.00
0180	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.100	700.00	
			7,000.00000	0.100		700.00
0185	210-00805	*RESET OVERHEAD SIGN STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			5,100.00000	0.000		0.00
0190	210-00815	*RESET SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0195	210-00825	*RESET FLASHING BEACON	4.000	0.000		
			EACH	0.000	0.00	
			398.00000	0.000		0.00
0200	210-00858	*RESET PEDESTAL POLE	5.000	0.000		
			EACH	1.000	366.00	
			366.00000	1.000		366.00
0205	210-00867	*RESET FIRE PREEMPTION UNIT	4.000	0.000		
			EACH	0.000	0.00	
			268.00000	0.000		0.00
0210	210-04010	ADJUST MANHOLE	22.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00
0215	210-04015	*MODIFY MANHOLE	3.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0220	210-04050	ADJUST VALVE BOX	4.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	212-00006	*SEEDING (NATIVE)	34.300	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0230	213-00003	*MULCHING (WEED FREE)	33.300	0.000		
			ACRE	0.000	0.00	
			280.00000	0.000		0.00
0235	213-00061	*MULCH TACKIFIER	4,020.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0240	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	7,311.000	0.000		
			SY	0.000	0.00	
			1.38000	0.000		0.00
0245	217-00020	*HERBICIDE TREATMENT	0.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0250	250-00110	*HEALTH AND SAFETY OFFICER	0.000	0.000		
			HOURL	0.000	0.00	
			85.00000	0.000		0.00
0255	307-00000	HYDRATED LIME	2,153.290	0.000		
			TON	0.000	0.00	
			120.00000	0.000		0.00
0260	307-00212	*PROCESSING LIME TREATED SUBGRADE (12 INCH)	85,805.000	0.000		
			SY	0.000	0.00	
			2.10000	0.000		0.00
0265	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	1,705.910	0.000		
			TON	53.550	3,855.60	
			72.00000	53.550		3,855.60
0270	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	6,249.070	0.000		
			TON	0.000	0.00	
			35.00000	0.000		0.00
0275	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	4,055.180	0.000		
			TON	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	1,558.000	0.000		
			GAL	0.000	0.00	
			0.50000	0.000		0.00
0285	412-01200	*CONCRETE PAVEMENT (12 INCH)	20,920.000	0.000		
			SY	0.000	0.00	
			32.00000	0.000		0.00
0290	412-01220	*CONCRETE PAVEMENT (12 INCH) (FAST TRACK)	0.000	0.000		
			SY	0.000	0.00	
			41.00000	0.000		0.00
0295	412-01300	*CONCRETE PAVEMENT (13 INCH)	51,908.000	0.000		
			SY	0.000	0.00	
			34.00000	0.000		0.00
0300	412-01325	*CONCRETE PAVEMENT (13 INCH) (FAST TRACK)	318.000	0.000		
			SY	0.000	0.00	
			44.00000	0.000		0.00
0305	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	33.000	0.000		
			SY	0.000	0.00	
			3.40000	0.000		0.00
0310	420-00200	GEOTEXTILE (WEED BARRIER)	1,356.000	0.000		
			SY	0.000	0.00	
			1.85000	0.000		0.00
0315	503-00036	*DRILLED CAISSON (36 INCH)	120.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0320	503-00042	*DRILLED CAISSON (42 INCH)	38.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0325	503-00048	*DRILLED CAISSON (48 INCH)	24.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0330	506-00212	RIPRAP (12 INCH)	30.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/12/2003

ESTIMATE NO: 0002

11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	506-00218	RIPRAP (18 INCH)	24.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0340	601-01000	CONCRETE CLASS B	2.500	0.000		
			CY	0.000	0.00	
			750.00000	0.000		0.00
0345	602-00000	*REINFORCING STEEL	37.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0350	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,908.000	0.000		
			LF	196.000	5,096.00	
			26.00000	196.000		5,096.00
0355	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,421.000	0.000		
			LF	83.000	2,656.00	
			32.00000	83.000		2,656.00
0360	603-01300	*30 INCH REINFORCED CONCRETE PIPE	20.000	0.000		
			LF	0.000	0.00	
			39.00000	0.000		0.00
0365	603-01485	*48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	2,624.000	234.000		
			LF	1,149.000	80,430.00	
			70.00000	1,383.000		96,810.00
0370	603-01605	*60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	2,966.000	0.000		
			LF	1,623.000	175,284.00	
			108.00000	1,623.000		175,284.00
0375	603-01725	*72 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	154.000	0.000		
			LF	0.000	0.00	
			142.00000	0.000		0.00
0380	603-02605	*76X48 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	495.000	0.000		
			LF	202.000	29,088.00	
			144.00000	202.000		29,088.00
0385	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0395	603-05048	*48 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			740.00000	1.000		740.00
0400	604-00305	*INLET TYPE C (5 FOOT)	12.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0405	604-00310	*INLET TYPE C (10 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			2,350.00000	0.000		0.00
0410	604-00510	*INLET TYPE D (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0415	604-19105	*INLET TYPE R L 5 (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0420	604-19205	*INLET TYPE R L 10 (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0425	604-19210	*INLET TYPE R L 10 (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0430	604-25011	*VANE GRATE INLET SPECIAL (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0435	604-25016	*VANE GRATE INLET SPECIAL (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,650.00000	0.000		0.00
0440	604-25021	*VANE GRATE INLET SPECIAL (20 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	604-26005	*VANE GRATE INLET (DOUBLE) (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,320.00000	0.000		0.00
0450	604-26010	*VANE GRATE INLET (DOUBLE) (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,320.00000	0.000		0.00
0455	604-26015	*VANE GRATE INLET (DOUBLE) (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,750.00000	0.000		0.00
0460	604-26025	*VANE GRATE INLET (DOUBLE) (25 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			4,550.00000	0.000		0.00
0465	604-30010	*MANHOLE SLAB BASE (10 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0470	604-30015	*MANHOLE SLAB BASE (15 FOOT)	6.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0475	604-30025	*MANHOLE SLAB BASE (25 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0480	604-31010	*MANHOLE BOX BASE (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0485	604-31015	*MANHOLE BOX BASE (15 FOOT)	11.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0490	604-31025	*MANHOLE BOX BASE (25 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0495	604-39000	*MANHOLE SPECIAL	2.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,478.000	0.000		
			LF	0.000	0.00	
			12.15000	0.000		0.00
0505	606-00720	GUARDRAIL TYPE 7 (STYLE CC)	0.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0510	606-00730	GUARDRAIL TYPE 7 (STYLE CD)	999.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0515	606-00735	GUARDRAIL TYPE 7 (STYLE CD)(CONCRETE GLARE SCREEN)	972.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0520	606-01340	*END ANCHORAGE TYPE 3D	8.000	0.000		
			EACH	0.000	0.00	
			428.00000	0.000		0.00
0525	606-01370	*TRANSITION TYPE 3G	10.000	0.000		
			EACH	0.000	0.00	
			810.00000	0.000		0.00
0530	606-01380	*TRANSITION TYPE 3H	8.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0535	606-02005	*END ANCHORAGE (FLARED)	10.000	0.000		
			EACH	0.000	0.00	
			1,260.00000	0.000		0.00
0540	607-11580	*FENCE (TEMPORARY)	5,383.000	4,823.000		
			LF	245.000	698.25	
			2.85000	5,068.000		14,443.80
0545	607-52905	*END POST (CHAIN LINK)	17.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0550	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	37.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	607-53172	*FENCE CHAIN LINK (72 INCH)	9,058.000	0.000		
			LF	0.000	0.00	
			7.90000	0.000		0.00
0555		MATERIAL ALLOWANCE FENCE (CHAINLINK)(72")		0.000		
			LF	0.000	0.00	
			1.76246	0.000		0.00
0555		MATERIAL ALLOWANCE 72" CHAINLINK FENCE FABRIC		0.000		
			LF	0.000	0.00	
			1.38000	0.000		0.00
0560	608-00006	CONCRETE SIDEWALK (6 INCH)	2,881.000	0.000		
			SY	0.000	0.00	
			26.00000	0.000		0.00
0565	608-00010	CONCRETE CURB RAMP	198.000	0.000		
			SY	0.000	0.00	
			62.00000	0.000		0.00
0570	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	3,714.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
0575	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	3,686.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0580	609-71000	CURB (SPECIAL)	573.000	0.000		
			LF	0.000	0.00	
			12.40000	0.000		0.00
0585	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	5,997.000	0.000		
			SF	0.000	0.00	
			5.75000	0.000		0.00
0590	610-00055	MEDIAN COVER MATERIAL (STONE)	12,200.000	0.000		
			SF	0.000	0.00	
			2.10000	0.000		0.00
0595	612-00001	*DELINEATOR (TYPE I)	219.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	612-00002	*DELINEATOR (TYPE II)	6.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0605	612-00003	*DELINEATOR (TYPE III)	47.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0610	613-00075	*3/4 INCH ELECTRICAL CONDUIT	24.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0615	613-00200	*2 INCH ELECTRICAL CONDUIT	11,386.000	80.000		
			LF	0.000	0.00	
			4.45000	80.000		356.00
0620	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	942.000	0.000		
			LF	0.000	0.00	
			10.15000	0.000		0.00
0625	613-00300	*3 INCH ELECTRICAL CONDUIT	3,894.000	0.000		
			LF	0.000	0.00	
			6.10000	0.000		0.00
0630	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,625.000	0.000		
			LF	133.000	731.50	
			5.50000	133.000		731.50
0635	613-04100	*ELECTRICAL SYSTEM MODIFICATIONS	1.000	0.000		
			L S	0.000	0.00	
			3,507.00000	0.000		0.00
0640	613-07000	*PULL BOX (SPECIAL)	9.000	0.000		
			EACH	0.000	0.00	
			604.00000	0.000		0.00
0645	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			39,875.00000	0.000		0.00
0650	613-16000	*LUMINAIRE (SPECIAL)	18.000	0.000		
			EACH	0.000	0.00	
			1,818.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0650		MATERIAL ALLOWANCE LUMINAIRES AND HARDWARE		0.000		
			EACH	0.000	0.00	
			730.43000	0.000		0.00
0650		MATERIAL ALLOWANCE LUMINAIRE (SPEC.)		0.000		
			EACH	0.000	0.00	
			730.43000	0.000		0.00
0655	613-34300	*LIGHT STANDARD METAL (30 FOOT)	7.000	0.000		
			EACH	0.000	0.00	
			1,268.00000	0.000		0.00
0655		MATERIAL ALLOWANCE LIGHT POLES		0.000		
			EACH	0.000	0.00	
			883.70000	0.000		0.00
0655		MATERIAL ALLOWANCE LIGHT STANDARD (METAL)(30')		0.000		
			EACH	0.000	0.00	
			883.70000	0.000		0.00
0660	613-34400	*LIGHT STANDARD METAL (40 FOOT)	36.000	0.000		
			EACH	0.000	0.00	
			1,342.00000	0.000		0.00
0660		MATERIAL ALLOWANCE POLES AND HARDWARE		0.000		
			EACH	0.000	0.00	
			944.57000	0.000		0.00
0660		MATERIAL ALLOWANCE LIGHT STANDARD (METAL)(40')		0.000		
			EACH	0.000	0.00	
			944.57000	0.000		0.00
0665	613-35080	*LIGHT STANDARD STEEL HIGH MAST (80 FOOT)	10.000	0.000		
			EACH	0.000	0.00	
			5,573.00000	0.000		0.00
0665		MATERIAL ALLOWANCE HIGH MAST POLES		0.000		
			EACH	0.000	0.00	
			4,481.00000	0.000		0.00
0665		MATERIAL ALLOWANCE LIGHT STANDARD (STEEL)(HIGH MAST)(80')		0.000		
			EACH	0.000	0.00	
			4,481.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0670	613-40010	*LIGHT STANDARD FOUNDATION	26.000	0.000		
			EACH	0.000	0.00	
			661.00000	0.000		0.00
0675	613-50000	*LOWERING DEVICE	10.000	0.000		
			EACH	0.000	0.00	
			4,153.00000	0.000		0.00
0675		MATERIAL ALLOWANCE LOWERING DEVICE FOR HIGH MAST		0.000		
			EACH	0.000	0.00	
			3,364.14000	0.000		0.00
0675		MATERIAL ALLOWANCE PORTABLE POWER UNIT		0.000		
			EACH	0.000	0.00	
			2,156.60000	0.000		0.00
0675		MATERIAL ALLOWANCE LOWERING DEVICE		0.000		
			EACH	0.000	0.00	
			3,364.14000	0.000		0.00
0680	613-50050	*PORTABLE POWER UNIT	1.000	0.000		
			EACH	0.000	0.00	
			2,709.00000	0.000		0.00
0680		MATERIAL ALLOWANCE PORTABLE POWER UNIT		0.000		
			EACH	0.000	0.00	
			2,156.60000	0.000		0.00
0685	613-50100	*LIGHTING CONTROL CENTER	10.000	0.000		
			EACH	0.000	0.00	
			2,623.00000	0.000		0.00
0690	613-50150	*SECONDARY SERVICE PEDESTAL	15.000	0.000		
			EACH	0.000	0.00	
			1,616.00000	0.000		0.00
0695	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	49.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0700	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	80.000	0.000		
			EACH	0.000	0.00	
			510.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0700		MATERIAL ALLOWANCE LIGHT FIXTURES		0.000		
			EACH	0.000	0.00	
			339.29000	0.000		0.00
0700		MATERIAL ALLOWANCE LUMINAIRE (400W)		0.000		
			EACH	0.000	0.00	
			230.27000	0.000		0.00
0705	614-00011	*SIGN PANEL (CLASS I)	242.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0710	614-00012	*SIGN PANEL (CLASS II)	332.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0715	614-00013	*SIGN PANEL (CLASS III)	1,051.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0720	614-00040	*SIGN POST (SPECIAL)	25.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0725	614-00200	*STEEL SIGN POST (U-2)	57.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0730	614-00218	*STEEL SIGN POST (2.25X2.25 INCH TUBING)	183.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0735	614-01226	*STEEL SIGN POST (W 12X26)	80.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0740	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND)(POST AND SLIPBASE)	381.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0745	614-03007	*CONCRETE FOOTING (TYPE 7)	4.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0750	614-31800	*MONOTUBE OVERHEAD SIGN CANTILEVER (18 INCH DIAMETER)	2.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0755	614-70117	*PEDESTRIAN SIGNAL FACE (16)	12.000	0.000		
			EACH	0.000	0.00	
			471.00000	0.000		0.00
0755		MATERIAL ALLOWANCE PED. SIGNAL FACE (16)		0.000		
			EACH	0.000	0.00	
			395.00000	0.000		0.00
0760	614-70216	*TRAFFIC SIGNAL FACE (8-8)	4.000	0.000		
			EACH	0.000	0.00	
			409.00000	0.000		0.00
0760		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (8-8)		0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0765	614-70328	*TRAFFIC SIGNAL FACE (12-8-8)	4.000	0.000		
			EACH	0.000	0.00	
			549.00000	0.000		0.00
0765		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-8-8)		0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0770	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	20.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0770		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12)		0.000		
			EACH	0.000	0.00	
			391.00000	0.000		0.00
0775	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	6.000	0.000		
			EACH	0.000	0.00	
			703.00000	0.000		0.00
0775		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12-12-12)		0.000		
			EACH	0.000	0.00	
			415.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0780	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	1,177.000	0.000		
			LF	0.000	0.00	
			10.40000	0.000		0.00
0780		MATERIAL ALLOWANCE LOOP DETECT (PREFAB)(SPEC.)		0.000		
			LF	1,020.000	9,914.40	
			9.72000	1,020.000		9,914.40
0785	614-72875	*LOOP DETECTOR WIRE	1,280.000	0.000		
			LF	640.000	1,152.00	
			1.80000	640.000		1,152.00
0790	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	2.000	0.000		
			EACH	0.000	0.00	
			9,868.00000	0.000		0.00
0790		MATERIAL ALLOWANCE CAMERAS & CONTROLLERS		0.000		
			EACH	0.000	0.00	
			9,380.54000	0.000		0.00
0795	614-72887	*MICROWAVE VEHICLE RADAR DETECTOR	2.000	0.000		
			EACH	0.000	0.00	
			7,038.00000	0.000		0.00
0795		MATERIAL ALLOWANCE MICROWAVE RADAR VEHICLE DETECTOR		0.000		
			EACH	2.000	10,000.00	
			5,000.00000	2.000		10,000.00
0800	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	6.000	0.000		
			EACH	0.000	0.00	
			7,144.00000	0.000		0.00
0800		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLES		0.000		
			EACH	0.000	0.00	
			4,336.95000	0.000		0.00
0800		MATERIAL ALLOWANCE SIGNAL/LIGHT POLE (STEEL)(1 ARM)		0.000		
			EACH	0.000	0.00	
			4,336.95000	0.000		0.00
0805	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	2.000	0.000		
			EACH	0.000	0.00	
			913.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0805		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE (STEEL)		0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0810	614-84100	*TRAFFIC SIGNAL PEDESTAL POLE ALUMINUM	4.000	0.000		
			EACH	0.000	0.00	
			688.00000	0.000		0.00
0810		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE (ALUM.)		0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0815	614-85115	IMPACT ATTENUATOR (QUADGUARD)	0.000	0.000		
			EACH	0.000	0.00	
			32,000.00000	0.000		0.00
0817	614-85116	IMPACT ATTEN (QUADGUARD) (SPEC) CMO # 5 ADDED ON 6TH AVE. TO PROTECT PIER COLUMNS	2.000	0.000		
			EACH	0.000	0.00	
			20,440.00000	0.000		0.00
0820	614-86238	*TRAFFIC SIGNAL CONTROLLER (SOLID STATE) (FULL-ACTUATED)	2.000	0.000		
			EACH	0.000	0.00	
			15,446.00000	0.000		0.00
0820		MATERIAL ALLOWANCE SIGNAL CONTROLLER		0.000		
			EACH	0.000	0.00	
			12,100.00000	0.000		0.00
0825	614-87010	*FIBER OPTIC CABLE (SINGLE MODE) (12 FIBER)	2,903.000	0.000		
			LF	0.000	0.00	
			2.70000	0.000		0.00
0830	621-00450	*DETOUR PAVEMENT	21,725.000	351.000		
			SY	4,422.000	88,440.00	
			20.00000	4,773.000		95,460.00
0835	625-00000	CONSTRUCTION SURVEYING	1.000	0.050		
			L S	0.050	5,000.00	
			100,000.00000	0.100		10,000.00
0840	626-00000	*MOBILIZATION	0.400	0.000		
			L S	0.100	30,508.38	
			305,083.75000	0.100		30,508.38

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0845	627-00002	*THERMOPLASTIC PAVEMENT MARKING	3,237.000	0.000		
			SF	0.000	0.00	
			1.70000	0.000		0.00
0850	627-00005	*EPOXY PAVEMENT MARKING	169.000	0.000		
			GAL	0.000	0.00	
			65.00000	0.000		0.00
0855	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	907.000	0.000		
			GAL	30.000	1,050.00	
			35.00000	30.000		1,050.00
0860	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	540.000	0.000		
			SF	0.000	0.00	
			8.75000	0.000		0.00
0865	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	2,957.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0870	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	511.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0875	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	2,018.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
0880	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,600.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
0885	629-01002	SURVEY MONUMENT (TYPE 2)	10.000	0.000		
			EACH	0.000	0.00	
			511.00000	0.000		0.00
0890	629-01004	SURVEY MONUMENT (TYPE 4)	12.000	0.000		
			EACH	0.000	0.00	
			511.00000	0.000		0.00
0895	630-00000	*FLAGGING	7,290.500	103.500		
			HOOR	628.500	11,313.00	
			18.00000	732.000		13,176.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0900	630-00003	*UNIFORMED TRAFFIC CONTROL	990.500	0.000		
			HOOR	141.250	5,650.00	
			40.00000	141.250		5,650.00
0905	630-00004	*TRAFFIC CONTROL VEHICLE	2.000	0.500		
			EACH	0.500	625.00	
			1,250.00000	1.000		1,250.00
0910	630-00007	*TRAFFIC CONTROL INSPECTION	200.000	11.000		
			DAY	8.000	600.00	
			75.00000	19.000		1,425.00
0915	630-00012	*TRAFFIC CONTROL MANAGEMENT	524.000	15.000		
			DAY	27.000	10,125.00	
			375.00000	42.000		15,750.00
0920	630-80001	*FLASHING BEACON (PORTABLE)	4.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0925	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0930	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	36.000	2.000		
			EACH	0.000	0.00	
			100.00000	2.000		200.00
0935	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	67.000	17.500		
			EACH	0.000	0.00	
			100.00000	17.500		1,750.00
0940	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0945	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	280.000	140.000		
			SF	0.000	0.00	
			20.00000	140.000		2,800.00
0950	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	0.000		
			EACH	1.500	15,000.00	
			10,000.00000	1.500		15,000.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0955	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000 EACH 2,500.00000	1.000 0.000 1.000	0.00 0.00	2,500.00
0960	630-80360	*DRUM CHANNELIZING DEVICE	230.000 EACH 65.00000	104.500 10.500 115.000	682.50 682.50	7,475.00
0965	630-80370	CONCRETE BARRIER (TEMPORARY)	12,810.000 LF 22.00000	20.000 660.000 680.000	14,520.00 14,520.00	14,960.00
0970	630-80380	*TRAFFIC CONE	300.000 EACH 12.00000	125.000 0.000 125.000	0.00 0.00	1,500.00
0975	630-80520	*MOBILE PAVEMENT MARKING ZONE	19.000 DAY 250.00000	0.000 0.000 0.000	0.00 0.00	0.00
0980	630-85010	IMPACT ATTENUATOR (TEMPORARY)	2.000 EACH 10,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0985	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	1.000 L S 21,460.00000	0.300 0.450 0.750	9,657.00 9,657.00	16,095.00
0990	700-70010	F/A MINOR CONTRACT REVISIONS	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0995	700-70011	F/A PARTNERING	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1000	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	12,215.860 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1005	700-70013	F/A CONCRETE INCENTIVE PAYMENT	121,705.380 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1010	700-70020	F/A ON-THE-JOB TRAINEE	1,025.200	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70035	F/A FUEL COST ADJUSTMENT	3,379.630	-29.000		
			F A	-548.540	-548.54	
			1.00000	-577.540		-577.54
1030	700-70035	F/A ROADWAY SMOOTHNESS	18,002.550	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70060	F/A ADJUST UTILITY	78,237.700	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70070	F/A OBTAIN FIBER OPTIC SERVICE FROM ICG	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70070	F/A OBTAIN POWER SOURCE FROM XCEL	22,158.100	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1050	700-70130	F/A REPAIR LANDSCAPING	5,336.260	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1141	900-00014	ADDED ITEM (LUMP SUM)/ ROADWAY PROFILE MODIFICATION AT STR. F-17-IW	1.000	0.000		
			L S	0.000	0.00	
			41,658.60000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 24
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1515	626-01000	PUBLIC INFO SERVICES	1.000	0.000		
			L S	0.000	0.00	
			23,725.00000	0.000		0.00
1520	900-00007	ADDED ITEM (EACH)/ TEMPORARY LUMINAIRES	4.000	0.000		
			EACH	4.000	1,320.00	
			330.00000	4.000		1,320.00
1525	900-00006	ADDED ITEM (DOLLAR)/ VIOLATIONS OF TRAFFIC CONTROL PLAN	-450.000	0.000		
			DOL	-150.000	-150.00	
			1.00000	-150.000		-150.00
1530	206-00065	STR BKFL (FLOW-FILL) STORM SEWER PIPE BACKFILL	133.000	0.000		
			CY	133.000	5,965.05	
			44.85000	133.000		5,965.05
1535	900-00006	ADDED ITEM (DOLLAR)/ PROJECT COMMUNICATIONS	11,140.930	0.000		
			DOL	453.240	453.24	
			1.00000	453.240		453.24
1540	630-80378	GLARE SCREEN (TEMP) ADDED TO MEDIAN BARRIER FOR I-225 DETOUR	620.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00
1545	202-00750	REM LUMINAIRE XCEL WORK BEHIND SCHEDULE, LUMINAIRES REMOVED AS NEEDED	3.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
1550	203-01620	*SWEEPING AS DIRECTED BY THE ENGINEER	25.999	0.000		
			HOOR	0.000	0.00	
			130.00000	0.000		0.00
1555	900-00014	ADDED ITEM (LUMP SUM)/ 2ND AVE. STORM SEWER DELAY	1.000	0.000		
			L S	0.000	0.00	
			7,069.87000	0.000		0.00
1565	210-00810	RES GROUND SIGN ADDED PER ENGINEER	3.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
1570	625-00001	CONST SURVEYING (HOOR)	48.000	0.000		
			HOOR	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 25
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1575	900-00006	ADDED ITEM (DOLLAR)/ RINKER MATERIALS' LIEN AGAINST TGT FOR PIPE	0.000 DOL	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1580	900-00006	ADDED ITEM (DOLLAR)/	6,345.760 DOL	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1585	900-00014	ADDED ITEM (LUMP SUM)/ CMO # 2 : SUBGRADE STABILIZATION	1.000 L S	0.000 0.000	0.00 0.00	0.00
			24,405.68000	0.000		0.00
1590	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHT TRUCKS, HYDRATED LIME	-702.000 DOL	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1595	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION - SLPOE & DITCH	-300.000 DOL	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1600	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION - CONCRETE PAVEMENT	-170.000 DOL	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1605	900-00012	ADDED ITEM (FOOT)/ REMOVAL OF FENCE TOPRAIL IN LIEU OF REMOVE/REPLACE FENCE	2,265.000 LF	0.000 0.000	0.00 0.00	0.00
			1.10000	0.000		0.00
1650	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHT TRUCKS 900-00006 ADDED ITEM DOLLAR	0.000 DOL	0.000 0.000	0.00 0.00	0.00
			20.00000	0.000		0.00
1655	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHT TRUCK	-100.000 DOL	0.000 0.000	0.00 0.00	0.00
			1.00000	0.000		0.00
1700	607-60266	16 FT GATE D (CL)	1.000 EACH	0.000 0.000	0.00 0.00	0.00
			1,373.00000	0.000		0.00
1705	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL COST FOR GIRDER ERECTION ENGINEERING	1.000 L S	0.000 0.000	0.00 0.00	0.00
			6,560.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 26
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1710	900-00014	ADDED ITEM (LUMP SUM)/ HIGH MAST OBSTRUCTION LIGHTS	1.000	0.000		
		L S		0.000	0.00	
			25,073.85000	0.000		0.00
1715	900-00014	ADDED ITEM (LUMP SUM)/ MCR LINE #17 - RAIL ANCHOR SLAB SEALING	1.000	0.000		
		L S		0.000	0.00	
			2,255.00000	0.000		0.00
1720	900-00006	ADDED ITEM (DOLLAR)/ E.L.C. CLAIM FILED 4/7/05	0.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
1725	900-00006	ADDED ITEM (DOLLAR)/ OVER RUN TRAFFIC CONTRL DEVICES	2,200.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 8,894,589.34 \$	607,937.93 \$	725,064.23
CAT NO0300 F-17-IW (NB)						
1060	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
		EACH		0.000	0.00	
			40,000.00000	0.000		0.00
1065	206-00100	*STRUCTURE BACKFILL (CLASS 1)	742.000	0.000		
		CY		0.000	0.00	
			12.00000	0.000		0.00
1070	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	742.000	0.000		
		CY		0.000	0.00	
			14.50000	0.000		0.00
1075	206-01781	SHORING (AREA 1)	0.800	0.000		
		L S		0.000	0.00	
			27,500.00000	0.000		0.00
1080	503-00024	*DRILLED CAISSON (24 INCH)	688.000	0.000		
		LF		0.000	0.00	
			32.00000	0.000		0.00
1085	515-00400	*CONCRETE SEALER	1,120.000	0.000		
		SY		0.000	0.00	
			3.33000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 27
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-17-IW (NB)						
1090	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	146.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
1090		MATERIAL ALLOWANCE EXPANSION DEVICE (0-4")		0.000		
			LF	0.000	0.00	
			50.50000	0.000		0.00
1095	601-03040	CONCRETE CLASS D (BRIDGE)	444.000	0.000		
			CY	0.000	0.00	
			235.00000	0.000		0.00
1100	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	1,013.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1105	601-40301	*STRUCTURAL CONCRETE COATING	835.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
1110	602-00000	*REINFORCING STEEL	9,796.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
1115	602-00020	*REINFORCING STEEL (EPOXY COATED)	59,577.000	0.000		
			LB	0.000	0.00	
			0.52000	0.000		0.00
1120	606-10700	*BRIDGE RAIL TYPE 7	264.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1125	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	250.000	0.000		
			LF	0.000	0.00	
			19.85000	0.000		0.00
1125		MATERIAL ALLOWANCE FENCE (CHAINLINK)(36")(SPEC)		0.000		
			LF	0.000	0.00	
			11.26074	0.000		0.00
1130	613-00075	*3/4 INCH ELECTRICAL CONDUIT	100.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 28
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-17-IW (NB)						
1135	613-00300	*3 INCH ELECTRICAL CONDUIT	132.000	0.000		
			LF	0.000	0.00	
			6.10000	0.000		0.00
1140	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	3,041.000	0.000		
			SF	0.000	0.00	
			40.00000	0.000		0.00
1140		MATERIAL ALLOWANCE CONCRETE BOX GIRDERS		0.000		
			SF	0.000	0.00	
			27.32556	0.000		0.00
1145	626-00000	*MOBILIZATION	0.100	0.000		
			L S	0.025	7,627.09	
			305,083.75000	0.025		7,627.09
			CAT 0300	CURRENT AMT \$	436,495.92 \$	7,627.09 \$
CAT NO0301 F-17-IX (SB)						
1150	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00
1155	206-00100	*STRUCTURE BACKFILL (CLASS 1)	750.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
1160	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	750.000	0.000		
			CY	0.000	0.00	
			14.50000	0.000		0.00
1165	503-00024	*DRILLED CAISSON (24 INCH)	1,193.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
1170	515-00400	*CONCRETE SEALER	1,119.000	0.000		
			SY	0.000	0.00	
			3.33000	0.000		0.00
1175	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	146.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 F-17-IX (SB)						
1175		MATERIAL ALLOWANCE EXPANSION DEVICE (0-4")		0.000		
			LF	0.000	0.00	
			50.50000	0.000		0.00
1180	601-03040	CONCRETE CLASS D (BRIDGE)	446.000	0.000		
			CY	0.000	0.00	
			235.00000	0.000		0.00
1185	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	1,012.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1190	601-40301	*STRUCTURAL CONCRETE COATING	834.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
1195	602-00000	*REINFORCING STEEL	10,500.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
1200	602-00020	*REINFORCING STEEL (EPOXY COATED)	59,527.000	0.000		
			LB	0.000	0.00	
			0.52000	0.000		0.00
1205	606-10700	*BRIDGE RAIL TYPE 7	264.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1210	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	250.000	0.000		
			LF	0.000	0.00	
			19.85000	0.000		0.00
1210		MATERIAL ALLOWANCE FENCE (CHAINLINL)(36")(SPEC)		0.000		
			LF	0.000	0.00	
			11.26074	0.000		0.00
1215	613-00075	*3/4 INCH ELECTRICAL CONDUIT	87.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1220	613-00300	*3 INCH ELECTRICAL CONDUIT	155.000	0.000		
			LF	0.000	0.00	
			6.10000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 30
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 F-17-IX (SB)						
1225	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	3,039.000	0.000		
			SF	0.000	0.00	
			40.00000	0.000		0.00
1225		MATERIAL ALLOWANCE PRECAST BOX GIRDERS		0.000		
			SF	0.000	0.00	
			27.32000	0.000		0.00
1230	626-00000	*MOBILIZATION	0.100	0.000		
			L S	0.025	7,627.09	
			305,083.75000	0.025		7,627.09
			CAT 0301	CURRENT AMT \$	431,609.59 \$	7,627.09 \$
CAT NO0302 F-17-LU (NB)						
1235	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00
1240	206-00000	STRUCTURE EXCAVATION	1,873.000	0.000		
			CY	0.000	0.00	
			7.35000	0.000		0.00
1245	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,106.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
1250	206-00200	STRUCTURE BACKFILL (CLASS 2)	541.000	0.000		
			CY	0.000	0.00	
			12.10000	0.000		0.00
1255	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,106.000	0.000		
			CY	0.000	0.00	
			14.50000	0.000		0.00
1260	503-00024	*DRILLED CAISSON (24 INCH)	735.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
1265	503-00060	*DRILLED CAISSON (60 INCH)	102.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 31
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 F-17-LU (NB)						
1270	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	176.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
1275	515-00400	*CONCRETE SEALER	1,816.000	0.000		
			SY	0.000	0.00	
			3.33000	0.000		0.00
1280	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	121.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
1280		MATERIAL ALLOWANCE EXPANSION DEVICE (0-4")		0.000		
			LF	0.000	0.00	
			50.50000	0.000		0.00
1285	601-03040	CONCRETE CLASS D (BRIDGE)	763.300	0.000		
			CY	0.000	0.00	
			235.00000	0.000		0.00
1290	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	1,637.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1295	601-40301	*STRUCTURAL CONCRETE COATING	1,764.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
1300	602-00000	*REINFORCING STEEL	42,572.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
1305	602-00020	*REINFORCING STEEL (EPOXY COATED)	214,568.000	0.000		
			LB	0.000	0.00	
			0.52000	0.000		0.00
1310	606-10700	*BRIDGE RAIL TYPE 7	543.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1315	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	490.000	0.000		
			LF	0.000	0.00	
			19.85000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 F-17-LU (NB)						
1315		MATERIAL ALLOWANCE FENCE (CHAINLINK)(36")(SPEC.)		0.000		
			LF	0.000	0.00	
			11.26074	0.000		0.00
1320	613-00075	*3/4 INCH ELECTRICAL CONDUIT	190.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1325	613-00300	*3 INCH ELECTRICAL CONDUIT	271.000	0.000		
			LF	0.000	0.00	
			6.10000	0.000		0.00
1330	618-10000	*PRECAST CONCRETE U GIRDER (PRE-TENSIONED)	811.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
1330		MATERIAL ALLOWANCE CONCRETE U GIRDER		0.000		
			LF	0.000	0.00	
			33.96072	0.000		0.00
1330		MATERIAL ALLOWANCE PRECAST CONC.U GIRDER (PRE-TENSIONED)		0.000		
			LF	0.000	0.00	
			127.26000	0.000		0.00
1335	626-00000	*MOBILIZATION	0.100	0.000		
			L S	0.025	7,627.09	
			305,083.75000	0.025		7,627.09
			CAT 0302	CURRENT AMT \$	774,876.57 \$	7,627.09 \$
						7,627.09
CAT NO0303 F-17-LV (SB)						
1340	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00
1345	206-00000	STRUCTURE EXCAVATION	1,873.000	0.000		
			CY	0.000	0.00	
			7.35000	0.000		0.00
1350	206-00100	*STRUCTURE BACKFILL (CLASS 1)	892.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 33
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 F-17-LV (SB)						
1355	206-00200	STRUCTURE BACKFILL (CLASS 2)	541.000	0.000		
			CY	0.000	0.00	
			12.10000	0.000		0.00
1360	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	892.000	0.000		
			CY	0.000	0.00	
			14.50000	0.000		0.00
1365	206-01781	SHORING (AREA 1)	0.200	0.000		
			L S	0.000	0.00	
			27,500.00000	0.000		0.00
1370	503-00024	*DRILLED CAISSON (24 INCH)	666.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
1375	503-00060	*DRILLED CAISSON (60 INCH)	98.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00
1380	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	342.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
1385	515-00400	*CONCRETE SEALER	1,836.000	0.000		
			SY	0.000	0.00	
			3.33000	0.000		0.00
1390	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	121.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
1390		MATERIAL ALLOWANCE EXPANSION DEVICE (0-4")		0.000		
			LF	0.000	0.00	
			50.50000	0.000		0.00
1395	601-03040	CONCRETE CLASS D (BRIDGE)	731.300	0.000		
			CY	0.000	0.00	
			235.00000	0.000		0.00
1395		MATERIAL ALLOWANCE PRE-CAST CONCRETE DECK PANELS		0.000		
			CY	0.000	0.00	
			61.86000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 34
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 F-17-LV (SB)						
1400	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	1,643.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1405	601-40301	*STRUCTURAL CONCRETE COATING	1,764.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
1410	602-00000	*REINFORCING STEEL	38,730.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
1415	602-00020	*REINFORCING STEEL (EPOXY COATED)	214,519.000	0.000		
			LB	0.000	0.00	
			0.52000	0.000		0.00
1420	606-10700	*BRIDGE RAIL TYPE 7	528.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1425	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	490.000	0.000		
			LF	0.000	0.00	
			19.85000	0.000		0.00
1425		MATERIAL ALLOWANCE FENCE (CHAINLINK)(36")(SPEC.)		0.000		
			LF	0.000	0.00	
			11.26074	0.000		0.00
1430	613-00075	*3/4 INCH ELECTRICAL CONDUIT	180.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1435	613-00300	*3 INCH ELECTRICAL CONDUIT	263.000	0.000		
			LF	0.000	0.00	
			6.10000	0.000		0.00
1440	618-10000	*PRECAST CONCRETE U GIRDER (PRE-TENSIONED)	811.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
1440		MATERIAL ALLOWANCE CONCRETE U GIRDERS		0.000		
			LF	0.000	0.00	
			161.06517	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 35
 ESTIMATE RUN 06/12/2003
 11:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 F-17-LV (SB)						
1445	626-00000	*MOBILIZATION	0.100	0.000		
			L S	0.025	7,627.09	
			305,083.75000	0.025		7,627.09
			CAT 0303	CURRENT AMT \$	803,239.99 \$	7,627.09 \$
CAT NO0304 RETAINING WALL						
1450	206-00000	STRUCTURE EXCAVATION	7,037.000	603.000		
			CY	0.000	0.00	
			7.35000	603.000		4,432.05
1455	206-00100	*STRUCTURE BACKFILL (CLASS 1)	29,015.000	0.000		
			CY	2,246.000	26,952.00	
			12.00000	2,246.000		26,952.00
1460	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	18,859.000	0.000		
			CY	1,365.000	19,792.50	
			14.50000	1,365.000		19,792.50
1465	504-04410	*BLOCK FACING	44,078.000	0.000		
			SF	4,987.000	37,402.50	
			7.50000	4,987.000		37,402.50
1470	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	70.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
1475	601-03040	CONCRETE CLASS D (BRIDGE)	540.000	0.000		
			CY	0.000	0.00	
			235.00000	0.000		0.00
1480	602-00020	*REINFORCING STEEL (EPOXY COATED)	81,185.000	0.000		
			LB	0.000	0.00	
			0.52000	0.000		0.00
1485	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	1,691.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
1490	607-13000	*FENCE MASONRY (SOUND BARRIER)	19,018.000	0.000		
			SF	0.000	0.00	
			23.75000	0.000		0.00

CONTID: C13574
 PCN: 13574-BID
 PROJECT: IM 2254-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 RETAINING WALL						
1490		MATERIAL ALLOWANCE FIRE HYDRANT ACCESS DOORS		0.000		
			SF	0.000	0.00	
			0.08822	0.000		0.00
1490		MATERIAL ALLOWANCE MSNRY BLOCK		0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
1495	626-00000	*MOBILIZATION	0.200	0.000		
			L S	0.050	15,254.19	
			305,083.75000	0.050		15,254.19
1560	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL GROUTED SOUNDWALL AREA	1.000	0.000		
			L S	0.000	0.00	
			3,727.10000	0.000		0.00
			CAT 0304	CURRENT AMT	\$ 1,799,985.00 \$	99,401.19 \$ 103,833.24
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1500	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			45,000.00000	1.000		45,000.00
1505	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
1510	620-00020	SANITARY FACILITY	3.000	1.000		
			EACH	2.000	4,400.00	
			2,200.00000	3.000		6,600.00
			CAT 0400	CURRENT AMT	\$ 76,600.00 \$	4,400.00 \$ 76,600.00
PROJECT TOTAL			CURRENT AMT	\$13,217,396.41 \$	742,247.48 \$	936,005.83