

ESTIMATE SUMMARY

CONTID: C13578

ESTIMATE NO: 0010 FINL

SPEC YR: 2002

PCN: 13578-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 306.0 DAYS

TIME ALLOW:

308 CALENDAR DAYS

US 385, Wolf Creek (C)

PERCENT TIME: 99.35

ORIG TIME ALLOW:

308 CALENDAR DAYS

PROJECT NO:

BR 385A-013

US 385, Wolf Creek (C)

NAME OF ROAD:

385

PROJECT COUNTIES:

PROWERS

CONTRACTOR:

TLM CONSTRUCTORS, INC.

PAY PERIOD ENDING

03/16/2004

DATE TIME STARTED 12/02/2002

P.O. BOX 505

DATE LET

10/10/2002

DATE WORK BEGAN

DATE AWARDED

10/31/2002

DATE TIME STOPPED 10/03/2003

DATE CONTRACT EXECUTED

11/14/2002

DATE ACCEPTED 10/03/2003

SWINK

CO 81077

719-384-5956

DATE NOTICE TO PROCEED

12/02/2002

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,947,461.57 PARTICIPATING	\$ 1,946,861.57	\$ 0.00
AWARD PROJECT AMT:	\$ 1,981,378.60 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.97% TOTAL EARNINGS	1,946,861.57	0.00
FUNDS AVAILABLE:	\$ 600.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,946,861.57	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	8,030.19
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,946,861.57	8,030.19
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,946,861.57	8,030.19
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 8,030.19

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 03/16/2004

14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			13,000.00000	1.000		13,000.00
0010	202-00010	REMOVAL OF TREE	11.000	11.000		
			EACH	0.000	0.00	
			350.00000	11.000		3,850.00
0015	202-00015	REMOVAL OF HEADWALL	3.000	3.000		
			EACH	0.000	0.00	
			225.00000	3.000		675.00
0020	202-00035	REMOVAL OF PIPE	367.000	367.000		
			LF	0.000	0.00	
			8.00000	367.000		2,936.00
0025	202-00090	REMOVAL OF DELINEATOR	37.000	37.000		
			EACH	0.000	0.00	
			5.00000	37.000		185.00
0030	202-00210	REMOVAL OF CONCRETE PAVEMENT	329.000	329.000		
			SY	0.000	0.00	
			7.00000	329.000		2,303.00
0035	202-00220	REMOVAL OF ASPHALT MAT	4,001.000	4,001.000		
			SY	0.000	0.00	
			1.50000	4,001.000		6,001.50
0040	202-00250	*REMOVAL OF PAVEMENT MARKING	380.000	380.000		
			SF	0.000	0.00	
			2.00000	380.000		760.00
0045	202-00810	*REMOVAL OF GROUND SIGN	17.000	17.000		
			EACH	0.000	0.00	
			90.00000	17.000		1,530.00
0050	202-01000	*REMOVAL OF FENCE	4,225.000	4,225.000		
			LF	0.000	0.00	
			1.20000	4,225.000		5,070.00
0055	202-04002	CLEAN CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	18,602.000	18,602.000		
			CY	0.000	0.00	
			6.20000	18,602.000		115,332.40
0065	203-00062	EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	160.000	160.000		
			CY	0.000	0.00	
			9.75000	160.000		1,560.00
0070	203-01500	BLADING	11.000	11.000		
			HOUR	0.000	0.00	
			85.00000	11.000		935.00
0075	203-01510	BACKHOE	14.000	14.000		
			HOUR	0.000	0.00	
			70.00000	14.000		980.00
0080	203-01597	POTHOLING	0.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0085	206-00510	FILTER MATERIAL (CLASS A)	213.000	213.000		
			CY	0.000	0.00	
			40.00000	213.000		8,520.00
0090	207-00205	TOPSOIL	2,700.000	2,700.000		
			CY	0.000	0.00	
			4.50000	2,700.000		12,150.00
0095	208-00011	*EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0100	208-00020	*SILT FENCE	230.000	230.000		
			LF	0.000	0.00	
			1.40000	230.000		322.00
0105	208-00050	STORM DRAIN INLET PROTECTION	1.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0110	208-00070	STABILIZED CONSTRUCTION ENTRANCE	3.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00810	RESET GROUND SIGN	1.000 EACH 140.00000	1.000 0.000 1.000	0.00	140.00
0120	210-02900	RELAY RIPRAP	40.000 CY 10.00000	40.000 0.000 40.000	0.00	400.00
0125	212-00006	*SEEDING (NATIVE)	10.000 ACRE 400.00000	10.000 0.000 10.000	0.00	4,000.00
0130	213-00003	*MULCHING (WEED FREE)	10.000 ACRE 330.00000	10.000 0.000 10.000	0.00	3,300.00
0135	213-00061	*MULCH TACKIFIER	1,500.000 LB 2.00000	1,500.000 0.000 1,500.000	0.00	3,000.00
0140	304-06007	AGGREGATE BASE COURSE (CLASS 6)	1,132.000 CY 21.00000	1,132.000 0.000 1,132.000	0.00	23,772.00
0145	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	9,750.320 TON 46.00000	9,750.320 0.000 9,750.320	0.00	448,514.72
0146	700-70034	F/A MIX DESIGN	0.751 F A 4,000.00000	0.751 0.000 0.751	0.00	3,004.00
0147	900-00014	ADDED ITEM (LUMP SUM)/ MOB OF EXTRA BIN FOR NEW MIX DESIGN	1.000 L S 15,000.00000	1.000 0.000 1.000	0.00	15,000.00
0148	700-70035	F/A ADDITIONAL ASPHALT CEMENT	0.000 F A 5,000.00000	0.000 0.000 0.000	0.00	0.00
0150	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	2,352.000 GAL 2.00000	2,352.000 0.000 2,352.000	0.00	4,704.00

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	1,255.000	1,255.000		
			SY	0.000	0.00	
			1.75000	1,255.000		2,196.25
0160	506-00212	RIPRAP (12 INCH)	9.000	9.000		
			CY	0.000	0.00	
			75.00000	9.000		675.00
0165	506-00218	RIPRAP (18 INCH)	1,246.000	1,246.000		
			CY	0.000	0.00	
			48.00000	1,246.000		59,808.00
0170	507-00000	CONCRETE SLOPE AND DITCH PAVING	1.000	1.000		
			CY	0.000	0.00	
			390.00000	1.000		390.00
0175	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	15.000	15.000		
			TON	0.000	0.00	
			100.00000	15.000		1,500.00
0180	601-01000	CONCRETE CLASS B	2.000	2.000		
			CY	0.000	0.00	
			465.00000	2.000		930.00
0185	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	57.000	57.000		
			LF	0.000	0.00	
			68.00000	57.000		3,876.00
0190	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	75.000	75.000		
			LF	0.000	0.00	
			80.00000	75.000		6,000.00
0195	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0200	603-10180	18 INCH CORRUGATED STEEL PIPE	203.000	203.000		
			LF	0.000	0.00	
			58.00000	203.000		11,774.00
0200		MATERIAL ALLOWANCE 18" CSP		0.000		
			LF	0.000	0.00	
			7.35000	0.000		0.00

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	603-10240	24 INCH CORRUGATED STEEL PIPE	170.000	170.000		
			LF	0.000	0.00	
			70.00000	170.000		11,900.00
0205		MATERIAL ALLOWANCE 24" CSP		0.000		
			LF	0.000	0.00	
			9.83000	0.000		0.00
0210	603-30018	18 INCH STEEL END SECTION	5.000	5.000		
			EACH	0.000	0.00	
			300.00000	5.000		1,500.00
0210		MATERIAL ALLOWANCE 18" STEEL END SECTIONS		0.000		
			EACH	0.000	0.00	
			72.00000	0.000		0.00
0215	603-30024	24 INCH STEEL END SECTION	8.000	8.000		
			EACH	0.000	0.00	
			325.00000	8.000		2,600.00
0215		MATERIAL ALLOWANCE 24" STEEL END SECTIONS		0.000		
			EACH	0.000	0.00	
			107.00000	0.000		0.00
0220	604-00505	INLET TYPE D (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0225	604-30010	MANHOLE SLAB BASE (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0230	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	526.000	526.000		
			LF	0.000	0.00	
			13.00000	526.000		6,838.00
0235	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			800.00000	4.000		3,200.00
0240	606-01385	*TRANSITION TYPE 3J	10.000	10.000		
			EACH	0.000	0.00	
			825.00000	10.000		8,250.00

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0245	606-01390	*END ANCHORAGE TYPE 3K	9.000	9.000		
			EACH	0.000	0.00	
			700.00000	9.000		6,300.00
0250	606-02003	*END ANCHORAGE (NONFLARED)	1.000	1.000		
			EACH	0.000	0.00	
			1,650.00000	1.000		1,650.00
0255	606-02005	*END ANCHORAGE (FLARED)	2.000	2.000		
			EACH	0.000	0.00	
			1,300.00000	2.000		2,600.00
0260	607-00005	*END POST	8.000	8.000		
			EACH	0.000	0.00	
			120.00000	8.000		960.00
0265	607-00010	*CORNER AND LINE BRACE POST	5.000	5.000		
			EACH	0.000	0.00	
			130.00000	5.000		650.00
0270	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	4,225.000	4,225.000		
			LF	0.000	0.00	
			2.70000	4,225.000		11,407.50
0275	607-11580	*FENCE (TEMPORARY)	0.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0280	609-60011	CURB TYPE 6 (SECTION M)	270.000	270.000		
			LF	0.000	0.00	
			4.00000	270.000		1,080.00
0285	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	45.000	45.000		
			EACH	0.000	0.00	
			30.00000	45.000		1,350.00
0290	612-00043	*DELINEATOR (FLEXIBLE) (TYPE III)	5.000	5.000		
			EACH	0.000	0.00	
			34.00000	5.000		170.00
0295	614-00011	*SIGN PANEL (CLASS I)	53.000	53.000		
			SF	0.000	0.00	
			29.00000	53.000		1,537.00

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0300	614-01502	*STEEL SIGN POST (2 INCH ROUND)	83.000	83.000		
			LF	0.000	0.00	
			14.00000	83.000		1,162.00
0305	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	12.000	12.000		
			LF	0.000	0.00	
			40.00000	12.000		480.00
0310	615-00050	EMBANKMENT PROTECTOR TYPE 5	3.000	3.000		
			EACH	0.000	0.00	
			850.00000	3.000		2,550.00
0315	619-50240	*3 INCH PLASTIC PIPE	1,655.000	1,655.000		
			LF	0.000	0.00	
			21.00000	1,655.000		34,755.00
0320	621-00450	DETOUR PAVEMENT	0.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0325	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			43,000.00000	1.000		43,000.00
0330	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			90,000.00000	1.000		90,000.00
0335	627-00001	*PAVEMENT MARKING PAINT	30.000	30.000		
			GAL	0.000	0.00	
			70.00000	30.000		2,100.00
0340	627-00005	*EPOXY PAVEMENT MARKING	102.000	102.000		
			GAL	0.000	0.00	
			100.00000	102.000		10,200.00
0341	627-30105	PVMT MKG PAINT (WS) RAILROD CROSSING SYMBOL	75.000	75.000		
			SF	0.000	0.00	
			8.00000	75.000		600.00
0345	629-01001	*SURVEY MONUMENT (TYPE 1)	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	630-00000	*FLAGGING	1,240.000	1,240.000		
			HOUR	0.000	0.00	
			21.00000	1,240.000		26,040.00
0355	630-00007	*TRAFFIC CONTROL INSPECTION	165.000	165.000		
			DAY	0.000	0.00	
			115.00000	165.000		18,975.00
0360	630-00012	*TRAFFIC CONTROL MANAGEMENT	140.000	140.000		
			DAY	0.000	0.00	
			400.00000	140.000		56,000.00
0365	630-80001	*FLASHING BEACON (PORTABLE)	2.000	2.000		
			EACH	0.000	0.00	
			400.00000	2.000		800.00
0370	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			250.00000	4.000		1,000.00
0375	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	4.000	4.000		
			EACH	0.000	0.00	
			60.00000	4.000		240.00
0380	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	20.000	20.000		
			EACH	0.000	0.00	
			105.00000	20.000		2,100.00
0385	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	8.000		
			EACH	0.000	0.00	
			105.00000	8.000		840.00
0390	630-80360	*DRUM CHANNELIZING DEVICE	100.000	100.000		
			EACH	0.000	0.00	
			58.00000	100.000		5,800.00
0395	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	0.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0400	630-80370	CONCRETE BARRIER (TEMPORARY)	720.000	720.000		
			LF	0.000	0.00	
			21.00000	720.000		15,120.00

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0405	630-80380	*TRAFFIC CONE	100.000	100.000		
			EACH	0.000	0.00	
			14.00000	100.000		1,400.00
0410	630-80401	DELINEATOR (TYPE I) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0415	700-70010	F/A MINOR CONTRACT REVISIONS	600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70012	F/A ASPHALT PAVEMENT INCENTIVE SMOOTHNESS	1,461.150	1,461.150		
			F A	0.000	0.00	
			1.00000	1,461.150		1,461.15
0425	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70025	F/A QUALITY INCENTIVE PAYMENT	-8,986.350	-8,986.350		
			F A	0.000	0.00	
			1.00000	-8,986.350		-8,986.35
0435	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70100	F/A RELOCATE UTILITY (BY UTILITY)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	1,147,223.17 \$	0.00 \$ 1,146,623.17
CAT NO0300 L-27-I						
0450	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			17,000.00000	1.000		17,000.00

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 L-27-I						
0455	206-00000	STRUCTURE EXCAVATION	1,120.000	1,120.000		
			CY	0.000	0.00	
			4.00000	1,120.000		4,480.00
0460	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	480.000	480.000		
			CY	0.000	0.00	
			55.00000	480.000		26,400.00
0465	206-00200	STRUCTURE BACKFILL (CLASS 2)	650.000	650.000		
			CY	0.000	0.00	
			9.00000	650.000		5,850.00
0470	206-01750	SHORING	0.000	0.000		
			L S	0.000	0.00	
			11,000.00000	0.000		0.00
0475	403-33741	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			46.00000	0.000		0.00
0480	502-00460	*PILE TIP	48.000	48.000		
			EACH	0.000	0.00	
			60.00000	48.000		2,880.00
0485	502-11253	*STEEL PILING (HP 12X53)	2,290.000	2,290.000		
			LF	0.000	0.00	
			23.00000	2,290.000		52,670.00
0485		MATERIAL ALLOWANCE PILING (12X53)		0.000		
			LF	0.000	0.00	
			9.80500	0.000		0.00
0486	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS	214.000	214.000		
			LF	0.000	0.00	
			18.40000	214.000		3,937.60
0490	509-00001	STRUCTURAL STEEL (GALVANIZED)	1,700.000	1,700.000		
			LB	0.000	0.00	
			3.00000	1,700.000		5,100.00
0495	515-00120	WATERPROOFING (MEMBRANE)	1,360.000	1,360.000		
			SY	0.000	0.00	
			8.00000	1,360.000		10,880.00

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 L-27-I							
0500	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	86.000	86.000			
			LF	0.000	0.00		
			110.00000	86.000		9,460.00	
0505	601-01040	*CONCRETE CLASS B (BRIDGE)	233.500	233.500			
			CY	0.000	0.00		
			245.00000	233.500		57,207.50	
0510	601-03040	*CONCRETE CLASS D (BRIDGE)	328.300	328.300			
			CY	0.000	0.00		
			315.00000	328.300		103,414.50	
0515	602-00000	REINFORCING STEEL	31,320.000	31,320.000			
			LB	0.000	0.00		
			0.55000	31,320.000		17,226.00	
0515		MATERIAL ALLOWANCE REINFORCING STEEL (BLACK)		0.000			
			LB	0.000	0.00		
			0.21300	0.000		0.00	
0520	602-00020	REINFORCING STEEL (EPOXY COATED)	88,651.000	88,651.000			
			LB	0.000	0.00		
			0.60000	88,651.000		53,190.60	
0520		MATERIAL ALLOWANCE REINFORCING STEEL (EPOXY)		0.000			
			LB	0.000	0.00		
			0.26300	0.000		0.00	
0525	606-11030	*BRIDGE RAIL TYPE 10M	624.000	624.000			
			LF	0.000	0.00		
			72.00000	624.000		44,928.00	
0530	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	10,106.300	10,106.300			
			SF	0.000	0.00		
			34.00000	10,106.300		343,614.20	
0530		MATERIAL ALLOWANCE PRESTRESS CONCRETE BOX		0.000			
			SF	0.000	0.00		
			20.98000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	758,238.40 \$	0.00 \$	758,238.40

CONTID: C13578
 PCN: 13578-BID
 PROJECT: BR 385A-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 03/16/2004
 14:53:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0535	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 20,000.00000	1.000 0.000 1.000	0.00	20,000.00
0540	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 20,000.00000	1.000 0.000 1.000	0.00	20,000.00
0545	620-00020	SANITARY FACILITY	1.000 EACH 2,000.00000	1.000 0.000 1.000	0.00	2,000.00
			CAT 0400	CURRENT AMT \$	42,000.00 \$	0.00 \$ 42,000.00
			PROJECT TOTAL	CURRENT AMT \$	1,947,461.57 \$	0.00 \$ 1,946,861.57