

ESTIMATE SUMMARY

CONTID: C13579-ALT

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 13579-ALTBID1

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 60.0 DAYS

TIME ALLOW:

693 CALENDAR DAYS

I-270 EXT., PHASE VI

PERCENT TIME: 8.66

ORIG TIME ALLOW:

693 CALENDAR DAYS

PROJECT NO:

C2706-033 - Alt. 1 Conc. Def.

I-270 EXT., PHASE VI Alternate 1 - Concrete Default

NAME OF ROAD:

270N

PROJECT COUNTIES:

ADAMS, REGION 6

CONTRACTOR:

EDWARD KRAEMER AND SONS INCORPORATED

PAY PERIOD ENDING

01/08/2007

DATE TIME STARTED 11/06/2006

ONE PLAIN VIEW RD

DATE LET

08/10/2006

DATE WORK BEGAN 11/06/2006

DATE AWARDED

09/25/2006

DATE TIME STOPPED

DATE CONTRACT EXECUTED

10/11/2006

DATE ACCEPTED

PLAIN

WI 53577 608/546-2311

DATE NOTICE TO PROCEED

11/06/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 15,542,915.60 PARTICIPATING	\$ 100,000.00	\$ 0.00
AWARD PROJECT AMT:	\$ 14,731,461.60 NON-PARTICIPATING	511,103.50	388,999.00
PERCENT COMPLETE:	3.93% TOTAL EARNINGS	611,103.50	388,999.00
FUNDS AVAILABLE:	\$ 14,931,812.10 STOCKPILED MATERIALS	47,025.46	47,025.46
	GROSS EARNINGS	658,128.96	436,024.46
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-18,333.11	-11,669.97
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	639,795.85	424,354.49
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	639,795.85	424,354.49
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 424,354.49

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00001	*CLEARING AND GRUBBING	3.000 ACRE 10,000.00000	0.290 0.300 0.590	3,000.00	5,900.00
0010	202-00010	*REMOVAL OF TREE	25.000 EACH 760.00000	25.000 0.000 25.000	0.00	19,000.00
0015	202-00200	*REMOVAL OF SIDEWALK	156.000 SY 8.00000	0.000 27.000 27.000	216.00	216.00
0020	202-00210	*REMOVAL OF CONCRETE PAVEMENT	26.000 SY 25.00000	0.000 0.000 0.000	0.00	0.00
0025	202-00220	*REMOVAL OF ASPHALT MAT	13,689.000 SY 4.00000	0.000 0.000 0.000	0.00	0.00
0030	202-00250	*REMOVAL OF PAVEMENT MARKING	6,500.000 SF 3.00000	617.000 0.000 617.000	0.00	1,851.00
0035	202-00805	REMOVAL OF OVERHEAD SIGN STRUCTURE	3.000 EACH 10,000.00000	0.000 0.000 0.000	0.00	0.00
0040	202-00810	REMOVAL OF GROUND SIGN	26.000 EACH 100.00000	0.000 0.000 0.000	0.00	0.00
0045	202-00821	REMOVAL OF SIGN PANEL	27.000 EACH 260.00000	0.000 0.000 0.000	0.00	0.00
0050	202-00895	REMOVAL OF IMPACT ATTENUATOR	6.000 EACH 1,800.00000	0.000 0.000 0.000	0.00	0.00
0055	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	639.000 LF 3.00000	0.000 75.000 75.000	225.00	225.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01140	REMOVAL OF GUARDRAIL TYPE 4	7,818.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0065	202-01300	*REMOVAL OF END ANCHORAGE	1.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0070	202-05150	*SANDBLASTING	74,282.000	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00
0075	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	20,844.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
0080	203-01100	*PROOF ROLLING	50.000	0.000		
			HOUR	0.000	0.00	
			61.00000	0.000		0.00
0085	203-01500	*BLADING	180.000	0.000		
			HOUR	0.000	0.00	
			71.00000	0.000		0.00
0090	203-01510	*BACKHOE	180.000	9.500		
			HOUR	4.500	342.00	
			76.00000	14.000		1,064.00
0095	203-01550	*DOZING	180.000	0.000		
			HOUR	0.000	0.00	
			92.00000	0.000		0.00
0100	203-01594	*COMBINATION LOADER	180.000	0.000		
			HOUR	5.500	396.00	
			72.00000	5.500		396.00
0105	203-01597	*POTHOLING	170.000	5.000		
			HOUR	3.000	276.00	
			92.00000	8.000		736.00
0110	203-02330	LABORER	180.000	0.000		
			HOUR	0.000	0.00	
			126.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00205	*TOPSOIL	2,208.000 CY	0.000 0.000	0.00	0.00
			15.00000	0.000		0.00
0120	208-00011	*EROSION BALES (WEED FREE)	678.000 EACH	97.000 60.000	900.00	2,355.00
			15.00000	157.000		
0125	208-00020	*SILT FENCE	5,173.000 LF	610.000 2,896.000	5,792.00	7,012.00
			2.00000	3,506.000		
0130	208-00030	*SEDIMENT BASIN	6.000 EACH	0.000 0.000	0.00	0.00
			2,500.00000	0.000		0.00
0135	208-00045	*CONCRETE WASHOUT STRUCTURE	4.000 EACH	1.000 2.000	4,000.00	6,000.00
			2,000.00000	3.000		
0140	208-00055	*RIGID INLET PROTECTION DEVICE	18.000 EACH	1.000 3.000	3,000.00	4,000.00
			1,000.00000	4.000		
0145	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	18.000 EACH	3.000 4.000	4,000.00	7,000.00
			1,000.00000	7.000		
0150	208-00200	EROSION CONTROL SUPERVISOR	1.000 L S	0.000 0.000	0.00	0.00
			5,000.00000	0.000		0.00
0155	210-00815	RESET SIGN PANEL	5.000 EACH	0.000 0.000	0.00	0.00
			70.00000	0.000		0.00
0160	210-01130	*RESET GUARDRAIL TYPE 3	138.000 LF	0.000 0.000	0.00	0.00
			5.00000	0.000		0.00
0165	210-01200	*RESET END ANCHORAGE	1.000 EACH	0.000 0.000	0.00	0.00
			350.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-04000	ADJUST STRUCTURE	1.000 EACH	0.000 0.000	0.00	0.00
			1,036.00000	0.000		0.00
0175	212-00006	*SEEDING (NATIVE)	37.000 ACRE	0.000 0.000	0.00	0.00
			332.00000	0.000		0.00
0180	212-00032	*SOIL CONDITIONING	19.000 ACRE	0.000 0.000	0.00	0.00
			3,000.00000	0.000		0.00
0185	213-00002	*MULCHING (WEED FREE HAY)	55.000 ACRE	0.000 0.000	0.00	0.00
			337.00000	0.000		0.00
0190	213-00061	*MULCH TACKIFIER	10,180.000 LB	0.000 0.000	0.00	0.00
			1.60000	0.000		0.00
0195	213-00100	*SOIL BINDER	18.000 ACRE	0.000 0.000	0.00	0.00
			375.00000	0.000		0.00
0200	214-00230	*DECIDUOUS TREE (3 INCH CALIPER)	10.000 EACH	0.000 0.000	0.00	0.00
			815.00000	0.000		0.00
0205	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	30,480.000 SY	0.000 0.000	0.00	0.00
			1.35000	0.000		0.00
0210	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	1,219.000 TON	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
0215	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	42.000 TON	0.000 0.000	0.00	0.00
			200.00000	0.000		0.00
0220	412-01100	CONCRETE PAVEMENT (11 INCH)	3,145.000 SY	0.000 0.000	0.00	0.00
			79.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 01/08/2007

10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	420-00101	*GEOTEXTILE (EROSION CONTROL) (CLASS B)	531.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0230	503-00042	*DRILLED CAISSON (42 INCH)	19.000	0.000		
			LF	0.000	0.00	
			325.00000	0.000		0.00
0235	503-00048	*DRILLED CAISSON (48 INCH)	43.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0240	506-00209	*RIPRAP (9 INCH)	247.000	0.000		
			CY	0.000	0.00	
			57.00000	0.000		0.00
0245	506-00224	*RIPRAP (24 INCH)	648.000	0.000		
			CY	0.000	0.00	
			72.00000	0.000		0.00
0250	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	39.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
0255	601-40300	STRUCTURAL CONCRETE COATING	1,195.000	0.000		
			SY	0.000	0.00	
			6.30000	0.000		0.00
0260	603-01155	*15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	369.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0265	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	292.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0270	603-05015	*15 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0275	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-10480	*48 INCH CORRUGATED STEEL PIPE	425.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0285	603-61120	*12 INCH FLEXIBLE PIPE	100.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0290	604-00305	INLET TYPE C (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			4.00000	0.000		0.00
0295	604-00310	INLET TYPE C (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0300	604-00510	INLET TYPE D (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,240.00000	0.000		0.00
0305	604-26005	VANE GRATE INLET (DOUBLE) (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,755.00000	0.000		0.00
0310	605-00060	*6 INCH PERFORATED PIPE UNDERDRAIN	300.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0315	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	651.000	0.000		
			LF	75.000	1,207.50	
			16.10000	75.000		1,207.50
0320	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	404.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0325	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	877.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0330	606-01340	*END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			588.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			952.00000	0.000		0.00
0340	606-01380	*TRANSITION TYPE 3H	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0345	606-02005	*END ANCHORAGE (FLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0350	607-11525	*FENCE (PLASTIC)	3,884.000	515.000		
			LF	334.000	835.00	
			2.50000	849.000		2,122.50
0355	607-11580	*FENCE (TEMPORARY)	1,880.000	912.000		
			LF	141.000	634.50	
			4.50000	1,053.000		4,738.50
0360	608-00026	*CONCRETE BIKEWAY (6 INCH)	110.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0365	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	400.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0370	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	430.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0375	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,585.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0380	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			22,000.00000	0.000		0.00
0385	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	13.000	0.000		
			EACH	0.000	0.00	
			2,550.00000	0.000		0.00



CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	614-00011	SIGN PANEL (CLASS I)	65.000	0.000		
			SF	0.000	0.00	
			16.60000	0.000		0.00
0395	614-00012	SIGN PANEL (CLASS II)	88.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0400	614-00013	*SIGN PANEL (CLASS III)	2,165.000	0.000		
			SF	0.000	0.00	
			23.50000	0.000		0.00
0405	614-00477	STEEL SIGN POST (S 4X7.7)	45.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0410	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	92.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0415	614-07105	MODIFICATION OF SIGN LEGEND	6.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0420	614-31800	*MONOTUBE OVERHEAD SIGN CANTILEVER (18 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			27,000.00000	0.000		0.00
0425	614-32400	*MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	2.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00
0430	614-85115	IMPACT ATTENUATOR (QUADGUARD)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0435	615-00030	*EMBANKMENT PROTECTOR TYPE 3	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0440	615-00050	EMBANKMENT PROTECTOR TYPE 5	1.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	621-00450	*DETOUR PAVEMENT	780.000	197.000		
			SY	0.000	0.00	
			54.00000	197.000		10,638.00
0450	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.130	19,500.00	
			150,000.00000	0.130		19,500.00
0451	625-00001	CONSTRUCTION SURVEYING (HOURLY) EXTRA CONSTRUCTION SURVEYING (HOUR)	50.000	0.000		
			HOUR	19.000	1,900.00	
			100.00000	19.000		1,900.00
0455	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			990,000.00000	0.000		0.00
0460	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0465	627-00005	*EPOXY PAVEMENT MARKING	421.000	12.000		
			GAL	0.000	0.00	
			125.00000	12.000		1,500.00
0470	627-02001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE II)	583.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0475	630-00000	*FLAGGING	12,000.000	21.500		
			HOUR	10.000	200.00	
			20.00000	31.500		630.00
0480	630-00004	*TRAFFIC CONTROL VEHICLE	2.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
0485	630-00007	*TRAFFIC CONTROL INSPECTION	233.000	10.000		
			DAY	22.000	1,320.00	
			60.00000	32.000		1,920.00
0490	630-00012	*TRAFFIC CONTROL MANAGEMENT	460.000	4.000		
			DAY	12.000	6,000.00	
			500.00000	16.000		8,000.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	700.000	0.000		
			HOUR	0.000	0.00	
			60.00000	0.000		0.00
0500	630-80001	*FLASHING BEACON (PORTABLE)	12.000	0.000		
			EACH	0.000	0.00	
			622.00000	0.000		0.00
0505	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	12.000	0.500		
			EACH	1.000	208.00	
			208.00000	1.500		312.00
0510	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	185.000	0.000		
			EACH	0.000	0.00	
			93.00000	0.000		0.00
0515	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	68.000	5.000		
			EACH	2.500	285.00	
			114.00000	7.500		855.00
0520	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	30.000	0.000		
			EACH	0.000	0.00	
			114.00000	0.000		0.00
0525	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	1,640.000	0.000		
			SF	16.000	304.00	
			19.00000	16.000		304.00
0530	630-80355	PORTABLE MESSAGE SIGN PANEL	4.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0535	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0540	630-80360	*DRUM CHANNELIZING DEVICE	200.000	16.000		
			EACH	15.000	705.00	
			47.00000	31.000		1,457.00
0545	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	9,980.000	461.000		
			LF	96.000	96.00	
			1.00000	557.000		557.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	630-80380	*TRAFFIC CONE	600.000 EACH	25.000 0.000	0.00	
			10.00000	25.000		250.00
0555	630-80520	*MOBILE PAVEMENT MARKING ZONE	5.000 DAY	0.000 0.000	0.00	
			1,000.00000	0.000		0.00
0560	630-85010	IMPACT ATTENUATOR (TEMPORARY)	12.000 EACH	0.000 0.000	0.00	
			4,500.00000	0.000		0.00
0565	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000 EACH	0.000 0.000	0.00	
			35,000.00000	0.000		0.00
0570	700-70010	F/A MINOR CONTRACT REVISIONS	580,000.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0575	700-70016	F/A FUEL COST ADJUSTMENT	119,000.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0580	700-70021	F/A ON-THE-JOB TRAINEE	9,216.000 HOUR	0.000 0.000	0.00	
			1.00000	0.000		0.00
0585	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0590	700-70028	F/A ESB PROGRAM	7,500.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0600	700-70074	F/A OBTAIN POWER FROM XCEL	1,000.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0605	700-70310	F/A LANDSCAPING	40,000.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	4,787,700.10 \$	55,342.00 \$
						111,646.50
CAT NO0201 ROADWAY - ITS						
0620	503-00048	*DRILLED CAISSON (48 INCH)	92.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0625	604-39050	*MANHOLE (TRAFFIC MANAGEMENT SYSTEM)	9.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0630	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	150.000	0.000		
			LF	0.000	0.00	
			16.10000	0.000		0.00
0635	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	50.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0640	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			952.00000	0.000		0.00
0645	606-02003	*END ANCHORAGE (NONFLARED)	2.000	0.000		
			EACH	0.000	0.00	
			2,010.00000	0.000		0.00
0650	612-00260	*LOCATION MARKER (FIBER OPTIC) (DOME)	25.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0655	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	11,000.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - ITS						
0660	613-00300	*3 INCH ELECTRICAL CONDUIT	150.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0665	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	13,000.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0670	613-07023	*PULL BOX (24"X36"X24")	18.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0675	614-10120	*VARIABLE MESSAGE SIGN	1.000	0.000		
			EACH	0.000	0.00	
			132,000.00000	0.000		0.00
0680	614-32400	*MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00
0685	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	4.000	0.000		
			EACH	0.000	0.00	
			980.00000	0.000		0.00
0690	614-72884	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO WAVE TYPE)	3.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0695	614-86002	*SPREAD SPECTRUM RADIO	3.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0700	614-86245	*CONTROLLER (TYPE 170E)	5.000	0.000		
			EACH	0.000	0.00	
			7,700.00000	0.000		0.00
0705	614-87020	*OPTICAL TRANSCEIVER	12.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0710	614-87028	*VIDEO OPTICAL TRANSCEIVER	6.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - ITS						
0715	614-87320	*CLOSED CIRCUIT TELEVISION	3.000 EACH 9,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0720	614-87325	*CLOSED CIRCUIT TELEVISION POLE	3.000 EACH 10,535.00000	0.000 0.000 0.000	0.00 0.00	0.00
0725	614-87350	*TEST FIBER OPTIC CABLE	1.000 L S 8,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0730	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	6,000.000 LF 3.30000	0.000 0.000 0.000	0.00 0.00	0.00
0735	614-87448	*FIBER OPTIC CABLE (SINGLE MODE) (48 STRANDS)	3,000.000 LF 2.85000	0.000 0.000 0.000	0.00 0.00	0.00
0740	614-87496	*FIBER OPTIC CABLE (SINGLE MODE) (96 STRANDS)	9,000.000 LF 5.00000	0.000 0.000 0.000	0.00 0.00	0.00
			CAT 0201 CURRENT AMT \$	802,064.00 \$	0.00 \$	0.00
CAT NO0300 STRUCTURE E-17-QK						
0745	206-00000	*STRUCTURE EXCAVATION	3,910.000 CY 8.00000	725.000 3,185.000 3,910.000	25,480.00	31,280.00
0750	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,351.000 CY 28.00000	0.000 0.000 0.000	0.00	0.00
0755	206-00200	*STRUCTURE BACKFILL (CLASS 2)	1,081.000 CY 8.00000	0.000 0.000 0.000	0.00	0.00
0760	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	757.000 CY 20.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QK						
0765	503-00048	*DRILLED CAISSON (48 INCH)	1,754.000	240.000		
			LF	876.000	219,000.00	
			250.00000	1,116.000		279,000.00
0770	504-04410	BLOCK FACING	551.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0775	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	93.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
0780	509-08100	PROVIDE TEMPORARY SUPPORT	1.000	0.000		
			L S	0.000	0.00	
			600,000.00000	0.000		0.00
0785	512-00103	BEARING DEVICE (TYPE III)	28.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0790	513-00690	BRIDGE DRAIN (SPECIAL)	17.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0790		MATERIAL ALLOWANCE MATERIAL FOR BRIDGE DRAINS		0.000		
			EACH	7.650	47,025.46	
			6,147.12000	7.650		47,025.47
0795	515-00400	*CONCRETE SEALER	8,047.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0800	518-01009	BRIDGE EXPANSION DEVICE (0-9 INCH)	62.000	0.000		
			LF	0.000	0.00	
			1,200.00000	0.000		0.00
0805	518-01015	BRIDGE EXPANSION DEVICE (0-15 INCH)	31.000	0.000		
			LF	0.000	0.00	
			2,000.00000	0.000		0.00
0810	601-01050	CONCRETE CLASS B (WALL)	2.000	0.000		
			CY	0.000	0.00	
			500.00000	0.000		0.00



CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QK						
0815	601-03040	*CONCRETE CLASS D (BRIDGE)	3,472.000 CY 450.00000	0.000 102.000 102.000	45,900.00	45,900.00
0820	601-05050	CONCRETE CLASS S50	139.000 CY 600.00000	0.000 0.000 0.000	0.00	0.00
0825	601-40250	BRIDGE DECK FINISH (SAWED GROOVES)	8,055.000 SY 2.90000	0.000 0.000 0.000	0.00	0.00
0830	601-40300	STRUCTURAL CONCRETE COATING	19,775.000 SY 6.30000	0.000 0.000 0.000	0.00	0.00
0835	602-00020	*REINFORCING STEEL (EPOXY COATED)	937,149.000 LB 1.00000	0.000 43,277.000 43,277.000	43,277.00	43,277.00
0840	606-10700	*BRIDGE RAIL TYPE 7	4,609.000 LF 54.00000	0.000 0.000 0.000	0.00	0.00
0845	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	2,970.000 LF 22.00000	0.000 0.000 0.000	0.00	0.00
0850	613-00075	*3/4 INCH ELECTRICAL CONDUIT	174.000 LF 28.00000	0.000 0.000 0.000	0.00	0.00
0855	613-00200	*2 INCH ELECTRICAL CONDUIT	9,377.000 LF 4.50000	0.000 0.000 0.000	0.00	0.00
0860	618-00002	*PRESTRESSING STEEL STRAND	18,074.000 MKFT 32.00000	0.000 0.000 0.000	0.00	0.00
0865	618-06032	PRESTRESSED CONCRETE SLAB (DEPTH LESS THAN 6 INCHES)	44,734.000 SF 8.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QK						
0870	618-10384	*PRECAST CONCRETE U GIRDER (U84) (CURVED)	4,452.000	0.000		
			LF	0.000	0.00	
			880.50000	0.000		0.00
			CAT 0300	CURRENT AMT \$	9,748,257.50 \$	380,682.46 \$ 446,482.47
CAT NO0301 WALL E-17-CL						
0875	206-00000	*STRUCTURE EXCAVATION	231.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0880	206-00100	*STRUCTURE BACKFILL (CLASS 1)	677.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0885	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	659.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0890	504-04410	BLOCK FACING	2,285.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0895	601-01050	CONCRETE CLASS B (WALL)	6.000	0.000		
			CY	0.000	0.00	
			500.00000	0.000		0.00
0900	601-03040	*CONCRETE CLASS D (BRIDGE)	58.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
0905	602-00020	*REINFORCING STEEL (EPOXY COATED)	4,035.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	101,394.00 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0910	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			60,000.00000	1.000		60,000.00
0915	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19  
 ESTIMATE RUN 01/08/2007  
 10:54:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0920	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
		CAT 0400	CURRENT AMT	\$ 103,500.00	\$ 0.00	\$ 100,000.00
		PROJECT TOTAL	CURRENT AMT	\$ 15,542,915.60	\$ 436,024.46	\$ 658,128.97