

ESTIMATE SUMMARY

15:01:09

-----  
 CONTID: C13579-ALT ESTIMATE NO: 0016 PROG SPEC YR: 2005  
 PCN: 13579-ALTBID1 COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 443.( DAYS TIME ALLOW: 710 CALENDAR DAYS  
 I-270 EXT., PHASE VI PERCENT TIME: 62.39 ORIG TIME ALLOW: 693 CALENDAR DAYS

PROJECT NO: C2706-033 - Alt. 1 Conc. Def.  
 I-270 EXT., PHASE VI Alternate 1 - Concrete Default  
 NAME OF ROAD: 270N  
 PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR:  
 EDWARD KRAEMER AND SONS INCORPORATED PAY PERIOD ENDING 02/06/2008 DATE TIME STARTED 11/06/2006  
 ONE PLAIN VIEW RD DATE LET 08/10/2006 DATE WORK BEGAN 11/06/2006  
 DATE AWARDED 09/25/2006 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 10/11/2006 DATE ACCEPTED  
 PLAIN WI 53577 608/546-2311 DATE NOTICE TO PROCEED 11/06/2006

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 15,803,980.48 PARTICIPATING	\$ 103,500.00	\$ 0.00
AWARD PROJECT AMT: \$ 14,731,461.60 NON-PARTICIPATING	10,812,014.67	722,459.51
PERCENT COMPLETE: 69.07% TOTAL EARNINGS	10,915,514.67	722,459.51
FUNDS AVAILABLE: \$ 4,888,465.81 STOCKPILED MATERIALS	465,060.06	-73,681.22
	GROSS EARNINGS	11,380,574.73
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-220,971.92	0.00
	SECURITIES ENCUMBERED	220,971.92
	NET EARNINGS	11,380,574.73
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	11,380,574.73
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 648,778.29

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00001	*CLEARING AND GRUBBING	3.000 ACRE 10,000.00000	0.590 0.000 0.590	0.00	5,900.00
0010	202-00010	*REMOVAL OF TREE	29.000 EACH 760.00000	25.000 4.000 29.000	3,040.00	22,040.00
0015	202-00200	*REMOVAL OF SIDEWALK	156.000 SY 8.00000	27.000 0.000 27.000	0.00	216.00
0020	202-00210	*REMOVAL OF CONCRETE PAVEMENT	26.000 SY 25.00000	0.000 0.000 0.000	0.00	0.00
0025	202-00220	*REMOVAL OF ASPHALT MAT	13,689.000 SY 4.00000	0.000 0.000 0.000	0.00	0.00
0030	202-00250	*REMOVAL OF PAVEMENT MARKING	14,614.000 SF 3.00000	7,498.000 0.000 7,498.000	0.00	22,494.00
0035	202-00805	REMOVAL OF OVERHEAD SIGN STRUCTURE	3.000 EACH 10,000.00000	0.000 0.000 0.000	0.00	0.00
0040	202-00810	*REMOVAL OF GROUND SIGN	26.000 EACH 100.00000	0.000 0.000 0.000	0.00	0.00
0045	202-00821	*REMOVAL OF SIGN PANEL	27.000 EACH 260.00000	0.000 0.000 0.000	0.00	0.00
0050	202-00895	REMOVAL OF IMPACT ATTENUATOR	6.000 EACH 1,800.00000	0.000 0.000 0.000	0.00	0.00
0055	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	639.000 LF 3.00000	512.000 0.000 512.000	0.00	1,536.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01140	REMOVAL OF GUARDRAIL TYPE 4	7,818.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0065	202-01300	*REMOVAL OF END ANCHORAGE	4.000	4.000		
			EACH	0.000	0.00	
			250.00000	4.000		1,000.00
0070	202-05150	*SANDBLASTING	74,282.000	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00
0075	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	20,844.000	8,245.000		
			CY	0.000	0.00	
			16.00000	8,245.000		131,920.00
0080	203-01100	*PROOF ROLLING	50.000	0.000		
			HOUR	0.000	0.00	
			61.00000	0.000		0.00
0085	203-01500	*BLADING	180.000	12.000		
			HOUR	0.000	0.00	
			71.00000	12.000		852.00
0090	203-01510	*BACKHOE	180.000	41.000		
			HOUR	0.000	0.00	
			76.00000	41.000		3,116.00
0095	203-01550	*DOZING	180.000	84.000		
			HOUR	0.000	0.00	
			92.00000	84.000		7,728.00
0100	203-01594	*COMBINATION LOADER	190.500	184.000		
			HOUR	6.500	468.00	
			72.00000	190.500		13,716.00
0105	203-01597	*POTHOLING	170.000	48.000		
			HOUR	0.000	0.00	
			92.00000	48.000		4,416.00
0110	203-02330	LABORER	180.000	79.000		
			HOUR	0.000	0.00	
			126.00000	79.000		9,954.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00205	*TOPSOIL	2,208.000 CY	0.000 0.000	0.00	0.00
			15.00000	0.000		0.00
0120	208-00011	*EROSION BALES (WEED FREE)	678.000 EACH	419.000 78.000	1,170.00	7,455.00
			15.00000	497.000		7,455.00
0125	208-00020	*SILT FENCE	5,910.000 LF	5,910.000 0.000	0.00	11,820.00
			2.00000	5,910.000		11,820.00
0130	208-00030	*SEDIMENT BASIN	6.000 EACH	0.000 0.000	0.00	0.00
			2,500.00000	0.000		0.00
0135	208-00045	*CONCRETE WASHOUT STRUCTURE	6.000 EACH	6.000 0.000	0.00	12,000.00
			2,000.00000	6.000		12,000.00
0140	208-00055	*RIGID INLET PROTECTION DEVICE	18.000 EACH	16.000 0.000	0.00	16,000.00
			1,000.00000	16.000		16,000.00
0145	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	18.000 EACH	15.000 2.000	2,000.00	17,000.00
			1,000.00000	17.000		17,000.00
0150	208-00200	EROSION CONTROL SUPERVISOR	1.000 L S	0.650 0.000	0.00	3,250.00
			5,000.00000	0.650		3,250.00
0155	210-00815	*RESET SIGN PANEL	5.000 EACH	0.000 0.000	0.00	0.00
			70.00000	0.000		0.00
0160	210-01130	*RESET GUARDRAIL TYPE 3	138.000 LF	50.000 0.000	0.00	250.00
			5.00000	50.000		250.00
0165	210-01200	*RESET END ANCHORAGE	1.000 EACH	1.000 0.000	0.00	350.00
			350.00000	1.000		350.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-04000	ADJUST STRUCTURE	1.000 EACH	0.000 0.000	0.00	0.00
			1,036.00000	0.000		0.00
0175	212-00006	*SEEDING (NATIVE)	37.000 ACRE	0.000 0.000	0.00	0.00
			332.00000	0.000		0.00
0180	212-00032	*SOIL CONDITIONING	19.000 ACRE	0.000 0.000	0.00	0.00
			3,000.00000	0.000		0.00
0185	213-00002	*MULCHING (WEED FREE HAY)	55.000 ACRE	0.000 0.000	0.00	0.00
			337.00000	0.000		0.00
0190	213-00061	*MULCH TACKIFIER	10,180.000 LB	0.000 0.000	0.00	0.00
			1.60000	0.000		0.00
0195	213-00100	*SOIL BINDER	18.000 ACRE	2.000 0.000	0.00	0.00
			375.00000	2.000		750.00
0200	214-00230	*DECIDUOUS TREE (3 INCH CALIPER)	29.000 EACH	0.000 0.000	0.00	0.00
			815.00000	0.000		0.00
0205	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	30,480.000 SY	0.000 0.000	0.00	0.00
			1.35000	0.000		0.00
0210	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	1,219.000 TON	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
0215	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	42.000 TON	0.000 0.000	0.00	0.00
			200.00000	0.000		0.00
0220	412-01100	*CONCRETE PAVEMENT (11 INCH)	3,145.000 SY	0.000 0.000	0.00	0.00
			79.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	420-00101	*GEOTEXTILE (EROSION CONTROL) (CLASS B)	531.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0230	503-00042	*DRILLED CAISSON (42 INCH)	19.000	19.000		
			LF	0.000	0.00	
			325.00000	19.000		6,175.00
0235	503-00048	*DRILLED CAISSON (48 INCH)	43.000	43.000		
			LF	0.000	0.00	
			250.00000	43.000		10,750.00
0240	506-00209	*RIPRAP (9 INCH)	247.000	0.000		
			CY	0.000	0.00	
			57.00000	0.000		0.00
0245	506-00224	*RIPRAP (24 INCH)	678.400	255.000		
			CY	423.400	30,484.80	
			72.00000	678.400		48,844.80
0250	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	39.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
0255	601-40300	*STRUCTURAL CONCRETE COATING	1,195.000	0.000		
			SY	0.000	0.00	
			6.30000	0.000		0.00
0260	603-01155	*15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	369.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0265	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	292.000	150.000		
			LF	0.000	0.00	
			70.00000	150.000		10,500.00
0270	603-05015	*15 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0275	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	2.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-10480	*48 INCH CORRUGATED STEEL PIPE	425.000	425.000		
			LF	0.000	0.00	
			65.00000	425.000		27,625.00
0285	603-61120	*12 INCH FLEXIBLE PIPE	100.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0290	604-00305	INLET TYPE C (5 FOOT)	4.000	1.000		
			EACH	0.000	0.00	
			4.00000	1.000		4.00
0295	604-00310	INLET TYPE C (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0300	604-00510	INLET TYPE D (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,240.00000	0.000		0.00
0305	604-26005	VANE GRATE INLET (DOUBLE) (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,755.00000	0.000		0.00
0310	605-00060	*6 INCH PERFORATED PIPE UNDERDRAIN	300.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0315	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	651.000	264.000		
			LF	0.000	0.00	
			16.10000	264.000		4,250.40
0320	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	404.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0325	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	877.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0330	606-01340	*END ANCHORAGE TYPE 3D	2.000	1.000		
			EACH	0.000	0.00	
			588.00000	1.000		588.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			952.00000	0.000		0.00
0340	606-01380	*TRANSITION TYPE 3H	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0345	606-02005	*END ANCHORAGE (FLARED)	3.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0350	607-11525	*FENCE (PLASTIC)	3,884.000	1,342.000		
			LF	0.000	0.00	
			2.50000	1,342.000		3,355.00
0355	607-11580	*FENCE (TEMPORARY)	1,880.000	1,053.000		
			LF	0.000	0.00	
			4.50000	1,053.000		4,738.50
0360	608-00026	*CONCRETE BIKEWAY (6 INCH)	110.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0365	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	400.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0370	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	430.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0375	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,585.000	53.000		
			LF	0.000	0.00	
			5.50000	53.000		291.50
0375		MATERIAL ALLOWANCE STOCK PILE MATERIALS		1,000.000		
			LF	0.000	0.00	
			0.86000	1,000.000		860.00
0380	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			22,000.00000	0.000		0.00



CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380		MATERIAL ALLOWANCE STOCK PILE MATERIALS (WIRING)		1.000		
			L S	0.000	0.00	
			3,930.97000	1.000		3,930.97
0385	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	13.000	0.000		
			EACH	0.000	0.00	
			2,550.00000	0.000		0.00
0390	614-00011	*SIGN PANEL (CLASS I)	65.000	0.000		
			SF	0.000	0.00	
			16.60000	0.000		0.00
0395	614-00012	*SIGN PANEL (CLASS II)	88.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0400	614-00013	*SIGN PANEL (CLASS III)	2,165.000	0.000		
			SF	0.000	0.00	
			23.50000	0.000		0.00
0405	614-00477	*STEEL SIGN POST (S 4X7.7)	45.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0410	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	92.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0415	614-07105	*MODIFICATION OF SIGN LEGEND	6.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0420	614-31800	*MONOTUBE OVERHEAD SIGN CANTILEVER (18 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			27,000.00000	0.000		0.00
0425	614-32400	*MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	2.000	0.080		
			EACH	0.000	0.00	
			40,000.00000	0.080		3,200.00
0430	614-85115	IMPACT ATTENUATOR (QUADGUARD)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOR IMP ATTEN (QG)		1.000		
			EACH	0.000	0.00	
			28,174.00000	1.000		28,174.00
0435	615-00030	*EMBANKMENT PROTECTOR TYPE 3	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0440	615-00050	EMBANKMENT PROTECTOR TYPE 5	1.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0445	621-00450	*DETOUR PAVEMENT	780.000	197.000		
			SY	0.000	0.00	
			54.00000	197.000		10,638.00
0450	625-00000	*CONSTRUCTION SURVEYING	1.000	0.570		
			L S	0.010	1,500.00	
			150,000.00000	0.580		87,000.00
0451	625-00001	CONSTRUCTION SURVEYING (HOURLY) EXTRA CONSTRUCTION SURVEYING (HOUR)	50.000	31.500		
			HOUR	0.000	0.00	
			100.00000	31.500		3,150.00
0455	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			990,000.00000	1.000		990,000.00
0460	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			10,000.00000	0.500		5,000.00
0465	627-00005	*EPOXY PAVEMENT MARKING	421.000	330.000		
			GAL	0.000	0.00	
			125.00000	330.000		41,250.00
0470	627-02001	*PERFORMED PLASTIC PAVEMENT MARKING (TYPE II)	583.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0475	630-00000	*FLAGGING	12,000.000	937.500		
			HOUR	108.000	2,160.00	
			20.00000	1,045.500		20,910.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 11  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0480	630-00004	*TRAFFIC CONTROL VEHICLE	4.000 EACH	2.000 0.000	0.00	
			5,200.00000	2.000		10,400.00
0485	630-00007	*TRAFFIC CONTROL INSPECTION	233.000 DAY	185.000 19.000	1,140.00	
			60.00000	204.000		12,240.00
0490	630-00012	*TRAFFIC CONTROL MANAGEMENT	460.000 DAY	220.000 16.000	8,000.00	
			500.00000	236.000		118,000.00
0495	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	700.000 HOUR	222.500 0.000	0.00	
			60.00000	222.500		13,350.00
0500	630-80001	*FLASHING BEACON (PORTABLE)	12.000 EACH	5.000 0.000	0.00	
			622.00000	5.000		3,110.00
0505	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	12.000 EACH	5.500 0.000	0.00	
			208.00000	5.500		1,144.00
0510	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	185.000 EACH	59.000 0.000	0.00	
			93.00000	59.000		5,487.00
0515	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	116.000 EACH	58.000 0.000	0.00	
			114.00000	58.000		6,612.00
0520	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	30.000 EACH	8.500 0.000	0.00	
			114.00000	8.500		969.00
0525	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	1,640.000 SF	755.000 0.000	0.00	
			19.00000	755.000		14,345.00
0530	630-80355	PORTABLE MESSAGE SIGN PANEL	6.000 EACH	3.000 0.000	0.00	
			15,000.00000	3.000		45,000.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 12  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0535	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000 EACH 1,250.00000	2.000 0.000 2.000	0.00 0.00	2,500.00
0540	630-80360	*DRUM CHANNELIZING DEVICE	200.000 EACH 47.00000	87.000 0.000 87.000	0.00 0.00	4,089.00
0545	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	9,980.000 LF 1.00000	1,744.000 0.000 1,744.000	0.00 0.00	1,744.00
0550	630-80380	*TRAFFIC CONE	600.000 EACH 10.00000	300.000 0.000 300.000	0.00 0.00	3,000.00
0555	630-80520	*MOBILE PAVEMENT MARKING ZONE	5.000 DAY 1,000.00000	4.000 0.000 4.000	0.00 0.00	4,000.00
0560	630-85010	IMPACT ATTENUATOR (TEMPORARY)	12.000 EACH 4,500.00000	5.500 0.000 5.500	0.00 0.00	24,750.00
0565	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000 EACH 35,000.00000	1.000 0.000 1.000	0.00 0.00	35,000.00
0570	700-70010	F/A MINOR CONTRACT REVISIONS	501,469.620 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0575	700-70016	F/A FUEL COST ADJUSTMENT	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0580	700-70021	F/A ON-THE-JOB TRAINEE	0.000 HOUR 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0585	700-70022	F/A OJT COLORADO TRAINING PROGRAM	16,480.800 F A 1.00000	15,319.200 1,161.600 16,480.800	1,161.60	16,480.80

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 13  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0590	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70074	F/A OBTAIN POWER FROM XCEL	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70310	F/A LANDSCAPING	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	900-00014	ADDED ITEM (LUMP SUM)/ REPAIR AND RELOCATE ELECTRICAL WIRING (CMO #4)	1.000	0.180		
			L S	0.000	0.00	
			6,095.00000	0.180		1,097.10
1005	627-00012	PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	200.000	85.000		
			GAL	0.000	0.00	
			44.00000	85.000		3,740.00
1010	208-00002	EROSION LOG (12 INCH)	1,234.000	1,154.000		
			LF	80.000	492.00	
			6.15000	1,234.000		7,589.10
1015	900-00014	ADDED ITEM (LUMP SUM)/ STORM SEWER CONFLICT AT PIER 5	1.000	1.000		
			L S	0.000	0.00	
			17,944.50000	1.000		17,944.50
1020	900-00014	ADDED ITEM (LUMP SUM)/	1.000	1.000		
			L S	0.000	0.00	
			13,089.86000	1.000		13,089.86
1021	900-00014	ADDED ITEM (LUMP SUM)/ MODIFY BRIDGE RAIL (SMA OVERLAY CMO #16)	1.000	0.000		
			L S	0.000	0.00	
			9,603.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 14  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1022	900-00014	ADDED ITEM (LUMP SUM)/ MODIFY EXPANSION DEVICE (SMA OVERLAY CMO #16)	1.000 L S 2,700.00000	0.000 0.000 0.000	0.00 0.00	0.00
1023	515-00120	WATERPROOFING (MEMBRANE) WATERPROOF MEMBRANE (SMA OVERLAY CMO #16)	8,060.000 SY 9.82000	0.000 0.000 0.000	0.00 0.00	0.00
1024	403-09121	STONE MASTIC ASPHALT (FIBERS) (ASPHALT) SMA (SMA OVERLAY CMO #16)	1,330.000 TON 87.90000	0.000 0.000 0.000	0.00 0.00	0.00
1025	900-00014	ADDED ITEM (LUMP SUM)/ NEW SWMP PERMIT IMPLEMENTATION	122,859.000 L S 1.00000	0.000 122,859.000 122,859.000	122,859.00	122,859.00
1026	900-00014	ADDED ITEM (LUMP SUM)/ MOBILIZATION/ OVERHEAD (SMA OVERLAY CMO #16)	1.000 L S 23,235.35000	0.000 0.000 0.000	0.00	0.00
			CAT 0200	CURRENT AMT \$	5,090,564.33 \$	174,475.40 \$ 2,097,038.53
CAT NO0201 ROADWAY - ITS						
0620	503-00048	*DRILLED CAISSON (48 INCH)	92.000 LF 250.00000	31.500 0.000 31.500	0.00	7,875.00
0625	604-39050	*MANHOLE (TRAFFIC MANAGEMENT SYSTEM)	9.000 EACH 13,000.00000	6.000 0.000 6.000	0.00	78,000.00
0625		MATERIAL ALLOWANCE STOCK PILE MATERIAL (MH TMS)		6.000 EACH 2,394.00000	0.00 0.00	14,364.00
0630	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	150.000 LF 16.10000	0.000 0.000 0.000	0.00	0.00
0635	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	50.000 LF 46.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 15  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - ITS						
0640	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			952.00000	0.000		0.00
0645	606-02003	*END ANCHORAGE (NONFLARED)	2.000	0.000		
			EACH	0.000	0.00	
			2,010.00000	0.000		0.00
0650	612-00260	*LOCATION MARKER (FIBER OPTIC) (DOME)	25.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0655	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	11,000.000	4,625.000		
			LF	0.000	0.00	
			9.00000	4,625.000		41,625.00
0655		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOR 2" CONDUIT (BOR)		6,375.000		
			LF	0.000	0.00	
			0.86000	6,375.000		5,482.50
0660	613-00300	*3 INCH ELECTRICAL CONDUIT	150.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0665	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	13,000.000	11,504.000		
			LF	0.000	0.00	
			5.50000	11,504.000		63,272.00
0665		MATERIAL ALLOWANCE STOCK PILE MATERIAL FOR 2" CONDUIT (P)		0.000		
			LF	0.000	0.00	
			1.12000	0.000		0.00
0665		MATERIAL ALLOWANCE STOCK PILE MATERIAL FOR 2" CONDUIT (P)		1,496.000		
			LF	0.000	0.00	
			0.86000	1,496.000		1,286.56
0670	613-07023	*PULL BOX (24"X36"X24")	18.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0670		MATERIAL ALLOWANCE STOCK PILE MATERIALS (PULL BOXES)		5.000		
			EACH	0.000	0.00	
			395.00000	5.000		1,975.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 16  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - ITS						
0675	614-10120	*VARIABLE MESSAGE SIGN	1.000 EACH	0.020 0.000	0.00	
			132,000.00000	0.020		2,640.00
0675		MATERIAL ALLOWANCE STOCK PILE MATERIALS VMS		1.000 0.000	0.00	
			106,975.00000	1.000		106,975.00
0680	614-32400	*MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	1.000 EACH	0.070 0.000	0.00	
			40,000.00000	0.070		2,800.00
0685	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	4.000 EACH	0.000 0.000	0.00	
			980.00000	0.000		0.00
0690	614-72884	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO WAVE TYPE)	3.000 EACH	0.000 0.000	0.00	
			7,000.00000	0.000		0.00
0690		MATERIAL ALLOWANCE STOCK PILE MATERIAL (TSVDA MICRO WAVE)		3.000 0.000	0.00	
			4,915.00000	3.000		14,745.00
0695	614-86002	*SPREAD SPECTRUM RADIO	3.000 EACH	0.000 0.000	0.00	
			2,400.00000	0.000		0.00
0695		MATERIAL ALLOWANCE STOCK PILE MATERIALS (SPECTRUM RADIO)		3.000 0.000	0.00	
			1,575.00000	3.000		4,725.00
0700	614-86245	*CONTROLLER (TYPE 170E)	5.000 EACH	0.000 0.000	0.00	
			7,700.00000	0.000		0.00
0700		MATERIAL ALLOWANCE STOCK PILE MATERIALS (CONTROLLET TYPE 170E)		5.000 0.000	0.00	
			4,970.00000	5.000		24,850.00
0705	614-87020	*OPTICAL TRANSCEIVER	12.000 EACH	0.000 0.000	0.00	
			3,800.00000	0.000		0.00



REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - ITS						
0705		MATERIAL ALLOWANCE STOCK PILE MATERIALS OPTIC TRANSCEIVER		12.000		
			EACH	0.000	0.00	
			1,312.33333	12.000		15,748.00
0710	614-87028	*VIDEO OPTICAL TRANSCEIVER	6.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0710		MATERIAL ALLOWANCE STOCK PILE MATERIALS VOT		6.000		
			EACH	0.000	0.00	
			1,134.00000	6.000		6,804.00
0715	614-87320	*CLOSED CIRCUIT TELEVISION	3.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0715		MATERIAL ALLOWANCE STOCK PILE MATERIALS CCTV		3.000		
			EACH	0.000	0.00	
			1,729.00000	3.000		5,187.00
0720	614-87325	*CLOSED CIRCUIT TELEVISION POLE	3.000	0.000		
			EACH	0.000	0.00	
			10,535.00000	0.000		0.00
0725	614-87350	*TEST FIBER OPTIC CABLE	1.000	0.000		
			L S	0.000	0.00	
			8,800.00000	0.000		0.00
0730	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	6,000.000	0.000		
			LF	0.000	0.00	
			3.30000	0.000		0.00
0730		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOC (S MODE) (24S)		4,000.000		
			LF	0.000	0.00	
			0.27130	4,000.000		1,085.20
0735	614-87448	*FIBER OPTIC CABLE (SINGLE MODE) (48 STRANDS)	3,000.000	0.000		
			LF	0.000	0.00	
			2.85000	0.000		0.00
0735		MATERIAL ALLOWANCE FOC (S MODE) (48 S)		3,000.000		
			LF	0.000	0.00	
			0.41500	3,000.000		1,245.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 18  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - ITS						
0740	614-87496	*FIBER OPTIC CABLE (SINGLE MODE) (96 STRANDS)	9,000.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0740		MATERIAL ALLOWANCE FOC (S MODE) (96 S)		9,000.000		
			LF	0.000	0.00	
			0.76630	9,000.000		6,896.70
			CAT 0201	CURRENT AMT \$	802,064.00 \$	0.00 \$ 410,880.96
CAT NO0300 STRUCTURE E-17-QK						
0745	206-00000	*STRUCTURE EXCAVATION	4,104.000	4,104.000		
			CY	0.000	0.00	
			8.00000	4,104.000		32,832.00
0750	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,351.000	337.000		
			CY	280.000	7,840.00	
			28.00000	617.000		17,276.00
0751	900-00006	ADDED ITEM (DOLLAR) / PRICE REDUCTION FOR STRUCTURAL BACK FILL (CLASS 1)	-603.890	0.000		
			DOL	-603.890	-603.89	
			1.00000	-603.890		-603.89
0755	206-00200	*STRUCTURE BACKFILL (CLASS 2)	3,500.000	2,322.000		
			CY	0.000	0.00	
			8.00000	2,322.000		18,576.00
0760	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	757.000	337.000		
			CY	280.000	5,600.00	
			20.00000	617.000		12,340.00
0765	503-00048	*DRILLED CAISSON (48 INCH)	1,723.000	1,723.000		
			LF	0.000	0.00	
			250.00000	1,723.000		430,750.00
0770	504-04410	*BLOCK FACING	551.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0775	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	93.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 19  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QK						
0780	509-08100	PROVIDE TEMPORARY SUPPORT	1.000	0.890		
			L S	0.000	0.00	
			600,000.00000	0.890		534,000.00
0785	512-00103	BEARING DEVICE (TYPE III)	8.000	8.000		
			EACH	0.000	0.00	
			10,000.00000	8.000		80,000.00
0786	900-00014	ADDED ITEM (LUMP SUM)/ REVISED FIXED BEARING DETAIL (S CONCRETE AND REBAR)	1.000	1.000		
			L S	0.000	0.00	
			159,388.00000	1.000		159,388.00
0790	513-00690	BRIDGE DRAIN (SPECIAL)	17.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0790		MATERIAL ALLOWANCE MATERIAL FOR BRIDGE DRAINS		0.000		
			EACH	0.000	0.00	
			6,147.12000	0.000		0.00
0790		MATERIAL ALLOWANCE STOCK PILE MATERIALS		17.000		
			EACH	0.000	0.00	
			3,495.88000	17.000		59,429.96
0795	515-00400	*CONCRETE SEALER	0.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0800	518-01009	BRIDGE EXPANSION DEVICE (0-9 INCH)	62.000	0.000		
			LF	0.000	0.00	
			1,200.00000	0.000		0.00
0800		MATERIAL ALLOWANCE STOCK PILE MATERIALS		62.000		
			LF	0.000	0.00	
			1,012.50000	62.000		62,775.00
0805	518-01015	BRIDGE EXPANSION DEVICE (0-15 INCH)	31.000	0.000		
			LF	0.000	0.00	
			2,000.00000	0.000		0.00
0805		MATERIAL ALLOWANCE STOCK PILE MATERIAL		31.000		
			LF	0.000	0.00	
			1,700.00000	31.000		52,700.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 20  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QK						
0810	601-01050	*CONCRETE CLASS B (WALL)	2.000	2.000		
			CY	0.000	0.00	
			500.00000	2.000		1,000.00
0815	601-03040	*CONCRETE CLASS D (BRIDGE)	3,472.000	2,364.361		
			CY	585.000	263,250.00	
			450.00000	2,949.361		1,327,212.45
0815		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR PIER CAP PT BARS		0.000		
			CY	0.000	0.00	
			17.31350	0.000		0.00
0820	601-05050	CONCRETE CLASS S50	139.000	138.960		
			CY	0.000	0.00	
			600.00000	138.960		83,376.00
0821	900-00006	ADDED ITEM (DOLLAR)/ PRICE ADJUSTMENT FOR LOW STRENGTH CONCRETE (CLASS S50)	-10,589.480	-10,589.480		
			DOL	0.000	0.00	
			1.00000	-10,589.480		-10,589.48
0822	601-05050	CONCRETE CLASS S50 LOW STRENGTH CONCRETE (SPLICES1,2,5)	-23.100	-23.100		
			CY	0.000	0.00	
			600.00000	-23.100		-13,860.00
0825	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	0.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0830	601-40300	*STRUCTURAL CONCRETE COATING	19,775.000	0.000		
			SY	0.000	0.00	
			6.30000	0.000		0.00
0835	602-00020	*REINFORCING STEEL (EPOXY COATED)	954,005.000	752,003.000		
			LB	185,146.000	185,146.00	
			1.00000	937,149.000		937,149.00
0840	606-10700	*BRIDGE RAIL TYPE 7	4,609.000	0.000		
			LF	0.000	0.00	
			54.00000	0.000		0.00
0845	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	2,970.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QK						
0845		MATERIAL ALLOWANCE STOCK PILE MATERILAS FENCE CL 36"		2,969.999		
			LF	0.000	0.00	
			13.50343	2,969.999		40,105.17
0850	613-00075	*3/4 INCH ELECTRICAL CONDUIT	174.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0855	613-00200	*2 INCH ELECTRICAL CONDUIT	9,377.000	98.000		
			LF	0.000	0.00	
			4.50000	98.000		441.00
0855		MATERIAL ALLOWANCE STOCKPILE MATERIALS		2,800.000		
			LF	0.000	0.00	
			0.86000	2,800.000		2,408.00
0855		MATERIAL ALLOWANCE STOCKPILE MATERIALS 2" ELEC CONDUIT		2,994.993		
			LF	0.000	0.00	
			1.10451	2,994.993		3,308.00
0860	618-00002	*PRESTRESSING STEEL STRAND	18,074.000	15,363.000		
			MKFT	2,711.000	86,752.00	
			32.00000	18,074.000		578,368.00
0860		MATERIAL ALLOWANCE DUCT & HARDWARE (UNIT 1)		0.000		
			MKFT	0.000	0.00	
			4.70240	0.000		0.00
0860		MATERIAL ALLOWANCE STRAND AH GROUT (UNIT 1)		0.000		
			MKFT	0.000	0.00	
			15.75980	0.000		0.00
0860		MATERIAL ALLOWANCE STRAND AH GROUT (UNIT 2)		0.000		
			MKFT	0.000	0.00	
			15.75980	0.000		0.00
0860		MATERIAL ALLOWANCE DUCT BPS (UNIT 2)		0.000		
			MKFT	0.000	0.00	
			4.53610	0.000		0.00
0860		MATERIAL ALLOWANCE STRAND AH GROUT (UNIT 1)		0.000		
			MKFT	0.000	0.00	
			15.75980	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QK						
0860		MATERIAL ALLOWANCE STRAND AH GROUT (UNIT 2)		0.000		
			MKFT	0.000	0.00	
			15.75980	0.000		0.00
0860		MATERIAL ALLOWANCE STRAND AH GROUT (UNIT 1)		0.000		
			MKFT	0.000	0.00	
			15.75980	0.000		0.00
0860		MATERIAL ALLOWANCE STRAND AH GROUT (UNIT 2)		0.000		
			MKFT	0.000	0.00	
			15.75980	0.000		0.00
0860		MATERIAL ALLOWANCE STRAND AH GROUT (UNIT 2)		0.000		
			MKFT	0.000	0.00	
			15.75980	0.000		0.00
0860		MATERIAL ALLOWANCE STOCK PILE CORRECTION FOR REMAINING		2,711.200		
			MKFT	-2,711.200	-73,681.22	
			27.17661	0.000		0.00
0865	618-06032	PRESTRESSED CONCRETE SLAB (DEPTH LESS THAN 6 INCHES)	44,734.000	44,734.000		
			SF	0.000	0.00	
			8.00000	44,734.000		357,872.00
0865		MATERIAL ALLOWANCE PRE-CAST DECK PANELS		0.000		
			SF	0.000	0.00	
			4.47000	0.000		0.00
0865		MATERIAL ALLOWANCE PRE-CAST DECK PANELS		0.000		
			SF	0.000	0.00	
			4.47000	0.000		0.00
0870	618-10384	*PRECAST CONCRETE U GIRDER (U84) (CURVED)	4,461.000	4,461.000		
			LF	0.000	0.00	
			880.50000	4,461.000		3,927,910.50
0870		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOR SEGMENTS 4L, 4R, 6L, 6R		0.000		
			LF	0.000	0.00	
			567.53000	0.000		0.00
0870		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOR SEGMENTS 2R, 2L, 19L		0.000		
			LF	0.000	0.00	
			567.53000	0.000		0.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QK						
0870		MATERIAL ALLOWANCE 3L, 3R, 5L, 5R, 7L, 7R, 7L, 8L, 8R, 9L, 9R, 19R	LF 567.53000	0.000 0.000	0.00	0.00
0870		MATERIAL ALLOWANCE 1R, 1L, 10R, 10L, 12R, 12L	LF 567.53000	0.000 0.000	0.00	0.00
0870		MATERIAL ALLOWANCE 13R 14R 14L 15R 16R 16L 18R 18L 20R 20L	LF 567.53000	0.000 0.000	0.00	0.00
0872	900-00014	ADDED ITEM (LUMP SUM)/ PT BAR RELOCATION	L S 1.00000	4,667.700 0.000	0.00	4,667.70
0873	900-00014	ADDED ITEM (LUMP SUM)/ SPLICE 7 RELOCATION	L S 37,295.57000	1.000 1.000	0.00	37,295.57
0874	900-00014	ADDED ITEM (LUMP SUM)/ REBAR BENDING AT GIRDER SPLICES	L S 7,562.75000	1.000 1.000	0.00	7,562.75
			CAT 0300	CURRENT AMT \$	9,706,458.15 \$	474,302.89 \$ 8,743,689.73
CAT NO0301 WALL E-17-CL						
0875	206-00000	*STRUCTURE EXCAVATION	CY 8.00000	231.000 0.000	0.00	0.00
0880	206-00100	*STRUCTURE BACKFILL (CLASS 1)	CY 28.00000	677.000 130.000	0.00	3,640.00
0885	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	CY 20.00000	659.000 70.000	0.00	1,400.00
0890	504-04410	*BLOCK FACING	SF 15.00000	2,285.000 253.000	0.00	3,795.00

CONTID: C13579-ALT  
 PCN: 13579-ALTBID1  
 PROJECT: C2706-033 - Alt. 1 Conc.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 24  
 ESTIMATE RUN 02/06/2008  
 15:01:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL E-17-CL						
0895	601-01050	*CONCRETE CLASS B (WALL)	6.000	6.000		
			CY	0.000	0.00	
			500.00000	6.000		3,000.00
0900	601-03040	*CONCRETE CLASS D (BRIDGE)	58.000	30.290		
			CY	0.000	0.00	
			450.00000	30.290		13,630.50
0905	602-00020	*REINFORCING STEEL (EPOXY COATED)	4,035.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	101,394.00 \$	0.00 \$ 25,465.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0910	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			60,000.00000	1.000		60,000.00
0915	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
0920	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
			CAT 0400	CURRENT AMT \$	103,500.00 \$	0.00 \$ 103,500.00
PROJECT TOTAL			CURRENT AMT \$	15,803,980.48 \$	648,778.29 \$	11,380,574.72