

ESTIMATE SUMMARY

CONTID: C13590

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 13590-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 14.0 DAYS

TIME ALLOW:

570 WORK DAYS

POWERS/SH 16 INITIAL CONNECT

PERCENT TIME: 2.46

ORIG TIME ALLOW:

570 WORK DAYS

PROJECT NO:

STUR200-110

POWERS/SH 16 INITIAL CONNECT

NAME OF ROAD:

SH 16

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

SEMA CONSTRUCTION, INC.

7353 S. EAGLE STREET

PAY PERIOD ENDING 03/25/2008

DATE TIME STARTED 02/26/2008

DATE LET 01/10/2008

DATE WORK BEGAN 03/05/2008

DATE AWARDED 02/04/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/26/2008

DATE ACCEPTED

CENTENNIAL

CO 80112-42:303/627-2600

DATE NOTICE TO PROCEED 02/26/2008

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 24,002,258.27 PARTICIPATING	\$ 91,500.00	\$ 91,500.00
AWARD PROJECT AMT: \$ 22,577,777.77 NON-PARTICIPATING	575,698.00	575,698.00
PERCENT COMPLETE: 2.78% TOTAL EARNINGS	667,198.00	667,198.00
FUNDS AVAILABLE: \$ 23,335,060.27 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	667,198.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-20,015.94	-20,015.94
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	647,182.06
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	647,182.06
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 647,182.06

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/10/2008

13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	CLEARING AND GRUBBING	48.000	0.000		
			ACRE	48.000	124,800.00	
			2,600.00000	48.000		124,800.00
0010	202-00019	REMOVAL OF INLET	3.000	0.000		
			EACH	0.000	0.00	
			720.00000	0.000		0.00
0015	202-00023	REMOVAL OF EMBANKMENT PROTECTOR TYPE 3	1.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0020	202-00024	REMOVAL OF EMBANKMENT PROTECTOR TYPE 5	2.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0025	202-00035	REMOVAL OF PIPE	903.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0030	202-00037	REMOVAL OF END SECTION	3.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0035	202-00203	REMOVAL OF CURB AND GUTTER	957.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
0040	202-00220	REMOVAL OF ASPHALT MAT	3,555.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0045	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	635.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	41,615.000	0.000		
			SF	4,596.000	5,515.20	
			1.20000	4,596.000		5,515.20
0055	202-00300	REMOVAL OF BUILDING(S)	1.000	0.000		
			L S	0.000	0.00	
			149,900.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00700	*REMOVAL OF LIGHT STANDARD	16.000	0.000		
			EACH	8.000	880.00	
			110.00000	8.000		880.00
0065	202-00810	*REMOVAL OF GROUND SIGN	81.000	0.000		
			EACH	0.000	0.00	
			56.00000	0.000		0.00
0070	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			3,600.00000	0.000		0.00
0075	202-01000	*REMOVAL OF FENCE	7,750.000	0.000		
			LF	7,750.000	6,200.00	
			0.80000	7,750.000		6,200.00
0080	202-01110	*REMOVAL OF GUARDRAIL TYPE 1	625.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0085	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,726.000	0.000		
			LF	0.000	0.00	
			2.20000	0.000		0.00
0090	202-01140	REMOVAL OF GUARDRAIL TYPE 4	499.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0095	202-01300	*REMOVAL OF END ANCHORAGE	15.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0100	202-04004	PLUG CULVERT (SPECIAL)	1.000	0.000		
			EACH	1.000	2,400.00	
			2,400.00000	1.000		2,400.00
0105	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	340,053.000	0.000		
			CY	3,050.000	17,690.00	
			5.80000	3,050.000		17,690.00
0110	203-00062	EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	69,719.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01100	PROOF ROLLING	50.000	0.000		
			HOUR	0.000	0.00	
			83.00000	0.000		0.00
0120	203-01500	BLADING	50.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0125	203-01510	BACKHOE	150.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0130	203-01550	DOZING	200.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0135	203-01590	FRONT END LOADER (RUBBER TIRE)	100.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0140	203-01594	COMBINATION LOADER	250.000	0.000		
			HOUR	0.000	0.00	
			77.00000	0.000		0.00
0145	203-01597	POTHOLING	40.000	0.000		
			HOUR	11.000	2,970.00	
			270.00000	11.000		2,970.00
0150	203-01610	CRANE (RUBBER TIRE)	50.000	0.000		
			HOUR	0.000	0.00	
			460.00000	0.000		0.00
0155	206-00000	STRUCTURE EXCAVATION	5,238.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0160	207-00205	TOPSOIL	67,037.000	0.000		
			CY	0.000	0.00	
			3.10000	0.000		0.00
0165	207-00210	STOCKPILE TOPSOIL	77,763.000	0.000		
			CY	8,622.000	18,968.40	
			2.20000	8,622.000		18,968.40

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00002	*EROSION LOG (12 INCH)	1,060.000	0.000		
			LF	0.000	0.00	
			4.70000	0.000		0.00
0175	208-00020	*SILT FENCE	18,684.000	0.000		
			LF	5,954.000	6,549.40	
			1.10000	5,954.000		6,549.40
0180	208-00040	CHECK DAM	9.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0185	208-00045	CONCRETE WASHOUT STRUCTURE	3.000	0.000		
			EACH	1.000	930.00	
			930.00000	1.000		930.00
0190	208-00050	*STORM DRAIN INLET PROTECTION	23.000	0.000		
			EACH	0.000	0.00	
			57.00000	0.000		0.00
0195	208-00060	TEMPORARY SLOPE DRAIN	200.000	0.000		
			LF	0.000	0.00	
			43.00000	0.000		0.00
0200	208-00070	STABILIZED CONSTRUCTION ENTRANCE	3.000	0.000		
			EACH	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
0205	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.100	5,010.00	
			50,100.00000	0.100		5,010.00
0210	208-00206	EROSION CONTROL SUPERVISOR	570.000	0.000		
			DAY	15.000	450.00	
			30.00000	15.000		450.00
0215	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	3,400.000	0.000		
			GAL	0.000	0.00	
			0.80000	0.000		0.00
0220	210-00050	RESET FIRE HYDRANT	1.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00750	*RESET LIGHT STANDARD	6.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0230	210-00815	*RESET SIGN PANEL	53.000	0.000		
			EACH	0.000	0.00	
			66.00000	0.000		0.00
0235	210-00825	*RESET FLASHING BEACON	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0240	210-01011	*RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			920.00000	0.000		0.00
0245	210-04010	ADJUST MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			970.00000	0.000		0.00
0250	210-04016	MODIFY MANHOLE (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0255	210-04050	ADJUST VALVE BOX	3.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
0260	212-00006	*SEEDING (NATIVE)	41.600	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0265	212-00032	*SOIL CONDITIONING	40.500	0.000		
			ACRE	0.000	0.00	
			670.00000	0.000		0.00
0270	213-00002	*MULCHING (WEED FREE HAY)	40.500	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0275	213-00061	*MULCH TACKIFIER	8,100.000	0.000		
			LB	0.000	0.00	
			1.80000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	213-00100	*SOIL BINDER	41.000 ACRE	0.000 0.000	0.00	0.00
			430.00000	0.000		0.00
0285	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	15.000 EACH	0.000 0.000	0.00	0.00
			270.00000	0.000		0.00
0290	214-01010	*BRUSH LAYER CUTTING	1,500.000 EACH	0.000 0.000	0.00	0.00
			5.00000	0.000		0.00
0295	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	3,430.000 SY	0.000 0.000	0.00	0.00
			1.70000	0.000		0.00
0300	218-00000	NOXIOUS WEED MANAGEMENT	1.000 L S	0.000 0.000	0.00	0.00
			5,000.00000	0.000		0.00
0305	250-00010	ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000 L S	0.000 0.100	2,340.00	2,340.00
			23,400.00000	0.100		
0310	250-00050	MONITORING TECHNICIAN	100.000 HOUR	0.000 34.500	3,795.00	3,795.00
			110.00000	34.500		
0315	250-00110	HEALTH AND SAFETY OFFICER	80.000 HOUR	0.000 0.000	0.00	0.00
			140.00000	0.000		0.00
0320	250-00120	MATERIAL SAMPLING AND DELIVERY	30.000 EACH	0.000 1.000	130.00	130.00
			130.00000	1.000		
0325	250-00220	HAZARDOUS WASTE DISPOSAL	21,300.000 CY	0.000 0.000	0.00	0.00
			55.00000	0.000		0.00
0330	304-04000	AGGREGATE BASE COURSE (CLASS 4)	4,327.000 TON	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	304-06000	AGGREGATE BASE COURSE (CLASS 6)	7,090.000	0.000		
			TON	0.000	0.00	
			13.00000	0.000		0.00
0340	304-09014	AGGREGATE BASE COURSE (SPECIAL)	5.000	0.000		
			TON	0.000	0.00	
			270.00000	0.000		0.00
0345	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	50.000	0.000		
			TON	0.000	0.00	
			130.00000	0.000		0.00
0350	403-34851	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-28)	12,673.000	0.000		
			TON	0.000	0.00	
			69.00000	0.000		0.00
0355	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	1,666.000	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0360	411-21020	LIQUID ASPHALTIC MATERIAL (MC-70)	8,202.000	0.000		
			GAL	0.000	0.00	
			3.60000	0.000		0.00
0365	412-00850	*CONCRETE PAVEMENT (8-1/2 INCH)	54,088.000	0.000		
			SY	0.000	0.00	
			42.00000	0.000		0.00
0370	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	601.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0375	503-00042	*DRILLED CAISSON (42 INCH)	51.000	0.000		
			LF	0.000	0.00	
			340.00000	0.000		0.00
0380	503-00048	*DRILLED CAISSON (48 INCH)	71.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0385	503-00054	*DRILLED CAISSON (54 INCH)	42.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	506-00030	GROUTED RIPRAP	99.000 CY	0.000 0.000	0.00	0.00
			110.00000	0.000		0.00
0395	506-00209	RIPRAP (9 INCH)	77.000 CY	0.000 0.000	0.00	0.00
			120.00000	0.000		0.00
0400	506-00218	RIPRAP (18 INCH)	94.000 CY	0.000 0.000	0.00	0.00
			45.00000	0.000		0.00
0405	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	4.000 TON	0.000 0.000	0.00	0.00
			260.00000	0.000		0.00
0410	601-01000	CONCRETE CLASS B	2.000 CY	0.000 0.000	0.00	0.00
			1,300.00000	0.000		0.00
0415	601-01050	CONCRETE CLASS B (WALL)	37.000 CY	0.000 0.000	0.00	0.00
			550.00000	0.000		0.00
0420	602-00020	REINFORCING STEEL (EPOXY COATED)	2,226.000 LB	0.000 0.000	0.00	0.00
			0.80000	0.000		0.00
0425	603-01180	18 INCH REINFORCED CONCRETE PIPE	1,352.000 LF	0.000 0.000	0.00	0.00
			56.00000	0.000		0.00
0430	603-01240	24 INCH REINFORCED CONCRETE PIPE	329.000 LF	0.000 0.000	0.00	0.00
			70.00000	0.000		0.00
0435	603-01300	30 INCH REINFORCED CONCRETE PIPE	68.000 LF	0.000 0.000	0.00	0.00
			110.00000	0.000		0.00
0440	603-01360	36 INCH REINFORCED CONCRETE PIPE	74.000 LF	0.000 0.000	0.00	0.00
			130.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	603-01480	48 INCH REINFORCED CONCRETE PIPE	334.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0450	603-01600	60 INCH REINFORCED CONCRETE PIPE	400.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00
0455	603-05018	18 INCH REINFORCED CONCRETE END SECTION	5.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0460	603-05024	24 INCH REINFORCED CONCRETE END SECTION	10.000	0.000		
			EACH	0.000	0.00	
			510.00000	0.000		0.00
0465	603-05030	30 INCH REINFORCED CONCRETE END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0470	603-05036	36 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			860.00000	0.000		0.00
0475	603-05048	48 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0480	603-10180	18 INCH CORRUGATED STEEL PIPE	255.000	0.000		
			LF	0.000	0.00	
			69.00000	0.000		0.00
0485	603-10240	24 INCH CORRUGATED STEEL PIPE	30.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0490	603-30024	24 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0495	603-50018	18 INCH PLASTIC PIPE	483.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	604-00315	INLET TYPE C (15 FOOT)	1.000 EACH 3,100.00000	0.000 0.000 0.000	0.00	0.00
0505	604-00550	INLET TYPE D (SPECIAL)	1.000 EACH 9,400.00000	0.000 0.000 0.000	0.00	0.00
0510	604-13010	INLET TYPE 13 (10 FOOT)	3.000 EACH 2,100.00000	0.000 0.000 0.000	0.00	0.00
0515	604-13015	INLET TYPE 13 (15 FOOT)	1.000 EACH 2,500.00000	0.000 0.000 0.000	0.00	0.00
0520	604-19105	INLET TYPE R L 5 (5 FOOT)	4.000 EACH 3,100.00000	0.000 0.000 0.000	0.00	0.00
0525	604-19110	INLET TYPE R L 5 (10 FOOT)	8.000 EACH 3,600.00000	0.000 0.000 0.000	0.00	0.00
0530	604-19205	INLET TYPE R L 10 (5 FOOT)	2.000 EACH 4,100.00000	0.000 0.000 0.000	0.00	0.00
0535	604-30010	MANHOLE SLAB BASE (10 FOOT)	1.000 EACH 2,700.00000	0.000 0.000 0.000	0.00	0.00
0540	604-30020	MANHOLE SLAB BASE (20 FOOT)	1.000 EACH 5,300.00000	0.000 0.000 0.000	0.00	0.00
0545	604-39020	MANHOLE SPECIAL (20 FOOT)	1.000 EACH 27,200.00000	0.000 0.000 0.000	0.00	0.00
0550	604-39025	MANHOLE SPECIAL (25 FOOT)	1.000 EACH 19,000.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	605-00004	4 INCH NON-PERFORATED PIPE UNDERDRAIN	454.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0560	605-00040	4 INCH PERFORATED PIPE UNDERDRAIN	659.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0565	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	4,410.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0570	606-01340	*END ANCHORAGE TYPE 3D	6.000	0.000		
			EACH	0.000	0.00	
			680.00000	0.000		0.00
0575	606-01370	*TRANSITION TYPE 3G	12.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0580	606-01380	*TRANSITION TYPE 3H	6.000	0.000		
			EACH	0.000	0.00	
			590.00000	0.000		0.00
0585	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0590	606-01460	*MEDIAN TERMINAL	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0595	606-02005	*END ANCHORAGE (FLARED)	9.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0600	607-00000	*LINE POST	5.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0605	607-00005	*END POST	17.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	607-00010	*CORNER AND LINE BRACE POST	14.000 EACH	0.000 0.000	0.00	0.00
			200.00000	0.000		0.00
0615	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	8,125.000 LF	0.000 0.000	0.00	0.00
			1.40000	0.000		0.00
0620	607-11525	*FENCE (PLASTIC)	1,000.000 LF	0.000 1,000.000	2,700.00	2,700.00
			2.70000	1,000.000		2,700.00
0625	608-01600	AGGREGATE WALKWAY	320.000 SY	0.000 0.000	0.00	0.00
			15.00000	0.000		0.00
0630	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	4,833.000 LF	0.000 0.000	0.00	0.00
			8.00000	0.000		0.00
0635	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	1,867.000 LF	0.000 0.000	0.00	0.00
			13.00000	0.000		0.00
0640	609-24003	*GUTTER TYPE 2 (3 FOOT)	280.000 LF	0.000 0.000	0.00	0.00
			33.00000	0.000		0.00
0645	609-24004	*GUTTER TYPE 2 (4 FOOT)	518.000 LF	0.000 0.000	0.00	0.00
			21.00000	0.000		0.00
0650	609-60011	CURB TYPE 6 (SECTION M)	3,057.000 LF	0.000 0.000	0.00	0.00
			16.00000	0.000		0.00
0655	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	50,244.000 SF	0.000 0.000	0.00	0.00
			3.60000	0.000		0.00
0660	612-00001	*DELINEATOR (TYPE I)	292.000 EACH	0.000 0.000	0.00	0.00
			18.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	612-00002	*DELINEATOR (TYPE II)	67.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0670	612-00003	*DELINEATOR (TYPE III)	16.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0675	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	13,559.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0680	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	2,738.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0685	613-07000	*PULL BOX (SPECIAL)	10.000	0.000		
			EACH	0.000	0.00	
			91.00000	0.000		0.00
0690	613-07034	*PULL BOX (24"X36"X18")	7.000	0.000		
			EACH	0.000	0.00	
			480.00000	0.000		0.00
0695	613-07038	*PULL BOX (36"X48"X18")	3.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0700	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			105,300.00000	0.000		0.00
0705	613-34350	*LIGHT STANDARD METAL (35 FOOT)	50.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0710	613-40010	*LIGHT STANDARD FOUNDATION	50.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
0715	613-50100	*LIGHTING CONTROL CENTER	2.000	0.000		
			EACH	0.000	0.00	
			7,700.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	56.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0725	614-00011	*SIGN PANEL (CLASS I)	509.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0730	614-00012	*SIGN PANEL (CLASS II)	254.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0735	614-00013	*SIGN PANEL (CLASS III)	1,702.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0740	614-00220	*STEEL SIGN POST (2.5X2.5 INCH TUBING)	1,588.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0745	614-00615	*STEEL SIGN POST (W 6X15)	62.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0750	614-01026	*STEEL SIGN POST (W 10X26)	160.000	0.000		
			LF	0.000	0.00	
			59.00000	0.000		0.00
0755	614-01226	*STEEL SIGN POST (W 12X26)	100.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0760	614-03002	*CONCRETE FOOTING (TYPE 2)	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0765	614-03006	*CONCRETE FOOTING (TYPE 6)	6.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0770	614-03007	*CONCRETE FOOTING (TYPE 7)	4.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	614-32400	*MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	1.000 EACH 42,200.00000	0.000 0.000 0.000	0.00	0.00
0780	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	36.000 EACH 600.00000	0.000 0.000 0.000	0.00	0.00
0785	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	7.000 EACH 5,900.00000	0.000 0.000 0.000	0.00	0.00
0790	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	1.000 EACH 14,900.00000	0.000 0.000 0.000	0.00	0.00
0795	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	2.000 EACH 15,100.00000	0.000 0.000 0.000	0.00	0.00
0800	614-81160	*TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	1.000 EACH 18,700.00000	0.000 0.000 0.000	0.00	0.00
0805	614-81165	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	1.000 EACH 19,100.00000	0.000 0.000 0.000	0.00	0.00
0810	614-81170	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-70 FOOT MAST ARM)	1.000 EACH 20,400.00000	0.000 0.000 0.000	0.00	0.00
0815	614-81175	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-75 FOOT MAST ARM)	1.000 EACH 20,900.00000	0.000 0.000 0.000	0.00	0.00
0820	614-85001	*IMPACT ATTENUATOR	1.000 EACH 8,500.00000	0.000 0.000 0.000	0.00	0.00
0825	614-86245	*CONTROLLER (TYPE 170E)	2.000 EACH 15,800.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	614-87350	*TEST FIBER OPTIC CABLE	1.000	0.000		
			L S	0.000	0.00	
			2,500.00000	0.000		0.00
0835	614-87496	*FIBER OPTIC CABLE (SINGLE MODE) (96 STRANDS)	566.000	0.000		
			LF	0.000	0.00	
			4.20000	0.000		0.00
0840	614-87506	*SPLICE FIBER OPTIC CABLE (6 STRAND)	16.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0845	615-00030	EMBANKMENT PROTECTOR TYPE 3	7.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0850	619-00010	WATER LINE (SPECIAL)	1.000	0.000		
			L S	0.000	0.00	
			764,800.00000	0.000		0.00
0855	621-00450	DETOUR PAVEMENT	10,624.000	0.000		
			SY	0.000	0.00	
			29.00000	0.000		0.00
0860	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.100	11,170.00	
			111,700.00000	0.100		11,170.00
0865	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			,023,147.82000	0.000		0.00
0870	627-00001	*PAVEMENT MARKING PAINT	404.000	0.000		
			GAL	68.750	2,062.50	
			30.00000	68.750		2,062.50
0875	627-00005	*EPOXY PAVEMENT MARKING	211.000	0.000		
			GAL	0.000	0.00	
			82.00000	0.000		0.00
0880	627-01010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID)	1,146.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	627-02010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE II) (INLAID)	1,324.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0890	627-30205	*THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	942.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0895	627-30210	*THERMOPLASTIC PAVEMENT MARKING (XWALK-STOPLINE)	428.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0900	630-00000	*FLAGGING	28,500.000	0.000		
			HOUR	161.000	3,220.00	
			20.00000	161.000		3,220.00
0905	630-00007	*TRAFFIC CONTROL INSPECTION	100.000	0.000		
			DAY	12.000	1,800.00	
			150.00000	12.000		1,800.00
0910	630-00012	*TRAFFIC CONTROL MANAGEMENT	570.000	0.000		
			DAY	9.000	4,860.00	
			540.00000	9.000		4,860.00
0915	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	19.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0920	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	68.000	0.000		
			EACH	9.500	1,900.00	
			200.00000	9.500		1,900.00
0925	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	73.000	0.000		
			EACH	21.000	4,200.00	
			200.00000	21.000		4,200.00
0930	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	39.000	0.000		
			EACH	19.500	3,900.00	
			200.00000	19.500		3,900.00
0935	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	90.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	630-80355	*PORTABLE MESSAGE SIGN PANEL	8.000 EACH 7,100.00000	0.000 2.500 2.500	17,750.00	17,750.00
0945	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000 EACH 2,000.00000	0.000 1.000 1.000	2,000.00	2,000.00
0950	630-80360	*DRUM CHANNELIZING DEVICE	465.000 EACH 26.00000	0.000 89.500 89.500	2,327.00	2,327.00
0955	630-80370	CONCRETE BARRIER (TEMPORARY)	9,730.000 LF 26.00000	0.000 4,578.000 4,578.000	119,028.00	119,028.00
0960	630-80380	*TRAFFIC CONE	400.000 EACH 10.00000	0.000 200.000 200.000	2,000.00	2,000.00
0965	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000 L S 1,200.00000	0.000 0.000 0.000	0.00	0.00
0970	630-80560	MOBILE PROFILOGRAPH OPERATION ZONE	1.000 L S 2,500.00000	0.000 0.000 0.000	0.00	0.00
0975	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	3.000 EACH 5,100.00000	0.000 0.000 0.000	0.00	0.00
0980	630-85041	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR)	30.000 DAY 790.00000	0.000 2.000 2.000	1,580.00	1,580.00
0985	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	3.000 EACH 37,000.00000	0.000 0.000 0.000	0.00	0.00
0990	700-70010	F/A MINOR CONTRACT REVISIONS	1,000,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	700-70011	F/A PARTNERING	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	55,900.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	64,900.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70016	F/A FUEL COST ADJUSTMENT	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	25,900.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70021	F/A ON-THE-JOB TRAINEE	4,000.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70022	F/A OJT COLORADO TRAINING PROGRAM	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70592	F/A SURVEY MONUMENTATION	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1600	208-00011	EROSION BALES (WEED FREE)	105.000	0.000		
			EACH	105.000	1,522.50	
			14.50000	105.000		1,522.50
			CAT 0200	CURRENT AMT \$	16,458,083.72 \$	381,648.00 \$
						381,648.00
CAT NO0300 J-18-BA						
1050	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	1.000	35,000.00	
			35,000.00000	1.000		35,000.00
1055	206-00000	STRUCTURE EXCAVATION	61.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
1060	206-00200	STRUCTURE BACKFILL (CLASS 2)	12.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
1065	206-00520	FILTER MATERIAL (CLASS B)	8.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1070	403-34851	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-28)	23.000	0.000		
			TON	0.000	0.00	
			69.00000	0.000		0.00
1075	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,064.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
1080	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	46.000	0.000		
			SY	0.000	0.00	
			19.00000	0.000		0.00
1085	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	38.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1090	502-00460	*PILE TIP	8.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 J-18-BA						
1095	502-11284	*STEEL PILING (HP 12X84)	334.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
1100	506-00224	RIPRAP (24 INCH)	1,204.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00
1105	509-00001	STRUCTURAL STEEL (GALVANIZED)	1,465.000	0.000		
			LB	0.000	0.00	
			2.40000	0.000		0.00
1110	515-00120	*WATERPROOFING (MEMBRANE)	141.000	0.000		
			SY	0.000	0.00	
			19.00000	0.000		0.00
1115	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	23.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00
1120	601-03040	CONCRETE CLASS D (BRIDGE)	86.000	0.000		
			CY	0.000	0.00	
			310.00000	0.000		0.00
1125	602-00020	REINFORCING STEEL (EPOXY COATED)	29,589.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
1130	606-11030	*BRIDGE RAIL TYPE 10M	123.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00
1135	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	127.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
			CAT 0300	CURRENT AMT \$	182,620.70 \$	35,000.00 \$
CAT NO0301 J-18-BM						
1140	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			160,000.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 J-18-BM						
1145	206-00000	STRUCTURE EXCAVATION	49.000 CY	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
1150	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	1,471.000 CY	0.000 0.000	0.00	0.00
			60.00000	0.000		0.00
1155	206-00100	STRUCTURE BACKFILL (CLASS 1)	8,421.000 CY	0.000 0.000	0.00	0.00
			26.00000	0.000		0.00
1160	206-00200	STRUCTURE BACKFILL (CLASS 2)	304.000 CY	0.000 0.000	0.00	0.00
			28.00000	0.000		0.00
1165	206-00360	MECHANICAL REINFORCEMENT OF SOIL	3,840.000 CY	0.000 0.000	0.00	0.00
			19.00000	0.000		0.00
1170	206-00520	FILTER MATERIAL (CLASS B)	584.000 CY	0.000 0.000	0.00	0.00
			50.00000	0.000		0.00
1175	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	3,298.000 SY	0.000 0.000	0.00	0.00
			2.00000	0.000		0.00
1180	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	50.000 LF	0.000 50.000	2,500.00	2,500.00
			50.00000	50.000		2,500.00
1185	502-00460	*PILE TIP	24.000 EACH	0.000 1.000	120.00	120.00
			120.00000	1.000		120.00
1190	502-01000	*BITUMEN COATING	352.000 LF	0.000 352.000	8,800.00	8,800.00
			25.00000	352.000		8,800.00
1195	502-11489	*STEEL PILING (HP 14X89)	1,114.000 LF	0.000 40.000	2,120.00	2,120.00
			53.00000	40.000		2,120.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 J-18-BM						
1200	503-00048	*DRILLED CAISSON (48 INCH)	195.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
1205	504-04420	PRECAST PANEL FACING	6,774.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
1210	506-00206	RIPRAP (6 INCH)	103.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
1215	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	133.000	0.000		
			CY	0.000	0.00	
			420.00000	0.000		0.00
1220	513-00690	BRIDGE DRAIN (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
1225	515-00400	CONCRETE SEALER	3,277.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
1230	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	249.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
1235	601-03040	CONCRETE CLASS D (BRIDGE)	1,611.000	0.000		
			CY	0.000	0.00	
			310.00000	0.000		0.00
1240	601-40300	STRUCTURAL CONCRETE COATING	2,104.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
1245	602-00020	REINFORCING STEEL (EPOXY COATED)	452,071.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
1250	603-01240	24 INCH REINFORCED CONCRETE PIPE	352.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 J-18-BM						
1255	603-10240	24 INCH CORRUGATED STEEL PIPE	352.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
1260	604-25000	VANE GRATE INLET SPECIAL	2.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
1265	606-11030	*BRIDGE RAIL TYPE 10M	532.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00
1270	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	2,177.000	0.000		
			SF	0.000	0.00	
			3.60000	0.000		0.00
1275	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	361.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
1280	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	526.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
1285	613-70150	*LUMINAIRE HIGH PRESSURE SODIUM (150 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1290	618-00163	PRESTRESSED CONCRETE I (BT63)	2,611.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	2,350,642.50 \$	13,540.00 \$
CAT NO0302 J-18-BN						
1295	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			160,000.00000	0.000		0.00
1300	206-00000	STRUCTURE EXCAVATION	2,019.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 J-18-BN						
1305	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	4,344.000 CY	0.000 0.000	0.00	0.00
			60.00000	0.000		0.00
1310	206-00200	STRUCTURE BACKFILL (CLASS 2)	506.000 CY	0.000 0.000	0.00	0.00
			28.00000	0.000		0.00
1315	206-01781	*SHORING (AREA 1)	1.000 L S	0.000 1.000	34,600.00	34,600.00
			34,600.00000	1.000		34,600.00
1320	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	5,521.000 SY	0.000 0.000	0.00	0.00
			2.00000	0.000		0.00
1325	503-00024	*DRILLED CAISSON (24 INCH)	158.000 LF	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
1330	503-00030	*DRILLED CAISSON (30 INCH)	825.000 LF	0.000 0.000	0.00	0.00
			120.00000	0.000		0.00
1335	503-00048	*DRILLED CAISSON (48 INCH)	462.000 LF	0.000 0.000	0.00	0.00
			240.00000	0.000		0.00
1340	506-00224	RIPRAP (24 INCH)	6,280.000 CY	0.000 0.000	0.00	0.00
			38.00000	0.000		0.00
1345	513-00600	BRIDGE DRAIN	2.000 EACH	0.000 0.000	0.00	0.00
			23,800.00000	0.000		0.00
1350	515-00400	CONCRETE SEALER	5,596.000 SY	0.000 0.000	0.00	0.00
			5.00000	0.000		0.00
1355	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	300.000 LF	0.000 0.000	0.00	0.00
			120.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 27
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 J-18-BN							
1360	601-03040	CONCRETE CLASS D (BRIDGE)	3,159.000 CY	0.000 0.000	0.00	0.00	
			310.00000	0.000		0.00	
1365	601-40300	STRUCTURAL CONCRETE COATING	2,463.000 SY	0.000 0.000	0.00	0.00	
			6.00000	0.000		0.00	
1370	602-00020	REINFORCING STEEL (EPOXY COATED)	740,150.000 LB	0.000 0.000	0.00	0.00	
			0.80000	0.000		0.00	
1375	604-19405	INLET TYPE R SPECIAL (5 FOOT)	1.000 EACH	0.000 0.000	0.00	0.00	
			6,600.00000	0.000		0.00	
1380	604-25000	VANE GRATE INLET SPECIAL	1.000 EACH	0.000 0.000	0.00	0.00	
			4,200.00000	0.000		0.00	
1385	606-11030	*BRIDGE RAIL TYPE 10M	836.000 LF	0.000 0.000	0.00	0.00	
			96.00000	0.000		0.00	
1390	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	4,289.000 SF	0.000 0.000	0.00	0.00	
			3.60000	0.000		0.00	
1395	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	835.000 LF	0.000 0.000	0.00	0.00	
			8.50000	0.000		0.00	
1400	618-00172	PRESTRESSED CONCRETE I (BT72)	5,118.000 LF	0.000 0.000	0.00	0.00	
			170.00000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	3,646,381.90 \$	34,600.00 \$	34,600.00
CAT NO0303 J-18-BO							
1405	206-00000	STRUCTURE EXCAVATION	2,848.000 CY	0.000 2,848.000	28,480.00	28,480.00	
			10.00000	2,848.000		28,480.00	

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 28
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 J-18-BO						
1410	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	704.000 CY	0.000 0.000	0.00	0.00
			60.00000	0.000		0.00
1415	206-00200	STRUCTURE BACKFILL (CLASS 2)	504.000 CY	0.000 0.000	0.00	0.00
			28.00000	0.000		0.00
1420	206-01782	*SHORING (AREA 2)	1.000 L S	0.000 1.000	38,500.00	38,500.00
			38,500.00000	1.000		38,500.00
1425	250-00310	WATER TREATMENT	60.000 MGAL	0.000 1.000	530.00	530.00
			530.00000	1.000		530.00
1430	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	3,335.000 SY	0.000 0.000	0.00	0.00
			2.00000	0.000		0.00
1435	503-00024	*DRILLED CAISSON (24 INCH)	1,278.000 LF	0.000 434.000	43,400.00	43,400.00
			100.00000	434.000		43,400.00
1440	506-00224	RIPRAP (24 INCH)	3,636.000 CY	0.000 0.000	0.00	0.00
			38.00000	0.000		0.00
1445	509-00001	STRUCTURAL STEEL (GALVANIZED)	436.000 LB	0.000 0.000	0.00	0.00
			2.40000	0.000		0.00
1450	515-00400	CONCRETE SEALER	1,149.000 SY	0.000 0.000	0.00	0.00
			5.00000	0.000		0.00
1455	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	84.000 LF	0.000 0.000	0.00	0.00
			120.00000	0.000		0.00
1460	601-03040	CONCRETE CLASS D (BRIDGE)	696.000 CY	0.000 0.000	0.00	0.00
			310.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 29
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 J-18-BO						
1465	601-40300	STRUCTURAL CONCRETE COATING	1,018.000 SY	0.000 0.000	0.00	0.00
			6.00000	0.000		0.00
1470	602-00020	REINFORCING STEEL (EPOXY COATED)	146,691.000 LB	0.000 0.000	0.00	0.00
			0.80000	0.000		0.00
1475	604-25000	VANE GRATE INLET SPECIAL	1.000 EACH	0.000 0.000	0.00	0.00
			4,200.00000	0.000		0.00
1480	606-11030	*BRIDGE RAIL TYPE 10M	541.000 LF	0.000 0.000	0.00	0.00
			96.00000	0.000		0.00
1485	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	540.000 LF	0.000 0.000	0.00	0.00
			8.50000	0.000		0.00
1490	618-00163	PRESTRESSED CONCRETE I (BT63)	1,075.000 LF	0.000 0.000	0.00	0.00
			160.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	1,016,588.20 \$	110,910.00 \$
CAT NO0304 J-18-I (WALL)						
1495	206-00100	STRUCTURE BACKFILL (CLASS 1)	963.000 CY	0.000 0.000	0.00	0.00
			26.00000	0.000		0.00
1500	206-00360	MECHANICAL REINFORCEMENT OF SOIL	539.000 CY	0.000 0.000	0.00	0.00
			19.00000	0.000		0.00
1505	504-04410	BLOCK FACING	2,195.000 SF	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
1510	514-00200	PEDESTRIAN RAILING (STEEL)	395.000 LF	0.000 0.000	0.00	0.00
			93.00000	0.000		0.00

CONTID: C13590
 PCN: 13590-BID
 PROJECT: STUR200-110

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 30
 ESTIMATE RUN 04/10/2008
 13:32:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 J-18-I (WALL)						
1515	601-03050	CONCRETE CLASS D (WALL)	26.000 CY 1,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
1520	601-40300	STRUCTURAL CONCRETE COATING	119.000 SY 6.00000	0.000 0.000 0.000	0.00 0.00	0.00
1525	601-40302	STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	3,067.000 SF 8.00000	0.000 0.000 0.000	0.00 0.00	0.00
1530	602-00000	REINFORCING STEEL	1,520.000 LB 0.75000	0.000 0.000 0.000	0.00 0.00	0.00
			CAT 0304 CURRENT AMT \$	151,554.00 \$	0.00 \$	0.00
CAT NO0305 J-18-J (WALL)						
1535	206-00000	STRUCTURE EXCAVATION	52.000 CY 10.00000	0.000 0.000 0.000	0.00 0.00	0.00
1540	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,206.000 CY 26.00000	0.000 0.000 0.000	0.00 0.00	0.00
1545	206-00360	MECHANICAL REINFORCEMENT OF SOIL	660.000 CY 19.00000	0.000 0.000 0.000	0.00 0.00	0.00
1550	504-04420	PRECAST PANEL FACING	1,532.000 SF 17.00000	0.000 0.000 0.000	0.00 0.00	0.00
1555	514-00200	PEDESTRIAN RAILING (STEEL)	136.000 LF 93.00000	0.000 0.000 0.000	0.00 0.00	0.00
1560	601-03050	CONCRETE CLASS D (WALL)	16.000 CY 1,200.00000	0.000 0.000 0.000	0.00 0.00	0.00

