

ESTIMATE SUMMARY

CONTID: C13605

ESTIMATE NO: 0001 PROG

SPEC YR: 2002

PCN: 13605-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:
BRIDGE AT WOLCOTT

TIME CHARGED: 14.0 DAYS
PERCENT TIME: 7.82

TIME ALLOW: 10/7/20(FIXED COMPLETION DAT
ORIG TIME ALLOW: 10/7/20(FIXED COMPLETION DAT

PROJECT NO: BR 131A-027
BRIDGE AT WOLCOTT
NAME OF ROAD: 131A
PROJECT COUNTIES: EAGLE

CONTRACTOR:
STRUCTURES, INC.
6535 S. DAYTON ST. SUITE 2800

PAY PERIOD ENDING	04/25/2005	DATE TIME STARTED	04/12/2005
DATE LET	02/17/2005	DATE WORK BEGAN	04/12/2005
DATE AWARDED	03/15/2005	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	04/11/2005	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/12/2005		

ENGLEWOOD CO 80111 303/770-7878

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,659,377.92 PARTICIPATING	\$ 53,165.78	\$ 53,165.78
AWARD PROJECT AMT:	\$ 1,567,370.35 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	3.20% TOTAL EARNINGS	53,165.78	53,165.78
FUNDS AVAILABLE:	\$ 1,606,212.14 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	53,165.78	53,165.78
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,594.97	-1,594.97
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	51,570.81	51,570.81
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	51,570.81	51,570.81
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 51,570.81

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13605
 PCN: 13605-BID
 PROJECT: BR 131A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 04/29/2005
 11:34:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	1,850.000	0.000		
			SY	0.000	0.00	
			9.72000	0.000		0.00
0010	202-00810	REMOVAL OF GROUND SIGN	28.000	0.000		
			EACH	0.000	0.00	
			40.89000	0.000		0.00
0015	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	823.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0020	203-01500	*BLADING	20.000	0.000		
			HOUR	0.000	0.00	
			134.00000	0.000		0.00
0025	203-01550	*DOZING	24.000	0.000		
			HOUR	0.000	0.00	
			134.00000	0.000		0.00
0030	203-01597	POTHOLING	5.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0035	203-02330	LABORER	20.000	0.000		
			HOUR	0.000	0.00	
			24.56000	0.000		0.00
0040	207-00205	*TOPSOIL	900.000	0.000		
			CY	0.000	0.00	
			32.44000	0.000		0.00
0045	207-00305	*WETLAND TOPSOIL	47.600	0.000		
			CY	0.000	0.00	
			12.50000	0.000		0.00
0050	207-00310	*STOCKPILE WETLAND TOPSOIL	157.500	0.000		
			CY	157.500	2,411.33	
			15.31000	157.500		2,411.32
0055	208-00006	EROSION LOG (SPECIAL)	1,000.000	0.000		
			LF	670.000	2,773.80	
			4.14000	670.000		2,773.80

CONTID: C13605
 PCN: 13605-BID
 PROJECT: BR 131A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/29/2005
 11:34:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			1,305.05000	0.000		0.00
0065	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	2.000	0.000		
			EACH	0.000	0.00	
			1,535.64000	0.000		0.00
0070	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	1.000	4,275.27	
			4,275.27000	1.000		4,275.27
0075	210-01000	*RESET FENCE	38.000	0.000		
			LF	0.000	0.00	
			32.73000	0.000		0.00
0080	210-04050	ADJUST VALVE BOX	2.000	0.000		
			EACH	0.000	0.00	
			198.33750	0.000		0.00
0085	212-00006	SEEDING (NATIVE)	0.560	0.000		
			ACRE	0.000	0.00	
			2,203.75000	0.000		0.00
0090	212-00028	SEEDING (WETLANDS)	0.060	0.000		
			ACRE	0.000	0.00	
			16,125.00000	0.000		0.00
0095	213-00004	MULCHING (WEED FREE STRAW)	0.560	0.000		
			ACRE	0.000	0.00	
			1,935.00000	0.000		0.00
0100	213-00061	MULCH TACKIFIER	84.000	0.000		
			LB	0.000	0.00	
			7.80000	0.000		0.00
0105	216-00039	SOIL RETENTION BLANKET (STRAW)	1,700.000	0.000		
			SY	0.000	0.00	
			1.60000	0.000		0.00
0110	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	851.000	0.000		
			TON	0.000	0.00	
			17.25000	0.000		0.00

CONTID: C13605
 PCN: 13605-BID
 PROJECT: BR 131A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/29/2005
 11:34:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	50.000 TON 148.00000	0.000 0.000 0.000	0.00 0.00	0.00
0120	403-34721	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	248.000 TON 88.00000	0.000 0.000 0.000	0.00 0.00	0.00
0125	403-34751	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 64-28)	505.000 TON 86.00000	0.000 0.000 0.000	0.00 0.00	0.00
0130	506-00224	*RIPRAP (24 INCH)	250.000 CY 150.00000	0.000 0.000 0.000	0.00 0.00	0.00
0135	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	117.000 LF 50.27000	0.000 0.000 0.000	0.00 0.00	0.00
0140	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	3.000 EACH 467.00000	0.000 0.000 0.000	0.00 0.00	0.00
0145	603-10180	*18 INCH CORRUGATED STEEL PIPE	30.000 LF 45.00000	0.000 0.000 0.000	0.00 0.00	0.00
0150	603-10360	*36 INCH CORRUGATED STEEL PIPE	28.000 LF 54.00000	0.000 0.000 0.000	0.00 0.00	0.00
0155	603-30018	*18 INCH STEEL END SECTION	2.000 EACH 243.00000	0.000 0.000 0.000	0.00 0.00	0.00
0160	604-00505	INLET TYPE D (5 FOOT)	1.000 EACH 3,229.00000	0.000 0.000 0.000	0.00 0.00	0.00
0165	604-30005	MANHOLE SLAB BASE (5 FOOT)	1.000 EACH 2,365.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13605
 PCN: 13605-BID
 PROJECT: BR 131A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/29/2005
 11:34:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	575.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0175	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,113.00000	0.000		0.00
0180	606-01385	*TRANSITION TYPE 3J	1.000	0.000		
			EACH	0.000	0.00	
			586.00000	0.000		0.00
0185	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			936.00000	0.000		0.00
0190	606-02003	*END ANCHORAGE (NONFLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,886.00000	0.000		0.00
0195	609-24002	GUTTER TYPE 2 (2 FOOT)	241.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0200	612-00001	DELINEATOR (TYPE I)	20.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0205	612-00002	DELINEATOR (TYPE II)	11.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0210	612-00003	DELINEATOR (TYPE III)	19.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0215	614-00026	SIGN PANEL (CLASS I) (INSTALL ONLY)	2.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0220	614-00027	SIGN PANEL (CLASS II) (INSTALL ONLY)	125.250	0.000		
			SF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C13605
 PCN: 13605-BID
 PROJECT: BR 131A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/29/2005
 11:34:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-00028	SIGN PANEL (CLASS III) (INSTALL ONLY)	137.000	0.000		
			SF	0.000	0.00	
			5.38000	0.000		0.00
0230	614-00042	SIGN POST (INSTALL ONLY)	265.000	0.000		
			LF	0.000	0.00	
			7.84000	0.000		0.00
0235	625-00000	CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.050	540.19	
			10,803.75000	0.050		540.19
0240	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			126,982.22000	0.000		0.00
0245	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			6,749.92000	0.000		0.00
0250	627-00001	PAVEMENT MARKING PAINT	17.000	0.000		
			GAL	0.000	0.00	
			91.37000	0.000		0.00
0255	627-00005	EPOXY PAVEMENT MARKING	17.000	0.000		
			GAL	0.000	0.00	
			134.37000	0.000		0.00
0260	627-30325	PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	121.000	0.000		
			SF	0.000	0.00	
			15.05000	0.000		0.00
0265	627-30330	PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	108.000	0.000		
			SF	0.000	0.00	
			10.75000	0.000		0.00
0270	629-01002	SURVEY MONUMENT (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			967.50000	0.000		0.00
0275	630-00000	*FLAGGING	4,200.000	0.000		
			HOOR	0.000	0.00	
			17.86000	0.000		0.00

CONTID: C13605
 PCN: 13605-BID
 PROJECT: BR 131A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 04/29/2005
 11:34:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-00007	*TRAFFIC CONTROL INSPECTION	62.000	0.000		
			DAY	2.000	268.74	
			134.37000	2.000		268.74
0285	630-00012	*TRAFFIC CONTROL MANAGEMENT	155.000	0.000		
			DAY	1.000	387.52	
			387.52000	1.000		387.52
0290	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	8.000	0.000		
			EACH	0.000	0.00	
			59.12000	0.000		0.00
0295	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	42.000	0.000		
			EACH	6.000	612.72	
			102.12000	6.000		612.72
0300	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	0.000		
			EACH	0.000	0.00	
			112.87000	0.000		0.00
0305	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	231.000	0.000		
			SF	0.000	0.00	
			16.12000	0.000		0.00
0310	630-80359	*PORTABLE MESSAGE SIGN PANEL	50.000	0.000		
			DAY	0.000	0.00	
			139.75000	0.000		0.00
0315	630-80360	*DRUM CHANNELIZING DEVICE	50.000	0.000		
			EACH	8.500	411.15	
			48.37000	8.500		411.15
0320	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	50.000	0.000		
			EACH	0.000	0.00	
			53.75000	0.000		0.00
0325	630-80370	CONCRETE BARRIER (TEMPORARY)	300.000	0.000		
			LF	0.000	0.00	
			28.15000	0.000		0.00
0330	630-80377	PORTABLE WATER FILLED BARRIER (TEMPORARY)	115.000	0.000		
			LF	0.000	0.00	
			23.64000	0.000		0.00

CONTID: C13605
 PCN: 13605-BID
 PROJECT: BR 131A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 04/29/2005
 11:34:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80380	*TRAFFIC CONE	100.000 EACH	0.000 0.000	0.00	0.00
			16.12000	0.000		0.00
0340	630-85010	IMPACT ATTENUATOR (TEMPORARY)	2.000 EACH	0.000 0.000	0.00	0.00
			4,616.58000	0.000		0.00
0345	700-70010	F/A MINOR CONTRACT REVISIONS	75,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0350	700-70022	F/A OJT COLORADO TRAINING PROGRAM	525.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0355	700-70023	F/A ON-THE-JOB TRAINEE	600.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0360	700-70025	F/A QUALITY INCENTIVE PAYMENT	1,700.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0365	700-70028	F/A ESB PROGRAM	7,500.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0375	700-70042	F/A RAILROAD FLAGGING	5,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
			CAT 0200 CURRENT AMT \$	707,628.88 \$	11,680.72 \$	11,680.72
CAT NO0300 F-10-AH STRUCTURE						
0380	202-00400	REMOVAL OF BRIDGE	1.000 EACH	0.000 0.000	0.00	0.00
			42,366.00000	0.000		0.00
0385	206-00000	*STRUCTURE EXCAVATION	1,714.000 CY	0.000 824.000	8,396.56	8,396.56
			10.19000	824.000		8,396.56

CONTID: C13605
 PCN: 13605-BID
 PROJECT: BR 131A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 04/29/2005
 11:34:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-10-AH STRUCTURE						
0390	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,630.000 CY	0.000 0.000	0.00	0.00
			29.49000	0.000		0.00
0395	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,415.000 CY	0.000 0.000	0.00	0.00
			9.00000	0.000		0.00
0400	206-01781	SHORING (AREA 1)	1.000 L S	0.000 0.000	0.00	0.00
			14,243.75000	0.000		0.00
0405	403-34751	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 64-28)	96.000 TON	0.000 0.000	0.00	0.00
			86.00000	0.000		0.00
0410	503-00030	*DRILLED CAISSON (30 INCH)	245.000 LF	0.000 0.000	0.00	0.00
			367.00000	0.000		0.00
0415	515-00120	*WATERPROOFING (MEMBRANE)	593.000 SY	0.000 0.000	0.00	0.00
			12.65000	0.000		0.00
0420	518-00106	WATERSTOP (6 INCH)	250.000 LF	0.000 0.000	0.00	0.00
			5.30000	0.000		0.00
0425	601-03040	*CONCRETE CLASS D (BRIDGE)	398.000 CY	0.000 0.000	0.00	0.00
			398.00000	0.000		0.00
0430	601-03050	CONCRETE CLASS D (WALL)	260.000 CY	0.000 0.000	0.00	0.00
			490.00000	0.000		0.00
0435	602-00000	REINFORCING STEEL	19,265.000 LB	0.000 0.000	0.00	0.00
			1.08000	0.000		0.00
0440	602-00020	REINFORCING STEEL (EPOXY COATED)	50,542.000 LB	0.000 0.000	0.00	0.00
			1.13000	0.000		0.00

CONTID: C13605
 PCN: 13605-BID
 PROJECT: BR 131A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 04/29/2005
 11:34:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 F-10-AH STRUCTURE							
0445	606-10705	BRIDGE RAIL TYPE 7 (SPECIAL)	278.000	0.000			
			LF	0.000	0.00		
			80.00000	0.000		0.00	
0450	618-01994	PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	3,477.000	0.000			
			SF	0.000	0.00		
			75.16000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	918,660.54 \$	8,396.56 \$	8,396.56
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0455	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000			
			EACH	1.000	15,374.65		
			15,374.65000	1.000		15,374.65	
0460	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000			
			EACH	1.000	16,077.70		
			16,077.70000	1.000		16,077.70	
0465	620-00020	SANITARY FACILITY	1.000	0.000			
			EACH	1.000	1,636.15		
			1,636.15000	1.000		1,636.15	
			CAT 0400	CURRENT AMT \$	33,088.50 \$	33,088.50 \$	33,088.50
PROJECT TOTAL			CURRENT AMT \$	1,659,377.92 \$	53,165.78 \$	53,165.78	