

ESTIMATE SUMMARY

16:03:26

CONTID: C13616

ESTIMATE NO: 0004 PROG

SPEC YR: 1999

PCN: 13616-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 58.0 DAYS

TIME ALLOW:

89 WORK DAYS

I-70 BRIDGE EXPANSION JOINTS

PERCENT TIME: 65.17

ORIG TIME ALLOW:

50 WORK DAYS

PROJECT NO: C 0702-236

I-70 BRIDGE EXPANSION JOINTS

NAME OF ROAD: I-70

PROJECT COUNTIES: EAGLE

CLEAR CREEK

SUMMIT

CONTRACTOR:

G.A. WESTERN CONSTRUCTION CO.

PAY PERIOD ENDING 08/30/2001

DATE TIME STARTED 05/01/2001

3354 C ROAD

DATE LET 02/22/2001

DATE WORK BEGAN

DATE AWARDED 03/27/2001

DATE TIME STOPPED 11/07/2001

DATE CONTRACT EXECUTED 04/12/2001

DATE ACCEPTED 11/07/2001

PALISADE CO 81526 970-434-6102

DATE NOTICE TO PROCEED 05/01/2001

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 791,692.90 PARTICIPATING	\$ 4,400.00	\$ 0.00
AWARD PROJECT AMT:	\$ 394,172.40 NON-PARTICIPATING	471,980.94	74,655.26
PERCENT COMPLETE:	60.17% TOTAL EARNINGS	476,380.94	74,655.26
FUNDS AVAILABLE:	\$ 315,311.96 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	476,380.94	74,655.26
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-3,136.04	-553.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	473,244.90	74,102.26
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	473,244.90	74,102.26
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 74,102.26

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13616
 PCN: 13616-BID
 PROJECT: C 0702-236

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 2
 ESTIMATE RUN 08/30/2001
 16:03:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			31,000.00000	1.000		31,000.00
0006	626-00000	MOBILIZATION ADDITIONAL MOBILIZATION FOR CMO #2 ADDED EXPANSION JOINTS	1.000	0.000		
			L S	0.000	0.00	
			15,271.00000	0.000		0.00
0010	630-00000	*FLAGGING	2,024.000	776.500		
			HOOR	369.000	10,147.50	
			27.50000	1,145.500		31,501.25
0015	630-00007	*TRAFFIC CONTROL INSPECTION	28.000	8.000		
			DAY	5.000	1,375.00	
			275.00000	13.000		3,575.00
0020	630-00012	*TRAFFIC CONTROL MANAGEMENT	118.000	45.000		
			DAY	26.000	17,160.00	
			660.00000	71.000		46,860.00
0021	700-70034	F/A ADDED TIME FOR SIGNS BARRELS AND ARROWBOARD	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0022	630-10005	TRAF CTRL ADDITIONAL TRAFFIC CONTROL	1.000	0.000		
			L S	0.000	0.00	
			9,130.00000	0.000		0.00
0025	630-80001	*FLASHING BEACON (PORTABLE)	0.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
0030	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	10.000	5.400		
			EACH	0.000	0.00	
			33.00000	5.400		178.20
0035	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	48.000	24.300		
			EACH	0.000	0.00	
			44.00000	24.300		1,069.20
0040	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	20.000	10.800		
			EACH	0.000	0.00	
			55.00000	10.800		594.00

CONTID: C13616
 PCN: 13616-BID
 PROJECT: C 0702-236

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 08/30/2001
 16:03:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0045	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	1.800		
		EACH		0.000	0.00	
			550.00000	1.800		990.00
0050	630-80359	*PORTABLE MESSAGE SIGN PANEL	220.000	84.000		
		DAY		42.000	6,930.00	
			165.00000	126.000		20,790.00
0055	630-80360	*DRUM CHANNELIZING DEVICE	126.000	113.400		
		EACH		0.000	0.00	
			33.00000	113.400		3,742.20
0060	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	6.000	5.400		
		EACH		0.000	0.00	
			44.00000	5.400		237.60
0065	630-80370	CONCRETE BARRIER (TEMPORARY)	760.000	684.000		
		LF		0.000	0.00	
			35.00000	684.000		23,940.00
0070	630-80380	*TRAFFIC CONE	300.000	174.600		
		EACH		0.000	0.00	
			11.00000	174.600		1,920.60
0075	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0080	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0085	700-70022	F/A OJT PILOT	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0090	700-70028	F/A ESB PROGRAM	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0095	700-70130	F/A REPAIR WORK (INCIDENTAL)	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13616
 PCN: 13616-BID
 PROJECT: C 0702-236

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 08/30/2001
 16:03:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0476	900-00007	ADDED ITEM (EACH)/ SPLICE COUPLERS	288.000	0.000			
			EACH	176.000	4,961.44		
			28.19000	176.000		4,961.44	
0477	601-06150	CONC (PATCHING) CONCRETE PATCHING	288.000	0.000			
			SF	0.000	0.00		
			58.34000	0.000		0.00	
0490	700-70130	F/A REPAIR REPAIR BIKE PATH BRIDGE	2,238.380	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0536	900-00006	ADDED ITEM (DOLLAR)/ ADDITIONAL BOND COSTS DUE TO INCREASE IN PROJECT COSTS	936.050	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0555	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL REMOVAL COSTS FOR 8 JOINTS	1.000	0.000			
			L S	0.000	0.00		
			22,623.85000	0.000		0.00	
0556	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL FORMING AT 4 JOINTS	1.000	0.000			
			L S	0.000	0.00		
			4,787.50000	0.000		0.00	
0558	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL MOBILIZATION	2,184.740	0.000			
			L S	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	329,596.16 \$	40,573.94 \$	171,359.49
CAT NO0302 STRUCTURE F-12-X							
0100	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	640.000	1,017.600			
			SY	640.000	2,176.00		
			3.40000	1,657.600		5,635.84	
0105	202-00504	REMOVAL OF EXPANSION DEVICE	97.000	0.000			
			LF	0.000	0.00		
			102.00000	0.000		0.00	
0110	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	83.420	233.330			
			TON	0.000	0.00		
			145.00000	233.330		33,832.85	

CONTID: C13616
 PCN: 13616-BID
 PROJECT: C 0702-236

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
 ESTIMATE RUN 08/30/2001
 16:03:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 STRUCTURE F-12-X							
0115	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	97.000	0.000			
			LF	0.000	0.00		
			130.00000	0.000		0.00	
0120	601-03040	CONCRETE CLASS D (BRIDGE)	24.000	0.000			
			CY	0.000	0.00		
			605.00000	0.000		0.00	
0125	602-00020	REINFORCING STEEL (EPOXY COATED)	4,286.000	0.000			
			LB	0.000	0.00		
			0.60000	0.000		0.00	
0141	700-70130	F/A REPAIR REPAIR BRIDGE RAIL	2,242.820	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	56,110.32 \$	2,176.00 \$	39,468.69
CAT NO0304 STRUCTURE F-11-AN							
0130	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	507.000	507.000			
			SY	0.000	0.00		
			3.40000	507.000		1,723.80	
0135	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	76.000			
			LF	0.000	0.00		
			102.00000	76.000		7,752.00	
0140	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	126.340	126.340			
			TON	0.000	0.00		
			145.00000	126.340		18,319.30	
0145	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	76.000			
			LF	0.000	0.00		
			130.00000	76.000		9,880.00	
0150	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	18.000			
			CY	0.000	0.00		
			605.00000	18.000		10,890.00	
0155	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	3,358.000			
			LB	0.000	0.00		
			0.60000	3,358.000		2,014.80	

CONTID: C13616
 PCN: 13616-BID
 PROJECT: C 0702-236

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/30/2001

ESTIMATE NO: 0004

16:03:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE F-11-AN						
0475	700-70130	F/A REPAIR	5,861.120	5,500.000		
			F A	361.120	361.12	
			1.00000	5,861.120		5,861.12
			CAT 0304	CURRENT AMT \$	56,441.02 \$	361.12 \$ 56,441.02
CAT NO0305 STRUCTURE F-11-AV						
0160	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	507.000	507.000		
			SY	0.000	0.00	
			3.40000	507.000		1,723.80
0165	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	0.000		
			LF	76.000	7,752.00	
			102.00000	76.000		7,752.00
0170	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	51.400	51.400		
			TON	0.000	0.00	
			145.00000	51.400		7,453.00
0175	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	0.000		
			LF	76.000	9,880.00	
			130.00000	76.000		9,880.00
0180	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	0.000		
			CY	18.000	10,890.00	
			605.00000	18.000		10,890.00
0185	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	0.000		
			LB	3,358.000	2,014.80	
			0.60000	3,358.000		2,014.80
			CAT 0305	CURRENT AMT \$	39,713.60 \$	30,536.80 \$ 39,713.60
CAT NO0309 STRUCTURE F-11-AT						
0190	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	511.000	511.000		
			SY	0.000	0.00	
			3.40000	511.000		1,737.40
0195	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	0.000		
			LF	0.000	0.00	
			102.00000	0.000		0.00
0200	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	64.960	64.960		
			TON	0.000	0.00	
			145.00000	64.960		9,419.20

CONTID: C13616
 PCN: 13616-BID
 PROJECT: C 0702-236

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7
 ESTIMATE RUN 08/30/2001
 16:03:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0309 STRUCTURE F-11-AT						
0205	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0210	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	0.000		
			CY	0.000	0.00	
			605.00000	0.000		0.00
0215	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	0.000		
			LB	0.000	0.00	
			0.60000	0.000		0.00
0601	700-70036	F/A TEMPORARY BARRIER FOR ADDED EXPANSION JOINTS	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0602	900-00014	ADDED ITEM (LUMP SUM)/ ADDED USE OF COCRETE BARRIER	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
			CAT 0309	CURRENT AMT \$	51,693.40 \$	0.00 \$ 11,156.60
CAT NO0319 STRUCTURE F-11-AS						
0220	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	566.600	566.600		
			SY	0.000	0.00	
			3.40000	566.600		1,926.44
0225	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	76.000		
			LF	0.000	0.00	
			102.00000	76.000		7,752.00
0230	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	69.850	66.710		
			TON	0.000	0.00	
			145.00000	66.710		9,672.95
0235	518-01002	BRIDGE EXPANSION DEVICE (0-2 INCH)	77.000	77.000		
			LF	0.000	0.00	
			123.00000	77.000		9,471.00
			CAT 0319	CURRENT AMT \$	29,277.69 \$	0.00 \$ 28,822.39
CAT NO0324 STRUCTURE F-11-AM						
0240	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	508.000	508.000		
			SY	0.000	0.00	
			3.40000	508.000		1,727.20

CONTID: C13616
 PCN: 13616-BID
 PROJECT: C 0702-236

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/30/2001

ESTIMATE NO: 0004

16:03:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0324 STRUCTURE F-11-AM						
0245	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	76.000		
			LF	0.000	0.00	
			102.00000	76.000		7,752.00
0250	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	73.380	73.380		
			TON	0.000	0.00	
			145.00000	73.380		10,640.10
0255	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	76.000		
			LF	0.000	0.00	
			130.00000	76.000		9,880.00
0260	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	18.000		
			CY	0.000	0.00	
			605.00000	18.000		10,890.00
0265	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	3,358.000		
			LB	0.000	0.00	
			0.60000	3,358.000		2,014.80
			CAT 0324	CURRENT AMT \$	42,904.10 \$	0.00 \$ 42,904.10
CAT NO0335 STRUCTURE F-12-AS						
0270	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	508.000	508.000		
			SY	0.000	0.00	
			3.40000	508.000		1,727.20
0275	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	76.000		
			LF	0.000	0.00	
			102.00000	76.000		7,752.00
0280	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	66.810	66.810		
			TON	0.000	0.00	
			145.00000	66.810		9,687.45
0285	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	76.000		
			LF	0.000	0.00	
			130.00000	76.000		9,880.00
0290	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	18.000		
			CY	0.000	0.00	
			605.00000	18.000		10,890.00

CONTID: C13616
 PCN: 13616-BID
 PROJECT: C 0702-236

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/30/2001

ESTIMATE NO: 0004

16:03:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0335 STRUCTURE F-12-AS							
0295	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	1,679.000			
			LB	1,679.000	1,007.40		
			0.60000	3,358.000		2,014.80	
			CAT 0335	CURRENT AMT \$	41,951.45 \$	1,007.40 \$	41,951.45
CAT NO0340 STRUCTURE F-11-AL							
0236	900-00003	ADDED ITEM (CUBIC FOOT)/ ADDITIONAL MATERIAL FOR 2" JOINT	4.000	0.000			
			CF	0.000	0.00		
			100.00000	0.000		0.00	
0300	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	508.000	508.000			
			SY	0.000	0.00		
			3.40000	508.000		1,727.20	
0305	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	76.000			
			LF	0.000	0.00		
			102.00000	76.000		7,752.00	
0310	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	131.030	54.480			
			TON	0.000	0.00		
			145.00000	54.480		7,899.60	
0315	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	76.000			
			LF	0.000	0.00		
			130.00000	76.000		9,880.00	
0320	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	18.000			
			CY	0.000	0.00		
			605.00000	18.000		10,890.00	
0325	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	3,358.000			
			LB	0.000	0.00		
			0.60000	3,358.000		2,014.80	
			CAT 0340	CURRENT AMT \$	51,663.35 \$	0.00 \$	40,163.60
CAT NO0341 STRUCTURE F-11-AW							
0360	202-00240	REM ASPHALT MAT (PLANING)	253.300	0.000			
			SY	0.000	0.00		
			3.40000	0.000		0.00	
0365	202-00504	REM EXP DEVICE	38.000	0.000			
			LF	0.000	0.00		
			102.00000	0.000		0.00	

CONTID: C13616
 PCN: 13616-BID
 PROJECT: C 0702-236

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 10
 ESTIMATE RUN 08/30/2001
 16:03:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0341 STRUCTURE F-11-AW							
0370	403-00720	HBP (PATCHING) (ASPH)	40.730	0.000			
			TON	0.000	0.00		
			145.00000	0.000		0.00	
0375	518-01004	BR EXPAN DEVICE (0-4 IN)	38.000	0.000			
			LF	0.000	0.00		
			130.00000	0.000		0.00	
0380	601-03040	CONC CL D (BRIDGE)	9.000	0.000			
			CY	0.000	0.00		
			605.00000	0.000		0.00	
0385	602-00020	REINF STEEL (EPOXY)	1,679.000	0.000			
			LB	0.000	0.00		
			0.60000	0.000		0.00	
			CAT 0341	CURRENT AMT \$	22,035.47 \$	0.00 \$	0.00
CAT NO0342 STRUCTURE F-11-AX							
0395	202-00240	REM ASPHALT MAT (PLANING)	255.000	0.000			
			SY	0.000	0.00		
			3.40000	0.000		0.00	
0400	202-00504	REM EXP DEVICE	38.000	0.000			
			LF	0.000	0.00		
			102.00000	0.000		0.00	
0405	403-00720	HBP (PATCHING) (ASPH)	35.590	0.000			
			TON	0.000	0.00		
			145.00000	0.000		0.00	
0410	518-01004	BR EXPAN DEVICE (0-4 IN)	38.000	0.000			
			LF	0.000	0.00		
			130.00000	0.000		0.00	
0415	601-03040	CONC CL D (BRIDGE)	9.000	0.000			
			CY	0.000	0.00		
			605.00000	0.000		0.00	
0420	602-00020	REINF STEEL (EPOXY)	1,679.000	0.000			
			LB	0.000	0.00		
			0.60000	0.000		0.00	
			CAT 0342	CURRENT AMT \$	21,295.95 \$	0.00 \$	0.00

CONTID: C13616
 PCN: 13616-BID
 PROJECT: C 0702-236

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 11
 ESTIMATE RUN 08/30/2001
 16:03:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0343 STRUCTURE F-11-AK						
0430	202-00240	REM ASPHALT MAT (PLANING)	509.300	0.000		
			SY	0.000	0.00	
			3.40000	0.000		0.00
0435	202-00504	REM EXP DEVICE	76.000	0.000		
			LF	0.000	0.00	
			102.00000	0.000		0.00
0440	403-00720	HBP (PATCHING) (ASPH)	73.590	0.000		
			TON	0.000	0.00	
			145.00000	0.000		0.00
0445	518-01004	BR EXPAN DEVICE (0-4 IN)	76.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0450	601-03040	CONC CL D (BRIDGE)	18.000	0.000		
			CY	0.000	0.00	
			605.00000	0.000		0.00
0455	602-00020	REINF STEEL (EPOXY)	3,358.000	0.000		
			LB	0.000	0.00	
			0.60000	0.000		0.00
			CAT 0343	CURRENT AMT \$	42,938.97 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0330	620-00001	FIELD OFFICE (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			3,800.00000	1.000		3,800.00
0331	620-00001	FIELD OFFICE (CL 1)	1.000	0.000		
			EACH	0.000	0.00	
			1,414.28000	0.000		0.00
0335	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0336	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.000	0.00	
			257.14000	0.000		0.00
			CAT 0400	CURRENT AMT \$	6,071.42 \$	0.00 \$ 4,400.00
PROJECT TOTAL			CURRENT AMT \$	791,692.90 \$	74,655.26 \$	476,380.94