

ESTIMATE SUMMARY

10:28:09

CONTID: C13622

ESTIMATE NO: 0002 PROG

SPEC YR: 2002

PCN: 13622-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 25.0 DAYS

TIME ALLOW:

422 CALENDAR DAYS

I-25/ 120TH BRIDGE REPLACEMENT

PERCENT TIME: 5.92

ORIG TIME ALLOW:

422 CALENDAR DAYS

PROJECT NO:

IM 0253-173

I-25 / 120th Bridge Replacement

NAME OF ROAD:

I-25

PROJECT COUNTIES:

ADAMS, REGION 6

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING

01/28/2005

DATE TIME STARTED

01/04/2005

6663 COLORADO BLVD.

DATE LET

10/28/2004

DATE WORK BEGAN

01/04/2005

DATE AWARDED

11/22/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED

12/27/2004

DATE ACCEPTED

COMMERCE CITY

CO 80022

303/287-8905

DATE NOTICE TO PROCEED

01/04/2005

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 13,927,413.10 PARTICIPATING	\$ 315,427.60	\$ 207,927.60
AWARD PROJECT AMT: \$ 13,199,280.10 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 2.26% TOTAL EARNINGS	315,427.60	207,927.60
FUNDS AVAILABLE: \$ 13,611,985.50 STOCKPILED MATERIALS	170,974.65	170,974.65
	GROSS EARNINGS	486,402.25
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-9,462.83	-6,237.83
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	476,939.42
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	476,939.42
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 372,664.42

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 02/09/2005

10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00001	REMOVAL OF STRUCTURE	39.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0010	202-00010	*REMOVAL OF TREE	71.000	0.000		
			EACH	12.000	2,460.00	
			205.00000	12.000		2,460.00
0015	202-00023	*REMOVAL OF EMBANKMENT PROTECTOR TYPE 3	3.000	0.000		
			EACH	0.000	0.00	
			305.00000	0.000		0.00
0020	202-00024	*REMOVAL OF EMBANKMENT PROTECTOR TYPE 5	4.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0025	202-00035	REMOVAL OF PIPE	3,348.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
0030	202-00090	*REMOVAL OF DELINEATOR	150.000	0.000		
			EACH	0.000	0.00	
			5.25000	0.000		0.00
0035	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	374.000	0.000		
			SY	0.000	0.00	
			4.10000	0.000		0.00
0040	202-00195	*REMOVAL OF MEDIAN COVER	1,045.000	0.000		
			SY	0.000	0.00	
			4.10000	0.000		0.00
0045	202-00200	*REMOVAL OF SIDEWALK	4,592.000	0.000		
			SY	0.000	0.00	
			3.60000	0.000		0.00
0050	202-00203	*REMOVAL OF CURB AND GUTTER	6,702.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0055	202-00210	*REMOVAL OF CONCRETE PAVEMENT	672.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00220	*REMOVAL OF ASPHALT MAT	71,440.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0065	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	15,860.000	0.000		
			SY	0.000	0.00	
			1.25000	0.000		0.00
0070	202-00250	*REMOVAL OF PAVEMENT MARKING	3,000.000	0.000		
			SF	1,606.000	3,372.60	
			2.10000	1,606.000		3,372.60
0075	202-00810	*REMOVAL OF GROUND SIGN	52.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0080	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			6,400.00000	0.000		0.00
0085	202-00895	REMOVAL OF IMPACT ATTENUATOR	2.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0090	202-01000	*REMOVAL OF FENCE	1,686.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0095	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,419.000	0.000		
			LF	291.000	654.75	
			2.25000	291.000		654.75
0100	202-01140	REMOVAL OF GUARDRAIL TYPE 4	3,576.000	0.000		
			LF	885.000	7,965.00	
			9.00000	885.000		7,965.00
0105	202-01300	*REMOVAL OF END ANCHORAGE	14.000	0.000		
			EACH	4.000	600.00	
			150.00000	4.000		600.00
0110	202-04001	PLUG CULVERT	3.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-04005	CLEAN VALVE BOX	6.000 EACH	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
0120	202-05150	*SANDBLASTING	447.000 SF	0.000 0.000	0.00	0.00
			4.25000	0.000		0.00
0125	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	106,942.000 CY	0.000 0.000	0.00	0.00
			6.00000	0.000		0.00
0130	203-01100	*PROOF ROLLING	100.000 HOUR	0.000 0.000	0.00	0.00
			83.00000	0.000		0.00
0135	203-01500	*BLADING	105.000 HOUR	0.000 0.000	0.00	0.00
			102.00000	0.000		0.00
0140	203-01510	*BACKHOE	25.000 HOUR	0.000 0.000	0.00	0.00
			86.00000	0.000		0.00
0145	203-01555	*DOZING (LANDSCAPING)	16.000 HOUR	0.000 0.000	0.00	0.00
			101.00000	0.000		0.00
0150	203-01597	*POTHOLING	270.000 HOUR	0.000 5.500	522.50	522.50
			95.00000	5.500		522.50
0155	203-02330	LABORER	80.000 HOUR	0.000 0.000	0.00	0.00
			33.00000	0.000		0.00
0160	206-00060	STRUCTURE BACKFILL (SPECIAL) (FLOW-FILL)	74.000 CY	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
0165	207-00205	*TOPSOIL	9,478.000 CY	0.000 0.000	0.00	0.00
			9.50000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	207-00305	*WETLAND TOPSOIL	130.000 CY	0.000 0.000	0.00	0.00
			7.25000	0.000		0.00
0175	207-00310	*STOCKPILE WETLAND TOPSOIL	130.000 CY	0.000 0.000	0.00	0.00
			4.75000	0.000		0.00
0180	208-00011	*EROSION BALES (WEED FREE)	54.000 EACH	0.000 9.000	117.00	117.00
			13.00000	9.000		117.00
0185	208-00020	*SILT FENCE	16,630.000 LF	0.000 817.000	857.85	857.85
			1.05000	817.000		857.85
0190	208-00040	*CHECK DAM	11.000 EACH	0.000 0.000	0.00	0.00
			25.00000	0.000		0.00
0195	208-00045	CONCRETE WASHOUT STRUCTURE	8.000 EACH	0.000 1.000	525.00	525.00
			525.00000	1.000		525.00
0200	208-00050	*STORM DRAIN INLET PROTECTION	45.000 EACH	0.000 0.000	0.00	0.00
			260.00000	0.000		0.00
0205	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	5.000 EACH	0.000 1.000	1,450.00	1,450.00
			1,450.00000	1.000		1,450.00
0210	208-00200	EROSION CONTROL SUPERVISOR	1.000 L S	0.000 0.071	220.10	220.10
			3,100.00000	0.071		220.10
0215	209-00200	*TIME-RELEASED WATER PRODUCT	400.000 EACH	0.000 0.000	0.00	0.00
			4.65000	0.000		0.00
0220	210-00035	RESET WATER METER	1.000 EACH	0.000 0.000	0.00	0.00
			2,700.00000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00050	RESET FIRE HYDRANT	1.000 EACH 3,400.00000	0.000 0.000 0.000	0.00	0.00
0230	210-00810	*RESET GROUND SIGN	6.000 EACH 55.00000	0.000 0.000 0.000	0.00	0.00
0235	210-00815	*RESET SIGN PANEL	5.000 EACH 11.00000	0.000 0.000 0.000	0.00	0.00
0240	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET	2.000 EACH 1,000.00000	0.000 0.000 0.000	0.00	0.00
0245	210-04010	*ADJUST MANHOLE	7.000 EACH 400.00000	0.000 0.000 0.000	0.00	0.00
0250	210-04015	MODIFY MANHOLE	1.000 EACH 1,600.00000	0.000 0.000 0.000	0.00	0.00
0255	210-04050	*ADJUST VALVE BOX	6.000 EACH 250.00000	0.000 0.000 0.000	0.00	0.00
0260	212-00006	*SEEDING (NATIVE)	10.250 ACRE 390.00000	0.000 0.000 0.000	0.00	0.00
0265	212-00047	*SOIL PREPARATION (SPECIAL)	9.250 ACRE 605.00000	0.000 0.000 0.000	0.00	0.00
0270	213-00002	*MULCHING (WEED FREE HAY)	1.000 ACRE 775.00000	0.000 0.000 0.000	0.00	0.00
0275	213-00003	*MULCHING (WEED FREE)	9.250 ACRE 310.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	213-00061	*MULCH TACKIFIER	2,775.000	0.000		
			LB	0.000	0.00	
			1.45000	0.000		0.00
0285	213-00100	*SOIL BINDER	12.500	0.000		
			ACRE	0.000	0.00	
			365.00000	0.000		0.00
0290	214-00201	*DECIDUOUS TREE (TUBELING)	50.000	0.000		
			EACH	0.000	0.00	
			7.25000	0.000		0.00
0295	214-00401	*EVERGREEN TREE (TUBELING)	50.000	0.000		
			EACH	0.000	0.00	
			7.50000	0.000		0.00
0300	214-00905	*PERENNIALS (2.25 INCH POT)	1,000.000	0.000		
			EACH	0.000	0.00	
			1.85000	0.000		0.00
0305	214-01010	*BRUSH LAYER CUTTING	300.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0310	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	8,496.000	0.000		
			SY	0.000	0.00	
			1.30000	0.000		0.00
0315	217-00020	*HERBICIDE TREATMENT	10.000	0.000		
			HOUR	0.000	0.00	
			195.00000	0.000		0.00
0320	250-00050	*MONITORING TECHNICIAN	40.000	0.000		
			HOUR	0.000	0.00	
			48.00000	0.000		0.00
0325	250-00110	*HEALTH AND SAFETY OFFICER	40.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0330	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	8,569.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	500.000 TON	0.000 0.000	0.00	0.00
			74.00000	0.000		0.00
0340	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	48,744.000 TON	0.000 0.000	0.00	0.00
			31.00000	0.000		0.00
0345	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	11,203.000 TON	0.000 0.000	0.00	0.00
			36.00000	0.000		0.00
0350	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	12,616.000 GAL	0.000 0.000	0.00	0.00
			1.05000	0.000		0.00
0355	412-01001	CONCRETE PAVEMENT (10 INCH) (SPECIAL)	1,346.000 SY	0.000 0.000	0.00	0.00
			42.00000	0.000		0.00
0360	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	3.000 SY	0.000 0.000	0.00	0.00
			32.00000	0.000		0.00
0365	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	481.000 SY	0.000 0.000	0.00	0.00
			3.00000	0.000		0.00
0370	503-00048	*DRILLED CAISSON (48 INCH)	42.000 LF	0.000 0.000	0.00	0.00
			258.00000	0.000		0.00
0375	503-00054	*DRILLED CAISSON (54 INCH)	42.000 LF	0.000 0.000	0.00	0.00
			225.00000	0.000		0.00
0380	506-00206	RIPRAP (6 INCH)	8.000 CY	0.000 0.000	0.00	0.00
			105.00000	0.000		0.00
0385	506-00209	RIPRAP (9 INCH)	194.000 CY	0.000 0.000	0.00	0.00
			65.00000	0.000		0.00



CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	506-00212	RIPRAP (12 INCH)	10.000 CY	0.000 0.000	0.00	0.00
			105.00000	0.000		0.00
0395	506-00218	RIPRAP (18 INCH)	20.000 CY	0.000 0.000	0.00	0.00
			110.00000	0.000		0.00
0400	507-00000	CONCRETE SLOPE AND DITCH PAVING	12.000 CY	0.000 0.000	0.00	0.00
			300.00000	0.000		0.00
0405	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	9.000 TON	0.000 0.000	0.00	0.00
			170.00000	0.000		0.00
0410	601-01000	CONCRETE CLASS B	21.000 CY	0.000 0.000	0.00	0.00
			260.00000	0.000		0.00
0415	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	565.000 LF	0.000 0.000	0.00	0.00
			32.00000	0.000		0.00
0420	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	3,262.000 LF	0.000 0.000	0.00	0.00
			37.00000	0.000		0.00
0425	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	11.000 LF	0.000 0.000	0.00	0.00
			95.00000	0.000		0.00
0430	603-02245	30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	107.000 LF	0.000 0.000	0.00	0.00
			51.00000	0.000		0.00
0435	603-05018	18 INCH REINFORCED CONCRETE END SECTION	4.000 EACH	0.000 0.000	0.00	0.00
			650.00000	0.000		0.00
0440	603-05024	24 INCH REINFORCED CONCRETE END SECTION	6.000 EACH	0.000 0.000	0.00	0.00
			800.00000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	603-05036	36 INCH REINFORCED CONCRETE END SECTION	1.000 EACH 1,400.00000	0.000 0.000 0.000	0.00	0.00
0450	603-07360	*36 INCH REINFORCED CONCRETE PIPE (JACKED)	1,232.000 LF 550.00000	0.000 0.000 0.000	0.00	0.00
0455	604-00305	INLET TYPE C (5 FOOT)	5.000 EACH 2,000.00000	0.000 0.000 0.000	0.00	0.00
0460	604-00310	INLET TYPE C (10 FOOT)	2.000 EACH 2,600.00000	0.000 0.000 0.000	0.00	0.00
0465	604-00505	INLET TYPE D (5 FOOT)	4.000 EACH 3,600.00000	0.000 0.000 0.000	0.00	0.00
0470	604-00510	INLET TYPE D (10 FOOT)	3.000 EACH 5,200.00000	0.000 0.000 0.000	0.00	0.00
0475	604-19105	INLET TYPE R L 5 (5 FOOT)	4.000 EACH 2,700.00000	0.000 0.000 0.000	0.00	0.00
0480	604-19110	INLET TYPE R L 5 (10 FOOT)	1.000 EACH 3,600.00000	0.000 0.000 0.000	0.00	0.00
0485	604-19115	INLET TYPE R L 5 (15 FOOT)	1.000 EACH 5,300.00000	0.000 0.000 0.000	0.00	0.00
0490	604-19205	INLET TYPE R L 10 (5 FOOT)	2.000 EACH 4,100.00000	0.000 0.000 0.000	0.00	0.00
0495	604-19310	INLET TYPE R L 15 (10 FOOT)	1.000 EACH 7,400.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	604-25005	VANE GRATE INLET (5 FOOT)	2.000 EACH 3,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0505	604-26005	VANE GRATE INLET (DOUBLE) (5 FOOT)	6.000 EACH 5,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0510	604-26010	VANE GRATE INLET (DOUBLE) (10 FOOT)	2.000 EACH 6,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0515	604-30005	MANHOLE SLAB BASE (5 FOOT)	3.000 EACH 2,150.00000	0.000 0.000 0.000	0.00 0.00	0.00
0520	604-30010	MANHOLE SLAB BASE (10 FOOT)	9.000 EACH 3,100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0525	604-30015	MANHOLE SLAB BASE (15 FOOT)	3.000 EACH 4,600.00000	0.000 0.000 0.000	0.00 0.00	0.00
0530	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	4,570.000 LF 14.25000	0.000 0.000 0.000	0.00 0.00	0.00
0535	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	5,352.000 LF 34.00000	0.000 0.000 0.000	0.00 0.00	0.00
0540	606-00730	GUARDRAIL TYPE 7 (STYLE CD)	500.000 LF 40.00000	0.000 0.000 0.000	0.00 0.00	0.00
0545	606-01340	*END ANCHORAGE TYPE 3D	5.000 EACH 475.00000	0.000 0.000 0.000	0.00 0.00	0.00
0550	606-01370	*TRANSITION TYPE 3G	5.000 EACH 950.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	606-01380	*TRANSITION TYPE 3H	4.000 EACH 575.00000	0.000 0.000 0.000	0.00 0.00	0.00
0560	606-02005	*END ANCHORAGE (FLARED)	6.000 EACH 1,450.00000	0.000 0.000 0.000	0.00 0.00	0.00
0565	607-11525	*FENCE (PLASTIC)	2,000.000 LF 2.65000	0.000 1,164.000 1,164.000	3,084.60	3,084.60
0570	607-52900	*LINE POST (CHAIN LINK)	65.000 EACH 46.00000	0.000 0.000 0.000	0.00 0.00	0.00
0575	607-52905	*END POST (CHAIN LINK)	8.000 EACH 185.00000	0.000 0.000 0.000	0.00 0.00	0.00
0580	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	6.000 EACH 175.00000	0.000 0.000 0.000	0.00 0.00	0.00
0585	607-53172	*FENCE CHAIN LINK (72 INCH)	3,447.000 LF 6.00000	0.000 0.000 0.000	0.00 0.00	0.00
0590	607-60220	*20 FOOT GATE SINGLE (CHAIN LINK)	4.000 EACH 700.00000	0.000 0.000 0.000	0.00 0.00	0.00
0595	608-00006	CONCRETE SIDEWALK (6 INCH)	1,408.000 SY 24.00000	0.000 0.000 0.000	0.00 0.00	0.00
0600	608-00010	CONCRETE CURB RAMP	175.000 SY 100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0605	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	3,845.000 LF 9.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	3,111.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0615	610-00010	MEDIAN COVER MATERIAL (DECORATIVE)	27,352.000	0.000		
			SF	0.000	0.00	
			4.50000	0.000		0.00
0620	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	15,523.000	0.000		
			SF	0.000	0.00	
			4.50000	0.000		0.00
0625	610-00055	*MEDIAN COVER MATERIAL (STONE)	9,000.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0630	612-00001	*DELINEATOR (TYPE I)	68.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0635	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	12,904.000	0.000		
			LF	0.000	0.00	
			2.80000	0.000		0.00
0640	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	900.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0645	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			29,000.00000	0.000		0.00
0650	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	49.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0655	613-40010	*LIGHT STANDARD FOUNDATION	47.000	0.000		
			EACH	0.000	0.00	
			780.00000	0.000		0.00
0660	613-50410	*LIGHT STANDARD (TEMPORARY)	40.000	0.000		
			EACH	0.000	0.00	
			1,725.00000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	35.000 EACH	0.000 0.000	0.00	0.00
			300.00000	0.000		0.00
0670	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	18.000 EACH	0.000 0.000	0.00	0.00
			300.00000	0.000		0.00
0675	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	8.000 EACH	0.000 0.000	0.00	0.00
			3,300.00000	0.000		0.00
0680	614-00011	*SIGN PANEL (CLASS I)	132.000 SF	0.000 0.000	0.00	0.00
			10.50000	0.000		0.00
0685	614-00012	*SIGN PANEL (CLASS II)	309.000 SF	0.000 0.000	0.00	0.00
			14.00000	0.000		0.00
0690	614-00357	*STEEL SIGN POST (S 3X5.7)	14.000 LF	0.000 0.000	0.00	0.00
			14.50000	0.000		0.00
0695	614-00477	*STEEL SIGN POST (S 4X7.7)	13.000 LF	0.000 0.000	0.00	0.00
			17.50000	0.000		0.00
0700	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	460.000 LF	0.000 0.000	0.00	0.00
			27.25000	0.000		0.00
0705	614-70117	*PEDESTRIAN SIGNAL FACE (16)	8.000 EACH	0.000 0.000	0.00	0.00
			475.00000	0.000		0.00
0710	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	28.000 EACH	0.000 0.000	0.00	0.00
			800.00000	0.000		0.00
0715	614-72882	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE)	5.000 EACH	0.000 0.000	0.00	0.00
			2,100.00000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	6.000 EACH 5,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0725	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	2.000 EACH 48,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0730	614-81170	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-70 FOOT MAST ARM)	1.000 EACH 38,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0735	614-81175	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-75 FOOT MAST ARM)	1.000 EACH 39,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0740	614-84100	*TRAFFIC SIGNAL PEDESTAL POLE ALUMINUM	8.000 EACH 1,475.00000	0.000 0.000 0.000	0.00 0.00	0.00
0745	614-85115	IMPACT ATTENUATOR (QUADGUARD)	3.000 EACH 28,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0750	614-86246	*CONTROLLER (TYPE 170E-HC11)	2.000 EACH 16,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0755	615-00030	EMBANKMENT PROTECTOR TYPE 3	3.000 EACH 900.00000	0.000 0.000 0.000	0.00 0.00	0.00
0760	615-00050	EMBANKMENT PROTECTOR TYPE 5	3.000 EACH 1,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0765	621-00450	*DETOUR PAVEMENT	7,657.000 SY 24.00000	0.000 0.000 0.000	0.00 0.00	0.00
0770	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 75,000.00000	0.000 0.039 0.039	2,925.00	2,925.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			320,000.00000	0.000		0.00
0780	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			4,600.00000	0.000		0.00
0785	627-00005	*EPOXY PAVEMENT MARKING	131.000	0.000		
			GAL	32.000	2,624.00	
			82.00000	32.000		2,624.00
0790	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	1,829.000	0.000		
			GAL	0.000	0.00	
			36.00000	0.000		0.00
0795	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	2,176.000	0.000		
			SF	0.000	0.00	
			10.25000	0.000		0.00
0800	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	447.000	0.000		
			SF	0.000	0.00	
			20.50000	0.000		0.00
0805	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	428.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0810	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	1,720.000	0.000		
			SF	0.000	0.00	
			10.50000	0.000		0.00
0815	629-01001	*SURVEY MONUMENT (TYPE 1)	30.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
0820	629-01002	*SURVEY MONUMENT (TYPE 2)	3.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0825	629-01005	*SURVEY MONUMENT (TYPE 5)	5.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00



CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	629-01011	*SURVEY MONUMENT (TYPE 1A)	1.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
0835	630-00000	FLAGGING	7,200.000	0.000		
			HOUR	81.500	1,630.00	
			20.00000	81.500		1,630.00
0840	630-00004	TRAFFIC CONTROL VEHICLE	2.000	0.000		
			EACH	0.500	1,550.00	
			3,100.00000	0.500		1,550.00
0845	630-00007	TRAFFIC CONTROL INSPECTION	125.000	0.000		
			DAY	18.000	1,944.00	
			108.00000	18.000		1,944.00
0850	630-00012	TRAFFIC CONTROL MANAGEMENT	300.000	0.000		
			DAY	12.000	4,200.00	
			350.00000	12.000		4,200.00
0855	630-00015	UNIFORMED TRAFFIC CONTROL COORDINATION	300.000	0.000		
			HOUR	74.500	894.00	
			12.00000	74.500		894.00
0860	630-80001	FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	2.000	3,000.00	
			1,500.00000	2.000		3,000.00
0865	630-80337	BARRICADE (TYPE 3 M-C) (TEMPORARY)	8.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0870	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	80.000	0.000		
			EACH	3.500	185.50	
			53.00000	3.500		185.50
0875	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	110.000	0.000		
			EACH	21.000	3,276.00	
			156.00000	21.000		3,276.00
0880	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	24.000	0.000		
			EACH	7.000	1,050.00	
			150.00000	7.000		1,050.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	368.000	0.000		
			SF	168.500	2,190.50	
			13.00000	168.500		2,190.50
0890	630-80355	PORTABLE MESSAGE SIGN PANEL	4.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0895	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	0.000		
			EACH	1.000	575.00	
			575.00000	1.000		575.00
0900	630-80360	DRUM CHANNELIZING DEVICE	500.000	0.000		
			EACH	20.000	900.00	
			45.00000	20.000		900.00
0905	630-80370	CONCRETE BARRIER (TEMPORARY)	15,000.000	0.000		
			LF	2,966.000	35,592.00	
			12.00000	2,966.000		35,592.00
0910	630-80380	TRAFFIC CONE	600.000	0.000		
			EACH	100.000	1,100.00	
			11.00000	100.000		1,100.00
0915	630-80520	*MOBILE PAVEMENT MARKING ZONE	6.000	0.000		
			DAY	0.000	0.00	
			1,050.00000	0.000		0.00
0920	630-85010	IMPACT ATTENUATOR (TEMPORARY)	12.000	0.000		
			EACH	2.500	14,500.00	
			5,800.00000	2.500		14,500.00
0925	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	1.000	0.000		
			L S	0.000	0.00	
			56,000.00000	0.000		0.00
0927	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION - WORKING TIME VIOLATION	0.000	0.000		
			DOL	-450.000	-450.00	
			1.00000	-450.000		-450.00
0930	700-70010	F/A MINOR CONTRACT REVISIONS	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0935	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	111,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70016	F/A FUEL COST ADJUSTMENT	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70021	F/A ON-THE-JOB TRAINEE	10,752.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70025	F/A QUALITY INCENTIVE PAYMENT (SMOOTHNESS)	14,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70034	F/A UNIFORMED TRAFFIC CONTROL (OFFICER TIME)	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0970	700-70060	F/A ADJUST UTILITIES	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0975	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0980	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0985	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	8,143,564.90 \$	99,515.40 \$
CAT NO0201 ROADWAY - ADDED RTD BUS LANE						
0990	202-00200	*REMOVAL OF SIDEWALK	167.000	0.000		
			SY	0.000	0.00	
			3.60000	0.000		0.00
0995	202-00203	*REMOVAL OF CURB AND GUTTER	444.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
1000	202-00220	REMOVAL OF ASPHALT MAT	416.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
1005	207-00205	*TOPSOIL	22.000	0.000		
			CY	0.000	0.00	
			9.50000	0.000		0.00
1010	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	107.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
1015	412-01001	CONCRETE PAVEMENT (10 INCH) (SPECIAL)	640.000	0.000		
			SY	0.000	0.00	
			42.00000	0.000		0.00
1020	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	250.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
1025	608-00006	CONCRETE SIDEWALK (6 INCH)	193.000	0.000		
			SY	0.000	0.00	
			24.00000	0.000		0.00
			CAT 0201	CURRENT AMT \$	46,946.20 \$	0.00 \$
CAT NO0202 ROADWAY - ITS ELEMENTS						
1030	210-00820	*RESET VARIABLE MESSAGE SIGN	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - ITS ELEMENTS						
1035	503-00048	*DRILLED CAISSON (48 INCH)	31.500	0.000		
			LF	0.000	0.00	
			258.00000	0.000		0.00
1040	604-39050	*MANHOLE (TRAFFIC MANAGEMENT SYSTEM)	2.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
1045	612-00260	*LOCATION MARKER (FIBER OPTIC) (DOME)	25.000	0.000		
			EACH	0.000	0.00	
			42.00000	0.000		0.00
1050	612-00270	*LOCATION MARKER (UTILITY) (FLAT SLAT)	10.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
1055	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	25,000.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
1060	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	19,000.000	0.000		
			LF	0.000	0.00	
			2.80000	0.000		0.00
1065	613-07034	*PULL BOX (24"X36"X18")	18.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
1070	614-32400	MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			29,000.00000	0.000		0.00
1075	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	3,000.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1080	614-87496	*FIBER OPTIC CABLE (SINGLE MODE) (96 STRANDS)	14,000.000	0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00
			CAT 0202	CURRENT AMT \$	264,557.00 \$	0.00 \$
						0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0281 ROADWAY - ENHANCEMENTS FOR WESTMINSTER						
1085	206-00000	*STRUCTURE EXCAVATION	1,202.000	0.000		
			CY	0.000	0.00	
			3.75000	0.000		0.00
1090	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,103.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
1095	206-00360	MECHANICAL REINFORCEMENT OF SOIL	318.000	0.000		
			CY	0.000	0.00	
			9.50000	0.000		0.00
1100	504-04410	BLOCK FACING	4,170.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
1105	514-00200	*PEDESTRIAN RAILING (STEEL)	1,130.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
1110	608-00006	CONCRETE SIDEWALK (6 INCH)	95.000	0.000		
			SY	0.000	0.00	
			24.00000	0.000		0.00
1115	609-24002	GUTTER TYPE 2 (2 FOOT)	912.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
1120	613-01125	*1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	644.000	0.000		
			LF	0.000	0.00	
			5.75000	0.000		0.00
1125	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	8.000	0.000		
			EACH	0.000	0.00	
			3,850.00000	0.000		0.00
1130	619-50240	3 INCH PLASTIC PIPE	440.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00



CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 24  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-ZW						
1185	504-04410	BLOCK FACING	6,958.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
1190	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	132.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
1195	513-00690	BRIDGE DRAIN (SPECIAL)	4.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
1200	515-00120	*WATERPROOFING (MEMBRANE)	4,337.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
1205	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	318.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
1210	601-03040	*CONCRETE CLASS D (BRIDGE)	2,122.000	0.000		
			CY	0.000	0.00	
			230.00000	0.000		0.00
1215	601-40301	*STRUCTURAL CONCRETE COATING	52,362.000	0.000		
			SF	0.000	0.00	
			0.30000	0.000		0.00
1220	602-00020	*REINFORCING STEEL (EPOXY COATED)	454,200.000	0.000		
			LB	0.000	0.00	
			0.76000	0.000		0.00
1225	606-10700	*BRIDGE RAIL TYPE 7	630.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
1230	613-00075	*3/4 INCH ELECTRICAL CONDUIT	650.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
1235	613-00200	*2 INCH ELECTRICAL CONDUIT	2,560.000	0.000		
			LF	0.000	0.00	
			4.60000	0.000		0.00



CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 25  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-ZW						
1240	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	39,120.000	0.000		
			SF	0.000	0.00	
			37.00000	0.000		0.00
1240		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	5,704.860	170,974.65	
			29.97000	5,704.860		170,974.65
1245	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	630.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	3,298,220.10 \$	170,974.65 \$
CAT NO0301 RET. WALL E-17-CH						
1250	206-00000	*STRUCTURE EXCAVATION	2,050.000	0.000		
			CY	0.000	0.00	
			3.75000	0.000		0.00
1255	206-00100	*STRUCTURE BACKFILL (CLASS 1)	19,960.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
1260	206-01783	SHORING (AREA 3)	0.500	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
1265	518-00106	WATERSTOP (6 INCH)	160.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
1270	601-03050	CONCRETE CLASS D (WALL)	1,901.000	0.000		
			CY	0.000	0.00	
			230.00000	0.000		0.00
1275	601-40301	*STRUCTURAL CONCRETE COATING	19,755.000	0.000		
			SF	0.000	0.00	
			0.30000	0.000		0.00
1280	602-00000	*REINFORCING STEEL	153,240.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 26  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 RET. WALL E-17-CH						
1285	602-00020	*REINFORCING STEEL (EPOXY COATED)	39,430.000	0.000		
			LB	0.000	0.00	
			0.76000	0.000		0.00
1290	609-24002	GUTTER TYPE 2 (2 FOOT)	565.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
1295	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,052.000	0.000		
			LF	0.000	0.00	
			2.80000	0.000		0.00
1300	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	891,247.40 \$	0.00 \$
CAT NO0302 RET. WALL E-17-CG						
1305	206-00000	*STRUCTURE EXCAVATION	3,911.600	0.000		
			CY	3,911.600	14,668.50	
			3.75000	3,911.600		14,668.50
1310	206-00100	*STRUCTURE BACKFILL (CLASS 1)	9,670.000	0.000		
			CY	893.400	12,507.60	
			14.00000	893.400		12,507.60
1315	206-01783	SHORING (AREA 3)	0.500	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
1320	518-00106	WATERSTOP (6 INCH)	94.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
1325	601-03050	CONCRETE CLASS D (WALL)	877.000	0.000		
			CY	194.500	44,735.00	
			230.00000	194.500		44,735.00
1330	601-40301	*STRUCTURAL CONCRETE COATING	10,335.000	0.000		
			SF	0.000	0.00	
			0.30000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 27  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RET. WALL E-17-CG						
1335	602-00000	*REINFORCING STEEL	85,680.000	0.000		
			LB	49,694.000	32,301.10	
			0.65000	49,694.000		32,301.10
1340	609-24002	GUTTER TYPE 2 (2 FOOT)	661.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
1345	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	439,299.00 \$	104,212.20 \$
CAT NO0303 RET. WALL E-17-CI						
1350	206-00000	*STRUCTURE EXCAVATION	1,220.000	0.000		
			CY	0.000	0.00	
			3.75000	0.000		0.00
1355	206-00100	*STRUCTURE BACKFILL (CLASS 1)	7,560.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
1360	518-00106	WATERSTOP (6 INCH)	64.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
1365	601-03050	CONCRETE CLASS D (WALL)	575.000	0.000		
			CY	0.000	0.00	
			230.00000	0.000		0.00
1370	601-40301	*STRUCTURAL CONCRETE COATING	7,080.000	0.000		
			SF	0.000	0.00	
			0.30000	0.000		0.00
1375	602-00000	*REINFORCING STEEL	51,710.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00
1380	609-24002	GUTTER TYPE 2 (2 FOOT)	465.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 28  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 RET. WALL E-17-CI						
1385	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	285,129.50 \$	0.00 \$ 0.00
CAT NO0304 RET. WALL E-17-CJ						
1390	206-00000	*STRUCTURE EXCAVATION	580.000	0.000		
			CY	0.000	0.00	
			3.75000	0.000		0.00
1395	206-00100	*STRUCTURE BACKFILL (CLASS 1)	3,000.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
1400	518-00106	WATERSTOP (6 INCH)	27.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
1405	601-03050	*CONCRETE CLASS D (WALL)	260.000	0.000		
			CY	0.000	0.00	
			230.00000	0.000		0.00
1410	601-40301	*STRUCTURAL CONCRETE COATING	3,355.000	0.000		
			SF	0.000	0.00	
			0.30000	0.000		0.00
1415	602-00000	*REINFORCING STEEL	22,970.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00
1420	609-24002	GUTTER TYPE 2 (2 FOOT)	222.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
1425	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
			CAT 0304	CURRENT AMT \$	124,139.50 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1430	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			100,000.00000	1.000		100,000.00

CONTID: C13622  
 PCN: 13622-BID  
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 29  
 ESTIMATE RUN 02/09/2005  
 10:28:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
1435	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			60,000.00000	0.000		0.00
1440	620-00020	SANITARY FACILITY	2.000	0.000		
			EACH	2.000	4,200.00	
			2,100.00000	2.000		4,200.00
		CAT 0400	CURRENT AMT	\$ 164,200.00	\$ 4,200.00	\$ 104,200.00
		PROJECT TOTAL	CURRENT AMT	\$ 13,927,413.10	\$ 378,902.25	\$ 486,402.25