

ESTIMATE SUMMARY

11:20:43

CONTID: C13622

ESTIMATE NO: 0013 PROG

SPEC YR: 2002

PCN: 13622-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 348.(DAYS

TIME ALLOW:

422 CALENDAR DAYS

I-25/ 120TH BRIDGE REPLACEMENT

PERCENT TIME: 82.46

ORIG TIME ALLOW:

422 CALENDAR DAYS

PROJECT NO:

IM 0253-173

I-25 / 120th Bridge Replacement

NAME OF ROAD:

I-25

PROJECT COUNTIES:

ADAMS, REGION 6

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING

01/01/2006

DATE TIME STARTED 01/04/2005

6663 COLORADO BLVD.

DATE LET

10/28/2004

DATE WORK BEGAN 01/04/2005

DATE AWARDED

11/22/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED

12/27/2004

DATE ACCEPTED

COMMERCE CITY

CO 80022

303/287-8905

DATE NOTICE TO PROCEED

01/04/2005

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 13,693,479.94 PARTICIPATING	\$ 8,977,252.69	\$ 644,438.92
AWARD PROJECT AMT: \$ 13,199,280.10 NON-PARTICIPATING	71,839.70	1,672.00
PERCENT COMPLETE: 66.08% TOTAL EARNINGS	9,049,092.39	646,110.92
FUNDS AVAILABLE: \$ 4,644,387.55 STOCKPILED MATERIALS	213,868.47	-29,567.91
	GROSS EARNINGS	9,262,960.86
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-197,989.20	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	9,064,971.66
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	9,064,971.66
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 616,543.01

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	REMOVAL OF STRUCTURE	39.000	12.000		
			EACH	0.000	0.00	
			800.00000	12.000		9,600.00
0010	202-00010	*REMOVAL OF TREE	71.000	27.000		
			EACH	0.000	0.00	
			205.00000	27.000		5,535.00
0015	202-00023	*REMOVAL OF EMBANKMENT PROTECTOR TYPE 3	3.000	3.000		
			EACH	0.000	0.00	
			305.00000	3.000		915.00
0020	202-00024	*REMOVAL OF EMBANKMENT PROTECTOR TYPE 5	4.000	4.000		
			EACH	0.000	0.00	
			260.00000	4.000		1,040.00
0025	202-00035	REMOVAL OF PIPE	3,348.000	1,124.000		
			LF	0.000	0.00	
			9.50000	1,124.000		10,678.00
0030	202-00090	*REMOVAL OF DELINEATOR	150.000	0.000		
			EACH	0.000	0.00	
			5.25000	0.000		0.00
0035	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	1,274.630	1,274.630		
			SY	0.000	0.00	
			4.10000	1,274.630		5,225.98
0040	202-00195	*REMOVAL OF MEDIAN COVER	1,548.000	1,548.000		
			SY	0.000	0.00	
			4.10000	1,548.000		6,346.80
0045	202-00200	*REMOVAL OF SIDEWALK	4,592.000	618.890		
			SY	0.000	0.00	
			3.60000	618.890		2,228.00
0050	202-00203	*REMOVAL OF CURB AND GUTTER	6,702.000	5,703.500		
			LF	0.000	0.00	
			3.75000	5,703.500		21,388.13
0055	202-00210	*REMOVAL OF CONCRETE PAVEMENT	672.000	601.900		
			SY	0.000	0.00	
			8.50000	601.900		5,116.15

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00220	*REMOVAL OF ASPHALT MAT	71,440.000	30,921.170		
			SY	0.000	0.00	
			3.00000	30,921.170		92,763.51
0065	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	15,860.000	0.000		
			SY	0.000	0.00	
			1.25000	0.000		0.00
0070	202-00250	*REMOVAL OF PAVEMENT MARKING	9,749.670	9,749.670		
			SF	0.000	0.00	
			2.10000	9,749.670		20,474.31
0075	202-00810	*REMOVAL OF GROUND SIGN	52.000	4.000		
			EACH	0.000	0.00	
			21.00000	4.000		84.00
0080	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			6,400.00000	1.000		6,400.00
0085	202-00895	REMOVAL OF IMPACT ATTENUATOR	2.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0090	202-01000	*REMOVAL OF FENCE	1,686.000	311.000		
			LF	0.000	0.00	
			4.50000	311.000		1,399.50
0095	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,419.000	2,303.000		
			LF	0.000	0.00	
			2.25000	2,303.000		5,181.75
0100	202-01140	REMOVAL OF GUARDRAIL TYPE 4	3,576.000	1,301.000		
			LF	0.000	0.00	
			9.00000	1,301.000		11,709.00
0105	202-01300	*REMOVAL OF END ANCHORAGE	14.000	14.000		
			EACH	0.000	0.00	
			150.00000	14.000		2,100.00
0110	202-04001	PLUG CULVERT	3.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-04005	CLEAN VALVE BOX	6.000 EACH	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
0120	202-05150	*SANDBLASTING	447.000 SF	0.000 0.000	0.00	0.00
			4.25000	0.000		0.00
0125	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	106,942.000 CY	96,247.800 0.000	0.00	577,486.80
			6.00000	96,247.800		
0130	203-01100	*PROOF ROLLING	30.000 HOUR	11.750 0.000	0.00	975.25
			83.00000	11.750		
0135	203-01500	*BLADING	105.000 HOUR	0.000 0.000	0.00	0.00
			102.00000	0.000		0.00
0140	203-01510	*BACKHOE	25.000 HOUR	0.000 0.000	0.00	0.00
			86.00000	0.000		0.00
0145	203-01555	*DOZING (LANDSCAPING)	45.000 HOUR	45.000 0.000	0.00	4,545.00
			101.00000	45.000		
0150	203-01597	*POTHOLING	270.000 HOUR	94.000 42.000	3,990.00	12,920.00
			95.00000	136.000		
0155	203-02330	LABORER	80.000 HOUR	0.000 0.000	0.00	0.00
			33.00000	0.000		0.00
0160	206-00060	STRUCTURE BACKFILL (SPECIAL) (FLOW-FILL)	74.000 CY	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
0165	207-00205	*TOPSOIL	9,478.000 CY	4,739.200 0.000	0.00	45,022.40
			9.50000	4,739.200		

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	207-00305	*WETLAND TOPSOIL	130.000	130.000		
			CY	0.000	0.00	
			7.25000	130.000		942.50
0175	207-00310	*STOCKPILE WETLAND TOPSOIL	130.000	130.000		
			CY	0.000	0.00	
			4.75000	130.000		617.50
0180	208-00011	*EROSION BALES (WEED FREE)	103.000	103.000		
			EACH	0.000	0.00	
			13.00000	103.000		1,339.00
0185	208-00020	*SILT FENCE	10,000.000	4,800.000		
			LF	0.000	0.00	
			1.05000	4,800.000		5,040.00
0190	208-00040	*CHECK DAM	11.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0195	208-00045	CONCRETE WASHOUT STRUCTURE	8.000	3.000		
			EACH	2.000	1,050.00	
			525.00000	5.000		2,625.00
0200	208-00050	*STORM DRAIN INLET PROTECTION	20.000	9.000		
			EACH	8.000	2,080.00	
			260.00000	17.000		4,420.00
0205	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	16.000	16.000		
			EACH	0.000	0.00	
			1,450.00000	16.000		23,200.00
0210	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.746		
			L S	0.000	0.00	
			3,100.00000	0.746		2,312.60
0215	209-00200	*TIME-RELEASED WATER PRODUCT	400.000	0.000		
			EACH	0.000	0.00	
			4.65000	0.000		0.00
0220	210-00035	RESET WATER METER	1.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00050	RESET FIRE HYDRANT	1.000 EACH 3,400.00000	1.000 0.000 1.000	0.00	3,400.00
0230	210-00810	*RESET GROUND SIGN	6.000 EACH 55.00000	0.000 0.000 0.000	0.00	0.00
0235	210-00815	*RESET SIGN PANEL	5.000 EACH 11.00000	0.000 0.000 0.000	0.00	0.00
0240	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET	2.000 EACH 1,000.00000	2.000 0.000 2.000	0.00	2,000.00
0245	210-04010	*ADJUST MANHOLE	7.000 EACH 400.00000	2.000 0.000 2.000	0.00	800.00
0250	210-04015	MODIFY MANHOLE	1.000 EACH 1,600.00000	1.000 0.000 1.000	0.00	1,600.00
0255	210-04050	*ADJUST VALVE BOX	6.000 EACH 250.00000	0.000 1.000 1.000	250.00	250.00
0260	212-00006	*SEEDING (NATIVE)	10.250 ACRE 390.00000	3.000 0.000 3.000	0.00	1,170.00
0265	212-00047	*SOIL PREPARATION (SPECIAL)	9.250 ACRE 605.00000	3.000 0.000 3.000	0.00	1,815.00
0270	213-00002	*MULCHING (WEED FREE HAY)	1.000 ACRE 775.00000	0.000 0.000 0.000	0.00	0.00
0275	213-00003	*MULCHING (WEED FREE)	9.250 ACRE 310.00000	1.500 0.000 1.500	0.00	465.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	213-00061	*MULCH TACKIFIER	2,775.000	855.000		
			LB	0.000	0.00	
			1.45000	855.000		1,239.75
0285	213-00100	*SOIL BINDER	12.500	0.000		
			ACRE	0.000	0.00	
			365.00000	0.000		0.00
0290	214-00201	*DECIDUOUS TREE (TUBELING)	50.000	0.000		
			EACH	0.000	0.00	
			7.25000	0.000		0.00
0295	214-00401	*EVERGREEN TREE (TUBELING)	50.000	0.000		
			EACH	0.000	0.00	
			7.50000	0.000		0.00
0300	214-00905	*PERENNIALS (2.25 INCH POT)	1,000.000	0.000		
			EACH	0.000	0.00	
			1.85000	0.000		0.00
0305	214-01010	*BRUSH LAYER CUTTING	300.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0310	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	8,496.000	694.940		
			SY	0.000	0.00	
			1.30000	694.940		903.42
0315	217-00020	*HERBICIDE TREATMENT	10.000	0.000		
			HOUR	0.000	0.00	
			195.00000	0.000		0.00
0320	250-00050	*MONITORING TECHNICIAN	40.000	33.500		
			HOUR	0.000	0.00	
			48.00000	33.500		1,608.00
0325	250-00110	*HEALTH AND SAFETY OFFICER	51.250	45.750		
			HOUR	5.500	440.00	
			80.00000	51.250		4,100.00
0330	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	8,569.000	4,174.460		
			CY	965.220	22,200.06	
			23.00000	5,139.680		118,212.64

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	750.000	277.010		
			TON	346.270	25,623.98	
			74.00000	623.280		46,122.72
0340	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	49,200.000	11,183.530		
			TON	8,661.910	268,519.21	
			31.00000	19,845.440		615,208.64
0345	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	11,203.000	240.580		
			TON	0.000	0.00	
			36.00000	240.580		8,660.88
0350	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	12,616.000	0.000		
			GAL	0.000	0.00	
			1.05000	0.000		0.00
0355	412-01001	*CONCRETE PAVEMENT (10 INCH) (SPECIAL)	583.790	583.790		
			SY	0.000	0.00	
			42.00000	583.790		24,519.18
0360	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	3.000	0.000		
			SY	0.000	0.00	
			32.00000	0.000		0.00
0365	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	658.700	448.000		
			SY	210.700	632.10	
			3.00000	658.700		1,976.10
0370	503-00048	*DRILLED CAISSON (48 INCH)	42.000	0.000		
			LF	42.000	10,836.00	
			258.00000	42.000		10,836.00
0375	503-00054	*DRILLED CAISSON (54 INCH)	42.000	21.000		
			LF	0.000	0.00	
			225.00000	21.000		4,725.00
0380	506-00206	RIPRAP (6 INCH)	8.000	0.000		
			CY	0.000	0.00	
			105.00000	0.000		0.00
0385	506-00209	RIPRAP (9 INCH)	225.200	190.000		
			CY	35.200	2,288.00	
			65.00000	225.200		14,638.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	506-00212	RIPRAP (12 INCH)	10.000 CY	0.000 0.000	0.00	0.00
			105.00000	0.000		0.00
0395	506-00218	RIPRAP (18 INCH)	30.200 CY	20.000 10.200	1,122.00	3,322.00
			110.00000	30.200		3,322.00
0400	507-00000	CONCRETE SLOPE AND DITCH PAVING	76.590 CY	76.590 0.000	0.00	22,977.00
			300.00000	76.590		22,977.00
0405	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	9.000 TON	0.000 0.000	0.00	0.00
			170.00000	0.000		0.00
0410	601-01000	CONCRETE CLASS B	21.000 CY	0.000 0.000	0.00	0.00
			260.00000	0.000		0.00
0415	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	565.000 LF	565.000 0.000	0.00	18,080.00
			32.00000	565.000		18,080.00
0420	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	3,262.000 LF	1,888.500 0.000	0.00	69,874.50
			37.00000	1,888.500		69,874.50
0425	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	11.000 LF	8.000 0.000	0.00	760.00
			95.00000	8.000		760.00
0430	603-02245	30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	107.000 LF	107.000 0.000	0.00	5,457.00
			51.00000	107.000		5,457.00
0435	603-05018	18 INCH REINFORCED CONCRETE END SECTION	4.000 EACH	4.000 0.000	0.00	2,600.00
			650.00000	4.000		2,600.00
0440	603-05024	24 INCH REINFORCED CONCRETE END SECTION	6.000 EACH	5.000 0.000	0.00	4,000.00
			800.00000	5.000		4,000.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	603-05036	36 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0450	603-07360	*36 INCH REINFORCED CONCRETE PIPE (JACKED)	1,232.000	1,226.000		
			LF	0.000	0.00	
			550.00000	1,226.000		674,300.00
0455	604-00305	*INLET TYPE C (5 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			2,000.00000	5.000		10,000.00
0460	604-00310	*INLET TYPE C (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,600.00000	2.000		5,200.00
0465	604-00505	*INLET TYPE D (5 FOOT)	4.000	3.000		
			EACH	0.000	0.00	
			3,600.00000	3.000		10,800.00
0470	604-00510	*INLET TYPE D (10 FOOT)	3.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
0475	604-19105	*INLET TYPE R L 5 (5 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			2,700.00000	4.000		10,800.00
0480	604-19110	*INLET TYPE R L 5 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
0485	604-19115	*INLET TYPE R L 5 (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00
0490	604-19205	*INLET TYPE R L 10 (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			4,100.00000	2.000		8,200.00
0495	604-19310	*INLET TYPE R L 15 (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			7,400.00000	2.000		14,800.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	604-25005	*VANE GRATE INLET (5 FOOT)	2.000 EACH 3,800.00000	2.000 0.000 2.000	0.00 0.00	7,600.00
0505	604-26005	*VANE GRATE INLET (DOUBLE) (5 FOOT)	6.000 EACH 5,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0510	604-26010	*VANE GRATE INLET (DOUBLE) (10 FOOT)	2.000 EACH 6,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0515	604-30005	MANHOLE SLAB BASE (5 FOOT)	3.000 EACH 2,150.00000	3.000 0.000 3.000	0.00 0.00	6,450.00
0520	604-30010	MANHOLE SLAB BASE (10 FOOT)	9.000 EACH 3,100.00000	7.000 0.000 7.000	0.00 0.00	21,700.00
0525	604-30015	MANHOLE SLAB BASE (15 FOOT)	3.000 EACH 4,600.00000	2.000 0.000 2.000	0.00 0.00	9,200.00
0530	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	4,570.000 LF 14.25000	3,189.500 0.000 3,189.500	0.00 0.00	45,450.38
0535	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	5,352.000 LF 34.00000	1,500.000 215.000 1,715.000	7,310.00	58,310.00
0540	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	500.000 LF 40.00000	0.000 0.000 0.000	0.00 0.00	0.00
0545	606-01340	*END ANCHORAGE TYPE 3D	5.000 EACH 475.00000	3.000 0.000 3.000	0.00 0.00	1,425.00
0550	606-01370	*TRANSITION TYPE 3G	5.000 EACH 950.00000	2.000 0.000 2.000	0.00 0.00	1,900.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	606-01380	*TRANSITION TYPE 3H	4.000 EACH 575.00000	0.000 0.000 0.000	0.00 0.00	0.00
0560	606-02005	*END ANCHORAGE (FLARED)	6.000 EACH 1,450.00000	5.000 0.000 5.000	0.00 0.00	7,250.00
0565	607-11525	*FENCE (PLASTIC)	2,138.000 LF 2.65000	2,138.000 0.000 2,138.000	0.00 0.00	5,665.70
0570	607-52900	*LINE POST (CHAIN LINK)	65.000 EACH 46.00000	0.000 0.000 0.000	0.00 0.00	0.00
0575	607-52905	*END POST (CHAIN LINK)	8.000 EACH 185.00000	0.000 0.000 0.000	0.00 0.00	0.00
0580	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	6.000 EACH 175.00000	0.000 0.000 0.000	0.00 0.00	0.00
0585	607-53172	*FENCE CHAIN LINK (72 INCH)	3,447.000 LF 6.00000	0.000 0.000 0.000	0.00 0.00	0.00
0590	607-60220	*20 FOOT GATE SINGLE (CHAIN LINK)	4.000 EACH 700.00000	0.000 0.000 0.000	0.00 0.00	0.00
0595	608-00006	CONCRETE SIDEWALK (6 INCH)	500.000 SY 24.00000	468.900 0.000 468.900	0.00 0.00	11,253.60
0600	608-00010	CONCRETE CURB RAMP	175.000 SY 100.00000	113.809 0.000 113.809	0.00 0.00	11,380.90
0605	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	3,845.000 LF 9.00000	2,446.000 1,077.000 3,523.000	9,693.00	31,707.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	3,111.000	3,109.500		
			LF	0.000	0.00	
			10.00000	3,109.500		31,095.00
0615	610-00010	MEDIAN COVER MATERIAL (DECORATIVE)	27,352.000	0.000		
			SF	9,574.500	43,085.25	
			4.50000	9,574.500		43,085.25
0620	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	15,523.000	2,507.800		
			SF	5,675.000	25,537.50	
			4.50000	8,182.800		36,822.60
0625	610-00055	*MEDIAN COVER MATERIAL (STONE)	9,310.750	9,310.750		
			SF	0.000	0.00	
			2.00000	9,310.750		18,621.50
0630	612-00001	*DELINEATOR (TYPE I)	68.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0635	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	12,904.000	2,442.000		
			LF	0.000	0.00	
			2.80000	2,442.000		6,837.60
0640	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	900.000	248.000		
			LF	0.000	0.00	
			4.50000	248.000		1,116.00
0645	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			29,000.00000	0.000		0.00
0650	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	49.000	0.000		
			EACH	5.000	13,500.00	
			2,700.00000	5.000		13,500.00
0655	613-40010	*LIGHT STANDARD FOUNDATION	47.000	0.000		
			EACH	5.000	3,900.00	
			780.00000	5.000		3,900.00
0660	613-50410	*LIGHT STANDARD (TEMPORARY)	40.000	18.940		
			EACH	0.000	0.00	
			1,725.00000	18.940		32,671.50

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 14
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	35.000	0.000		
			EACH	5.000	1,500.00	
			300.00000	5.000		1,500.00
0670	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	18.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0675	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0680	614-00011	*SIGN PANEL (CLASS I)	132.000	0.000		
			SF	0.000	0.00	
			10.50000	0.000		0.00
0685	614-00012	*SIGN PANEL (CLASS II)	309.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0690	614-00357	*STEEL SIGN POST (S 3X5.7)	14.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00
0695	614-00477	*STEEL SIGN POST (S 4X7.7)	13.000	0.000		
			LF	0.000	0.00	
			17.50000	0.000		0.00
0700	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	460.000	0.000		
			LF	0.000	0.00	
			27.25000	0.000		0.00
0705	614-70117	*PEDESTRIAN SIGNAL FACE (16)	8.000	0.000		
			EACH	2.000	950.00	
			475.00000	2.000		950.00
0705		MATERIAL ALLOWANCE PED. SIGNAL FACE (16)		8.000		
			EACH	-2.000	-650.00	
			325.00000	6.000		1,950.00
0710	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	28.000	0.000		
			EACH	5.000	4,000.00	
			800.00000	5.000		4,000.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0710		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12X12X12)		28.000		
			EACH	-5.000	-2,425.00	
			485.00000	23.000		11,155.00
0715	614-72882	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE)	5.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0720	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	6.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
0720		MATERIAL ALLOWANCE INTERSECTION DETECT SYS (CAMERA)		6.000		
			EACH	0.000	0.00	
			3,910.00000	6.000		23,460.00
0725	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	2.000	0.000		
			EACH	2.000	96,000.00	
			48,000.00000	2.000		96,000.00
0725		MATERIAL ALLOWANCE SIG-LIGHT POLE (2MA)		2.000		
			EACH	-2.000	-69,023.60	
			34,511.80000	0.000		0.00
0730	614-81170	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-70 FOOT MAST ARM)	1.000	0.000		
			EACH	1.000	38,000.00	
			38,000.00000	1.000		38,000.00
0730		MATERIAL ALLOWANCE SIG-LIGHT POLE STEEL (70')		1.000		
			EACH	-1.000	-27,019.31	
			27,019.31000	0.000		0.00
0735	614-81175	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-75 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			39,000.00000	0.000		0.00
0735		MATERIAL ALLOWANCE SIG-POLE STEEL (75')		1.000		
			EACH	0.000	0.00	
			27,330.47000	1.000		27,330.47
0740	614-84100	*TRAFFIC SIGNAL PEDESTAL POLE ALUMINUM	8.000	0.000		
			EACH	2.000	2,950.00	
			1,475.00000	2.000		2,950.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0740		MATERIAL ALLOWANCE TRAF SIG PED POLE ALUM		8.000		
			EACH	-2.000	-1,310.00	
			655.00000	6.000		3,930.00
0745	614-85115	IMPACT ATTENUATOR (QUADGUARD)	3.000	0.000		
			EACH	0.000	0.00	
			28,000.00000	0.000		0.00
0745		MATERIAL ALLOWANCE QUADGUARD (69")		0.000		
			EACH	1.000	24,150.00	
			24,150.00000	1.000		24,150.00
0745		MATERIAL ALLOWANCE QUADGUARD (24")		0.000		
			EACH	2.000	46,710.00	
			23,355.00000	2.000		46,710.00
0750	614-86246	*CONTROLLER (TYPE 170E-HC11)	2.000	0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
0750		MATERIAL ALLOWANCE TRAFFIC SIGNAL CONTROLLER		2.000		
			EACH	0.000	0.00	
			13,350.00000	2.000		26,700.00
0755	615-00030	EMBANKMENT PROTECTOR TYPE 3	3.000	3.000		
			EACH	0.000	0.00	
			900.00000	3.000		2,700.00
0760	615-00050	EMBANKMENT PROTECTOR TYPE 5	3.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0765	621-00450	*DETOUR PAVEMENT	7,657.000	4,336.840		
			SY	0.000	0.00	
			24.00000	4,336.840		104,084.16
0770	625-00000	*CONSTRUCTION SURVEYING	1.000	0.605		
			L S	0.000	0.00	
			75,000.00000	0.605		45,375.00
0775	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			320,000.00000	1.000		320,000.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 17
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0780	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			4,600.00000	0.500		2,300.00
0785	627-00005	*EPOXY PAVEMENT MARKING	131.000	47.000		
			GAL	0.000	0.00	
			82.00000	47.000		3,854.00
0790	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	500.000	193.540		
			GAL	0.000	0.00	
			36.00000	193.540		6,967.44
0795	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	2,176.000	0.000		
			SF	0.000	0.00	
			10.25000	0.000		0.00
0800	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	447.000	0.000		
			SF	0.000	0.00	
			20.50000	0.000		0.00
0805	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	428.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0810	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	1,720.000	392.000		
			SF	0.000	0.00	
			10.50000	392.000		4,116.00
0815	629-01001	*SURVEY MONUMENT (TYPE 1)	30.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
0820	629-01002	*SURVEY MONUMENT (TYPE 2)	3.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0825	629-01005	*SURVEY MONUMENT (TYPE 5)	5.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0830	629-01011	*SURVEY MONUMENT (TYPE 1A)	1.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 18
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0835	630-00000	*FLAGGING	5,000.000	3,781.000		
			HOUR	283.500	5,670.00	
			20.00000	4,064.500		81,290.00
0840	630-00004	TRAFFIC CONTROL VEHICLE	3.000	1.500		
			EACH	0.000	0.00	
			3,100.00000	1.500		4,650.00
0845	630-00007	TRAFFIC CONTROL INSPECTION	125.000	76.000		
			DAY	10.000	1,080.00	
			108.00000	86.000		9,288.00
0850	630-00012	*TRAFFIC CONTROL MANAGEMENT	300.000	244.000		
			DAY	22.000	7,700.00	
			350.00000	266.000		93,100.00
0855	630-00015	UNIFORMED TRAFFIC CONTROL COORDINATION	925.450	827.500		
			HOUR	97.950	1,175.40	
			12.00000	925.450		11,105.40
0860	630-80001	FLASHING BEACON (PORTABLE)	4.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0865	630-80337	BARRICADE (TYPE 3 M-C) (TEMPORARY)	10.000	5.000		
			EACH	0.000	0.00	
			250.00000	5.000		1,250.00
0870	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	80.000	10.000		
			EACH	0.000	0.00	
			53.00000	10.000		530.00
0875	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	110.000	26.000		
			EACH	0.000	0.00	
			156.00000	26.000		4,056.00
0880	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	24.000	10.000		
			EACH	0.000	0.00	
			150.00000	10.000		1,500.00
0885	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	343.250	171.625		
			SF	0.000	0.00	
			13.00000	171.625		2,231.13

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 19
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0890	630-80355	PORTABLE MESSAGE SIGN PANEL	4.000 EACH 7,500.00000	2.000 0.000 2.000	0.00 0.00	15,000.00
0895	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000 EACH 575.00000	3.000 0.000 3.000	0.00 0.00	1,725.00
0900	630-80360	DRUM CHANNELIZING DEVICE	500.000 EACH 45.00000	135.000 115.000 250.000	5,175.00	11,250.00
0905	630-80370	CONCRETE BARRIER (TEMPORARY)	15,000.000 LF 12.00000	4,396.500 1,103.500 5,500.000	13,242.00	66,000.00
0910	630-80380	TRAFFIC CONE	600.000 EACH 11.00000	200.000 50.000 250.000	550.00	2,750.00
0915	630-80520	*MOBILE PAVEMENT MARKING ZONE	6.000 DAY 1,050.00000	0.000 0.000 0.000	0.00	0.00
0920	630-85010	IMPACT ATTENUATOR (TEMPORARY)	12.000 EACH 5,800.00000	4.500 0.500 5.000	2,900.00	29,000.00
0925	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	1.000 L S 56,000.00000	1.000 0.000 1.000	0.00	56,000.00
0927	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION - WORKING TIME VIOLATION	0.000 DOL 1.00000	-1,050.000 0.000 -1,050.000	0.00	-1,050.00
0930	700-70010	F/A MINOR CONTRACT REVISIONS	482,333.500 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0935	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	111,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 20
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0940	700-70016	F/A FUEL COST ADJUSTMENT	10,000.000	7,512.810			
			F A	1,447.820	1,447.82		
			1.00000	8,960.630		8,960.63	
0945	700-70021	F/A ON-THE-JOB TRAINEE	10,752.000	0.000			
			HOOR	0.000	0.00		
			1.00000	0.000		0.00	
0950	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0955	700-70025	F/A QUALITY INCENTIVE PAYMENT (SMOOTHNESS)	14,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0960	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0965	700-70034	F/A UNIFORMED TRAFFIC CONTROL (OFFICER TIME)	50,000.000	39,607.500			
			F A	7,615.600	7,615.60		
			1.00000	47,223.100		47,223.10	
0970	700-70060	F/A ADJUST UTILITIES	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0975	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	15,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0980	700-70380	F/A EROSION CONTROL	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0985	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	10,000.000	665.500			
			F A	0.000	0.00		
			1.00000	665.500		665.50	
			CAT 0200	CURRENT AMT \$	8,087,590.22 \$	602,445.01 \$	4,287,900.87

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 21
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 ROADWAY - ADDED RTD BUS LANE							
0990	202-00200	*REMOVAL OF SIDEWALK	167.000	167.000			
			SY	0.000	0.00		
			3.60000	167.000		601.20	
0995	202-00203	*REMOVAL OF CURB AND GUTTER	444.000	444.000			
			LF	0.000	0.00		
			3.75000	444.000		1,665.00	
1000	202-00220	*REMOVAL OF ASPHALT MAT	416.000	0.000			
			SY	0.000	0.00		
			3.00000	0.000		0.00	
1005	207-00205	*TOPSOIL	22.000	0.000			
			CY	0.000	0.00		
			9.50000	0.000		0.00	
1010	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	107.000	0.000			
			CY	0.000	0.00		
			23.00000	0.000		0.00	
1015	412-01001	*CONCRETE PAVEMENT (10 INCH) (SPECIAL)	1,141.000	1,141.000			
			SY	0.000	0.00		
			42.00000	1,141.000		47,922.00	
1020	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	311.000	250.000			
			LF	0.000	0.00		
			37.00000	250.000		9,250.00	
1025	608-00006	CONCRETE SIDEWALK (6 INCH)	193.000	193.000			
			SY	0.000	0.00		
			24.00000	193.000		4,632.00	
			CAT 0201	CURRENT AMT \$	70,245.20 \$	0.00 \$	64,070.20
CAT NO0202 ROADWAY - ITS ELEMENTS							
1030	210-00820	*RESET VARIABLE MESSAGE SIGN	1.000	0.000			
			EACH	0.000	0.00		
			2,500.00000	0.000		0.00	
1035	503-00048	*DRILLED CAISSON (48 INCH)	31.500	0.000			
			LF	0.000	0.00		
			258.00000	0.000		0.00	

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 22
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - ITS ELEMENTS						
1040	604-39050	*MANHOLE (TRAFFIC MANAGEMENT SYSTEM)	2.000 EACH 3,700.00000	0.000 0.000 0.000	0.00 0.00	0.00
1045	612-00260	*LOCATION MARKER (FIBER OPTIC) (DOME)	25.000 EACH 42.00000	0.000 0.000 0.000	0.00 0.00	0.00
1050	612-00270	*LOCATION MARKER (UTILITY) (FLAT SLAT)	10.000 EACH 38.00000	0.000 0.000 0.000	0.00 0.00	0.00
1055	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	25,000.000 LF 4.50000	12,880.000 1,380.000 14,260.000	6,210.00	64,170.00
1060	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	19,671.000 LF 2.80000	19,671.000 0.000 19,671.000	0.00	55,078.80
1065	613-07034	*PULL BOX (24"X36"X18")	18.000 EACH 550.00000	2.000 0.000 2.000	0.00	1,100.00
1070	614-32400	MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	1.000 EACH 29,000.00000	0.000 0.000 0.000	0.00	0.00
1070		MATERIAL ALLOWANCE OVERHEAD SIGN STR. (24" CANT.)		1.000 EACH 22,000.00000	0.00 0.00	22,000.00
1075	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	3,000.000 LF 3.00000	0.000 0.000 0.000	0.00	0.00
1080	614-87496	*FIBER OPTIC CABLE (SINGLE MODE) (96 STRANDS)	14,000.000 LF 2.25000	0.000 0.000 0.000	0.00	0.00
			CAT 0202 CURRENT AMT \$	266,435.80 \$	6,210.00 \$	142,348.80

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 23
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0281 ROADWAY - ENHANCEMENTS FOR WESTMINSTER						
1085	206-00000	*STRUCTURE EXCAVATION	1,202.000 CY	0.000 0.000	0.00	
			3.75000	0.000		0.00
1090	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,103.000 CY	0.000 0.000	0.00	
			14.00000	0.000		0.00
1095	206-00360	MECHANICAL REINFORCEMENT OF SOIL	318.000 CY	0.000 0.000	0.00	
			9.50000	0.000		0.00
1100	504-04410	BLOCK FACING	4,170.000 SF	0.000 0.000	0.00	
			13.00000	0.000		0.00
1105	514-00200	*PEDESTRIAN RAILING (STEEL)	1,130.000 LF	16.000 0.000	0.00	
			125.00000	16.000		2,000.00
1105		MATERIAL ALLOWANCE PEDESTRIAN RAILING		284.000 0.000		
			93.25000	284.000		26,483.00
1110	608-00006	CONCRETE SIDEWALK (6 INCH)	95.000 SY	0.000 0.000	0.00	
			24.00000	0.000		0.00
1115	609-24002	GUTTER TYPE 2 (2 FOOT)	912.000 LF	0.000 0.000	0.00	
			9.00000	0.000		0.00
1120	613-01125	*1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	644.000 LF	554.000 0.000	0.00	
			5.75000	554.000		3,185.50
1125	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	8.000 EACH	0.000 0.000	0.00	
			3,850.00000	0.000		0.00
1130	619-50240	3 INCH PLASTIC PIPE	440.000 LF	60.000 110.000	715.00	
			6.50000	170.000		1,105.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 24
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0281 ROADWAY - ENHANCEMENTS FOR WESTMINSTER						
1135	619-50480	6 INCH PLASTIC PIPE	440.000	60.000		
			LF	110.000	957.00	
			8.70000	170.000		1,479.00
			CAT 0281	CURRENT AMT \$	270,109.50 \$	1,672.00 \$
						34,252.50
CAT NO0300 STRUCTURE E-17-ZW						
0772	625-00001	CONSTRUCTION SURVEYING (HOURLY) EXTRA SURVEYING	23.000	23.000		
			HOUR	0.000	0.00	
			100.00000	23.000		2,300.00
1140	202-00400	*REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			100,000.00000	1.000		100,000.00
1145	206-00000	*STRUCTURE EXCAVATION	10,550.000	9,495.000		
			CY	0.000	0.00	
			3.75000	9,495.000		35,606.25
1150	206-00100	*STRUCTURE BACKFILL (CLASS 1)	10,401.000	10,401.000		
			CY	0.000	0.00	
			14.00000	10,401.000		145,614.00
1155	206-00360	MECHANICAL REINFORCEMENT OF SOIL	10,401.000	10,401.000		
			CY	0.000	0.00	
			9.50000	10,401.000		98,809.50
1160	206-01781	*SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			68,000.00000	1.000		68,000.00
1165	206-01782	*SHORING (AREA 2)	0.000	0.000		
			L S	0.000	0.00	
			68,000.00000	0.000		0.00
1170	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	450.000	276.700		
			TON	0.000	0.00	
			36.00000	276.700		9,961.20
1175	503-00030	*DRILLED CAISSON (30 INCH)	1,203.000	1,203.000		
			LF	0.000	0.00	
			74.00000	1,203.000		89,022.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 25
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-ZW						
1180	503-00054	*DRILLED CAISSON (54 INCH)	337.750	337.750		
			LF	0.000	0.00	
			225.00000	337.750		75,993.75
1185	504-04410	BLOCK FACING	6,958.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
1190	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	132.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
1195	513-00690	BRIDGE DRAIN (SPECIAL)	4.000	4.000		
			EACH	0.000	0.00	
			5,000.00000	4.000		20,000.00
1200	515-00120	*WATERPROOFING (MEMBRANE)	4,447.190	4,447.190		
			SY	0.000	0.00	
			7.50000	4,447.190		33,353.93
1205	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	324.580	324.580		
			LF	0.000	0.00	
			125.00000	324.580		40,572.50
1205		MATERIAL ALLOWANCE EXPANSION DEVICE (0"-4")		0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
1210	601-03040	*CONCRETE CLASS D (BRIDGE)	2,122.000	1,962.310		
			CY	0.000	0.00	
			230.00000	1,962.310		451,331.30
1215	601-40301	*STRUCTURAL CONCRETE COATING	52,362.000	4,968.460		
			SF	0.000	0.00	
			0.30000	4,968.460		1,490.54
1220	602-00020	*REINFORCING STEEL (EPOXY COATED)	454,200.000	413,013.210		
			LB	0.000	0.00	
			0.76000	413,013.210		313,890.04
1225	606-10700	*BRIDGE RAIL TYPE 7	630.000	630.000		
			LF	0.000	0.00	
			60.00000	630.000		37,800.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 26
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-ZW						
1230	613-00075	*3/4 INCH ELECTRICAL CONDUIT	650.000	650.000		
			LF	0.000	0.00	
			5.00000	650.000		3,250.00
1235	613-00200	*2 INCH ELECTRICAL CONDUIT	2,560.000	2,557.000		
			LF	0.000	0.00	
			4.60000	2,557.000		11,762.20
1240	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	39,120.000	38,960.000		
			SF	160.000	5,920.00	
			37.00000	39,120.000		1,447,440.00
1240		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	0.000	0.00	
			29.97000	0.000		0.00
1240		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	0.000	0.00	
			29.97000	0.000		0.00
1240		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	0.000	0.00	
			29.97000	0.000		0.00
1240		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	0.000	0.00	
			29.97000	0.000		0.00
1240		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	0.000	0.00	
			29.97000	0.000		0.00
1240		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	0.000	0.00	
			29.97000	0.000		0.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 27
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-ZW						
1245	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	630.000	192.500		
			LF	-84.500	-2,704.00	
			32.00000	108.000		3,456.00
			CAT 0300	CURRENT AMT \$	3,222,268.78 \$	3,216.00 \$ 2,989,653.21
CAT NO0301 RET. WALL E-17-CH						
1250	206-00000	*STRUCTURE EXCAVATION	2,050.000	2,050.000		
			CY	0.000	0.00	
			3.75000	2,050.000		7,687.50
1255	206-00100	*STRUCTURE BACKFILL (CLASS 1)	19,960.000	19,960.000		
			CY	0.000	0.00	
			14.00000	19,960.000		279,440.00
1260	206-01783	*SHORING (AREA 3)	1.000	1.000		
			L S	-0.500	-20,000.00	
			40,000.00000	0.500		20,000.00
1265	518-00106	WATERSTOP (6 INCH)	160.000	160.000		
			LF	0.000	0.00	
			8.50000	160.000		1,360.00
1270	601-03050	CONCRETE CLASS D (WALL)	1,612.060	1,612.060		
			CY	0.000	0.00	
			230.00000	1,612.060		370,773.80
1275	601-40301	*STRUCTURAL CONCRETE COATING	19,755.000	0.000		
			SF	0.000	0.00	
			0.30000	0.000		0.00
1280	602-00000	*REINFORCING STEEL	140,110.700	140,110.700		
			LB	0.000	0.00	
			0.65000	140,110.700		91,071.96
1285	602-00020	*REINFORCING STEEL (EPOXY COATED)	41,003.500	41,003.500		
			LB	0.000	0.00	
			0.76000	41,003.500		31,162.66
1290	609-24002	GUTTER TYPE 2 (2 FOOT)	565.000	556.500		
			LF	0.000	0.00	
			9.00000	556.500		5,008.50

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 28
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 RET. WALL E-17-CH							
1295	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,052.000	1,052.000			
			LF	0.000	0.00		
			2.80000	1,052.000		2,945.60	
1300	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000	0.000			
			EACH	0.500	1,000.00		
			2,000.00000	0.500		1,000.00	
			CAT 0301	CURRENT AMT \$	837,453.02 \$	-19,000.00 \$	810,450.02
CAT NO0302 RET. WALL E-17-CG							
0642	900-00014	ADDED ITEM (LUMP SUM)/ CG WALL	1.000	1.000			
			L S	0.000	0.00		
			2,360.00000	1.000		2,360.00	
1305	206-00000	*STRUCTURE EXCAVATION	3,911.600	3,911.600			
			CY	0.000	0.00		
			3.75000	3,911.600		14,668.50	
1307	900-00004	ADDED ITEM (CUBIC YARD)/ SUBGRADE STABILIZATION WALL CG	267.000	267.000			
			CY	0.000	0.00		
			27.83000	267.000		7,430.61	
1310	206-00100	*STRUCTURE BACKFILL (CLASS 1)	9,670.400	9,670.400			
			CY	0.000	0.00		
			14.00000	9,670.400		135,385.60	
1315	206-01783	*SHORING (AREA 3)	0.500	0.000			
			L S	0.500	20,000.00		
			40,000.00000	0.500		20,000.00	
1320	518-00106	WATERSTOP (6 INCH)	111.000	111.000			
			LF	0.000	0.00		
			8.50000	111.000		943.50	
1325	601-03050	CONCRETE CLASS D (WALL)	707.000	707.000			
			CY	0.000	0.00		
			230.00000	707.000		162,610.00	
1330	601-40301	*STRUCTURAL CONCRETE COATING	9,445.000	9,444.110			
			SF	0.000	0.00		
			0.30000	9,444.110		2,833.23	

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 29
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RET. WALL E-17-CG						
1335	602-00000	*REINFORCING STEEL	73,776.000	73,776.000		
			LB	0.000	0.00	
			0.65000	73,776.000		47,954.40
1340	609-24002	GUTTER TYPE 2 (2 FOOT)	661.000	562.000		
			LF	0.000	0.00	
			9.00000	562.000		5,058.00
1345	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000	0.000		
			EACH	0.500	1,000.00	
			2,000.00000	0.500		1,000.00
			CAT 0302	CURRENT AMT \$	402,135.11 \$	21,000.00 \$
						400,243.84
CAT NO0303 RET. WALL E-17-CI						
1350	206-00000	*STRUCTURE EXCAVATION	1,501.300	1,501.300		
			CY	0.000	0.00	
			3.75000	1,501.300		5,629.88
1352	900-00004	ADDED ITEM (CUBIC YARD)/ SUBGRADE STABILIZATION WALL CI	114.000	114.000		
			CY	0.000	0.00	
			27.83000	114.000		3,172.62
1355	206-00100	*STRUCTURE BACKFILL (CLASS 1)	7,560.000	7,560.000		
			CY	0.000	0.00	
			14.00000	7,560.000		105,840.00
1360	518-00106	WATERSTOP (6 INCH)	79.000	79.000		
			LF	0.000	0.00	
			8.50000	79.000		671.50
1365	601-03050	CONCRETE CLASS D (WALL)	459.000	458.600		
			CY	0.000	0.00	
			230.00000	458.600		105,478.00
1370	601-40301	*STRUCTURAL CONCRETE COATING	12,412.830	12,412.830		
			SF	0.000	0.00	
			0.30000	12,412.830		3,723.85
1375	602-00000	*REINFORCING STEEL	42,990.000	42,990.000		
			LB	0.000	0.00	
			0.65000	42,990.000		27,943.50

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 30
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 RET. WALL E-17-CI						
1380	609-24002	GUTTER TYPE 2 (2 FOOT)	446.000	446.000		
			LF	0.000	0.00	
			9.00000	446.000		4,014.00
1385	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	258,565.35 \$	0.00 \$ 256,473.35
CAT NO0304 RET. WALL E-17-CJ						
1390	206-00000	*STRUCTURE EXCAVATION	777.000	777.000		
			CY	0.000	0.00	
			3.75000	777.000		2,913.75
1392	900-00004	ADDED ITEM (CUBIC YARD)/ SUBGRADE STABILIZATION E-17-CJ	177.000	177.000		
			CY	0.000	0.00	
			27.83000	177.000		4,925.91
1395	206-00100	*STRUCTURE BACKFILL (CLASS 1)	3,000.000	3,000.000		
			CY	0.000	0.00	
			14.00000	3,000.000		42,000.00
1400	518-00106	WATERSTOP (6 INCH)	42.000	42.000		
			LF	0.000	0.00	
			8.50000	42.000		357.00
1405	601-03050	*CONCRETE CLASS D (WALL)	203.100	203.100		
			CY	0.000	0.00	
			230.00000	203.100		46,713.00
1410	601-40301	*STRUCTURAL CONCRETE COATING	3,355.000	2,991.980		
			SF	0.000	0.00	
			0.30000	2,991.980		897.59
1415	602-00000	*REINFORCING STEEL	19,272.000	19,272.000		
			LB	0.000	0.00	
			0.65000	19,272.000		12,526.80
1420	609-24002	GUTTER TYPE 2 (2 FOOT)	226.000	226.000		
			LF	0.000	0.00	
			9.00000	226.000		2,034.00

CONTID: C13622
 PCN: 13622-BID
 PROJECT: IM 0253-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 31
 ESTIMATE RUN 01/13/2006
 11:20:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 RET. WALL E-17-CJ						
1425	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000	0.000		
			EACH	0.500	1,000.00	
			2,000.00000	0.500		1,000.00
			CAT 0304	CURRENT AMT \$	114,476.96 \$	1,000.00 \$ 113,368.05
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1430	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			100,000.00000	1.000		100,000.00
1435	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			60,000.00000	1.000		60,000.00
1440	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			2,100.00000	2.000		4,200.00
			CAT 0400	CURRENT AMT \$	164,200.00 \$	0.00 \$ 164,200.00
PROJECT TOTAL			CURRENT AMT \$	13,693,479.94 \$	616,543.01 \$	9,262,960.84