

ESTIMATE SUMMARY

CONTID: C13689

ESTIMATE NO: 0001 PROG

SPEC YR: 1999

PCN: 13689-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 0.0 DAYS TIME ALLOW: 100 WORK DAYS

Dillon Noise Wall

PERCENT TIME: 0.00 ORIG TIME ALLOW: 100 WORK DAYS

PROJECT NO: IM 0703-278
Dillon Noise Wall

NAME OF ROAD: 70A

PROJECT COUNTIES: SUMMIT

CONTRACTOR:

5L, INCORPORATED
7085 KIOWA RD.

PAY PERIOD ENDING	01/04/2003	DATE TIME STARTED	11/19/2002
DATE LET	10/24/2002	DATE WORK BEGAN	
DATE AWARDED	10/31/2002	DATE TIME STOPPED	05/06/2004
DATE CONTRACT EXECUTED	11/14/2002	DATE ACCEPTED	05/06/2004
DATE NOTICE TO PROCEED	11/19/2002		

LARKSPUR CO 80118 (303)681-2745

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,856,426.78 PARTICIPATING	\$ 21,500.50	\$ 21,500.50
AWARD PROJECT AMT:	\$ 1,787,872.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.16% TOTAL EARNINGS	21,500.50	21,500.50
FUNDS AVAILABLE:	\$ 1,834,926.28 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	21,500.50	21,500.50
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-270.80	-270.80
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	21,229.70	21,229.70
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	21,229.70	21,229.70
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 21,229.70

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13689
 PCN: 13689-BID
 PROJECT: IM 0703-278

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 01/08/2003

09:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0003	700-70130	F/A REPAIR PIPE CULVERT REPAIR	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0004	900-00006	ADDED ITEM (DOLLAR)/ SUBCONTRACTOR LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0005	202-00001	REMOVAL OF STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0010	202-00035	REMOVAL OF PIPE	55.000	0.000		
			LF	45.700	685.50	
			15.00000	45.700		685.50
0015	202-00220	REMOVAL OF ASPHALT MAT	1,917.400	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0020	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	0.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0025	202-00250	*REMOVAL OF PAVEMENT MARKING	0.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0030	202-00810	REMOVAL OF GROUND SIGN	3.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0035	202-01130	REMOVAL OF GUARDRAIL TYPE 3	2,772.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0040	202-01300	REMOVAL OF END ANCHORAGE	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0045	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	2,505.200	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C13689
 PCN: 13689-BID
 PROJECT: IM 0703-278

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 01/08/2003
 09:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0050	203-01594	COMBINATION LOADER	20.000	0.000		
			HOOR	0.000	0.00	
			80.00000	0.000		0.00
0055	208-00001	SILT DIKE	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0060	208-00005	EROSION LOG	657.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0065	208-00020	*SILT FENCE	2,560.000	0.000		
			LF	300.000	750.00	
			2.50000	300.000		750.00
0070	210-00810	RESET GROUND SIGN	3.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0075	212-00006	*SEEDING (NATIVE)	4.000	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0080	212-00047	*SOIL PREPARATION (SPECIAL)	4.000	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0085	213-00002	*MULCHING (WEED FREE HAY)	4.000	0.000		
			ACRE	0.000	0.00	
			300.00000	0.000		0.00
0090	213-00061	*MULCH TACKIFIER	1,200.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
0095	214-01010	*BRUSH LAYER CUTTING	50.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0100	217-00020	*HERBICIDE TREATMENT	0.000	0.000		
			HOOR	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C13689
 PCN: 13689-BID
 PROJECT: IM 0703-278

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 01/08/2003
 09:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	45.000	0.000		
			TON	0.000	0.00	
			140.00000	0.000		0.00
0110	403-33721	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28)	1,821.800	0.000		
			TON	0.000	0.00	
			70.00000	0.000		0.00
0115	411-10253	*EMULSIFIED ASPHALT (CSS-1H)	205.000	0.000		
			GAL	0.000	0.00	
			2.75000	0.000		0.00
0120	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	14.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0125	506-00212	RIPRAP (12 INCH)	7.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0130	604-25006	VANE GRATE INLET SPECIAL (5 FOOT)	5.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0135	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	87.500	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0140	606-00730	GUARDRAIL TYPE 7 (STYLE CD)	4,784.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0145	606-01320	*END ANCHORAGE TYPE 3B	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0150	606-01370	*TRANSITION TYPE 3G	3.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0155	606-02003	*END ANCHORAGE (NONFLARED)	2.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00

CONTID: C13689
 PCN: 13689-BID
 PROJECT: IM 0703-278

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 01/08/2003
 09:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	607-11525	FENCE (PLASTIC)	1,565.000	0.000		
		LF		0.000	0.00	
			1.00000	0.000		0.00
0165	607-60114	14 FOOT GATE	1.000	0.000		
		EACH		0.000	0.00	
			1,000.00000	0.000		0.00
0170	624-14024	24 INCH CULVERT PIPE (CR 4)	150.700	0.000		
		LF		118.700	16,618.00	
			140.00000	118.700		16,618.00
0175	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
		L S		0.000	0.00	
			20,000.00000	0.000		0.00
0180	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	0.000	0.000		
		HOURLY		0.000	0.00	
			70.00000	0.000		0.00
0185	626-00000	*MOBILIZATION	1.000	0.000		
		L S		0.000	0.00	
			180,000.00000	0.000		0.00
0190	627-00005	*EPOXY PAVEMENT MARKING	31.000	0.000		
		GAL		0.000	0.00	
			125.00000	0.000		0.00
0195	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	85.000	0.000		
		GAL		0.000	0.00	
			85.00000	0.000		0.00
0200	630-00000	*FLAGGING	1,245.500	0.000		
		HOURLY		0.000	0.00	
			19.00000	0.000		0.00
0205	630-00007	*TRAFFIC CONTROL INSPECTION	68.000	0.000		
		DAY		0.000	0.00	
			90.00000	0.000		0.00
0210	630-00012	*TRAFFIC CONTROL MANAGEMENT	148.000	0.000		
		DAY		3.000	1,035.00	
			345.00000	3.000		1,035.00

CONTID: C13689
 PCN: 13689-BID
 PROJECT: IM 0703-278

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 01/08/2003
 09:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	630-80001	*FLASHING BEACON (PORTABLE)	0.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0220	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	16.000	0.000		
			EACH	5.500	660.00	
			120.00000	5.500		660.00
0225	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	32.000	0.000		
			SF	8.000	152.00	
			19.00000	8.000		152.00
0230	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000	0.000		
			EACH	0.500	500.00	
			1,000.00000	0.500		500.00
0235	630-80359	*PORTABLE MESSAGE SIGN PANEL	0.000	0.000		
			DAY	0.000	0.00	
			145.00000	0.000		0.00
0240	630-80360	*DRUM CHANNELIZING DEVICE	100.000	0.000		
			EACH	10.000	800.00	
			80.00000	10.000		800.00
0245	630-80370	CONCRETE BARRIER (TEMPORARY)	4,930.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0250	630-80380	*TRAFFIC CONE	90.000	0.000		
			EACH	30.000	300.00	
			10.00000	30.000		300.00
0255	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0260	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13689
 PCN: 13689-BID
 PROJECT: IM 0703-278

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/08/2003

ESTIMATE NO: 0001

09:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	700-70022	F/A OJT PILOT	460.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70025	F/A QUALITY INCENTIVE PAYMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0280	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	882,604.35 \$	21,500.50 \$
					21,500.50 \$	21,500.50
CAT NO0300 STRUCTURES						
0290	202-00425	REMOVAL OF BRIDGE RAILING	68.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0295	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0300	515-00410	CONCRETE SEALER (CALCIUM NITRITE)	50.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0305	601-01010	CONCRETE CLASS BZ	4.700	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
0310	602-00020	REINFORCING STEEL (EPOXY COATED)	2,460.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0315	606-00705	GUARDRAIL TYPE 7 (SPECIAL)	84.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C13689
 PCN: 13689-BID
 PROJECT: IM 0703-278

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 01/08/2003

09:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0320	607-14000	FENCE COMPOSITE (SOUND BARRIER)	504.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0320		MATERIAL ALLOWANCE PANELS		0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	31,400.00 \$	0.00 \$
CAT NO0301 WALL						
0001	900-00006	ADDED ITEM (DOLLAR)/ CONCRETE COLORING	8,968.580	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0002	900-00014	ADDED ITEM (LUMP SUM)/ CONCRETE IN LIEU OF FLOW FILL	1.000	0.000		
			L S	0.000	0.00	
			900.00000	0.000		0.00
0325	607-15000	*FENCE CONCRETE (SOUND BARRIER)	54,431.000	0.000		
			SF	0.000	0.00	
			16.75000	0.000		0.00
0325		MATERIAL ALLOWANCE HP 8 X 26 H PILE		0.000		
			SF	0.000	0.00	
			1.27000	0.000		0.00
0325		MATERIAL ALLOWANCE REBAR		0.000		
			SF	0.000	0.00	
			0.35000	0.000		0.00
0325		MATERIAL ALLOWANCE CONCRETE PANELS		0.000		
			SF	0.000	0.00	
			6.90000	0.000		0.00
0325		MATERIAL ALLOWANCE CONCRETE PANELS		0.000		
			SF	0.000	0.00	
			6.90000	0.000		0.00
0325		MATERIAL ALLOWANCE CONCRETE PANELS		0.000		
			SF	0.000	0.00	
			6.90000	0.000		0.00

CONTID: C13689
 PCN: 13689-BID
 PROJECT: IM 0703-278

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL						
0325		MATERIAL ALLOWANCE CONCRETE PANELS		0.000		
			SF	0.000	0.00	
			6.90000	0.000		0.00
0325		MATERIAL ALLOWANCE CONCRETE PANELS		0.000		
			SF	0.000	0.00	
			6.90000	0.000		0.00
0555	900-00014	ADDED ITEM (LUMP SUM)/ REDRILL CAISSONS		1.000		
			L S	0.000	0.00	
			9,834.60000	0.000		0.00
			CAT 0301	CURRENT AMT \$	931,422.43 \$	0.00 \$
			CAT 0301	CURRENT AMT \$	931,422.43 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0330	620-00001	FIELD OFFICE (CLASS 1)		1.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0335	620-00020	SANITARY FACILITY		1.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	11,000.00 \$	0.00 \$
			CAT 0400	CURRENT AMT \$	11,000.00 \$	0.00 \$
			PROJECT TOTAL	CURRENT AMT \$	1,856,426.78 \$	21,500.50 \$
			PROJECT TOTAL	CURRENT AMT \$	1,856,426.78 \$	21,500.50 \$