

ESTIMATE SUMMARY

09:42:14

CONTID: C13697

ESTIMATE NO: 0010 PROG

SPEC YR: 2002

PCN: 13697-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 264.0 DAYS

TIME ALLOW:

120 CALENDAR DAYS

Quincy and Parker Intersection

PERCENT TIME: 220.00

ORIG TIME ALLOW:

120 CALENDAR DAYS

PROJECT NO:

STU M055-014

QUINCY AND PARKER INTERSECTION

NAME OF ROAD:

PROJECT COUNTIES:

ARAPAHOE, REGION 6

CONTRACTOR:

LAWSON CONSTRUCTION CO.

20 SO. SUNSET STREET

P.O. BOX 1318

LONGMONT

CO 80501-58.303-444-8680

PAY PERIOD ENDING 02/12/2008

DATE TIME STARTED 09/19/2005

DATE LET 08/04/2005

DATE WORK BEGAN 09/19/2005

DATE AWARDED 08/11/2005

DATE TIME STOPPED 12/19/2007

DATE CONTRACT EXECUTED 08/30/2005

DATE ACCEPTED 12/19/2007

DATE NOTICE TO PROCEED 09/19/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,692,331.71 PARTICIPATING	\$ 3,261,880.77	\$ 21,114.30
AWARD PROJECT AMT:	\$ 3,475,008.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	88.34% TOTAL EARNINGS	3,261,880.77	21,114.30
FUNDS AVAILABLE:	\$ 430,450.94 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,261,880.77	21,114.30
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,000.00	51,125.13
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,260,880.77	72,239.43
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,260,880.77	72,239.43
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 72,239.43

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 02/12/2008

09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	*REMOVAL OF STRUCTURE	8.000 EACH	8.000 0.000	0.00	
			475.00000	8.000		3,800.00
0010	202-00008	*TREE TRIMMING	10.000 HOUR	10.000 0.000	0.00	
			90.00000	10.000		900.00
0015	202-00010	*REMOVAL OF TREE	81.000 EACH	81.000 0.000	0.00	
			135.00000	81.000		10,935.00
0020	202-00035	*REMOVAL OF PIPE	199.000 LF	146.000 0.000	0.00	
			6.00000	146.000		876.00
0025	202-00090	*REMOVAL OF DELINEATOR	12.000 EACH	12.000 0.000	0.00	
			5.00000	12.000		60.00
0030	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	1,880.000 SY	1,880.000 0.000	0.00	
			14.50000	1,880.000		27,260.00
0035	202-00200	REMOVAL OF SIDEWALK	450.000 SY	315.000 0.000	0.00	
			11.00000	315.000		3,465.00
0040	202-00203	REMOVAL OF CURB AND GUTTER	11,306.000 LF	11,306.000 0.000	0.00	
			6.00000	11,306.000		67,836.00
0045	202-00210	REMOVAL OF CONCRETE PAVEMENT	271.000 SY	271.000 0.000	0.00	
			15.50000	271.000		4,200.50
0050	202-00220	REMOVAL OF ASPHALT MAT	343.000 SY	343.000 0.000	0.00	
			10.00000	343.000		3,430.00
0055	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	47,257.000 SY	47,257.000 0.000	0.00	
			1.50000	47,257.000		70,885.50

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00250	*REMOVAL OF PAVEMENT MARKING	26,760.000	26,760.000		
			SF	0.000	0.00	
			1.15000	26,760.000		30,774.00
0065	202-00810	*REMOVAL OF GROUND SIGN	28.000	28.000		
			EACH	0.000	0.00	
			36.00000	28.000		1,008.00
0070	202-00821	*REMOVAL OF SIGN PANEL	14.000	14.000		
			EACH	0.000	0.00	
			15.50000	14.000		217.00
0075	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			1,450.00000	1.000		1,450.00
0080	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	450.000	450.000		
			LF	0.000	0.00	
			12.00000	450.000		5,400.00
0085	202-01300	*REMOVAL OF END ANCHORAGE	1.000	1.000		
			EACH	0.000	0.00	
			275.00000	1.000		275.00
0090	202-04005	CLEAN VALVE BOX	15.000	15.000		
			EACH	0.000	0.00	
			50.00000	15.000		750.00
0095	202-05150	*SANDBLASTING	10,000.000	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00
0100	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	2,282.000	2,282.000		
			CY	0.000	0.00	
			20.00000	2,282.000		45,640.00
0105	203-01100	PROOF ROLLING	6.000	6.000		
			HOUR	0.000	0.00	
			100.00000	6.000		600.00
0110	203-01500	BLADING	10.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01515	BACKHOE (LANDSCAPING)	10.000 HOUR	0.000 0.000	0.00	0.00
			70.00000	0.000		0.00
0120	203-01597	*POTHOLING	50.000 HOUR	44.000 0.000	0.00	0.00
			150.00000	44.000		6,600.00
0125	203-01620	SWEEPING	141.000 HOUR	141.000 0.000	0.00	0.00
			90.00000	141.000		12,690.00
0130	207-00205	TOPSOIL	458.000 CY	458.000 0.000	0.00	0.00
			12.00000	458.000		5,496.00
0135	208-00005	*EROSION LOG	240.000 LF	240.000 0.000	0.00	0.00
			13.00000	240.000		3,120.00
0140	208-00011	*EROSION BALES (WEED FREE)	51.000 EACH	51.000 0.000	0.00	0.00
			21.00000	51.000		1,071.00
0145	208-00020	*SILT FENCE	1,623.000 LF	1,623.000 0.000	0.00	0.00
			3.00000	1,623.000		4,869.00
0150	208-00045	CONCRETE WASHOUT STRUCTURE	2.000 EACH	2.000 0.000	0.00	0.00
			500.00000	2.000		1,000.00
0155	208-00050	STORM DRAIN INLET PROTECTION	18.000 EACH	18.000 0.000	0.00	0.00
			100.00000	18.000		1,800.00
0160	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000 EACH	0.000 0.000	0.00	0.00
			1,550.00000	0.000		0.00
0165	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000 L S	1.000 0.000	0.00	0.00
			575.00000	1.000		575.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00205	EROSION CONTROL SUPERVISOR	150.000	31.000		
			HOUR	0.000	0.00	
			65.00000	31.000		2,015.00
0175	209-00200	TIME-RELEASED WATER PRODUCT	248.000	248.000		
			EACH	0.000	0.00	
			10.00000	248.000		2,480.00
0180	210-00001	RESET STRUCTURE	4.000	4.000		
			EACH	0.000	0.00	
			300.00000	4.000		1,200.00
0185	210-00810	*RESET GROUND SIGN	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0190	210-00866	*RESET FIRE PREEMPTION UNIT AND TIMER	1.000	0.000		
			EACH	1.000	1,150.00	
			1,150.00000	1.000		1,150.00
0195	210-01000	*RESET FENCE	3,175.000	3,175.000		
			LF	0.000	0.00	
			5.50000	3,175.000		17,462.50
0200	210-04010	ADJUST MANHOLE	26.000	19.000		
			EACH	7.000	2,100.00	
			300.00000	26.000		7,800.00
0205	210-04015	MODIFY MANHOLE	5.000	4.000		
			EACH	1.000	1,600.00	
			1,600.00000	5.000		8,000.00
0210	210-04020	MODIFY INLET	5.000	5.000		
			EACH	0.000	0.00	
			1,300.00000	5.000		6,500.00
0215	210-04025	MODIFY STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0220	210-04050	ADJUST VALVE BOX	18.000	15.000		
			EACH	3.000	900.00	
			300.00000	18.000		5,400.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	212-00006	*SEEDING (NATIVE)	1.000 ACRE	1.000 0.000	0.00	1,600.00
			1,600.00000	1.000		
0230	212-00047	*SOIL PREPARATION (SPECIAL)	1.000 ACRE	1.000 0.000	0.00	2,900.00
			2,900.00000	1.000		
0235	213-00002	*MULCHING (WEED FREE HAY)	1.000 ACRE	1.000 0.000	0.00	1,550.00
			1,550.00000	1.000		
0240	213-00061	*MULCH TACKIFIER	300.000 LB	300.000 0.000	0.00	780.00
			2.60000	300.000		
0245	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	42.000 EACH	42.000 0.000	0.00	19,320.00
			460.00000	42.000		
0250	214-00506	*EVERGREEN TREE (6 FOOT) (BALL AND BURLAP)	20.000 EACH	20.000 0.000	0.00	10,400.00
			520.00000	20.000		
0255	217-00020	HERBICIDE TREATMENT	40.000 HOUR	0.000 0.000	0.00	0.00
			200.00000	0.000		
0260	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	381.000 CY	381.000 0.000	0.00	10,668.00
			28.00000	381.000		
0265	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	1,125.190 TON	1,125.190 0.000	0.00	157,526.60
			140.00000	1,125.190		
0270	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	735.170 TON	735.170 0.000	0.00	73,517.00
			100.00000	735.170		
0275	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	352.000 GAL	207.000 0.000	0.00	217.35
			1.05000	207.000		

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	412-00000	*FURNISH CONCRETE PAVEMENT	3,021.000	2,767.500		
			CY	0.000	0.00	
			70.00000	2,767.500		193,725.00
0285	412-00600	*CONCRETE PAVEMENT (6 INCH)	37,735.000	37,735.000		
			SY	0.000	0.00	
			23.50000	37,735.000		886,772.50
0290	412-00605	*CONCRETE PAVEMENT (6 INCH) (FAST TRACK)	400.000	365.000		
			SY	0.000	0.00	
			34.00000	365.000		12,410.00
0295	412-00800	*CONCRETE PAVEMENT (8 INCH)	5,885.000	5,885.000		
			SY	0.000	0.00	
			39.00000	5,885.000		229,515.00
0300	412-00805	*CONCRETE PAVEMENT (8 INCH) (FAST TRACK)	350.000	311.000		
			SY	0.000	0.00	
			43.00000	311.000		13,373.00
0305	412-01000	*CONCRETE PAVEMENT (10 INCH)	2,289.000	2,289.000		
			SY	0.000	0.00	
			43.00000	2,289.000		98,427.00
0310	514-00200	PEDESTRIAN RAILING (STEEL)	60.000	60.000		
			LF	0.000	0.00	
			85.00000	60.000		5,100.00
0310		MATERIAL ALLOWANCE PEDESTRIAN RAILING (STEEL)		0.000		
			LF	0.000	0.00	
			39.58300	0.000		0.00
0315	601-01000	CONCRETE CLASS B	4.000	3.500		
			CY	0.000	0.00	
			150.00000	3.500		525.00
0320	602-00010	*REINFORCING STEEL (GALVANIZED)	1.200	1.200		
			LB	0.000	0.00	
			400.00000	1.200		480.00
0325	603-01155	*15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	92.000	40.000		
			LF	0.000	0.00	
			75.00000	40.000		3,000.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	600.000	593.000		
			LF	0.000	0.00	
			77.00000	593.000		45,661.00
0335	603-01365	*36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	149.000	141.000		
			LF	0.000	0.00	
			98.00000	141.000		13,818.00
0340	603-05036	*36 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0345	604-19205	*INLET TYPE R L 10 (5 FOOT)	6.000	5.000		
			EACH	1.000	3,550.00	
			3,550.00000	6.000		21,300.00
0350	604-30005	*MANHOLE SLAB BASE (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,450.00000	2.000		6,900.00
0355	604-30010	*MANHOLE SLAB BASE (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			6,500.00000	1.000		6,500.00
0360	604-39010	*MANHOLE SPECIAL (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,850.00000	1.000		2,850.00
0365	604-39015	*MANHOLE SPECIAL (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0370	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	331.000	331.000		
			LF	0.000	0.00	
			18.75000	331.000		6,206.25
0375	606-01370	*TRANSITION TYPE 3G	1.000	1.000		
			EACH	0.000	0.00	
			1,550.00000	1.000		1,550.00
0380	606-02003	*END ANCHORAGE (NONFLARED)	2.000	2.000		
			EACH	0.000	0.00	
			2,300.00000	2.000		4,600.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	608-00006	*CONCRETE SIDEWALK (6 INCH)	3,046.000	2,905.000		
			SY	0.000	0.00	
			29.00000	2,905.000		84,245.00
0390	608-00010	*CONCRETE CURB RAMP	159.000	159.000		
			SY	0.000	0.00	
			65.00000	159.000		10,335.00
0395	608-10010	SIDEWALK DRAIN	10.000	10.000		
			EACH	0.000	0.00	
			1,500.00000	10.000		15,000.00
0400	609-21011	CURB AND GUTTER TYPE 2 (SECTION I-M)	605.000	496.000		
			LF	0.000	0.00	
			12.00000	496.000		5,952.00
0405	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	274.000	209.000		
			LF	0.000	0.00	
			16.00000	209.000		3,344.00
0410	609-21021	CURB AND GUTTER TYPE 2 (SECTION II-M)	2,843.000	2,843.000		
			LF	0.000	0.00	
			11.00000	2,843.000		31,273.00
0415	609-21900	CURB AND GUTTER TYPE 2 SPECIAL	5,128.000	5,128.000		
			LF	0.000	0.00	
			7.00000	5,128.000		35,896.00
0420	609-40011	CURB TYPE 4 (SECTION M)	8,474.000	8,474.000		
			LF	0.000	0.00	
			7.50000	8,474.000		63,555.00
0425	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	16,370.000	12,998.000		
			SF	0.000	0.00	
			6.50000	12,998.000		84,487.00
0430	612-00002	*DELINEATOR (TYPE II)	50.000	33.000		
			EACH	0.000	0.00	
			12.00000	33.000		396.00
0435	612-00003	*DELINEATOR (TYPE III)	6.000	4.000		
			EACH	0.000	0.00	
			14.00000	4.000		56.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	1,400.000	445.000		
			LF	0.000	0.00	
			14.50000	445.000		6,452.50
0445	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	1,055.000	1,055.000		
			LF	0.000	0.00	
			19.00000	1,055.000		20,045.00
0450	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	288.000	288.000		
			LF	0.000	0.00	
			8.30000	288.000		2,390.40
0455	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	400.000	330.000		
			LF	0.000	0.00	
			10.00000	330.000		3,300.00
0460	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			3,200.00000	1.000		3,200.00
0465	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	4.000		
			EACH	0.000	0.00	
			450.00000	4.000		1,800.00
0470	614-00011	*SIGN PANEL (CLASS I)	205.000	205.000		
			SF	0.000	0.00	
			14.75000	205.000		3,023.75
0475	614-00012	*SIGN PANEL (CLASS II)	227.000	141.000		
			SF	86.000	1,444.80	
			16.80000	227.000		3,813.60
0480	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	302.000	302.000		
			LF	0.000	0.00	
			30.00000	302.000		9,060.00
0485	614-70117	*PEDESTRIAN SIGNAL FACE (16)	6.000	6.000		
			EACH	0.000	0.00	
			470.00000	6.000		2,820.00
0485		MATERIAL ALLOWANCE PED. SIGNAL FACE		0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	18.000 EACH	18.000 0.000	0.00	
			700.00000	18.000		12,600.00
0490		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12)	EACH	0.000	0.00	
			445.00000	0.000		0.00
0495	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000 EACH	2.000 0.000	0.00	
			1,100.00000	2.000		2,200.00
0495		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE(12-12-12-12-12)	EACH	0.000	0.00	
			690.00000	0.000		0.00
0500	614-72875	*LOOP DETECTOR WIRE	400.000 LF	222.000 0.000	0.00	
			5.50000	222.000		1,221.00
0505	614-72880	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	2.000 EACH	2.000 0.000	0.00	
			630.00000	2.000		1,260.00
0510	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	1.000 EACH	1.000 0.000	0.00	
			24,000.00000	1.000		24,000.00
0510		MATERIAL ALLOWANCE INTERSECTION SELECTION SYSTEM (CAMERA)	EACH	0.000	0.00	
			17,500.00000	0.000		0.00
0515	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	11.000 EACH	11.000 0.000	0.00	
			625.00000	11.000		6,875.00
0520	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	1.000 EACH	1.000 0.000	0.00	
			10,200.00000	1.000		10,200.00
0525	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	1.000 EACH	1.000 0.000	0.00	
			11,000.00000	1.000		11,000.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0530	614-81165	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	1.000 EACH 12,000.00000	1.000 0.000 1.000	0.00 0.00	12,000.00
0535	614-81170	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-70 FOOT MAST ARM)	1.000 EACH 17,500.00000	1.000 0.000 1.000	0.00 0.00	17,500.00
0540	614-86238	*TRAFFIC SIGNAL CONTROLLER (SOLID STATE) (FULL-ACTUATED)	1.000 EACH 17,500.00000	1.000 0.000 1.000	0.00 0.00	17,500.00
0540		MATERIAL ALLOWANCE TRAFFIC SIGNAL CONTROLLER	EACH 12,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0545	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000 EACH 1,100.00000	1.000 0.000 1.000	0.00 0.00	1,100.00
0550	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 20,500.00000	1.000 0.000 1.000	0.00 0.00	20,500.00
0555	626-00000	*MOBILIZATION	1.000 L S 275,000.00000	1.000 0.000 1.000	0.00 0.00	275,000.00
0560	626-01000	*PUBLIC INFORMATION SERVICES	1.000 L S 25,500.00000	1.000 0.000 1.000	0.00 0.00	25,500.00
0565	627-00005	*EPOXY PAVEMENT MARKING	86.000 GAL 100.00000	72.000 14.000 86.000	1,400.00	8,600.00
0570	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	405.000 GAL 52.00000	405.000 0.000 405.000	0.00	21,060.00
0575	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	2,602.000 SF 9.00000	2,602.000 0.000 2,602.000	0.00	23,418.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580	627-30326	*PREFORMED PLASTIC PAVEMENT MARKING (WORD - SYMBOL) (TYPE II)	251.000	176.000		
			SF	59.000	855.50	
			14.50000	235.000		3,407.50
0585	627-30331	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK - STOP LINE)	1,510.000	964.000		
			SF	546.000	4,914.00	
			9.00000	1,510.000		13,590.00
0590	629-01001	*SURVEY MONUMENT (TYPE 1)	7.000	5.000		
			EACH	0.000	0.00	
			375.00000	5.000		1,875.00
0595	629-01005	*SURVEY MONUMENT (TYPE 5)	7.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0600	629-01031	*SURVEY MONUMENT (TYPE 3A)	1.000	1.000		
			EACH	0.000	0.00	
			375.00000	1.000		375.00
0605	629-01041	*SURVEY MONUMENT (SPECIAL) TYP. 5	9.000	9.000		
			EACH	0.000	0.00	
			375.00000	9.000		3,375.00
0610	630-00000	*FLAGGING	1,900.000	1,785.500		
			HOUR	0.000	0.00	
			21.00000	1,785.500		37,495.50
0615	630-00003	*UNIFORMED TRAFFIC CONTROL	550.000	523.500		
			HOUR	0.000	0.00	
			46.00000	523.500		24,081.00
0620	630-00007	*TRAFFIC CONTROL INSPECTION	95.000	66.000		
			DAY	0.000	0.00	
			62.00000	66.000		4,092.00
0625	630-00012	*TRAFFIC CONTROL MANAGEMENT	113.000	113.000		
			DAY	0.000	0.00	
			450.00000	113.000		50,850.00
0630	630-00025	*TRAFFIC CONTROL VEHICLE	550.000	530.500		
			HOUR	0.000	0.00	
			12.50000	530.500		6,631.25

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635	630-80001	*FLASHING BEACON (PORTABLE)	6.000	5.000		
			EACH	0.000	0.00	
			625.00000	5.000		3,125.00
0640	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	6.000	4.000		
			EACH	0.000	0.00	
			200.00000	4.000		800.00
0645	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	17.000	17.000		
			EACH	0.000	0.00	
			80.00000	17.000		1,360.00
0650	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	74.000	74.000		
			EACH	0.000	0.00	
			92.00000	74.000		6,808.00
0655	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	6.000		
			EACH	0.000	0.00	
			105.00000	6.000		630.00
0660	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	162.000	162.000		
			SF	0.000	0.00	
			14.75000	162.000		2,389.50
0665	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	3.000		
			EACH	0.000	0.00	
			5,200.00000	3.000		15,600.00
0670	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	3.000		
			EACH	0.000	0.00	
			1,550.00000	3.000		4,650.00
0675	630-80360	*DRUM CHANNELIZING DEVICE	300.000	300.000		
			EACH	0.000	0.00	
			25.50000	300.000		7,650.00
0680	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	25.000	25.000		
			EACH	0.000	0.00	
			42.00000	25.000		1,050.00
0685	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	25.000	25.000		
			EACH	0.000	0.00	
			42.00000	25.000		1,050.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0690	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	0.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0695	630-80380	*TRAFFIC CONE	150.000	150.000		
			EACH	0.000	0.00	
			10.50000	150.000		1,575.00
0700	630-80520	*MOBILE PAVEMENT MARKING ZONE	0.000	0.000		
			DAY	0.000	0.00	
			1,550.00000	0.000		0.00
0705	630-85010	IMPACT ATTENUATOR (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			11,500.00000	0.000		0.00
0710	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	1.000	1.000		
			L S	0.000	0.00	
			2,050.00000	1.000		2,050.00
0715	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0720	700-70010	F/A MINOR CONTRACT REVISIONS	85,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	91,000.000	59,144.820		
			F A	0.000	0.00	
			1.00000	59,144.820		59,144.82
0730	700-70014	F/A INCENTIVE ROADWAY SMOOTHNESS	57,000.000	48,914.250		
			F A	0.000	0.00	
			1.00000	48,914.250		48,914.25
0735	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0745	700-70028	F/A ESB PROGRAM EMERGING SMALL BUSINESS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70035	F/A LANDSCAPE RESTORATION	25,000.000	17,463.980		
			F A	0.000	0.00	
			1.00000	17,463.980		17,463.98
0755	700-70070	F/A OBTAIN POWER SOURCES FROM XCEL	10,980.200	10,980.200		
			F A	0.000	0.00	
			1.00000	10,980.200		10,980.20
0760	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	625-00001	CONSTRUCTION SURVEYING (HOURLY) ADDITIONAL SURVEYING ADDED PER PROJECT ENGINEER	15.000	15.000		
			HOUR	0.000	0.00	
			100.00000	15.000		1,500.00
0805	603-02360	45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL 45" X 29" ELLIPTICAL RCP	11.000	11.000		
			LF	0.000	0.00	
			205.00000	11.000		2,255.00
0810	614-84000	TRAFFIC SIGNAL PEDESTAL POLE STEEL PEDESTAL POLE ADDED PER PROJECT ENGINEER	3.000	3.000		
			EACH	0.000	0.00	
			1,600.00000	3.000		4,800.00
0815	210-00750	RESET LIGHT STANDARD RESET LIGHT STANDARD	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0820	604-16505	INLET TYPE 16 (DOUBLE) (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,482.00000	1.000		3,482.00
0825	622-00550	WHEEL STOP (CONCRETE)	24.000	24.000		
			EACH	0.000	0.00	
			80.00000	24.000		1,920.00
0830	900-00014	ADDED ITEM (LUMP SUM)/ PARKER RD. / QUINCY INTERSECTION	1.000	0.000		
			L S	1.000	3,200.00	
			3,200.00000	1.000		3,200.00

CONTID: C13697
 PCN: 13697-BID
 PROJECT: STU M055-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 02/12/2008
 09:42:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0835	700-70222	F/A CELLULAR PHONE SERVICE PROJECT COMMUNICATIONS	2,303.310	2,303.310		
		F A		0.000	0.00	
			1.00000	2,303.310		2,303.31
0840	900-00006	ADDED ITEM (DOLLAR)/ SUB-CONTRACTOR LIEN : HCL ENGINEERING & SURVEYING	0.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	3,679,781.71 \$	21,114.30 \$ 3,440,733.76
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0001	900-00005	ADDED ITEM (DAY)/ LIQUIDATED DAMAGES PER SEC. 108 OF STAND. SPEC. PROVISIONS	0.000	-81.000		
		DAY		0.000	0.00	
			2,363.00000	-81.000		-191,403.00
0765	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
		EACH		0.000	0.00	
			12,000.00000	1.000		12,000.00
0770	620-00020	SANITARY FACILITY	1.000	1.000		
		EACH		0.000	0.00	
			550.00000	1.000		550.00
			CAT 0400	CURRENT AMT \$	12,550.00 \$	0.00 \$ -178,853.00
PROJECT TOTAL			CURRENT AMT \$	3,692,331.71 \$	21,114.30 \$	3,261,880.76