

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	202-00250	REMOVAL OF PAVEMENT MARKING	27,842.500	31,628.000		
		SF		-27,967.500	-9,788.63	
			0.35000	3,660.500		1,281.18
0010	626-00000	MOBILIZATION	1.000	0.600		
		L S		0.400	400.00	
			1,000.00000	1.000		1,000.00
0015	627-00005	EPOXY PAVEMENT MARKING	58,380.000	14,790.000		
		GAL		15,182.000	455,460.00	
			30.00000	29,972.000		899,160.00
0020	627-03000	PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	3,742.000	960.500		
		SF		-960.500	-8,644.50	
			9.00000	0.000		0.00
0025	627-30405	PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	1,228.500	139.500		
		SF		825.000	6,600.00	
			8.00000	964.500		7,716.00
0030	627-30410	PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	8,140.000	2,404.000		
		SF		5,736.000	40,152.00	
			7.00000	8,140.000		56,980.00
0035	630-00000	FLAGGING	0.000	0.000		
		HOURL		0.000	0.00	
			15.00000	0.000		0.00
0040	630-00012	TRAFFIC CONTROL MANAGEMENT	27.000	9.070		
		DAY		11.930	1,789.50	
			150.00000	21.000		3,150.00
0045	630-80305	FLAGGING STATION LIGHT	0.000	0.000		
		EACH		0.000	0.00	
			50.00000	0.000		0.00
0050	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	0.000	0.000		
		EACH		0.000	0.00	
			5.00000	0.000		0.00
0055	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	10.000	35.000		
		EACH		-30.000	-150.00	
			5.00000	5.000		25.00

CONTID: C13712
PCN: 13712-BID
PROJECT: C R200-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
ESTIMATE RUN 09/11/2003
13:22:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	630-80355	PORTABLE MESSAGE SIGN PANEL	0.000	0.000		
		EACH		0.000	0.00	
			100.00000	0.000		0.00
0065	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	7.000		
		EACH		-6.000	-300.00	
			50.00000	1.000		50.00
0070	630-80380	TRAFFIC CONE	100.000	308.500		
		EACH		-275.000	-550.00	
			2.00000	33.500		67.00
0075	630-80520	MOBILE PAVEMENT MARKING ZONE	100.000	0.000		
		DAY		40.000	4,000.00	
			100.00000	40.000		4,000.00
0080	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0085	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0090	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0095	700-70028	F/A ESB PROGRAM	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
CAT 0200			CURRENT AMT	\$ 1,877,080.88	\$ 488,968.37	\$ 973,429.18
PROJECT TOTAL			CURRENT AMT	\$ 1,877,080.88	\$ 488,968.37	\$ 973,429.18